



STAFF MINUTES

General Publication

5/11/2026
and
5/18/2026

SCHEDULED
LETTINGS

Jun. 24, 2026
Aug. 12, 2026
Sep. 23, 2026
Nov. 4, 2026

PLANS
DUE IN PM

May 1, 2026
Jun. 19, 2026
Jul. 31, 2026
Sep. 11, 2026

INFO TO
NEWSPAPERS

May 22, 2026
Jul. 10, 2026
Aug. 21, 2026
Oct. 2, 2026



LETTING CALENDAR 2026

JANUARY						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

FEBRUARY						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28

MARCH						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

APRIL						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		

MAY						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

JUNE						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

JULY						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

AUGUST						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

SEPTEMBER						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

OCTOBER						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

NOVEMBER						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

DECEMBER						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

Advertise
Commission Meeting - Little Rock
Virtual Biennium Commission Meeting
Bid Letting - Little Rock

Holiday
Go List
Status List
Staff Meeting
Printing Staff Minutes

Date Modifications, Project Additions, & Name Changes

JOB NO.	JOB NAME	PAGE NO.	PREV. DATE	NEW DATE	REASON
030575	Texas State Line – I-49 (Texarkana) (S)	13	08-2027		Staff Schedule
061861	I-30 Bridge Deck Rehab. (Little Rock) (S)	17	03-2027		Staff Schedule
012413	I-49 Noise Barrier Walls (S)	37	03-2027		Staff Schedule
090676	I-49/NE J St. Intchn. (Bentonville) (S)	40	03-2027	03-2028	Staff Schedule
061852	Fourche Creek Scour Repairs (I-440) (S)	55	2027	05-2027	Staff Schedule
061938	District 6 Interstate Guardrail Impvts. (S)	60	11-2026	09-2026	Project Development
070592	Hwys. 9/128 Y-Inters. Safety Impvts. (Dallas Co.) (S)	76	08-2027	05-2028	Staff Schedule
110701	Hwy. 20 Strs. & Apprs. (S)	92	2027	03-2028	Staff Schedule
040621	Mulberry River Strs. & Apprs. (S)	98	01-2027	2029	Staff Schedule
040713	Hwy. 71 – Hwy. 255 (Ft. Smith) (S)	113	01-2027	08-2027	Staff Schedule
090506	Illinois River Str. & Apprs. (Hwy. 59) (S)	126	05-2027	04-2027	Staff Schedule
101150	Eleven Point River Str. & Apprs. (S)	135	11-2027	03-2028	Staff Schedule
090637	Hwy. 206 – Western Grove (S)	145	09-2027	2029	Staff Schedule
070367	Hwy. 82B Improvements (El Dorado) (S)	196	07-2027	07-2028	Staff Schedule
A80049	Gee Creek Str. Rehab (S)	222			Project Added
110827	Tenmile Bayou Cutoff Str. & Apprs. (Edmondson) (S)	224	09-2027	08-2027	Staff Schedule
101099	Hwy. 886 Str. & Apprs. (Jonesboro) (S)	287	09-2027	08-2027	Staff Schedule
080688	Hwy. 25/Elliott Rd. Inters. Impvts. (Faulkner Co.) (S)	304	06-2027	07-2028	Staff Schedule
101136	Hwy. 49 & School St. Inters. Impvts. (Brookland) (S)	306	09-2027		Staff Schedule
090708	Hwys. 59 & 72 Inters. Impvts. (Gravette) (S)	307	04-2027	11-2027	Staff Schedule
080685	Hwy. 65 Inters. Impvts. (Greenbrier) (S)	309	09-2027	08-2028	Staff Schedule
012493	Statewide Interstate & Freeway Mile Marker Signing (S)				Project Canceled
030630	Arkansas Blvd. – I-30 (Texarkana) (S)				Project Deferred
061817	Downtown Streetscape (Cabot) (S)				Project Canceled
061818	Hwy. 165 Sidewalk (England) (S)				Project Canceled
080499	Gee Creek Str. & Apprs. (S)				Project Deferred
080769	Scotland Branch Str. & Apprs. (Van Buren Co.) (S)				Project Canceled

Abbreviations / Acronyms

Abbreviation	Description
4(f)	Section 4(f) of the Department of Transportation Act of 1966 - "protects public parks, refuges, and historic sites"
4LG	4-Lane Grid
6(f)	Section 6(f) of the Land and Water Conservation Fund Act of 1965 "mitigation will require replacement property"
ACHP or Adv Council	Advisory Council on Historic Preservation (U.S. Department of Interior)
ACTSEP	Arkansas Commercial Truck Safety and Education Program
ADA	Americans with Disabilities Act
add'l	additional
ADEQ	Arkansas Department of Environmental Quality
ADH	Arkansas Department of Health
adj	Adjustment(s)
AGFC	Arkansas Game and Fish Commission
AGIO	Arkansas Geographic Information Office
alt	alternative
APHN	Arkansas Primary Highway Network
appr	appraisals for ROW ; bridge approaches in job name
apprvd	approved
arch	archeology/archeological
(art)	Arterial Design Section - Roadway Design Division
assess	assessment
ASU	Arkansas State University
Attrib	Attributable (funds set aside for LR, NWA & West Memphis Urbanized Areas)
AUI	Advance Utilities Investigation
auth	authorized; authorization; authority
BA	Biological Assessment for endangered species
BFP	Bridge Formula Program
BNR	Buffalo National River
BR / br(s)	Bridge Division; bridge(s) -
br repl / BR	bridge replacement / Bridge Replacement funds (Federal-aid)
bs	base
BSATS Policy Comm	Bistate Area Transportation Study Policy Committee (Ft. Smith area)
bus relo	business relocatee
CA	Consultation area
cert	certified; certification
CHBP	Competitive Highway Bridge Program
CLRS	Centerline Rumble Stripes
CMAQ-AQ	Congestion Mitigation & Air Quality funds
CMAQ-FLEX	Congestion Mitigation & Air Quality Flexible funds
CMB	Cable Median Barrier
CMGC	Construction Manager/General Contractor
co	county
C.O.	court order
CoE	Corps of Engineers
Col	Urban Collector (functional classification)
(coll)	Collector Design Section - Roadway Design Division
Comb PH	combination public hearing (location and design)
CON / (con)	consultant

Abbreviations / Acronyms

Abbreviation	Description
conc	concurrency
Const	Construction
coord	coordination
COVID-U	HIGHWAY INFRASTRUCTURE PROGRAM URBAN > 200K - COVID SPECIAL AUTHORITY
CR	county road
CRP	Carbon Reduction Program
crp	Conservation Reserve Program
Culv.	Culvert rating
Culv. Ext.	Culvert Extension
culvt(s)	culvert(s)
Deck	Deck rating
DEIS/Draft EIS	Draft Environmental Impact Statement
DEM	Digital Elevation Model
Demo	Demonstration funds (Federal-aid earmark)
des	design
det	determines, determined, determination
Dist	District
Dk.	Deck
DMS	Dynamic Message Sign
doc	documentation
DOI	U.S. Department of Interior
DRP	Data Recovery Plan (concerning archeological survey)
DSUR	design survey - Surveys Division
DTM	digital terrain model (surveying)
EA	environmental assessment
EARMARK	Earmark funds
EB	eastbound
EFLHD	Eastern Federal Lands Highway Division
EIS	Environmental Impact Statement
Enh.	Enhancement
ENV / env	Environmental Division / environmental
EPD	Early Project Delivery
ER	Emergency Relief funds
est	estimates; estimators
ext	extension
(F)	Federal oversight
Fed Reg	Federal Register (Publication of Federal rules, proposed rules, notices, executive orders, etc.)
FEIS	Final Environmental Impact Statement
FEMA	Federal Emergency Management Agency
FHWA	Federal Highway Administration
FLT	Federal Land Transfer
FONSI	finding of no significant impact (environment document)
(fre)	Freeway Design Section - Roadway Design Division
FWS	U.S. Fish and Wildlife Service
Gr	grading
Gru	grubbing
HFST	High Friction Surface Treatment
HIP	HWY. INFRASTRUCTURE PROGAM

Abbreviations / Acronyms

Abbreviation	Description
HIR	Hot In-Place Recycling
hist br	historic bridge
Hist.	Historic bridge
HLD	held (used in status bar; normally in reference to public hearing or meeting)
HPP	High Priority Project funds (Federal-aid)
HRM	hearing requirements met
Hyd Anal	hydraulic analysis
ID Staff	Interdisciplinary Staff
IMD	Interstate Maintenance Discretionary funds (Federal-aid)
impvts	improvements
info	information
insp	inspection
intchng	interchange
inters	intersection
IP	in progress (used in status bar)
ITS	Intelligent Transportation System
(jb)	State Aid Division design section (John Bettis)
JR	Joint Repair
LA / La	Louisiana
LM	Log Mile
Loc & Des Docum	location and design documentation (required for environmental clearance)
Local	Local funds
LOP	Corps of Engineers Letter of Permission Section 404 Permit
low suff br	low sufficiency bridge
LP	Local Programs Division
LTL	left turn lane
MAINT / maint	maintenance - Maintenance Division
Maj Col	Rural Major Collector (functional classification)
MAT	Materials Division; materials
MCL	Maintenance Consent Letter
MDOT	Mississippi Department of Transportation
MDS	minor drainage structures
MFT	Marine Fuel Tax
mi	mile(s)
Min Art	Minor Arterial (functional classification)
Min Col	Rural Minor Collector (functional classification)
MIS	Major Investment Study
MOA	Memorandum of Agreement
MP	Mile Post
MS / Miss	Mississippi
NA	Not applicable
Natl	National
NB	northbound
NEPA	National Environmental Policy Act
NEVI	National Electric Vehicle Infrastructure
NHFP	National Highway Freight Program
NHPP	National Highway Performance Program funds
NHPP-BR	National Highway Performance Program Bridge - specifies NHPP funding to be used for bridges

Abbreviations / Acronyms

Abbreviation	Description
NHS	National Highway System (Federal-aid system and funds)
NLAA	not likely to adversely affect
NLEB	Northern long-eared bat
NOI	Notice of Intent (Fed Reg notice for EIS)
NOR	no requests (used in status bar)
NP	Not posted with an operational rating equal to or above maximum legal loads.
NPS	National Park Service
NRHP	National Register of Historic Places
NRI	National Rivers Inventory
NSB	National Scenic Byway funds (Federal-aid)
NW	Nationwide (as in Corps of Engineers Nationwide 404 permits 3, 14, 23, etc.)
NWR	National Wildlife Refuge
OB	Obligated for Construction
ONF	Ouachita National Forest
OR Period	Optimization and refinement period
OSA	Off-Site Area
OSFNF	Ozark-St Francis National Forest
Ovly.	Overlay
P&C	Programs and Contracts Division
P0	Posted with an operational rating 39.9% or more below the maximum legal loads.
P1	Posted with an operational rating 30.0% - 39.9% below the maximum legal loads.
P2	Posted with an operational rating 20.0% - 29.9% below the maximum legal loads.
P3	Posted with an operational rating 10.0% - 19.9% below the maximum legal loads.
P4	Posted with an operational rating 0.1% - 9.9% below the maximum legal loads.
PA	Programmatic Agreement (environmental document)
Part WO	partial work order (utilities)
PCE	permanent construction easement
PCN	Pre-Construction Notification
(pe)	Preliminary Engineering Section - Roadway Design Division
PE / P.E.	preliminary engineering
Ph	phase
PH	public hearing (Environmental Division)
photo	photography
PI	Public Involvement
PIF	Project Identification Form
PLAN	Planning Division
PM	Preventative Maintenance
POCI	Project of Corporate (FHWA) Interest
PODI	Project of Department (FHWA) Interest
Poly.	Polymer
poss	possession
PPC	Project Planning Committee
PPO / Pers Prop	personal property relocatee
prelim	preliminary
Prin Art	Principal Arterial (functional classification)
PROTECT	Promoting Resilient Operations for Transformative, Efficient, and Cost-saving Transportation Program
PRWC	Preliminary right of way correlation (field inspection with local rep., utilities, etc.)
PS&E	Plans, Specifications & Estimate

Abbreviations / Acronyms

Abbreviation	Description
PSUR	parcel survey (Surveys Division)
RCB	Reinforced Concrete Box Culvert
RCEP	Railroad Crossing Elimination Grant Program
RDWY / rdwy	Roadway Design Division; roadway
Rdwy info	Roadway Design Division information
reassess	reassessment
REC TRAILS	Recreational Trails funds
rec'd	received
reconst	reconstruct; reconstruction
rehab	rehabilitation
Rem./Wid.	Remodel/Widening
Repl.	Replacement
req	requested
res relo	residential relocatee
ret'd	returned
rev	revised
ROD	Record of Decision
ROW	right of way - Right of Way Division
Rpr.	Repair
rqd	required (not used in status bar)
RQD	required (used in status bar)
RR	railroad
RRP	Railroad Protective devices (Federal-aid safety funds)
RTA	Request for technical assistance (to SHPO)
(S)	State oversight
Sales Tax	Connecting Arkansas Program 1/2 cent sales tax funds
SB	southbound
SC	Scour
sched	scheduled
SD	Structurally deficient
Sel. Secs.	Selected Sections
SHPO	State Historic Preservation Officer
SIR	System Information and Research Division
SP	Special Provision
SS	Soil Survey
State	State funds
STBGP	Surface Transportation Block Grant Program funds (Federal-aid)
STP	Surface Transportation Program funds (Federal-aid)
STP-BR	Surface Transportation Program Bridge - specifies STP funding to be used for bridges
Strs. & Apprs.	structures and approaches
Sub.	Substructure rating
subsurf invest	subsurface investigation
SUE	Subsurface Utility Engineering
Super.	Superstructure rating
SUR	Surveys Division
Surf	surfacing
T.O.	Transportation Operation
T1 CE	Tier 1 Categorical Exclusion (environmental document)

Abbreviations / Acronyms

Abbreviation	Description
T2 CE	Tier 2 Categorical Exclusion (environmental document)
T3 CE	Tier 3 Categorical Exclusion (environmental document)
TAP	Transportation Alternatives Program funds
TBD	to be determined
TCE	temporary construction easement
TCSF	Transportation, Community, and System Preservation funds (Federal-aid earmark)
Tech Assist	technical assistance (see RTA)
TMP	Traffic Management Plan
TN / Tenn	Tennessee
TNDOT	Tennessee Department of Transportation
(tra)	Traffic Engineering Section - Roadway Design Division
TRAF	Signal Plans (Roadway Design Division)
trs	tracts
(ty)	State Aid Division design section (Tim Yu)
U&D	utility and drainage (Surveys Division)
UFI	utility field inspection
UPRR	Union Pacific Railroad Company
(urb)	Urban Design Section - Roadway Design Division
USCG	United States Coast Guard
USGS	United States Geological Survey
UST	underground storage tank
UTBWC	Ultrathin Bonded Wearing Course
UTIL / utils	utilities (Right of Way Division)
UTM	Universal Transverse Mercator
VE	Value Engineering
VPI	Virtual Public Involvement
waiv	waiver valuation for ROW
WB	westbound
WMA	Wildlife Management Area
WO	work order (utilities)
WRP	Wetland Reserve Program

Interstate Jobs

030575 Texas State Line – I-49 (Texarkana) (S)

I-30

(Miller) (fre) (4 mi.) (Urban Interstate) (4LG) /NHPP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	NA	NA	90%	100%	NA	
TARGET DATE		Sep 23	Jul 24	Nov 24	Oct 23			STIP FFY: 2027			
END DATE		Nov 23	Jul 24	Mar 25	Oct 23						

CRITICAL NOTES: 8-week advertisement. Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Major Widening. Pavement type: Asphalt

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-30-1(161)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 35,000 ADT.

ENV: Env constraints to Rdwy 2/9/24. Tribal consultation letters sent 2/9/24. PI meeting 10/17/24 4-7 pm @ Trinity Baptist Church, 3115 Trinity Blvd., Texarkana. CR clearance to file 12/17/24. T3CE apprvd 3/19/25.

SUR: Aerial photo flown 2/8/22. CSUR 100%. Plan mapping 100%. Feature extraction 100%. Photo DTM 100%.

DSUR: NTP to Con 5/23/23. U&D 100%. DSUR to Rdwy 11/21/23.

PSUR: 108 certs. PSUR to ROW 10/5/23.

RDWY: (MH) Floodplain SP req'd. Mat & Traffic req 3/31/23. DSUR rec'd 11/21/23. Early Coord Meeting held 12/13/23.

DDD apprvd 1/23/24. Prelim Layouts to ROW & ENV 1/29/24. RDWY Info to ENV 7/22/24. ROW reqm'ts to ROW 7/22/24. UTIL reqm'ts to ROW 9/26/24. PFI & TMP Meeting held 12/18/24. Pavm't Des appr'd 1/28/25. VE held 7/31/25. Scoping Meeting held 9/22/25 & 4/13/26.

UTIL: AUI 4/12/23. UFI 2/8/24; Plans to 7 utils 12/20/24, 7 no adjs. Funds Apprvd 11/22/24.

BR: (JYP)

MAT: Soil Survey reported 12/19/23

RAILROAD INFO: No RR involvement 6/28/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

012523 Texarkana – Little Rock ITS Impvts. (S)

I-30

(Various) (fre/tsmo) (142.98 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			NA				
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: ITS Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-07-6(387)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 32,000-124,000 ADT. Determined eligible for alternative delivery methods 11/13/2025.

RDWY: (MH)

RAILROAD INFO: No RR involvement 11/5/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (29, 79, 81, 82, 83, 88, 89, 90, & 100); AR Senate (3, 4, 7, 15, & 16)

Interstate Jobs

030655 Texarkana Visitor Center – East (S)

I-30

(Miller) (fre) (4.2 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%		NA	NA	NA			
TARGET DATE								SCHEDULED DATE: 2028			
END DATE											

TYPE WORK: Reconstruction
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9414(51)
BACKGROUND INFO: Project programmed on 8/7/25.
GENERAL: 38,000 ADT. IOM 08/07/2025 - Project supersedes Job A30043.
RDWY: (MH)
RAILROAD INFO: No RR involvement 8/12/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (4 & 88); AR Senate (4)

A30046 Texarkana Visitor Center – East (Pvmt. Repairs) (S)

I-30

(Miller) (fre) (4.2 mi.) (Urban Interstate) (4LG) /NHPP/Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA	NA	NA	NA			
TARGET DATE								SCHEDULED DATE: 08-2026			
END DATE				Apr 26							

TYPE WORK: Concrete pavement repairs
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-301-1(1)
BACKGROUND INFO: Project programmed on 2/24/26.
GENERAL: 38,000 ADT.
ENV: CR clearance addendum memo to file 4/9/26. PCE apprvd 4/22/26.
RDWY: (MH) 90% Plans to EST 4/2/26. FFI & TMP held 4/22/26.
RAILROAD INFO: No RR involvement 3/4/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (4 & 88); AR Senate (4)

Interstate Jobs

030644 Hwy. 67 – Hwy. 299 (S)

I-30

(Hempstead) (fre) (18.29 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-3012(2)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 33,000-34,000 ADT.
RDWY: (MH)
RAILROAD INFO: Possible RR involvement KRR DOT# 671766H & UPRR DOT# 425968F depending on scope possible SP, & SP, MCL 2/20/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3 & 4)

012531 Hwy. 299 – East (S)

I-30

(Clark, Hempstead & Nevada) (fre) (19.69 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-3012(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 32,000-35,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR Involvement G&W DOT# 865470X closed & track removed 2/20/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 89); AR Senate (3)

070613 Caddo River – East (Caddo Valley) (S)

I-30

(Clark) (fre) (1.21 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Diamond Grinding
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-3014(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 35,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Interstate Jobs

012369 Caddo Valley – East (S)

I-30

(Clark & Hot Spring) (fre) (8 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA		NA	TBD	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Mill & Overlay. Original Scope: Resurfacing.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-30-2(276)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/16/11. Project renamed on 5/8/23.

GENERAL: 35,000 ADT. IOM 03/31/2020 - Project superseded Job BB1102.

RDWY: (MH) FWDs & Mats req 2/25/20. Rehab Rec rec'd 1/26/23.

MAT: Soil Survey to Rdwy 12/22/20.

RAILROAD INFO: No RR involvement 7/18/24

SIR: FWD to RDWY 12/10/20.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061880 Ouachita River – Hwy. 270 (S)

I-30

(Hot Spring) (fre) (2.97 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: 2" Overlay & UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 38,000-44,000 ADT.

RDWY: (MH)

RAILROAD INFO: RR involvement AKMD DOT# 597563C (RR-over) possible SP 2/20/26. AKMD SP only 5/5/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Interstate Jobs

012535 Pope Co. Line – Little Rock Interstate Sign Upgrades (S)

I-30, I-40, I-430 & I-630

(Conway, Faulkner & Pulaski) (fre/maint) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%		NA		90%			
TARGET DATE								SCHEDULED DATE: 08-2026			
END DATE			Jan 25								

TYPE WORK: Install & replace 152 Overhead/Ground Mounted main lane signs and 4 Overhead Structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0076(380)

BACKGROUND INFO: Project programmed on 12/6/24.

ENV: CR clearance to file 12/23/24. T1CE apprvd 1/15/25.

RDWY: (MH) RUC req 1/20/26. 90% Plans to EST 4/14/26

BR: (CMW)

RAILROAD INFO: No RR Involvement 12/17/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43, 56, 69, 74, 76, & 80); AR Senate (12, 14, 17, & 25)

061861 I-30 Bridge Deck Rehab. (Little Rock) (S)

I-30

(Pulaski) (garver) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	65%	90%	NA	NA	NA	85%		NA	
TARGET DATE			Feb 25	May 25				STIP FFY: 2027			
END DATE			Apr 25	Jun 25							

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Bridge Deck Rehabilitation for 12 Bridges

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-06-0(84)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 5/24/24.

GENERAL: 24,000-104,000 ADT.

BRIDGE INFO: 03173 (88.19, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); 03176 (80.97, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1959); 03177 (86.67, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); 03178 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); 03179 (74.55, Hydro., NP, SD, Deck 5, Super. 4, Sub. 5, 1961); A3173 (87.96, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); A3176 (78.08, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1959); A3177 (86.60, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); A3178 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); A3179 (74.96, Hydro., NP, SD, Deck 5, Super. 4, Sub. 5, 1961); A3335 (84.66, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3335 (81.05, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1960)

ENV: CR clearance to file 4/22/25. T3CE apprvd 6/2/25.

RDWY: (MH) Early Coord Meeting held 7/24/24. Mats & Traffic req 8/2/24. Mats rec'd 8/22/24. Traffic rec'd 9/10/24. 30% Plans rec'd from CON 9/24/24. 30% Plans rev'd & ret'd to CON 9/27/24. 60% Plans rec'd from CON 4/21/25. 60% Plans rec'd from CON 4/28/25. ROW & UTIL rqmts to ROW 4/28/25. PFI & TMP held 5/20/25. VE held 9/26/25.

BR: (SWP)

RAILROAD INFO: RR Involvement rqd UP DOT# 600429X (A3335 & B3335), DOT# 597474K (A3179), DOT# 597475S (03179), DOT# 600432F (A3177 & 03177) plan review, MCL & SP rqd 12/11/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (79 & 80); AR Senate (12 & 15)

Interstate Jobs

061683 Geyer Springs Rd. – South Terminal (S)

I-30

(Pulaski) (bridgefrmr) (4.64 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	90%	100%	NA	NA	NA	NA	100%	NA	TBD
TARGET DATE								STIP FFY: 2025			
END DATE			Mar 24								

TYPE WORK: Mill & Overlay – Original Scope: Mill, rubblize & overlay w/ asphalt or mill & overlay w/ concrete.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-30-2(272)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project renamed on 4/7/23.

GENERAL: 96,000-104,000 ADT. IOM 3/31/20 - Project superseded Job BB0603. IOM 4/7/23 - Job 061692 combined into this job

ENV: CR clearance to file 3/8/24. T1CE apprvd 3/12/24.

SUR: Aerial Photo Flown 10/22/13. ORTHO 100%.

RDWY: (TW) FWD req. 8/11/14. Traffic & FWD req. 9/25/14. Mats req 2/25/20. Rehab Rec rec'd 1/26/23. 90% Plans rec'd from CON 3/1/24. FFI req 3/7/24.

MAT: Pavement Coring Complete. Research Reporting Results. Soil Survey Pvmt Soundings to Rdwy 9/14/21.

RAILROAD INFO: No RR involvement; UP RR-Under DOT 600432F (BR A3177 & 03177), DOT 597475S (BR 03179) & DOT 597474K (BR A3179). DOT 600432F closed & tracks removed, per design no br work scoped w/ project 6/5/24.

SIR: Traffic sent to RDWY 10/3/2014.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

Interstate Jobs

061612 I-530 – Hwy. 67 (Widening & Reconst.) (I-30 & I-40) P.E.

I-30 & I-40

(Pulaski) (7.22 mi.) (Urban Interstate) (4LG)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-925-3(126)

BACKGROUND INFO: Project programmed on 2/15/19.

GENERAL: 28,000-129,000 ADT.

ENV: Env. Completed under CA0602. NEPA process reqd. Constraints to CAPM 4/30/14. PI held 8/12/14 in NLR & LR; community mtgs held 10/21/14 & 10/27/14 in LR & 10/20/14 & 10/28/14 in NLR. PI meeting held 11/6/14 in LR; PI held 1/29/15 in NLR; PI mtg held 4/16/15 in LR. PI held 10/22/15 in North Little Rock. Cooperating agency req to USCG & CoE 10/14/15. PI held 4/26/16 in NLR. ID Staff meeting 10/5/17; ID SM apprvd 10/16/17. Section 4(f) conc letters to LR & NLR 10/20/17. ID staff meeting held 4/17/18; ID SM apprvd 4/19/18; 6 Lane CD w/ SDI Preferred Alt. Draft EA to FHWA for review 4/19/18; apprvd 6/8/18. L&DPH held 7/12/18 in NLR. FONSI apprvd 2/26/19. Cultural Resources: RTA for 164 properties to SHPO 4/10/14, req for more info rec'd 5/2/14. Rev RTA for 164 properties to SHPO 5/13/14, 2 strcs on register & 32 det eligible 6/12/14; RTA addendum for 1 property to SHPO 8/14/18. Tribal consultation from FHWA to Quapaw, Choctaw, Osage, Caddo, Keetoowah & Tunica-Biloxi 7/1/14. CRS apprvd by SHPO; PA req 4/4/16. Add'l RTA to SHPO 4/20/16; conc recd 4/21/16. MOA for HB to SHPO 4/19/16; rev MOA sent 5/25/16. CR addendum to SHPO 11/14/16; conc recd 12/1/16; 2nd addendum to SHPO 9/18/18. RTA for 191 properties to SHPO 6/16/17; response 6/26/17; addl info submitted 7/13/17; 20 properties eligible 7/19/17; add'l RTA for 1 property submitted 8/14/18. RTA for 31 properties to SHPO 3/21/18; conc recd 3/22/18; 2 eligible, 2 listed. Draft Effects Analysis Report to SHPO 3/26/18. RTA for 1 property; not eligible 8/15/18. Natural Resources: NW 6 permit issued by CoE 11/13/15. ESA conc letter to USFWS 4/7/16. CoE public notice ends 7/30/18.

SUR: Aerial photo flown 1/30/08; 7/22/08; 2/14/13, 9/3/15.

DSUR: Partial DSUR (Photogrammetry on I-30/I-530 Intrchn to Roosevelt Rd.) to RDWY 3/24/08. WO (DSUR) to CON 1/3/13. WO (LiDAR & Photogrammetry) to CON 12/31/12. AirBorne LiDar (DA) 100%. Mobile LiDar (DA) 100%. CSUR 100%. LiDAR feature extraction 100%. Photogrammetry 100%. U & D Survey 95%. 70% DSUR to CAP PM 4/30/14. Add'l DSUR (req'd 4/1/15) 100%. Add'l LiDAR 100%. Add'l DSUR (req'd 9/14/15) to CAP PM 12/4/15. Add'l DSUR req'd 2/8/16 to CAP PM 3/17/16. Add'l CSUR 100% (to 65th St.) 100%. Util locate I.P. Ph 1-13, 100% complete. Add'l DSUR at intersects req'd 12/19/17 to CAP PM 2/6/18. I.P. 100% to CAP PM 10/10/18. Locust St. BR LiDAR scan 100%.

PSUR: (32 Trs) WO (PSUR ex. ROW) to CON 11/21/12. ExROW to CAP PM 4/30/14. Partial PSUR to CAP PM 5/20/14. Add'l PSUR (Exist. ROW) to CAP PM 12/4/15. Add'l PSUR (req'd 5/12/16) I.P. 33 add'l certs; 90% Cert 34. Rev. to PM 6/28/16. Cert. 67 to CAP PM 7/20/16. 3 add'l trs & 1 rev to CAP PM 8/4/16. Add'l PSUR (top bank) to CAP PM 8/11/16. Rev ROW to CAP PM 2/9/17. Rev PSUR to CAP PM 2/22/17. Add'l PSUR req. 6/16/17 to CAP PM 6/26/17. Rev PSUR to CAP PM 4/13/18. Rev PSUR to CAP PM 5/22/18. 3 new certs 74, 75, 25R. Add'l PSUR req'd 7/16/18 to CAP PM 7/26/18. Rev certs 8, 18, 36, 37 to CAP PM 8/2/18. 2 certs added 8/27/18 Rev. C# 47 & 44. Rev. cert 51 & 52 to CAP PM 10/22/18. 11 add'l certs (87-97) to CAP PM 11/14/19. Add'l PSUR to CAP PM 2/5/20. ROW staking req'd 2/18/20, 100%, to ROW 3/13/20. Tract 24X staking req'd 5/12/20 to ROW 5/19/20. Tract 82 staking req'd 6/11/20 to ROW 6/16/20.

RAILROAD INFO: RR Involvement - UPRR - DOT# 433850L & 600429X (rr-under) 10/3/23.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (72, 73, 75, & 80); AR Senate (12 & 13)

Interstate Jobs

061823 I-30/I-40 Intchn. Impvts. (NLR) (S)

(Pulaski) (burns&mcd) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	NA	80%		NA	
TARGET DATE			Mar 25	Jun 25				STIP FFY: 2026			
END DATE		Apr 14	Mar 25	Aug 24	May 14	Oct 25					

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Construct new I-40 WB ramp to I-30. Pavement type: Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9315(66)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/2/23. Project renamed on 11/1/23.

GENERAL: 35,000 ADT.

ENV: Tribal consultation letters sent 1/4/24. PA to SHPO 5/7/24, response 5/16/24. Executed PA Amendment 8/23/24.

NEPA completed under CA0602.

SUR: DSUR under CA0602.

PSUR: ROW staking req'd 7/23/25.

RDWY: (MH) No Floodplain SP req'd. Early Coord Meeting held 4/4/24. 30% Plans rec'd from CON 8/9/24. Traffic req 8/22/24. 30% Plans rev'd & ret'd to CON 8/16/24. Traffic rec'd 9/13/24. Materials req 9/18/24. VE completed 11/18/24.

Lighting Logistics Meeting held 12/12/24. Add'l Traffic req 2/24/25. 60% Plans rec'd from CON 3/14/25. ROW & UTIL reqm'ts to ROW 3/25/25. 60% Plans rev'd & ret'd to CON 3/26/25. PFI & TMP held 4/24/25.

ROW: Plans 90% (1 tr) 1/1 apprs made & apprvd; 1 option & 1 paid.

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25. Rec'd. 90% Plans 2/10/26.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (71 & 73); AR Senate (12 & 13)

040985 Oklahoma State Line – Dyer (S)

I-40

(Crawford) (fre) (18 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 19,000-44,000 ADT.

RDWY: (MH)

RAILROAD INFO: Possible RR involvement A&M DOT# 670536D depending on scope possible SP 2/20/26. No RR involvement 5/5/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

Interstate Jobs

040986 Dyer – Ozark (S)

I-40

(Crawford & Franklin) (fre) (16.91 mi.) (Interstate) (4LG) /NHPP/Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 25,000-35,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR involvement 2/20/26.

LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (24, 25, & 26); AR Senate (26 & 29)

012530 Ozark – E. of Hwy. 352 (S)

I-40

(Franklin & Johnson) (fre) (18.59 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-401-2(1)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 25,000-27,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR involvement 2/20/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (26 & 45); AR Senate (26)

080744 Atkins – Plumerville (S)

I-40

(Conway & Pope) (fre) (19.32 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 31,000-36,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR Involvement 2/20/26.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (43 & 44); AR Senate (25)

Interstate Jobs

080745 Plumerville – Hwy. 65 (S)

I-40

(Conway & Faulkner) (fre) (12.17 mi.) (Urban Interstate) (4LG) /NHPP/State/Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 36,000-46,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR involvement 2/20/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (43 & 56); AR Senate (17 & 25)

061881 Hwy. 100 – Hwy. 107 (NLR) (S)

I-40

(Pulaski) (fre) (5.03 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: 1" Level Up & UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 44,000-99,000 ADT.

RDWY: (MH)

RAILROAD INFO: Possible RR involvement UP DOT# 433816E & 433915C depending on scope MCL, SP 2/20/26. No RR involvement 5/5/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

Interstate Jobs

061684 Hwy. 67 – East (NLR) (S)

I-40

(Pulaski) (con) (1.71 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA	NA	NA	0%	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Reconstruction; Polymer Overlay on 3 bridges.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-3(140)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 9/20/22 & 5/8/23.

GENERAL: 37,000-54,000 ADT. IOM 03/31/2020 - Project superseded Job BB0605.

BRIDGE INFO: 06641 (93.78, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 8, Sub. 7, 1998); A3193 (90.89, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962); B3193 (90.89, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962)

RDWY: (MH) FWDs & MATs req 2/25/20. Rehab Rec Meeting held 11/22/21. Scoping Meeting held 4/29/26.

BR: (CMW)

MAT: Soil Survey Pvmt Soundings to Rdwy 6/2/21.

RAILROAD INFO: RR Involvement on UP DOT# 433847D(Br. A3193 & B3193) SP, MCL reqd 4/12/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (67 & 73); AR Senate (12)

061677 I-440 – Kerr Rd. (S)

I-40

(Lonoke & Pulaski) (fre) (6.35 mi.) (Urban Interstate) (4LG) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	NA	100%	NA	100%		
TARGET DATE		Dec 23	Dec 24	Mar 25			Dec 25	STIP FFY: 2028			
END DATE		Jan 24	Dec 24	Jun 25	Jan 24	Sep 25					

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening: 6 lanes

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-40-3(142)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 37,000-53,000 ADT.

ENV: Tribal consultation letters sent 11/5/24. CR clearance to file 2/5/25. T3CE apprvd 6/2/25.

SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/21/23, 3/7/23, 3/15/23, 3/28/23. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 7/12/23. U&D 100%. DSUR to Rdwy 1/9/24.

PSUR: NTP to Con 8/10/23. PSUR to ROW 1/19/24. Revised PSUR (1 tract) req'd 03/06/26.

RDWY: (MH) Floodplain SP req'd. MAT & Traffic req 3/31/23. Prelim Layouts to ROW & ENV 4/15/24. DDD apprvd 11/22/24. ROW reqm'ts to ROW 12/16/24. RDWY Info to ENV 12/16/24. Pavm't Des apprvd 12/16/24. UTIL reqm'ts to ROW 1/22/25. PFI & TMP Meeting held 2/11/25. VE completed 12/1/25.

UTIL: AUI/UF1 5/2/24; Plans to 17 utils 1/22/25; Funds Apprpd 12/2/24. 17/17 ests rec'd; 1 no conflict, 15 no adj., 1/1 WO issued; 1/1 adj complete

MAT: SS 1/30/24

RAILROAD INFO: No RR involvement 9/11/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 67); AR Senate (11 & 12)

Interstate Jobs

061759 Kerr Rd. – Hwy. 31 (S)

I-40

(Lonoke) (fre) (10.28 mi.) (Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	75%	15%	15%	0%	35%		
TARGET DATE		Dec 23	Feb 25	Feb 25			Aug 26	STIP FFY: 2025			
END DATE		Jan 24	Jun 25	Oct 25	Jan 24						

TYPE WORK: Major Widening: 6 lanes. Replace Kerr Rd. Overpass.
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-40-4(91)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 39,000-47,000 ADT.
BRIDGE INFO: 03222 (77.28, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1963); A6872 (89.53, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); A6873 (93.17, Rem./Wid., NP, Deck 8, Super. 8, Sub. 8, 2003); B6872 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); B6873 (93.17, Rem./Wid., NP, Deck 8, Super. 8, Sub. 8, 2004)
ENV: Tribal consultation letters sent 11/18/24. CR clearance to file 2/5/25. Env constraints to Rdwy 5/29/25. Letter to SHPO 8/19/25, response 8/19/25. T3CE apprvd 10/2/25.
SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/13/23, 2/21/23, 2/23/23. DSUR & PSUR under 061677. Add'l DSUR (Kerr Rd. overpass) to Rdwy 8/15/24.
PSUR: 8 certs at Kerr Rd. PSUR at Kerr Rd. under 061677.
RDWY: (MH) Floodplain SP req'd. MAT & Traffic req 3/31/23. Early Coord Meeting held 12/12/23. Prelim Layouts to ROW & ENV 4/15/24. Add'l Traffic req 9/9/24. DDD appr'd 12/10/24. Prelim Bridge req to Bridge 1/8/25. ROW reqm'ts to ROW 6/18/25. RDWY Info to ENV 6/18/25. UTIL Reqm'ts to ROW 9/22/25. PFI & TMP held 11/6/25.
ROW: Plans 85% (5trs). Auth Rec'd 10/29/25.
UTIL: AUI/UFI 5/2/24; Plans to 17 utils 9/23/25; Funds Appr'd 1/13/25. 3 no adj; 3 no involvement, 5 no conflict., 15/17 est rec'd. Cablesouth Media 3, Connect2First, First Elec Coop, First Elec(Fiber), Grand Prairie Water,-no conflict; City of Lonoke, Cogent, Grand Prairie Water User-no involvement; Entergy, Ritter, Suddenlink-no adj; AT&T, Lumen, Summit, Windstream-non-reimbursable; MCI, Nustar Pipeline-pending proposals
BR: (TMG) Layout 15%.
MAT: SS reported 1-24-24
RAILROAD INFO: No RR involvement 9/11/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (11)

110855 Prairie Co. Line – Bayou De View (S)

I-40

(Monroe) (fre) (4.11 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Diamond Grinding
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-404-3(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 37,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Interstate Jobs

110745 Hwy. 38 – Shearerville (S)

I-40

(St. Francis) (fre) (16.46 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				0%		NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: UTBWC (LM 248.030-259.777 & 262.038-264.493); Mill & Overlay (LM 259.777-262.038)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-5(159)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22.

GENERAL: 38,000 ADT.

BRIDGE INFO: 06937 (88.26, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 8, 2017); 06939 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2017); 06940 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2017); A6938 (87.83, Poly. Ovly., NP, Deck 6, Super. 8, Sub. 7, 2004); B6938 (87.39, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 2004)

ENV: CR clearance to file 12/30/22.

RDWY: (MH) Rehab Rec rec'd 1/26/23.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 64); AR Senate (9 & 10)

Interstate Jobs

110738 Shearerville – West Memphis (S)

I-40

(Crittenden) (fre) (12 mi.) (Urban Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%	75%		10%	0%	10%		
TARGET DATE		Dec 23	Dec 24	Mar 25		Dec 25	Sep 26				
END DATE		Feb 24			Jan 24						

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-944-8(58)

BACKGROUND INFO: Project programmed on 5/6/22.

GENERAL: 38,000-46,000 ADT.

BRIDGE INFO: A3108 (90.44, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1962); A6825 (91.33, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); A6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6843 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6847 (87.83, Rem./Wid., NP, Deck 6, Super. 7, Sub. 8, 2003); A6848 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003); B3108 (90.89, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1962); B6825 (91.33, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); B6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); B6843 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2002); B6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6847 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); B6848 (87.36, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003)

ENV: NA consultation letters to Tribes 12/13/23. Env constraints to Rdwy 2/11/25.

SUR: CSUR 100%. Aerial photo flown 2/15/22. UAV LiDAR acquired 9/27/22-10/5/22, 10/11/22. Feature extraction 100%
Plan mapping 100%. Add'l UAV LiDAR acquired to interchnng 2/1/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/26/24.

PSUR: Existing ROW only.

RDWY: (MH) Floodplain SP req'd. Mats & Traf req 3/31/23. Early Coord Meeting held 12/13/23. DSUR rec'd 2/26/24.
Prelim Layouts to ROW & ENV 4/29/24. Add'l Survey req 5/20/24 & 12/18/25. DDD apprvd 5/21/24. Prelim req to Bridge 6/6/25. Add'l Traffic req 11/25/25.

UTIL: AUI 5/3/23, UFI 4/22/24. Funds Req 2/20/25.

MAT: Consultant - Geotechnology

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 64); AR Senate (9)

110856 Shearerville – Hwy. 77 (S)

I-40

(Crittenden) (fre) (13.18 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-405-2(1)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 18,000-67,000 ADT.

RDWY: (MH)

RAILROAD INFO: Possible RR involvement BNSF DOT# 669351A depending on scope possible SP 2/20/26.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

Interstate Jobs

110651 I-40/I-55/Hwy. 77 Intchn. Impvts. (West Memphis) (F)

I-40, I-55, Hwy. 77 & Hwy. 191

(Crittenden) (alt.delivery) (1.69 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	75%	90%	40%	95%	100%	60%	HELD
TARGET DATE	May 19	Apr 18	May 24	Jan 21	Jun 18	Jun 26	Oct 26	01-2025 LETTING			
END DATE	Jun 19	Apr 18	Oct 24	Nov 23	Aug 18						

CRITICAL NOTES: This project to be delivered using the progressive design build method of procurement.

TYPE WORK: Widening & Interchange Improvements; Inters. Impvts. (Hwys. 77/191); Mill & Overlay (Hwy. 77)

WORK ZONE POLICY: Significant.

FAP NUMBER: ACNHPP-NHPP-9448(45)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/1/17, 6/5/20, 7/30/20, 4/29/21 & 5/20/21. Scope changed on 4/27/21.

GENERAL: 6,000-67,000 ADT. This project has been identified as a good candidate for progressive design build. Key Constructors and Garver selected as PD-B team. Construction expected to begin Mid-2025. Feb. 2025 work package 1 awarded \$27.5M.

ENV: EA req'd. ID SM in review 3/4/22, apprvd 3/14/22. ID SM in review 12/8/22. ID Staff Recommendation apprvd 12/13/22. ARS to SHPO 6/15/23, response 6/26/23. CRS to SHPO 6/29/23, response 7/19/23. T3CE apprvd 11/13/23. NW23 permit req to USACE 2/7/25, issued 4/16/25. CR clearance to file 3/2/26.

LP: City to assume ownership of Hwy. 191 between Hwy. 77 & the northern frontage road ramp for I40/55. Partnering agreement w/ City executed 8/9/18. Copy of agreement returned to City 9/26/18. Supplemental Agreement sent to City 10/28/24. Supplemental Agreement executed 1/8/25.

SUR: Aerial photo flown 1/10/16, 1/30/17, 3/8/21. CSUR 100%. Photogrammetry 100%. Add'l DSUR/PSUR may be req'd for scope change. UAV-LiDAR for I-40 acquired 9/8/21. Feature extraction 100%. Add'l DSUR req'd 12/21/22 to Rdwy 3/22/23. Add'l DSUR for drainage req'd 5/1/25 to Alt. Deliv. 6/11/25.

DSUR: NTP to CON 3/7/18. U&D to Rdwy 4/30/18. ROW staking req'd 3/29/24 to ROW 4/17/24.

PSUR: 22 certs. PSUR to ROW 8/23/18. Add'l PSUR (7 trs) req'd 9/4/23 to ROW/APD 10/16/23. ROW staking req'd 3/22/24 to ROW 4/18/24. Add'l PSUR req'd 2/26/25 IP.

RDWY: DSUR rec'd 4/30/18. 30% plans rec'd from CON 1/27/23. 30% plans rev'd & ret'd to CON 2/17/23. TMs req 7/27/23. Loc & Des apprvd 11/29/23.

ROW: Fee - Plans by Garver 90% (18 trs). Auth Rec'd 11/21/23. 18/18 apprs made & apprvd. 12 Options. 12 Paid. 1 Donation. 1 AHC Tract. 2 condemned - poss 4/16/26. 4/4 Bus relos & 2/2 PPO relo moved.

UTIL: AUI 8/15/17, UFI 12/2/20, Plans to 10 utils 4/10/24. Funds Apprvd 12/17/20. 3/6 est rec'd, 1/6 WO issued, 1/6 adj complete. West Memphis Util-est rec'd; AT&T-WO issued; Summit-adj complete; ARDOT, Lumen, Windstream-pending proposals

BR: (SWP) Layout 90%. Concept Submittal from Alt. Del. to TP&P for submittal to BNSF 4/20/23. Ret'd. comments on RR Concept Submittal 4/25/23. Rec'd. 90% Plans 11/25/25. Ret'd. comments 90% Plans 12/22/25.

MAT: Subsurf Invest for Area Hdqts Relocation & RE Office to Maint. 2/7/22.

PLAN: IJR not req'd per 4/7/23 FHWA e-mail.

RAILROAD INFO: RR Involvement. PE, SP, C&M req'd. BNSF owns & UPRR operates @DOTs 665992T, 669351A & 665991L. New DOT#980344S to be located approx. MP 476.62. BNSF & UPRR PEs executed; ROW docs to BNSF 9/17/24. BNSF C&M Legal reviews in progress 10/28/24. SP distributed 11/14/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

Interstate Jobs

110711 **Hwy. 131 – Mississippi River (S)**

I-40

(Crittenden) (neel-schaffer) (2.59 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE			Dec 22	Jul 21							

TYPE WORK: Patching, Grinding & Joint Rehab. Pavement Type: Concrete

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9448(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project reprogrammed on 5/20/21. Project renamed on 8/25/21.

GENERAL: 54,000 ADT. Split out Job 110813.

BRIDGE INFO: 05141 (68.84, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, Hist., 1973)

ENV: CR clearance letter to SHPO 1/13/21, response 1/20/21. T1CE apprvd 7/23/21. Rev CR clearance to file 5/16/22.

RDWY: (TW) Rehab Rec apprvd 3/2/21. T.O. to CON 2/15/22. 30% plans rec'd from CON 4/28/22. FI & TMP held 6/2/22. 30% plans rev'd & ret'd to CON 6/28/22. 90% plans rec'd from CON 12/6/22. FFI held 12/12/22. Rehab Rec rec'd 1/26/23. 90% plans rev'd & ret'd to CON 3/3/23.

UTIL: AUI 5/5/22.

RAILROAD INFO: RR involvement at BNSF RR-Under 676179Y (str.#05141) MP 480.30 Thayer Sub. 12/1/21. SP rqd 5/5/25. No RR Coordination 1/14/26.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

040882 **"Y" City – Barling (Future I-49) P.E.**

I-49

(Scott & Sebastian) (43.51 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%	IP			NA			RQD
TARGET DATE								STIP FFY: 2028			
END DATE											

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-6365(2)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/6/24. Project renamed on 9/10/25.

ENV: 1st PI meeting 3/10/26 4:30-6:30 pm @ Valley View Church of Christ, 724 Church of Christ Ln, Greenwood. 2nd PI meeting 3/12/26 4:30-6:30 pm @ First Church of the Nazarene, 1816 Rice Rd, Waldron.

SUR: Aerial photo flown 3/10/25, 12/19/25. CSUR (GPS Control) 100%. UAV-LiDAR acquired 3/17-25/26, 4/7-8/26. LiDAR feature extraction 50%.

PSUR: Title research complete. 274 certs.

RDWY: (MH)

RAILROAD INFO: RR Involvement CPKC & ARS RR - depending on scope/location PE, SP, C&M(s), & new crossing DOT 12/16/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (47 & 52); AR Senate (5)

Interstate Jobs

041021 Hwy. 71 – Buffalo Rd. (Future I-49) (S)

(Scott) (5.43 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(36)
BACKGROUND INFO: Project programmed on 12/17/25. Project renamed on 1/14/26.
ENV: ARS to SHPO 4/21/26, response 5/13/26.
SUR: -
PSUR: 70 certs. 041022 limits included. NTP to Con 3/11/36.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041022 Buffalo Rd. – Ross Creek Rd. (Future I-49) (S)

(Scott) (3.29 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(37)
BACKGROUND INFO: Project programmed on 12/17/25. Project renamed on 1/14/26 & 3/11/26.
ENV: ARS to SHPO 5/7/26.
SUR: -
PSUR: PSUR under 041021.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Interstate Jobs

041023 Ross Creek Rd. – Hwy. 80 (Future I-49) (S)

(Scott) (5.14 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0063(38)

BACKGROUND INFO: Project programmed on 12/17/25. Project renamed on 1/14/26 & 3/11/26.

SUR: -

PSUR: 55 certs. Jobs 041024 and 041025 included. NTP to Con 3/11/26.

RDWY: Planning Level EST to PM 3/11/26.

RAILROAD INFO: No RR involvement 12/23/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041024 Hwy. 80 – Hwy. 28 (Future I-49) (S)

(Scott) (2.65 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0063(39)

BACKGROUND INFO: Project programmed on 12/17/25.

ENV: ARS to SHPO 5/14/26.

SUR: -

PSUR: PSUR under 041023.

RDWY: Planning Level EST to PM 3/11/26.

RAILROAD INFO: RR Involvement CPKC own/ARS lease - PE, SP's, & C&M's reqd 12/23/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Interstate Jobs

041025 Hwy. 28 – Hwy. 378 (Future I-49) (S)

(Scott) (5.7 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(40)
BACKGROUND INFO: Project programmed on 12/17/25.
SUR: -
PSUR: PSUR under 041023.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041026 Hwy. 378 – Hwy. 71 (Future I-49) (S)

(Scott) (5.52 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(41)
BACKGROUND INFO: Project programmed on 12/17/25.
SUR: -
PSUR: 78 certs. Includes Job 041027.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041008 Hwy. 71 – Hwy. 80 (Future I-49) P.E.

I-49

(Scott) (13.85 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: PE/Environmental Assessment
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/24/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Interstate Jobs

041027 Hwy. 71 – Hwy. 71 (Future I-49) (S)

(Scott & Sebastian) (4.63 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-6365(3)
BACKGROUND INFO: Project programmed on 12/17/25.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (47 & 52); AR Senate (5)

041028 Hwy. 71 – Hwy. 10 (Future I-49) (S)

(Sebastian) (7.06 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0065(79)
BACKGROUND INFO: Project programmed on 12/17/25.
SUR: Feature extraction IP.
PSUR: 45 certs. NTP to Con 3/11/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (47 & 52); AR Senate (5)

041029 Hwy. 10 – Hwy. 71 (Future I-49) (S)

(Sebastian) (4.12 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0065(80)
BACKGROUND INFO: Project programmed on 12/17/25.
SUR: -
PSUR: 30 certs. NTP to Con 3/11/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (5)

Interstate Jobs

040748 Hwy. 22 – I-40 (Arkansas River) P.E.

I-49

(Crawford & Sebastian) (hntb) (13.56 mi.) (Interstate) (4LG) ||Design Criteria: Established

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-RPEF-RPES-1765(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/4/17. Project renamed on 6/5/20 & 1/6/22.

GENERAL: Study performed by HNTB to identify tolling feasibility and financial analyses, cost estimation based on a conceptual and preliminary design, environmental reassessment and recommendation for viable project delivery methods. Study findings "Tolling Infeasible". Project is shown on Draft CAP-2 list for \$270M.

ENV: PE under 001747. Design reeval reqd. Outstanding CR-3 Ph III, 8 Ph II, est 830 acres Ph I also remaining. RTA for 37 properties to SHPO 2/5/18; conc recd 2/25/18. RTA addendum sent 6/20/18; conc 1 property eligible 6/21/18. Planning PI held 4/26/18. Tribal consultation sent 3/28/18. Draft reevaluation based on no ROW determination to TPP by HNTB 9/17/18. Tribal consultation to add'l tribes 8/7/20. Coop Agency Letter sent 6/24/21, SHPO response 8/9/21. ARS to SHPO 12/14/21, response 12/16/21. PI held 3/17/22 4-7pm @ First Baptist Church Alma 211 N. Mt. Grove Rd. Alma. SHPO response to Mngmt summary 5/11/22. PI meeting held 9/29/22 4-7pm @ First Baptist Church of Alma Family Life Center 211 N. Mountain Grove Rd Alma, AR 72921. comments from FHWA on draft received 4/28/23. draft re-eval to FHWA 5/26/23. draft 4(f) to DOI review 6/8/23. Ph I/II report to SHPO & Tribes 8/22/23. SHPO response to CRS 9/20/23. MOA executed 11/28/23. Design reeval apprvd by FHWA 11/28/23. Treatment plan to SHPO 2/6/24. Std Ind 404 permit to CoE 3/11/24, issued 9/16/24. Letter to SHPO 4/22/26, response 5/13/26.

SUR: Aerial LiDAR acquired 3/9/17. Aerial photo acquired 3/9/17, 1/5/18. River Sonar complete 7/26/17.

Photogrammetry 100%. Baseline Control 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/30/18.

PSUR: NTP to CON 3/8/18. 132 certs. PSUR to ROW 11/8/18. Rev. PSUR (Certs 124-126) to ROW 6/4/21. Add'l PSUR to ROW 1/12/22. ROW staking req'd 11/29/23 100% by CTA.

RDWY: Floodplain SP req'd. Des Criteria rev'd & ret'd to CON 10/26/17. Rev Des Criteria rec'd 10/31/17. Des Criteria apprvd 11/8/17. DSUR rec'd 11/30/18. Early NTP 10/8/20. T.O. to CON 11/20/20. 30% Plans rec'd from CON 10/11/21. Prelim plans to RR coord 10/29/21. 30% Plans rev'd & ret'd to CON 11/3/21. ROW reqmts to ROW 12/20/21. TMP & IFI held 6/22/22. Rev. ROW & Util reqmts to ROW 1/19/22. VE study completed 9/29/22. RR coord meeting held 5/4/22. TRAF and Mat req 9/11/23. Loc & Des doc apprvd by FHWA 1/8/24. VE completed 3/25/24 (040748). Rev ROW & UTIL reqm'ts to ROW 4/8/24. Pavm't Des apprvd 5/16/24.

ROW: Plans by HNTB 90% (118 trs). Initial Auth Rec'd 4/15/24. 118/118 apprs made & apprvd; 1 deleted; 104 options; 104 paid; 3 USA Tracts; 1 RR (TR 98); 3 condemned - poss. date 5/2/2025 & 2 to be condemned. 17/26 Res, 2/2 Farm, 1/1 Bus, 4/7 PPO relos moved

UTIL: AUI 7/14/21. (Jobs 040901-040904 broken out of Job 040748)

BR: (SWP) Layout 10%. Initial Clearance Envelope letter to USCG on 12/13/17 with reply rec'd. 2/21/18. Letter to USCG req. meeting on 2/3/21. Meetings held with USCG on 3/1/21 & 6/28/21. Rec'd. Navigation. Clearance report from HNTB & Seamen's Church Institute (SCI) 12/10/21. Letter to USCG req reduced clearance envelope based on SCI report 12/14/21. Rec'd. USCG Apv'l. for reduced clearances 2/11/22. Rec'd. letter from USCG concerning temporary navigation clearances during const 11/14/22.

RAILROAD INFO: RR Involvement broken into 040904: UPRR south of Hwy. 64 at new crossing DOT 980098J approx. MP 490.37. RR portion under 040904. UPRR PE, SP, Plan review, & C&M reqd 12/1/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (24, 48, & 52); AR Senate (26 & 29)

Interstate Jobs

040902 Gun Club Rd. – Clear Creek Rd. (F)

(Crawford) (6.31 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	95%	15%	85%	50%	NA	
TARGET DATE			Jan 22	Apr 23		Jul 26	May 27	STIP FFY: 2026			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

TYPE WORK: Construct four-lane interstate facility. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0017(57)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24. CRS Report to SHPO 6/19/24, response 7/15/24.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. Rev ROW & UTIL reqmts to ROW 1/19/22. 50% Plans rec'd from CON 7/28/23. 60% Plans rec'd from CON 9/11/23. VE completed 3/25/24 (040748). Rev ROW reqm'ts to ROW 7/19/24. 90% Plans rec'd from CON 8/6/25. Rev UTIL reqm'ts to ROW 8/9/25. Rev ROW & UTIL reqm'ts to ROW 8/15/25. FFI req 8/15/25. FFI held 9/29/25. FFI comments ret'd to CON 11/21/25. FFI held 9/29/25. FFI comments ret'd to CON 11/21/25.

ROW: (22 trs) 22/22 apprs made & apprvd; 21 Options; 21 paid; 1 to be condemned; Plans by HNTB; ROW by Ridgepoint

UTIL: AUI 7/21/21, UFI 8/1/23, Plans to 10 utils 8/23/23; 1/10 est rec'd, 2 no adj, 2 no involvement. Funds Apprvd under Job 040748. AT&T, OK Gas & Elec-no involvement; City of Kibler, Waelder Oil & Gas-no adj; AR OK Gas-est rec'd; AT&T, AR Valley Elec., AR Valley Elec(Fiber), Brightspeed, Energy Transfer, Merit Energy-pending proposals

BR: (SWP) Layouts for 5 brs at 95%. Rec'd. 90% Plans 8/6/25.

MAT: Consultant - HNTB

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

Interstate Jobs

040903 Clear Creek Rd. – I-40 (Phase 2) (F)

(Crawford) (hntb) (4.4 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	75%	50%	25%	50%	NA	
TARGET DATE			Jan 22	Apr 23		Jul 26	May 27	STIP FFY: 2025			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

TYPE WORK: Base, Surfacing & 6 structures for 4-lane interstate facility. Includes structures for the I-40/I-49 interchange. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-40-1(267)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. Rev. ROW & UTIL reqmts to ROW 1/19/22. 50% Plans rec'd from CON 8/7/23. VE completed 3/25/24 (040748). Interim Est to PM 3/11/26.

ROW: (68 trs); 1 deleted; 67/67 apprs made & apprvd; 59 Options; 58 paid; 1 condemned - poss. date 5/2/2025; 1 to be condemned; Plans by HNTB; ROW by Ridgepoint

UTIL: AUI 7/21/21; Plans to 10 utils 8/18/23. 13/14 est rec'd, 7 no adj, 1 no involvement, 4/5 WO issued; 3 adj complete. Funds Apprvd under Job 040748. City of Alma-no involvement; AR-OK Gas, AT&T, City of Kibler, Energy Transfer, Merit Energy, Riverfront, Waelder Oil & Gas-no adj.; Brightspeed-WO issued; Cox, OK Gas & Elec Dist. & Trans.-adj complete; Concord Water, Lumen-pending proposal

BR: (SWP) Layouts for 5 brs at 95%.

MAT: Consultant - HNTB

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748 2/18/22. PE, SP, Plan review & C&M agmnt rqd. 1/30/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Interstate Jobs

040904 Clear Creek Rd. – I-40 (Phase 1) (F)

(Crawford) (hntb) (4.4 mi.) (Interstate) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	95%	40%	95%	50%		
TARGET DATE			Jan 22	Apr 23		Oct 26	Dec 26	SCHEDULED DATE: 11-2026 STIP FFY: 2028			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: 12-week advertisement. \$18,800,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: Grading & 6 structures for 4-lane interstate facility, includes relocation of existing SB I-49 to WB I-40 & WB I-40 to NB I-49 ramps at I-40/I-49 interchange & frontage road improvements. Pavement type: Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-1(268)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24. CRS to SHPO 4/16/25, response 5/13/25.

RDWY: Floodplain SP req'd. DSUR rec'd 11/8/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. TMs req 4/14/23. 60% Plans rec'd from CON 6/23/23. TMP held 9/12/23. 60% Plans ret'd to CON 9/1/23. VE completed 3/25/24 (040748). 90% Plans rec'd from CON 11/15/24. FFI req 12/5/24. Rev ROW & UTIL reqm'ts to ROW 1/24/25. 90% Plan rev'd & ret'd to CON 6/24/25. Interim Est to PM 3/11/26. Final Plans rec'd from CON 5/4/26.

ROW: (11 trs.); 11/11 apprs made & apprvd; 8 Options; 8 paid; 2 condemned; 1 RR (TR 98); ROW by Ridgepoint.

UTIL: AUI 7/21/21, UFI 7/28/23. Plans to 12 utils 8/23/23; Funds Apprd 10/12/21. 15/22 est rec'd, 4/14 WO issued, 1 no conflict, 6 no adj, 1 auth to bid, 5 WO issued, 3 adj complete. Southwest Power Administration working with PE Garver for relocation design.

BR: (SWP) Layouts 95%. Rec'd. 90% Plans from Consultant 11/18/24. Ret'd. comments 90% Plans 3/30/26. Rec'd. 100% Plans from Consultant 5/4/26.

MAT: Consultant - HNTB

PLAN: Draft IJR submitted to FHWA 05/18/26

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748 2/18/22. PE, SP, Plan review & MCL reqd. 90% plan sub 1/29/25. 90% plan apprvd w/comments 5/5/25. 100% plans sent to UP 5/19/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Interstate Jobs

040845 I-40 – Hwy. 282 Spur (S)

I-49

(Crawford) (con) (10.21 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	NA		5%	NA		NA	0%	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Rehabilitation – Original Scope: Reconstruction

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-1(269)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 9,800-31,000 ADT. IOM 03/31/2020 - Project supersedes Job BB0408.

BRIDGE INFO: 06213 (85.47, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); A6233 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1989); A6281 (93.30, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); A6284 (91.33, Poly. Ovly., NP, Deck 8, Super. 6, Sub. 7, 1994); B6233 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); B6281 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); B6284 (91.33, Poly. Ovly., NP, Deck 8, Super. 6, Sub. 7, 1994)

ENV: Tribal consultation letters sent 2/25/25.

RDWY: (MH) No Floodplain SP req'd. Materials req 2/25/20. Rehab Rec rec'd 1/2/23.

MAT: Soil Survey Pvmt Cores 5/22

RAILROAD INFO: RR Involvement A&M DOT 935980V (Br. A6281 & B6281) Coord rqmnts depend on scope over RR ROW 4/12/24. RR conf. SP only 4/21/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

012413 I-49 Noise Barrier Walls (S)

I-49

(Benton & Washington) (hdr) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	NA	NA	15%	95%	TBD	NA	
TARGET DATE			Aug 24	Sep 24			Apr 25	STIP FFY: 2025			
END DATE		Sep 22	Aug 24	Nov 24							

TYPE WORK: Construct 5 Noise Barrier Walls.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(19)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/6/21.

GENERAL: 72,000-89,000 ADT.

ENV: CR clearance to file 6/9/22, 11/15/24. Env constraints to RDWY 8/5/22. ID staff recommendation submitted 12/22/23, apprvd 12/27/23. T1CE apprvd 11/15/24.

SUR: Aerial photo flown 7/19/22. Add'l DSUR req'd 7/11/22 to Rdwy 9/30/22. Mapping 100% U&D 100%.

DSUR: CSUR 100%.

RDWY: (MH) No Floodplain SP req'd. T.O. to CON 4/28/22. Early Coord. Meeting held 5/25/22. 30% plans rec'd from CON 6/6/22. Add'l DSUR req 7/11/22. 30% Plans rev'd & ret'd 7/29/22. Rev 30% Plans rec'd from CON 8/15/22 & 3/8/24. Rev 30% Plans rev'd & ret'd to CON 4/4/24. Rev 30% Plans rec'd from CON 6/14/24. Rev 30% Plans rev'd & ret'd to CON 6/17/24. 60% Plans rec'd from CON 8/22/24. ROW & UTIL reqm'ts to ROW 8/26/24. 60% Plans rev'd & ret'd to CON 8/29/24. PFI & TMP held 9/9/24. 90% Plans rec'd from CON 10/16/24. Plans to EST 10/17/24. RUC req 10/17/24. FFI & TMP Meeting sched 10/28/24. 90% Plans rev'd & ret'd to CON 11/6/24.

UTIL: AUI 3/22/24; Plans to 12 utils 9/24/24; Funds Apprvd 4/15/24. 2/12 est rec'd, 2 no adj. AT&T, Cox Comm-no adj; American Elec Power, AT&T Inc., Black Hills Energy, Carroll Elec, City of Fayetteville, City of Rogers, Lumen, Ozarks Elec, Ritter, Windstream-pending proposals;

BR: (JYP) 10/17/24-Rec'd. 90% Plans. Ret'd. comments 90% Plans 10/24/24.

RAILROAD INFO: No RR involvement; parallel A&M track > .50 mile east 2/5/24

LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (15, 20, 21, & 22); AR Senate (30, 33, & 35)

Interstate Jobs

A40015 I-49 Frontage Roads Impvts. (Fayetteville) (S)

I-49

(Washington) (con) (2.02 mi.) (Interstate) (Urban Major Collector) (4LG) /Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%			NA	NA	TBD	NA	
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Full Depth Patching; Mill & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-914-2(68)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/5/22.
GENERAL: 3,800-6,000 ADT.
ENV: CR clearance to file 6/21/22.
RAILROAD INFO: No RR involvement 5/9/22.
LEGISLATIVE DISTRICTS: US House (3); AR House (21 & 22); AR Senate (30 & 35)

041030 Bobby Hopper Tunnel Rehab. (S)

I-49

(Washington) (0.3 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%		NA					
TARGET DATE								STIP FFY: 2026			
END DATE											

TYPE WORK: Design and rehab of Tunnel operational control systems
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/25/26.
GENERAL: 24,000 ADT.
RAILROAD INFO: No RR involvement 3/4/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

A40056 Bobby Hopper Tunnel Pavement Friction Impvts. (S)

I-49

(Washington) (fre) (0.3 mi.) (Interstate) (4LG) /Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA			
TARGET DATE			Feb 26	Mar 26				SCHEDULED DATE: 06-2026			
END DATE			Feb 26	Mar 26							

TYPE WORK: Pavement Friction Improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 12/31/25.
GENERAL: 24,000 ADT.
ENV: Env Doc apprvd 3/3/26.
RDWY: (MH) ROW & UTIL reqm'ts to ROW 2/11/26. RUC req 2/17/26. 90% Plans to EST 2/23/26. PFI & TMP Meeting held 2/27/26.
RAILROAD INFO: No RR Involvement 1/6/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

Interstate Jobs

040945 Hwy. 62 – Benton Co. Line (S)

I-49

(Washington) (con) (12.14 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		100%	NA	NA	NA	NA		NA	
TARGET DATE								STIP FFY: 2026			
END DATE			Feb 26								

TYPE WORK: UTBWC

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/16/23.

GENERAL: 72,000-103,000 ADT.

ENV: CR clearance to file 12/9/25. PCE apprvd 2/25/26.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (18, 19, 20, 21, & 22); AR Senate (30 & 31)

090738 Washington Co. Line – Hwy. 72 (S)

I-49

(Benton) (fre) (13.67 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 61,000-103,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR Involvement A&M DOT# 920699E closed & track removed 2/20/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (8, 10, 13, 15, & 16); AR Senate (31, 32, 33, & 34)

Interstate Jobs

090676 I-49/NE J St. Intchn. (Bentonville) (S)

I-49

(Benton) (City) (Urban Interstate) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		65%	95%		35%	5%	5%			YES
TARGET DATE				Jan 25		Jan 27	Mar 27	SCHEDULED DATE: 03-2028 STIP FFY: 2027			
END DATE				Jan 25							

TYPE WORK: Interchange

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-49-1(22)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 48,000 ADT.

ENV: ENV CON (Garver). CRS to SHPO 9/21/23, response 10/23/23. Draft EA to FHWA 1/10/24, apprvd 1/18/24. L&D Public Hearing 8/29/24 4-7p @ Bentonville Community Center, 1101 SW Citizens Circle, Bentonville (City Consultant). FONSI to FHWA 12/26/24, apprvd 1/7/25. 404 permit submitted to USACE 7/24.

LP: ARDOT to provide 50% of project costs up to \$12.5M, handle ROW acquisition, coord util relocation, award & insp. City will handle des, ENV, ROW plans & remaining project cost. Resolution executed 10/11/22. M.O. 2023-020 passed 2/22/23. Agreement sent to City 10/2/23. Agreement rec'd from City 10/18/23. Agreement executed 11/13/23. Executed Agreement ret'd to City 12/7/23. Supplemental Agreement sent to City 7/3/24. Supplemental Agreement rec'd from City & executed 7/3/24.

SUR: Aerial photo flown 3/14/23.

RDWY: (MH) No Floodplain SP req'd. 30% Plans rec'd from PM 2/21/23. 30% Plans rec'd from City 2/21/23. 30% Plans rev'd & ret'd 3/8/23. 60% Plans rec'd from City 2/22/24. 60% Plans rev'd & ret'd to City 3/6/24.

ROW: FEE - Plans 90% (8 trs); Auth Rec'd 1/30/25; 7/8 apprs made & apprvd. 0/1 Bus relo.

UTIL: AUI/UFI 3/15/24. Funds Apprvd 7/2/25. 1/10 est rec'd.

BR: (SWP) Layout 85%.

PLAN: Req for SEO concurrence to FHWA 9/4/24. 60% plans to FHWA 9/27/24. Rec'd SEO aprvl from FHWA 10/16/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (34)

Interstate Jobs

110836 I-55 Mississippi River Str. & Apprs. (West Memphis) P.E.

I-55

(Crittenden) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%				0%		NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-01-8(74)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 6/5/24.

GENERAL: Kiewit Infrastructure South Co. selected as CM

BRIDGE INFO: 02271 (61.21, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, Hist., 1949)

ENV: ARS & CRS to SHPO 6/10/24, response 7/24/24, revised SHPO response 8/13/24 & 9/11/24. MOA to SHPO 10/2/24. EA apprvd 10/23/24. Draft FONSI to FHWA 4/24/25, apprvd 4/28/25.

LP: ARDOT and TDOT will split project costs 50/50. TDOT is taking the lead but will keep ARDOT involved throughout all project development activities. Each state is responsible for their own ROW/UTIL work. ARDOT and TDOT received \$393.75M 2024 BIP grant. Agreement executed 3/18/25.

RDWY: (MH)

RAILROAD INFO: Possible RR involvement at or near DOT#676180T Burlington Northern 7/18/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

101108 Crittenden Co. Line – Bassett (S)

I-55

(Mississippi) (pickering) (7.27 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	100%	NA	
TARGET DATE			Sep 21	Sep 21				STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay; Special Clearing. Original Scope: Project development for rehabilitation. Pavement Type: Asphalt

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-55-1(150)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.

GENERAL: 22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1001.

ENV: CR clearance to file 11/2/21. T1CE apprvd 11/3/21. Rev CR clearance to file 11/30/21.

SUR: Aerial photo flown 3/12/13. Orthos available.

RDWY: (MH) FWDs & MAT req 2/25/20. Traffic req 6/15/21. Rehab Rec appr'd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. 30% plans rec'd from CON 8/11/22. 30% plans rev'd & ret'd to CON 9/12/22. TMP req 9/12/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. ROW & UTIL rqmts to ROW 1/9/23. FFI & TMP req 1/9/23. FFI held 1/23/23. Rehab Rec rec'd 1/18/23. 90% plans rev'd & ret'd to CON 3/3/23. Hill comments to CON 4/14/25.

BR: (MCB) Rec'd. 90% Plans 12/21/22.

MAT: Soil Survey to Rdwy 1/25/21.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Interstate Jobs

101110 Hwy. 158 – Hwy. 148 (S)

I-55

(Mississippi) (pickering) (5.4 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA	100%	NA	
TARGET DATE			Sep 21	Sep 21				STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay (including ramps); Special clearing. Original Scope: Rehabilitation

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-55-1(147)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.

GENERAL: 19,000 ADT. IOM 03/31/2020 - Project superseded Job BB1004.

ENV: CR clearance to file 10/27/21. T1CE apprvd 11/3/21, reeval apprvd 11/23/21.

RDWY: (TW) FWDs & Mat req 2/25/20. Traffic req 6/15/21. Rehab Rec Meeting held 9/2/21. Rehab Rec apprvd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. TMP req 9/12/22. TMP meeting sched 9/22/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. FFI & TMP req 1/9/23. ROW & UTIL rem'ts to ROW 1/9/23. FFI held 1/23/23. 90% Plans rev'd & ret'd to CON 3/3/23. Rev 90% Plans rec'd from CON 5/1/24. Rev 90% Plans rev'd & ret'd to CON 7/8/24. RUC req 8/14/24. Final Plans rec'd from CON 8/16/24. Final Plans rev'd & ret'd to CON 9/6/24.

BR: (MCB) Rec'd. 90% Plans 12/21/22 & 5/1/24.

MAT: Soil Survey to Rdwy 5/25/21.

RAILROAD INFO: No RR involvement 5/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

061590 I-40 – S. Redmond Rd. (S)

I-57 & Hwy. 67

(Pulaski) (garver) (8.39 mi.) (Urban Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	30%	100%	NA	NA	NA	TBD	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE			Jan 21								

TYPE WORK: Joint Rehab., Patching & Grinding, Mill & Inlay Shoulders; Rumble Strip. Original

Scope: Patching, Joint Rehab., Select Approach Slab Reconstruction, Select Full Depth

PCCP Reconstruction at I-40 Interchange, Mill & Overlay ACHM Shoulders

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0060(64)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 74,000 ADT.

ENV: CR clearance to file 8/13/20. T1CE apprvd 9/23/20.

RDWY: (TW) Mats req 2/7/19. Rehab Rec apprvd 3/2/21. ROW & UTIL reqmts to ROW 4/6/21. Traffic req 6/15/21.

Rehab Rec Meeting held 1/6/22. TO to CON 5/17/22.

RAILROAD INFO: Possible RR Involvement if scope of work goes to S. Redmond Rd. JAX DOT 437833J. MP 332.97, Jax Sub, Pulaski Co., D6 12/29/21. No RR involvement reqd 4/20/23

LEGISLATIVE DISTRICTS: US House (2); AR House (67, 68, 71, & 73); AR Senate (12 & 13)

Interstate Jobs

CA0613 Jacksonville – Cabot (Widening & Intchg. Impvts.) (Sel. Secs.) P.E.

I-57

(Lonoke & Pulaski) (garver) (5.23 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Major widening and Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-4360(3)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 6/24/20. Project renamed on 3/24/22.

GENERAL: 40,000-58,000 ADT. IOM 06/24/20 - Jobs CA0604, 061371, & 061642 combined into this project. IOM 03/24/22 - Jobs CA0604, 061371, & 061642 reprogrammed.

ENV: CA0604 NEPA process. RTA to SHPO 9/3/14, reply 10/22/14. NLAA det. from USFWS 10/19/15. PI held 3/29/16 in Jacksonville. CR report apprvd 3/23/16. 3rd EA review retd 2/9/17; 4th review 3/16/17. Neighborhood noise mtg. held 3/9/17 in Jacksonville. EA to FHWA 4/4/17; apprvd 4/10/17. PI & L&DPH held 5/25/17 in Jacksonville. Draft FONSI under review 9/7/17; cmts retd 9/20/17; FONSI req. to FHWA 11/14/17; apprvd 11/29/17. NEPA & Ph. I noise analysis for Beverly St noise wall- 061276. NW14 req. to USACE 4/16/19. ID SM for Noise Wall det. Submted 5/15/20, apprvd 5/22/20. 061371 Tribal consul. Sent 11/7/17. RTA to SHPO 7/5/18; reply 7/9/18; add. Sent 1/23/19; reply 1/28/19. Constraints to RDWY 7/27/18. PI held 4/18/19 at Veterans Park Cabot Event Center, 508 N Lincoln. Cabot. PIF to SHPO 5/22/19; resp. 5/29/19. REV CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env doc. 061631. REV. CE apprvd 5/12/20. 061642: CR clearance to file 1/24/20. T3-CE apprvd 4/27/20. Env. Doc. 061631. 061631 T3-CE apprvd 4/27/20. REV CE apprvd 5/12/20. ID staff recommendation aprvng noise wall 2/22/21.

LP: Rec'd \$40M in 2020 INFRA & \$10M BUILD grant funds. BUILD & INFRA Grant agreement executed w/ FHWA 6/15/22.

SUR: -

PSUR: Parcel data under CA0605. Add'l existing ROW to ROW 4/1/21. Add'l PSUR (11 certs) req'd 5/18/21 to ROW 6/10/21. Add'l PSUR (9 certs) req'd 6/30/21 to ROW 7/15/21. Rev. PSUR (add'l ROW points) to ROW 7/28/21. Rev. PSUR req'd 1/12/23 to ROW 1/19/23. Re-stake (tract 128) req'd 2/22/23 to ROW 2/28/23. ROW staking req'd 3/28/23 (Brightspeed) to ROW 3/31/23.

RDWY: ROW & UTIL req'mts to ROW 8/29/18. Loc & Des doc app'v'd. 5/20/20 under Job 061631. ROW req'mts to ROW 10/6/20. VE completed 4/6/21 through 061371 & CA0604 with FHWA concurrence. CA0613 Rev ROW req'mts to ROW 3/8/21 & 5/4/21. UTIL reqm'ts to ROW 5/4/21. FI & TMP held 5/19/21. 60% Plans rev'd & ret'd to CON 6/23/21. 90% Plans rec'd from CON 12/2/21. FFI req 12/7/21. 90% Plans rev'd & ret'd to CON 12/17/21. Final Plans rec'd from CON 1/18/22. Plans to EST 1/19/22.

ROW: CA0604 - (Garver) ROW & UTIL Complete.

061371 - Plans 90% (44 trs); Auth Rec'd 9/16/21; 44/44 apprs made & apprvd; 40 options; 38 paid & 4 condemned - poss. date 12/12/25 . 1/1 res 3/3 Bus & 4/4 ppo relos moved.

UTIL: (ARDOT) UFI 3/11/21; Plans to 11 utils 5/18/21 & Plans to 2 add'l utils 12/14/21; 5/15 est. rec'd, 2 utils no involvement, 1 utils no conflict.

BR: (JYP) Cons, JYP: Cabot Intchg's Garver layouts 95%. ARDOT layouts 95%. Final Cabot br Info. To Env. 12/2/21.

Rec'd. 90% plans from Garver 12/2/21. Ret'd. cmts 1/18/22. ARDOT plans 100% 1/28/22.

MAT: Subsurf Invest to Br 6/9/21. Ret. Wall Report to Br. 6/21/21. Temp Ret Wall Report to Br 1/7/22.

RAILROAD INFO: 11/24/21 Work w/AKMD to det. any necessary RR coord to add noise barriers. 12/13/21 Plans separated & emailed RR for review. 12/29/21 Follow-up to AKMD to ensure no other docs. Needed to det. coord needs. 1/3/22 SP distrib. To PM, RDWY, Cons. & Dist. 1/18/22 AKMD will need C&M Agrmt. Rqd template from G&W.

2/22/22 PE agreement fully executed. Plans apprvd by AKMD; to RDWY & PM 3/18/22. Plans to City 7/26/22.

SIR: FWD to RDWY 8/9/19 under 061371.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (67, 68, & 69); AR Senate (11)

Interstate Jobs

061859 I-57/Hwy. 89 Intchnng. Impvts. (Cabot) (S)

(Lonoke) (garver) (Interstate) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%		100%	100%		75%	50%	100%		90%	
TARGET DATE		Jan 18	Nov 24	Feb 25	Mar 18	Apr 26	Aug 26	SCHEDULED DATE: 08-2027 STIP FFY: 2025			
END DATE		Mar 18	Nov 24	Apr 20	Jan 18						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Reconfigure Hwy. 89 Interchange to a SPUI. Replace 1 bridge. Pavement type:

Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9065(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 5/22/24. Project renamed on 6/16/25.

GENERAL: Broken out of Job 061371.

BRIDGE INFO: 05334 (90.79, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1971)

ENV: NEPA re-eval under 061631. Letter to SHPO 2/26/25, response 4/9/25. NW23 permit req to USACE 11/26/25, issued 2/23/26.

SUR: DSUR and PSUR under 061372. Pot-hole location for sanitary sewer to Utilities 8/15/25.

RDWY: Floodplain SP req'd. VE completed 9/11/19 (061371). 45% Plans rec'd from CON 11/15/24. Rev ROW & UTIL reqm'ts to ROW 11/18/24. 90% Plans rec'd from CON 6/2/25. Rev ROW & UTIL reqm'ts to ROW 6/4/25. FFI & TMP held 6/17/25. Rev ROW & UTIL reqm'ts to ROW 7/7/25. RUC req 7/10/25. VE completed 9/11/19 (under 061371).

ROW: (17 trs) 17/17 apprs made & apprvd; 16 Options, 14 paid & 1 condemned - poss. date 12/12/25.

UTIL: Plans to 6 utils 12/2/24. Utils located under Job 061371. Brightspeed, Cabot Waterworks, Entergy, Ritter, Suddenlink, Summit-WO issued;

BR: (JYP) Layout 100%. Final Info to Env. 12/2/21 & 5/23/23. Plans Complete 7/15/25.

PLAN: IJR required. SEO and Final IJR approval requested 10/07/25. SEO and full approval received 10/20/25.

RAILROAD INFO: No RR Involvement 5/24/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (69); AR Senate (11)

Interstate Jobs

012328 Hwy. 89 – Cypress Bayou (S)

I-57

(Lonoke & White) (garver) (6.43 mi.) (Urban Interstate) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	100%	75%	NA	NA	5%	100%	NA	NA
TARGET DATE		May 20	Apr 21	Apr 21							
END DATE		May 20	Apr 21	Jul 21	Aug 20						

TYPE WORK: Full Depth Replacement; Replace 6 bridges. Pavement type: Concrete

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-4373(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/9/21.

BRIDGE INFO: A5087 (82.79, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1966); A5088 (83.61, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1969); A5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1969); B5087 (83.24, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1966); B5088 (82.06, Br. Repl., NP, SD, Deck 6, Super. 7, Sub. 4, 1969); B5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1966)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. Tribal consultation letters sent 9/9/20. ARS to SHPO 10/8/20, response 10/8/20. PIF to SHPO 10/13/20, response 10/20/20. Constraints to RDWY and BR 5/27/21. T1CE apprvd 7/29/21. NW14, no pcn.

SUR: Aerial photo flown 1/10/19. CSUR 100%. DSUR to Rdwy 5/29/20.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 5/29/20. Early Coord Meeting sched 9/21/20. MAT & Traffic req 10/9/20. HYD Anal complete to BR 11/2/20 & 7/12/21. ROW reqmts to ROW 4/30/21. Traffic req 5/3/21. MAT req 5/10/21. Des Criteria apprvd 7/12/21. RDWY Info to ENV 7/12/21. Rev Des Criteria apprvd 7/30/21. UTIL reqmts to ROW 11/4/21. FI & TMP held 11/18/21. TO to CON 2/8/22. Materials req 3/13/25.

UTIL: AUI 10/06/20, UFI 10/20/21; 12/14 est rec'd, 14 no adjs.

BR: (TMG) Layout 95%. Joint repair at Rehab. Brs, as necessary. Prelim. Env. Forms sent 1/7/22.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 5/23/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (60 & 69); AR Senate (11 & 18)

Interstate Jobs

100512 Walnut Ridge – Missouri State Line (Future I-57) P.E.

I-57

(Clay, Lawrence & Randolph) (garver) (42.16 mi.) (Interstate) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		90%	75%	10%	5%	5%	TBD	NA	RQD
TARGET DATE				Nov 21				STIP FFY: 2025			
END DATE		Jul 25		Oct 23	Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-Lane divided. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0076(178)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/29/00. Project renamed on 6/21/18.

ENV: PI 4/29/02 at Walnut Ridge & 4/30/02 at Corning. PI meetings for Planning Study held 9/26/12 in Pocahontas & 9/27/12 in Corning. Constraints to PL 1/14/13. Add'l Public Officials & PI meeting held for Planning Study 11/12/14 in Pocahontas & 11/13/14 in Corning. ENV by Garver. Tribal consultation sent 3/13/19. VPI held 8/13/20-9/02/20. ARS to SHPO 7/9/21, response 7/15/21, addendum to SHPO 8/6/21, response 8/11/21. Supplemental to SHPO 4/6/22, response 4/21/22. SHPO response to PA 6/21/22. rev PA to SHPO 8/15/22, response 8/23/22. Rev PA signed by Osage 8/24/22. DEIS to FHWA 9/13/22, apprvd 9/30/22. Ph 1 Arch report to SHPO 9/27/22, response 9/28/22. DEIS to Statewide Clearing house 10/17/22. Location PHs held 12/13/22 4-7 pm @ Williams Baptist University Moody Rm, 22 McClellan Dr., Walnut Ridge; 12/14/22 4-7pm @ Pocahontas Community Center 300 Geneva Dr., Pocahontas; 12/15/22 4-7pm @ MB Ainley Community Center Banquet Rm, 536 Elm St., Corning. PA to FHWA 2/9/23. Executed PA to SHPO & Osage 2/28/23. Draft FEIS/ROD to FHWA for review 4/6/23. Draft FEIS/ROD to FHWA for review 4/6/23. Rev draft to FHWA for review 5/12/23. draft FEIS/ROD to FHWA for legal review 6/15/23, comments rec'd. Draft FEIS/ROD to FHWA 7/11/23, rev draft 9/11/23. FEIS/ROD apprvd 10/24/23. Ph II Archeological Report to SHPO 6/4/24, response 6/25/24. H&H PI meetings on 8/26/25 4:30-6:30pm @ Pocahontas Community Center, 300 Geneva Dr., Pocahontas; 8/28/25 4:30-6:30 pm @ MB Ainley Community Center Banquet Rm, 536 Elm St., Corning.

SUR: CSUR 100%. Primary GPS control only, no baseline control. Aerial LiDAR acquisition for Alt 2 complete to Black River. Feature Extraction 100% south of Black River. Aerial photo 2/5/21, 3/15/23. Photogrammetry 100%. Aerial LiDAR acquisition Hwy 62-state line 100% 4/17/22. Feature Extraction 100% Photogrammetry 100%. Add'l planimetrics added 2/10/23.

DSUR: NTP to MapTech for UAV-LiDAR Black River to Corning 3/28/23. UAV-LiDAR acquired 4/17/23, 4/18/23. Feature extraction 100%. Plan mapping 100%. Add'l UAV-LiDAR south of Black River acquired 11/1/23, 11/7/23, 11/16/23. U&D Walnut Ridge-Black River 100%. U&D Black River-Corning 100%. Add'l DSUR req'd 4/11/25 for Black River Levee and county road crossings to Rdwy 7/22/25. Add'l DSUR req'd 2/24/26 80%.

PSUR: 267 certs, Walnut Ridge to State line. 150 certs, Walnut Ridge to Corning. PSUR to ROW 9/26/24. Add'l PSUR for cul-de-sac areas to ROW 4/23/25. Add'l PSUR (44 certs) req'd 7/2/25, 7/17/25 to ROW 10/1/25.

RDWY: (MH) Kick Off Meeting held 7/12/18. T.O. to CON 6/22/20. Early Coord Meeting held 8/3/23. Add'l DSUR req 6/6/23. DDD appr'd 12/27/23. VE completed 4/29/24 for jobs 101172 & 101173. Pavm't Des appr'd 4/16/24. Add'l DSUR req 4/1/25. Add'l Survey rec'd 7/22/25.

ROW: (2 Mitigation trs). Auth rec'd 5/10/24. 2/2 apprs made & appr'd; 2 options, 2 paid.

UTIL: AUI 12/12/2024

BR: (SWP)

PLAN: PE only.

RAILROAD INFO: RR involvement (UP, BNSF, AMTK) at multiple locations north of Corning to Walnut Ridge 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 30); AR Senate (21)

Interstate Jobs

101225 Walnut Ridge – Co. Rd. 416 (Future I-57) (S)

(Lawrence) (fre) (6.6 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		80%	75%			TBD			
TARGET DATE		Jul 25	Mar 27	Sep 27		Sep 28	Sep 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-03-8(69)

BACKGROUND INFO: Project programmed on 10/21/24.

SUR: DSUR under 100512.

PSUR: PSUR under 100512.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 1/14/25. Programming Level Est to PM 5/1/26.

RAILROAD INFO: RR involvement at approx. UP M.P. 220.60. PE, SP & C&M req'd 11/14/24.

LEGISLATIVE DISTRICTS: US House (1 & 1); AR House (1 & 30); AR Senate (3, 4, & 21)

101226 Co. Rd. 416 – Hwy. 304 (Future I-57) (S)

(Randolph) (fre) (6.5 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		80%	75%			TBD			
TARGET DATE		Jul 25	Mar 27	Sep 27		Sep 28	Sep 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-06-1(33)

BACKGROUND INFO: Project programmed on 10/21/24.

SUR: DSUR under 100512.

PSUR: PSUR under 100512.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 1/14/25. Programming Level Est to PM 5/1/26.

RAILROAD INFO: No RR involvement 11/12/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

Interstate Jobs

101227 Hwy. 304 – Windmill Rd. (Future I-57) (S)

(Randolph) (fre) (6.5 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		80%	75%			TBD			
TARGET DATE		Jul 25	Mar 27	Sep 27		Sep 28	Sep 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-06-1(34)

BACKGROUND INFO: Project programmed on 10/21/24.

SUR: DSUR under 100512.

PSUR: PSUR under 100512.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 3/26/25. Programming Level Est to PM 5/1/26.

RAILROAD INFO: No RR involvement 11/12/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101228 Windmill Rd. – Duck Levee Rd. (Future I-57) (S)

(Randolph) (fre) (4.2 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		80%	75%			TBD			
TARGET DATE		Jul 25	Sep 26	Mar 27		Mar 28	Mar 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-06-1(35)

BACKGROUND INFO: Project programmed on 10/21/24.

SUR: DSUR under 100512.

PSUR: PSUR under 100512.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 3/26/25. Programming Level Est to PM 5/1/26.

RAILROAD INFO: No RR involvement 11/12/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Interstate Jobs

101229 Duck Levee Rd. – Corning Bypass (Future I-57) (S)

(Clay & Randolph) (fre) (8.86 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		80%	75%			TBD			
TARGET DATE		Jul 25	Jul 27	Jan 28		Jan 29	Jan 30				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-116-1(3)

BACKGROUND INFO: Project programmed on 10/21/24.

SUR: DSUR under 100512.

PSUR: PSUR under 100512.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 3/26/25. Programming Level EST to PM 5/1/26.

RAILROAD INFO: No RR involvement 11/12/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101173 Corning – Missouri State Line (Future I-57) (S)

(Clay) (garver) (4.74 mi.) (Non-APHN) (Freeway/Expressway) /NHPP/Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	95%	75%	50%	30%	10%	35%	NA	
TARGET DATE		Oct 23	Aug 24	May 25		Nov 25	Jul 27	SCHEDULED DATE: 09-2027 STIP FFY: 2027			
END DATE		Sep 23	Oct 24	Jun 25	Oct 23						

CRITICAL NOTES: 8-week advertisement. FHWA Major Project. \$6,734,000 of Community Project Funding must be obligated by Sept. 2029.

TYPE WORK: New Location: 4-lane divided. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCD-0011(68)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/23.

ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition. PI meeting 12/5/24, 4-7 pm @ M.B. Ainley Community Center, 538 E Elm St., Corning. CRS to SHPO 10/8/24, response 11/21/24. CRS Addendum to SHPO 3/11/25, response 3/27/25. Draft Re-eval to FHWA 5/28/25, resubmitted to FHWA 6/12/25. EIS re-eval to FHWA 5/28/25, apprvd 6/17/25. Std Ind 404 permit to USACE 7/8/25.

SUR: DSUR and PSUR under 101172.

DSUR: U&D 100%.

PSUR: ROW staking req'd 3/11/25 to ROW 4/3/25 (Tracts 1, 3, 4, 5, 6, 7, 9, 12, 13, 14x, 15, 18, 19, 21 denied access for staking). ROW re-stake tracts 22-29 req'd 12/12/25 to ROW 12/16/25.

RDWY: (MH) Floodplain SP req'd. Early Coord Meeting held 8/3/23. Add'l DSUR req'd 9/11/23. 30% Plans rec'd from CON 9/11/23. 30% Plans rev'd & ret'd to CON 9/25/23. Traffic req 10/13/23. SS req 10/13/23. DDD apprvd 12/27/23. Add'l DSUR req'd 1/10/24. VE completed 4/29/24 (100512). ROW & UTIL reqm'ts to ROW 8/26/24. Rev ROW & UTIL reqm'ts to ROW 10/16/24. RDWY Info to ENV 12/10/24. 60% Plans rec'd from CON 1/2/25. 60% Plans rev'd & ret'd to CON 1/13/25. PFI held 1/29/25. Rev ROW & UTIL reqm'ts to ROW 9/17/25. Programming Level EST to t PM 5/1/26.

ROW: FEE - Plans 90% (29 trs). Auth Rec'd 7/14/25. 25/29 apprs made & apprvd. 13 options & 13 paid. 8 to be condemned. 0/2 Res, 0/2 Bus, 0/1 ppo relos.

UTIL: UFI 12/5/24. Plans to 4 utils 4/24/25. Funds Apprpd 4/10/25. 4/4 est rec'd, 1 auth to bid, 1 no involvement, 1 no adj. Clay Co Elec-est rec'd; Clay Co Water-auth to bid; Arrowhead Broadband-no involvement; Brightspeed-no adj

BR: (SWP) Layout 95%.

MAT: SI Consultant

RAILROAD INFO: No RR Involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Interstate Jobs

101251 Arkansas/Missouri Intchnng. (Future I-57) (S)

(Clay)

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%							
							SCHEDULED DATE: 10-2026			

TYPE WORK: New Interchange

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 2/25/26.

LP: ARDOT and MoDOT will split costs, with each paying for work that happens within their respective state boundaries.

MoDOT is handling design and construction activities. Both states handling their own NEPA, ROW & UTIL.

Agreement pending.

RAILROAD INFO: No RR involvement 2/26/26.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

020315 Great River Bridge P.E. (Phase II) (F)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HDP-NCPD-SDGRB-0021(21)

BACKGROUND INFO: Project programmed on 5/15/00.

GENERAL: Funding for ROW included in STIP 2007; obligated 10/2006. W.O. issued to CON 3/15/01. Kick-off meeting held 4/13/01. Coord Mtg held 7/2/01 & 9/5/01. Design Concept Study due 11/1/01. 30% plans rec'd from CON 5/9/02.

USCG apprvd br span lengths & clearances 3/15/02. FAA Debt expires 5/7/07 (Southern office) & 8/24/07 (Southwest office). VE conducted under Job 020338 11/2001.

ENV: FEIS signed 1/24/00, ROD signed 5/3/00 (under Job 020133). Individual Water Quality cert req to ADEQ 5/21/02.

DEIS signed 7/29/02. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. Ind 404 permit req'd.

SUR: PSUR (21 trs)

RDWY: WO to CON for monumentation 11/13/09.

ROW: Auth to acquire 10/25/16. 8/8 apprs made & apprvd; 7 options & 7 paid. UFI 5/8/2014.

BR: Draft layout rec'd 6/18/02; to FHWA, USCG, MDOT, Levee Boards 7/16/02; to CoE 8/5/02 & 9/3/02. Hyd & Scour report rec'd from CON 9/18/02. Geotech Seismic report rec'd from CON 9/25/02; addendum rec'd 3/24/04. Final Geotech report rec'd 10/8/04. Layout apprvd 10/17/02. Layout 80%. Draft 90% plans rec'd 7/24/04. Rec'd Final Vessel

Collision & Wind Engineering report 2/07/06.

RAILROAD INFO: RR Involvement UP & AKMD.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Interstate Jobs

020316 I-69 P.E. (Hwy. 65 – Miss. Rt. 1)

I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: DBP-0021(19)

BACKGROUND INFO: Project programmed on 5/23/00.

ENV: Meeting w/ Choctaw & Chickasaw 2/22/01. PI 3/13-14/01. Loc PHs 9/24/02 in McGehee & 9/25/02 in Benoit, MS.

Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. FEIS apprvd by FHWA 3/12/04. PA to Quapaw Tribe for comment. ROD signed 6/23/04. Ind. 404 req'd. Reassess req'd. One mitigation site w/ protected covenant; Ph II req'd on 3 arch sites. Reassess to FHWA 7/3/14, apprvd 7/7/14. CRS to SHPO 10/25/17; conc recd 2/26/17.

SUR: PSUR (77 trs). WO (PSUR-monumenting) to CON 9/22/09. ROW staking (tract 12) 100%.

RDWY: Work being done under supplemental agreement #5 to CON contract for Job 020315. CON selected. CON kickoff meeting 10/24/00. Agency scoping meetings 1/23-24/01. 30% plans rec'd from CON 4/4/05. 30% plans reviewed & ret'd to CON 5/31/05. Rev 30% plans rec'd from CON 4/7/06. WO issued to CON for monumentation 9/22/09. Rev ROW & UTIL reqmts to ROW 8/13/15.

ROW: ROW plans 90%.(68 trs). Auth to Rec'd 11/22/16. 40/40 apprs made & 40/40 apprs apprvd; 37 options & 37 paid & 1 condemned - Poss. Date 7/19/17. 1/1 farm, 1/1 res & 3/3 pers prop relocatees moved.

RAILROAD INFO: RR Involvement: future overpass of UP/AKMD.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

001873 El Dorado – McGehee P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: DPS-0018(31)

BACKGROUND INFO: Project programmed on 9/9/99.

GENERAL: Arkansas I-69 agency coord meeting held 6/12/02 at ARDOT. I-69 Steering Committee meeting held 7/22/02 in Memphis.

ENV: Agency Scoping Meeting 12/5/01. Public Officials Scoping Meeting 12/6/01. PI to review corridors 3/11/02-3/13/02 in McGehee, Monticello & El Dorado. Local officials meeting to review corridors 3/12/02 & 3/13/02. PI 3/10/03-3/13/03 in McGehee, Monticello, Warren & El Dorado. DEIS signed 5/7/04. Loc PHs 6/22/04-6/24/04 at Parkers Chapel, Monticello & McGehee. FEIS apprvd by FHWA 8/17/05. Notice of availability of FEIS in Fed Register 9/9/05; comments rec'd until 10/24/05. ROD issued 5/2/06.

RAILROAD INFO: RR Involvement: UP, F&P, & WSR.

LEGISLATIVE DISTRICTS: -

Interstate Jobs

020732 Hwy. 293 – Hwy. 65 (S)

(Desha & Drew) (fre) (8.56 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	100%	55%	75%	60%	100%	NA	
TARGET DATE		Nov 18	Oct 22	Jan 23	Nov 18	Dec 25	Sep 26	STIP FFY: 2025			
END DATE		Nov 18	Jan 23	Jul 23	Nov 18						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: New location (2 lanes of future 4 lanes divided). Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NCIIP-2221(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/30/22.

ENV: NA consultation letters to Tribes 3/15/23. CRS to SHPO 5/9/23, response 5/16/23. NEPA re-eval apprvd 7/31/23. 2024 Bat Survey Results: PESU captured. Permitted under 020678.

SUR: DSUR & PSUR under 020678. Add'l DSUR req'd 11/29/22 to Rdwy 1/31/22. Add'l DSUR req'd 2/14/22 to Rdwy 5/30/23. UAV-LiDAR for add'l acquired 3/14/23.

PSUR: ROW staking req'd 2/20/24 100%. Tract split (cert 27, new cert 47) req'd 6/25/24.

RDWY: (MH) Floodplain SP reqd. Hyd Anal complete to BR 10/6/22. Add'l Survey req 11/29/22. ROW & UTIL reqmts to ROW 1/9/23. RDWY Info to ENV 1/9/23. FI held 1/26/23. Rev ROW & UTIL reqmts to ROW 10/16/23. VE completed 9/11/19 (020678).

ROW: Plans 90% (23 trs). Auth Rec'd 4/26/22. 23/23 apprs made & apprvd. 11 Options. 11 paid & 1 condemned - poss. date 6/2/25. Est 2 PPO rels.

UTIL: AUI 6/13/19; UFI 7/22/19; Plans to 7 utils 1/17/23; 7/7 est rec'd, 6/6 WO issued, 4/6 adj. complete. Vyve Broadband-no involvement; Brightspeed, Entergy(T)-WO issued; C&L Elec, AT&T, Entergy(D), McGehee Water & Sewer(PE & Constr)-adj complete

BR: (CMW) Layout 90%. Des. Ph A: Concept Submittal to TP&P for UPRR sent 4/6/21. Ph A submittal Apv'd. by UPRR w/minor exceptions 5/14/21. Ph B to TP&P for submittal to UPRR 9/29/21, to UPRR 10/4/21. Des. Ph B submittal Apv'd. w/exceptions 11/23/21. Final plans to PM for RR Submittal 3/26/25. Rec'd. "Not Approved-Reply to Comments" from UPRR 5/6/25. Replied to UPRR bridge related comments.

MAT: SS & SI completed as part 020678

RAILROAD INFO: RR Involvement new str UPRR DOT 972363B, MP 405.07, McGehee Sub. 8/12/19. P.E, C&M & SP reqd. ROW to RR 6/27/24. Final Rdwy & BR plans to RR 4/1/25, apprvd 6/20/25. C&M to RR 7/18/25. C&M comments from RR 3/4/26.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94); AR Senate (1 & 8)

020462 Monticello Bypass P.E.

I-69

(Drew) (Interstate)

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NCIIP-0022(27)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 7/12/06.

GENERAL: Construction Projects:

020482 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Gr. & Strs.) (F)

020483 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Bs. & Surf.) (F)

020485 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Gr. & Strs.) (F)

020486 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Bs. & Surf.) (F)

Renamed per ACE-Planning in Staff Minutes 2/2007

ENV: Env handling under Job 001873.

SUR: Aerial photo for location mosaic flown 9/15/06.

PSUR: Revisions to ROW 3/14/12.

RAILROAD INFO: Possible RR involvement. No sketch 12/27/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020470 Hwy. 278 West – Hwy. 425 (Gr. & MDS) (Monticello Bypass) (S)

(Drew) (con) (13.39 mi.) (Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	60%	60%	5%	NA	NA	HLD
TARGET DATE		Oct 13	Jun 14	Mar 16	Oct 13	Jan 25	Jan 26				
END DATE		Oct 13	Jul 14	Mar 16	Jan 12						

CRITICAL NOTES: AR Natural Heritage Commission land acquisition required.

TYPE WORK: PE and ROW purchase.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NCIIP-RPEF-RPES-0022(34)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/5/07. Project renamed on 9/15/08 & 5/10/16. Funding removed on 4/16/18.

GENERAL: VE required. IOM 11/20/15 Combined 020481 w/ this project as turnkey. IOM 5/10/16 Split out job 020611 for Major Strs & Surfacing.

ENV: EIS under Job 001873. Des PH req'd. RTA for 3 strs to SHPO 8/28/12, none eligible 9/14/12. Addendum to CRS report to SHPO 8/8/14, apprvd 9/10/14. DPH held 4/9/15 in Monticello. 2nd CRS report addendum to SHPO 1/4/15; SHPO req further work 2/1/2016; PIF to SHPO 2/1/16; apprvd 2/24/16. Design reassessment to FHWA 3/8/16; apprvd 3/21/16. Wetland & stream mitigation purchased.

SUR: Aerial photo flown 3/3/07 & 3/4/07; 2/12/12

DSUR: CSUR 100%. U&D Survey 100%. Photogrammetry 100%. DSUR to Rdwy 10/25/13. Add'l DSUR (req'd 1/15/14) to Rdwy 4/4/14; 4/18/14. Add'l DSUR (req'd 2/9/15) 100% to Rdwy 3/2/15. Add'l DSUR req'd (5/7/15) 100%. Memo to Rdwy 7/10/15. Wilmar waterline located 9/17/15. Add'l DSUR (RR tracks) to Design 2/25/16. Add'l DSUR req'd 3/28/16 to Rdwy 4/1/16. Add'l DSUR (Hyd) req'd 9/17/17 to Hyd 10/12/17. Add'l DSUR (mobile home) req'd 5/29/18 to ROW 6/18/18.

PSUR: (38 trs). WO (PSUR) to CON 2/29/12. PSUR to ROW 1/24/13. Rev. to ROW 2/2/16. ROW staking req'd 10/12/17 100% to ROW 1/4/18. Add'l PSUR (2 rev & 1 add'l) req'd 11/17/17 to ROW 12/5/17. ROW staking (tract 27&28) req'd 9/1/19, to ROW 9/10/19. ROW staking req'd 2/9/24 to ROW 5/9/24. Add'l PSUR (1 rev., 1 add) req'd 12/31/24 to ROW 1/15/25. Add'l PSUR (1 add, 1 new) req'd 2/26/25 to ROW 3/6/25. ROW re-stake (Trs. 2,3x & 5x req'd 6/19/25.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 10/28/13. Traffic & TMs req. 11/21/13. Hyd. Anal. Complete to BR 9/3/14 & 12/1/17. ROW reqm'ts to ROW 7/14/14. UTIL reqmts to ROW 7/31/14. Landlock parcel survey req. to ROW 10/6/14. Add'l Survey req'd 2/10/15. Interim Est to PM 2/20/15. RDWY Info to ENV 3/3/15. PPC rec'd 3/12/15. Add'l Survey req 5/8/15. Rev ROW & UTIL reqmts to ROW 12/17/15 & 3/17/16. VE completed 5/22/17 (020470 & 020481). T.O. to CON 2/13/24. Early Coord Meeting held 3/18/24.

ROW: Plans 90% (38 trs). Auth Rec'd 12/27/17. 37/38 apprs made & apprvd. 1 Deleted. 20 options. 20 paid; 1 condemned - poss. date 5/12/2026 & 2 to be condemned. 0/1 PPO rels moved.

UTIL: UFI 8/15/14, Plans to 10 utils 9/23/14, 3/18/15, 10/24/17. 11/11 est rec'd, 6/7 WO issued, 4 no conflict.

BR: (CMW)

RAILROAD INFO: No RR Involvement. ROW purchase only 5/8/25.

SIR: Traffic data sent to RDWY on 1/28/14.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020611 Hwy. 278 West – Hwy. 425 (Major Strs. & Surf.) (Monticello Bypass) (F)

(Drew) (con) (13.39 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	90%	75%	NA	NA	10%	5%		NA
TARGET DATE				Mar 16							
END DATE	May 20			Mar 16							

TYPE WORK: New Location (2 lanes of future 4 lanes divided) & Hwy. 530 Connector.

Pavement type: Consider Alternative Pavements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0022(36)

BACKGROUND INFO: Project programmed on 5/10/16. Funding removed on 4/16/18. Project renamed on 5/8/23.

GENERAL: Split out from job 020470.

ENV: EIS under Job 001873. Design reassessment to FHWA 3/8/16;apprvd 3/21/16 under Job 020470.

SUR: DSUR and PSUR under 020470.

RDWY: (AH) Floodplain SP req'd. Hyd Anal complete to BR 9/3/14 & 12/1/17. VE completed 5/22/17 (020470 & 020481).

BR: (SQ3) Layout 55%. Prelim. Info to Env. 10/2/15.

MAT: Subsurf Invest 0%.

RAILROAD INFO: RR Involvement AKMD (G&W) leased from UP (975443E) new RR-under str. @Hwy 530 extension.

PE, SP, & C&M reqd. UPRR PE fully exec 5/14/20; AKMD PE execution executed 5/30/24; Concept plans to UPRR & rej in 2018. No other plans submitted.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070212 El Dorado – Shreveport, LA P.E. (Phase I)

I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: EBE-NCPD-0076(43)

BACKGROUND INFO: Project programmed on 1/10/01.

ENV: CON conducted PI 8/21/03 at Three Creeks, AR. Preferred two-mile wide corridor selected. PI 6/22/04 at Parkers

Chapel High School to present alt alignments. DEIS apprvd by FHWA 3/25/05. Loc PHs 5/10/05 in El Dorado &

5/11/05 in Haynesville, LA. ID Staff 9/21/05. Public officials & general public meetings for preferred alt rev 10/2/06 in

Minden, LA & 10/3/06 in Haynesville, LA. RTA for strs in AR to SHPO 11/10/08, response 11/20/08, 1 str eligible for

NRHP. Ph I arch survey report to SHPO 1/3/09. Draft FEIS rec'd 2/22/10 for review, comments ret'd to LADOT

3/25/10. FEIS apprvd 8/26/11, NOA in Federal Register 9/30/11, comment period ends 11/10/11. ROD apprvd 4/18/12.

Des PH req'd.

LP: Joint project with LADOT handling Env & Loc Study. Joint Agreement executed 9/4/01.

PLAN: PE Only.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (97 & 99); AR Senate (2 & 3)

Interstate Jobs

061852 Fourche Creek Scour Repairs (I-440) (S)

I-440

(Pulaski) (fre/garver) (Urban Interstate) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	95%	NA	NA	NA	90%		NA	
TARGET DATE								SCHEDULED DATE: 05-2027			
END DATE			Nov 24								

TYPE WORK: Scour repair on 4 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: PRTT-440-1(29)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 1,200-20,000 ADT.

BRIDGE INFO: A5700 (82.78, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1977); B5700 (73.75, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1977); G5700 (84.94, Scour Rpr., NP, Deck 7, Super. 7, Sub. 5, SC, 1980); J5700 (86.50, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1980)

ENV: ARS to SHPO 9/24/24, response 10/15/24. ARS addendum to SHPO 10/16/24, response 10/23/24. CR clearance to file 10/28/24. CE apprvd 11/4/24. NW3 permit to USACE 11/6/24.

RDWY: (MH) Loc & Des Doc apprvd 11/7/24.

RAILROAD INFO: RR Involvement UP - PE rqd, SP 6/11/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (12)

Interstate Jobs

020661 I-530 Access Impvts. (Jefferson Co.) (Phase 1) (S)

I-530

(Jefferson) (crafton tull) (1.59 mi.) (Non-APHN) (Urban Local) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	15%	15%	95%	CON	NA	TBD
TARGET DATE		Dec 22	Sep 23	Sep 23				STIP FFY: 2025			
END DATE		Dec 22	Feb 24	Jun 24	Oct 22						

TYPE WORK: Frontage Rd. on new location to the east of I-530 w/ a new grade separation at Hwy. 365.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-530-1(11)24

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22.

ENV: NA consultation letters to Tribes 3/17/22. Env Constraints to RDWY 8/2/22. ARS to SHPO 2/21/23, response 3/20/23. Rev constraints to Rdwy 3/31/23. CRS to SHPO 3/28/23, response 3/30/23. PI meeting 12/12/23 4-7pm @ White Hall Community Center, 9801 Dollarway Rd, White Hall. CRS Addendum to SHPO 5/28/24, response 5/29/24. T3CE apprvd 6/6/24. NW23 permit req to USACE 7/12/24. 2024 Bat Survey Results: No T&E species.

LP: Potential partnering w/ Jefferson Co., AEDC & GTL. Co. would assume ownership of Hwy. segments. \$4M QACF from AEDC. GTL to front \$7M. County would handle ROW acquisition. Department would handle everything else, including UTIL relocation. Resolution and Agreement sent to Co. & GTL on 1/31/25.

SUR: Aerial photo flown 1/24/22. CSUR 100%. UAV-LiDAR acquired 4/27/22, 4/28/22. Feature Extraction 100%. U&D 100%. DSUR to Rdwy 12/21/22. Add'l DSUR req'd 5/4/23 100%. Add'l DSUR req'd 7/26/23 90%.

PSUR: 21 certs. NTP to Con 8/18/22. PSUR to ROW 10/27/22. Add'l PSUR to ROW 8/15/23. Add'l PSUR (1 new, 1 rev) req'd 1/16/25 to ROW 2/4/25.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 12/21/22. Traffic req 3/1/23. T.O. to CON 3/3/23. Soil Survey req 3/28/23. 15% Plans rec'd from CON 5/1/23. 15% Plans rev'd & ret'd to CON 5/1/23. Add'l DSUR req 5/4/23. 30% Plans rec'd from CON 5/16/23. Add'l DSUR rec'd 6/9/23. 30% Plans rev'd & ret'd to CON 6/23/23. Add'l DSUR req 7/26/23. Early Coord Meeting held 8/2/23. Rdwy Info to ENV 10/18/23. DDD apprvd 12/1/23. Pavmt Des apprvd 2/9/24. 60% Plans rec'd from CON 2/15/24. ROW & UTIL rqmts to ROW 2/15/24. PFI held 5/9/24. 60% Plans ret'd to CON 5/17/24. Rev Rdwy Info to ENV 5/31/24. Loc & Des Doc apprvd 6/13/24. 90% Plans rec'd from CON 1/21/26. Interim Est to PM 3/11/26. FFI held 4/3/26.

ROW: Plans 90% (20 trs). Auth Rec'd 6/27/24. 0/5 Res & 0/1 Bus relos moved,

UTIL: Utils on hold 9/3/25: AUI 11/9/22, Plans to 11 utils 6/11/25. 4 no involvement, 1 no conflict, 7/11 est rec'd. Funds Apprvd 6/6/25.

BR: (JYP) Layout 95%. Rec'd. 90% Plans 1/21/26. Ret'd. comments 90% Plans 2/11/26.

MAT: SS to Rdwy 11/27/23. UES

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93); AR Senate (8)

Interstate Jobs

012515 South Terminal – Grant Co. Line (S)

I-530

(Grant, Pulaski & Saline) (garver) (15.68 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%			NA	90%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE			Sep 24								

TYPE WORK: 2" Mill & 2" Overlay, Polymer Overlay 12 bridges; Special Clearing

WORK ZONE POLICY: Significant.

FAP NUMBER: IM-530-1(13)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/13/24.

GENERAL: 17,000-43,000 ADT. IOM 5/13/24-Project supersedes 061761

BRIDGE INFO: A3323 (87.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3324 (85.58, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3326 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A5621 (90.24, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1975); A5622 (89.80, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1975); A7267 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2013); B3323 (89.76, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1962); B3326 (87.32, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1962); B5621 (87.80, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 6, 1975); B5622 (87.80, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 6, 1975); B7266 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2014); B7267 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2014)

ENV: CR clearance to file 8/15/24. T1CE apprvd 9/3/24.

RDWY: (MH) 60% Plans rec'd from CON 8/6/24. 60% Plans rev'd & ret'd to CON 8/9/24. TMP & PFI held 8/21/24. 90% Plans rec'd from CON 10/22/25. 90% Plans to EST 10/22/25. 90% Plans rev'd & ret'd to CON 10/30/25. FFI & TMP held 11/19/25. Interim Est to PM 5/8/26.

BR: (SWP) Rec'd. 90% Plans. 10/22/25.

RAILROAD INFO: No RR Involvement 5/15/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80 & 92); AR Senate (7, 8, & 12)

100682 I-555 Access Road P.E.

I-555

(Poinsett) (Interstate)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STDP-0056(26)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 6/10/08. Project renamed on 8/21/12.

GENERAL: WO to CON 4/22/09.

Construction Projects:

100786 I-555 Access Road (Payneway-Marked Tree) (S)

100782 I-555 Access Road (Hwy. 75-Hwy. 149) (S)

ENV: Scoping meeting 3/31/10. Public Officials meeting 4/1/10. PI 4/1/10. SHPO conc rec'd 12/29/10. Draft EA rec'd for review 10/11. Comments ret'd 11/11. CR report apprvd 12/29/12. EA apprvd 2/15/12. LPH held 4/19/12 in Marked Tree. FONSI apprvd 7/18/12. DPH req'd.

SUR: Photogrammetry under Job 001849. Aerial photo flown 4/16/01. Aerial Photo for mitigation tract flown 6/19/13.

ROW: UFI 05/15/12.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

Interstate Jobs

101207 Marked Tree – Craighead Co. Line (Sel. Secs.) (S)

I-555

(Poinsett) (fre) (13.56 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.

GENERAL: 11,000-17,000 ADT.

RDWY: (MH)

RAILROAD INFO: No RR involvement 2/20/26.

LEGISLATIVE DISTRICTS: US House (1); AR House (36, 37, & 38); AR Senate (19)

101191 I-555 Operational Impvts. (Jonesboro) (S)

I-555

(Craighead) (fre) (13.65 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				TBD			
TARGET DATE	Feb 26							STIP FFY: 2028			
END DATE	Apr 26										

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-922-7(103)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 16,000-26,000 ADT.

ENV: Env constraints to Rdwy 3/25/26.

UTIL: 1 util no involvement

PLAN: Scoping memo distributed 4/22/26

RAILROAD INFO: No RR Coord 12/12/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (30, 32, 33, 36, & 38); AR Senate (19 & 20)

Interstate Jobs

061689 Cumberland St. – Cross St. (S)

I-630

(Pulaski) (con) (0.96 mi.) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			NA	TBD	100%	NA	
TARGET DATE											
END DATE											
STIP FFY: 2028											

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-630-1(3)
BACKGROUND INFO: Project programmed on 11/10/11. Project renamed on 5/8/23 & 8/17/23.
GENERAL: 79,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0615.
RDWY: (MH) Materials req 2/25/20.
UTIL: Job posted as NA
MAT: Soil Survey Pvm Soundings to Rdwy 9/14/21.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (51, 75, & 80); AR Senate (12 & 14)

061690 Cross St. – Dennison St. (S)

I-630

(Pulaski) (con) (0.73 mi.) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD	100%	NA	
TARGET DATE											
END DATE											
STIP FFY: 2028											

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-630-1(4)
BACKGROUND INFO: Project programmed on 11/10/11. Project renamed on 5/8/23.
GENERAL: 97,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0616.
RDWY: (MH) Materials req 2/25/20.
MAT: Soil Survey Pvm Soundings to Rdwy 9/14/21.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (51, 75, & 76); AR Senate (12, 12, & 14)

Interstate Jobs

061691 Dennison St. – Cedar St. (S)

I-630

(Pulaski) (con) (0.98 mi.) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	NA			TBD	100%	NA	TBD
TARGET DATE								STIP FFY: 2027			
END DATE		Oct 14									

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-630-1(6)
BACKGROUND INFO: Project programmed on 3/31/20. Project renamed on 5/8/23.
GENERAL: 98,000-108,000 ADT. IOM 03/31/2020 - Project superseded Job BB0617.
SUR: Aerial photo flown 2/14/13. ORTHO under Job CA0608. DSUR to Rdwy 10/31/14.
RDWY: (MH) Materials req 2/25/20.
MAT: Soil Survey Pvm Soundings to Rdwy 9/14/21.
RAILROAD INFO: RR Involvement - UPRR (RR-Under) DOT 433797C, Little Rock Sub, MP 346.66 SP/C&M or SP/MCL rqd.
LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 76); AR Senate (12, 14, & 15)

061938 District 6 Interstate Guardrail Impvts. (S)

Various

(Pulaski) (garver) (Urban Interstate) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	40%	50%	NA	NA	NA	NA			
TARGET DATE			May 26	Aug 26				SCHEDULED DATE: 09-2026			
END DATE											

TYPE WORK: Guardrail Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-9253(129)
BACKGROUND INFO: Project programmed on 12/17/25.
GENERAL: 17,000-109,000 ADT.
ENV: CR clearance to file 4/1/26. Tribal consultation sent 4/2/26.
RDWY: (MH) Planning Level EST to PM 1/30/26. T.O. to CON 4/20/26.
RAILROAD INFO: No RR involvement 12/22/25.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (72, 73, 74, 77, & 79); AR Senate (12, 14, & 15)

Other Federal-Aid & State Jobs

101193 Poinsett Co. Line – Jonesboro (S)

Hwy. 1

(Craighead) (art) (4.52 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	5%	5%	75%			NA			
TARGET DATE			Dec 26	Mar 27		Sep 28	Dec 29	SCHEDULED DATE: 02-2030 STIP FFY: 2027			
END DATE		Dec 25			Jan 26						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-922-7(104)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 6,400-14,000 ADT.

ENV: Env constraints to Rdwy 10/29/25.

SUR: CSUR 100%. Aerial LiDAR acquired 4/1/25. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 6/17/25. U&D 100%. DSUR to Rdwy 12/17/25.

PSUR: 75 certs. NTP to Con 5/13/25.

RDWY: (TW) Floodplain SP req'd. Traffic req to SIR 4/17/26. Traffic Counts req to TSMO 4/17/26

UTIL: 1/9 est rec'd, 1 no involvement.

RAILROAD INFO: Possible RR involvement at approx. UPRR MP 243.25 10/30/24. If RR Involvement, PE, SP/MCL or PE, SP/C&M reqd. 4/10/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19 & 20)

Other Federal-Aid & State Jobs

100979 Caraway Rd. – I-555 (Jonesboro) (S)

Hwy. 1

(Craighead) (m.baker) (2.77 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	45%	15%	60%	100%	65%	
TARGET DATE		Jun 20	Jan 25	Dec 21		Feb 27	Oct 27	SCHEDULED DATE: 01-2028			
END DATE		Jun 20	Jan 25	Mar 22	Oct 19			STIP FFY: 2026			

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Widen from 3 lanes to 5 lanes.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9227(99)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.

GENERAL: 9,700-18,000 ADT. Atlas Asphalt selected as CM. Construction expected to begin late 2027.

BRIDGE INFO: 05475 (70.50, Br. Repl., NP, Deck 6, Super. 7, Sub. 5, 1973)

ENV: Tribal consultation letters sent 6/5/19. ARS to SHPO 7/31/19; response 8/1/19. Env constraints to RDWY 8/4/20.

VPI held 9/28/21 5:30-6:30 @ www.ardot.webex.com ARS addendum to SHPO 3/3/22, response 3/7/22. PIF to SHPO 3/7/22, response 3/8/22. T3CE apprvd 3/16/22. 2022 Bat Survey Results: No T&E bats captured.

LP: Preparing Letter & Agreement for transfer.

SUR: Aerial photo flown 1/31/19. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20. U&D 100%. DSUR to Rdwy 6/4/20. Add'l DSUR to Hwy. 1B to Rdwy 8/27/20. Add'l DSUR req'd 10/7/20 100% to Rdwy 1/8/20. Add'l DSUR req 4/12/21 to Rdwy 5/7/21. Add'l DSUR req'd 8/29/24 95% to Alt. Delivery 10/10/24. Add'l DSUR (new construction) to Alt. Del. 3/25/25.

PSUR: 96 certs total. Add'l PSUR (30 certs) 50%. Add'l PSUR (18 certs) to ROW 2/9/21. Add'l PSUR (11 certs) req by ROW 1/7/22 to ROW 2/25/22. Rev. PSUR to ROW 11/13/24. Rev. PSUR req'd 1/16/25, 2/10/25. Rev. PSUR req'd 4/10/25 to ROW 5/1/25. ROW staking req'd 5/7/25 to Alt. Deliv. 6/12/25. Rev PSUR req'd 6/17/25. Add'l PSUR (1 cert.) req'd 9/8/25 to ROW 9/9/25. Rev PSUR to ROW 4/28/26.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 6/4/20. T.O. to CON 7/8/20. Early Coord Meeting held 7/20/20. Add'l Survey req 10/7/20 & 4/12/21. Traffic & TMs req 10/12/20. Des Criteria apprvd 11/10/20. 30% Plans rec'd from CON 3/9/21. SS & FWD req 3/26/21. 30% Plans rev'd & ret'd to CON 3/29/21. Rev Des Criteria apprvd 4/20/21. Traffic Signal warranted at Caraway. Rev 30% Plans rec'd from CON 6/18/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. Field Insp & TMP Meeting held 8/4/21. RDWY Info to ENV 8/31/21. 60% Plans rec'd from CON 10/5/21. TMP Meeting held 10/19/21. 60% Plans rev'd & ret'd to CON 11/12/21. Rev 60% Plans rec'd from CON 1/10/22. ROW & UTIL reqmts to ROW 2/25/22. Rev 60% Plans rev'd & ret'd to CON 2/25/22 & 1/31/25. Loc & Des doc apprvd 3/28/22. T.O. to CON 2/26/24. RUC req 10/17/24. Rev 60% Plans rec'd from CON 1/16/25, 4/22/25, & 12/12/25.

ROW: FEE - Plans by M. Baker. Plans to 90% (59 trs). Auth Rec'd 4/26/22. 58/59 apprs made & 57/59 apprs apprvd. 11 options & 11 paid. Est 1 PPO relo

UTIL: UFI 5/6/22. Plans to utilities 7/25/22; rev plans 3/31/25. Funds Apprpd 5/19/22. 3/8 est rec'd. Craighead Elec, City Water Light (Sewer & Water), Suddenlink, Summit-pending proposals; AT&T-non-reimbursable; CWL Power, Ritter-est rec'd

BR: (MCB) Layout 95%. Final Env. Form sent 6/23/25.

MAT: Soil Survey to Rdwy 6/23/2021.

RAILROAD INFO: No RR involvement; UPRR track nearby, if job limits extend south to DOT# 425757J 8/28/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (20)

Other Federal-Aid & State Jobs

020777 Prices Branch Str. & Apprs. (DeWitt) (S)

Hwy. 1B

(Arkansas) (art) (0.11 mi.) (Non-APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	95%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Mar 23	Dec 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		May 21	Nov 21	Mar 22	May 21	Jul 23	Jan 26				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0001(100)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 11/15/21.

GENERAL: 2,000 ADT.

BRIDGE INFO: M0019 (52.35, Br. Repl., P2, Deck 5, Super. 5, Sub. 5, 1937)

ENV: Tribal consultation letters sent 7/14/21. Env constraints to Rdwy & BR 07/29/21. ARS to SHPO 10/27/21, response 10/28/21. PIF to SHPO 12/7/21, response 12/13/21. VPI held 2/22/22 5:30-6:30 @ www.ardot.gov/publicmeetings T1CE apprvd 3/24/22. NW14 to req USACE 11/3/22. 2024 Bat Survey Results: No T&E species.

SUR: 02x172-M0019. CSUR 100%. DOP 1/7/20. UAV LiDAR DOP 2/2/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: 11 certs. PSUR to ROW 5/5/21. ROW staking req'd 1/12/23 to ROW 1/26/23.

RDWY: (TW) Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 7/28/21. Hyd Anal complete to BR 8/16/21. Prelim Layouts to ROW & ENV 8/16/21. Des Criteria apprvd 10/15/21. ROW & UTIL reqmts to ROW 11/23/21. RDWY Info to ENV 11/23/21. PFI held 3/8/22. FFI held 1/31/23.

ROW: Fee - Plans 90% (4 trs). Auth Rec'd 5/10/22. 4/4 apprs made & apprvd. 4 options & 4 paid.

UTIL: UFI 8/19/21; Plans to 4 utils 1/14/22; Plans to 1 add'l utility 4/11/23, 5/5 ests rec'd, 5/5 WO issued, 5/5 adj complete. Funds Appr'd 8/31/21. Utilities complete.

BR: (CMW) RCBC Plans complete 6/29/23.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

061262 Benton – Pulaski Co. Line (Widening) P.E.

Hwy. 5

(Saline) (APHN) (Urban Principal Arterial)

TYPE WORK: Project development to widen to 4 lanes.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPSC-9035(34)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 7/8/09.

GENERAL: 9,800-12,000 ADT.

ENV: RTA for 41 str to SHPO 2/5/10, 3 str det eligible for NRHP 2/24/10. Constraints to Planning 3/22/10. Coord from FHWA to 5 tribes 9/23/10. Planning Study meetings held on 12/14/10 & 12/4/12 in Bryant.

SUR: Aerial photo flown 6/17/09, 3/18/19. CSUR 100%. Photogrammetry 70% (to Planning CON 10/22/10).

PSUR: (34 Trs)

RDWY: WO issued to CON for conceptual design 12/1/10.

PLAN: To conduct study of needed improvements.

RAILROAD INFO: No RR involvement 1/3/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

Other Federal-Aid & State Jobs

061632 Hwy. 183 – Pulaski Co. Line (Widening) (Bryant) (S)

(Saline) (garver) (3.21 mi.) (APHN) (Urban Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	70%	45%	NA	100%	65%	HL
TARGET DATE		Jul 20	Aug 24	Sep 24	Aug 20	Oct 27	Apr 28	SCHEDULED DATE: 05-2027 STIP FFY: 2026			
END DATE		Aug 20	Aug 24	Aug 24	Oct 20						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement. \$25M Raise Grant must be obligated by Sept. 2027.

TYPE WORK: Major widening & shared use path on north side w/ no bike lanes. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9061(15)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/4/19.

GENERAL: 9,800-12,000 ADT. Weaver-Bailey Contrs. Selected as CM.

ENV: ENV CON (Garver). Tribal consultation letters sent 2/4/20. ARS to SHPO 3/25/20, response 4/1/20. Ph. II VPI 7/1-7/23/21 w/ live meeting 7/8/21 5:30-6:30 @ <https://www.ardot.gov/publicmeetings>. CRS to SHPO 9/22/21, response 9/23/21. 2023 Bat Survey Results: No T&E species. Constraints to RdwY 8/21/23. IOM request to TPP, ROW, RDWY 1/29/24. ARS Addendum to SHPO 2/21/24, response 3/6/24. CRS Report Addendum to SHPO 3/29/24, response 4/29/24. Draft EA in ID staff review. Draft EA to FHWA 5/10/24, apprvd 5/13/24. Loc & Des PH scheduled 6/18/24 @ First Baptist Church 6715 Hwy. 5, Bryant. EA to State Clearinghouse 5/30/24. FONSI to FHWA 8/15/24, apprvd 8/23/24. FONSI to State Clearinghouse 9/3/24. 2nd CRS Addendum to SHPO 9/24/24, response 10/16/24. ID Staff Recommendation apprvd Noise Wall 1/10/25.

LP: \$25M awarded 2023 RAISE Grant must be obligated by 9/30/2027.

SUR: Photogrammetry under 061262. Aerial photo flown 01/20/20. Add'l picks available. Photogrammetry update 100%. CSUR 100%. U&D 100%. DSUR to RdwY 8/24/20. Add'l DSUR req'd 3/9/21 to RdwY 5/12/21. Add'l DSUR req'd 7/18/23 95%. UAV-LiDAR acquired 8/3/23. Add'l DSUR req'd 2/6/24 100% to RdwY 3/4/24. Add'l DSUR req'd 7/3/24 to RdwY, Alt Deliv. 8/9/24. Add'l DSUR req'd 9/30/24 to Alt. Deliv. 10/10/24. Add'l DSUR req'd 7/9/25 to Alt. Deliv. 8/4/25.

PSUR: 121 certs. PSUR to ROW 10/29/20. 60' existing row for corridor added 10/24/23. Add'l PSUR req'd 11/08/23 to ROW 11/16/23. Add'l PSUR req 3/26/24 to ROW 5/10/24, 5/16/24. Add'l PSUR req 6/3/24 to ROW 7/25/24. ROW staking (6x,7x,16x,32x,34x,47x,94x,123x & 125x) req 7/25/24. ROW staking req 8/6/24 to ROW 9/3/24. Add'l PSUR req 8/5/24 to ROW 8/29/24. Add'l PSUR req'd 10/16/24 to ROW/Alt. Del. 11/7/24. ROW staking (east of Bryant Pkwy) req'd 11/7/24 to Alt. Deliv. 12/13/24. Add'l PSUR (5 certs.) req'd 4/15/25. Add'l PSUR req'd 5/19/25 to ROW 6/10/25.

RDWY: (HL) No Floodplain SP req'd. Soil Survey, Traffic & TMs req 5/7/20. T.O. to CON 5/12/20. DSUR rec'd 8/24/20. Early Coord Meeting held 8/27/20. Des Criteria apprvd 1/15/21. 30% Plans rec'd from CON 1/26/21. Add'l Survey req 3/9/21. 30% Plans rev'd & ret'd to CON 3/26/21. 30% Signal Plans rec'd from CON 4/7/2021. 30% Plans rev'd & ret'd to CON 4/27/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 8/20/21. W.O. issued to CON 6/19/23. Traffic & TMs req 1/2/24. Add'l Survey req'd 2/6/24. Rev 45% Plans rec'd from CON 3/4/24. Rev 45% Plans rev'd & ret'd to CON 3/12/24. 60% Plans rec'd from CON 8/27/24. Loc & Des Doc apprvd 9/10/24. Signal not warranted at Hwy. 5 and Main/Lowery Intersection. RUC req 10/30/24. 60% Plans rev'd & ret'd to Alt Del 5/27/25. PFI & TMP held 7/31/25. Rev ROW & UTIL reqm'ts to ROW 3/13/26. 90% Plans rec'd from Alt Del 4/13/26. 90% Plans rev'd & ret'd to Alt Del 4/29/26.

ROW: Plans 80% (132 trs.). Auth Rec'd 9/18/24. 127/132 apprs made & 124/132 apprvd. 70 Options. 66 paid & 3 condemned - poss. date 10/29/2025 & 3 to be condemned. 0/11 RES, 8/18 BUS, & 9/9 PPO relos.

UTIL: AUI/UFI 8/24/21; Plans to 10 utils 10/2/24; Funds Apprvd 11/2/21. 8/8 ests rec'd; 1 Auth; 2 no involvement, 5/8 WO issued, 1/8 adj complete. First Elec, Salem Water Authority-no involvement; Comcast, Fidelity, MCI Comms-est rec'd; Summit, Windstream, AT&T, Entergy(D)-WO issued; City of Bryant-PE adj completed, Constr est rec'd, auth to bid

BR: 1/15/21 - Ext. of newer RCBC.

MAT: Soil Survey to RdwY 9/9/2020.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

Other Federal-Aid & State Jobs

061929 Hwy. 5 Ped. Impvts. (Pulaski Co.) (S)

Hwy. 5

(Pulaski) (burns-mcd) (1.18 mi.) (APHN) (Urban Principal Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%		5%				NA			
TARGET DATE	Apr 26	Mar 26	Sep 26	Dec 26	Apr 26	Aug 27	Apr 28	SCHEDULED DATE: 06-2028			
END DATE	Apr 26	Apr 26									

TYPE WORK: Construct Sidewalks, Pedestrian & ADA Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: VRU-9253(127)

BACKGROUND INFO: Project programmed on 9/16/25.

GENERAL: 16,000-23,000 ADT.

ENV: Env constraints to Rdwy 1/2/26.

LP: Potential Partnering Agreement send to City on 4/3/2026. City will share 50% of the total Project cost.

SUR: Aerial photo flown 11/3/25. CSUR IP. Mobile LiDAR acquired 2/9/26. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 4/24/26.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 4/24/26.

PLAN: Scoping memo distributed 4/17/26

RAILROAD INFO: No RR involvement 9/18/25. Rev scope no RR involvement 4/20/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (77 & 79); AR Senate (15)

Other Federal-Aid & State Jobs

060906 Hwy. 89 – Greystone Blvd. (Cabot) (S)

Hwy. 5

(Lonoke) (art) (2.22 mi.) (APHN) (Urban Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	80%	30%	20%	30%	30%	TBD
TARGET DATE		Dec 21	Aug 22	Apr 24		Jul 26	Apr 27	SCHEDULED DATE: 2028 STIP FFY: 2027			
END DATE		Feb 22	Aug 23	Apr 24	Feb 22						

TYPE WORK: Widen (4 lanes), shared use path, raised median, roundabout at Greystone Blvd.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0043(20)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/19/98. Project renamed on 4/29/21.

GENERAL: 17,000 ADT.

BRIDGE INFO: 05238 (86.24, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1968)

ENV: CE. Env constraints to RDWY 12/15/00. Env constraints to ROW & Rwdy 2/24/22. NA consultation letters to tribes 10/19/22. ARS to SHPO 2/28/23, response 3/14/23. PI held 5/16/23 from 4-7pm at New Life Church Cabot. PIF to SHPO 6/21/23, response 11/6/23. PI held 1/9/24 from 4-7pm at New Life Church Cabot. PIF addendum to SHPO 3/8/24, response 4/5/24. T3CE apprvd 4/4/24. 2024 Bat Survey Results: No T&E species. T3CE re-eval apprvd 8/20/25.

LP: The City is agreeable for the raised median. The Department will pay for a shared-use path.

SUR: Aerial photo flown 3/16/98 & 3/21/98, 1/19/99, 9/29/20. DSUR original completion date 11/1/03. Photogrammetry 100%. UAV-LiDAR acquired 7/7/21. Feature extraction 100%. Add'l DSUR (new house) reqd 4/28/25 to ROW/Rwdy 5/9/25. Add'l DSUR reqd 5/20/25 to Rwdy 6/18/25.

DSUR: DSUR update will be reqd. NTP to Con 10/14/21. DSUR to Rwdy 2/11/22.

PSUR: 45 certs. PSUR to ROW 2/1/22. Add'l PSUR reqd 11/29/23. Rev PSUR reqd 4/5/24 to ROW 4/17/24. ROW staking reqd 9/2/24 to ROW 9/20/24. Add'l PSUR (4 certs) reqd 12/3/24 to ROW 12/10/24. Rev PSUR (1 tract) reqd 1/7/25 to ROW 2/18/25. Rev PSUR (1 cert.) req'd 4/23/25 IP. ROW re-stake (multiple tracts) req'd 6/9/25 to ROW 6/30/25. ROW re-stake (Tr. 48 to ROW 7/28/25. Rev. PSUR req'd 2/26/26 IP.

RDWY: (TW) Floodplain SP reqd. Prelim prints to ROW & Env 11/28/00. DSUR rec'd by Rwdy 11/24/03. Traffic, TMs & MAT req 2/2/22. DSUR rec'd 2/9/22. Early Coord Meeting held 2/22/22. Signal not warranted @ Hwy. 5 & Justice Rd./Quail Trl, Pride Gap Rd./Wildwood Dr. inters. Signal Warranted @ Hwy. 5/Mountain Springs Rd. inters. HYD anal complete to BR 7/5/22. Prelim Layouts to ROW & ENV 9/9/22. DDD apprvd 2/2/23. RDWY Info to ENV 4/5/23. Prelim req to BR 4/24/23. SS req 5/19/23. RAB lighting & signing req to Maint 7/20/23. ROW rqmts to ROW 8/1/23. UTIL rqmts to ROW 9/1/23. SS rec'd 3/11/24. Rev Rwdy Info to ENV 3/28/24. Rev DDD apprvd 4/4/24 & 2/25/25. Rev ROW & UTIL rqmts to ROW 4/1/24, 2/13/25, & 4/18/25. Lighting Maint Agreement rec'd 11/20/25.

ROW: Fee - Plans 90% (57 trs.) Auth Rec'd 4/30/24. 56/56 apprs made & apprvd; 43 options & 43 paid; 1 condemned - poss. date 10/31/25 & 1 to be condemned. 2/3 PPO relos, 0/1 Bus relos.

UTIL: AUI 4/17/24, UFI 8/25/21. Plans to 5 utils 9/5/23, Rev plans 4/1/24. Funds Apprvd 6/2/23. 2/4 est rec'd, 2 no involvement, 2/4 WO issued. MidAR Public Water, Brightspeed-no involvement; Cabot Wastewater-PE WO issued, Constr est rec'd; First Elec-WO issued; Suddenlink, Windstream-pending proposal

BR: (JYP) Layout 80%. Prelim. Info to Env. 7/10/24.

MAT: SS to RDWY 5/22/01. SS % AC to Rwdy 2/7/22. Rev SS 3/7/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (69 & 70); AR Senate (11)

Other Federal-Aid & State Jobs

050514 Sugarloaf Creek Str. & Apprs. (S)

Hwy. 5

(Stone) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Dec 25			Mar 26						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0069(27)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,600 ADT.

BRIDGE INFO: 05302 (81.36, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1971)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 12/17/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: NTP to Con 8/25/25. U&D 100%. DSUR to Rdwy 12/10/25.

PSUR: 9 certs. NTP to Con 11/5/25.

RDWY: (MH) No Floodplain SP req'd. ADT & Traffic req 2/10/26. Early Coord Meeting held 4/16/26.

UTIL: AUI 7/22/25. Funds Req'd 5/12/2026. 1 no involvement. Brightspeed-no involvement. North AR Elec-pending proposal

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

Other Federal-Aid & State Jobs

070508 Freeo Creek & Relief Strs. & Apprs. (S)

Hwy. 7

(Ouachita) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Jun 20	Jun 21	Feb 21	Jul 20	Aug 23	Feb 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Aug 20	Jun 21	Jan 21	Sep 20	Nov 23	Dec 24				

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0052(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 730 ADT.

BRIDGE INFO: M0162 (59.60, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1956); M0163 (62.18, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1954); M0164 (65.45, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1954); M0165 (44.32, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 5, 1955)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 7/10/19; response 7/10/19. PIF to SHPO 11/19/20, response 11/25/20. T3-CE apprvd 1/4/21. NWP req to USACE 5/2/22, issued 9/20/23. 2024 Acoustic Bat Survey Results: PESU likely.

SUR: Aerial photo flown 3/23/15, 1/20/19. CSUR 100%. NTP to CON 12/02/19. Con delayed due to prolonged high water. 6/22/20 Con IP. DSUR to Rdwy 8/17/20.

PSUR: Existing ROW to ROW 9/14/20. ROW staking req'd 5/20/22 to ROW 6/16/22. ROW re-stake (trs 6 & 11) req'd 11/17/22 to ROW 12/28/22.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 8/17/20. Des Criteria apprvd 10/19/20. Early Coord Meeting held 12/8/20. 30% Plans rec'd from CON 12/23/20. Loc & Des Doc apprvd 1/5/21. 30% Plans rev'd & ret'd to CON 3/19/21. 60% Plans rec'd from CON 6/4/21. Field Insp held 6/14/21. 60% Plans rev'd & ret'd to CON 6/15/21. RDWY Info to ENV 6/17/21. Rev 60% Plans rec'd from CON 6/30/21. ROW & UTIL reqmts to ROW 6/30/21. Rev 60% Plans rev'd & ret'd to CON 7/23/21. 90% Plans rec'd from CON. 4/20/23. 90% Plans to EST 4/21/23. FFI held 4/21/23. Plans cert. by CON 5/4/23. 90% Plans rev'd & ret'd to CON 7/7/23. 100% Plans rec'd from CON 2/9/24. 100% Plans to EST 4/18/24. Rev Final Plans to EST 6/10/24 & 8/2/24. Interim Est to PM 11/8/24. TMP Meeting held 11/25/24. Soil Survey req 4/21/25.

ROW: C.O. By ARDOT Plans 90% (13 Trs). Rec'd initial auth 9/24/21. 13/13 apprs made & apprvd; 12 options & 12 paid & 1 condemned. 1/1 PPO rels moved, C.O. filed 11/14/23.

UTIL: AUI 1/21/20, UFI 7/15/21; Plans to 3 utils 10/21/21; Plans to 1 add'l utility 10/13/23; 4/4 est rec'd., 3/3 WO issued, 3/3 adj complete. All adjustments complete.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 4/12/23. 90% Br. Plans to Garver for QA 6/12/23. Garver QA comments to Cons. 8/7/23. Rec'd. Final Plans 2/9/24.

MAT: Soil Survey %AC to Rdwy 10/28/19.

RAILROAD INFO: No RR involvement 4/22/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

Other Federal-Aid & State Jobs

012422 Hwy. 283 – S. of Garland Co. Line (Sel. Secs.) (S)

Hwy. 7

(Clark & Hot Spring) (art) (17.74 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		5%		5%				NA	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-1030(4)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 5,400-6,700 ADT.

SUR: Some DSUR under 012275, 061309, 061440. Aerial photo flown 2/28/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061922 Hwys. 7 & 70B Ped. Impvts. (Garland Co.) (S)

Hwys. 7 & 70

(Garland) (burns-mcd) (2.8 mi.) (NHS) (Urban Principal Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	95%	40%	5%	IP	NA		NA			
TARGET DATE	Nov 25	Mar 26	Apr 26		Feb 26			SCHEDULED DATE: 11-2026			
END DATE	Jan 26										

TYPE WORK: Construct Sidewalks, Pedestrian & ADA Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: VRU-9210(58)

BACKGROUND INFO: Project programmed on 9/16/25.

GENERAL: 11,000-27,000 ADT.

SUR: Aerial photo flown 11/3/25. CSUR 100% (GPS ctl only). Mobile LiDAR acquired 1/15/26. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%.

RDWY: (HL) Floodplain SP req'd. ADT req 4/6/26.

RAILROAD INFO: RR Involvement: AKMD DOT# 437943U depending on scope SP or SP/C&M reqd 9/18/25. Scope review no RR involvement 11/20/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 91); AR Senate (6)

Other Federal-Aid & State Jobs

080675 Hwy. 7 Impvts. (Dardanelle) (S)

Hwy. 7

(Yell) (urb) (0.61 mi.) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%		75%	10%	15%	NA	100%	30%	
TARGET DATE		Oct 22	Jun 26	Dec 26	Nov 22	Sep 27	May 28	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Nov 22			Jul 22						

TYPE WORK: Minor Widening to increase travel lanes to 11' & CTL to 12', intersection impvts., sidewalks & drainage impvts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/31/25.

GENERAL: 27,000 ADT.

ENV: ARS to SHPO 8/2/22, response 8/19/22. Env constraints to ROW & RDWY 9/2/22. NA consultation letters to Tribes 8/14/23. PI meeting Dec 7, 2023 4-7pm @ Dardanelle Community Center, 2059 State Hwy. 22, Dardanelle. PIF to SHPO 3/1/24, response 4/1/24. T1CE apprvd 8/13/24.

SUR: Aerial photo 3/4/21. CSUR 100%. UAV-LiDAR acquired 2/8/22. Feature Extraction 100%. DSUR to RdwY 11/4/22. Add'l DSUR (Hydraulics) req'd 12/19/22 to RdwY 2/7/23. Add'l DSUR (Hwy. 7 for RAISE grant) req'd 2/22/23. Add'l UAV-LiDAR acquired 4/24/23. Add'l Feature extraction 100%.

DSUR: NTP to Con 8/24/22. U&D 100%. Add'l U&D 100%. Add'l DSUR to RdwY 8/11/23.

PSUR: PSUR to ROW 7/28/22. 32 add'l certs 5/5/23. 45 certs total. Add'l PSUR to ROW 9/20/23.

RDWY: (HL) Floodplain SP req'd. Traf, TMs & MAT req 2/9/22. DSUR rec'd 11/4/22. Add'l Survey req 12/19/22. Add'l Survey rec'd 2/7/23. Early Coord Meeting held 4/5/23. FWD & Soil Survey req 4/25/23. Prelim Layouts to ROW & ENV 4/25/23. T.O. to CON 6/6/23. 30% Plans rec'd from CON 7/25/23. RAB Lighting & Signing req to Maint 8/10/23. Add'l Survey rec'd 8/11/23. 30% Plans rev'd & ret'd to CON 8/23/23. PFI held 12/7/23. 60% Plans rec'd from CON 11/27/23. RUC req 4/10/24. Rev 60% Plans rec'd from CON 7/12/24. Add'l Survey rec'd 7/19/24. ROW & UTIL reqm'ts to ROW 7/24/24. RDWY Info to ENV 7/31/24. Traffic & TMs req 5/21/25. Early Coord Meeting held 7/8/25. Soil Survey & FWD req 8/1/25. Prelim Layouts to ROW & ENV 8/1/25.

ROW: FEE - Plans 50% (19 trs). Auth Rec'd 9/5/24.

UTIL: AUI 5/25/21, UFI 5/5/24; Plans to 7 utils 7/25/24. Funds Apprd 6/13/24. Per Mike Fugett: Stop all work on project 8/27/24

MAT: Soil Survey % AC to RdwY 2/14/2022. Add'l SS 3/25/24

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

090157 Pope Co. Line – Harrison (Passing Lanes) P.E.

Hwy. 7

(Boone & Newton) (APHN) (Minor Arterial)

TYPE WORK: Passing Lanes

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 8/23/02.

GENERAL: 720-9,000 ADT.

ENV: PI to be scheduled.

SUR: Aerial photo flown 1/6/26.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (24 & 28)

Other Federal-Aid & State Jobs

090246 Lurton – North & South (Passing Lanes) (S)

(Newton) (col) (3.4 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		35%	60%			NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 2 NB & 1 SB

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0051(33)

BACKGROUND INFO: Project programmed on 10/4/07.

GENERAL: 740-890 ADT.

ENV: Ozark National Forest involved. PI to be scheduled. RTA for 32 properties to SHPO 3/11/14, 2 eligible 3/13/14.

SUR: Aerial photo flown 01/02/08, 1/6/26. 07/2025 CSUR update 100%. Mobile LiDAR acquired 2/18/26.

PSUR: 61 certs. NTP to Con 11/6/25.

RDWY: (ND) No Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 5/14/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

090247 Cross Roads – North & South (Passing Lanes) (S)

(Newton) (art) (2.45 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		12%		35%				NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 2 NB

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0051(34)

BACKGROUND INFO: Project programmed on 10/4/07.

GENERAL: 1,000 ADT.

ENV: Ozark National Forest involved. PI to be scheduled. RTA for 9 structures to SHPO 3/12/14, 1 eligible 3/13/14.

SUR: Aerial photo flown 01/02/08.

DSUR: CSUR 20%.

RDWY: (TW) No Floodplain SP req'd. Avg Running Speed rec'd 5/20/25.

RAILROAD INFO: No RR Involvement 5/14/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

Other Federal-Aid & State Jobs

090248 Hwy. 374 – North & South (Passing Lanes) (S)

(Newton) (fre) (2.4 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		12%		25%				NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 1 NB & 1 SB
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0051(35)
BACKGROUND INFO: Project programmed on 10/4/07.
GENERAL: 1,200-1,700 ADT.
ENV: PI to be scheduled. RTA for 19 properties to SHPO 3/18/14, none eligible 3/19/14.
SUR: Aerial photo flown 01/02/08.
DSUR: CSUR 20%.
RDWY: (MH) No Floodplain SP req'd. Avg Running Speed req 5/28/25.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

090249 Buffalo River – Harrison (Passing Lanes) (S)

(Newton & Boone) (urb) (2.8 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		10%		40%				NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 1 NB & 1 SB
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0551(155)
BACKGROUND INFO: Project programmed on 10/4/07.
GENERAL: 2,800-4,400 ADT.
ENV: PI to be scheduled. RTA for 17 properties to SHPO 4/14/14, 1 property on NRHP 4/16/14.
SUR: -
DSUR: Aerial photo flown 01/02/08.
RDWY: (HL) Floodplain SP req'd. Avg Running Speed req 5/29/25.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (24 & 28)

Other Federal-Aid & State Jobs

040924 Rock Creek Str. & Apprs. (S)

Hwy. 8

(Polk) (crafton-tull) (0.42 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	80%	60%	99%	100%	NA	
TARGET DATE		Nov 23	May 24	Mar 25	Dec 23	Dec 25	Sep 26	SCHEDULED DATE: 06-2028 STIP FFY: 2026			
END DATE		Jan 24	Dec 24	Mar 25	Jan 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(31)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/19/22.

GENERAL: 1,900 ADT.

BRIDGE INFO: 02242 (65.11, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1951)

ENV: NA consultation letters to Tribes 2/27/23. ARS to SHPO 3/1/23, response 3/16/23. Env constraints to Rdwy 3/27/24. PIF to SHPO 11/18/24, response 12/17/24. T1CE apprvd 3/25/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. NW14 permit to USACE 11/26/25.

SUR: Aerial photo flown 2/28/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/4/24.

PSUR: Existing ROW to ROW 1/5/24. PSUR req'd 1/7/24 to ROW 2/28/25. 15 certs. Rev. PSUR (cert 4) req'd 6/10/25 to ROW 6/11/25. ROW staking (tract 4) req'd 1/20/26.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & Mat req 1/31/24. NTP & T.O. to CON 2/23/24. Hyd Anal complete to BR 3/18/24. Early Coord Meeting held 3/26/24. 30% Plans rec'd from CON 3/29/24. PFI held 4/25/24. DDD appr'd 7/26/24. Rev 60% Plans rec'd from CON 10/25/24. 60% Plans rev'd & ret'd to CON 12/6/24. Rev 60% Plans rec'd from CON 12/19/24. ROW & UTIL reqm'ts to ROW 12/19/24. RDWY Info to ENV 3/4/25.

ROW: Plans 90% (10trs). Auth Rec'd 4/28/25. 10/10 apprs made & appr'd; 7 options & 4 paid. 1/1 PPO relo moved.

UTIL: AUI 8/31/23, UFI 4/25/24. Plans to 4 utils 1/30/25. Funds Appr'd 5/13/24. 3/4 ests rec'd, 1 no adj; 2/3 WO issued, 2/3 adj complete. Rich Mountain Electric-no adj; AT&T-est rec'd(ROW HOLD); Freedom Water-PE adj complete, Constr WO issued; Summit-adj complete

BR: (TMG) Layout 99%. Rec'd. 90% Plans 11/13/25. Ret'd. comments 90% Plans 12/8/25. Final Info. to Env. Jan. 2026.

MAT: SI to Bridge 8/21/2025.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

080503 Collier & Smith Creeks Strs. & Apprs. (S)

Hwy. 8

(Montgomery) (craft-tull) (0.7 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	40%	100%	TBD	NA	NA
TARGET DATE		Apr 18	May 19	Jul 19	Jun 18	Apr 25	Oct 25				
END DATE		Oct 17	Nov 19	Mar 20	Nov 18	Apr 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 Bridge & 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0049(17)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/23/16.

GENERAL: 3,000 ADT.

BRIDGE INFO: 02707 (48.65, Br. Repl., P1, Deck 6, Super. 6, Sub. 7, Hist., 1951); 02708 (63.75, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1951)

ENV: Hist BR process reqd. Tribal consultation sent 3/22/17. RTA for 2 str to SHPO 4/27/17; conc 5/1/17; 1 str eligible 1/8/18. IWQ Cert reqd. Constraints to RDWY & BR 12/19/17. SHPO conc w/ marketing exemption for HB 2/8/18. HB MOA to FHWA 6/29/18; apprvd 7/20/18. PIF to SHPO 9/11/19; response 10/22/19. T3-CE apprvd 3/5/20. Rev Constraints to RDWY & BR 7/1/20. NW23 permit req to USACE 8/27/20. IWQ cert issued 10/29/20.

SUR: Aerial photo flown 1/12/16. CSUR 100%. DSUR 100% to Rdwy 10/25/17. Bridge scan 100%. Add'l DSUR req'd 4/24/19 100% to Rdwy 5/17/19.

PSUR: 17 certs. PSUR to ROW 11/1/18. Rev. PSUR req'd 01/03/20, to ROW 01/23/20. ROW staking req'd 8/22/21.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 10/25/17. T.O. to CON 5/10/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Des Criteria apprvd 8/20/18. 30% Plans rec'd from CON 2/14/19. Add'l Survey req 4/12/19. 30% Plans rev'd & ret'd to CON 4/15/19. 60% Plans rec'd from CON 8/23/19. 60% Plans rev'd & ret'd to CON 10/2/19. RDWY Info to ENV 10/2/19. Rev 60% Plans rec'd from CON 10/28/19 & 1/24/20. ROW & UTIL req'mts to ROW 11/1/19. 60% Plans to RR Coord 11/12/19. Rev 60% Plans rev'd & ret'd to CON 11/22/19 & 2/11/20. Rev ROW & UTIL req'mts to ROW 2/6/20. Loc & Des Doc apprvd 3/6/20. FI held 6/30/20. Rev ROW & UTIL req'mts to ROW 7/20/20. 90% Plans rec'd from CON 8/10/20. Plans cert by CON 8/10/20. FI held 8/14/20. Plans to EST 8/11/20. 90% Plans rev'd & ret'd to CON 8/18/20. Final Plans rec'd from CON 1/1/21. Rev Final Plans rec'd 2/4/21.

ROW: Plans 90% (6 trs). Auth Rec'd 8/5/20.77 apprs made & apprvd. 7 options & 6 paid. (Tr. 5 deleted)

UTIL: AUI 11/18/16, UFI 5/9/19; Plans to 4 utils 11/7/19, 2/11/20, 3/4 ests rec'd, 1/3 WO issued, 1 adj complete, 1 no adj. Fund Aprd 9/9/19.

CenterPoint-no adj; Windstream-non-reimbursable; City of Norman(PE & constr)-pending proposal; Entergy-adj complete

BR: (JYP) 1 Br. & 1 RCBC. Layout 100%. HBAC Recom. IOM to FHWA for conc 4/3/18. HBAC Demo. Recom. Apv'd. 4/16/18. Rec'd. 90% plans 8/11/20 & 1/1/21. Ret'd. comments 90% plans 11/12/20. Final plans Rec'd. 2/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

070512 Moro Creek & Relief Strs. & Apprs. (S)

Hwy. 8

(Calhoun & Cleveland) (urb) (1.03 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	75%	100%	100%	50%	100%	NA	NA
TARGET DATE		Apr 19	Aug 23	Aug 23		Oct 24	Jun 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Apr 19	Aug 23	Jan 24	May 19	Dec 24	Oct 25				

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0013(22)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/6/19.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02180 (65.62, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1941); 02181 (57.77, Br. Repl., P3, SD, Deck 4, Super. 3, Sub. 6, 1941)

ENV: EPD. Constraints to BR, RDWY & SUR 3/26/19. Tribal coord letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19; addendum to SHPO 9/19/19; response 9/23/19. Tribal coord letters sent 9/23/19. PIF to SHPO 9/11/23, response 10/17/23. T3CE apprvd 1/2/24. NW23 permit req to USACE 10/10/24. 2024 Bat Survey Results: PESU captured.

SUR: CSUR 100%. Aerial photo flown 1/28/19. DSUR 100% to Rdwy 4/18/19. Add'l DSUR req'd 9/13/19, 100% to Rdwy 10/25/19.

PSUR: 5 certs. PSUR to ROW 5/9/19. One add'l tract (cert 5) req'd 1/26/24.

RDWY: (HL) No Floodplain SP reqd. DSUR rec'd 4/18/19. Traffic & MAT req 5/13/19. Early Coord Meeting held 5/15/19. Add'l Survey req 9/13/19. Prelim Layouts to ROW & ENV 9/13/19. Soil Survey req 9/13/19. Hyd Anal complete to BR 9/24/19. DDD apprvd 4/7/23. Prelim BR Info req 5/2/23. RDWY Info to ENV 8/4/23. ROW & UTIL reqmts to ROW 8/9/23.

ROW: Fee - Plans 90% (3 trs), Initial Auth Rec'd 1/9/24. 3/3 apprs made & apprvd; 3 options & 3 paid.

UTIL: UFI 8/2/19, AUI 4/17/19. Plans to 2 utils 8/11/23, 2/2 est rec'd, 2/2 WO issued, 2/2 adj complete. Funds Apprvd 10/28/21. All adjustments complete.

BR: (CMW) Layout 90%. Prelim Info to Env. 5/20/24.

MAT: SS to Rdwy 5/15/19. Add'l SS to Rdwy 2/6/20. SI to BR 10/21/24

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/19. Traffic data sent to RDWY on 5/14/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

Other Federal-Aid & State Jobs

070592 Hwys. 9/128 Y-Inters. Safety Impvts. (Dallas Co.) (S)

Hwys. 9 & 128

(Dallas) (fisher-arnold) (Non-APHN) (Major Collector) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%	95%	100%	50%	15%	25%	NA		NA	
TARGET DATE			Sep 25	Mar 26		Jul 27	Feb 28	SCHEDULED DATE: 05-2028 STIP FFY: 2027			
END DATE	Aug 23	Mar 21	Sep 25	Mar 26	Mar 24						

TYPE WORK: Improve Y- intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0020(31)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/2/23.

GENERAL: 680-2,100 ADT. Broken out of Job 012384.

ENV: Tribal consultation letters 6/5/24. ARS to SHPO 6/26/24, response 7/8/24. PI meeting 10/29/24 4:30-6:30 pm @ Holly Springs Baptist Church, 168 AR-9, Sparkman. PIF to SHPO 10/7/24, apprvd 11/4/24. ARS addendum sent 11/3/25, response 11/14/25. Rescheduled PI meeting 2/26/26 (originally 1/27/26) 4:30-6:30 pm @ Holly Springs Baptist Church, 168 AR-9, Sparkman. PCE apprvd 3/26/26. CR memo to file 4/3/26.

SUR: -

DSUR: DSUR under 012384. Add'l DSUR req'd 1/24/25 to Rdwy 3/6/25.

PSUR: 1 cert req'd 12/15/23. PSUR to ROW 3/12/24 (existing ROW only). PSUR req'd 10/13/25 to ROW 3/3/26. Add'l PSUR req'd 3/27/26 65%.

RDWY: (MH) T.O. to CON 3/21/24. Traffic & Materials req 4/11/24. Add'l Survey req 1/24/25. 30% Plans rec'd from CON 4/2/25. 30% Plans rev'd & ret'd to CON 4/9/25. Soil Survey req 5/20/25. 60% Plans rec'd from CON 8/7/25. 60% Plans rev'd & ret'd to CON 8/13/25. Rev 60% Plans rec'd from CON 9/3/25. ROW & UTIL reqm'ts to ROW 9/12/25. PFI & TMP held 9/30/25. 90% Plans rec'd from Con 11/10/25. 90% Plans to EST 11/10/25. 90% Plans rev'd & ret'd to CON 12/02/25. Interim Est to PM 5/18/26.

ROW: Plans 80% (Est 2 trs). Auth Req 4/23/26.

UTIL: AUI/UFI 10/29/24; Plans to 3 utils 12/16/25. Rev plans to utils 3/16/26. Funds Apprvd 11/25/25. 1/3 est rec'd, 1/3 WO issued. Windstream-WO issued.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

050513 Brushy Creek Str. & Apprs. (S)

Hwy. 9

(Stone) (fre) (Non-APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Aug 25			Feb 26						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0069(26)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,100 ADT.

BRIDGE INFO: 03666 (63.31, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1963)

ENV: Tribal consultation sent 4/8/26.

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 3/13/25. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/25/25.

PSUR: 5 certs. PSUR to ROW 2/24/26.

RDWY: (MH) No Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/16/26.

UTIL: AUI 7/22/25. Funds Req'd 5/12/2026.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

Other Federal-Aid & State Jobs

040762 Greenwood Bypass P.E.

Hwy. 10

(Sebastian) (art) (2.76 mi.) (APHN) (Minor Arterial) /NHPP/State/

TYPE WORK: Environmental Study

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(63)

BACKGROUND INFO: Project programmed on 8/28/18.

GENERAL: 3,300-4,800 ADT.

ENV: ARS to SHPO 10/2/19; response 10/3/19. Constraints to Rdwy 2/5/20. ARS addendum to SHPO 8/10/20. Ph III PI held 4/21/22 4-7p @ Greenwood First Baptist Church, Greenwood Ar. w/ web comment for availability 4/21-5/6/21. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. LOP to COE 8/25/23.

LP: Partnering agreement with City executed 8/10/20. Supplemental AOU executed 7/25/22.

SUR: CSUR 100%. Aerial photo flown 9/16/19, 12/19/19. DSUR 70% to Rdwy 12/13/19. Add'l DSUR req'd 7-21-21 100% to Rdwy 9/8/21. Add'l DSUR (Coker Rd.) req'd 9/15/21 to Rdwy 10/19/21.

PSUR: Add'l PSUR (3 trs) to ROW 4/27/23.

RDWY: Floodplain SP req'd. Partial DSUR rec'd 12/13/19. DSUR rec'd 6/8/20. Disposition of comments to Env 6/5/23.

ROW: ROW acquisition under 040861 & 040862.

UTIL: AUI 9/6/19, UFI 9/21/21. Funds Apprvd 6/2/22. 5/8 est recd, 1 WO issued, 1/8 adj complete. AR OK Gas, Cox Comm, Lumen-est rec'd; City of Greenwood-auth to bid; Dobson Fiber-adj complete; AR Valley Elec, James Fork Water, Southwestern Elec Power-pending proposal

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

040862 Hwy. 71 – Coker St. (Widening) (Greenwood) (S)

(Sebastian) (art) (1.8 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	75%	15%	NA	100%	30%	
TARGET DATE		Jun 20	Jul 22	Jan 23	May 20	Jul 25	Jul 26	STIP FFY: 2026			
END DATE		Jun 20	Dec 22	Jun 23	May 20						

TYPE WORK: Major widening. (2 to 5 lanes)

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-9177(11)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/10/21.

GENERAL: 3,300-4,800 ADT.

ENV: Env under Job 040762. Tribal consultation letters sent 9/13/21. PIF to SHPO 4/5/22, response 4/8/22. PI meeting held 4/21/22 4-7pm @ Greenwood First Baptist Church 19 N. Adair Street Greenwood, AR. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. Std Ind 404 permit app to USACE 8/25/23, issued 2/6/24.

LP: Partnering project w/ City of Greenwood. City to commit to paying 20% of construction costs (up to \$5M for Jobs 040861 & 040862 combined). Upon completion, City to take ownership Hwy. 10 between Bass St. & Elm St. & the portion of Hwy. 10 Spur between Hwy. 10 & Hwy. 71. Resolution executed 4/6/20. Partnering agreement executed 8/10/20. Supplemental Agreement executed 7/26/22.

SUR: DSUR/PSUR under 040762. Pics tied. Photogrammetry 100%. U&D 100%. DSUR to Rdw 6/8/20. Add'l DSUR rqd 7/21/21 50%. Add'l DSUR rqd 9/27/24 IP to ROW 10/14/24.

PSUR: DSUR/PSUR under 040762. 84 certs. PSUR to ROW 5/1/20. Add'l PSUR to ROW 11/15/23. ROW staking rqd 1/17/25 to ROW 1/24/25. Add'l PSUR (3 certs.) req'd 1/30/25, 2/12/25 to ROW 3/5/25. Rev PSUR rqd 4/10/25 to ROW 4/25/25.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 6/8/20. Traffic & FWD req 6/15/21. Mat req 7/6/21. Prelim Layouts to ROW & ENV 9/8/21. Soil Survey req 9/24/21. Early Coord Meeting held 10/7/21. Signal Not-Warranted at Hwy. 10/Coker St. inters. DDD apprvd 11/28/22. ROW & Util to ROW 12/15/22. RDWY Info to ENV 2/27/23. PI meeting held 4/20/23. FI held 5/10/23. Add'd Survey rec'd 10/14/24 & 5/5/25.

ROW: FEE - Plans at 80% (70 trs) Auth Rec'd 6/3/24. 4 Deleted. 66/66 apprs made & apprvd; 49 options & 49 paid; 4 condemned - Poss'd 3/16/26 & 5 to be condemned. 2/5 Res, 0/3 Bus, & 2/3 PPO relos

UTIL: AUI 9/06/19, UFI 9/6/21, Plans to 8 utils 10/29/24, Funds Apprvd 6/23/22. 3/7 est rec'd, 1/7 WO issued.

Brightspeed, Dobson Fiber-est rec'd; James Fork Water-WO issued;

MAT: Soil Survey Pvmt Soundings to Rdw 10/28/21. Add'l Pvmt Soundings to Rdw 12/16/21.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

061342 Hwy. 10 Improvements (LR) P.E.

Hwy. 10

(Pulaski) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9253(66)

BACKGROUND INFO: Project programmed on 12/9/09. Scope changed on 10/10/11.

ENV: PI held for planning study 11/16/11. RTA for 32 str from Ferndale to Taylor Loop Rd. to SHPO 12/11/11, 2 str declared eligible 12/21/11. Constraints to Planning 5/18/12. Public officials & PI meetings held 4/18/13 in Little Rock.

PLAN: Corridor Congestion Study adopted

LEGISLATIVE DISTRICTS: US House (2); AR House (74, 75, 76, & 78); AR Senate (14 & 17)

Other Federal-Aid & State Jobs

061382 Taylor Loop Rd. – Pleasant Ridge Rd. (S)

(Pulaski) (fre) (2.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	90%	75%	75%	25%	0%	5%	30%	RQD
TARGET DATE		Oct 17	Jul 21	Oct 22	Dec 17	Aug 26	Feb 28	STIP FFY: 2028			
END DATE		Oct 17	Jul 21	Mar 23	Dec 17						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major widening to 6 lanes w/ raised median

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9253(86)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/13/12. Project renamed on 10/29/14.

GENERAL: 31,000-36,000 ADT.

BRIDGE INFO: 05997 (84.42, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1985)

ENV: RTA for 25 strcs set to SHPO 10/25/11 under 061342, no strcs eligible 11/10/11. Initial consultation from FHWA to Osage, Keetowah, Quapaw, Tunica-Biloxi, Choctaw & Caddo 7/29/13. Constraints to BR & RDWY 2/28/19. PI meeting held Thursday 10/24/19 @ Christ the King Catholic Church (Family Life Center) 4000 N. Rodney Parham Rd., Little Rock. Pankey Neighborhood meeting held 11/17/19. Virtual/on-site Neighborhood meeting held 10/8/20. 2nd virtual/on-site Neighborhood meeting held in Pankey 4/13/21. PIF to SHPO 9/9/21, response 9/13/21. draft EA in ID staff review 6/22/22. Neighborhood Noise Meeting held 6/30/22 from 6-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd., Little Rock. EA apprvd by FHWA 7/22/22. Loc & Des PH held 10/20/22 4-7pm @ Christ the King Catholic Church Family Life Center 4000 N. Rodney Parham Rd. Little Rock, AR 72223. 4(f) letter to City 12/22/22. FONSI apprvd 3/23/23. Info meeting held 8/24/23 4-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd. Tribal consultation letters 3/15/24. PIF addendum to SHPO 4/24/24, response 5/14/24. Draft EA Re-eval to FHWA 11/21/25, apprvd 11/26/25.

SUR: Aerial photo flown 1/13/12, 1/30/24.

DSUR: CSUR 100%. Mobile LiDAR (data acquisition) & (feature extraction) 100%. DSUR data under 061342. Photogrammetry 100%. 70% DSUR to Rdwy 7/31/14. U&D 100%. DSUR to Rdwy 10/6/17. Add'l DSUR req'd 1/29/19 100% to Rdwy 3/01/19. Add'l DSUR req'd 1/27/21 100%. Add'l DSUR (waterline) to ROW 8/30/22. Add'l DSUR (CAW pot-holes) 50%. Add'l LiDAR acquired 11/15/23 to Rdwy 2/6/24. Add'l DSUR req'd 10/25/24 to Rdwy 11/21/24. Add'l DSUR (trs. 13,14,20,121,&122) req'd 1/2/24 to ROW 2/24/25.

PSUR: 158 certs. NTP to CON 8/3/17. PSUR to ROW 12/1/17. Add'l PSUR req'd 1/14/21 (34 certs) to ROW 4/19/22. ROW staking req'd 3/14/23 to ROW 4/13/23. ROW staking req'd 10/5/23 to ROW 10/26/23. ROW re-stake (1,15,16x,17-19,21,23-26,33,87,94,100) req'd 11/29/23 to ROW 12/13/23. Add'l PSUR (4 certs) req'd 12/7/23 to ROW 1/18/24. Add'l PSUR (5 certs) req'd 1/7/25 to ROW 1/7/25. ROW re-stake tracts 59E, 60, and 113S req'd 2/21/25 to ROW 3/13/25. ROW re-stake (Trs. 123E-130E) req'd 4/9/25 100%. ROW re-stake (Tr. 107) req'd 8/20/25 100%. Tr. 11 staking req'd 10/3/25 to ROW 10/7/25. ROW re-stake tracts 41,42,51-53,58,116, & 117 req'd 12/02/25. ROW re-stake (tr. 81E) req'd 1/13/26 to ROW 1/21/26. ROW re-stake (tr. 138E) req'd 4/10/26 to ROW 4/15/26.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 10/13/17. Add'l Survey req'd 1/28/19. Prelim Layouts to ROW & ENV 1/28/19. Traffic, TMs, FWDs & Soil Survey req'd 1/28/19. TMP Meeting held 11/7/19. Des Criteria apprvd 1/28/20. Hyd Anal complete to BR 12/4/20 & 10/29/25. Add'l Sur req'd 1/27/21. Rev Prelim Layouts to ROW 5/3/21. RDWY Info to ENV 7/30/21. ROW reqmts to ROW 7/30/21. UTIL reqmts to ROW 10/26/21. FI held 11/9/21. TO to CON 12/7/21. Loc & Des Doc apprvd 6/22/23. Rev ROW & UTIL reqmts to ROW 6/17/22, 10/26/23, & 11/1/23. VE completed 3/25/24. Add'l Survey req'd 10/25/24. Rev ROW & UTIL reqm'ts to ROW 1/25/25.

ROW: Plans by Garver 90% (139 trs). Initial Auth Rec'd 5/9/23. 124/139 apprs made & 124/139 apprvd; 68 Options; 67 paid; 2 Donations; 28 condemned - poss. date 4/9/2026 & 8 to be Condemned. 1/2 Res, 0/1 Bus & 2/2 PPO relos.

UTIL: AUI 9/10/15, UFI 7/10/19; Plans to 10 utils 11/4/21; 4/10 est rec'd, 2/10 WO issued. Funds Appr'd 10/15/21.

CenterPoint, Comcast, LR Water-est rec'd; Entergy, LR Water(PE)-WO issued; AT&T, Central AR Water, Lumen, MCI, Unite Private Network, Windstream-pending proposals

BR: (JYP) RCBC. Final Info. to Env. 10/31/25.

MAT: SS to Rdwy 7/22/19.

PLAN: Planning Study Complete (2013).

RAILROAD INFO: No RR involvement 1/3/24

SIR: Traffic data sent to RDWY 2/11/19. FWD to RDWY 3/1/19. TMs sent to RDWY 3/21/19.

LEGISLATIVE DISTRICTS: US House (2); AR House (74); AR Senate (14)

Other Federal-Aid & State Jobs

061906 Hwy. 10/Taylor Loop Rd. Inters. Impvts. (S)

(Pulaski) (fre) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	100%	70%	15%	NA			
TARGET DATE			Oct 25	Nov 25		May 26	Aug 27	SCHEDULED DATE: 11-2027			
END DATE		Oct 17	Oct 25	Nov 25	Dec 17						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-9253(128)

BACKGROUND INFO: Project programmed on 8/8/25.

GENERAL: 31,000 ADT. Broken out of Job 061382.

ENV: Letter to SHPO 9/25/25, response 10/16/25. Tribal consultation letters sent 11/14/25. EA Re-eval apprvd under 061382 11/26/25.

RDWY: (MH) ROW & UTIL req'mt to ROW 10/24/25. Rev UTIL reqm'ts to ROW 1/20/26. DDD appr'd 2/19/26.

ROW: Plans by Garver 90% (36 trs). Initial Auth Rec'd 5/9/23. 36/36 apprs made & apprvd; 21 Options; 21 paid; 5 condemned - poss. date 10/7/25 & 3 to be Condemned.

UTIL: Plans to 9 UTILS 10/27/25.

RAILROAD INFO: No RR involvement 8/20/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (74); AR Senate (14)

061921 Hwys. 10 & 365 Ped. Impvts. (Pulaski Co.) (S)

Hwys. 10 & 365

(Pulaski) (burns-mcd) (1.63 mi.) (NHS) (Urban Principal Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	30%	NA		NA			
TARGET DATE	Nov 25	Mar 26	Apr 26	Jul 26	Feb 26			SCHEDULED DATE: 11-2026			
END DATE	Jan 26	Mar 26	Apr 26	May 26							

TYPE WORK: Construct Crosswalks, Pedestrian & ADA Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: VRU-9315(72)

BACKGROUND INFO: Project programmed on 9/16/25.

GENERAL: 20,000-51,000 ADT.

ENV: Env Constraints to Rdwy 12/15/25. CR memo to file 2/11/26, addendum memo to file 3/2/26. PCE appr'd 5/1/26.

SUR: Aerial photo flown 11/3/25. CSUR 100%. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 3/25/26.

PSUR: Existing ROW only.

RDWY: (HL) DSUR rec'd 3/25/26. ADT req 4/6/26. 60% Plans rec'd from CON 4/24/26. UTIL reqm'ts to ROW 4/28/26.

PFI & TMP Meeting held 5/6/26. 60% Plans rev'd & ret'd to CON 5/5/26.

RAILROAD INFO: No RR involvement 9/18/25. Rev scope no RR involvement 3/12/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (72 & 73); AR Senate (12 & 14)

Other Federal-Aid & State Jobs

061454 Gill St. & RR Overpass Strs. & Apprs. (Little Rock) (F)

Hwy. 10

(Pulaski) (garver) (0.39 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	80%	70%	99%	100%	NA	TBD
TARGET DATE		Nov 16	Jan 19	Apr 19	Dec 16	Oct 25	Apr 26	SCHEDULED DATE: 2028 STIP FFY: 2026			
END DATE		Nov 16	Feb 19	Oct 19	Nov 16						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Replace 2 structures & add a pedestrian bridge

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9253(79)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22 & 5/8/23.

GENERAL: 22,000 ADT.

BRIDGE INFO: 01538 (86.57, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930); A1538 (84.12, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ENV by Garver. RTA to SHPO 5/10/17; 3 eligible 5/12/17. Tribal consultation sent 7/30/18. PI held 10/23/18 in Little Rock. AA to SHPO 12/10/18. CR conc request to SHPO 12/20/18; conc recd 12/18/18. T3 CE for advanced acquisition apprvd 3/4/19. Letter to SHPO req rev call on RR br; SHPO response 8/27/19. T3-CE apprvd 10/30/19. NW14, no pcn. 2024 Acoustic Bat Survey Results: No T&E species. Re-eval reqd. Tribal consultation sent 7/24/25. ARS addendum to SHPO 12/4/25, response 12/17/25.

LP: Supplemental Agreement to Job 061423 executed w/ City 2/14/19. Agreement added remaining STP Off-System Br. & Earmark funds to project to construct a pedestrian Br. for the Arkansas River Trail. City to be responsible for pedestrian Br. design plans & all funding for the pedestrian Br. City req to include a trail ext. City will be responsible for all add'l costs. Supplemental Agreement executed 10/4/24.

SUR: Aerial photo flown 3/30/15. Photogrammetry 100%. Tract 1 staking req'd 7/18/19 to ROW 7/30/19. ROW staking req'd 4/21/21 to ROW 5/14/21.

DSUR: CSUR 100%. NTP to CON 8/23/16. U&D 100% DSUR to Rdwy 11/17/16. Add'l DSUR (CAW water main) req'd 2/20/24 to ROW 3/11/24. Add'l DSUR req'd 12/20/24 to ROW 2/27/25.

PSUR: NTP to CON 8/23/16. 31 certs. PSUR to ROW 11/10/16. Add'l PSUR req'd 5/8/19 to ROW 5/23/19. Add'l PSUR req'd 3/16/20. ROW staking req'd 4/21/21 IP. Add'l PSUR (6 certs) req'd 11/22/24 to ROW 12/13/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 11/17/16. Prelim Prints to ROW, ENV & RR Coord 11/29/16. Soil Survey, Traffic, & FWDs req 11/29/16. T.O. to CON 7/26/17. TMs req 9/11/17. RUC Report rec'd from CON 2/14/18. RUC Report rev'd & ret'd to CON 4/12/18. 30% Plans rec'd from CON 11/2/18. 30% Plans rev'd & ret'd to CON 12/13/18. Design Criteria apprvd 1/11/19. 60% Plans rec'd from CON 2/8/19. FI & TMP Meeting held 2/20/19. ROW & UTIL reqmts to ROW 2/27/19. 60% Plans rev'd & ret'd to CON 3/1/19. Loc & Des Doc apprvd 11/1/19. Lighting Maint Resolution on Hwy. 10 rec'd from City 6/23/21. Rev plans to RR coord 2/24/23. 90% plans rec'd from CON 6/12/23. FFI & TMP req 6/23/23. 90% plans ret'd to CON 8/30/23. Rev Plans to RR Coord 2/23/24. Interim Est to PM 10/25/24. Rev ROW & UTIL reqm'ts to ROW 12/19/24. 100% Plans to RR Coord 4/28/25. VE completed 6/24/25.

ROW: Fee - By ARDOT; Plans 90% (18 trs). Auth Rec'd 12/27/19. 17/18 apprs made & 16/18 apprs apprvd. 12 options; 10 paid & 2 condemned - poss. date 11/4/25.

UTIL: AUI 5/12/16, UFI 11/30/16; Plans to 8 utils 2/27/19, Rev plans to 8 util 2/3/25, Funds Apprvd 1/4/17. 7/8 ests rec'd, 7/8 WO issued, 4/8 adj complete. AT&T, Comcast, Entergy-WO issued; Central AR Water, Little Rock Wastewater, Summit, Windstream-adj complete; Lumen-pending proposal

BR: (SWP) Layout 95%. Prelim Info To UPRR 12/20/17 & 4/10/18. Rec'd RR comments 1/17/18 & 3/21/19. Exhibit A to UPRR 3/27/19. 30%, Des. Ph. B Subm. To TP&P for UPRR 10/19/20. Rec'd. 90% plans 7/1/22 & 10/12/22. Ret'd. 90% comments 8/8/22. Des. Ph. C-Final Plans to TP&P for UPRR 1/25/23. Final Plans Apv'd. by UPRR 3/13/23.

MAT: Soil Survey to Rdwy 1/4/17. consultant SI

RAILROAD INFO: RR Involvement UP DOT 600453Y(Overpass) & 600452S(At-grade - Gill St.) Pulaski Lead Sub. MCL, SP, PE, 2 C&M's Req. Br. Plans apprvd 3/13/23; Final plans to RR 3/12/26. Final plans appr 4/2/26. C&Ms sent to RR 4/27/26.

SIR: TMs sent to RDWY 10/6/17. FWD to RDWY 2/14/17.

LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 75); AR Senate (14)

Other Federal-Aid & State Jobs

090641 Little Flint Creek Str. & Apprs. (S)

Hwy. 12

(Benton) (burns-mcd) (0.19 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	50%	99%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Mar 25	Jan 26	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		May 21	Feb 22	Jul 22	Aug 21	May 25					

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(814)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,200 ADT.

BRIDGE INFO: 01997 (65.11, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1955)

ENV: EPD. Tribal consultation letter sent 7/15/21. ARS to SHPO 7/22/21, response 7/23/21. Env constraints to BR & Rdwy 10/14/21. CRS to SHPO 3/31/22, response 4/4/22. VPI held 5/26/22-6/10/22. T1CE apprvd 7/20/22.

SUR: 09x025-01997. CSUR 100%. DOP 11/8/19. UAV LiDAR DOP 12/22/20. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.

PSUR: Partially in City limits, will req PSUR. 10 certs.PSUR to ROW 8/12/21. ROW staking reqd 7/13/23 to ROW 8/3/23. Tract 6 re-stake req'd 10/6/23 to ROW 10/20/23.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/20/21. Early Coord Meeting held 10/28/21. 30% Plans rec'd from CON 11/5/21. 30% Plans rev'd & ret'd to CON 11/19/21. 60% Plans rec'd from CON 12/17/21. DDD apprvd 2/23/22. ROW & Util reqmts to ROW 2/17/22 Rdwy Info to ENV 2/24/22. 60% Plans rev'd & ret'd to CON 5/6/22. 90% Plans rec'd from CON 10/7/22. FFI held 12/5/22. DDD apprvd 4/5/23. 90% Plans rev'd & ret'd to CON 5/4/23. Final plans rec'd from CON 10/27/23.

ROW: Fee - Plans 90% (8 trs). Initial Auth Req 12/29/22. 8/8 apprs made & apprvd. 8 options & 8 paid,

UTIL: AUI 12/30/21, UFI 2/17/22. Plans to 6 utils 4/25/22. Funds Apprd 1/24/22. 8/8 ests rec'd, 2 no adj, 2 no involvement, 4/4 WO issued, 3/4 adj complete. American Elec Power(T), Southwestern Elec Power-no involvement; Black Hills Energy, Empire District-no adj; City of Gentry(Constr)-est rec'd, auth to bid; MBO Video-WO issued; City of Gentry(PE), Brightspeed, Carroll Elec-adj complete

BR: (MCB) Layout 99%. Rec'd. 90% Plans 10/7/22. 90% Br. Plans to Garver for QA 6/12/23. Ret'd. Garver 90% comments to Cons. 9/29/23. Rec'd. Final plans 10/27/23.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest to Br 5/11/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090556 Campground Creek Str. & Apprs. (Yellville) (S)

Hwy. 14

(Marion) (bridgefmr) (0.37 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	20%	40%	95%	100%	NA	NA
TARGET DATE		Jun 19	Dec 19	Dec 19		Jun 23	Dec 23				
END DATE		Feb 19	Feb 20	Feb 20	Apr 19						

CRITICAL NOTES: Small Utility Conflict. Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(33)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,500 ADT.

BRIDGE INFO: A0339 (70.53, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1929)

ENV: EPD. Tribal consultation sent 12/21/18. Constraints to BR, RDWY, & SUR 1/24/19. ARS to SHPO 11/26/19, response 12/3/19. CRS to SHPO 2/18/20, response 2/25/20. T3-CE apprvd 2/26/20. rev. CR clearance to SHPO 6/12/20, response 6/12/20. NA consultation to tribes 6/16/20. NW14 no pcn.

SUR: CSUR 100%. Aerial photo flown 1/25/19.

DSUR: DSUR 100% to Rdwy 2/8/19. Add'l DSUR req'd 11/04/19, 100% to RDWY 1/3/20.

PSUR: 10 certs. PSUR to ROW 4/24/19. Add'l PSUR (2 certs) requested 7/27/20 to ROW 8/12/20.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/11/19. Prelim Layouts to ROW & ENV 2/15/19. Traffic & Soil Survey req 2/15/19. T.O. to CON 7/26/19. Early Coord Meeting held 8/9/19. Des Criteria apprvd 10/3/19. 30% Plans rec'd from CON 10/30/19. Add'l Survey req 11/4/19. 30% Plans rev'd & ret'd to CON 11/18/19. TMs req 11/18/19. 60% Plans rec'd from CON 12/23/19. 60% Plans rev'd & ret'd to CON 12/27/19. ROW & UTIL req'mts to ROW 2/10/20. RDWY Info to ENV 2/26/20. Loc & Des Doc apprvd 2/27/20. FI held 3/12/20. Rev ROW & UTIL req'mts to ROW 5/5/20 & 6/25/20. 90% Plans rec'd from CON 6/4/20. Plans to EST 6/5/20. FFI req 6/5/20. Plans cert by CON 8/2/20. 90% Plans rev'd & ret'd to CON 8/18/20. FFI held 8/19/20.

ROW: Plans 90% (14 trs). Initial Auth Rec'd 6/22/20. 0/14 apprs made & 0/14 apprvd.

UTIL: UFI 3/5/19; Plans to 4 utils 2/21/20, 3/4 ests rec'd, 3/4 WO issued. Funds Apprvd 5/2/19. Black Hills Energy, Entergy, Yelcot-WO issued; City of Yellville-PE & constr proposals pending

BR: (MCB) Layout 95%. Rec'd. 90% plans 8/27/20. Ret'd. comments 90% plans 9/1/20.

MAT: Soil Survey to Rdwy 7/3/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019. TMs sent to RDWY 12/23/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

101122 Hwy. 14 Str. & Apprs. (S)

Hwy. 14

(Poinsett) (art) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	100%	100%	90%	100%	NA	
TARGET DATE		May 21	Dec 21	Aug 22	Sep 21	Apr 23	Apr 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		May 21	May 22	Aug 22	May 21	Jan 24	Aug 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(54)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 2,300 ADT.

BRIDGE INFO: 00579 (80.87, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Tribal consultation letters sent 7/22/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 8/24/21, response 8/25/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/26/22. NW14, no pcn.

SUR: 10x096-00579. CSUR 100%. DOP 3/3/2021. DSUR to Rdwy 5/19/21.

PSUR: 3 certs. PSUR to ROW 5/27/21. Rev. PSUR to ROW 12/21/22.

RDWY: (TW) No Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/12/21.

Prelim Layouts to ROW & ENV 9/22/21. Soil Survey req 9/22/21. Prelim Br info req 2/18/22. DDD apprvd 2/18/22. FI held 4/20/22. ROW & UTIL rqmts to ROW 5/31/22. RDWY Info to ENV 6/1/22. Hyd Anal Complete to BR 10/12/21.

ROW: Fee - Plans 90% (4 trs.) Initial Auth Rec'd 9/26/22. 4/4 apprs made & apprvd. 4 options & 4 paid 1/1 PPO relo moved.

UTIL: AUI 8/10/21, UFI 5/17/22; Plans to 5 utils 6/23/22. 5/5 ests rec'd, 1 no involvement, 1 no adj, 3/3 WO issued, 3/3 adj complete. Funds Apprvd 6/13/22. All adjustments complete.

BR: (TMG) Layout 95%. Prelim. Info to Env. 6/14/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Soil Survey to Rdwy 12/7/21. Subsurf Invest 100%.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

101215 Hwy. 14 Str. & Apprs. (Mississippi Co.) (S)

Hwy. 14

(Mississippi) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	20%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Nov 25									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(102)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,400 ADT.

BRIDGE INFO: 03274 (60.37, Br. Repl., P3, SD, Deck 4, Super. 6, Sub. 5, 1959)

ENV: Tribal consultation letters sent 6/16/25. ARS to SHPO 7/29/25, response 7/30/25. Env constraints to Rdwy 3/25/26.

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. Plan mapping 100%. CSUR 100%. DSUR to Rdwy 11/7/25.

PSUR: 8 certs.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 11/7/25. ADT & Traffic Counts req 2/13/26. Early Coord Meeting held 3/4/26. Prelim Layouts to ROW & ENV 4/16/26. FWD & Soil Survey req 4/16/26.

UTIL: AUI 2/19/2026

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Other Federal-Aid & State Jobs

020802 Hwys. 15/31 Y-Inters. Safety Impvts. (S)

Hwys. 15 & 31

(Jefferson) (fisher-arnold) (0.3 mi.) (APHN) (Major Collector) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	100%	100%	NA		NA	
TARGET DATE				May 23		Mar 25	Apr 26	05-2026 LETTING			
END DATE	Jul 21	Feb 23	Apr 23	Jun 23	Sep 25	Apr 26					

TYPE WORK: Improve intersection to include channelization.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0035(72)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/13/23.

GENERAL: 180-1,300 ADT.

ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/19/23, response 4/21/23. T1CE apprvd 4/25/23.

SUR: DSUR under 012384. Add'l DSUR req'd 5/16/24 to Rdwy 6/19/24.

PSUR: 3 certs. PSUR to ROW 6/20/23. Re-stake req'd 2/27/24 to ROW 3/4/24.

RDWY: (TW) Job 012384 - T.O. to CON 5/27/21. Early Coord Meeting held 6/8/21. 30% Plans rec'd from CON 1/12/22.

30% Plans rev'd & ret'd to CON 3/16/22. 60% Plans rec'd from CON 8/15/22. Traffic & MAT req 8/29/22. 60% Plans rev'd & ret'd to CON 9/2/22. FI held 9/7/22. Rev 60% Plans rec'd from CON 1/9/23. Rev 60% Plans rev'd & ret'd to CON 2/10/23. RDWY Info to ENV 5/2/23.

Job 020802 - T.O. to CON 3/25/24. Add'l Survey req 5/17/24. Add'l Survey rec'd 6/19/24. 90% Plans rec'd from CON 8/28/24. Rev ROW & UTIL reqm'ts to ROW 9/5/24. FFI req 9/5/24. Rev 90% Plans rec'd from CON 2/3/25. RUC rec'd 12/19/25. Final Plans rec'd from CON 1/8/26.

ROW: Plans 90% (6 trs.) Initial Auth Rec'd 7/31/23; 6/6 Apprs made & Appr'd; 6 options & 6 paid.

UTIL: AUI 5/24/23; Plans to 4 utils 5/21/24; 4/4 ests rec'd, 4/4 WO issued, 4/4 adj complete. Funds Apprvd 5/13/24.

Adjustments complete.

RAILROAD INFO: No RR involvement UPRR abandoned rail approx 50' east of inters. Near Sherrill 787383E. ROW to purchase UPRR property needed for const. 10/24/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

040486 College Ave. – Stone Bridge Rd. (Fayetteville) P.E.

Hwy. 16

(Washington) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen to 4 Lanes (curb & gutter) with LTL @ selected intersections

WORK ZONE POLICY: Significant.

FAP NUMBER: STP-9142(23)

BACKGROUND INFO: Project programmed on 1/10/02. Project renamed on 9/10/08.

GENERAL: City to participate in 50% of project costs up to \$5M. Interim est req'd. Schedule Date Delay: City wanted to delay Job until 2012, so project development was placed on hold. City now wants to proceed. Work on hold until City & Department resolved intersection issues. Work reactivated 9/2008 - schedule revised.

ENV: RTA to SHPO 9/6/07 for 38 str; response 9/17/07, 4 str eligible for NRHP. Env constraints to RDWY 11/16/07. PI 3/31/09. Coord from FHWA to Caddo & Osage tribes 4/8/09. Arch report apprvd 5/7/09. T3 CE apprvd 6/12/09. NW14 apprvd 8/4/11.

SUR: Aerial photo flown 01/02/07.

DSUR: Add'l DSUR to Rdwy 10/28/08. Remapped DSUR to Rdwy 3/25/10. Add'l DSUR req'd 9/6/17 100% to Rdwy 11/3/17.

PSUR: (130 trs) WO (PSUR) to CON 10/21/08. Add'l PSUR to ROW 8/24/09. Rev to ROW 7/2/09; 8/31/09; 9/16/09; 1/28/10. 3 trs to ROW 7/9/09. 2 add'l certs req'd 9/6/17 100%. Add'l PSUR req'd 12/22/17 to ROW 1/18/18. 3 add'l trs req'd 4/2/18, to ROW 4/18/18. Add'l tract (52R) to ROW 8/16/18. Add'l PSUR req'd 5/22/19 to ROW 6/5/19.

UTIL: UFI 10/8/08. Plans to utils 4/24/09; rev plans 11/4/10. Funds apprvd 12/19/08. AR Elec Power(T)-no adj; AT&T, SourceGas-est rec'd; AR Elec. Power, Cox Comm-adj complete; City of Fayetteville Water& Sewer, Ozarks Elec-pending proposal

MAT: Soil Survey to Rdwy 10/16/08.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 21); AR Senate (29 & 30)

Other Federal-Aid & State Jobs

040785 Stone Bridge Rd. – East Roberts Rd. (Fayetteville) (S)

Hwy. 16

(Washington) (mcclelland) (0.81 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	100%	70%	NA	80%	NA	
TARGET DATE	Jun 19	Jan 20	Apr 21	Jun 21		Apr 25	Feb 26	STIP FFY: 2025			
END DATE	Jun 19	Mar 20	Mar 21	Jul 21	Mar 20	Jun 25					

TYPE WORK: Widen from 2 lanes to 4 lanes w/ bike lanes (LM 4.70-5.29); Widen from 4 lanes to 5 lanes w/ bike lanes (LM 5.73-5.95).

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9142(49)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 16,000-23,000 ADT.

ENV: Tribal consultation letters sent 5/14/19. ARS to SHPO 7/10/18; Env. Constraints to Rdwy 4/22/20. Ph II VPI held 12/10/20. SHPO response to PIF 6/28/21. T3CE apprvd 7/6/21. MOA to FHWA 1/25/22. NW14, no pcn. 2022 Bat Survey Results: No bats captured.

SUR: Partial DSUR under 040569. Add'l CSUR 100%. CSUR under updated 040569 cti. Aerial photo flown 1/30/19, pics available. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/3/20. Add'l DSUR reqd 5/28/20 100% to Rdwy 6/12/20.

PSUR: 58 certs. PSUR to ROW 3/11/20. Add'l ROW reqd 9/17/21 (6 certs) to ROW 9/30/21. ROW staking (tract 17) reqd 4/3/23 to ROW 4/19/21. Rev. PSUR to ROW 4/21/23. ROW re-stake (for AT&T) req'd 1/15/26 to ROW 2/6/26.

RDWY: (HL) Floodplain SP reqd. Traffic, TMs & Mat req 10/11/19. T.O. to CON 1/22/20. DSUR rec'd 3/3/20. Early Coord Meeting held 3/11/20. Add'l Survey req 5/12/20. 30% Plans rec'd from CON 5/21/20. 30% Plans rev'd & ret'd to CON 7/13/20. Rev 30% Plans rec'd from CON 7/30/20. Des Criteria apprvd 7/30/20. Rev 30% Plans rev'd & ret'd to CON 8/24/20. 60% Plans rec'd from CON 11/20/20. RDWY Info to ENV 12/10/20. ROW & UTIL reqmts to ROW 12/18/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev Des Criteria apprvd 2/5/21. Rev 60% Plans (Site 2) rec'd from CON 3/26/21. Rev RDWY Info to ENV 3/26/21. Rev ROW & UTIL reqmts (Site 2) to ROW 3/26/21. Rev 60% Plans rev'd & ret'd to CON 3/26/21. PFI held 6/3/21. Loc & Des Doc apprvd 7/12/21. RUC req 2/24/23. Rev UTIL reqmts to ROW 2/26/24. 90% Plans rec'd from CON 8/30/24. FFI held 9/12/24. Interim Est to PM 10/25/24. Soil Survey req 2/5/25.

ROW: Plans by MCE. 90% (37 trs) Initial Auth Rec'd 12/20/21. 36/36 apprs made & 36/36 apprs apprvd. 34 options; 34 paid; 1 Donation & 1 condemned - poss. date 3/11/2025. 1/1 Bus & 1/1 PPO relos moved.

UTIL: AUI 5/31/19; Plans to 5 utils 2/25/21. 5/5 ests rec'd, 5/5 WO issued, 2/5 adj complete. Funds apprvd 12/21/20.

AT&T, Cox Comm, Ozarks Elec-WO issued; Black Hills Energy, City of Fayetteville-adj complete

MAT: %AC to Rdwy 10/14/19. SS Results Pending

RAILROAD INFO: No RR Involvement 1/5/24

SIR: TMs sent to RDWY 1/30/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (20); AR Senate (30)

Other Federal-Aid & State Jobs

090644 White River Str. & Apprs. (S)

Hwy. 16

(Madison) (fre) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	100%	100%	15%	CON	NA	
TARGET DATE		Feb 22	Aug 22	Feb 23	Mar 22	Oct 24	Mar 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jan 22	Feb 23	May 23	Jun 22	Nov 24	Apr 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(41)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 580 ADT.

BRIDGE INFO: 01908 (62.45, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1935)

ENV: ARS to SHPO 11/29/21, response 12/2/21. Tribal consultation letters sent 12/6/21. NRI coord letter sent NPS 12/14/21. Env constraints to BR & Rdwy 12/28/21. CRS to SHPO 2/24/22, response 3/28/23. T3CE apprvd 5/8/23. 2023 Bat Survey Results: No T&E species

SUR: CSUR 100%. Aerial photo 5/14/21. DSUR to Rdwy 1/21/22.

DSUR: NTP to Con 9/9/21. Add'l PSUR (1 cert.) req'd 4/18/24 to ROW 5/8/24.

PSUR: 17 certs. PSUR to ROW 6/16/22. Rev PSUR to ROW 2/22/23. ROW staking req'd 9/29/23 to ROW 10/17/23. Add'l PSUR (1 cert) req'd 4/18/24. Rev PSUR req'd 10/14/25 to ROW 11/6/25.

RDWY: (MH) Floodplain SP reqd. Traffic & Mat req 5/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/19/22. HYD anal complete to BR 6/27/22. Prelim BR req 7/5/22. ROW & UTIL rqmts to ROW 2/7/23. RDWY info to INV 2/17/23. Prelim FI held 3/9/23. Loc & Des Doc appr'd 5/8/23. Soil Survey req 4/8/25.

ROW: Plans 90% (7 trs.). Initials Auth Rec'd 5/31/23. 7/7 apprs made & apprvd; 7 options & 7 paid;

UTIL: UFI 5/11/22; Plans to 3 utils 2/10/23; 3/3 est rec'd, 1 no conflict, 2/2 WO issued, 2 adj complete. Funds Appr'd 5/24/22.

BR: (TMG) Layout 95%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

Terracon

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

050519 Big Creek Relief Str. & Apprs. (S)

Hwy. 16

(White) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Sep 25			Jun 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0073(105)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 5,700 ADT.

BRIDGE INFO: M0456 (42.36, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 4, 1958)

ENV: Tribal consultation letters 7/31/25.

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 6/10/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%. Partial DSUR and PSUR under 050279. Add'l LiDAR for relief Big Creek acquired 11/5/25 feature extraction 100%, plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/19/25. Hydraulics DTM to Hydraulics 4/20/26.

PSUR: 11 certs. PSUR to ROW 6/19/25

RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/8/26. Prelim Layouts to ROW & ENV 4/16/26. Materials req 4/16/26.

UTIL: AUI 7/22/25. Funds Req'd 5/13/2026.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (40); AR Senate (18)

Other Federal-Aid & State Jobs

110754 Cache River & Relief Strs. & Apprs. (S)

Hwy. 17

(Woodruff) (garver) (0.8 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	NA	NA	40%	35%	NA	
TARGET DATE		Mar 24	Sep 24	Mar 25	Apr 24			SCHEDULED DATE: 01-2027 STIP FFY: 2027			
END DATE		May 24	Nov 24	May 25	Mar 24	Nov 24	Sep 25				

TYPE WORK: Replace 2 bridges

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0074(43)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 920 ADT.

BRIDGE INFO: 02526 (25.00, Br. Repl., P3, SD, Deck 5, Super. 3, Sub. 7, 1948); 02527 (33.14, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1948)

ENV: Tribal consultation letters sent 7/9/24. CR clearance to file 2/25/25. T3CE apprvd 5/30/25. 2024 Bat Survey Results: No T&E species.

SUR: CSUR 100%. Aerial photo flown 3/29/23. UAV-LiDAR acquired 4/19/23. Feature extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/2/24.

PSUR: 4 certs. PSUR to ROW 3/21/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 2/7/24. T.O. to CON 5/22/24. Early Coord Meeting held 6/27/24. 30% Plans rec'd from CON 8/2/24. DDD appr'd 10/1/24. 60% Plans rec'd from CON 11/1/24. PFI & TMP Meeting sched 11/13/24. Soil Survey req 11/13/24. ROW & UTIL reqm'ts to ROW 11/14/24. RDWY Info to ENV 11/14/24. 60% Plans rev'd & ret'd to CON 11/22/24. Soil Survey rec'd 4/16/25.

UTIL: AUI 11/6/24, UFI 12/11/24. Plans to 5 utils 8/11/25. 5/5 ests rec'd. Funds Appr'd 6/20/25.

BR: (SWP) Layout 95%. Prelim. Info to Environmental 7/19/24.

MAT: Consultant. RV to RDWY 2/8/24. SS to Rdwy 4/15/25.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

050451 Village Creek Str. & Apprs. (S)

Hwy. 17

(Jackson) (art) (0.19 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	95%	75%	NA	NA	45%	35%	NA	
TARGET DATE		Dec 23	May 24	Aug 24	Jan 24		Feb 26	SCHEDULED DATE: 01-2027 STIP FFY: 2026			
END DATE		Sep 23	May 24	Sep 24	Mar 24	Dec 24	Nov 25				

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(59)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 3,800 ADT.

BRIDGE INFO: 02438 (31.97, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1948)

ENV: NA consultation to Tribes 10/13/23. Env constraints to Rdwy 11/21/23. CR clearance to file 9/4/24. T3CE apprvd 9/10/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. NW23 permit req to USACE 7/22/25.

SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 5/23/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/22/23.

PSUR: 4 certs. PSUR to ROW 3/18/24.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/7/23. Traffic rec'd 7/11/23. Mats rec'd 8/4/23. Early Coord Meeting held 3/27/24. Hyd Anal complete to BR 4/16/24. ROW reqmts to ROW 5/31/24. DDD apprvd 6/4/24. RDWY Info to ENV 6/20/24. Br Ends rec'd 7/29/24. Loc & Des Doc apprvd 11/5/24. PFI & TMP held 6/11/24. Interim Est to PM 7/11/25.

UTIL: AUI 3/19/24, UFI 12/16/24. Plans to 7 utilis 8/11/25. Funds Apprvd 1/13/25.

BR: (JYP) Layout 95%. Prelim. Info. to Env. 7/18/24. Prelim Info to Env. 7/18/24.

MAT: Soil Survey & RV to Rdwy 7/12/23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

110701 Hwy. 20 Strs. & Apprs. (S)

Hwy. 20

(Phillips) (bridgefmr) (2.23 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	75%	NA	NA
TARGET DATE		Jun 19	Dec 20	Jan 20		Aug 24	Apr 25	SCHEDULED DATE: 03-2028 STIP FFY: 2026			
END DATE		Jun 19	May 21	Aug 22	Aug 19	Jan 25	Aug 25				

TYPE WORK: Replace 4 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 120 ADT.

BRIDGE INFO: M3247 (20.50, Br. Repl., P0, SD, Deck 3, Super. 5, Sub. 5, 1970); M3248 (28.81, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970); M3249 (41.44, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970); M3250 (36.94, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1970)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev constraints 9/19/19. ARS to SHPO 12/4/19, response 12/5/19. PIF to SHPO 1/15/20, response 1/16/20. PIF addendum to SHPO 1/31/20, response 2/7/20. T3-CE apprvd 2/18/20. 2nd addendum to SHPO 7/26/21, response 7/29/21. T3 reeval apprvd 8/1/22. NW23 permit to USACE 8/26/22, issued 12/5/24.

SUR: CSUR 100%. Aerial photo flown 3/19/19. Add'l DSUR req'd 8/16/21 to Rdwy 8/17/21.

DSUR: DSUR to Rdwy 6/14/19. Add'l DSUR req'd 11/13/19, 100% to Rdwy 12/20/19.

PSUR: Existing ROW to ROW 8/8/19. Add'l ROW to ROW 1/28/20. ROW staking req'd 11/29/23 to ROW 12/29/23.

Tract 8 re-stake req'd 5/15/24 to ROW 5/24/24. ROW re-stake req'd 4/10/25 to ROW 5/15/25.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 6/14/19. Traffic & Mat req 9/27/19. T.O. to CON 9/30/19. Early Coord Meeting held 10/16/19. 30% Plans rec'd from CON 11/13/19. Add'l Survey req 11/13/19. Des Criteria apprvd 11/19/19. 30% Plans rev'd & ret'd to CON 12/2/19. 60% Plans rec'd from CON 2/13/20. Loc & Des Doc apprvd 2/25/20. FI held 3/11/20. 60% Plans rev'd & ret'd to CON 8/24/20. Rev 60% Plans rec'd from CON 1/5/21 & 5/11/21. Rev 60% Plans rev'd & ret'd to CON 4/16/21. RDWY Info to ENV 4/26/21. ROW & UTIL rqmts to ROW 5/11/21. 90% Plans rec'd from CON 2/16/24. FFI req 2/29/24. 90% Plans ret'd to CON 5/17/24. Final Plans rec'd from CON 8/2/24. Plans cert by CON 8/2/24. Rev 100% Plans rec'd from CON 8/28/24.

ROW: C.O. - Plans 90% (13 trs). Initial Auth Rec'd 10/13/21. 13/13 apprs made & appr'd; 13 Options & 13 paid. C.O. filed 1/28/25.

UTIL: AUI 4/12/19, UFI 11/21/19; Plans to 4 utils 5/11/22; 4/4 est rec'd, 2/2 WO issued, 1 no involvement, 1 no conflict, 2/2 adj complete. Funds Appr'd 1/22/20.

BR: (MCB) Layout 100%. Rec'd. 90% Plans 2/16/24 & 8/2/24. Ret'd comments on 90% plans 7/17/24 & 8/20/24. Rec'd. Final Plans 8/28/24.

MAT: Soil Survey % AC & RV to Rdwy 9-30-19. Consultant SI

RAILROAD INFO: No RR involvement 7/24/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

090668 Maxwell Creek Str. & Apprs. (S)

Hwy. 21

(Madison) (hntb) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	40%	100%	60%	100%	NA	
TARGET DATE		Sep 23	Jul 24	Jun 24	Oct 23	Mar 25	Dec 25	SCHEDULED DATE: 2028 STIP FFY: 2026			
END DATE		Oct 23	Aug 24	May 24	Dec 23		Mar 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(44)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 01886 (59.50, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, 1934)

ENV: NA consultation letters to Tribes 3/13/23. Constraints to BR & Rdwy 9/7/23. ARS to SHPO 11/3/23, response 11/29/23. Rev constraints to BR & Rdwy 11/21/23. CRS to SHPO 3/19/24, response 4/15/24. 4(f) de minimis completed 4/24/24. T3CE appr'd 5/15/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Mapping 100%.

DSUR: NTP to Con 6/13/23. U&D 100%. DSUR to Rdwy 10/4/23.

PSUR: PSUR req'd. 45 certs. PSUR to ROW 12/28/23. ROW staking (Tr. 2) req'd 2/9/26 to ROW 3/5/26.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 7/27/23. Early Coord Meeting held 8/24/23. 30% plans rec'd from CON 11/16/23. RDWY Info to ENV 2/21/24. DDD appr'd 2/23/24. 60% Plans rec'd from CON 2/28/24. ROW & UTIL req'm'ts to ROW 8/8/24. 90% Plans rec'd from CON 8/14/24. Soil Survey req 4/21/25.

ROW: Fee - Plans 90% (5 trs). Auth Rec'd 6/19/24. 5/5 apprs made & appr'd.

UTIL: AUI 9/26/23. Plans to 3 utils 1/30/25; 3/3 ests rec'd, 3 no conflict.

BR: (SWP)

MAT: Soil Survey % AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

090559 Hwy. 412 – Berryville (Passing Lanes) (S)

Hwy. 21

(Carroll) (fisher-arnold) (2.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	70%	15%	NA	100%	NA	
TARGET DATE		Dec 19	Apr 22	Nov 20		Sep 25	Mar 26	STIP FFY: 2025			
END DATE		Apr 20	Mar 23	Apr 21	Apr 20						

TYPE WORK: One set of passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0008(45)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,800 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS response 6/24/19. Constraints to RDWY 12/23/20. PIF to SHPO 2/8/21, response 2/12/21. T3 CE apprvd 4/8/21. PIF addendum to SHPO 9/8/22, response 9/13/22. 2021 Acoustic Bat Survey Results: MYGR likely. PI meeting 10/22/24, 4-7pm @ Berryville Community Center, 601 Dr. Spurlin Circle, Berryville. 2025 Bat Survey Results: No T&E species.

SUR: Aerial photo flown 1/22/19, 1/25/19, pics available (see 090474 for ortho). CSUR 100%. NTP to CON 10/28/19.

Aerial LiDAR acquired 1/8/20. U&D 100%. QA/QC x-secs complete 3/31/20. LiDAR rec'd 4/9/20.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 7/29/20 to Rdwy 9/8/20. Add'l DSUR req'd 10/20/23 to ROW 1/2/24.

PSUR: Existing ROW to ROW 4/3/20. Add'l existing ROW to ROW 2/11/22. ROW staking req'd 12/28/23 100%. 41 certs. Full PSUR req'd 5/14/24 to ROW 1/21/25.

RDWY: (ND) No Floodplain SP req'd. Passing Lane Locations apprvd 5/9/19. Traffic, FWD, Avg Running Speed, & Soil Survey req 11/18/19. T.O. to CON 1/15/20. Kick Off Meeting held 1/29/20. Des Criteria apprvd 1/30/20. DSUR rec'd 4/14/20. 30% Plans rec'd from CON 7/6/20. Add'l Survey req 7/29/20. 30% Plans rev'd & ret'd to CON 7/29/20. 60% Plans rec'd from CON 12/17/20. 60% Plans rev'd & ret'd to CON 2/19/21. RDWY Info to ENV 3/29/21. Loc & Des Doc apprvd 4/12/21. Rev 60% Plans rec'd from CON 8/25/21, 4/13/22, 11/10/22 & 3/24/23. FI held 9/16/21. Rev 60% Plans rev'd & ret'd to CON 11/9/21, 7/18/22, 2/2/23, & 3/27/23. ROW & UTIL reqm'ts to ROW 3/27/23. TMP apprvd 11/5/24. Rev ROW & UTIL reqm'ts to ROW 6/2/25.

ROW: C.O. by ARDOT. Plans 80%. (27 trs). Rec'd auth 9/23/21. 27/27 apprs made & apprvd. 22 Options & 14 paid. 1/3 PPO rels.

UTIL: AUI/UFI 8/26/21; Plans to 2 utils 3/28/23. Funds Apprvd 9/10/20. 1/2 est rec'd. Carroll Elec-est rec'd; Windstream-pending proposals

MAT: Soil Survey to Rdwy 2/21/2020.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 12/31/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

040888 Waldron Rd. – 74th St. (Fort Smith) (S)

Hwy. 22

(Sebastian) (burns & mc) (1.43 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	100%	20%	15%	NA	100%	60%	
TARGET DATE	May 21	Oct 22	Apr 23	Jul 24	Dec 22	Jul 27	Mar 28	SCHEDULED DATE: 2028 STIP FFY: 2026			
END DATE	Jul 21	Nov 22	Jul 23	Sep 24	Sep 22						

TYPE WORK: Interchange & Intersection Improvements. To include a raised median w/ mountable curb on Hwy. 22 and capacity improvements at the I-540/Hwy. 22 interchange.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9150(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/2/23.

GENERAL: 29,000-46,000 ADT. IOM 10/2/23 - Job 040865 combined into this project.

ENV: ARS to SHPO 10/24/22, response 11/8/22. Env Constraints to ROW & RDWY 11/10/22. ARS addendum to SHPO 9/6/23., response 9/28/23. NA consultation letters to tribes 3/1/24. 2nd ARS addendum to SHPO 3/19/24, response 4/19/24. PI meeting 5/30/24 4-7p @ Ft Smith Public Library, 3201 Rogers Ave. PIF to SHPO 5/16/24, response 5/31/24. T3CE apprvd 9/30/24.

LP: City req a side path on south side of Hwy. 22. City has decided not to proceed w/ the side path 10/6/23.

SUR: Aerial photo flown 3/4/21. Restricted airspace due to Fort Chaffee. PICs to Photogrammetry 2/10/22. CSUR 100%. Photogrammetry 100%. Static LiDAR acquired 5/3-5/22, 8/18/22, 8/30/22, 9/1/22. Feature extraction 100%.

DSUR: U&D 100%. Mobile LiDAR for add'l DSUR acquired 7/18/23, feature extraction 100%.

PSUR: 59 certs. NTP to Con 6/16/22. PSUR to ROW 9/16/22. Add'l PSUR to ROW 11/10/23. Add'l DSUR (building ties) to ROW 10/3/24. Add'l PSUR (9 certs.) req'd 5/13/25 to ROW 5/29/25. Rev PSUR (2 certs) req'd 10/15/25 to ROW 10/31/25. ROW staking req'd 2/3/26 to ROW 2/26/26.

RDWY: (ND) Floodplain SP req'd. Traffic, TMs, & Mats req 2/7/22. DSUR rec'd 11/18/22. T.O. to CON 3/9/23. Early Coord Meeting held 4/3/23. FWD req 4/10/23. 30% Plans rec'd from CON 5/19/23. Add'l DSUR req 6/12/23. 30% Plans rev'd & ret'd to CON 6/23/23. 50% Plans rec'd from CON 7/21/23. ROW & UTIL reqmts to ROW 7/31/23. Rdwy Info to Env 8/10/23. DDD apprvd 8/8/23. Rev RDWY Info to Env 12/12/23. Rev DDD apprvd 12/14/23. Rev 50% Plans rec'd from CON 1/26/24. Rev ROW & UTIL reqmts to ROW 2/7/24. 60% Plans rec'd from CON 2/23/24. PFI & TMP held 5/30/24. Pavm't Des apprvd 6/5/24. Rev RDWY Info to ENV 8/27/24. Loc & Des Doc apprvd 11/4/24.

ROW: Plans 90% (73 trs). 1 Deleted. Auth Rec'd 12/2/24; 15/72 apprs made & 1/72 apprs apprvd; Est. 1 Bus, 1 LLB, & 1 NPO

UTIL: AUI/UFI 9/21/21. Plans to 8 utils 6/26/24. Funds apprvd 10/30/23. 2/8 est rec'd. AR OK Gas, City of Fort Smith-est rec'd

MAT: Soil Survey % AC to Rdwy 2/8/22.

PLAN: I-540/Hwy 22 Study (2019) includes recommendations.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (50 & 52); AR Senate (27)

Other Federal-Aid & State Jobs

080715 Caulksville – Paris Strs. & Apprs. (S)

Hwy. 22

(Logan) (craft-tull) (1.14 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	85%	95%	TBD	NA	TBD
TARGET DATE		Mar 18	Mar 20	May 20	Apr 18	Nov 22	Mar 25	SCHEDULED DATE: 2028 STIP FFY: 2025			
END DATE		May 18	Mar 20	Apr 20	Jul 18	Jun 24					

TYPE WORK: Replace 3 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0042(17)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/7/85.

GENERAL: 4,500-6,500 ADT. MO 1985-050. IOM 9/13/23- Project Supersedes 004980

BRIDGE INFO: 00355 (53.63, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, Hist., 1928); 00356 (86.05, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1928); 00382 (44.61, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, 1928)

ENV: Hist BR involved. Constraints to BR & RDWY 8/16/18. Tribal consultation sent 5/23/19. ARS to SHPO 6/19/19; response 6/24/19. Hist BR Marketing exemption response 9/26/19. MOA to SHPO 1/6/20. PIF to SHPO, response 2/27/20. T3-CE apprvd 4/2/20. NW14 permit req to USACE 8/17/20, issued 5/3/21. 2022 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 3/29/15, 12/13/06. Caulksville brs mapped under 040472. Photogrammetry 100%. Str 00355 br scan to Env 2/24/23.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 5/11/18. Add'l DSUR rqd 10/31/19, to Rdwy 12/18/19, 1/31/20.

PSUR: 31 certs to ROW 7/10/18. ROW staking rqd 7/6/22 to ROW 8/5/22. Tract 6 re-stake & topo update rqd 11/7/22.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 9/20/18. Interim Cost Est to PM 9/20/18. Traffic req 12/20/18. Des Criteria apprvd 3/13/19. 30% Plans rec'd from CON 8/20/19. 30% Plans rev'd & ret'd to CON 9/26/19. Mat req 9/26/19. Add'l Survey req 10/31/19 & 11/5/19. 60% Plans rec'd from CON 2/18/20. 60% Plans rev'd & ret'd to CON 3/4/20. Rev 60% Plans rec'd from CON 3/18/20. ROW & UTIL reqmts to ROW 3/18/20. RDWY Info to ENV 3/18/20. Loc & Des Doc apprvd 4/3/20. Rev 60% Plans rev'd & ret'd to CON 4/8/20. FI held 7/7/20. RUC req 10/27/20. 90% Plans rec'd from CON 5/12/21. Plans to EST 5/13/21. Final Field Insp held 6/11/21. 90% Plans rev'd & ret'd to CON 9/3/21. Final Plans rec'd from CON 6/13/22. Plans Cert by CON 6/13/22. Interim Est to PM 11/8/24.

ROW: Fee - Plans 90% (17 trs). Auth Rec'd 6/29/20. 17/17 apprs made & apprvd; 16 options; 16 paid & 1 condemned - Poss. date 6/15/24.

UTIL: AUI 1/10/19, UFI 8/27/19; Plans to 8 utils 5/6/20; 11/11 ests rec'd, 2 no adj, 9/9 WO issued, 6/9 adj complete.

Funds Apprvd 9/19/19. Black Hills Energy, City of Paris Water&Sewer, City of Ratcliff Water, Enable Midstream, OK Gas & Elec(Dist), OK Gas & Elec(Trans)-adj complete; Brightspeed, City of Paris Elec, Suddenlink-WO issued; Cox Com, Pinnacle Com-no adj

BR: (MCB) 3 Brs. Layout 95%. Prelim. Info to Env. 8/10/20. Rec'd. 90% plans 5/13/21. Ret'd comments 90% plans 3/9/22 & 6/2/22.

RAILROAD INFO: No RR Involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/7/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Other Federal-Aid & State Jobs

080749 Petit Jean River Relief Str. & Apprs. (S)

Hwy. 23

(Logan) (urb) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE				Dec 25							

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0042(25)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 2,800 ADT.

BRIDGE INFO: 03368 (63.39, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1961)

SUR: Aerial photo flown 3/11/25. UAV-LiDAR acquired 3/10/25. Feature extraction 100%. Plan mapping 100%. CSUR 100%.

DSUR: U&D 100%.

PSUR: PSUR to ROW 12/2/25.

RDWY: Floodplain SP req'd.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

040891 North Fork White Oak Creek Str. & Apprs. (S)

Hwy. 23

(Franklin) (m.baker) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	15%	45%	45%	35%	NA	
TARGET DATE		Dec 23	Jun 24	Sep 24	Jan 24	May 25	Dec 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Aug 23	Jun 24	Oct 24	Feb 24						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0024(44)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,600 ADT.

BRIDGE INFO: 02739 (61.37, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1951)

ENV: EPD. NA consultation letters to Tribes 12/14/23. Env constraints to Rdwy 1/11/24. ARS to SHPO 6/18/24, response 6/19/24. CRS to SHPO 10/2/24, response 10/29/24. T1CE apprvd 10/31/24. 2024 Acoustic Bat Survey Results: PESU likely.

SUR: CSUR under 040815. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/24/23. Add'l DSUR req'd 3/25/24 to Rdwy 5/8/24.

PSUR: 5 certs. PSUR to ROW 2/13/24. Add'l PSUR req'd 10/12/24 to ROW 10/14/24.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 7/7/23. DSUR rec'd 8/24/23. T.O. to CON 11/27/23. Traffic rec'd 8/7/23. DDD apprvd 1/25/24. Early Coord Meeting held 1/11/24. Add'l Survey req 3/25/24. Add'l Survey rec'd 5/8/24. 60% Plans rec'd from CON 5/7/24. PFI req 5/13/24. RDWY Info to ENV 5/24/24. ROW & UTIL reqmts to ROW 6/28/24. Loc & Des Doc appr'd 10/31/24.

ROW: FEE - Plans 80% (5 trs). Auth Rec'd 11/27/24.

UTIL: AUI 1/11/24, UFI 6/13/24, Plans to 4 utils 9/18/24, Funds Appr'd 8/19/24. 2 no adj, 3/4 ests rec'd. Black Hills Corp, Watalula Water Users-no adj; Brightspeed-non-reimbursable; AR Valley Elec-pending proposal

BR: (MCB) Layout 95%.

MAT: Soil Survey % AC & RV to Rdwy 7-11-23. Consultant SI

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

040621 Mulberry River Strs. & Apprs. (S)

Hwy. 23

(Franklin) (art) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	HLD
TARGET DATE		Feb 16	Dec 17	Sep 24	Jun 16	Mar 25	Jun 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Feb 16	Jan 18	Aug 24	Jun 16	Oct 25	Mar 25				

TYPE WORK: Replace 1 bridge. Construct additional relief structure for hydraulics.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0024(32)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 10/12/12. Project renamed on 1/31/22.

GENERAL: 1,600 ADT. Letter notifying developer the Department is proceeding with development sent 1/28/20.

BRIDGE INFO: 01789 (56.56, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1935)

ENV: Wild & Scenic River, Ozark National Forest, NRHP br involved. Tribal consultation from FHWA to UKBCI, Osage, Quapaw of OK & Cherokee of OK on 6/14/12. RTA for 3 str to SHPO 6/15/12, addendum for 2 str to SHPO 7/6/12, 1 str det eligible, 1 on the NRHP 7/11/12, 1 add'l str det eligible 7/26/12. Constraints to RDWY & SURV 7/19/12. Coop Agency letter sent 3/19/13. Coop Agency response 6/18/13. PI held 8/8/13 in Ozark. Scoping letters sent 7/31/13. IWQ cert req'd. PI held 5/23/17 in Ozark. Mktng ltrs sent 11/3/17. Holding per Admin instruction 10/9/18 for USFS/developer coord. NA consultation to tribes 3/30/20. ARS to SHPO 4/1/20, response 4/1/20. Rev Constraints to BR & RDWY 4/16/20. Draft EA to USFS for review 1/20/22. ID staff comments rec'd 5/3/22. EA to FHWA 7/25/22, apprvd 8/5/22. EA to State Clearinghouse 8/9/22. draft EA addendum to ID Staff review 6/12/23. EA addendum apprvd 7/18/23. PIF to USFS for review 7/20/23. PIF to SHPO 8/4/23, response 9/5/23. 2022 Bat Survey Results: MYGR captured. Loc & Des Public Hearing 9/28/23 4-7pm @ First United Methodist Church 104 S. 5th St., Ozark. ID staff recommendation submitted 12/22/23, apprvd 12/27/23. MOA to SHPO and Tribes 1/31/24, SHPO sign 2/22/24, FHWA sign 3/11/24. WSR report to USFW 4/23/24. FONSI to FHWA 8/23/24, apprvd 8/30/24. NW14 permit to USACE 11/8/24, issued 9/17/25.

SUR: Alt alignments to BR, ENV, Rdwy, Planning 1/6/12. Aerial photo flown 2/23/12.

DSUR: CSUR 100%. Photogrammetry 100%. DSUR to Rdwy 2/5/16. BR scan 100%.

PSUR: (9) Certs. WO to CON 2/11/16. PSUR to ROW 6/24/16. Rev 5 certs per court case & state quit claim to ROW 6/8/21. ROW staking req'd 3/27/23 to ROW 4/12/23. Add'l PSUR (1 new, 1 rev cert.) req'd 4/8/25 to ROW 5/1/25.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/5/16. Hyd Anal complete to BR 7/12/16 & 9/21/17. Add'l Survey req 4/28/16. Prelim Prints to ROW & ENV 10/4/17. Traffic & Soil Survey req 10/4/17. Interim Cost Est to PM 10/17/17. ROW & UTIL req'mts to ROW 1/31/18. RDWY Info to ENV 2/1/18. Updated Traffic req 7/23/20. Rev ROW & UTIL req'mts to ROW 1/29/21. Rev RDWY Info to ENV 2/2/21. Des Criteria appr'd 2/11/21. Rev UTIL req'mts to ROW 2/1/22. FFI req 3/14/25. Plans cert by HYD 4/4/25. Interim Est to PM 5/1/26.

ROW: Plans 90% (8 trs). Auth Rec'd 9/17/24. 6/8 apprs made & appr'd; 9 options & 5 paid; 2 USA tracts & 2 condemned - poss. date 8/8/25. 1/1 ppo rels moved.

UTIL: AUI 12/19/15, UFI 9/23/14; Plans to 4 utils 2/13/18; Funds Appr'd 2/28/18. 4/4 ests rec'd, 3/3 WO issued, 1 no adj, 3/3 adj complete.

BR: (TMG) Layout 100%. HBAC Demo. Recom. To FHWA for Apv'l. 10/5/21. HBAC Demo. Recom. Apv'd. 10/21/21. Prelim. Info to Env. 1/2024. Plans complete 11/7/25.

MAT: Soil Survey to Rdwy 1/25/18. Subsurf Invest 100%

RAILROAD INFO: No RR involvement 1/5/24

SIR: Traffic data sent to RDWY 10/17/2017.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

050533 Hwy. 25 Slide Repair (Independence Co.) (S)

Hwy. 25

(Independence) (Non-APHN) (Major Collector) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		50%	75%			NA			
TARGET DATE		Dec 25	Apr 26	Jul 26	Dec 25	Jan 27	Jul 27	SCHEDULED DATE: 09-2027			
END DATE		Aug 25			Oct 25						

TYPE WORK: Slide Repair; Rock Buttress

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: PRTT-0032(49)

BACKGROUND INFO: Project programmed on 5/2/25.

GENERAL: 2,700 ADT.

ENV: Tribal consultation letters sent 9/8/25. CR memo to file 10/28/25.

SUR: DSUR to D5 8/26/25.

PSUR: Existing ROW to ROW/D5 10/6/25.

RDWY: (ND)

UTIL: AUI 7/22/25.

RAILROAD INFO: No RR Involvement 5/14/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

050439 Hwy. 25 Str. & Apprs. (Independence Co.) (S)

Hwy. 25

(Independence) (art) (0.56 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	100%	75%	100%	100%	40%	85%	NA	
TARGET DATE		Nov 23	May 25	Jul 25	Dec 23	Jan 26	Oct 26	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
END DATE		Jun 23	Apr 25	Aug 24	Jan 24	Oct 25	Apr 26				

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0032(44)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 5,200 ADT.

BRIDGE INFO: M0591 (33.58, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1955)

ENV: Constraints to Rdwy 8/22/23. Tribal consultation letters sent 4/23/24. PIF & ARS to SHPO 7/9/24, response 7/31/24. T1CE apprvd 8/6/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 4/19/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 6/28/23.

PSUR: NTP to Con 11/09/23. PSUR to ROW 1/18/24. ROW staking req'd 10/28/24 to ROW 11/25/24.

RDWY: (TW) Floodplain SP reqd. DSUR rec'd 6/28/23. Traf & Mat req 7/7/23. Traffic rec'd 8/4/23. Early Coord Meeting held 8/22/23. Prelim plans to ROW & ENV 9/15/23. Hyd anal complete to BR 10/3/23. DDD apprvd 11/29/23. PSUR to Rdwy 1/18/24. Prelim BR Info req 2/9/24. ROW & UTIL reqmts to ROW 4/30/24. RDWY Info to ENV 4/30/24. Add'l Survey req 12/16/24. Add'l Survey rec'd 1/2/25. Rev ROW & UTIL reqm'ts to ROW 4/28/25. PFI held 6/11/25. Bridge Elev rec'd 6/12/25. Soil Survey req 6/23/25.

ROW: FEE Plans 80% (4 trs); Auth Rec'd 9/3/24. 4/4 apprs made & apprvd; 4 Options & 4 paid.

UTIL: AUI/UFI 9/11/24; Plans to 4 utils 9/9/24, Rev plans to 4 utils 4/1/25. 2 no adj, 2/2 WO issued, 1/2 adj complete.

Funds Apprpd 9/3/24. Entergy-WO issued; Pfeiffer Water(PE), Suddenlink-no adj; AT&T-adj complete;

Suddenlink-pending

BR: (TMG) 1 Bridge. Layout 95%. Prelim. Info to Env. 4/17/26.

MAT: % AC & RV to Rdwy 7-11-23. SI to BR 7-24-25

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

012327 Antoine River Str. & Apprs. (S)

Hwy. 26

(Clark & Pike) (garver) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	75%	40%	90%	35%	NA	
TARGET DATE		May 20	Nov 20	Feb 21		May 25	Dec 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Apr 20	Nov 20	Feb 21	Aug 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1055(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,500 ADT.

BRIDGE INFO: 02864 (59.06, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1953)

ENV: NA consultation letters to tribes 3/5/20. Constraints to BR & RDWY 4/13/20. ARS to SHPO 6/8/20, response 6/8/20, addendum to SHPO 12/1/20, response 12/4/20. CRS to SHPO 2/3/21, response 2/10/21. T3-CE apprvd 2/17/21. NW14 req to USACE 10/21/21. 2022 Bat Survey Results: no bats captured.

SUR: Aerial photo flown 03/05/19. CSUR 100%.

DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 6/22/20 to Rdwy 9/11/20.

PSUR: 19 certs. PSUR to ROW 8/14/20. Add'l PSUR (4 certs) req'd 10/7/21 to ROW 11/17/21.

RDWY: (TW) Floodplain SP req'd. Traffic req 10/31/19. T.O. to CON 11/5/19. Early Coord Meeting held 2/25/20. DSUR rec'd 4/14/20. Add'l Survey req 6/22/20. 30% Plans rec'd from CON 7/28/20. Mat req 8/27/20. 30% Plans rev'd & ret'd to CON 8/27/20. Des Criteria apprvd 9/10/20. Add'l survey rec'd 9/11/20. 60% Plans rec'd from CON 11/13/20. ROW & UTIL reqmts to ROW 11/30/20. Rev 60% Plans rec'd from CON 11/30/20. FI req 12/10/20. RDWY Info to ENV 2/11/21. Rev 60% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 2/19/21. FI held 9/9/21. 90% plans rec'd from CON 9/28/23. Plans to Est 10/9/23. FFI held 3/8/24.

ROW: Fee - Plans 90% (9 trs). Auth rec'd 10/21/21. 9/9 apprs made & apprvd; 8 options & 8 paid.

UTIL: AUI/UF1 3/11/20; Plans to 5 utils 3/25/21, 4/5 ests rec'd, 3/5 WO issued, 1/5 adj complete. Funds Apprvd 8/17/20. Antoine Waterworks-est rec'd; Summit, Windstream-WO issued; Enable Midstream-adj complete; South Central AR Elec-pending proposal;

BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/28/23.

MAT: Soil Survey % AC to Rdwy 5/20/2021.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030604 Saline River Str. Rehab (S)

Hwy. 27

(Howard & Sevier) (art) (0.52 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	50%	75%	15%	35%	20%		NA	
TARGET DATE		Jan 24	Aug 24	Dec 24	Feb 24	Aug 25	Apr 26	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jan 24	Sep 24		Mar 24						

TYPE WORK: Rehabilitation

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0066(45)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 10/29/25.

GENERAL: 1,600 ADT.

BRIDGE INFO: 03675 (44.95, Hydro., NP, SD, Deck 4, Super. 5, Sub. 6, Hist., 1964)

ENV: Env Constraints to Rdwy 2/5/24. NA consultation letters to Tribes 2/9/24. Historic Bridge Marketing Exemption letter to SHPO 12/12/24, response 1/6/25. 2024 Acoustic Bat Survey Results: CORA, PESU likely. CR clearance to file 4/27/26.

SUR: Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature Extraction 100%. Mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/10/24.

PSUR: 4 certs. PSUR to ROW 3/25/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mats req 5/16/23. DSUR rec'd 1/10/24. Traffic rec'd 11/8/23. Early Coord Meeting held 3/27/24. Hyd Anal complete to BR 4/24/24. Prelim Layouts to ROW & ENV 5/29/24. DDD appr'd 7/26/24. ROW & UTIL reqm'ts to ROW 9/12/24. RDWY Info to ENV 9/12/24.

ROW: FEE - Plans 85% (3 trs).

UTIL: AUI 9/24/24, UFI 1/22/25. Plans to 2 utils 2/24/25. Funds Apprv'd 1/30/25. 3/3 ests rec'd, 1/3 WO issued, 1/3 adj complete. Four States Fiber, Southwest AR Elec-est rec'd; Walnut Hill Tele-adj complete

BR: (CMW)

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

080621 McCoy & Little Creeks Strs. & Apprs. (S)

Hwy. 27

(Pope) (coll) (0.44 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	100%	85%	100%	NA	
TARGET DATE		May 20	Feb 21	Apr 21		May 23	Oct 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jun 20	Feb 21	May 21	Sep 20	Nov 23	Jan 26				

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0058(57)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,300-1,600 ADT.

BRIDGE INFO: 02696 (75.71, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1951); 02699 (57.49, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1951)

ENV: Constraints to Rdwy 2/12/20. Tribal consultation letters sent 9/24/20. ARS to SHPO 4/13/21, response 4/15/21. PIF to SHPO 4/21/21, response 4/28/21. T1-CE apprvd 5/24/21. NW14, no pcn. 2021 Bat Survey Results: No T&E bats captured. 2025 Bat Survey Results: IBAT, MYGR, PESU confirmed.

SUR: Aerial photo flown 4/10/15.

DSUR: NTP to Con 2/20/20. CSUR 100%. DSUR to Rdwy 6/26/20. Add'l DSUR req'd 4/8/22 to Rdwy 5/24/22. Add'l DSUR req'd 3/28/23 to ROW 3/28/23.

PSUR: PSUR to ROW 9/9/20. ROW staking (trs 5x, 5xE-1) req'd 11/28/22 to ROW 12/16/22. ROW re-stake (Tr. 5x) req'd 9/30/25 to ROW 10/6/25.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 6/26/20. Early Coord Meeting held 9/23/20. Mat & Traffic req 10/8/20. Hyd Anal complete to BR 11/6/20. Prelim Layouts to ROW & ENV 11/25/20. ROW & UTIL reqmts to ROW 2/26/21. Des Criteria apprvd 4/1/21. RDWY Info to ENV 5/10/21. FI held 5/17/22.

ROW: C.O. Plans 90% (10 trs). Rec'd initial auth 9/23/21. 10/10 apprs made & apprvd; 10 options & 10 paid. C.O. filed 11/28/23.

UTIL: AUI 9/9/20, UFI 3/4/21; Plans to 4 utils; Funds Apprvd 9/21/21. 4/4 est rec'd, 1 no involvement, 4/4 WO issued. 4/4 adj complete. All adjustments complete

BR: (CMW) Layout 95%.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 1/25/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (44); AR Senate (25)

Other Federal-Aid & State Jobs

030603 Wolf Creek Str. & Apprs. (S)

Hwy. 29

(Pike) (hdr) (0.21 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	65%	45%	80%	100%	NA	
TARGET DATE			Aug 24	Aug 24	Mar 24	Apr 25	Dec 25	STIP FFY: 2025			
END DATE		Jan 24	Oct 24	Nov 24	Apr 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0055(36)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 550 ADT.

BRIDGE INFO: 03422 (59.50, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1961)

ENV: EPD. NA consultation letters to Tribes 5/16/23. Env constraints to BR & Rdwy 12/22/23. VPI from 10/25 to 11/8/24.

PIF to SHPO 10/15/24, response 11/21/24. T3CE apprvd 11/26/24. 2024 Bat Survey Results: No T&E species.

SUR: Aerial photo flown 1/23/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/10/24.

PSUR: Existing ROW to ROW 4/16/24.

RDWY: (ND) No Floodplain SP Req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/17/24. 30% Plans rec'd from CON 5/31/24. Early Coord Meeting held 5/2/24. PFI & TMP held 7/16/24. 60% Plans rec'd from CON 7/18/24. DDD apprvd 7/29/24. ROW & UTIL reqm'ts to ROW 10/2/24. RDWY Info to ENV 11/1/24. Soil Survey req 3/26/25.

ROW: C.O. Plans 85% (4 trs). Auth Rec'd 12/20/24.; 4/4 apprs made & apprvd; 3 options & 1 paid.

UTIL: AUI 7/16/24, UFI 12/17/24, Plans to 2 Utilities 12/13/24, 1/1 est rec'd, 1 no involvement.

Windstream-non-reimbursable est rec'd; Antoine Water-no involvement. Utility relocation on hold as of 8/12/2025

BR: (JYP) Layout 95%.

MAT: RV to Roadway 7/10/23

SI to Bridge 10/16/25

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

020812 Waterloo Drainage Ditch Str. & Apprs. (S)

Hwy. 31

(Jefferson) (art) (0.32 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Nov 25			Oct 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0035(76)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 780 ADT.

BRIDGE INFO: M0418 (72.14, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1955)

ENV: Env constraints to Rdwy 5/7/26.

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/6/25.

RDWY: (TW) No Floodplain SP req'd. Traffic req 12/17/25. Traffic rec'd 12/19/25. ESALs rec'd 12/23/25. Soils req 1/6/26.

Early Coord Meeting held 1/15/26. DDD apprvd 3/17/26. Prelim ROW memo sent 4/14/26. Prelim ENV memo sent 4/14/26. Prelim Bridge req 4/14/26.

UTIL: AUI 5/8/2026

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

110838 Cache Bayou Str. & Apprs. (S)

Hwy. 33

(Woodruff) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Sep 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0074(44)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 360 ADT.

BRIDGE INFO: M3065 (58.14, Br. Repl., P4, SD, Deck 7, Super. 5, Sub. 4, 1968)

ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 8/19/25.

SUR: Aerial photo flown 2/14/24 UAV-LiDAR acquired 4/30/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/25/25.

RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25.

UTIL: AUI 7/28/25.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

070526 Hwy. 35 Str. & Apprs. (Cleveland Co.) (S)

Hwy. 35

(Cleveland) (hdr) (0.11 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	95%	75%	15%	30%	99%	35%	NA	
TARGET DATE		Sep 24	Mar 25	Mar 25	Oct 24	Dec 25	Aug 26	STIP FFY: 2026			
END DATE		Sep 24	Jun 25	Aug 25	Aug 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0013(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 560 ADT.

BRIDGE INFO: M0798 (47.14, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1956)

ENV: EPD. Env constraints to Rdwy 4/30/24. Tribal consultation letters 4/10/24. PIF to SHPO 7/24/25, response 8/1/25.

T3CE apprvd 8/21/25. NW23 permit req to USACE 9/23/25. 2025 Bat Survey Results: PESU confirmed.

SUR: Aerial photo flown 1/27/23. CSUR 100%. UAV LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/9/24.

PSUR: 7 certs. PSUR to ROW 8/27/24.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 12/2/24. Early Coord Meeting held 1/7/25.

30% Plans rec'd from CON 1/10/25. 30% Plans rev'd & ret'd to CON 1/15/25. Prelim Layouts to ROW & ENV 1/15/25.

DDD apprvd 2/4/25. Rev 30% Plans rec'd from CON 3/10/25. Rev 30% Plans rev'd & ret'd to CON 3/12/25. 60% Plans rec'd from CON 6/20/25. ROW & UTIL reqm'ts to ROW 6/23/25. RDWY Info to ENV 6/23/25. 60% Plans rev'd & ret'd to CON 6/23/25. PFI & TMP held 7/8/25. 90% Plans rec'd from CON 9/3/25. 90% Plans to EST 9/3/25. Plans cert by CON 9/11/25. 90% Plans rev'd & ret'd to CON 10/16/25.

ROW: FEE - Plans 80% (7 trs). Auth Rec'd 9/3/25.

UTIL: AUI 6/14/24; UFI 1/17/25. Plans to 3 utils 7/25/25. Funds Apprvd 11/26/24. 3/3 est rec'd. C&L Elec, Cleveland Co

Water, ARK-O Tele-est rec'd. ON HOLD FOR UTILITIES 2/25/26

BR: (JYP) Rec'd. 90% Plans 9/5/25. Ret'd. "No Comments" 90% Plans 9/10/25.

MAT: soil survey %AC & RV to Rdwy 6-29-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 96); AR Senate (1)

070622 Harrison Creek Str. & Apprs. (S)

Hwy. 35

(Cleveland) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	70%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Feb 26									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0013(29)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 560 ADT.

BRIDGE INFO: M0801 (44.61, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1956)

ENV: Env constraints to Rdwy 3/25/26. Tribal consultation sent 5/5/26.

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/28/24. Mapping 100%. CSUR 100%.

DSUR: NTP to Con 8/25/25. U&D 100%. DSUR to Rdwy 2/12/26.

PSUR: 11 certs.

RDWY: (TW) No Floodplain SP req'd. Traffic req to SIR 4/17/26. Traffic Count req to TSMO 4/17/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

Other Federal-Aid & State Jobs

050504 Hwy. 305 – Hwy. 13 (Passing Lanes) (S)

Hwy. 36

(White) (urb) (5.68 mi.) (APHN) (Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		65%		10%	75%		5%	NA			
TARGET DATE								STIP FFY: 2027			
END DATE				Oct 25							

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0073(104)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 2,800-12,000 ADT.

ENV: Env constraints to Rdwy 5/8/25. Tribal consultation sent 3/26/25.

SUR: Some DSUR and PSUR under Job 050280. CSUR 100%. UAV-LiDAR acquired 1/7/26. Feature extraction 95%.

Plan mapping 95%.

PSUR: NTP to Con 7/7/25. PSUR to ROW 10/29/25.

ROW: Est 4 res, 2 bus, 3 ppo rels

UTIL: AUI 7/22/25.

RAILROAD INFO: No RR Involvement 10/24/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (58 & 59); AR Senate (18)

Other Federal-Aid & State Jobs

050418 Cache River Relief Str. & Apprs. (S)

Hwy. 37

(Jackson) (half) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Dec 19	Jun 20	Jun 20		Aug 22	Apr 23	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Dec 19	Sep 20	Apr 20	Jan 20	May 22	Jul 23				

TYPE WORK: Replace 1 bridge, Utility

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(51)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 190 ADT.

BRIDGE INFO: 02901 (50.14, Br. Repl., P2, Deck 6, Super. 5, Sub. 7, 1954)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. ARS to SHPO 2/20/20, response 2/21/20. PIF to SHPO 4/2/20, response 4/7/20. T3-CE apprvd 4/9/20. NW23 permit to USACE 11/10/20, issued 6/24/22. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR, PESU likely.

SUR: Aerial photo flown 12/22/15. CSUR 100%. NTP to CON 9/17/19. DSUR to Rwdy 12/20/19.

PSUR: Existing ROW to ROW 01/29/20. ROW staking req'd 9/29/21 to ROW 10/29/21.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 12/20/19. Traffic & Mat req 12/17/19. DSUR rec'd 12/20/19. T.O to CON 1/7/20. Kick-Off Meeting held 1/24/20. Des Criteria apprvd 2/26/20. Loc & Des Doc apprvd 4/15/20. 30% Plans rec'd from CON 5/7/20. 30% Plans rev'd & ret'd to CON 5/22/20. 60% Plans rec'd from CON 7/20/20. 60% Plans rev'd & ret'd to CON 8/4/20. S.S. req 7/20/20. Rev 60% Plans rec'd from CON 9/1/20. ROW & UTIL rqrmts to ROW 9/2/20. RDWY Info to ENV 9/2/20. Rev 60% Plans rev'd & ret'd to CON 9/16/20. FI held 3/30/21. 90% Plans rec'd from CON 1/10/23. FFI held 1/13/23. Plans to EST 1/12/23. 90% plans rev'd & ret'd to CON 3/1/23. Plans cert by CON 3/20/23. 100% Plans rec'd from CON 3/20/23. 100% Plans to EST 3/20/23 & 10/16/24. Rev 100% Plans rec'd from CON 10/15/24.

ROW: C.O. Plans by Half 90% (2 trs). 90% plans rec'd from CON 5/20/21 & 6/14/21; ret'd 6/15/21. PRWC held x/x/21. 2 Options & 2 Paid. Initial Auth Rec'd 6/2/21. C.O. filed 5/3/22.

UTIL: AUI 10/3/19, UFI 12/16/20. Plans to 6 utils 1/27/21; Funds Apprvd 1/12/21. 6/6 est rec'd, 2 no involvement, 1 no conflict, 2/2 WO issued, 2/2 adj complete. All adjustments complete.

BR: (MCB) Layout 100%. Rec'd. 90% plans 1/12/23 & 5/16/23. Ret'd. comments 90% Plans 1/25/23 & 5/16/23. Prelim. Info. to Env. 10/22/20. Rec'd. Final Plans 3/20/23. Ret'd. comments on Final Plans 4/17/23 & 7/14/23.

MAT: Soil Survey by Consult. Subsurf Invest. Consult report to Br 8/4/2021.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: STIP Traffic data to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

050476 Hwy. 37 Strs. & Apprs. (S)

Hwy. 37

(Jackson) (m.baker) (0.13 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	85%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 22	Oct 24	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		May 21	Dec 21	Jan 22	Jun 21	Feb 24	Oct 24				

TYPE WORK: Replace 2 structures with R.C Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0034(55)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 640-980 ADT.

BRIDGE INFO: M0830 (39.64, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 5, 1930); M0831 (51.56, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1925)

ENV: EPD. Env constraints to Rdwy & BR 7/23/21. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/5/21, response 10/6/21. PIF to SHPO, response 11/5/21. T3CE apprvd 1/5/22. 2023 Bat Survey Results: No T&E species
SUR: 05x147-M0830. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21. Add'l DSUR (M0829) to Rdwy 5/18/22.

PSUR: Existing ROW to ROW 6/17/21. Centerline extended 5/20/22. ROW staking req'd 4/5/23 to ROW 4/13/23.
RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Des Criteria apprvd 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/16/21. 30% Plans rev'd & ret'd to CON 10/15/21. 60% Plans rec'd from CON 11/15/21. 60% Plans rev'd & ret'd to CON 12/9/21. ROW & UTIL reqmts to ROW 12/14/21. RDWY Info to ENV 12/14/21. Loc & Des Doc apprvd 1/10/22. 90% Plans rec'd from CON 4/29/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 7/24/23. Final Plans rec'd from CON 9/15/23. Soil Survey req 4/21/25.

ROW: C.O. Plans 90% (4 trs). Initial Auth Rec'd 3/2/22. 4/4 apprs made & apprvd; 4 Option & 4 paid. C.O. filed 2/28/24.

UTIL: AUI 8/11/21, UFI 9/17/21; Plans to 3 utils 4/28/22; Funds Apprvd 9/21/21. 1 no adj, 3/3 ests rec'd, 2/2 WO issued, 2/2 adj complete. All adjustments complete

BR: RCBC. Rec'd. Final Plans 9/15/23.

MAT: %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (38 & 39); AR Senate (10)

Other Federal-Aid & State Jobs

050516 Cow Lake Ditch Str. & Apprs. (S)

Hwy. 42

(Jackson) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Sep 25			Jun 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0034(62)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 300 ADT.

BRIDGE INFO: M0884 (59.50, Br. Repl., NP, SD, Deck 5, Super. 6, Sub. 4, 1962)

ENV: Tribal consultation letters sent 6/2/25. Env. constraints to Rdwy 9/4/25.

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%.

PSUR: 4 certs. PSUR to ROW 6/20/25.

RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/8/26. Prelim Layouts to ROW & ENV 4/15/26. Materials req 4/15/26.

UTIL: AUI 3/26/2026. Fund Req'd 5/12/2026

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

090744 Town Creek Str. & Apprs. (S)

Hwy. 43

(Benton) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%	50%			0%			
TARGET DATE								STIP FFY: 2027			
END DATE		Mar 26									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0004(823)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,200 ADT.

BRIDGE INFO: 03018 (61.31, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1958)

ENV: Tribal consultation letters sent 8/26/25. Env constraints to Rdwy 4/28/26.

SUR: Aerial photo flown 3/11/24. UAV-LiDAR acquired 2/4/25. Feature extraction 100%. Plan mapping 100%. CSUR 100%. DSUR to Rdwy 3/23/26.

PSUR: 27 certs.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 3/23/26. Early Coord Meeting held 4/20/26. ADT & Traffic Counts req 5/6/26.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Other Federal-Aid & State Jobs

090664 Flint Creek Str. & Apprs. (S)

Hwy. 43

(Benton) (crafton tull) (0.6 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	95%	75%	30%	15%	95%	100%	NA	
TARGET DATE		Sep 23	Aug 24	Nov 24	Oct 23	Jul 25	Feb 26	SCHEDULED DATE: 2029			
END DATE		May 23	Dec 24	Nov 24	Nov 23			STIP FFY: 2026			

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(818)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,900 ADT.

BRIDGE INFO: 03072 (55.44, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 5, 1958)

ENV: ARS to SHPO 7/6/23, response 7/19/23. Env constraints to Rdwy 7/26/23. NA consultation letters to Tribes

8/14/23. ARS addendum to SHPO 8/21/23, response 9/5/23. rev constraints to Rdwy 9/18/23. CRS Report to SHPO 6/28/24, response 7/17/24. T3CE apprvd 11/5/24. 2024 Bat Survey Results: MYGR captured. NW14 permit to USACE 7/22/25.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/16/23. Feature extraction 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/5/23. Add'l DSUR req'd 10/10/23 to Rdwy 12/12/23.

PSUR: Existing ROW to ROW 11/7/23. Add'l ROW req'd 2/5/25 to ROW 2/20/25.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/5/23. Early Coord Meeting held 5/18/23. T.O. to CON 7/27/23. DDD appr'd 10/16/23. Add'l Survey req 10/10/23. 60% Plans rec'd from CON 3/5/24. RDWY Info to ENV 6/4/24. Rev 60% Plans rec'd from CON 7/12/24. ROW & UTIL reqm'ts to ROW 12/10/24. 60% Plans rev'd & ret'd to CON 12/10/24. Rev ROW & UTIL reqm'ts to ROW 9/12/25.

ROW: COURT ORDER - Plans 85% (4 trs) Auth Rec'd 11/27/24. 4/4 apprs made & 1/4 apprs apprvd.

UTIL: AUI 4/26/23, UFI 10/10/24; Plans to 4 utils 6/23/25. Funds Appr'd 1/6/25. 2/4 est rec'd, 2/4 WO issued, 1/4 adj complete. Carroll Elec-Constr est rec'd, PE adj complete; City of Gentry-WO issued; Brightspeed, Cox-pending proposal

BR: (JYP) Bridge. Layout 95%. 10/29/24-Prelim. Info to Env. Rec'd. 90% Plans 1/12/26. Ret'd. comments 90% Plans 2/3/26. Rec'd. Rev'd. 90% Plans 2/9/26. Ret'd. "No Comments" Rev'd. 90% Plans 2/10/26.

MAT: SS %AC & RV to Rdwy 6/29/23. SS to RDWY 4/17/25. SI to BR 9/5/25

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

110749 Little Cypress Bayou Str. & Apprs. (S)

Hwy. 44

(Desha) (half) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	90%	75%	15%	15%	80%	35%	NA	
TARGET DATE			Aug 24	Nov 24		Jul 25	Apr 26	STIP FFY: 2026			
END DATE	Jul 23	Oct 24	Nov 24	Jul 23							

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 160 ADT.

BRIDGE INFO: M3972 (84.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1975)

ENV: Tribal consultation letters sent 10/11/23. Env constraints to RdwY 2/28/24. PIF to SHPO 6/3/24, response 6/24/24.

T1CE apprvd 11/25/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to RdwY 7/7/23.

PSUR: Existing ROW to ROW 7/11/23.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 6/27/23. Early Coord Meeting held 7/13/23.

DSUR rec'd 7/7/23. 30% Plans rec'd from CON 8/4/23. DDD apprvd 8/21/23. 60% Plans rec'd from CON 10/9/23.

ROW & UTIL reqm'ts to ROW 2/5/24. PFI held 2/28/24. RDWY Info to ENV 2/8/24. Rev 60% Plans rec'd from CON

10/9/24. Rev ROW & UTIL reqm'ts to ROW 10/9/24. Rev 60% Plans rev'd & ret'd to CON 1/14/25. Soil Survey req

4/8/25. Rev 60% rec'd from CON 5/21/25. Rev 60% Plans rev'd & ret'd to CON 5/23/25. Rev ROW & UTIL reqm'ts to

ROW 5/23/25. 90% Plans rec'd from CON 12/10/25. 90% Plans to EST 12/10/25. 90% Plans rev'd & ret'd to CON

12/29/25. FFI & TMP held 1/21/26.

ROW: FEE - Plans 85% (2 trs). Auth Rec'd 12/20/24.

UTIL: AUI/UF1 4/27/23; Plans to 3 utils 4/3/24; 2/3 ests rec'd; 1/3 WO issued. Funds Apprvd 03/15/24. Elaine

Wastewater-pending proposal; Entergy-WO issued; Windstream-nonreimbursable est rec'd

BR: (MCB) Rec'd. 90% Plans 12/10/25. Ret'd. 90% Plan comments 12/10/25.

MAT: %AC & RV to RdwY 7-10-23

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Other Federal-Aid & State Jobs

040713 Hwy. 71 – Hwy. 255 (Ft. Smith) (S)

Hwy. 45

(Sebastian) (craft-tull) (2.83 mi.) (APHN) (Urban Major Collector) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	100%	90%	45%	100%	100%	95%	TBD
TARGET DATE		Mar 18	Feb 25	Mar 25	May 18	Apr 26	Apr 27	SCHEDULED DATE: 08-2027 STIP FFY: 2027			
END DATE		Apr 18	Feb 25	May 25	Jun 18						

TYPE WORK: Widen from 2 lanes to 5 lanes w/ curb & gutter, 5' sidewalk on east side (Green Rd. - Hwy. 255); Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9150(33)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16.

GENERAL: 5,600-18,000 ADT. 040416 combined into this project.

ENV: Tribal consultation sent 11/20/18. Constraints to RDWY 1/2/19. RTA for 5 properties to SHPO 3/5/19; conc 0 eligible recd 3/6/19. PIF to SHPO 4/23/19. SHPO response 4/25/19. PI held 8/27/19, Grace Community Church, 4001 Brooken Hill Dr., Fort Smith, AR. PIF addendum to SHPO 4/27/20, response 5/1/20. Add'l tribal consultation 5/7/20. T3-CE apprvd 5/7/20. NW14, no pcn. 2022 Bat Survey Results: No bats captured. T3CE re-eval apprvd 5/2/25.

LP: City of Fort Smith & Sebastian Co. to provide a total of \$4,837,500 in local funds (\$3,737,500 City, \$1.1M Co.). \$100,000 of Co. commitment was from previous STP-City job. Agreement to City & Co. 6/30/17. Partnering agreement executed 8/7/17. Req for 10% partnering deposit (\$880,000) via letter 5/8/19 (includes monies for Jobs 040713 & 040716). Deposit rec'd 6/7/19. Supplemental Agreement letter to realign southern portion & drop a portion of Hwy. 45 to Co. 12/30/19. Resolution executed 1/21/20. 1st Supplemental Agreement executed 1/28/20. 2nd Supplemental Agreement letter to reduce City commitment to \$3,737,500, due to receiving \$262,500 of Economic Development funding, sent to City 3/26/21. 2nd Supplemental Agreement executed 4/12/21.

SUR: Aerial photo flown 6/08/16. CSUR 100%. Photogrammetry 100%. U&D 100% to Rwdy 4/24/18. Add'l DSUR req'd 11/20/19, 100% to Rwdy 12/18/19. Add'l DSUR req'd 6/21/21 to Rwdy 8/26/21. Add'l DSUR req'd 7/3/24 to Rwdy 7/19/24. Add'l DSUR req'd 12/16/24 to Rwdy 1/21/25.

PSUR: 46 certs. PSUR to ROW 6/7/18. Add'l PSUR req'd 3/13/20 to ROW 5/14/20. ROW staking req'd 11/23/20 to ROW 1/6/21. Rev Cert. 41 to ROW. ROW re-stake req'd (trs 37, 38 & 39) 7/9/21 to ROW 7/22/21. ROW re-stake (tr 16) req'd 8/19/21 to ROW 8/27/21. ROW re-stake (tr. 38) req. 2/1/24 IP. ROW re-stake (tr. 32) req'd 2/9/24 to ROW 2/26/24. Rev PSUR (3 add'l certs, 2 revisions) req'd 1/30/25 to ROW 3/11/25.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 4/24/18. Prelim Layout to ROW & ENV 11/15/18. Traffic, TMs, FWDs & Soil Survey req 11/15/18. Prelim Layouts to RR Coord 11/16/18. Traffic Signal warranted at Geren & Planters Rds. Des Criteria apprvd 5/8/19. RDWY Info to ENV 5/23/19. ROW reqmts to ROW 5/31/19. FI held 8/27/19. UTIL reqmts to ROW 8/9/19. Add'l Survey req'd 11/20/19. Add'l Survey req'd 12/18/19. Rev ROW & UTIL reqmts to ROW 2/28/20. Rev RDWY Info to ENV 3/23/20. Loc & Des Doc apprvd 5/8/20. LRFD req to BR 9/16/20. RUC req 12/21/20. Rev Des Criteria apprvd 1/28/21. Plans to EST 2/17/21. 90% Plans to RR Coord 2/17/21. FFI held 3/2/21. Add'l Survey req 6/21/21. Add'l Survey DSUR rec'd 8/26/21. Rev LRFD req to BR 10/6/21. Rev ROW & UTIL reqmts to ROW 10/6/21. Rev ROW reqmts to ROW 11/4/21. Early NTP to CON 5/1/24. Rev DDD appr'd 6/11/24. Rev 30% Plans rec'd from CON 6/17/24. T.O. to CON 6/18/24. Add'l Survey req'd 7/19/24. 45% Plans rec'd from CON 7/11/24. Rev LRFD req to BR 10/29/24. 60% Plans rec'd from CON 11/15/24. 60% Plans rev'd & ret'd to CON 12/6/24. Rev ROW & UTIL reqmts to ROW 2/25/25. Interim Est to PM 3/4/25.

ROW: Plans 90% (45 trs). Auth Rec'd 12/21/20. 44/45 apprs made & apprvd; 32 Options & 32 paid; 6 Condemned - Poss. date 6/21/24 & 1 to be condemned.

UTIL: AUI 1/30/18, UFI 8/8/19; Plans to 10 utils 4/13/20, 11/18/21, Rev plans 3/6/25 ;Funds Appr'd 1/30/25. 8/10 ests rec'd, 2 no adj, 6/7 WO issued.

Camterra Resources-no conflict; Magellan Midstream-no adj; AR Valley Elec, AT&T, City of Fort Smith(PE & constr), Cox Comm, Dobson Fiber, OG&E Elec-WO issued; AR-OK Gas, Stephens Productions-pending proposal;

BR: (TMG) 4 Box Culverts. Box Culvert plans 100% on 1/8/21. Box Culvert plans Rev'd. 10/11/21 & 11/4/24.

MAT: Soil Survey to Rwdy 6/19/19.

RAILROAD INFO: RR Involvement two at-grades w/ FSR & (UP own), DOT440543E & DOT#440546A - SP & C&M's req'd. Site review w/ Patriot & UP 5/3/23. 60% plans to UP & FSR 2/12/25. FSR rej. 60% plans 3/28/25. Rev 60% to RR's 4/18/25; Rcv'd UP ret comments on rev 60%, to rdwy 8/8/25. Rev 90% plans sent to RR 12/8/25. Rcv rev 90% ret comments fm UP 4/27/26. UP will not apprv C&M's w/o final plan apprvl.

SIR: TMs sent to RDWY 12/17/18. Traffic data to RDWY 11/27/2018. FWD to RDWY 12/21/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (51); AR Senate (27)

Other Federal-Aid & State Jobs

101065 Marmaduke – S. of Halliday (S)

Hwy. 49

(Greene) (art) (5.96 mi.) (APHN) (Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	90%	75%	30%	15%	0%	100%	NA	YES
TARGET DATE		Jan 23	Nov 23	Dec 25	Feb 23	Feb 27	Dec 27	SCHEDULED DATE: 09-2028 STIP FFY: 2026			
END DATE	Nov 23	May 23	Dec 23	Feb 26	Mar 23						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Widen from 2 to 5 lanes, taper down to 3 lanes in town.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0028(70)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 10/18/24.

GENERAL: 5,800 ADT.

BRIDGE INFO: 03083 (70.59, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03084 (68.88, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03085 (67.08, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03086 (67.08, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); M0064 (86.39, Br. Repl., NP, Culv. 6, 1961)

ENV: ENV CON (Burns & Mcd). Tribal consultation letters sent 10/16/23. Env Constraints to Rdwy 12/5/23. PI meeting 9/19/24, 4-7 pm @ Marmaduke Community Center, West Warner Street, Marmaduke. ARS & CRS Report to SHPO 11/14/24, response 12/13/24. Draft EA to FHWA 6/12/25, resubmittal to FHWA 7/2/25, apprvd 7/14/25. Loc & Des PH scheduled 9/25/25 4:30-6:30 pm @ Marmaduke Community Center, West Warner Street, Marmaduke. Draft FONSI to FHWA 12/22/25, apprvd 2/10/26. FONSI to State Clearinghouse 2/13/26. 2025 Bat Survey Results: MYLU, PESU confirmed.

SUR: Partial DSUR under 100632. Photogrammetry & CSUR 100% under 100633. Aerial photo flown 1/5/22. Rev mapping complete 5/19/23.

DSUR: U&D 100%. DSUR to Rdwy 5/26/23. Add'l DSUR req'd 8/11/23 to Rdwy 9/22/23. Add'l DSUR (cell tower driveway) req'd 8/25/25 to ROW 9/2/25.

PSUR: 76 certs. NTP to Con 12/21/22. PSUR to ROW 3/9/23. Add'l PSUR (1 cert.) req'd 3/27/25 to ROW 3/27/25. Add'l PSUR (street closure) to ROW 7/24/25. ROW staking req'd 9/19/25 to ROW 10/2/25.

RDWY: (TW) Floodplain SP reqd. Traffic & Soil Survey req 3/10/23. DSUR rec'd 5/26/23. Add'l Survey 8/11/23. Early Coord Meeting held 8/30/23. Prelim Layouts to ROW & ENV 9/5/23. Add'l Survey rec'd 10/11/23. DDD apprvd 11/17/23. Prelim req to BR12/4/23. ROW rqmts to ROW 12/15/23. RDWY Info req to Env 12/18/23. UTIL rqmts to ROW 1/26/24. Soil Survey rec'd 2/22/24. Hyd Anal complete to BR 3/28/24 & 4/11/24. Rev ROW & UTIL reqm'ts to ROW 7/15/24. PI comments sent 12/2/25.

ROW: Plans 85% (60 trs); Auth Rec'd 2/17/26. 31/60 appr made & 21/60 apprs apprvd. 7 options, 2 paid, 0/11 Res, 0/5 Bus, 0/1 NPO, 0/7 PPO relos.

UTIL: AUI 3/5/24, UFI 5/9/24. Plans to 8 utils 11/21/24. Funds apprvd 6/12/24. 1/8 est rec'd, 1/8 WO issued. Entergy-WO issued; AT&T, Black Hills Energy, Brightspeed, CableOne, City of Marmaduke, Craighead Elec, St. Francis Water-pending proposals

BR: (JYP) Layout 80%. Prelim. Info. to Env. 10/27/25.

MAT: Soil Survey to RDWY 2/21/24

RAILROAD INFO: RR involvement near Marmaduke where UPRR property limits overlay our nearby shoulder-no footprint change. SP & MCL reqd. 6/19/24. Will dist agreements closer to LET 4/8/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

100882 Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (fre) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%		5%	NA	TBD		TBD
TARGET DATE		Aug 16			Feb 17						
END DATE		Aug 16			Feb 17						

TYPE WORK: Project Development for Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9227(56)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 31,000 ADT.

SUR: Aerial photo flown 1/14/16, 5/16/19. Photogrammetry 100%. DSUR updated 5/16/19.

DSUR: CSUR 100%. DSUR to Rdwy 8/15/16.

PSUR: 10 certs. NTP to CON 12/12/16. PSUR to ROW 2/7/17.

UTIL: AUI 10/5/16.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

100836 Hwy. 351 South – Hwy. 91 (Jonesboro) (S)

Hwy. 49

(Craighead) (gen) (1.26 mi.) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%			NA	TBD		TBD
TARGET DATE		Jun 17			Aug 17						
END DATE		Jun 17			Jul 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-9227(70)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.

GENERAL: 23,000-40,000 ADT.

SUR: Aerial photo flown 1/14/16. DSUR under 100882. Photogrammetry 100%. DSUR to Rdwy 6/2/17.

DSUR: CSUR 100%. U&D 100%.

PSUR: 25 certs. PSUR to ROW 7/24/17. Add'l PSUR req'd 5/11/20 to ROW 5/26/20.

RDWY: (JLB) DSUR rec'd 6/2/17.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

Other Federal-Aid & State Jobs

110807 Hwys. 49/64 Inters. Impvts. (Fair Oaks) (S)

Hwys. 49 & 64

(Cross) (fisher-arnold) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	50%	75%		10%	NA	100%	NA	
TARGET DATE		Dec 21			Jan 22			STIP FFY: 2025			
END DATE		Aug 21			Sep 21						

CRITICAL NOTES: On hold due to pending RCEP Grant.

TYPE WORK: Intersection Improvements.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(56)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/22/22.

GENERAL: 1,200-4,100 ADT.

ENV: Tribal consultation letters sent 8/31/21. Env constraints to RdwY 10/15/21. ARS to SHPO 6/15/22, response 6/29/22. PIF to SHPO 6/30/22, response 7/6/22.

SUR: Aerial photo 3/8/21. CSUR 100%. DSUR to RdwY 8/13/21. Add'l DSUR req'd 8/25/22 to RdwY 9/16/22.

PSUR: 6 certs. PSUR to ROW 9/22/21.

RDWY: (ND) No Floodplain SP req'd. MAT, Traffic, & TMs req 9/8/21. NTP to CON 10/7/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 1/5/22. Rev scope rec'd 8/4/22. Add'l DSUR req 8/25/22. 30% Plans rec'd from CON 12/5/22.

UTIL: UFI 4/14/22

MAT: Soil Survey % AC to RdwY 3/16/22.

RAILROAD INFO: RR involvement at UPRR 787524L 12/1/21. PE Agreement executed 1/27/22. On HOLD 8/15/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

110708 Arkansas Midland RR Str. & Apprs. (Helena-West Helena) (S)

Hwy. 49

(Phillips) (m.baker) (0.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	30%	95%	80%	90%	
TARGET DATE		Jul 20	Aug 21	Nov 21	Aug 20	Nov 22	Apr 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Aug 20	Oct 21	Jan 22	Mar 21	Jan 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9200(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.

GENERAL: 3,500 ADT.

BRIDGE INFO: 03260 (75.92, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 3, 1961)

ENV: Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 5/30/19. constraints to RDWY 10/2/20. PIF to SHPO 9/28/21, response 9/30/21. Ph I VPI held 10/1/21 - 10/18/21 @ www.ardot.gov/publicmeetings T1CE apprvd 1/21/22. 2024 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 8/27/20.

PSUR: 1 cert. PSUR to ROW 3/2/21.

RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O to CON 7/7/20. DSUR rec'd 8/27/20. Early Coord Meeting held 9/24/20. Des Criteria apprvd 11/30/20. 30% Plans rec'd from CON 3/4/21. 30% Plans rev'd & ret'd to CON 3/25/21. TMs req 5/17/21. RDWY Info to ENV 8/3/21. 60% Plans rec'd from CON 9/1/21. FI held 9/27/21. 60% Plans rev'd & ret'd to CON 10/4/21. ROW reqmts to ROW 10/4/21. UTIL reqmts to ROW 7/26/22. 90% Plans rec'd from CON 3/1/24. 90% Plans to RR Coord 3/7/24. 90% Plans rev'd & ret'd to CON 6/1/24. Interim Est to PM 11/8/24. Soil Survey req 4/10/25.

ROW: Fee by ARDOT. Plans 90% (2 trs). Initial Auth Rec'd 5/10/22. 2/2 apprs made & apprvd; 2 Options & 2 paid.

UTIL: AUI 3/16/20, UFI 12/3/20; Plans to 7 utils 10/7/21, Funds Apprvd 12/17/20.

6/6 est rec'd, 1 no involvement, 2 no conflict, 1 no adj, 2/3 WO issued. 1 adj complete. Centerpoint, Entergy(T)-no conflict; Delek Logistics-no involvement; Windstream-no adj; Helena Water&Sewer-nonreimbursable; Entergy(D)-WO issued; AT&T-adj complete

BR: (MCB) Layout 95%. Rec'd. 90% Plans 10/31/20. Ret'd. 90% comments 1/8/24. Rec'd. 100% Plans 3/1/24.

MAT: %AC to Rdwy 10/28/19. Consultant SI

RAILROAD INFO: RR Involvement overpass of AKMD DOT# 425162D, MP 336.50, Helena Sub. No ROW acq.

Necessary per ROW 1/8/24. Final plans apprvd 7/1/24. Fully executed C&M rec'd & distributed 10/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

110812 Hwy. 49 Mississippi River Bridge Rehab. (S)

Hwy. 49

(Phillips) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	95%	100%	NA	NA	NA	85%	NA	NA	
TARGET DATE			May 25	Aug 24				SCHEDULED DATE: 11-2026			
END DATE			Apr 25	Jul 24				STIP FFY: 2028			

CRITICAL NOTES: 16-week advertisement. \$43.9M BIP Grant must be obligated by Sept. 2027.

TYPE WORK: General & Structural Repairs, Deck Replacement, Polymer Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPFCS-C0VD(4); NHPP-PRTT-0054(31)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/13/21. Project renamed on 6/5/24.

GENERAL: 3,500 ADT. IOM 6/5/2024 Job 110814 combined in to this job.

BRIDGE INFO: 02899 (41.80, Dk. Repl., Poly. Ovly., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1961)

ENV: CR clearance to file 1/20/22. CR letter to SHPO 1/25/22, response 2/22/24. addendum response 3/6/24. T3CE apprvd 7/18/24. PI meeting 11/6/25, 4:30-6:30 pm @ Phillips Community College of the U of A, Hendrix Fine Arts Center (Community Room), 1000 Campus Drive, Helena.

LP: ARDOT and MDOT will split project costs 50/50. ARDOT is taking the lead. ARDOT and MDOT received a \$43.92M 2024 BIP grant. Partnering Agreement executed 11/13/25. Agreement ret'd to MDOT on 11/21/25.

RDWY: (ND) RUC req 10/11/21. NTP to CON 10/20/21. T.O. to CON 11/9/21. 60% Plans rec'd from CON 1/12/22. TMP held 3/3/22. 60% Plans rev'd & ret'd to CON 3/15/22. Loc & Des Doc appr'd 8/5/24. 30% Plans rec'd from CON 2/19/25. 30% Plans rev'd & ret'd to CON 2/24/25. 60% Plans rec'd from CON 4/4/25. ROW & UTIL reqm'ts to ROW 4/7/25. 60% Plans rev'd & ret'd to CON 4/18/25. VE held 7/23/25. 90% Plans rec'd from CON 11/14/25. RUC req 1/20/26. Interim Est to PM 3/3/26. VE completed 3/18/26. 90% Plans rev'd & ret'd to CON 2/5/26. 100% Plans rec'd from CON 5/15/26.

BR: (MCB) Rec'd. Draft Insp Report from Con on 12/30/22. HBM Ret'd. Insp Report comments 1/20/23. Rec'd. Final Br. Insp Report 2/23/23. Rec'd. Final Rev'd. Recom. Report 1/30/24. 5/1/25-Letter of inquiry to USCG. 5/13/25-Per the USCG, a bridge permit will NOT be required. Rec'd. 90% Plans 11/14/25. Ret'd. comments 90% Plans 2/13/26. Rec'd. 100% Plans 5/18/26.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

070439 26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S)

Hwy. 51

(Clark) (urb) (1.41 mi.) (APHN) (Principal Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	80%	100%	75%	100%	100%	NA	100%	80%	RQD
TARGET DATE		Jun 18	Jan 19	Sep 20	Aug 18	Feb 24	Apr 25	STIP FFY: 2025			
END DATE		Jun 18	Apr 19	Oct 20	Jul 18	Mar 24	May 26				

TYPE WORK: Widen to three 12' lanes with sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9013(9)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 7,000-11,000 ADT.

ENV: Constraints to RDWY 9/12/18. Tribal consultation sent 11/6/18. PI held Tuesday, June 4, 2019 from 4:00-7:00 pm, First Presbyterian Church, 1220 Pine St, Arkadelphia. PIF to SHPO 6/13/19; response 6/20/19. Draft EA to FHWA 5/28/20, apprvd 6/16/20. EA review req to Statewide Clearinghouse 6/18/20. Virtual Loc & Des PHg WebEx event held 8/12/20 5:30-6:30 @ www.ardot.gov FONSI issued 10/27/20. NW14, no pcn.

LP: Hwy. 51 from I-30 to Hwy. 67 will be dropped upon completion of the Arkadelphia bypass. City resolution executed 1/6/15. Partnering Agreement to City 2/3/20. Agreement executed 10/5/21. OBU & HBU donated ROW. Supplemental agreement w/ County, OBU & HSU sent 12/3/21. Supplemental Agreement executed 4/8/22.

SUR: Aerial photo flown 1/13/16. CSUR 100%. U&D 95%. Photogrammetry 100%.

DSUR: DSUR to Rdwy 7/5/18. Add'l DSUR req'd 4/15/19 (pipe inverts) to Rdwy 5/6/19.

PSUR: 126 certs. PSUR to ROW 7/26/18. 6 add'l certs req'd 10/16/19 to ROW 11/07/19. ROW staking req'd 4/21/21 to ROW 5/13/21. Add'l PSUR req'd 7/27/21 (1 cert) to ROW 7/29/21. Rev PSUR to ROW 12/13/21. Add'l PSUR (1 tract) req'd 8/17/22 to ROW 8/22/22. ROW re-stake (trs 16,17) req'd 9/29/22 to ROW 12/20/22.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 7/5/18. Prelim Prints to ROW & ENV 8/3/18. Traffic, TMs, FWDs & Soil Survey req 8/3/18. Early Coord Meeting held 8/27/18. Hyd Anal complete to BR 2/6/19. Des Criteria apprvd 1/10/19. Add'l Survey req 4/15/19. ROW reqmts to ROW 4/22/19. RDWY Info to ENV 5/24/19. FI held 6/4/19. UTIL reqmts to ROW 8/8/19. Rev ROW reqmts to ROW 8/8/19. TMs for 16th & Pine req 8/22/19. Signal not warranted at Hwy. 51/16th St. inters. Rev ROW & UTIL reqmts to ROW 4/17/20 & 4/28/22. Loc & Des Doc apprvd 11/5/20. RUC req 5/4/22 & 4/10/24. Rev UTIL reqmts to ROW 8/1/25. Interim Est to PM 5/1/26.

ROW: Plans by Bridgefarmer 90% (102 trs) - Initial Auth Rec'd 12/9/20. 102/102 apprs made & apprvd. 83 options & 83 paid & 21 Condemned - Poss. Date 3/7/24. 6/6 Res, 11/11 Bus, & 3/3 PPO rels moved.

UTIL: UFI 8/9/18; Plans to 6 utils 8/14/19, Rev plans to 7 utils 4/22/20; Funds Apprpd 8/29/18. 7/7 ests rec'd, 7/7 WO issued, 7/7 adj complete. Arkadelphia Water & Sewer(PE & Constr),AT&T, Centerpoint, Entergy, Ritter, Suddenlink, Windstream-adj complete

MAT: Soil Survey to Rdwy 11/9/18.

RAILROAD INFO: No RR involvement; track approx .75 miles east 2/5/24

SIR: TMs to RDWY 10/5/18. FWD to RDWY 10/8/18. TMs to RDWY 11/1/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Other Federal-Aid & State Jobs

070573 I-30 Str. & Apprs. (Hwy. 53) (S)

Hwy. 53

(Clark) (bridgefarmer) (0.28 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	50%	100%	30%	50%	35%	NA	
TARGET DATE		Dec 21	Jul 22	Mar 23	Jan 22	Sep 24	Mar 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Dec 21	Nov 22	Mar 23	Jan 22	Sep 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0010(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 540 ADT.

BRIDGE INFO: 03813 (87.36, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1966)

ENV: Tribal consultation letters sent 8/17/21. Env constraints to BR, RDWY, ROW 11/23/21. ARS to SHPO 2/3/23, response 2/23/23. CRS to SHPO 2/23/23, response 3/2/23. T1CE apprvd 3/9/23. VPI sched 5/8-5/22/23. 2024 Acoustic Bat Survey Results: PESU likely.

SUR: CSUR 100%. DSUR to Rdwy 12/17/21. Add'l DSUR req'd 10/21/22 to Rdwy 2/10/23, 4/1/23.

PSUR: 8 certs. Existing ROW to ROW 1/26/23. PSUR req'd (6 trs) to ROW 3/27/23. ROW staking req'd 8/18/23 to ROW 9/14/23.

RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 5/17/21. T.O. to CON 12/9/21. DSUR rec'd 12/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/26/22. Rdwy Info to ENV 8/10/22. 50% Plans rec'd from CON 9/23/22. Add'l Survey req 10/21/22. ROW & UTIL reqm'ts to ROW 11/1/22. 50% Plans rev'd & ret'd to CON 2/2/23. Add'l DSUR rec'd 2/10/23 & 3/31/23. 60% Plans rec'd from CON 8/22/24. 60% Plans rev'd & ret'd to CON 10/11/24.

ROW: Plans 90% (4 trs). Initial Auth Rec'd 5/9/23. 4/4 apprs made & apprvd, 4 options & 4 paid.

UTIL: AUI 1/16/22, UFI 11/28/22; Plans to 11 utils 1/13/23, 2 no conflict, 4/9 ests rec'd. Funds apprvd 1/9/23. AR Elec Coop, Brightspeed, MCI, Ritter-no adj; AT&T, Clark Co Water, Gurdon Water & Sewer, South Central AR Elec, Summit, Windstream-pending proposals

BR: (MCB) Layout 95%. Prelim. Info to Env. 4/21/22.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

030527 Hwy. 53 Strs. & Apprs. (Lafayette Co.) (S)

Hwy. 53

(Lafayette) (garver) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	90%	90%	100%	NA	NA
TARGET DATE		May 20	Nov 20	Nov 20		Apr 22	Sep 25	SCHEDULED DATE: 08-2028 STIP FFY: 2026			
END DATE		May 20	Dec 20	Jan 21	Aug 20	Apr 24					

TYPE WORK: Replace 2 bridges & 1 bridge w/ R.C. box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0037(40)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/15/21.

GENERAL: 740 ADT.

BRIDGE INFO: M0992 (57.89, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1964); M0993 (59.21, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1964); M0994 (59.22, Br. Repl., P1, Deck 6, Super. 5, Sub. 7, 1964)

ENV: EPD. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 2/26/19. ARS to SHPO 9/29/20, response 9/29/20. CRS to SHPO 1/14/21, response 1/22/21. T1-CE apprvd 1/25/21. NW14 req to USACE 6/27/22. 2022 Acoustic Bat Survey Results: No MYSO or MYSE detected. PESU likely.

SUR: Aerial photo flown 1/29/16. CSUR 100%.

DSUR: NTP to Con 03/11/20. DSUR to Rdwy 5/29/20. Add'l DSUR req'd 10/13/20 to Rdwy 11/12/20.

PSUR: Existing ROW to ROW 8/27/20. ROW staking req'd 11/18/22 to ROW 2/10/23.

RDWY: (TW) No Floodplain SP req'd. T.O. to CON 9/26/19. Traffic & Mat req 10/11/19. DSUR rec'd 5/29/20. Early Coord Meeting held 7/23/20. 30% Plans rec'd from CON 10/5/20. Add'l Survey req 10/13/20. 30% Plans rev'd & ret'd to CON 10/15/20. Des Criteria apprvd 10/19/20. Site 1 60% Plans rec'd from CON 10/30/20. Site 1 ROW & UTIL reqmts to ROW 10/30/20. Add'l DSUR rec'd 11/12/20. Site 2 ROW & UTIL reqmts to ROW 12/17/20. RDWY Info to ENV 12/18/20. FI req 12/18/20. Site 2 60% Plans rec'd from CON 12/16/20. Site 2 60% Plans rev'd & ret'd to CON 3/4/21. Field Insp held 10/27/21. 90% Plans rec'd from CON 7/29/22. FFI held 8/9/22. 90% Plans to Est 8/9/22. 90% Plans rev'd & ret'd to CON 8/12/22. Interim Est to PM 7/11/25.

ROW: C.O. By ARDOT. Plans 90% (10 trs) - Initial Auth Rec'd 10/13/21. 10/10 apprs made & apprvd; 10 Options & 10 paid. C.O. filed 4/17/24.

UTIL: AUI 3/23/20, UFI 11/5/20; Plans to 4 utils 3/23/21; Funds Apprvd 11/6/20. 4/4 ests rec'd, 3/3 WO issued, 2 no conflict, 2/3 adj complete.

BR: (SWP) Layout 95%, Rec'd. 90% plans 7/22/22.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 6/28/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

050447 Calico Creek Str. & Apprs. (Calico Rock) (S)

Hwy. 56

(Izard) (urb) (0.17 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	10%	30%	5%	35%	NA	
TARGET DATE		Mar 24	Sep 24	Jun 25	May 24	Feb 26	Oct 26	STIP FFY: 2026			
END DATE		May 24	Feb 25	Aug 25	Jul 24						

TYPE WORK: Replace 1 Bridge & Inters. Impvmnts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0033(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,700 ADT.

BRIDGE INFO: 02100 (66.17, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1941)

ENV: NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy 10/26/23. PI Meeting on 4/24/25 from 4:30-6:30 pm @ Calico Rock City Hall, 265 2nd Street. Calico Rock. ARS to SHPO 3/4/25, response 4/1/25. 2024 Bat Survey Results: MYGR captured. PIF to SHPO 6/18/25, response 6/30/25. T3CE apprvd 8/4/25.

SUR: Aerial photo flown 4/12/19. CSUR 100%. UAV LiDAR acquired 5/22/23. Feature extraction 100% plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/24/24.

PSUR: 22 certs. Add'l PSUR req'd 9/4/25 to ROW 9/17/25.

RDWY: (HL) Floodplain SP reqd. Traffic, TMs, & Mat req 5/9/23. DSUR rec'd 5/24/24. Early Coord Meeting held 7/1/24.

Prelim Layouts to ROW & ENV 7/22/24. Soil Survey req 7/22/24. DDD apprvd 7/26/24. Hyd Anal complete to BR 8/20/24. Prelim BR Info req 8/20/24. RDWY Info to ENV 2/5/25. ROW reqm'ts to ROW 2/11/25. UTIL reqm'ts & Rev ROW reqm'ts to ROW 6/5/25. PFI & TMP held 6/24/25.

ROW: FEE - Plans 80% (8 trs). Auth Rec'd 8/18/25.

UTIL: AUI 6/27/24, UFI 8/7/24; Plans to 4 utils 4/1/25. Funds Apprvd 1/13/25. 3/4 est rec'd, 1 no adj, 2/4 WO issued.

Black Hills Energy-no adj; City of Calico Rock(PE), Entergy-WO issued; City of Calico Rock(Constr), Brightspeed-pending proposal

BR: (CMW) Layout 90%. Prelim. Info to Environmental 10/9/25.

MAT: SS to RDWY 4/3/25.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

Other Federal-Aid & State Jobs

050517 Hars Creek Str. & Apprs. (S)

Hwy. 56

(Izard) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Sep 25			Sep 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0033(38)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,400 ADT.

BRIDGE INFO: M1027 (29.08, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 3, 1957)

ENV: Tribal consultation letters sent 7/8/25.

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 12/12/24. Feature extraction and mapping 100%. CSUR 100%. DSUR to Rdwy 9/22/25.

PSUR: PSUR to ROW 9/9/25.

RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/8/26. Materials req 4/15/26. Prelim Layouts to ROW & ENV 4/15/26.

UTIL: AUI 7/22/25. Funds Req'd 5/12/2026. 1 no involvement. Brightspeed-no involvement;

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (22)

070623 Hwy. 57 Flood Repairs (Union Co.) (S)

Hwy. 57

(Union) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%			0%			
TARGET DATE		Oct 25	Apr 26	Jul 26	Nov 25	Mar 27	Nov 27	SCHEDULED DATE: 01-2028			
END DATE		Nov 25			Jul 25						

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2026.

TYPE WORK: Replace 5 Culverts

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: ACSTPF-0070(59)

BACKGROUND INFO: Project programmed on 1/23/25.

GENERAL: 890 ADT.

ENV: Env constraints to Rdwy 9/10/25.

SUR: CSUR 100%. Mobile LiDAR acquired 7/31/25. LiDAR feature extraction 100%. Mapping 100%. Aerial photo flown 9/8/25.

DSUR: U&D 100%. DSUR to Rdwy 11/7/25.

PSUR: 8 certs. PSUR to ROW 7/29/25.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/7/25. ADT & Traffic req 3/10/26. Early Coord Meeting held 4/1/26. Prelim Layouts to ROW & ENV 5/6/26. Soil Survey req 5/6/26.

RAILROAD INFO: No RR involvement 3/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

090638 Decatur – Gentry (Passing Lane) (S)

Hwy. 59

(Benton) (bridgefrmr) (1.2 mi.) (APHN) (Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%	75%	100%	25%	NA	TBD	NA	
TARGET DATE		Aug 22	Apr 23	Jul 23	Sep 22	Jul 25	Jul 26	STIP FFY: 2025			
END DATE		May 22	Jun 23	Jan 24	Aug 22	Sep 25					

TYPE WORK: One NB Passing Lane

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0004(97)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/3/21.

GENERAL: 11,000 ADT.

ENV: Env constraints to RDWY 10/10/22. NA consultation letters to tribes 10/24/22. PI meeting held 7/18/23 4-7p @ Decatur Municipal Building 310 East Ave, Decatur. ARS and PIF to SHPO 12/7/23. T3CE apprvd 1/8/24. 2024 Bat Survey Results: No T&E species.

SUR: Aerial LiDAR acquired 2/28/22. Mapping 100%. U&D 100%. DSUR to Rdwy 5/23/22. Add'l DSUR reqd 5/15/23 to Rdwy 6/5/23.

PSUR: 11 certs. PSUR to ROW 8/26/22. Rev PSUR to ROW 12/15/23 ROW staking reqd 10/1/24 to ROW 10/16/24.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 5/23/22. TO to CON 1/19/23. Early Coord Meeting held 3/15/23. Avg Run Speed req to Mat 4/25/23. 50% plans rec'd from CON 5/5/23. Add'l DSUR req 5/15/23. DDD apprvd 5/23/23. 50% Plans rev'd & ret'd to CON 6/2/23. Rdwy Info to Env 6/2/23. ROW & UTIL reqmts to ROW 6/2/23. Add'l DSUR rec'd 6/5/23. Rev ROW & UTIL reqmts to ROW 11/1/23. Loc & Des Doc appr'd 1/10/24. Plans to RR Coord 6/8/23. 60% Plans rec'd from CON 3/11/24. PFI held 5/1/24. 60% Plans rev'd & ret'd to CON 4/24/24. 60% Plans rev'd & ret'd to CON 6/24/25. Interim Est to PM 5/1/26.

ROW: Plans 90% (14 trs.). Initial Auth Rec'd 1/19/24. 14/14 apprs made & apprvd. 14 options. 11 paid & 2 condemned - poss. date 5/16/2025. Est 2 PPO rels.

UTIL: AUI 5/8/24, UFI 6/13/24. Plans to 8 utils 7/26/24. Funds apprvd 7/2/24. 3/8 ests rec'd. 2/7 WO issued. AT&T AR, Brightspeed -WO issued; City of Gentry-no conflict; Black Hills Energy, Cox Comm, City of Decatur, Liberty, Decatur Tele-pending proposals

RAILROAD INFO: No RR Involvement - CPKC tracks >60' & parallel to project.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Other Federal-Aid & State Jobs

090665 Hwy. 59 Str. & Apprs. (Siloam Springs) (S)

Hwy. 59

(Benton) (craft-tull) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	50%	75%		10%	5%	TBD	NA	
TARGET DATE		Dec 23	Oct 24	Jan 25	Jan 24	Oct 25	Oct 26	SCHEDULED DATE: 2029 STIP FFY: 2027			
END DATE		Aug 23			Jun 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0004(107)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,500 ADT.

BRIDGE INFO: 03051 (83.50, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1960)

ENV: Tribal consultation letters 5/16/24. ARS to SHPO 5/21/24, response 6/11/24. PIF to SHPO 7/11/24, response 8/1/24. Env constraints to Rdwy 5/1/25.

LP: The Department has agreed to include a side path at no add'l cost to the City.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 3/15/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 8/17/23.

PSUR: 23 certs. NTP to Con 11/29/23. PSUR to ROW 6/3/24.

RDWY: (ND) No Floodplain SP req'd. Traffic, TM, & Mat req 5/10/23. DSUR rec'd 8/17/23. Early Coord Meeting held 8/31/23. T.O. to CON 5/2/24.

UTIL: AUI/UFI 8/3/23. Funds Apprvd 1/30/25.

BR: (TMG) Layout 5%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090506 Illinois River Str. & Apprs. (Hwy. 59) (S)

Hwy. 59

(Benton) (craft-tull) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/REC TRAILS/State/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	100%	100%	35%	NA	TBD
TARGET DATE		Oct 18	Aug 21	Jan 22	Nov 18	Nov 23	Sep 25	SCHEDULED DATE: 04-2027 STIP FFY: 2025			
END DATE		Oct 18	Aug 21	Mar 22	Jun 19	May 24	May 25				

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-RTP-0004(77)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/17.

GENERAL: 3,200 ADT.

BRIDGE INFO: 03743 (38.75, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1963)

ENV: Mussel survey reqd. Constraints to BR, RDWY 8/14/18. Tribal consultation sent 8/30/18. IWQ cert reqd. ARS to SHPO 6/4/19; response 6/11/19. VPI Ph II meeting held 11/12/20 5:30-6:30pm www.ardot.gov. CRS to SHPO 9/29/20. VPI Ph II meeting held 2/24/21-3/17/21 w/ live meeting 3/2/21 @ 5:30-6:30pm www.ardot.gov. ARS addendum to SHPO 5/25/21, response 5/26/21. Info meeting held 6/10/21 4-7pm Holiday Inn Express Board Room 2100 Hwy 412 West Siloam Springs. CRS addendum to SHPO 6/10/21, response 6/30/21. T3CE apprvd 3/8/22. NW14 req to USACE 4/5/22. Info meeting held 6/23/22 4-7pm Holiday Inn Express Board Rm 2100 Hwy 412 West Siloam Springs. 2023 Bat Survey Results: No T&E species

LP: Boat ramps & parking lot to be paid for w/MFT at request of AGFC. AGFC rec'd \$500K RTP 2022 funds for the boat ramp. Agreement sent to Arkansas Game & Fish Commission 9/24/24. Agreement executed 12/17/24. Supplemental Agreement executed 8/19/25.

SUR: Aerial photo flown 1/5/18.

DSUR: CSUR 100%. DSUR to Rdwy 10/26/18. Add'l DSUR req'd 3/4/19, 100% to Rdwy/BR 3/22/19. Add'l DSUR req'd 5/16/19, 100% to Rdwy 7/11/19.

PSUR: 9 certs. PSUR to ROW 1/15/19. ROW staking req'd 5/20/22 IP. 2 add'l certs, 1 rev. cert. req'd 11/2/22 to ROW 11/18/22.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 9/13/18. DSUR rec'd 10/26/18. Traffic req 12/20/18. Avg Running Speed req 3/4/19. Add'l Survey req 3/4/19 & 5/15/19. Des Criteria apprvd 3/13/19. 15% Plans rec'd from CON 8/27/19. Mat req 9/20/19. 15% Plans rev'd & ret'd to CON 9/20/19. 30% Plans rec'd from CON 1/9/20. 30% Plans rev'd & ret'd to CON 1/23/20. 60% Plans rec'd from CON 3/19/20. Prelim ROW & UTIL Cost Est to ROW 3/20/20. Avoid Alt to ENV 6/9/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev 30% Plans rec'd from CON 1/22/21. Rev 30% Plans rev'd & ret'd to CON 2/12/21. Rev 60% Plans rec'd from CON 3/24/21 & 6/22/21. FI held 6/30/21. RDWY Info to ENV 5/14/21. Rev 60% Plans rev'd & ret'd to CON 5/27/21. ROW & UTIL reqmts to ROW 8/9/21. Rev 60% Plans rev'd & ret'd to CON 8/9/21. Loc & des doc app'd. 3/14/22. 90% Plans rec'd from CON 11/14/22. FFI held 12/28/22. 90% Plans to EST 11/14/22. Final plans rec'd from CON 10/10/23. Interim Est to PM 7/8/25.

ROW: Garver Fee - By ARDOT. Plans 90% (9 trs). Initial Auth Rec'd 5/10/22. 9/9 apprs made & apprvd. 4 options; 4 paid & 5 condemned - Poss. date 5/2/24. 1/1 Res, 1/1 Bus, & 2/2 PPO rels moved.

UTIL: AUI/UFI 1/4/19. Plans to 5 utils 8/12/21, Plans to 1 util 11/17/22, 5/5/23. Funds Apprvd 1/29/19. 4/4 ests rec'd, 4/4 WO issued, 4/4 adj complete. All adjustments complete.

BR: (JYP) Layout 100%. Rec'd. 90% plans 11/14/22 & 12/19/22 and Ret'd. comments 11/22/22 & 12/20/22. Rec'd. 100% Plans 10/10/23. Ret'd. comments 100% Plans 11/8/23. Rec'd. Final Plans 11/10/23.

MAT: soil survey to Rdwy 9/2019

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/15/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

040872 Pointer Trl. – Mt. Vista Blvd. (Van Buren) (Widening) (S)

Hwy. 59

(Crawford) (urb) (0.93 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	70%	30%	NA	100%	30%	
TARGET DATE		Apr 22	Jan 24	Apr 24	May 22	May 26	Jun 28	SCHEDULED DATE: 08-2028 STIP FFY: 2026			
END DATE		Mar 22	Jan 24	Sep 24	Oct 22						

TYPE WORK: Major Widening to 3 lanes with a 5' sidewalk on both sides.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9429(19)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 9/28/23.

GENERAL: 14,000-15,000 ADT.

ENV: Tribal consultation letters sent 6/18/21. Env constraints to ROW & Rdwy 2/24/22. Rev constraints to ROW & RDWY 8/5/22. ARS to SHPO 2/16/22, response 3/10/23. PI meeting held 6/29/23 4-7pm Van Buren Senior Center, 18 Lafayette St., Van Buren. CRS to SHPO 7/31/23, response 8/25/23. ARS addendum to SHPO 8/28/23, response 9/14/23. 2nd Addendum to SHPO 2/13/24, response 3/6/24. CRS Addendum to SHPO 3/6/24, response 4/5/24. Ph. I VPI 8/5-8/19/24. T3CE apprvd 9/18/24. 2024 Acoustic Bat Survey Results: No T&E species.

LP: City to provide \$1M for const. Resolution executed 1/23/23. M.O. 2023-018 passed 2/22/23. City req sidewalk instead of shared-use path 8/21/23. Rescope resolution executed 8/28/23. Agreement to City 10/4/23. Agreement rec'd from City 10/5/23. Agreement executed 10/16/23. Executed Agreement ret'd to City 11/8/23.

SUR: Aerial photo 3/4/21. PICs to Photogrammetry 9/10/21. CSUR 100%. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/24/22.

PSUR: PSUR to ROW 10/27/22. Rev PSUR req 8/12/24 to ROW 9/3/24. ROW staking reqd 5/6/25 to ROW 5/21/25. Add'l PSUR (1 cert.) req'd 9/29/25 to ROW 10/16/25. ROW re-stake (Trs. 35 & 37) req'd 1/7/26. Add'l PSUR req'd 1/13/26 to ROW 1/21/26.

RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 5/17/21. TMs req 2/9/21. DSUR rec'd 3/24/22. Signal not warranted at Hwy. 59 & McKibben St./7th St inters. Early Coord meeting held 6/7/22. Prelim Layout to ROW & ENV 8/17/22. FWD & Soil Survey req 8/17/22. Add'l TMs req 8/22/22. DDD apprvd 3/2/23. Signal not warranted on Hwy. 59 & Parkview St. Right turn lane on Parkview St. Not warranted. Scope rec'd from PM 11/16/22. RDWY info to ENV 5/3/23. FI & TMP held 6/29/23. ROW rqmts to ROW 1/11/24. Rev RDWY info to ENV 2/12/24 & 9/17/24. UTIL & Rev ROW reqm'ts to ROW 4/30/24. Rev ROW & UTIL reqm'ts to ROW 6/12/24.

ROW: Fee - Plans 90% (46 trs). Auth Rec'd 11/5/24. 46/46 apprs made & apprvd; 29 options & 23 paid. 1/2 Bus, 1/1 RST, 0/2 PPO rels

UTIL: AUI 3/29/22, UFI 7/12/23. Plans to 7 utils 9/24/24; Funds Apprvd 4/2/24. 3/6 ests rec'd, 1 no involvement. AR-OK Gas, AT&T- est rec'd; City of Fort Smith-no involvement; Van Buren Water-PE WO issued, Constr pending; Cox Communication, OK Gas & Elec, Ritter-pending proposal

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

Other Federal-Aid & State Jobs

080676 Arkansas River – West (Drainage Impvts.) (S)

Hwy. 60

(Perry) (garver) (0.65 mi.) (APHN) (Minor Arterial) /PROTECT/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	55%	90%	75%	40%	15%	50%	TBD	NA	YES
TARGET DATE		Jul 22	Jan 24	Oct 25		Jul 26	Jul 27	SCHEDULED DATE: 09-2027 STIP FFY: 2026			
END DATE		May 22	Jan 24	Oct 25	Jul 22						

CRITICAL NOTES: 12-week advertisement. Small Utility Conflict. \$4,493,000 of Community project funding must be obligated by Sept. 2026.

TYPE WORK: Drainage Improvements.

WORK ZONE POLICY: Significant.

FAP NUMBER: PRTT-STPF-0053(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,400 ADT.

BRIDGE INFO: 05279 (Unable to match to InspectX); X0149 (54.17, Br. Repl., NP, Culv. 5, Hist., 1970)

ENV: ENV CON (Garver). NA consultation letters to Tribes 5/11/23. PI meeting 4/30/24 4-7p @ Second Baptist Church 2600 Dave Ward Dr., Conway. Hist Br Marketing Exemption Letter to SHPO 5/23/24, response 6/13/24. PI meeting 7/30/24 4-7p @ Today's Family Church 123 AR-113, Bigelow. ARS to SHPO, response 12/6/24. Bridge MOA to SHPO 1/24/25. MOA to FHWA 4/4/25, apprvd 5/29/25. Draft EA in ID Staff review 4/1/25. EA to FHWA 4/24/25, apprvd 5/30/25. PIF to SHPO 5/23/25, response 6/17/25. L&D

Public Hearing 7/24/25 4-7p @ Today's Family Church, 123 Hwy. 113, Bigelow. 2024 Bat Survey Results: No T&E species. Draft FONSI to FHWA 9/16/25, apprvd 10/14/25.

SUR: Aerial photo 5/14/21. UAV-LiDAR acquired 12/21/21. CSUR 100%. Mapping 100%. U&D 100%. DSUR to RdwY 5/20/22. Add'l UAV LiDAR acquired 11/14/23, FE 100%. Add'l DSUR req'd 11/3/23 to RdwY 2/15/24. Add'l DSUR req'd 11/19/24.

PSUR: 28 certs. PSUR to ROW 7/29/22. Add'l PSUR (2 certs) to ROW 3/12/24. ROW staking req'd 9/23/25 100%. ROW re-stake (Tr. 7E) req'd 4/20/26 to ROW 4/23/26.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/20/22. T.O. to CON 8/11/22. Early Coord Meeting held 9/16/22. Early Coord Meeting held 5/9/23. Add'l DSUR req 11/3/23. 30% plans rec'd from CON 12/4/23. 45% plans rec'd from CON 1/2/24. RdwY Info to Env 1/2/24. Traf & mat req 1/2/24. ROW & Util req'mts to ROW 1/26/24. Add'l DSUR req 11/19/24. Rev ROW & UTIL reqm'ts to ROW 10/14/25 & 1/22/26. Interim Est to PM 5/1/26.

ROW: Plans 90% (25 trs). Auth Rec'd 10/29/25. 1 Deleted. 24/24 apprs made & apprvd. Est 2 Res & 2 Bus relos.

UTIL: AUI 4/13/22, UFI 4/12/24. Funds Apprvd 6/14/24. Plans to 4 utils 10/24/25; rev plans 3/5/26.

BR: (SWP) Layout 95%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

Other Federal-Aid & State Jobs

101129 Frenchmans Bayou Str. & Apprs. (S)

Hwy. 61

(Mississippi) (half) (0.08 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	100%	40%	35%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	May 25	Aug 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		May 21	Mar 23	Mar 22	Jun 21	Sep 25	Nov 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0047(87)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 380 ADT.

BRIDGE INFO: 01268 (65.94, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1954)

ENV: EPD. Env constraints to BR & Rdwy 10/13/21. ARS to SHPO 10/26/21, 10/28/21. rev constraints to BR & Rdwy 10/27/21. ARS addendum to SHPO 12/6/21, response 12/8/21. PIF to SHPO 12/9/21, response 12/15/21. T3CE apprvd 3/14/22. NW14, no pcn. VPI held 4/24-5/8/23. 2023 Acoustic Bat Survey Results: MYSO & PESU detected.

SUR: 10x269-01268. CSUR 100%. DSUR to Rdwy 5/19/21. Add'l DSUR for drainage & driveways 100% 11/8/21. Add'l DSUR req'd 10/5/23 to ROW 1/4/24.

PSUR: Existing ROW only. PSUR to ROW 6/21/21. Add'l PSUR (RR ROW) to ROW 12/21/21. Add'l DSUR req'd 10/5/23. Add'l PSUR (USPS office lease) req'd 9/10/24 to ROW 10/14/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 10/4/21. Early Coord Meeting held 10/14/21. T.O. to CON 11/1/21. Des Criteria apprvd 11/4/21. 30% Plans rec'd from CON 3/14/22. Loc & Des doc apprvd 3/15/22. 30% Plans rev'd & ret'd to CON 4/18/22. 60% Plans rec'd from CON 10/27/22. 60% Plans rev'd & ret'd to CON 10/27/22. Rev 60% Plans rec'd from CON 10/28/22 & 3/27/23. FI held 11/10/22. Rev 60% plans rev'd & ret'd to CON 1/25/23 & 9/14/23. RDWY Info to ENV 2/27/23. ROW & UTIL reqmts to ROW 3/28/23.

ROW: Plans by Half Assoc 90% (7 trs). Initial Auth Rec'd 7/11/23. 7/7 apprs made & apprvd; 7 options; & 7 paid. 1/1 Res relo moved. C.O. filed 9/16/2025.

UTIL: AUI 10/13/21, UFI 12/20/22; Plans to 5 utils 3/28/23; Funds apprvd 1/9/23. 5/5 ests rec'd, 2 no involvement, 1 no conflict, 2/2 WO issued, 2/2 adj complete. All adjustments complete.

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/28/24. BNSF runs parallel at least 150' east of track rail.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

090666 Hwy. 62 Str. & Apprs. (Gateway) (S)

Hwy. 62

(Benton) (m.baker) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%		NA	
TARGET DATE		Jul 23	Nov 24	Feb 25	May 24	Sep 25	Mar 26	STIP FFY: 2025			
END DATE		Jul 23			May 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(113)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 1,900 ADT.

BRIDGE INFO: M1096 (59.22, Br. Repl., P2, Deck 7, Super. 6, Sub. 5, 1927)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 10/4/23. 2024 Bat Survey Results: No T&E species.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 7/21/23.

PSUR: 9 certs. PSUR to ROW 5/10/24.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 7/21/23. Traf & Mat req 12/18/23.

UTIL: AUI 10/24/25

BR: (MCB)

MAT: Soil Survey % AC to Rdwy 12/21/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

Other Federal-Aid & State Jobs

090640 Harmon – Snow (Passing Lanes) (S)

Hwy. 62

(Boone & Marion) (craft-tull) (6.64 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	75%	10%	5%	NA	35%	NA	
TARGET DATE		Mar 25	Jan 26	Apr 26	Feb 25	Apr 27	Apr 28	SCHEDULED DATE: 03-2028 STIP FFY: 2027			
END DATE		Mar 25	Feb 26		Feb 25						

CRITICAL NOTES: \$11,000,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: Alternating Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCD5-NHPP-0045(45)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 4/7/21. Project renamed on 7/3/24.

GENERAL: 5,200-6,400 ADT.

ENV: Tribal consultation letters sent 2/28/25. Env constraints to RDWY 7/8/25. PI meeting 10/9/25 4:30-6:30 pm @ Pyatt Baptist Church, 10868 Hwy. 62 W, Pyatt. 2025 Bat Survey Results: no bats captured. ARS to SHPO 3/25/26, response 4/6/26. PIF to SHPO 4/16/26, response 4/21/26.

SUR: Aerial photo 2/19/20. Ortho available. CSUR 100%. Add'l CSUR 100%. UAV-LiDAR acquired 10/16/23, 1/27/25, 1/28/25. Feature extraction 100%. Plan mapping 75%. Feature extraction (Harmon-Snow) 100%. CSUR (Harmon-Snow) 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/1/24 (Snow-Georges Creek). U&D (Harmon-Snow) 100%. DSUR (Harmon-Snow) to Rdwy 3/31/25.

PSUR: 143 certs total. 55 on west segment. 88 on east segment. NTP to CLS 9-7-23. NTP to Con 10/9/24 for west segment. PSUR (west segment) to ROW 2/24/25. PSUR for 34 certs in east of Pyatt to ROW 2/5/26.

RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 8/16/23. Rev Mat req 8/18/23. T.O. to CON 4/22/25. DDD appr'd 6/10/25. 30% Plans rec'd from CON 8/20/25. Prelim Layouts to ROW & ENV 8/21/25. 30% Plans rev'd & ret'd to CON 9/5/25. ROW & UTIL reqm'ts to ROW 2/26/26. 60% rec'd from CON 3/10/26. RDWY Info to ENV 5/6/26.

ROW: FEE - Plans 50% (32 trs).

UTIL: AUI 10/11/24. 1/8 no adjustments. Black Hills Energy-no adj

MAT: SS ongoing

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.

RAILROAD INFO: RR Involvement MNA DOT 434980L (RR Under) Possible SP/MCL, SP/C&M 7/9/24. Rcv'd 30% plans 8/21/25- to RR 8/22/25. Per G&W SP only reqd. 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (4 & 5); AR Senate (23)

Other Federal-Aid & State Jobs

090745 **Snow – Georges Creek (Passing Lanes) (S)**

Hwy. 62

(Marion) (crafton-tull) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	50%	75%		10%	NA		NA	
TARGET DATE			Mar 26	Jun 26		Jun 27	Jun 28	SCHEDULED DATE: 2029 STIP FFY: 2027			
END DATE		Feb 24	Mar 26		Mar 24						

TYPE WORK: Alternating Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCDs-NHPP-0045(48)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/3/24.

GENERAL: 5,300 ADT.

ENV: Tribal consultation letters sent 2/25/25. Env constraints to RDWY 6/20/25. PI meeting 10/9/25 4:30-6:30 pm @ Pyatt Baptist Church, 10868 Hwy. 62 W, Pyatt. ARS to SHPO 12/29/25, response 1/7/26. PIF to SHPO 1/22/26, response 2/5/26. 2025 Bat Survey Results: OBB roosting in culvert.

SUR: DSUR and PSUR under Job 090640 on EDM.

DSUR: Add'l DSUR req'd 7/22/25 to ROW 8/4/25.

RDWY: (ND) No Floodplain SP req'd. T.O. to CON 9/23/24. DDD appr'd 6/10/25. 30% Plans rec'd from CON 6/11/25.

Prelim Layouts to ENV 6/11/25. FWD req 6/11/25. 30% Plans rev'd & re'td to CON 6/24/25. 60% Plans rec'd from CON 8/25/25. RDWY Info to ENV 9/5/25. 60% Plans rev'd & re'td 9/11/25. Soil Survey req 1/6/26. Rev 60% Plans rec'd from CON 3/16/26. ROW & UTIL reqm'ts to ROW 3/19/26.

ROW: FEE - Plans XX% (Est 45 trs.).

UTIL: AUI 10/11/24, UFI 6/23/25. Funds Apprvd 7/14/25. 1/8 no conflict. Black Hills Energy-no conflict

RAILROAD INFO: No RR Involvement 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

090237 **Hwy. 62B – Baxter Co. Line (S)**

Hwy. 62

(Marion) (art) (2.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%		5%	10%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(46)

BACKGROUND INFO: Project programmed on 1/3/07. Project renamed on 5/8/23.

GENERAL: 11,000 ADT.

ENV: PI to be scheduled. Tribal consultation sent 8/28/17.

SUR: Aerial photo flown 4/12/13.

PSUR: 17 certs.

RDWY: (TW) Mat & Traffic req 7/7/25. Traffic rec'd 7/24/25.

RAILROAD INFO: RR Involvement, M&NA passes under Hwy. 62 through tunnel at LM 9.18. Rqd PE agmnt, plan review, SP & C&M agmnt. 6/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

090653 Norfolk Lake – East (S)

Hwy. 62

(Baxter) (burns-mcd) (3.14 mi.) (NHS) (Principal Arterial) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	5%	75%		10%	NA	100%	NA	
TARGET DATE								STIP FFY: 2027			
END DATE		Oct 24			Jun 25						

TYPE WORK: Widening to 5 lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0003(60)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/5/24.

GENERAL: 4,800-5,400 ADT. Project broken out of 012390.

ENV: Tribal consultation letters sent 2/5/25.

SUR: DSUR and PSUR under 012390 on EDM. Feature extraction 100%. Plan mapping 100%. DSUR for 090653 segment to Rdwy 8/28/24, 10/8/24.

DSUR: U&D 100%.

PSUR: 128 certs. NTP to Con 10/9/24.

RDWY: (ND) Floodplain SP req'd. T.O. to CON 9/23/24. Traffic req 9/26/24. Traffic rec'd 10/11/24. DDD appr'd 11/20/24. 30% Plans rec'd from CON 1/30/25. Prelim Layouts to ROW & ENV 2/3/25. Soil Survey req 2/3/25. 30% Plans rev'd & ret'd to CON 2/17/25.

UTIL: AUI 10/15/24, UFI 2/5/25. Funds Apprd 2/28/25.

MAT: SS to Rdwy 4/16/24.

RAILROAD INFO: No RR Involvement 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

050520 Baxter Co. Line – Hwy. 87 (Passing Lane) (S)

Hwy. 62

(Fulton) (burns-mcd) (1.32 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	20%	75%	15%	15%	NA	100%		
TARGET DATE			Feb 26	Jun 26		May 27	May 28	SCHEDULED DATE: 06-2028			
END DATE		Nov 23	Feb 26		Jan 24						

CRITICAL NOTES: \$11,000,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: Eastbound Passing Lane

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CPFCDs-0025(31)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/5/24.

GENERAL: 4,800 ADT. Project broken out of 012390.

ENV: Tribal consultation letters sent 2/4/25. Env constraints to Rdwy 5/1/25. PI meeting 8/21/25 4:30-6:30 pm @ Crossroads Church of Christ, 107 Hwy. 87 North, Gepp. ARS to SHPO 8/26/25. ARS to SHPO 8/26/25, response 9/10/25. ARS addendum to SHPO 1/9/26, response 1/15/26.

SUR: DSUR and PSUR under Job 012390 on EDM.

RDWY: (ND) No Floodplain SP req'd. DDD appr'd 4/24/25. Traffic req 9/26/24. Traffic rec'd 10/11/24. 30% Plans rec'd from CON 4/22/25. Prelim Layouts to ROW & ENV 4/22/25. 30% Plans rev'd & ret'd to CON 5/7/25. 60% Plans rec'd from CON 11/26/25. 60% Plans rev'd & ret'd to CON 12/23/25. ROW & UTIL reqm'ts to ROW 2/11/26. RDWY Info to ENV 2/12/26. 90% Plans rec'd from CON 3/6/26.

ROW: FEE - Plans 85% (6 trs).

UTIL: AUI 10/15/24, UFI 5/15/25. Plans to 3 utils 2/12/26. Funds Apprd 6/4/25.

MAT: SS to RDWY 4/16/24.

RAILROAD INFO: No RR Involvement 7/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

Other Federal-Aid & State Jobs

101119 Spring River Str. & Apprs. (Imboden) (S)

Hwy. 62

(Lawrence) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	20%	75%		10%	0%		NA	
TARGET DATE		Dec 23	Feb 26	Aug 26	Jan 24	Nov 27	Nov 28	SCHEDULED DATE: 01-2029 STIP FFY: 2027			
END DATE		Jul 23			Feb 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0038(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 3,400 ADT.

BRIDGE INFO: 01984 (57.25, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, Hist., 1937)

ENV: NA consultation letters to Tribes 3/14/23. Env constraints to Rdwy 2/5/24. 2024 Acoustic Bat Survey Results:

MYGR, PESU likely. ARS to SHPO 6/30/25, response 7/10/25.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/26/23.

PSUR: 12 certs. PSUR to ROW 2/21/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 7/26/23. TRAF & MAT req 9/18/23. Early Coord Meeting held 7/17/25.

Prelim Layouts to ROW & ENV 7/17/25. Prelim Bridge req 1/15/26. 30% Plans to RR Coord 1/22/26. Add'l Survey req 2/3/26. 30% RR comments rec'd 3/25/26.

UTIL: AUI 2/5/25; UFI 7/23/25; Funds apprd 8/6/25. 3 no involvement. Funds Apprd 8/6/25. 3E8 Broadband, AT&T, Clay Co Elec-no involvement; Brightspeed, Entergy, Imboden Waterworks, Summit-pending proposals

BR: (TMG) Bridge Layout 10%.

RAILROAD INFO: RR involvement at BNSF 667947F. SP, PE, C&M reqd. 8/28/24. 30% plans to RR 11/7/25. 30% comments from RR 3/19/26, sent to rdwy 3/25/26.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

101150 Eleven Point River Str. & Apprs. (S)

Hwy. 62

(Randolph) (art) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	10%	75%		10%	10%		NA	
TARGET DATE		Dec 23	May 26	Aug 26	Jan 24	May 27	Feb 28	SCHEDULED DATE: 03-2028			
END DATE		Jan 24			Feb 24						

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0061(23)

BACKGROUND INFO: Project programmed on 11/22/22.

GENERAL: 3,400 ADT.

BRIDGE INFO: 02045 (61.75, Br. Repl., P4, Deck 5, Super. 5, Sub. 6, Hist., 1940)

ENV: Env. Constraints to Rdwy 1/31/24. Tribal consultation letters sent 10/28/24. 2024 Acoustic Bat Survey Results:

MYGR, PESU captured.

SUR: Aerial photo flown 3/15/23. CSUR 100%. UAV-LiDAR acquired 10/4/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/4/24. Add'l DSUR req'd 8/1/25 to Rdwy 8/25/25.

PSUR: 4 certs. PSUR to ROW 2/21/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & MAT req'd 2/27/24. Soil Survey rec'd 3/5/24. Early Coord Meeting held 8/14/24. Hyd Anal complete to Bridge 8/19/24. Traffic rec'd 9/25/24. ESALS rec'd 10/18/24. DDD appr'd 7/17/25. Prelim BR req 7/24/25. Add'l Survey req 7/30/25. Prelim BR rec'd 9/25/25. Pavm't Des appr'd 12/23/25.

ROW: (Est 4 trs)

UTIL: AUI/UF1 5/29/25. Funds Apprd 7/23/25.

BR: (JYP) Layout 80%. 9/18/25-Prelim. Info to Env.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

012157 Mammoth Spring – Black Rock P.E.

Hwy. 63

(Fulton, Sharp & Lawrence) (NHS) (Principal Arterial)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(350)

BACKGROUND INFO: Project programmed on 7/20/11.

SUR: CSUR 100%. Partial photogrammetry under 100686.

RAILROAD INFO: Possible RR involvement. No sketch 12/27/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (2 & 28); AR Senate (21 & 22)

Other Federal-Aid & State Jobs

100981 Hwy. 117 – Hwy. 25 (Black Rock) (S)

(Lawrence) (crafton-tull) (2.18 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	75%	85%	30%	NA	100%	NA	
TARGET DATE		Dec 19	Jun 20	Sep 20		Apr 26	Sep 26	SCHEDULED DATE: 03-2028 STIP FFY: 2025			
END DATE		Feb 20	Sep 24	Jan 21	Jan 20						

TYPE WORK: Widening to four lanes with a painted median.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0038(58)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/8/19 & 8/13/19.

GENERAL: 7,900-9,300 ADT. 2018/11/09 IOM- new project programmed by Commission M.O. 2018-080 for 2019-2022 STIP. IOM 8/13/2019-Project Renamed -canceled 050421

ENV: Constraints to Rdwy 11/14/19. Tribal consultation letters sent 5/28/20. VPI meeting via WebEX 7/8/20 5:30-6:30pm @ www.ardot.gov ARS to SHPO 10/16/20, response 10/19/20. PIF to SHPO, response 1/11/21. T3-CE apprvd 1/27/21. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 2/13/19, 3/22/19. CSUR 100%. Photogrammetry under 100686. U&D 100%. DSUR to Rdwy 2/7/20. Add'l DSUR req'd 6/19/24 to Rdwy 7/12/24. Add'l DSUR req'd 10/3/24 to Rdwy 10/17/24. Add'l DSUR (possible relocation of gas tanks) req'd 8/12/25 to ROW 9/27/25.

PSUR: 94 certs. NTP to CON 11/05/19. PSUR to ROW 01/31/20. ROW staking req'd 2/15/23 to ROW 3/31/23. Rev PSUR (2 certs) req'd 11/22/24 to ROW 12/13/24. ROW re-stake req'd 6/9/25 to ROW 7/9/25.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 1/27/20 & 2/7/20. Early Coord Meeting held 2/11/20. Prelim Layout to ROW & ENV 2/28/20. Soil Survey req 2/28/20. ROW reqm'ts to ROW 9/30/20. RDWY Info to ENV 1/15/21. Loc & Des Doc apprvd 1/29/21. Des Criteria apprvd 2/24/21. UTIL reqm'ts to ROW 1/20/23. NTP to CON 2/23/24. PFI held 3/27/24. Add'l Survey req 6/18/24. 60% Plans rec'd from CON 6/28/24. 60% Plans rev'd & ret'd to CON 8/6/24. Rev ROW & UTIL reqm'ts to ROW 9/6/24, 9/17/25, & 12/15/25. Add'l Survey rec'd 10/17/24. Interim Est to PM 7/11/25.

ROW: Fee - Plans 90% (57 trs). Initial Auth Rec'd 12/20/21. 53/57 apprs made & apprvd; 47 Options; 40 paid & 1 condemned - poss. date 12/23/2025. 1/1 PPO rels moved.

UTIL: AUI 1/22/20, UFI 4/20/20, Plans to 8 utils 9/19/22, Funds Apprd 10/26/20. 4/8 est rec'd, 2 no conflict, 1 no involvement, 2/7 WO issued. AT&T, City of Black Rock-est rec'd; Arrowhead Broadband-no involvement; 3E8 Broadband Solutions, Lawrence Co Reg Water-no conflict; Craighead Elec, Summit-WO issued

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 3/16/2021.

RAILROAD INFO: No RR involvement 4/24/24

SIR: TMs sent to RDWY 1/27/20.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

050453 Martins Creek Str. & Apprs. (S)

Hwy. 63

(Sharp) (est) (0.44 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	10%	75%		10%	0%	35%	NA	
TARGET DATE		Apr 24	Dec 26	Mar 27	May 24	Jan 28	Sep 28	SCHEDULED DATE: 11-2028 STIP FFY: 2026			
END DATE		May 24			Aug 24						

TYPE WORK: Replace 1 structure w/ 4 Lane structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0067(34)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,600 ADT.

BRIDGE INFO: 03406 (68.19, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1961)

ENV: NA consultation letters to Tribes 2/5/24. Env constraints to Rdwy 4/30/24.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 4/18/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/1/24.

PSUR: 4 certs. PSUR to ROW 8/13/24.

RDWY: (JK) Floodplain SP req'd. Traf and Mat req 7/7/23. Soils rec'd 7/11/23. Traffic rec'd 8/4/23. DSUR rec'd 5/1/24.

Avg Running Speed req 5/5/25. Interim Est to PM 7/11/25. DDD appr'd 12/9/25.

UTIL: AUI/UFI 5/29/25. Funds Apprd 6/17/25.

BR: (JYP)

MAT: soil survey %AC & RV to Rdwy 7-7-23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

101188 Imboden – Co. Rd. 208 (Passing Lanes) (S)

Hwy. 63

(Lawrence) (art) (2.15 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	25%	20%	75%		5%	0%		NA	
TARGET DATE		Dec 24	Dec 25	Mar 26	Jan 25	Mar 27	Mar 28	SCHEDULED DATE: 2030 STIP FFY: 2025			
END DATE		Feb 25			Nov 24						

TYPE WORK: Construct 1 set of passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0038(66)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 4/2/24.

GENERAL: 6,200 ADT.

BRIDGE INFO: A0651 (62.46, Br. Repl., P2, Deck 7, Super. 7, Sub. 7, 1929); A0652 (77.00, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1929)

ENV: Tribal consultation letters sent 7/30/24. ARS to SHPO 12/17/24, response 1/6/25. Env constraints to RDWY 6/24/25. 2025 Bat Survey Results: MYGR, MYLU, PESU confirmed.

SUR: Aerial photo flown 4/22/24. CSUR 100%. UAV-LiDAR acquired 10/22/24. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/14/25

PSUR: NTP to Con 9/23/24. PSUR to ROW 11/7/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 3/14/25. Traffic Counts rec'd 3/17/25. ESALS rec'd 3/18/25. Avg Running Speed rec'd 5/20/25. Hyd Anal complete to Bridge 10/2/25. Early Coord Meeting held 1/15/26.

UTIL: AUI 8/30/22.

RAILROAD INFO: No RR Involvement 7/3/24; BNSF track >1000ft east of job limits

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

040788 Hwy. 64 Strs. & Apprs. (Mulberry) (S)

Hwy. 64

(Crawford & Franklin) (neel-schaffer) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 20	Apr 21	Jul 21	Aug 20	May 25	Nov 25	SCHEDULED DATE: 01-2027 STIP FFY: 2026			
END DATE		Jun 20	Apr 21	Sep 21	Aug 20	Jun 25	Dec 25				

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0017(44)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/24/20.

GENERAL: 1,900-3,400 ADT.

BRIDGE INFO: 00411 (71.80, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1928); 00413 (40.13, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 4, 1929)

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/17/19; response 6/24/19. Constraints to RdwY & BR 1/22/20. ARS addendum to SHPO 3/26/20. PIF to SHPO 4/21/21, response 5/5/21. Ph II VPI 8/11-9/1/21 w/ live meeting 8/17/21 5:30-6:30 @ www.ardot.gov/publicmeetings. T3CE apprvd 9/20/21. 2022 Bat Survey Results: No T&E bats captured. NW14 request to USACE 8/24/23, issued 3/6/25.

SUR: Aerial photo flown 1/9/19, 3/21/19. CSUR 100%. DSUR to RdwY 6/12/20. Add'l DSUR req'd 10/14/20 to RdwY 12/23/20.

PSUR: 20 certs. NTP to Con 5/29/20. PSUR to ROW 8/3/20. NTB rev certs per court case & state quit claim to ROW 6/2/21. Add'l PSUR req'd (3 certs) 10/20/21 to ROW 11/1/21. ROW staking req'd 6/30/22 to ROW 8/11/22. ROW staking req'd 11/30/22 to ROW 12/20/22. Rev. PSUR to ROW 4/24/23. ROW staking (tract 1) req'd 6/17/24 to ROW 8/1/24. ROW re-stake (Tr. 1) req'd 4/3/25 to ROW 4/29/25.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 10/10/19. DSUR rec'd 6/12/20. T.O. to CON 8/21/20. Des Criteria apprvd 9/2/20. Early Coord Meeting held 9/9/20. Add'l MAT req 9/22/20. Add'l Survey req 10/14/20. 30% Plans rec'd from CON 11/3/20. 30% Plans rev'd & ret'd to CON 11/19/20. Add's DSUR rec'd 12/23/20. 60% Plans rec'd from CON 4/5/21. ROW & UTIL req'mts to ROW 4/19/21. 60% Plans rev'd & ret'd to CON 5/4/21. RDWY Info to ENV 5/19/21. FI held 6/3/21. Loc & Des Doc apprvd 9/22/21. 90% plans rec'd from CON 9/22/23. Plans to Est 10/9/23. Plans cert by CON 9/22/23. 90% Plans rev'd & ret'd to CON 11/7/23. FFI held 11/29/23. Final Plans rec'd from CON 6/28/24. RUC req 10/17/24. Interim Est to PM 7/8/25.

ROW: Fee - Plans 90% (9 trs). Rec'd initial auth 10/28/21. 9/9 apprs made & apprvd; 8 options; 8 paid & 1 Federal Land Transfer.

UTIL: AUI 1/31/20, UFI 8/18/20; Plans to 9 utils 7/1/21; Funds Apprd 12/08/20. 9/9 est rec'd, 7/7 WO issued, 7/7 adj complete.

BR: (CMW) Layout 100%. Rec'd. 90% Plans 9/22/23. Ret'd. 90% Comments for Site 1 on 5/15/24 and Site 2 on 5/29/24. Ret'd. 90% Comments for Site 1 on 5/15/24 and Site 2 on 5/29/24. Rec'd. 100% Plans 6/28/24.

MAT: Soil Survey %AC to RdwY 10/15/19. Soil Survey & Subsurf Invest by Terracon 100%

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

Other Federal-Aid & State Jobs

040868 Hicks Creek Str. & Apprs. (S)

Hwy. 64

(Franklin) (pickering) (0.09 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	90%	75%	60%	40%	60%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Apr 25	Dec 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Mar 22	Aug 22	Jan 23	Mar 22						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0024(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 3,500 ADT.

BRIDGE INFO: A1647 (62.33, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env Constraints to BR, Rdwy & ROW 1/19/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/15/22, response 11/29/22. PIF to SHPO 1/10/23, response 1/18/23. T3CE apprvd 1/26/23.

SUR: CSUR 100%. DSUR to Rdwy 3/2/22.

PSUR: Existing ROW to ROW 3/7/22. Full PSUR req'd 12/08/23. 4 certs. PSUR to ROW 5/7/24.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 2/24/22. DSUR rec'd 3/2/22. 30% Plans rec'd from CON 5/16/22. Early Coord Meeting held 6/6/22. 30% Plans ret'd to CON 6/6/22. DDD apprvd 7/18/22. 60% Plans rec'd from CON 7/29/22. FI req 8/8/22. 60% Plans rev'd & ret'd to CON. Rev 60% Plans req 8/8/22. Rev 60% Plans rec'd from CON 8/17/22. ROW & UTIL reqm'ts to ROW 8/22/22. Rdwy Info to Env 8/22/22. FI req 11/9/22. Rev 60% Plans rev'd & ret'd to CON 2/7/23. Loc & Des Doc apprvd 2/16/23. FI held 3/2/23. 90% Plans rec'd from CON 5/8/24. FFI held 10/10/24.

ROW: Plans by Pickering 80% (4 trs). Auth Rec'd 3/9/23. 2/4 apprs made & apprvd. 1 option. 1 paid & 1 condemned - poss. date 4/9/2025. 2 USA tracts.

UTIL: AUI 9/16/21, UFI 11/22/22; Plans to 8 utils 1/12/23; Funds Apprd 12/13/22. 1 no conflict, 2 no adj, 8/8 est rec'd, 3/5 WO issued. City of Altus-no conflict; Energy Transfer, Entergy Distribution-no adj; OG&E, Ozark Water-est rec'd; AT&T, Black Hills Energy, Brightspeed-WO issued;

BR: (SWP) Rec'd. 90% Plans 5/8/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

050477 UPRR Str. & Apprs. (Bald Knob) (S)

Hwy. 64

(White) (art) (0.29 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	100%	45%	15%	5%	35%	30%	
TARGET DATE		Feb 22	Jul 23	Oct 23	Mar 22	Mar 25	Mar 26	SCHEDULED DATE: 2030 STIP FFY: 2026			
END DATE		Feb 22	Jul 23	Feb 24	Apr 22						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge; Hwys. 64 & 367 intersection improvements including adding a signal.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0073(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800 ADT.

BRIDGE INFO: A1922 (71.21, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1935)

ENV: Env constraints to Br & Rdwy 10/19/21. ARS to SHPO 10/4/22, response 10/16/22. PIF to SHPO 9/27/23, response 11/6/23. PI 11/14/23 4-7pm @ Bald Knob Methodist Church, 307 East Center St., Bald Knob. T3CE apprvd 2/13/23.

SUR: Aerial photo 5/13/21. CSUR 100%. UAV-LiDAR acquisition 12/8/21. Mapping 100%. DSUR to Rdwy 2/15/22. Add'l DSUR req'd 6/14/23 to Rdwy 7/11/23.

PSUR: 34 certs. NTP to Con 2/7/22. PSUR to ROW 4/13/22. Add'l PSUR (19 trs) to ROW 10/4/23. ROW staking req'd 8/7/25 to ROW 8/28/25. ROW re-stake tracts 17, 18, 21, and 22 IP.

RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 5/17/21. Early Coord Meeting held 6/21/22. Prelim layouts to ROW & ENV 6/28/22. Prelim Br req 6/28/22. Prelim layouts to RR Coord 6/28/22. TMs & TPP Safety rec req 8/29/22. DDD apprvd 9/19/22. Signal Warranted at Hwy. 367 & Hwy. 64/Brown Inters. Add's survey req 6/14/23. Add'l DSUR rec'd 7/19/23. ROW req'mts to ROW 7/31/23. Rdwy Info to Env 8/7/23. UTIL reqm'ts to ROW 8/31/23. Plans to RR 11/13/23. Rev. Rdwy Info to Env 2/9/24. Loc & Des Doc apprvd 2/13/24.

ROW: Fee - Plans 90% (25 trs.). Auth Rec'd 2/20/24. 24/25 apprs made & 22/25 apprs appr'd. 6 options. 4 paid & 1 to be condemned. Est. 1 bus, 1 ppo.

UTIL: AUI/UFI 3/10/23. Plans to 5 utils 9/5/23. 1 no involvement, 2 no conflict, 4/5 est rec'd, 3/5 WO issued. Funds Apprd 3/31/23. AT&T-no involvement; Brightspeed, Centerpoint-no conflict; Summit, White Co Video-non-reimbursable; Bald Knob Water & Sewer(PE), Entergy, Ritter-WO issued;

BR: (CMW) Layout 75%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: RR involvement at UPRR under on Hwy. 64 STR # A1922 LM 0.55 MP 287.90 DOT# 438233K. Fully exec. PE rec'd from UPRR 8/10/22. Will reqd SP & C&M. Submitted concept & variance req to UP 12/11/24. UP rej concept & variance req, to BR 3/17/25. Rev concept & variance req to UP 3/3/26. UP apprvl rev concept & variance req 3/30/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

CA0102 Cross Co. Line – Hwy. 147 (Widening) P.E.

Hwy. 64

(Crittenden) (APHN) (Minor Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah, & Choctaw 3/26/14 under CA0101.

RDWY: PPC rec'd 7/18/14.

PLAN: PE only.

RAILROAD INFO: Possible UPRR involvement between DOT#'s 437556C & 437558R 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110803 Cross Co. Line – Co. Rd. 375 (Widening) (S)

(Crittenden) (burns & mc) (8 mi.) (APHN) (Minor Arterial) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	15%	15%	75%	100%	100%	TBD
TARGET DATE		Dec 13	Jun 22	Jun 23	Oct 13	Dec 25	Aug 26	STIP FFY: 2027			
END DATE		Dec 13	Feb 20	Aug 23	Oct 13						

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: 4-lane with 11' painted median and 5-lane curb & gutter through city of Earle.

Replace 2 bridges. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-0018(64)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,700-5,400 ADT. Split out of Job CA0101. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0103.

BRIDGE INFO: 03264 (72.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03265 (75.67, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1961)

ENV: NEPA process. Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah & Choctaw 3/26/14 under CA0101. Sect. 7 conc req 12/16/14; rec'd 1/12/15. ARS to SHPO 11/17/22, response 11/30/22. Env constraints to ROW & RDWY 12/22/22. PI held 4/27/23 from 4-7pm at Earle Elementary School in Earle. CRS addendum to SHPO 7/12/23, response 8/8/23. NA consultation letters to Tribes 7/20/23. T3CE apprvd 8/30/23. Std Ind 404 permit to USACE 2/5/25. 2024 Bat Survey Results: PESU captured.

SUR: DSUR and PSUR under CA0101. Add'l DSUR req'd 4/3/24 to Rdwy 4/26/24.

RDWY: (TW) Floodplain SP req'd. Prelim Layouts to ROW & ENV 4/25/19. Traffic & Soil Survey req 4/25/19. FWD req 4/26/19. Prelim Layouts to RR Coord 4/26/19. TMs req 9/30/19. Signal not warranted at Hwy. 64/Hwy. 149 or Hwy. 64/Hwy. 118/Hwy. 64B Inters. Add'l Survey req 5/14/20. TO to CON 8/12/22. RDWY Info to ENV 4/6/23. Loc & Des Doc apprvd 10/18/23. 60% Plans rec'd from CON 11/17/23. Rev 60% Plans rec'd from CON 11/17/23. Rev 60% Plans rev'd & ret'd to CON 11/20/23. Rev ROW reqmts to ROW 1/29/24. Add'l DSUR rec'd 4/26/24. PFI held 6/4/24. 90% Plans rec'd from CON 12/16/24. FFI req 2/21/25. Rev UTIL reqm'ts to ROW 7/14/25.

ROW: FEE - Plans 80% (77 trs); Auth Rec'd 6/27/24.

UTIL: AUI/UFI 6/9/23. Plans to 10 utils 7/21/25. Funds Apprd 3/4/25. 3/10 est rec'd. 2 no adj. AR Elec. Coop., Summit-no adj; AT&T-est rec'd.

City of Earle has significant gravity sewer conflict with possible financial distress as result. ON HOLD FOR UTILITIES 2/25/26

BR: (MCB) 3 RC Box Culverts.

MAT: Soil Survey to Rdwy 9/3/19.

PLAN: Draft planning study complete. Capacity impvts are not shown as a need within the study horizon.

RAILROAD INFO: No RR Involvement 7/18/24

SIR: FWD to RDWY 5/20/19. TMs sent to RDWY 11/1/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110614 I-55 – Hwy. 77 (Marion) (S)

Hwy. 64

(Crittenden) (art) (0.43 mi.) (APHN) (Urban Minor Arterial) /CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	60%	NA	100%	100%	TBD
TARGET DATE		Jul 17	Sep 18	Mar 19	Sep 17	Mar 24	Mar 26	SCHEDULED DATE: 01-2027 STIP FFY: 2025			
END DATE		Aug 17	Feb 19	May 19	Oct 17	Jun 24					

TYPE WORK: Major Widening. Widen to add a center turn lane, curb & gutter, bike lanes & sidewalks.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-9278(9)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,500 ADT.

ENV: Constraints to RDWY 12/5/17. RTA for 12 properties to SHPO 12/7/17; 1 str eligible 12/7/17. Tribal consultation sent 12/5/17. PI held 3/7/19 at Marion United Methodist Church Fellowship Hall, 81 Military Rd in Marion. SHPO conc rec'd 4/1/19. T3 CE apprvd. 5/13/19.

LP: 7/24/25: LPA provided updated let date to the Mayor.

SUR: Aerial photo flown 1/10/16. Photo ctl. Picked.

DSUR: NTP to CON 5/3/17. CSUR 100%. U&D 100%. NTP to CON 6/20/17. DSUR to RdwY 8/4/17.

PSUR: Some data under 110337. 29 certs. PSUR to ROW 10/13/17. ROW staking req'd 03/09/20 to ROW 7/9/20.

ROW re-stake (Trs. 9, 14, 18) req'd 9/22/20 to ROW 10/14/20. Rev certs 25-28 to ROW 2/4/21.

RDWY: (TW) No Floodplain SP reqd. DSUR rec'd 8/4/17. Prelim Prints to ROW, ENV & RR Coord 10/19/17. Traffic, TMs FWDs & Soil Surv req 10/19/17. Des Criteria apprvd 8/27/18. Meeting w/ Mayor held 10/8/18. Signal upgrade req to Maint 10/31/18. Plans to RR Coord 2/11/19. ROW rqmts to ROW 2/12/19. RDWY Info to ENV 2/19/19. FI held 3/7/19. UTIL rqmts to ROW 4/22/19. Rev RDWY Info to ENV 5/9/19. Loc & Des Doc apprvd 5/15/19. Rev UTIL rqmts to ROW 5/28/19. RUC req 6/25/20. Plans to EST 7/27/20. FI held 7/29/20. TMP apprvd 10/14/20. TSA rec'd from City 4/9/21. Interim Est to PM 1/22/25.

ROW: Plans 90% (20 trs). Auth Rec'd 5/29/20. 20/20 apprs made & apprvd; 12 options; 3 Donations signed; 12 paid & 6 condemned - poss. date 6/25/24.; AUI 8/15/17, UFI 2/14/18. Plans to 7 utils 5/10/19, add'l plans to 3 utils 8/21/25.

Funds Appr'd 5/2/19. 2 no involvement, 3 no adj, 9/10 est rec'd, 5/6 WO issued, 3/6 adj complete.

UTIL: AUI 8/15/17, UFI 2/14/18. Plans to 7 utils 5/10/19, add'l plans to 3 utils 8/21/25. Funds Appr'd 5/2/19. 2 no involvement, 4 no adj, 9/10 est rec'd, 5/6 WO issued, 3/6 adj complete. City of Marion(PE), MCI, Vero Networks, Ritter-no adj; CenturyLink, Enable Midstream-no involvement; Comcast, Entergy-WO issued; AT&T, CenterPoint, City of Marion(Constr)-adj complete

MAT: Soil Survey to RdwY 2/12/18.

RAILROAD INFO: RR Involvement eastern terminus to interconnect traffic signal w/ nearby BNSF DOT # 665981F. City Traffic Signal Agreement executed 4/9/21. TXDOT form & calculations to BNSF 9/25/20. Final traffic design plans for RR 4/19/24. Awaiting BNSF final plan appvl & C&M legal negotiations to be completed.

SIR: TMs sent to RDWY 11/2/17. FWD to RDWY 2/8/18.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

090489 Hwy. 65 Bypass (Harrison) P.E.

Hwy. 65

(Boone) (urb) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Project development for future Harrison bypass.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9191(14)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

SUR: Preliminary lines to Env, Rdwy, TPP, ROW, D9 4/25/18 for comments.

PLAN: Planning study complete (2014)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

Other Federal-Aid & State Jobs

090578 Industrial Park Rd. – Hwy. 7 (Harrison) (S)

Hwy. 65

(Boone) (art) (2.07 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	95%	75%	20%	20%	RCB	100%	30%	YES
TARGET DATE		Dec 20	Jun 22	May 25	Feb 21	May 26	Jan 27	STIP FFY: 2025			
END DATE		Jan 21	Jul 22	Jun 25	Jan 21						

TYPE WORK: Upgrade the traffic signal & improve the intersection Hwy. 65/ Industrial Park Rd./

Main St. & widen Hwy. 65 from Industrial Park Rd. to Hwy. 7. Replace 2 structures.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9191(13)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/12/19. Project renamed on 3/18/20, 6/5/20 & 5/8/23.

GENERAL: 19,000-24,000 ADT. This project has been identified as a good candidate for the CMGC pilot program.

BRIDGE INFO: A0333 (74.31, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1928); X0228 (60.83, Br. Repl., NP, Culv. 7, 1972)

ENV: Tribal consultation letters sent 7/9/21. ARS to SHPO 9/7/21, response 9/28/21. PIF to SHPO 9/28/21, response 9/29/21. PI meeting held 3/9/23 4-7pm @ Harrison High School, 925 Goblin Dr., Harrison. IOM to TPP, ROW, RDWY 2/1/24. Draft EA to ID Staff Review 5/24/24. EA apprvd 6/14/24. L&D Public Hearing 8/29/24 4-7p @ North Arkansas College 1515 Pioneer Dr. Harrison. ARS addendum to SHPO 7/22/24, response 8/13/24. PIF addendum to SHPO 8/22/24, response 9/17/24. FONSI to FHWA 3/31/25, apprvd 6/23/25. NW14 permit to USACE 7/3/25.

LP: City offered \$2.5M to partner w/ the Department. Resolution to City 6/30/22. Resolution executed 7/28/22. M.O. 2022-090 passed 9/14/22. Agreement to City 12/20/22. Agreement rec'd from City 3/28/23. Agreement executed 4/6/23. Executed Agreement ret'd to City 4/13/23.

SUR: Partial DSUR under 090490. Aerial photo flown 01/25/19. Add'l CSUR 100%. Photogrammetry 100%. LiDAR FE 100%. U&D 100%. Add'l DSUR (Hydraulics) req'd 5/20/21 100% to Rdwy 6/29/21. Add'l DSUR req'd 8/20/21 to Rdwy 10/8/21, 11/9/21. Add'l DSUR (pavement) LiDAR acquired 7/5/22. Mapping updated 7/15/22. Add'l DSUR (building ties) req'd 9/5/25 to ROW 10/1/25.

PSUR: 45 certs. PSUR to ROW 1/11/21. PSUR for south segment (Hwy 7-Hwy 65B) to ROW 6/17/21. 2 rev. certs, 6 add'l certs & sign locations req'd 12/12/22, 1/26/23. Rev. PSUR (add'l subdivision lots) to ROW 3/9/23. Add'l PSUR req'd 7/11/24 100% by CLS. Add'l PSUR (1 new, 1 rev) req'd 1/15/25 to ROW 2/18/25. Add'l PSUR req'd 3/10/25 to ROW 3/27/25. Add'l PSUR req'd 7/24/25 to ROW 7/31/25. Add'l PSUR (1 cert.) req'd 10/15/25 to ROW 10/21/25. Rev. PSUR (2 certs.) req'd 1/22/26 to ROW 3/4/26.

RDWY: (TW) 090490 - Meeting w/ City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17. DSUR rec'd 8/20/18. 090578 - Floodplain SP req'd. DSUR rec'd 1/19/21. Traffic, TMs, FWD & Soil Survey req 5/5/21. Early Coord Meeting held 5/19/21. Prelim Layouts to ROW & ENV 6/9/21. Hyd Anal complete to BR 7/30/21. Add'l Survey req 8/20/21. DDD apprvd 2/24/22. Signals not warranted at Hwys. 65/7, N. Spring St., E. Wolfe St. Inters. ROW reqmts to ROW 7/5/22. Rdwy Info to Env 8/23/22. UTIL reqmts to ROW 10/14/22. Rev Rdwy Info to Env 1/5/23. PI held 3/9/23. Rev ROW reqmts to ROW 8/16/23. Rev ROW & UTIL reqmts to ROW 9/27/23, 5/29/24, 7/31/24, & 5/30/25.

ROW: Fee - Plans 85% (73 trs). Auth Rec'd 7/2/25. 13/73 apprs made & apprvd; Est 5 bus relos.

UTIL: UFI 11/3/22. Plans to 6 utils 10/3/23. Funds Apprd 11/4/22. 1/6 est rec'd, 1/6 WO issued. Black Hills-WO issued;

Cox Com, Entergy, Harrison Water & Sewer, Ritter, Windstream-pending proposals

MAT: Soil Survey to Rdwy 8/5/21.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

Other Federal-Aid & State Jobs

CA0908 Maxie Camp Rd. – Hwy. 123 (Widening) P.E.

Hwy. 65

(Boone & Newton) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

ENV: ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw, & Keetoowah 3/26/14. Request of no adverse effect to USFWS 5/30/14, rec'd & submitted to CAPM 6/17/14 under CA0906.

PLAN: PE only.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

090637 Hwy. 206 – Western Grove (S)

(Boone & Newton) (burns & mc) (2.14 mi.) (NHS) (Principal Arterial) (4LG) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	20%	15%	60%	100%	NA	
TARGET DATE		Nov 13	Jul 24	Mar 25	Feb 14	Mar 27	Mar 28	SCHEDULED DATE: 2029 STIP FFY: 2028			
END DATE		Nov 13	Jun 24	Mar 25	Feb 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median with 5-lane curb & gutter as needed.

Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0551(152)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21. Project renamed on 12/21/23.

GENERAL: 6,300-7,800 ADT. Split out of Job CA0906. Previously part of Job 090371. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0909.

BRIDGE INFO: M1180 (71.67, Br. Repl., NP, Culv. 7, 1929); M1181 (66.53, Br. Repl., NP, Culv. 6, 1929)

ENV: NEPA process. ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw & Keetoowah 3/26/14. Req of no adverse effect to USFWS 5/30/14; rec'd & submitted to CAPM 6/17/14 under CA0906. CR clearance to file 6/21/22. PI meeting 10/24/24, 4:30-6:30pm @ Western Grove Bible Church, 27503 US 65 Hwy, Western Grove. CR clearance to file 2/4/25. T3CE apprvd 3/19/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: DSUR and PSUR under CA0906. Aerial photo flown 12/13/21.

PSUR: Add'l PSUR (5 rev, 5 new) req'd 4/29/25 to ROW 6/5/25.

RDWY: (TW) No Floodplain SP reqd. PPC rec'd 7/18/14. Prelim Layouts to ROW & ENV 11/30/18. Traffic, FWDs & Soil Survey req 11/30/18. Hyd Anal complete to BR 6/5/19. RDWY Info to ENV 4/29/22. T.O. to CON 8/12/22. Rev 60% Plans rec'd from CON 12/2/22. FI sched 12/7/22. Rev RDWY Info to ENV 1/19/23. TMs req 3/1/23. 60% Plans rev'd & ret'd to CON 4/21/23. Rev 60% Plans rec'd from CON 6/14/24. ROW & UTIL reqm'ts to ROW 6/17/24. PFI req 6/20/24. Rev RDWY Info to ENV 8/13/24. PFI held 9/17/24. Rev RDWY Info to ENV 2/4/25. VE held 7/16/25. VE completed 12/1/25. Traffic rec'd 12/19/25. ESALs rec'd 12/23/25.

ROW: Plans 90% (45 trs)(CA0909). Auth Rec'd 4/28/25. Est 2 Res, 1 Bus & 4 PPO rels.

UTIL: UFI 7/23/19. Plans to 5 utils 1/22/25. Funds Apprd 12/20/24. 1 no adj. Entergy(T)-no adj;

BR: (MCB) 3 RCBC.

MAT: Soil Survey to Rdwy 7/22/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: FWD to RDWY 1/31/2019.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Other Federal-Aid & State Jobs

090669 Western Grove – Hwy. 123 (S)

Hwy. 65

(Newton) (burns & mc) (0.82 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	90%	15%	85%		NA	
TARGET DATE			Jun 23	May 24		Aug 25	Mar 26	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Nov 13	Dec 23	May 24	Feb 14						

TYPE WORK: Replace 1 structure & widen to 5 lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0051(30)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 12/21/23.

GENERAL: 5,200-6,300 ADT.

BRIDGE INFO: 03735 (73.83, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, 1966)

ENV: NA consultation letters to Tribes 5/11/23. Env constraints to ROW and Rdwy 6/15/23. PIF to SHPO 2/2/24, response 2/29/24.. PI meeting 3/26/24 4-7pm Western Grove Bible Church (Fellowship Hall) Western Grove. T3CE apprvd 5/7/24. NW14, no pcn. 2024 Bat Survey Results: MYGR captured.

SUR: DSUR under CA0906. Add'l DSUR (tract 16) req'd 9/27/24.

PSUR: PSUR under CA0906

RDWY: (TW) No Floodplain SP req'd. T.O to CON 4/18/23. 60% Plans rec'd from CON 12/1/23. ROW & UTIL reqm'ts to ROW 12/4/23. PFI req 12/4/23. Rdwy Info to ENV 12/19/23. PFI held 9/17/24. Add'l Survey req 11/15/24. 90% Plans rec'd from CON 5/14/25. DB Hill comments to CON 7/9/25. VE held 7/16/25. VE completed 12/1/25. Traffic rec'd 12/19/25. ESALs rec'd 12/23/25.

ROW: Plans 90% (17 trs). Auth Rec'd 7/11/24. 16/16 apprs made & apprvd; 11 options; 11 paid. 4 condemned- poss. date 2/19/2026.

UTIL: AUI/UFI 12/5/23. Plans to utils 9/30/24. Funds appr'd 12/15/23. 1/3 est rec'd, 1/3 WO issued. Entergy-WO issued

BR: (MCB) Layout 95%. Prelim. Info to Env. 12/6/24. Rec'd. 90% Plans 5/14/25.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (24)

090787 Hwy. 65 Slide Repair (Searcy Co.) (S)

Hwy. 65

(Searcy) (NHS) (Principal Arterial) (4LG) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

CRITICAL NOTES: Emergency relief funding must be obligated by September 2026.

TYPE WORK: Rock Buttress Slide Repair

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 12/2/25.

GENERAL: 5,700 ADT.

RAILROAD INFO: No RR involvement 12/16/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

Other Federal-Aid & State Jobs

CA0802 Dennard – Clinton (Widening) P.E.

Hwy. 65

(Van Buren) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 7/3/14.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

080674 Dennard – Hwy. 110 (Widening) (S)

(Van Buren) (garver) (4.47 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	80%	75%	15%	10%	NA	100%	NA	RQD
TARGET DATE		May 14	May 22	Jun 25	Aug 14	Jun 26	Jun 27	STIP FFY: 2028			
END DATE		May 14	Jun 22		Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0071(43)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 5,700 ADT. Split out of Job CA0801. IOM 03/25/2021 - Project supersedes Job CA0803.

ENV: ENV CON (HNTB). EA. NA consultation letters to Tribes 7/21/22. Env constraints to RDWY 8/12/22. ARS to SHPO 10/4/22. CRS to SHPO 3/6/23, response 3/13/23. Rev constraints to Rdwy 3/10/23. PI meeting 1/23/25 4:30-6:30 pm @ Botkinburg Foursquare Church, 7054 Highway 65N, Clinton. Letter to SHPO 5/22/25, response 6/10/25. 2024 Bat Survey Results: No T&E species. CRS addendum report to SHPO 11/12/25, response 11/19/25. Draft EA to FHWA 11/26/25, FHWA comments received 12/19/25, apprvd 5/12/26.

SUR: DSUR & PSUR under CA0801. Add'l DSUR req'd 9/27/21 to Rdwy 1/20/22. UAV-LiDAR acquired 10/21/21, 11/9/21.

PSUR: Add'l PSUR (Certs 271-290) req'd 9/27/21 to ROW 11/19/21. Add'l PSUR (2 revs) req'd 4/8/25 to ROW 5/15/25. Rev PSUR req'd 5/22/25 to ROW 6/17/25. Add'l PSUR req'd 8/6/25 to ROW 9/4/25. Rev PSUR req'd 10/16/25.

RDWY: (TW) No floodplain SP req'd. PPC rec'd 7/18/14. VE completed 5/22/17 (CA0801). Prelim Layouts to ROW & ENV 2/14/19. Traffic, TMs, FWDs, & Soil Survey req 2/14/19. T.O. to CON 8/28/20. Early Coord Meeting held 1/20/21. Add'l Survey req 9/27/21. 30% plans rec'd from CON 7/21/21. 30% plans rev'd & ret'd to CON 9/9/21. Add'l survey rec'd 1/20/22. ROW & UTIL reqm'ts to ROW 6/23/22. 45% Plans rec'd from CON 6/3/22. Rdwy Info to Env 7/6/22. 45% Plans rev'd & ret'd to CON 7/6/22. Avoidance Alt to ENV 6/24/24.

ROW: FEE - Plans 85% (97 trs). Est. 9 Res, 5 Bus, 3 PPO relos.

UTIL: AUI 5/13/21, UFI 9/6/22. Funds Apprd 9/21/22. AR Tele, Clinton Water, Petit Jean, Ritter-pending proposals

MAT: Soil Survey To Rdwy 7/12/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 3/5/19. FWD to RDWY 12/10/2020.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

020716 I-530 – Hwy. 425 (Minor Widening) (Pine Bluff) (S) I-530 & Hwy. 65

(Jefferson) (iconic) (2.79 mi.) (Interstate) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	NA	100%	NA	
TARGET DATE		Apr 20	Nov 20	Apr 21		Aug 24	Feb 25	STIP FFY: 2025			
END DATE		May 20	Nov 20	Apr 21	May 20	Aug 24	Oct 25				

TYPE WORK: Add paved 8 ft. shoulders (Hwy. 65); Mill & Overlay (I-530)

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0035(64)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.

GENERAL: 13,000-18,000 ADT.

ENV: Tribal consultation letters sent 9/28/20. ARS to SHPO 10/1/20, response 10/1/20. Env Constraints to RDWY 10/22/20. PIF to SHPO 10/30/20, response 10/31/20. Ph I WPI held 2/25/21-3/12/21. T1 CE apprvd 4/8/21. NW14, pcn not reqd.

SUR: Aerial photo flown 1/21/19. Pics available. Photogrammetry 100%. CSUR 100%. DSUR to Rdwy 5/19/20. Add'l DSUR (new right turn lane) req'd 4/6/21 to Rdwy 4/23/21.

PSUR: 62 certs. PSUR to ROW 5/11/20. ROW staking (tract 12) req'd 3/6/23 to ROW 4/4/23. Add'l PSUR (2 revs, 2 add'l trs) req'd 5/8/23 50%.

RDWY: (TW) Floodplain SP req'd. Traffic, TMs & Mat req 11/21/19. DSUR rec'd 5/19/20. T.O. to CON 6/2/20. Early Coord Meeting held 6/3/20. 15% Plans rec'd from CON 6/19/20. 15% Plans rev'd & ret'd to CON 7/2/20. Des Criteria appr'd 7/23/20. 45% Plans rec'd from CON 10/5/20. 45% Plan rev'd & ret'd to CON 10/8/20. 60% Plans rec'd from CON 11/2/20. 60% Plans rev'd & ret'd to CON 11/19/20. Rev 60% Plans rec'd from CON 11/23/20 & 6/23/21. ROW & UTIL reqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. Rev 60% Plans rev'd & ret'd to CON 2/16/21. FI held 5/17/21. 90% Plans rec'd from CON 10/4/22. FFI held 11/15/22. 90% Plans rev'd & ret'd to CON 11/18/22. Rev 90% rec'd from CON 11/30/22. Rev ROW & UTIL reqmts to ROW 6/15/23. Avg Running Speed req 10/18/23. Rev 90% Plans rec'd from CON 10/27/23. DDD apprvd 11/7/23. Rev UTIL reqmts to ROW 6/3/24. Final Plans rec'd from CON 10/12/24. Plans to EST 10/16/24. Interim Est to PM 11/20/24.

ROW: Plans by NTB 90% (30 trs). Auth Rec'd 12/20/21. 29/30 apprs made & apprvd; 26 options; 26 paid & 3 Condemned - Poss. date 6/7/23.

UTIL: UFI 2/23/21; Plans to 13 utils 11/3/21; Funds Apprd 10/28/21. 13/13 est rec'd, 4 no conflict, 9/9 WO issued, 9/9 adj complete. All adjustments complete.

MAT: Soil Survey %AC to Rdwy 11/26/19.

RAILROAD INFO: No RR involvement 5/16/24

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (65 & 66); AR Senate (8)

Other Federal-Aid & State Jobs

020804 Hwys. 65 & 425 Cable Median Barrier Impvts. (S)

Hwys. 65, 65B & 425

(Jefferson & Lincoln) (pickering) (24.67 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				STIP FFY: 2025			
END DATE			Aug 24	Apr 24							

TYPE WORK: 24.67 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-3540(3)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 2,100-7,300 ADT.

ENV: CR clearance to file 4/9/24. T1CE apprvd 4/15/24.

RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 5/30/24. PFI held 6/10/24. ROW & UTIL reqm'ts to ROW 8/12/24. 90% Plans rec'd from CON 8/16/24. 90% Plans rev'd & ret'd to CON 9/3/24. FFI held 9/6/24. Final Plans rec'd from CON 9/30/24. Final Plans rev'd & ret'd to CON 10/9/24. Rev Final Plans rec'd from CON 10/10/24. Plans to EST 10/11/24. Interim Est to PM 5/18/26.

RAILROAD INFO: No RR Involvement 12/12/23

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (65, 66, & 93); AR Senate (8)

020781 Hwy. 65 Cable Median Barrier Impvts. (S)

Hwy. 65

(Chicot, Desha & Drew) (pickering) (30.09 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				STIP FFY: 2026			
END DATE			Aug 24	Apr 24							

TYPE WORK: 30.45 miles of cable median barrier construction.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-0076(334)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 5,700-8,200 ADT.

ENV: CR clearance to file 9/13/23. T1CE apprvd 4/15/24.

RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 5/30/24. 90% Plans rec'd from CON 7/19/24. FFI req 7/24/24. 90% Plans rev'd & ret'd to CON 8/7/24. ROW & UTIL reqm'ts to ROW 8/12/24. Final Plans rec'd from CON 8/15/24. Interim Est to PM 5/18/26.

RAILROAD INFO: No RR Involvement NLA & UPRR track >75' away from Hwy 12/8/23

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (65, 94, & 95); AR Senate (1 & 8)

Other Federal-Aid & State Jobs

020839 Bayou Macon Strs. Rehab. (S)

Hwy. 65

(Chicot) (art) (1.33 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%			NA				
TARGET DATE											
END DATE											

TYPE WORK: Pin and hanger replacement and Polymer Overlay

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0009(54)

BACKGROUND INFO: Project programmed on 5/28/25.

GENERAL: 2,000-4,000 ADT.

BRIDGE INFO: 02219 (62.19, Poly. Ovly., NP, SD, Deck 7, Super. 4, Sub. 6, 1946); 02220 (65.81, Poly. Ovly., NP, SD, Deck 7, Super. 4, Sub. 6, 1946)

ENV: 2024 Bat Survey Results: No T&E species (survey under 020736/020737). Tribal consultation sent 5/5/26. Env constraints to Rdwy 5/12/26.

SUR: DSUR and PSUR under 020736 and 020737.

RDWY: (TW)

RAILROAD INFO: No RR Involvement 6/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

080364 Hwy. 64 – Bruce St. (Conway) (S)

Hwy. 65B

(Faulkner) (art) (0.76 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/RR Xing/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	60%	40%	NA	TBD	30%	RQD
TARGET DATE		Nov 20	Oct 21	Oct 22	Jun 21	Mar 26	Dec 26	SCHEDULED DATE: 07-2027 STIP FFY: 2025			
END DATE		Dec 20	Oct 21	Dec 23	Apr 21						

TYPE WORK: Widening to 5 lanes with curb & gutter.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(46)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 9/21/09.

GENERAL: 15,000-20,000 ADT. Broken out of Job 080273.

ENV: Env handling under Job 080273. Requires reassess. ARS to SHPO 4/22/21, response 4/23/21. Env Constraints to Rdwy 4/30/21. Ph III PI held 6/9/22 4-7p @ Conway Parks & Rec Don Owens Sports Center Conway, AR w/ web comment form availability 6/9-6/24/22. NA consultation letters to tribes 1/17/23. PIF to SHPO 1/20/23, response 2/8/23. draft EA to ID Staff 5/2/23. draft EA FHWA 5/19/23, EA apprvd 6/7/23. Loc & Des Public Hearing held 9/7/23 4-7p @ Conway Parks & Rec Don Owens Sports Center, 10 Lower Ridge Rd, Conway. FONSI issued by FHWA 12/20/23.

LP: City to contribute \$7M toward construction cost for Jobs 080364 & 080619 & will work w/ utils to reduce reimbursable costs on Job 080364. Agreement & Resolution to City 5/10/21. Resolution executed 6/22/21. Agreement rec'd from City 8/31/21. Agreement executed 9/13/21. Executed Agreement ret'd to City 9/14/21.

SUR: Previous DSUR & PSUR under 080273. Rev DSUR to Rdwy 9/30/09. PSUR to ROW 1/11/08. Aerial photo flown 11/27/18. Add'l PICs to Photogrammetry 7/9/20. Photogrammetry update 75%. DSUR update under 080364 100% to Rdwy 12/11/20. Add'l DSUR (tie structure) req'd 11/24/23.

DSUR: CSUR Recon 6/16/20: Recovered Control points 1-14 & 16, DNF 15, 17-18 were found destroyed, TBM 901 found destroyed, 902 found in good condition & 903 not found. Add'l DSUR req'd 9/15/21 100% to Rdwy 1/20/22. Add'l DSUR req'd 2/14/24 to Rdwy 3/28/24.

PSUR: 30 total certs. 16 certs requiring updated surveys. PSUR update to ROW 4/28/21. Add'l existing ROW (Oak St.) to ROW 5/26/22. Rev PSUR req'd 6/13/23 to ROW 6/27/23. Rev. PSUR (RR ROW) to ROW 10/24/23. ROW staking req'd 5/23/24 to ROW 6/3/24. Add'l PSUR (1 cert.) req'd 9/25/24. Re-stake (Tr. 5) req'd 11/8/24 to ROW 11/19/24. Add'l PSUR req'd 12/12/24 (contiguous property) to ROW 1/2/24. ROW re-stake (Trs. 24 & 25x req'd 12/03/25 IP.

RDWY: (TW) No floodplain SP req'd. PPC rec'd 12/14/06. Prelim prints to ROW & Env 12/21/06. DSUR rec'd 4/26/07.

Field insp held 9/11/07. Prelim prints to RR Coord 8/10/07. TMP meeting held 10/17/07. Rdwy info to Env 12/4/07. Rev ROW & Util rqmts to ROW 12/3/09. Add'l turning movements req 1/7/08. Signal study req 3/27/08. Traffic signal warranted at Hwy. 65 & Elm St./3rd St. FI for signals held 5/20/08. Loc & Des doc apprvd 10/23/08. Rev Rdwy info to Env 12/3/09. Interim Est to PM 5/24/18. DSUR rec'd 12/11/20. Early Coord Meeting held 2/11/21. Traffic, TMs & FWD req 4/16/21. ROW rqmts to ROW 10/29/21. FI Held 3/8/22. Rev ROW rqmts to ROW 11/17/22. Util rqmts to ROW 2/8/23. Rev Util rqmts to ROW 3/14/23. Preemption calc's to RR coord 10/27/23. Rev Loc & Des doc apprvd 1/5/24. Add'l DSUR req 2/14/24. Interim Est to PM 4/15/25. Soil Survey req 12/17/25. 60% RR comments rec'd 3/23/26.

ROW: Plans 90% (31 trs.) Initial Auth Rec'd 1/4/24. 27/31 apprs made & apprvd. 18 options. 15 paid & 2 to be condemned. 2/8 Bus & 0/2 PPO rels.

UTIL: AUI/UFI 9/19/07; Plans to 6 utils 2/13/23; Funds Apprd 5/2/22. 5/6 ests rec'd, 1 no conflict, 2/5 WO issued, 1/5 adj complete. Sprint-no conflict; AT&T, Ritter-est rec'd; Conway Corp Elec-partial WO issued; Windstream-adj complete; Conway Corp Tele, Summit-pending proposal;

RAILROAD INFO: RR Involvement 10/14/22 at UP DOT 434232P SP, PE, C&M reqd. 50% plans & rev traffic signal plans to RR 9/23/24. UP rej plan sets 2/18/25. 60% to UP 12/16/25. UP will not review C&M until 100% plan aprvl.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (17)

Other Federal-Aid & State Jobs

080619 Hwy. 60 – I-40 Inters. Impvts. (Conway) (F)

Hwy. 65B

(Faulkner) (alt.delivery) (0.55 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%		15%	NA	100%	90%	
TARGET DATE	Jul 21	Jun 21	May 25	Jun 25	Aug 21	Sep 26	May 27	SCHEDULED DATE: 03-2027 STIP FFY: 2026			
END DATE	May 21	Apr 21	May 25	Aug 25	May 21						

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Intersection improvements; Widen Hwy. 65B to 6 lanes from Hwy. 365 to I-40 EB ramps; raised median; additional turn bay at Equity & Exchange Ave.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/5/20.

GENERAL: 37,000 ADT. Redstone Const. Group selected as CM. Construction expected to begin mid-2027.

ENV: NA consultation letters to tribes 5/18/22. Env Constraints to RDWY 11/8/22. PI Meeting 4/22/25 4:30-6:30 pm @ Second Baptist Church 2600 Dave Ward Drive, Conway. PIF to SHPO 5/27/25, response 6/17/25. T3CE apprvd 8/12/25.

LP: City will contribute \$7M toward Const cost for jobs 080364 & 080619 and will work w/ utils to reduce reimbursable costs on Job 080364. City adopted resolution 6/22/21. Agreement rec'd from City 8/31/21. Agreement executed 9/13/21. Executed Agreement ret'd to City 9/14/2021.

SUR: Aerial photo flown 7/06/18, 1/31/21, 10/15/24. CSUR 100%. Photogrammetry 100%. U&D 95%. DSUR to Rdw 4/12/21. Add'l DSUR req'd 8/14/24 to Alt. Del. 10/21/24. Add'l DSUR req'd 5/20/25 to Alt. Del. 6/5/25.

PSUR: 20 certs. PSUR to ROW 5/18/21. Add'l PSUR req'd 8/14/24 to ROW 9/25/24. Add'l PSUR (1 cert) to ROW 1/29/25. ROW staking req'd 4/9/25 to ROW 4/18/25. ROW staking (southern tracts) req'd 10/1/25 to ROW/Alt. Deliv. 10/9/25.

RDWY: (HL) No Floodplain SP reqd. DSUR rec'd 4/12/21. T.O. to CON 12/15/21. Soil surv req 3/10/23. TMs req to TSMO 8/8/24. Soil Survey req 2/5/25. RDWY Info to ENV 4/8/25. 45% Plans rec'd from Alt Del 1/29/25. 45% Plans to RR Coord 4/22/25. 60% Plans rec'd from Alt Del 5/12/25. PFI req 5/13/25. 60% Plans to RR Coord 5/15/25. 60% Plans rev'd & ret's to Alt Del 5/27/25. PFI & TMP held 7/15/25. Rev ROW reqmts to ROW 8/1/25. 90% Plans rec'd from Alt Del 1/5/26. 90% Plans to RR Coord 1/6/26. Rev ROW & UTIL reqm'ts to ROW 1/6/26. 90% Plans rev'd & ret'd to Alt Del 2/2/26.

ROW: Plans by Garver 90% (19 trs). Auth Rec'd 9/11/25. 19/19 apprs made & apprvd. 1 Deleted. 10 options; 10 paid & 1 to be condemned. 1/7 Util est rec'd

UTIL: AUI 4/13/22, UFI 7/9/24. Funds Apprd 4/11/25. 4/7 est rec'd. Sprint-no adj; AT&T, Summit, Windstream-est rec'd

MAT: soil survey to Rdw 7-11-23

PLAN: Apprvd scoping recommendations memo 5/5/21. City not interested in pursuing bicycle accommodations 4/20/22.

RAILROAD INFO: Possible RR involvement near UP DOT#440532S, 434225E & 434226L, depending on scope possible SP/MCL or SP/C&M 8/15/24. Rcv'd RR 60% comments; to rdwy 1/22/26. 90% to RR 3/23/26; Rcv'd UP apprvl 90% 3/24/26 to rdwy 3/26/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

Other Federal-Aid & State Jobs

070620 Deceiper Creek Str. & Apprs. (S)

Hwy. 67

(Clark) (art) (0.61 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25			Dec 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0010(65)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,000 ADT.

BRIDGE INFO: 01481 (68.33, Br. Repl., NP, SD, Deck 6, Super. 6, Sub. 4, 1931)

ENV: Env constraints to Rdwy 7/16/25. Tribal consultation sent 7/23/25.

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%.

DSUR: NTP to Con 8/1/25. U&D 100%. DSUR to Rdwy 11/6/25.

PSUR: 17 certs. NTP to Con 8/1/25.

RDWY: (TW) Floodplain SP req'd. Traffic req 12/17/25. Traffic rec'd 12/22/25. ESALs rec'd 12/23/25. Soils req 1/6/26.

Early Coord Meeting held 1/15/26. Hyd Anal complete to Bridge 3/4/26. DDD appr'v'd 3/17/26. Prelim ROW memo sent 4/14/26. Prelim ENV memo sent 4/14/26. Prelim Bridge req to Bridge 4/14/26.

UTIL: AUI 5/8/2026

BR: (CMW) Layout 10%.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Other Federal-Aid & State Jobs

061344 UPRR Str. & Apprs. (Perla) (S)

Hwy. 67

(Hot Spring) (garver) (0.23 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	40%	99%	35%	NA	
TARGET DATE		Aug 19	May 20	Aug 20	Mar 23	Aug 25	Jan 26	SCHEDULED DATE: 2028 STIP FFY: 2025			
END DATE		Oct 19	Jul 20	Dec 20	Feb 23	Apr 26					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0030(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11.

GENERAL: 4,600 ADT.

BRIDGE INFO: 01431 (78.64, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)

ENV: Env constraints to Rdwy 1/21/20. tribal consultation letters sent 2/24/20. ARS to SHPO 9/18/20, response 9/18/20.

PIF to SHPO 10/28/20, response 10/29/20. T1-CE apprvd 12/31/20. 2022 Bat Survey Results: no bats captured.

SUR: CSUR 100%. NTP to CON 1/29/19. Aerial photo flown 3/18/19. DSUR 100% to Rdwy 10/4/19. Add'l DSUR req'd 4/1/20 to Rdwy 6/19/20.

PSUR: Exist. ROW to ROW 11/12/19. Add'l PSUR (add'l RR) to ROW 5/18/22. ROW staking req'd 9/8/22. Full PSUR req'd 11/15/22 NTP to Con 12/21/22. PSUR to ROW 2/9/23.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 6/14/19. Des Criteria apprvd 10/11/19.

DSUR rec'd 1/16/20. Early Coord Meeting held 2/25/20. Add'l Survey req 4/1/20. 30% Plans rec'd from CON 4/2/20.

30% Plans rev'd & ret'd to CON 4/24/20. Add'l Survey rec'd 6/22/20. 60% Plans rec'd from CON 7/31/20 & 10/26/20.

ROW reqmts to ROW 7/31/20. UTIL reqmts to ROW 10/30/20. FI req 11/2/20. RDWY Info to ENV 11/10/20. 60%

Plans rev'd & ret'd to CON 12/8/20. FI held 3/13/23. Plans to RR Coord 3/14/25. C&M agreement rec 10/24/25.

ROW: FEE By ARDOT. Plans 80% (8 trs). Initial Auth Rec'd 10/13/21. 8/8 apprs made & apprvd; 10 options & 8 paid. Est. 1 RSO

UTIL: AUI 3/8/19, UFI 8/20/20; Plans to 6 utils 11/2/20; Funds Apprvd 09/3/20. 4/6 est rec'd, 1 no conflict, 1 no involvement, 1/6 WO issued, 1/6 adj complete. Centerpoint-est rec'd; Enable Midstream-no conflict; Ritter-no involvement; South Central Arkansas Elec-WO issued; Entergy-adj complete

BR: (SWP) Layout 99%. UPRR Ph A Concept submittal to TP&P 8/6/20. Rec'd. Ph A, Apv'd. w/ comments, from TP&P 9/18/20. UPRR Ph B 30% submittal to TP&P 3/16/21. Ph B 30% plans Apv'd. by UPRR 4/12/21. Rec'd. 90% Plans 7/3/24 & 11/21/24. Ret'd. comments 90% Plans 1/24/25. Final Plans to PM for Submittal to RR 3/3/25. Rec'd. Approval of Final Plan from Railroad 4/9/25.

MAT: Soil Survey to Rdwy 9/27/19.

RAILROAD INFO: RR involvement at UPRR DOT 425776N (RR-Under), Little Rock Sub, MP 385.75. New DOT assigned is 978156C. PE, SP, C&M req'd; 4/12/21-30% Plan apprvl rec'd from UPRR. Final plan apprvl fm RR 4/9/25. C&M distributed 10/24/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

061261 Redmond Rd. – Cabot (Widening) P.E.

Hwy. 67

(Pulaski & Lonoke) (NHS) (Urban Freeway/Expressway) (4LG)

TYPE WORK: Capacity Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-4360(7)

BACKGROUND INFO: Project programmed on 7/8/09.

GENERAL: 44,000-63,000 ADT.

ENV: Constraints to Planning 4/27/10. Constraints to Rdwy 5/23/11. Public Officials meeting 7/27/10 at AHTD. PI for Planning Study held 8/17/10 in Jacksonville & 8/18/10 in Cabot. Coord from FHWA to 4 tribes 9/16/10. Agency coord sent 9/27/10. Public officials meeting & PI meeting held 9/11/12 in Jacksonville; PI held 9/12/12 in Cabot. Tribal consultation sent 7/28/16.

SUR: Aerial photo (1:24000) for study flown 12/30/08; Aerial photo for DSUR flown 2/18/10; 4/20/10.

RDWY: WO issued to CON for conceptual design 6/9/10.

PLAN: To conduct study of needed improvements.

RAILROAD INFO: No RR involvement 1/3/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (67, 68, 69, & 70); AR Senate (11, 12, & 13)

061631 Hwy. 5 – Hwy. 89 (Cabot) P.E.

Hwy. 67

(Lonoke) (garver) (3.24 mi.) (4LG)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9065(29)

BACKGROUND INFO: Project programmed on 6/19/19.

GENERAL: 40,000-58,000 ADT. IOM 06/19/2019 - New project programmed.

ENV: T3-CE apprvd 4/27/20. Re-eval CE apprvd 5/12/20. Re-eval to FHWA 6/4/25, apprvd 7/28/25.

SUR: DSUR under 061372 to Rdwy 10/2019. PSUR under CA0605.

RDWY: Floodplain SP req'd. T.O. to CON 11/19/19. 30% Plans rec'd from CON 11/20/19. TMP Meeting req 11/20/19. Loc & Des Doc apprvd 5/20/20.

ROW: 12/5/19 Rev'd & Ret'd 30% to CON.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (69); AR Senate (11)

Other Federal-Aid & State Jobs

101131 Current River Str. & Apprs. (S)

Hwy. 67

(Randolph) (art) (0.75 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	90%	75%	100%	100%	50%	100%	NA	
TARGET DATE		Jul 22	Mar 23	Jun 23	Aug 22	Mar 25	Jun 25	SCHEDULED DATE: 09-2028 STIP FFY: 2026			
END DATE		Jul 22	Mar 23	Sep 23	Aug 22	May 25	Jan 26				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0061(24)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 7/2/21.

GENERAL: 7,500 ADT.

BRIDGE INFO: A0615 (55.94, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1929)

ENV: Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 9/30/21. ARS & PIF to SHPO 6/22/23, response 7/18/23. PI meeting held 8/15/23 4-7p @ Pocahontas Community Center 300 Geneva Dr., Pocahontas. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR & PESU likely. T3CE apprvd 9/28/23.

SUR: CSUR 100%. UAV-LiDAR acquired 12/1/21. Mapping 100%. Aerial photo flown 3/2/22. U&D 100%. DSUR to Rdwy 7/19/22. Add'l DSUR req'd 9/30/24 to Rdwy 10/23/24.

PSUR: 7 certs. PSUR to ROW 8/31/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 7/19/22. Materials & Traffic req 7/20/22. Early Coord Meeting held 1/23/23. Prelim Layouts to ROW & ENV 2/23/23. HYD Anal complete to BR 3/16/23. DDD apprvd 3/20/23. ROW & UTIL reqmts to ROW 3/31/23. Rdwy Info to Env 4/12/23. PFI held 8/15/23. Loc & Des Doc apprvd 10/16/23. Add'l Survey req 9/30/24.

ROW: Plans 90% (6 trs.) Initial Auth Rec'd 11/13/23. 6/6 apprs made & apprvd; 5 options; 5 paid & 1 State of Arkansas tract.

UTIL: AUI 1/26/23, UFI 5/10/23, Plans to 5 utils 3/4/24. 5/5 est rec'd, 2/2 WO issued, 3 no adj, 2 adj complete. Funds Apprvd 12/15/23. All adjustments complete.

BR: (CMW) Layout 90%. Prelim. Info to Env. 12/6/24.

MAT: RV to Rdwy - 7/21/22. Geotech Report sent 11/5/24

RAILROAD INFO: No RR involvement 11/29/23

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

050420 Hwy. 394 – Moorefield (S)

Hwy. 69

(Independence) (volkert) (1.63 mi.) (APHN) (Minor Arterial) /STBGP/RR Xing/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	95%	45%	NA	100%	90%	
TARGET DATE		Jun 20	Jun 21	Aug 21		Aug 25	Aug 25	STIP FFY: 2025			
END DATE		Jun 20	Jun 21	Aug 21	Jul 20						

TYPE WORK: Widen to 3 lanes. Includes installation of traffic signal w/ interconnect at Hwy.

233 & RR signal upgrades at Missouri & Northern Arkansas RR crossing w/ Hwy. 233.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: RHCP-RPD-STP-STPF-0032(38)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/24/21.

GENERAL: 7,000-9,400 ADT. RR Signal Upgrade & traffic signal interconnect were approved by MO 2018-067.

ENV: PI to be scheduled. Tribal consultation letters sent 8/13/20. ARS to SHPO 10/16/20, response 10/19/20.

Constraints to RDWY 12/3/20. PIF to SHPO 6/11/21, response 6/16/21. T1CE apprvd 8/19/21. NW14, no pcn.

SUR: Aerial photo flown 12/18/18, 1/31/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20.

U&D 100%. DSUR to RdwY 6/24/20. Add'l DSUR req'd 10/15/20 to RdwY 1/28/21. Add'l DSUR req'd 7/9/21 to RdwY

9/22/21. Add'l DSUR (tract 2 sign) req'd 2/16/23 to ROW 3/10/23.

PSUR: 65 certs. NTP to Con 3/24/20. PSUR to ROW 7/7/20. Add'l Existing ROW req'd 7/9/21 to ROW 7/30/21.

Add'l PSUR (15 certs) by NTB to ROW 3/15/22. RR ROW revisions req'd 10/22/24 to ROW 10/30/24.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 6/24/20. Traffic, TMs, & MAT req 9/4/20. Early Coord Meeting held

9/18/20. Add'l Survey req 10/15/20. Hyd Anal complete to BR 2/3/21 & 5/17/21. Prelim Layout to ROW, ENV, & RR

Coord 3/9/21. RDWY Info to ENV 4/14/21. Des Criteria appr'd 5/17/21. 30% Plans & Preemption Calc's to RR Coord

5/27/21. ROW reqm'ts to ROW 6/30/21. Add'l Survey req 7/9/21. Add'l Survey rec'd 9/22/21. Soil Survey req 2/11/22.

Rev Preemption Calc's to RR Coord 4/26/22. Signed Preemption req form to RR Coord 10/27/23. FWDs req'd 9/7/22.

UTIL reqm'ts to ROW 12/1/22. T.O. to CON 7/1/24. 60% Plans rec'd from CON 9/6/24.

ROW: Plans by B & F - Plans 90% (26 Trs) Initial Auth Rec'd 5/24/22. 26/26 apprs made & appr'd; 30 Options; 21 paid;

2 Donations & 1 condemned - poss. date 9/5/2024. 1/1 res, 1/1 PPO Relos moved.

UTIL: AUI 3/4/20, UFI 5/16/22; Plans to 9 utils 11/2/22; Funds Appr'd 6/6/22. 8/9 est rec'd, 2 no adj, 2 no conflict, 4/5

WO issued, 3/5 adj complete. Summit Batesville Water-no conflict; Enable Gas(T), Entergy(T)-no adj; Ritter-WO

issued; AT&T, Entergy(D), Rock-Moore Water(PE & Constr)-adj complete; Suddenlink-pending proposal;

MAT: Soil Survey %AC to RdwY 9/8/2020. Soil Survey 90%. Completed 8-8-22

RAILROAD INFO: RR Involvement at-grade UP/MNA (DOT 437727B). SP, PE & C&M Rqd. Sub rev Final traffic sig

plans to UP 2/23/24. 60% plans to RR's 9/10/24. MNA ret commnts 10/10/24, UP ret commnts 10/17/24. UP will not

apprv/review C&M w/o final plan apprvl.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

Other Federal-Aid & State Jobs

100615 I-555 – Hwy. 463 (Trumann) (S)

Hwy. 69

(Poinsett) (craft-tull) (1.68 mi.) (APHN) (Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	95%	75%	100%	67%	NA	100%	95%	TBD
TARGET DATE		Dec 17	Apr 21	Jul 21	Jun 20	Mar 25	Dec 25	STIP FFY: 2025			
END DATE		Sep 17	Apr 21	May 21	Jul 17	May 25					

TYPE WORK: Widen to 3 lanes with curb and gutter. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9421(2)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/04.

GENERAL: 3,400-8,600 ADT.

ENV: Tribal consultation sent 7/16/18. RTA for 13 properties to SHPO 8/9/18; 1 property eligible 8/9/18. Constraints to BR, RDWY & SUR 2/7/19. PI held 12/3/19. SHPO response to PIF 4/13/21. T3-CE apprvd 5/27/21. NW14 permit req to USACE

SUR: -

DSUR: Aerial photo flown 1/10/16. CSUR 100%. Photogrammetry 100%. NTP to CON 6/1/17. U&D 100%. DSUR to Rdwy 9/13/17. Add'l DSUR req'd 6/13/19, 100% to Rdwy 7/29/19.

PSUR: 102 certs. PSUR to ROW 7/21/17. ROW staking req'd 3/8/22 to ROW 4/22/22. Add'l PSUR req'd 6/22/22.

Tract 50 re-stake req'd 10/6/22 to ROW 10/11/22. ROW re-stake (trs 12, 13, 18, 25) req'd 10/18/22 to ROW 10/28/22. Tract 10 re-stake req'd 12/15/22 to ROW 1/26/23.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 9/14/17. T.O. to CON 9/6/18. Traffic & FWD req 12/20/18. Soil Survey req 1/15/19. TMs req 1/15/19. Des Criteria appr'd 3/29/19. Add'l Survey req 6/13/19. 30% Plans rec'd from CON 8/14/19. 30% Plans rev'd & ret'd to CON 9/26/19. ROW & UTIL Cost Est req to ROW 2/24/20 & 8/14/20. 60% Plans rec'd from CON 3/15/21. FI held 3/31/21. RDWY Info to ENV 4/9/21. ROW & UTIL req'mts to ROW 4/15/21. Loc & Des Doc appr'd 6/2/21. 60% Plans rev'd & ret'd to CON 6/18/21. Rev 60% Plans rec'd from CON 7/13/21. Rev 60% Plans rev'd & ret'd to CON 8/16/21. 90% Plans rec'd from CON 10/7/22. FFI held 10/24/22. Plans to EST 10/11/22. 90% Plans rev'd & ret'd to CON 9/5/23. Final Plans rec'd from CON 11/6/23. Final Plans to EST 11/6/23. Interim Est to PM 1/22/25.

ROW: Fee - By ARDOT. Plans 90% (98 trs.) Initial Auth Rec'd 8/30/21. 98/98 apprs made & appr'd; 92 options; 1 Donation; 92 paid & 6 condemned - poss date 4/2/24. 2/2 Bus & 1/1 PPO relos moved.

UTIL: AUI 4/26/17, UFI 10/10/17; Plans to 7 utils 4/7/21, Plans to 2 util 11/17/22; Funds Appr'd 09/03/20. 8/8 est rec'd, 6/6 WO issued, 2 no adj, 2/6 adj complete. AT&T, Energy Transfer-no adj; Brightspeed, Craighead Elec., Ritter, Summit, Trumann Water & Sewer-WO issued; Entergy, Truman Water(PE)-adj complete;

MAT: Soil Survey to Rdwy 5/30/19.

RAILROAD INFO: No RR involvement 5/16/24

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/24/2019. TMs sent to RDWY 2/14/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

030412 Hwy. 70 Strs. & Apprs. (S)

Hwy. 70

(Sevier) (neel-schaffer) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	75%	75%	100%	NA	TBD
TARGET DATE		Dec 19	Mar 21	Jun 21	Nov 20	Jul 24	Mar 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Feb 20	Apr 21	Jul 21	Dec 20	Aug 24					

TYPE WORK: Replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0066(29)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 3,800-4,400 ADT.

BRIDGE INFO: 02461 (78.94, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1947); 02462 (29.55, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 6, 1947); 02463 (62.59, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1947)

ENV: tribal consultation letters sent 2/20/20. Constraints to BR & RDWY 3/9/20. PIF to SHPO 6/9/21, response 6/11/21. T3CE apprvd 7/6/21. 2022 Bat Survey Results: No T&E bats captured. NW14 permit to USACE 12/10/24.

SUR: Aerial photo flown 2/20/12.

DSUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 3/6/19. U&D 100%. DSUR to Rdwy 02/06/20. Add'l DSUR req'd 10/27/20 to Rdwy 11/18/20.

PSUR: (13 Trs) PSUR to ROW 12/3/20. Add'l PSUR (3 trs) req'd 9/2/22 to ROW 9/27/22. ROW staking req'd 4/26/23 to ROW 6/28/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/6/20. Early Coord Meeting held 2/18/20. Traffic & Materials req 8/20/20. T.O. to CON 8/21/20. Prelim Layouts to ENV 9/1/20. Kick-Off Meeting held 9/9/20. Add'l Survey req 10/9/20. 30% Plans rec'd from CON 10/26/20. Add'l Survey req 10/26/20. 30% Plans rev'd & ret'd to CON 11/16/20. Add'l DSUR rec'd 11/18/20. Rev 30% Plans rec'd from CON 12/16/20 & 1/8/21. Rev 30% Plans rev'd & ret'd to CON 12/17/20 & 1/11/21. Des Criteria apprvd 1/26/21. 60% Plans rec'd from CON 3/19/21. ROW & UTIL reqmts to ROW 4/6/21. FI held 4/9/21. RDWY Info to ENV 5/20/21. 60% Plans rev'd & ret'd to CON 5/27/21. Loc & Des Doc apprvd 7/12/21. 90% Plans rec'd from CON 6/28/23. Plans to Est 7/10/23. 90% Plans ret'd to CON 8/18/23. Plans cert by CON 6/19/23. FFI held 7/24/23.

ROW: Garver Fee - Plans 90% (10 trs). Initial Auth Rec'd 8/30/21. 10/10 apprs made & apprvd. 8 options;1 Donation;9 paid; 1 Condemned - Poss. date 2/1/24.

UTIL: AUI 1/21/20, UFI 8/18/20; Plans to 3 utils 6/15/21; Funds Apprvd 12/08/20.

2/2 ests rec'd, 1 no conflict, 2/2 WO issued, 1/2 adj complete. Sevier Co Water-no conflict; Windstream-WO issued; Southwest AR Elec-adj complete

BR: (CMW) Layout 90%. Prelim. Info. to Env. 3/31/2023. Rec'd. 90% Plans 6/28/23.

MAT: Soil Survey %AC to Rdwy 8/31/20. Subsurf Invest by Terracon

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

061764 Hwy. 70 Str. & Apprs. (Little Rock) (S)

Hwy. 70

(Pulaski) (urb) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	20%	75%			0%		NA	
TARGET DATE		Feb 24			Jun 24			STIP FFY: 2026			
END DATE		Feb 24			Sep 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9253(118)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 9,300 ADT.

BRIDGE INFO: M0129 (55.17, Br. Repl., P1, Deck 5, Super. 5, Sub. 7, 1920)

ENV: EPD. Tribal consultation letters sent 2/8/24. Env constraints to Rdwy & ROW 4/10/24. ARS to SHPO 11/8/24, response 12/10/24. 2025 Bat Survey Results: PESU confirmed.

SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/7/24.

PSUR: 24 Certs. PSUR to ROW 9/4/24.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 5/10/23. DSUR rec'd 2/7/24. Early Coord Meeting held 3/19/24.

UTIL: AT&T, Central AR Water, Comcast, Little Rock Water, Ritter, Summit, UPN-pending proposals

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

012440 Central AR – West Memphis ITS Impvts. Ph. 2 (S)

Hwy. 70

(Various) (garver) (NHS) (Urban Minor Arterial) (4LG) /CRP-FLEX/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	95%	100%	NA	NA	NA	NA		95%	
TARGET DATE			Jun 23	Apr 24				STIP FFY: 2025			
END DATE			Dec 23	Jun 24							

TYPE WORK: ITS improvements: Signal Upgrades, Way Finding Static/Hybrid signs.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPF-0076(331)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/13/22.

GENERAL: 810-19,000 ADT. Broken out of Job 012410

ENV: CR letter to SHPO 3/13/24, response 4/4/24. 4(f) de minimis completed 5/9/24. T3CE apprvd 6/6/24.

RDWY: (HL) 30% Plans rec'd from Maint 5/4/23. 30% Plans rev'd & ret'd to Maint 5/16/23. 60% Plans rec'd from Maint 8/1/23. 60% Plans rev'd & ret'd to Maint 8/4/23. Rev 60% plans rec'd from Maint 11/29/23. ROW & UTIL reqm'ts to ROW 12/4/23. 100% Plans rec'd from Maint 8/16/24. Interim EST to PM 11/20/24 & 5/1/26.

BR: (SWP) LRFD Std. Overhead Signs for Maint. T-Mount already reviewed.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, 61, 62, 63, 64, & 67); AR Senate (9, 10, 11, & 12)

Other Federal-Aid & State Jobs

110752 Ditch at L.M. 17.388 Str. & Apprs. (S)

Hwy. 70

(St. Francis) (iconic) (0.04 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	15%	15%	50%	35%	NA	
TARGET DATE			Feb 24	Feb 24		May 25	Nov 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE	Jul 23	Feb 24	May 24	Jul 23							

TYPE WORK: Replace 1 structure with R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0068(51)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,800 ADT.

BRIDGE INFO: M1336 (52.64, Br. Repl., NP, SD, Culv. 4, 1931)

ENV: EPD. Env constraints to Rdwy 7/26/23. PIF to SHPO 3/6/24, response 4/5/24. T1CE apprvd 5/3/24. VPI from 10/14 to 10/29/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo flown 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/14/23.

PSUR: Existing ROW to ROW 7/17/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/14/23. T.O. to CON 7/21/23. Hyd Anal complete to BR 8/2/23. 30% Plans rec'd from CON 8/22/23. 60% Plans rec'd from CON 10/20/23. DDD apprvd 11/14/23. Rev 60% Plans From CON 12/6/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/16/24. PFI held 4/24/24. 90% Plans rec'd from CON 7/1/24. FFI held 7/1/24. 90% Plans to EST 7/2/24. Soil Survey req 4/8/25.

ROW: CO - Plans 85% (3 trs). Auth Rec'd 6/5/24.

UTIL: AUI/UFI 4/24/24; Plans to 9 utils 6/17/25; Funds Apprpd 3/19/25. 6/9 ests rec'd; 3 no adj. AR Elec Coop, AT&T AR, Woodruff Elec-est rec'd; AT&T Comm, Forest City W&S, Summit-no adj;

BR: (CMW) RCBC

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (10)

Other Federal-Aid & State Jobs

110828 Fifteenmile Bayou Str. & Apprs. (West Memphis) (S)

Hwy. 70

(Crittenden) (urb) (APHN) (Urban Minor Arterial) / CoE/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	80%	75%	40%	20%	5%	35%	NA	
TARGET DATE		Dec 24	Sep 25	Apr 26	Jan 25	Feb 27	Oct 27	SCHEDULED DATE: 11-2027			
END DATE		Jan 25	Feb 26		Feb 25						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9448(57)

BACKGROUND INFO: Project programmed on 4/22/24.

GENERAL: 4,800 ADT.

BRIDGE INFO: 06454 (89.83, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1994)

ENV: FONSI issued by USACE 3/30/2009. Env constraints to Rdwy 5/21/25. Re-eval required (USACE to complete).

Tribal consultation letters sent 8/26/25.

LP: Department to handle all phases. USACE to reimburse all costs. MO2023-097. Agreement executed 6/17/25.

SUR: CSUR 100%. UAV-LiDAR acquired 6/13/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/13/25.

PSUR: NTP to Con 12/5/24. PSUR to ROW 2/11/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 1/13/25. Early Coord Meeting held 2/4/25. Prelim Bridge Info req 4/7/25.

Prelim Layouts to ROW & ENV 4/7/25. Soil Survey & Traffic req 4/7/25. Hyd anal complete to Bridge 7/17/25. DDD apprv'd 8/27/25. ROW & UTIL reqm'ts to ROW 2/2/26. RDWY Info to ENV 2/2/26.

ROW: FEE - Plans 90% (4 trs). 4/4 apprs made.

UTIL: AUI 2/4/25, UFI 3/12/25; Plans to 9 utils 3/12/26; Funds Apprvd 12/2/25. 3/9 est rec'd, 1 no conflict, 1 no involvement. Comcast-no involvement; West Memphis Utils-no conflict; Summit-no adj

BR: (CMW) 1 Bridge. Layout 85%.

MAT: SS to RDWY 1-21-26

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

012559 Hwys. 70 & 91 Ped. Impvts. (Craighead & Crittenden Cos.) (S)

Hwys. 70 & 91

(Craighead & Crittenden) (burns-mcd) (1.48 mi.) (NHS) (Urban Principal Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	70%	100%	30%	NA	NA	NA		60%	
TARGET DATE	Nov 25	Mar 26	Apr 26	Jul 26	Apr 26			SCHEDULED DATE: 11-2026			
END DATE	Jan 26	Mar 26	Apr 26	Apr 26							

TYPE WORK: Construct Crosswalks, Pedestrian & ADA Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: VRU-0076(398)

BACKGROUND INFO: Project programmed on 9/16/25.

GENERAL: 11,000-20,000 ADT.

ENV: Tribal consultation letters sent 2/2/26. Letter to SHPO 2/20/26, response 2/23/26. Env constraints to Rdwy 3/20/26. PCE apprvd 4/30/26.

SUR: Aerial photo flown 10/21/25. CSUR 100% (GPS ctl only). Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/20/26.

PSUR: Existing ROW only.

RDWY: (HL) DSUR rec'd 3/20/26. ADT req 4/6/26. 60% Plans rec'd from CON 4/10/26. 60% Plans rev'd & ret'd to CON

4/21/26. UTIL reqm'ts to ROW 4/28/26. PFI & TMP Meeting held 5/6/26. Interim Est to PM 5/18/26.

RAILROAD INFO: No RR involvement UP DOT# 672537S closed & tracks removed 9/18/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (32, 35, & 63); AR Senate (9 & 20)

Other Federal-Aid & State Jobs

030601 Nix Creek Str. & Apprs. (Texarkana) (S)

Hwy. 71

(Miller) (m.baker) (0.3 mi.) (APHN) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	100%	65%	50%	75%	15%	30%	5%	35%	NA	
TARGET DATE		Dec 23	Jun 25	Sep 25	Jan 24	Jul 26	Jul 27	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Feb 24	Jul 25		May 24						

TYPE WORK: Replace 1 bridge; includes shared-use path on east side

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0046(57)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 11,000 ADT.

BRIDGE INFO: 02094 (48.44, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, Hist., 1939)

ENV: NA consultation letters to Tribes 3/16/23. Env constraints to Rdwy 9/28/23. ARS to SHPO 10/29/24, response 11/21/24. 2024 Acoustic Bat Survey Results: No T&E species. PIF to SHPO 6/18/25, response 7/23/25 (MOA and 4f required).

SUR: Partial DSUR under 030388. Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 10/2/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/5/24. Add'l DSUR req'd 1/22/25 to Rdwy 3/7/25.

PSUR: Add'l PSUR req'd 1/22/25 to ROW 2/26/25.

RDWY: (ND) Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 2/5/24. Early Coord Meeting held 3/26/24.

T.O. to CON 6/18/24. Kickoff/Early Coord Meeting held 7/31/24. DDD appr'd 11/6/24. 30% Plans rec'd from CON 2/12/25. Prelim Layouts to ROW & ENV 2/12/25. Soil Survey req 2/12/25. 30% Plans rev'd & ret'd to CON 2/17/25.

60% Plans rec'd from CON 4/30/25. 60% Plans rev'd & ret'd to CON 5/23/25. Rev 60% Plans rec'd from CON 7/7/25.

ROW & UTIL reqm'ts to ROW 7/8/25. RDWY Info to ENV 7/8/25. Soil Survey rec'd 7/9/25.

ROW: FEE - Plans 85% (17 trs).

UTIL: AUI 8/22/24, UFI 1/22/25; Plans to 6 utils 5/12/25, Rev plans to 6 utils 7/21/25; Funds Apprvd 3/19/25. 2/2 est rec'd, 4 no conflict. American Elec Power, Lumen, Conterra Networks, Summit-no conflict; Texarkana Water, Windstream-est rec'd

BR: (MCB) Layout 90%.

MAT: Soil Survey sent to RDWY 7-9-25

RAILROAD INFO: RR involvement at UPRR DOT 789618U. 30% plans to RR 2/27/25. PE, SP, C&M reqd 3/11/25. 60% plans to RR 12/30/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030304 Texarkana – De Queen P.E.

Hwy. 71

(Little River, Miller & Sevier) (con) (NHS) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CA-HPP-1514(2)

BACKGROUND INFO: Project programmed on 5/19/03.

GENERAL: Hwy 67 – Hwy 71: W.O. issued to CON 12/29/03. Kick-off meeting held 1/14/04.

ENV: Env handling under Job 30108. FEIS appr'd by FHWA-AR 1/24/02. ROD issued 12/9/02. Ind 404 issued 12/18/02, permit extension issued 12/21/07, permit expires 12/31/12.

SUR: Control Survey 60%.

DSUR: Aerial photo flown 3/19/03; 3/27/03.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030477 Hwy. 67 – Arkansas Blvd. (Texarkana) (F)

Hwy. 71

(Miller) (bridgefarmer) (2.46 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%		10%	NA	100%		NA
TARGET DATE		Jun 24	Oct 25	Jan 26	Aug 24	Oct 26	Oct 27	SCHEDULED DATE: 2028 STIP FFY: 2028			
END DATE		Jun 24	Oct 25	Nov 25	Jun 24						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Reconstruction, construct 5' sidewalk on east side, & construct 8' shared use path & lighting on west side

WORK ZONE POLICY: Significant.

FAP NUMBER: STPLC-9414(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/8/23 & 4/1/24.

GENERAL: 3,500-21,000 ADT.

ENV: CR clearance to file 3/5/25. PI meeting 8/7/25 4:30-6:30 pm @ Beech Street First Baptist Church, 507 Pecan Street, Texarkana. T1CE apprvd 11/18/25.

LP: Partnering w/ TXDOT. Partnering letter w/ draft agreement to TXDOT 12/11/2019. Rec'd letter from TXDOT 2/3/20 agreeing to partner w/ ARDOT leading the project. TXDOT confirmed scope on TX side is also system preservation via email 4/14/20. Rec'd TXDOT agreement comments 8/18/20. Final agreement apprvd 8/22/20. TX to sign & return for execution. Agreement executed 8/25/21. Executed Agreement ret'd to TXDOT 9/3/21.

SUR: Aerial photo flown 3/5/19, 1/30/24, 10/10/24. CSUR 100%. Photo Ctl to Photogrammetry 9/11/20. Photogrammetry 70%. UAV-LiDAR acquired 2/8/24. Feature extraction 100%.

DSUR: U&D 100%. Add'l DSUR req'd 9/25/24 95%. Plan mapping 100%. Add'l UAV-LiDAR acquired 11/6/24. Feature extraction 100%.

PSUR: Existing right of way only to ROW 6/13/24. PSUR IP (43 certs).

RDWY: (TW) No Floodplain SP req'd. Traffic & Materials req 5/17/21. T.O. to CON 4/30/24. DSUR rec'd 6/18/24. Early Coord Meeting held 8/8/24. Add'l DSUR req 11/1/24. Rev DSUR rec'd 2/26/25. 30% Plans rec'd from CON 3/7/25. 60% Plans rec'd from CON 10/24/25. ROW & UTIL reqm'ts to ROW 10/31/25. RDWY Info to ENV sent 10/31/25. Interim EST to PM 12/11/25. TxDOT 60% comments rec'd 1/23/26.

UTIL: AUI 4/12/23, UFI 5/8/24. Funds Req'd 2/9/26.

MAT: Soil Survey %AC to Rdwy 8/9/2021.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

Other Federal-Aid & State Jobs

030531 Red River – Ogden (S)

Hwy. 71

(Little River) (fre) (1.46 mi.) (NHS) (Principal Arterial) /PROTECT/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	100%	NA	100%	NA	NA
TARGET DATE		Jan 20	May 21	Jun 21	Feb 20	Feb 23	Dec 25	SCHEDULED DATE: 08-2026 STIP FFY: 2025			
END DATE		Jan 20	May 21	Sep 21	Feb 20	Apr 24	Jun 25				

TYPE WORK: Raise roadway grade.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: PRTT-0041(46)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 12,000 ADT.

ENV: Env constraints to RDWY 7/15/20. Tribal consultation letters sent 9/8/20. PIF to SHPO 6/28/21, response 6/29/21.

T3CE apprvd 9/15/21. NW14 permit request to USACE 7/21/23. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 3/5/19. CSUR 100%. Photo mapping 100%. NTP to CON 10/21/19. U&D 100%. DSUR to Rdwy 1/3/20.

PSUR: 15 certs. NTP to CON 10/29/19. PSUR to ROW 02/07/20. C of A added 3/7/22. ROW staking req'd 10/18/22 to ROW 12/16/22.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 1/3/20. Prelim Layouts to ROW & ENV 2/21/20. Traffic & Soil Survey req 2/21/20. Des Criteria appr'd 10/16/20. ROW reqm'ts to ROW 5/28/21. RDWY Info to ENV 5/28/21. UTIL reqm'ts to ROW 10/1/21. FI held 10/21/21. Rev ROW & UTIL reqm'ts to ROW 3/9/22. Plans to EST 10/10/23. Plans cert by HYD 10/17/23. FFI held 10/24/23. Interim Est to PM 7/11/25.

ROW: Plans by NTB (90%) (7 trs). Initial Auth Rec'd 4/21/22. 7/7 apprs made; 7/7 apprvd; 7 Options & 7 paid.

UTIL: AU 3/18/20, UFI 10/22/20. Plans to 5 utils 10/14/21, 1 util 8/12/22. Funds Appr'd 10/28/20. Adjustments Complete

MAT: Soil Survey to Rdwy 9/8/2020.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030607 Winters Creek Str. & Apprs. (S)

Hwy. 71

(Sevier) (garver) (0.5 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	15%	60%	100%	NA	
TARGET DATE		Mar 24	Sep 24	May 25	Apr 24	Jan 26	Sep 26	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Mar 24	Jan 25	May 25	Jun 24	Nov 25					

TYPE WORK: Replace 1 bridge w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0066(44)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/9/23.

GENERAL: 4,800 ADT.

BRIDGE INFO: 01707 (64.78, Br. Repl., P4, Deck 6, Super. 6, Sub. 7, 1934)

ENV: Tribal consultation letters sent 10/15/24. Env constraints to Rdwy 10/17/24. CRS Report to SHPO 4/21/25,

response 5/12/25. T1CE apprvd 5/14/25. 2024 Acoustic Bat Survey Results: CORA, PESU likely.

SUR: Aerial phot flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 12/11/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/13/24.

PSUR: 2 certs. PSUR to ROW 6/21/24. Add'l PSUR (6 certs) req'd 2/26/25 to ROW 4/17/25.

RDWY: (AH) Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 3/13/24. T.O. to CON 8/5/24. Early Coord Meeting held 10/16/24. DDD apprvd 10/22/24. 30% Plans rec'd from CON 11/8/24. Prelim Layouts to ROW & ENV 11/14/24. Soil Survey req 11/14/24. 30% Plans rev'd & ret'd to CON 12/3/24. 60% Plans rec'd from CON 12/31/24.

ROW & UTIL reqm'ts to ROW 1/6/25. RDWY Info to ENV 1/6/25. PFI & TMP Meeting held 1/21/25. 60% Plans rev'd & ret'd to CON 1/21/25. Soil Survey rec'd 5/14/25.

ROW: Plans 85% (5 trs). Auth Rec'd 6/6/25. 5/5 apprs made & 5/5 apprs apprvd; 5 options & 5 paid.

UTIL: AUI 2/6/24, UFI 12/16/24. Plans to 4 utils 8/15/25. Funds Appr'd 1/17/25. 1/5 est rec'd, 1 no involvement.

American Elec Power(SWEPSCO)-no involvement; American Elec Power (Trans), Windstream, Sevier Co Water(PE & Constr)-pending proposal; Summit-non-reimbursable

MAT: SS to RDWY 5/14/25.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030624 Hwy. 71 Strs. & Apprs. (Sevier Co.) (S)

Hwy. 71

(Sevier) (urb) (NHS) (Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%		NA	
TARGET DATE											
END DATE		Jul 24			Jan 25						

TYPE WORK: Replace 6 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0066(46)

BACKGROUND INFO: Project programmed on 2/9/23.

GENERAL: 4,500-5,600 ADT.

BRIDGE INFO: 01321 (64.41, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1934); 01869 (67.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 7, 1934); 02028 (63.31, Br. Repl., P4, Deck 5, Super. 5, Sub. 6, 1937); 02029 (66.92, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02030 (68.72, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02040 (79.89, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, Hist., 1938)

ENV: Env constraints to RDWY 4/28/25. 2025 Bat Survey Results: PESU confirmed.

SUR: Aerial photo flown 3/28/23. DSUR & PSUR for str 02040 under 030591. CSUR 100%. UAV-LiDAR acquired 12/11/23 & 12/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/25/24.

PSUR: 22 certs. NTP to Con 9/20/24. PSUR to ROW 1/28/25.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 5/3/23. Mat rec'd 12/2/24.

RAILROAD INFO: RR involvement at DQE RR, 845285Y (str. 02040) MP 12.00 SP, PE & C&M reqd.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

030026 Cossatot River – De Queen (S)

Hwy. 71

(Sevier) (garver) (5.7 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	100%	85%	100%	NA	
TARGET DATE		Nov 04	Apr 19	Oct 20	May 04	Jan 24	Mar 25	SCHEDULED DATE: 2029 STIP FFY: 2027			
END DATE		Nov 04	Aug 19	Nov 20	May 04	Mar 24	Oct 25				

TYPE WORK: Widen to 5 lanes with shoulders & replace 2 structures.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: RPEF-0066(35)

BACKGROUND INFO: First appeared in the 2005-2007 STIP. Project programmed on 2/2/88.

GENERAL: 6,600 ADT. Project was included in the 2005-2007 STIP for FFY 2005. Project deferred in 2005 because of City's inability to fund utility relocation. Project funded & renamed in the 2016-2020 STIP.

BRIDGE INFO: 02061 (81.77, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1940); 02062 (72.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)

ENV: Public water supply involved. PI 2/22/05. Arch report apprvd by SHPO 6/8/05. T2 CE apprvd 6/10/05. Reassmt req'd. Tribal consultation sent 12/13/18. ARS to SHPO 5/23/19; response 6/5/19. PIF to SHPO 8/5/19. PI held 8/20/19 @ Memorial Missionary Baptist Church (Fellowship Hall), 802 E. Vandervoot Ave., DeQueen. EA req. EA info req to RDWY, TPP & ROW 12/11/19. DPH to be scheduled. Draft EA to FHWA 5/29/20, apprvd 6/16/20. EA review to statewide clearinghouse 6/18/20. Virtual Loc & Des PH WebEx event held 8/13/20 5:30-6:30 @ www.ardot.gov. FONSI to FHWA 10/30/20, apprvd 11/2/20. NW14 req to USACE 9/24/20, issued 12/3/21. 2024 Bat Survey Results: No T&E species.

SUR: CSUR 100%. Aerial photo flown 2/9/93, 01/15/02; 2/8/13.

DSUR: DSUR to Rdwy 11/3/04. Add'l DSUR (pavement) req'd 11/30/16. DSUR under 003948. Add'l DSUR req'd 12/3/18 to Rdwy 3/8/19, 4/24/19. Add'l DSUR req'd (by ROW) 1/16/20, 100% to ROW 1/31/20. Add'l DSUR req'd (signs) 9/8/22 to ROW 9/20/22.

PSUR: (124 trs) PSUR to Rdwy to ROW 5/14/04. PSUR update 100% to Rdwy 3/21/19. Add'l PSUR req'd 1/14/21 (6 rev, 14 add'l trs) to ROW 3/17/21. Add'l PSUR (2 trs) req'd 9/23/21 to ROW 9/23/21. ROW staking req'd 11/8/21 to ROW 3/4/22. Rev. PSUR (4 rev, 2 add'l certs) req'd 4/28/22 to ROW 6/30/22. ROW staking req'd 1/17/23 to ROW 1/26/23, 2/23/23.

RDWY: (TW) Floodplain SP req'd. PPC rec'd 7/8/04. Prelim Layout to ROW & ENV 8/3/04. DSUR rec'd by Rdwy 11/4/04. Rev Prelim Layouts to ROW & Env 11/16/04. Traffic req 11/16/04. Hyd Anal complete to BR 12/10/04. FI held 2/22/05. Rdwy Info to Env 4/6/05. Rev ROW & UTIL reqm'ts to ROW 7/6/09, 11/12/10, & 3/10/14. Loc & Des Doc apprvd 6/17/05. Rev des to SUR 7/6/09. Add'l Survey req 11/29/16. Updated Traffic & FWDs req 9/5/18. T.O. to CON 9/21/18. Kick Off Meeting held 10/29/18. Updated Soil Survey req 12/3/18. Add'l Survey req 12/3/18. 30% Plans rec'd from CON 1/22/19. 30% Plans rev'd & ret'd to CON 3/4/19. Des Criteria apprvd 3/13/19. 60% Plans rec'd from CON 6/11/19. FI held 8/20/19. 60% Plans rev'd & ret'd to CON 6/27/19. ROW & UTIL reqm'ts to ROW 8/6/19. Rev RDWY Info to ENV 8/7/19. Rev ROW & UTIL reqm'ts to ROW 10/1/20. Loc & Des Doc apprvd 11/12/20. 90% plans rec'd from CON 12/1/23. FFI req 12/6/23. Plans to Est 12/6/23. 90% plans ret'd to CON 12/21/23. FFI held 12/20/23. Interim Est to PM 10/25/24. VE completed 6/24/25.

ROW: Plans 90% (94 trs). Initial Auth Rec'd 12/21/20. 94/94 apprs made; 94/94 apprvd; 88 Options; 88 paid & 5 Condemned Poss. date 8/31/23. 1/1 res, 1/1 bus & 12/12 PPO relos moved.

UTIL: AUI 8/19/19, UFI 1/27/05. Plans 5 utils 11/19/19; 5/5 est rec'd, 5/5 WO issued, 1 no conflict, 5/5 adj complete.

Funds Apprvd 9/10/19. City of DeQueen Water & Sewer-no conflict; AR Elec Coop, American Elec Power, Sevier Co Water(PE & Constr), Summit, Windstream-adj's complete

BR: (CMW) Layouts 95%. Final info to Env. 11/30/23. Rec'd. 90% plans 12/1/23.

MAT: Soil Survey to RDWY 1/4/05. Subsurf. Invest. To Br. 4/5/05. Add'l Soil Sur to Rdwy 6/19/19.

RAILROAD INFO: No RR involvement 2/2/24

SIR: Traffic data sent to RDWY 9/5/2018. FWD to RDWY 10/10/18.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

040867 Sixmile Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (burns-mcd) (0.54 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	35%	100%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Jun 24	Mar 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		May 21	Jan 22	May 22	Jul 21	Aug 24					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(26)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 4,500 ADT.

BRIDGE INFO: 02147 (60.54, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 5, 1940)

ENV: EPD. Env constraints to BR & Rdwy 10/22/21. Tribal consultation letters sent 1/19/22. ARS to SHPO 3/9/22, response 3/11/22. PIF to SHPO 4/25/22, response 4/26/22. T1CE apprvd 5/10/22. 2023 Bat Survey Results: PESU captured. NW14 permit to USACE 12/6/24.

SUR: 04x099-02147. CSUR 100%. Aerial photo 2/27/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/3/21 to Rdwy 1/18/22.

PSUR: 6 certs. PSUR to ROW 7/9/21. 1 add'l cert, 1 rev. cert req'd 11/21/22 to ROW 1/17/23. ROW staking req'd 11/3/23 to ROW 1/18/24.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/11/21. Early Coord Meeting held 10/11/21. 30% Plans rec'd from CON 10/29/21. Add'l Survey req 11/3/21. 30% Plans rev'd & ret'd to CON 11/5/21. 60% Plans rec'd from CON 12/17/21. FI req 12/20/21. ROW & UTIL reqmts to ROW 1/28/22. DDD appr'd 2/10/2022. Rdwy Info to ENV 2/24/22. 60% Plans rev'd & ret'd to CON 3/8/22. Add'l DSUR rec'd 11/18/22. 90% Plans rec'd from CON 12/16/22. FFI held 7/10/23. 90% Plans rev'd & ret'd to CON 7/10/23. Final Plans rec'd from CON 6/24/24 & 11/11/2024. Plans cert by CON 11/11/24.

ROW: FEE - Plans 90% (6trs)6 Options & 6 paid.

UTIL: UFI 12/29/21; Plans to 8 utils 6/21/22; Funds Appr'd 01/13/22. 7/8 ests rec'd; 1 no involvement, 2 no adj, 3/5 WO issued. Energy Transfer-no involvement; Gillham Lake Water, City of Cove-no adj; Hatfield Waterworks, Summit Utilities-est rec'd; Rich Mtn Elec, AR Elec Coop-WO issued; Windstream-adj complete

BR: (MCB) Layout 100%. Rec'd. 90% Plans 12/16/22. Ret'd. comments 90% Plans 4/26/24. Rec'd. 100% Plans 6/21/24, 8/8/24 & 11/11/24. Ret'd. comments 100% Plans 6/27/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest by Terracon, to BR 7/25/23.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040892 McKinney Creek Str. & Apprs. (S)

Hwy. 71

(Polk) (craft-tull) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	20%	75%			5%	35%	NA	
TARGET DATE		Apr 24			Jul 24			STIP FFY: 2026			
END DATE		Feb 24			Jun 24						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(27)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 6,500 ADT.

BRIDGE INFO: 01920 (63.34, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1935)

ENV: Tribal consultation letters sent 8/17/23. Env constraints to Rdwy 7/12/24. ARS to SHPO 4/16/25, response 5/13/25.

2024 Bat Survey Results: No T&E species. ARS addendum to SHPO 2/5/26, response 2/12/26.

SUR: Aerial photo flown 2/28/23. UAV-LiDAR acquired 3/30/23. Feature extraction 100%. CSUR 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/14/24. Add'l DSUR req'd 10/23/24 (FFE on multiple mobile homes) to Rdwy 11/19/24.

PSUR: 15 certs. PSUR to ROW 6/14/24.

RDWY: (TW) No Floodplain SP req'd. Traf and Mat req 7/7/23. DSUR rec'd 2/14/24. T.O. to CON 6/13/24. Early Coord

Meeting held 7/11/24. 30% Plans rec'd from CON 4/30/25. 30% Plans rev'd & ret'd to CON 6/17/25. Rev 30% Plans rec'd from CON 8/18/25.

UTIL: AR Elec(Fiber), AT&T, Freedom Water, Rich Mtn. Elec, Summit, Windstream-pending proposals

BR: (JYP) Layout 20%.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040787 Mena – "Y" City (Passing Lanes) (S)

Hwy. 71

(Polk & Scott) (iconic) (2.49 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	100%	NA	100%	NA	
TARGET DATE		Dec 19	Aug 20	Apr 21		Jul 24	Aug 25	STIP FFY: 2025			
END DATE		Jan 20	Oct 20	Sep 21	Dec 19	Dec 24	Jul 25				

CRITICAL NOTES: Small Utility Conflict. Federal Land Transfer.

TYPE WORK: 1 Northbound and 1 Southbound passing lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-5763(1)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19.

GENERAL: 2,100-2,600 ADT.

ENV: Cooperating Agency letter to USFS 11/1/19, response 1/3/20. Constraints to RdwY 2/5/20. Tribal consultation letters sent 8/11/20. PIF to SHPO 5/14/21, response 5/21/21. T3CE apprvd 9/2/21. NW14 req to USACE 5/3/22. 2022 Bat Survey Results: No T&E bats captured. VPI held 1/8-1/29/21.

SUR: Aerial photo flown 3/6/19, 3/21/19. Pics available for south segment. CSUR 100%. DSUR 100% to RdwY 1/13/20. Add'l DSUR to RdwY 9/25/20. Add'l DSUR req'd 9/30/21 to RdwY 11/4/21.

PSUR: 15 certs. PSUR to ROW 12/19/19.

RDWY: (TW) No Floodplain SP reqd. Passing Ln Locations apprvd 5/9/19. Traffic & MAT req 10/10/19. DSUR rec'd 1/13/20. T.O. to CON 1/15/20. Kick-Off Meeting 2/3/20. Des Criteria apprvd 6/23/20. Avg Running Speed req 6/19/20. 15% Plans rec'd from CON 6/30/20. 15% Plans rev'd & ret'd to CON 7/1/20. 30% Plans rec'd from CON 8/5/20. 30% Plans rev'd & ret'd to CON 8/7/20. Rev 30% Plans rec'd from CON 9/2/20. Rev 30% Plans rev'd & ret'd to CON 9/21/20. 45% Plans rec'd from CON 10/2/20. 45% Plans rev'd & ret'd to CON 10/5/20. Rev 45% Plans rec'd from CON 10/8/20. ROW rqmts to ROW 10/9/20. 60% Plans rec'd from CON 11/2/20. FI req 11/12/20. UTIL rqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. 60% Plans rev'd & ret'd to CON 2/9/21. FI held 5/11/21. Loc & Des Doc apprvd 9/7/21. Add'l Survey rec'd 11/2/21. Rev. 60% rec'd from CON 12/17/21. Rev ROW & UTIL rqmts to ROW 5/16/22. Rev 60% rev'd & ret'd to CON 6/8/22. 90% Plans rec'd from CON 8/29/22. FFI held 11/4/22. 90% Plans rev'd & ret'd to CON 3/12/23. Rev 90% Plans rec'd from CON 10/12/23. Finals rec'd from CON 11/17/23. Final Plans rev'd & ret'd to CON 12/21/23. Interim Est to PM 11/20/24.

ROW: Fee - Plans by ARDOT. Plans 90% (12 trs). Initial Auth Rec'd 12/20/21. 12/12 apprs made & apprvd; 11 Options & 11 paid & 1 FLT. Rec'd Stipulations Agreement for Director's signature 5/16/24;

UTIL: AUI 10/14/19, UFI 8/18/20; Plans 3 utils 12/7/20; Funds Apprvd 8/26/20. 3/3 est rec'd, 2/2 WO issued, 2/2 adj complete, 1 no conflict. Adjustments complete.

MAT: Soil Survey %AC to RdwY 10/15/19.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (4); AR House (53 & 86); AR Senate (5)

Other Federal-Aid & State Jobs

040871 Rock Creek Str. & Apprs. (West Fork) (S)

Hwy. 71

(Washington) (urb) (0.54 mi.) (APHN) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	100%	80%	45%	100%	NA	
TARGET DATE		May 21	Jun 22	Sep 22	Sep 21	Apr 25	Sep 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		May 21	Jun 22	Sep 22	Apr 21	Jun 25					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0072(68)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,700 ADT.

BRIDGE INFO: A1424 (69.44, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1930)

ENV: Tribal consultation letters sent 8/9/21. Env constraints to Br & Rdwy 8/26/21. ARS to SHPO, response 1/4/22. Ph I

VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings CRS to SHPO 9/13/22, response 9/14/22. T3CE apprvd 9/21/22. 2023 Bat Survey Results: No T&E species

SUR: 04x114-A1424. CSUR 100%. Aerial photo 12/11/19. DSUR to Rdwy 5/19/21. Add'l DSUR req 10/26/21 to Rdwy 12/17/21.

PSUR: 14 certs. PSUR to ROW 4/21/21. Add'l PSUR (3 certs) req 7/8/22 to ROW 8/4/22. Add'l PSUR (1 cert) req 10/13/22 to ROW 11/18/22. ROW staking req'd 4/4/23 to ROW 4/28/23. ROW re-stake req 8/4/23 to ROW 9/7/23. Re-stake (Trs. 1,4,5 & 10) req 6/2/25 to ROW 6/10/25.

RDWY: (HL) Floodplain SP reqd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/16/21. Prelim Br req 9/16/21. Add'l SUR req 10/25/21. DDD apprvd 3/21/22. ROW & UTIL rqrmts to ROW 6/14/22. RDWY Info to ENV 6/28/22. Loc & Des Doc apprvd 9/26/22. PFI & TMP held 8/16/23.

ROW: C.O. Plans 90% (10 trs.). Initial Auth Rec'd 1/9/23. 10/10 apprs made & apprvd. 9 options;9 paid & 1 Condemned - Poss. date 3/20/24.

UTIL: AUI 10/14/21, Plans to 6 utils 9/19/23; Funds Apprvd 10/30/23. 6/6 est rec'd, 6/6 WO issued, 4/6 adj complete. Lumen, Windstream-WO issued; Cox Communications, Black Hills Energy, City of West Fork, Southwestern Elec Power-adj complete

BR: (JYP) Layout 85%. Prelim. Info to Env. 5/9/22.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface to BR 5/11/23.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

Other Federal-Aid & State Jobs

040723 Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S)

Hwy. 71B

(Sebastian) (garver) (3.8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	45%	30%	NA	100%	65%	YES
TARGET DATE		Feb 20	Jul 20	Sep 25	Feb 20	Dec 26	Mar 28	SCHEDULED DATE: 06-2028 STIP FFY: 2027			
END DATE		Mar 20	Jul 20	Sep 25	Mar 20						

TYPE WORK: Mill & Inlay. Drainage & sidewalk improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0065(53)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 2/11/20.

GENERAL: 15,000-20,000 ADT.

ENV: PIF to SHPO 6/1/18; conc recd 6/1/18. T1 CE aprvd 11/20/18. Reeval necessary. Env. Constraints to Rdwy 3/19/20. Tribal consultation letters sent 8/27/20. VPI held 9/29/20 5:30-6:30pm. ARS to SHPO 11/23/20, response 11/24/20. PIF to SHPO 12/8/20, response 12/12/20, add'l response 1/2/21. T3-CE aprvd 1/11/21. NW14 no pcn. PI meeting 11/30/23 4-7pm, Ft Smith Public Library, 3201 Rogers Ave, Ft Smith. IOM req to TPP, ROW & RDWY 1/29/24. PIF rev response from SHPO 5/7/24. Draft EA to FHWA 11/14/24, aprvd 11/21/24. Loc & Des PH scheduled 2/27/25, 4:00-7:00pm @ Fort Smith Library, 3201 Rogers Avenue, Fort Smith. EA to State Clearinghouse 1/27/25. Draft FONSI to FHWA 8/22/25, aprvd 9/11/25. FONSI to State Clearinghouse 9/15/25.

LP: City to commit \$2M towards project costs & assume ownership of Hwy. 71B between Hwy. 271 & Hwy. 64 upon completion of drainage, sidewalk & pavement impvts. M.O. 2019-091 passed 9/4/19. Draft resolution & agreement to City 9/9/19. Resolution executed 10/1/19. Agreement rec'd from City 10/16/19. Agreement executed 11/1/19.

SUR: CSUR 100%. Mobile LiDAR acquired 9/24/19. Aerial photo flown 11/8/19. Feature Extraction 100%. NTP to Con 10/28/19. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/25/20. Add'l DSUR reqd 6/23/20 100%. Add'l DSUR reqd (signs & awning) 100%.

PSUR: NTP to CON 10/11/19. 249 certs. PSUR to ROW 03/05/20. B&F Revs to ROW 7/14/21. Add'l PSUR req'd 10/8/24 TO ROW 10/18/24, 11/5/24. Add'l PSUR (1 cert) req'd 11/8/24. ROW staking req'd 11/4/24 90%. Add'l PSUR (1 cert) req'd 11/20/24 to ROW 12/2/24. Add'l PSUR req'd 12/3/24 to ROW 1/9/25. Rev. PSUR req'd 1/16/25, 1/27/25, 3/3/25 to ROW 3/6/25. ROW re-stake req'd 4/23/25 to ROW 5/8/25.

RDWY: (TW) No Floodplain SP req'd. T.O. to CON 12/16/19. Early Coord Meeting held 2/25/20. Traffic & Mat req 3/2/20. DSUR rec'd 3/25/20. 30% Plans rec'd from CON 5/1/20. 30% Plans rev'd & ret'd to CON 6/19/20. Add'l Survey req 6/22/20. ROW & UTIL reqmts to ROW 7/31/20. FI req 8/18/20. 60% Plans rev'd & ret'd to CON 9/11/20. TMs req 9/17/20. RDWY Info to ENV 11/10/20. Loc & Des Doc aprvd 2/2/21. FI & TMP Meeting held 3/3/21. Rev RDWY info to ENV 9/1/23. Prelim Est to ENV & PM 5/7/24. Updated PI Display to ENV 10/30/24. Rev Cost Est to PM 5/12/25. RR comments to CON 9/3/25.

ROW: Plans by NTB 85% (185 trs.). Auth Rec'd 9/22/25; 167/185 apprs made & aprvd; 43 options; 38 paid. 0/5 Bus & 0/21 PPO rels

UTIL: AUI 9/6/19, UFI 6/16/20. Plans 8 utils 10/22/20; Funds Aprvd 9/28/20. 5/8 est rec'd, 1/8 WO issued, 1/8 adj complete. Cox Comm, Oklahoma Gas & Elec., NewRoads Telecom, Windstream-est rec'd; CenturyLink Fiber-adj complete

MAT: Soil Survey %AC to Rdwy 3/2/2020.

PLAN: P&N IOM to Env. 3/19/24.

RAILROAD INFO: RR Involvement 10/5/21. DOT# 434542J: (leased to FSR by UP). Each RR reqd PE & SP, UP C&M. 60% plans to RR 12/11/24. RR req'd Live Plan Review Doc. RDWY sent Plan Review Doc 3/4/25. Resub 60% to RR 3/4/25. UP rej. 60% plans & to design 8/27/25. W/O 100% plan aprvl C&M will not be executed.

LEGISLATIVE DISTRICTS: US House (3); AR House (49 & 50); AR Senate (27)

Other Federal-Aid & State Jobs

090338 Dixieland Rd. – 8th St. (Rogers) (S)

Hwy. 71B

(Benton) (craft-tull) (1.2 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	100%	100%	NA
TARGET DATE		Apr 12	Apr 14	Sep 14	Apr 12	Jun 22		STIP FFY: 2028			
END DATE		May 12	Apr 14	Sep 14	May 12	Jul 23					

CRITICAL NOTES: On hold due to potential revisions to partnering agreement.

TYPE WORK: Widening; include utility relocation

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-TAPU-9373(19)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 2/8/12.

GENERAL: 23,000-27,000 ADT. Pulled from Sept. 2023 Letting. All bids rejected-Feb. 2024 \$45.6M

ENV: PI meeting held 4/11/13 in Rogers. T3 CE to FHWA 9/3/14, apprvd 9/15/14. < 1 acre clearing; no bat restrictions.

T3 re-eval apprvd 1/30/24.

LP: City responsible for 50% of total up to \$5M. ARDOT to handle ROW & Util. City responsible for all costs associated w/ addition of 1ft of width to sidewalk. City rec'd \$3.25M of 2016 STP-A funds (later adjusted to \$3,702,804 when more funds became available). City rec'd \$212,047 of 2018 TAP-A funds for sidewalk widening. TAP-A funds had to be obligated to another project in FFY19, City to pay for 100% of wider sidewalk costs again. Resolution executed 7/26/11. Agreement executed 1/26/16. City req to include util work, supplemental agreement to City 7/12/23. Changed the let date until we get a better understanding of what the City's new scope is going to be. May deobligate to use the limited funding elsewhere in the meantime. Supplemental Agreement executed 8/20/23. City has requested to make major changes to the partnering arrangement. Drafting a response letter and second Supplemental Agreement. Second Supplemental Agreement sent to City 9/3/24.

SUR: DSUR & PSUR by CON (Contract through City of Rogers). U&D survey 100%.

PSUR: (100 trs) PSUR in progress. DSUR to ROW 5/8/12. Revs & add'l trs to ROW 8/16/12. Rev. PSUR to ROW 9/1/17. Add'l cert to ROW 10/03/19. Sign locate (tract 48) to ROW 4/14/23.

RDWY: (HL) Floodplain SP req'd. 30% plans rec'd from City 6/12/12. 30% plans reviewed & ret'd to City 7/11/12. FWD req 8/9/12. Rev 30% plans rec'd from City's CON 10/18/12. Rev 30% plans reviewed & ret'd to City's CON 12/10/12. 60% Plans rec'd from CITY's CON 4/21/14. 60% Plans rev'd & ret'd to City's CON 6/13/14. 60% Signal Plans rev'd & ret'd to CON 7/7/14 & 4/3/15. LOC & DES Doc appr'd 9/25/14. Rev 60% Plans rec'd from CON 10/2/14, 9/8/16, & 5/23/17. Rev. 60% Plans rev'd & ret'd to CON 11/6/14, 10/19/16, & 5/23/17. FI held 4/6/17. 90% Plans rec'd from CON 11/17/17. 90% Plans rev'd & ret'd to CON 2/12/18. RUC req 2/16/18 & 4/11/18. Final Plans rec'd from CON 8/30/18. FFI held 9/18/18. Plans to EST 9/24/18. Rev Final Plans rec'd from CON 2/25/19, 4/11/23, 5/18/23, & 10/11/23. Rev Final Plans rev'd & ret'd to CON 3/11/19, 5/4/23, 5/19/23, & 12/4/23. RUC req 4/26/21. 100% to EST 7/3/23. TMP appr'd 7/10/23. TSA to City 7/25/23. TSA rec'd from City 7/26/23.

ROW: By ORC. Plans 90% (84 trs.) ROW kick-off mtg held 5/30/19. Auth Rec'd 9/21/16. 84/84 apprs made & 84/84 apprs appr'd. 78 options; 78 Paid & 6 condemned - poss. date 6/8/23.

UTIL: UFI 12/21/12. Plans to 6 utils 10/7/14, 3/20/17. Funds Appr'd 5/2/14. 6/6 ests rec'd, 4/4 WO issued, 1 no involvement, 2/5 adj complete. Windstream-no involvement; Roger Water-PE & constr ests rec'd in highway contract; AT&T, Southwestern Elec Power-WO issued; Black Hills Energy, Cox Comm-adj complete

BR: (JYP) Rec'd. 100% plans 2/25/19.

MAT: SS to RDWY 1/25/25.

RAILROAD INFO: No RR involvement 11/21/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (7 & 15); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

090648 Hwy. 72 Impvts. (Bentonville & Pea Ridge) P.E.

Hwy. 72

(Benton) (URB) (7.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

TYPE WORK: Operational Impvts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0004(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 2/28/23.

GENERAL: 2,900-18,000 ADT.

ENV: Env constraints to Rdwy 6/15/22. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo 12/1/20, 1/13/26. CTL IP.

PSUR: 232 certs.

RDWY: No Floodplain SP req'd.

ROW: Est 11 Bus & 2 PPO rels.

PLAN: Hwy. 72 Impvt Study (2019) provides vision for impvts. Need to identify specific impvts based on recent land use changes.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

090702 Hwy. 72/Plentywood Rd. Inters. Impvts. (S)

(Benton) (urb) (APHN) (Minor Arterial) /STBGP/State/

PERCENT COMPLETE

TARGET DATE

END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
NA	100%	95%	100%	75%	85%	75%	NA	100%	NA	
	Nov 23	Feb 24	May 24	Dec 23	May 26	Sep 26	SCHEDULED DATE: 08-2026 STIP FFY: 2026			
	Feb 24	Aug 24	Sep 24	Jan 24						

TYPE WORK: Construct (NB) left-turn lane at Plentywood Rd

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0004(106)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/28/23.

GENERAL: 13,000 ADT.

ENV: ARS to SHPO 7/1/24, response 7/25/24. ARS addendum to SHPO 7/23/24, response 8/13/24. PIF to SHPO 8/14/24, response 9/16/24. T1CE apprvd 9/24/24.

SUR: CSUR 100%. UAV-LiDAR acquired 10/17/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/28/24.

PSUR: 13 certs. NTP to Con 10/2/23. PSUR to ROW 1/12/24. Rev. PSUR to ROW 10/31/24. ROW staking req'd 2/26/25 100%. Tract 4 re-stake req'd 4/29/25 to ROW 5/7/25.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 2/15/23. Early Coord Meeting held 3/21/24. Prelim Layouts to ROW & ENV 4/11/24. Soil Survey req 4/11/24. ROW & UTIL reqm'ts to ROW 8/12/24.

RDWY Info to ENV 8/12/24. PFI & TMP held 12/16/24. Rev ROW reqm'ts to ROW 3/10/25, 3/20/26, & 4/17/26. RUC req 1/20/26. FFI req 4/6/26.

ROW: Plans 90% (5 trs). Auth Rec'd 11/22/24. 5/5 apprs made 5/5 apprs apprvd, 5 options & 3 paid.;

UTIL: AUI 9/8/22, UFI 5/8/24. Plans to 5 utils 8/23/24; Rev plans to 5 utils 3/14/25. Funds Apprvd 8/14/24. 6/6 ests rec'd, 2 no adj., 4/4 WO issued, 2/3 adj complete. Black Hills Energy, City of Pea Ridge-no adj; Uniti, AT&T-WO issued; Carroll Elec, Cox Comm-adj complete

MAT: SS to RDWY 1/27/25.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (34)

Other Federal-Aid & State Jobs

090554 Holman Creek Str. & Apprs. (S)

Hwy. 74

(Madison) (halff) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	30%	95%	100%	NA	NA
TARGET DATE		Feb 20	Jun 21	Nov 20	Aug 20	Jun 23	May 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Mar 20	May 21	Mar 21	Aug 20	Nov 23					

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(16)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 2,100 ADT.

BRIDGE INFO: 03420 (58.61, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1960)

ENV: Tribal consultation sent 12/18/18. RTA for 2 properties to SHPO 2/5/19; conc 0 eligible recd 2/6/19. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 6/15/20, response 6/16/20. NPS coord letter for Trail of Tears sent 8/10/20. Rev constraints to BR & RDWY 9/11/20. CRS to SHPO 2/5/21, response 2/12/21. T3-CE apprvd 3/2/21. Cont. Tribal consultation sent 4/27/21. 2020 Bat Survey Results: MYGR captured. 2025 Bat Survey Results: MYGR, PESU captured.

SUR: Aerial photo flown 1/30/19. CSUR 100%. DSUR to RdwY 03/13/20.

PSUR: Existing ROW to ROW 8/27/20. Add'l PSUR (9 certs) req 3/10/22 to ROW 6/28/22. ROW staking req'd 4/19/23 to ROW 4/28/23. Tract 1 re-stake req'd 4/18/25 to ROW 4/30/25.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 7/11/19. Des Criteria apprvd 10/18/19. DSUR rec'd 3/16/20. T.O. to CON 4/14/20. Early Coord Meeting held 5/21/20. Prelim ROW & UTIL Cost Est to ROW 8/6/20. 30% Plans rec'd from CON 9/21/20. 30% Plans rev'd & ret'd to CON 10/14/20. Rev 30% Plans rec'd from CON 1/7/21. RDWY Info to ENV 1/8/21. SS req 2/16/21. Rev 30% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 3/2/21. 60% Plans rec'd from CON 5/7/21. FI held 7/27/21. 60% Plans rev'd & ret'd to CON 5/14/21. Rev 60% Plans rec'd from CON 5/26/21. ROW & UTIL reqm'ts to ROW 5/27/21. Rev 60% Plans rev'd & ret'd to CON 6/15/21. 90% Plan rec'd from CON 4/22/22. Plans to EST 4/25/22. FI held 5/19/22. 90% Plans rev'd & ret'd to CON 8/30/23. Interim Est to PM 3/4/25.

ROW: C.O. - Plans 90% (7 trs). Initial Auth Rec'd 6/2/21. 7/7 apprs made 7 options & 7 paid; UFI 9/24/20; Plans to 3 utils 6/2/21; Funds apprvd 9/3/20. 3/3 est rec'd; 2/3 WO issued; 1/3 adj complete

UTIL: UFI 9/24/20; Plans to 3 utils 6/2/21; Funds apprvd 9/3/20. 3/3 est rec'd; 3/3 WO issued; 1/3 adj complete. Madison Co Tele, Madison Co Water-WO issued; Carroll Elec-adj complete

BR: (MCB) Layout 95%. Prelim. Env. Form sent 5/20/21. Rec'd. 90% plans 3/23/22. Ret'd. 90% plans 4/18/22.

MAT: Soil Survey %AC to RdwY 7/15/19. Soil Survey to RdwY 6/2/21. Subsurf Invest Consult report to Br 8/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

101128 Hwy. 75 Str. & Apprs. (S)

Hwy. 75

(Poinsett) (hntb) (0.05 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	100%	70%	95%	100%	NA	
TARGET DATE		May 21	Jun 22	Jun 22	Sep 21	Jul 24	Sep 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		May 21	Aug 22	Sep 22	Jun 21	Aug 24					

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(60)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 90 ADT.

BRIDGE INFO: M1428 (54.51, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1955)

ENV: EPD. Tribal consultation letters sent 7/22/21. ARS to SHPO 8/11/21, response 8/16/21. Env constraints to Rdwy 10/13/21. PIF to SHPO 12/10/21, response 12/15/21. T1CE apprvd 9/29/22. NW14, no pcn. 2024 Bat Survey Results: No T&E species.

SUR: 10x241-M1428. CSUR 100%. Aerial photo flown 2/2/21. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/16/21. ROW staking req'd 5/10/23 to ROW 6/6/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. TO to CON 10/28/21. 30% Plans rec'd from CON 1/14/22. 30% Plans rev'd & ret'd to CON 2/4/22. Early Coord Meeting held 5/6/22. DDD apprvd 6/29/22. 60% plans rec'd from CON 8/4/22. 60% plans rev'd & ret'd to CON Rev'd 60% plans req 8/8/22. Rdwy Info to Env 8/10/22. FI held 8/24/22. Rev 60% plans rec'd from CON 8/25/22. ROW & Util reqmts to ROW 8/31/22. Rev 60% plans rev'd & ret'd to CON 11/16/22. 90% Plans rec'd from CON 6/15/23. FFI held 6/30/23. Plans to EST 6/16/23. 100% Plans rec'd from CON 6/12/24. Soil Survey req 4/21/25.

ROW: Plans 90% (5 trs.) Initial Auth Rec'd 5/10/23. 5/5 apprs made;5/5 apprvd; 5 Options & 5 paid. C.O. filed 8/19/2024.

UTIL: AUI 9/21/21, UFI 9/1/22; Plans to 3 utils 10/4/22, 2/3 ests rec'd, 2/3 WO issued, 2/3 adj complete; Funds Apprvd 9/15/22. Craighead Elec, Ritter-adj complete; Northern Ohio Water-pending proposal

BR: (SWP) Rec'd. 90% Plans 6/15/23. Rec'd. Final Plans 6/12/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 7/9/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

Other Federal-Aid & State Jobs

030602 Black Creek Str. & Apprs. (S)

Hwy. 76

(Nevada) (volkert) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	15%	75%	100%	NA	
TARGET DATE			Jul 24	Jul 24	Feb 24	Mar 25	Nov 25	SCHEDULED DATE: 2030 STIP FFY: 2026			
END DATE	May 23	Sep 24	Oct 24	Mar 24	Apr 26						

TYPE WORK: Replace 1 structure with R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0050(43)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 150 ADT.

BRIDGE INFO: M1430 (43.69, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1955)

ENV: EPD. Env constraints to ROW and RDWY 6/19/23. Tribal consultation letters sent 1/3/24. PIF to SHPO 8/26/24, response 9/24/24. T1CE apprvd 10/21/24. VPI from 1/17/25 to 2/4/25. 2024 Acoustic Bat Survey Results: PESU likely. NW14 permit to USACE 6/27/25.

SUR: Aerial photo flown 1/5/23. CSUR 100%. DSUR to Rdwy 5/4/23.

PSUR: Existing ROW to ROW 3/18/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/4/23. Early Coord Meeting held 5/18/23. NTP to CON 2/23/24. 30% Plans rec'd from CON 6/18/24. Rev 30% Plans rec'd from CON 7/10/24. 60% Plans rec'd from CON 7/29/24. 60% Plans rev'd & ret'd to CON 8/8/24. DDD appr'd 8/13/24. Rev 60% Plans rec'd from CON 8/30/24. ROW & UTIL reqm'ts to ROW 9/3/24. 90% Plans rec'd from CON 10/1/24. FFI sched 10/2/24. RDWY Info to ENV 10/21/24. Soil Survey req 3/17/25.

ROW: Plans 80% (7 trs). Auth Rec'd 11/26/24. 7/7 apprs made & 7/7 apprs apprvd; 4 Options & 4 paid. C.O. filed 4/16/2026.

UTIL: AUI 6/15/23, UFI 2/14/25. Plans to 3 utils 4/14/25. Funds Apprvd 4/11/25.

1/3 est rec'd, 1/3 WO issued. Bodcaw Water-WO

BR: (MCB) RC Box Culvert. Rec'd. 90% Plans 10/2/24. Ret'd. comments 90% Plans 10/28/24.

MAT: %AC & RV to Rdwy 7-10-23

SS to RDWY 5-21-26

RAILROAD INFO: No RR involvement 2/6/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (3)

Other Federal-Aid & State Jobs

110805 I-40 Str. & Apprs. (Hwy. 78) (Wheatley) (S)

Hwy. 78

(St. Francis) (fre) (0.31 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	NA	40%	100%	NA	
TARGET DATE		Dec 21	Jun 22	Jun 22	Jan 22	Sep 24		SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Sep 21	Jun 22	Aug 22	Feb 22	Sep 24	Feb 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0068(50)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 420 ADT.

BRIDGE INFO: 03767 (83.78, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1965)

ENV: EPD. Env constraints to BR, ROW & Rdwy 10/29/21. NA consultation letters to Tribes 6/30/22. ARS to SHPO 7/19/22, response 7/20/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings. PIF to SHPO 8/4/22, response 8/8/22. T1CE apprvd 8/12/22. 2024 Bat Survey Results: No T&E species.

SUR: 01x239. CSUR 100%. Aerial photo 5/13/21. DSUR to Rdwy 9/10/21.

PSUR: 11 certs. PSUR to ROW 2/11/22.

RDWY: (MH) No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 9/10/21. Early Coord Meeting held 11/30/21. Prelim Layouts to ROW & ENV 12/7/21. DDD apprvd 12/14/21. Rev DDD apprvd 1/4/22 & 4/20/22. ROW & UTIL req to ROW 6/29/22. RDWY Info to ENV 6/29/22. FI held 7/13/22. Rev UTIL req to ROW 9/15/22.

ROW: C.O. - Plans 90% (3 trs). Initial Auth Rec'd 9/7/22. 3/3 apprs made 3/3 & apprvd; 1 Option; 1 paid & 2 Condemned - Poss. date 8/1/24.

UTIL: AUI 7/6/21, UFI 10/4/22; Plans to 5 utils 11/22/22, Funds Apprvd 10/24/22. 5 no adj.

BR: (TMG) Layout 95%.

MAT: Soil Survey %AC to Rdwy 8/24/21. SI report to BR on 2/12/24

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

020615 Pine Bluff – South (S)

Hwy. 79

(Jefferson) (m.baker) (2.36 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	75%	100%	100%	NA	NO
TARGET DATE		Nov 17	Sep 19	Dec 20	Dec 17	Mar 24	Mar 25	STIP FFY: 2025			
END DATE		Nov 17	Sep 20	Sep 20	Nov 17	Mar 24					

TYPE WORK: Widen to 5 lanes. Polymer overlay of one bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0035(54)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,000-6,700 ADT.

BRIDGE INFO: 06571 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1997)

ENV: Tribal consultation letters sent 8/30/18; 9/6/18. Constraints to BR & RDWY 9/24/18. RTA to SHPO 3/13/19; conc 1 str eligible 3/14/19. Rev constraints to Rdwy 5/19. PI held 2/18/20 @ Liberty Hill Baptist Church 6300 Hwy 79 S., Pine Bluff. PIF to SHPO 5/29/20, response 6/3/20. T3CE apprvd 9/23/20. 2023 Bat Survey Results: No T&E species. Letter to SHPO 10/3/24, response 11/1/24. NW23 permit to USACE 12/30/24. PIF to SHPO 6/3/25.

SUR: Aerial photo flown 1/13/16. NTP to DSUR con 5/10/17. Mapping 100%.

DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 11/13/17. Add'l DSUR (house) to ROW 8/29/22.

PSUR: 86 certs. PSUR to ROW 11/20/17. ROW staking req'd 6/17/22 to ROW 7/13/22. Rev. PSUR (2 trs) req'd 9/22/22 to ROW 9/28/22. 1 add'l cert, 1 rev cert req'd 11/10/22 to ROW 11/22/22. Rev PSUR req'd 2/8/23 to ROW 2/15/23. Rev PSUR to ROW 3/3/23. Rev PSUR req'd 4/19/23 to ROW 4/27/23. ROW re-stake (trs 20&21) req'd 9/14/23 to ROW 10/27/23.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 11/13/17. T.O. to CON 9/26/18. Soil Survey, Traffic & FWD req 12/20/18. Des Criteria apprvd 7/5/19. Early Coord Meeting held 7/25/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/16/19. RDWY Info to ENV 11/7/19. FI held 12/11/19. 60% Plans rec'd from CON 6/19/20. 60% Plans rev'd & ret'd to CON 7/2/20. Rev 60% Plans rec'd from CON 8/27/20. ROW & UTIL reqmts to ROW 9/1/20. Rev 60% Plans rev'd & ret'd to CON 9/15/20. Loc & Des Doc apprvd 9/25/20. 90% Plans rec'd from CON 12/10/20. FFI held 1/8/21. Plans to EST 12/14/20. Rev ROW & UTIL reqmts to ROW 5/3/21. 90% Plans rev'd & ret'd to CON 5/5/21. Final Plans rec'd from CON 3/28/22. Rev Final Plans rec'd from CON 2/5/24, 5/1/24, & 10/31/24. Plans cert by CON 2/2/24. Rev Final Plans rev'd & ret'd to CON 9/17/24. Interim Est to PM 10/25/24.

ROW: Plans by MBI 90% (74 trs). Initial Auth Rec'd 10/13/21. 71/74 apprs made & 3 apprvd; 71 Options; 71 Paid & 3 Condemned - poss. date 9/26/23;

UTIL: AUI 2/8/17, UFI 12/18/20. Plans to 8 utils 1/12/21, Rev plans to 8 utils 5/25/21; Funds Apprvd 1/5/21. 8/8 ests rec'd, 8/8 WO issued.; 7/8 adj complete. Liberty, United Private Network-WO issued; AT&T, Entergy, Pine Bluff CATV, Pine Bluff Wastewater, Watson Chapel Water, Windstream, Summit-adj complete

BR: (MCB) Rec'd. 90% plans 12/14/20. Ret'd comments 90% plans 2/12/21. Rec'd. Final Plans 3/28/22.

MAT: Soil Survey to Rdwy 5/22/19.

RAILROAD INFO: No RR involvement 6/27/24

SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

Other Federal-Aid & State Jobs

020758 Hwy. 13 – Bayou Meto (Sel. Secs.) (F)

Hwy. 79

(Arkansas) (m.baker) (3.89 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	80%	NA	100%	NA	
TARGET DATE		Feb 21	Aug 21	Oct 21	Mar 21	Mar 25	May 25	STIP FFY: 2025			
END DATE		Apr 21	Aug 21	Feb 22	Mar 21	Mar 25					

TYPE WORK: Realignment; shift existing alignment to the west.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0001(36)

BACKGROUND INFO: Project programmed on 5/28/20. Project renamed on 5/8/23.

GENERAL: 3,800-4,300 ADT.

ENV: Env constraints to Rdwy 4/2/21. ARS to SHPO 4/27/21, response 5/5/21. PIF to SHPO 9/14/21, response 9/16/21.

Ph I PI meeting held 12/16/21-01/07/22 @ www.ardot.gov/publicmeetings. T3CE apprvd 2/3/22. Ind Sec 404 permit req to USACE 12/5/22, apprvd 4/11/25. Ind Water Quality Cert. to USACE 11/6/24.

SUR: CSUR 100%. Aerial photo 3/8/21. CSUR & DSUR under 020630. Aerial LiDAR acquired 12/22/20. Aerial LiDAR feature extraction 100%. U&D 100%.

PSUR: 19 certs. NTP to Con 11/20/20. PSUR to ROW 3/5/21. ROW staking req'd 6/30/22 to ROW 8.26/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 4/2/21 Early Coord Meeting held 4/15/21. Traffic & Soil Survey req 4/22/21. Rehab Rec Meeting held 5/12/21. Prelim Layouts to ROW & ENV 7/16/21. Hyd Anal complete to BR 7/29/21.

RDWY Info to ENV 8/31/21. ROW & UTIL rqmts to ROW 8/31/21. Des Criteria apprvd 9/1/21. Prelim Plans to RR Coord 9/2/21. Loc & Des Doc apprvd 2/8/22. PFI held 4/28/22. PSUR rec'd 1/10/24. 60% Plans rec'd from CON 2/7/24. Final Plans rec'd from CON 3/8/24. FFI held 3/25/24. Rev Final Plans rec'd from CON 5/8/24. Rev Final Plans ret'd to CON 5/13/24. Rev Final Plans rec'd from CON 5/13/24. Rev Final Plans ret'd to CON 6/3/24. Rev Final Plans rev'd & ret'd to CON 6/26/24. Interim Est to PM 11/20/24.

ROW: Fee - Plans to 90% (18 trs). Initial Auth Rec'd 5/10/22. 18/18 apprs made & apprvd. 14 options. 14 paid & 4 condemned - Poss. date 3/7/25. Est 1 PPO relo.

UTIL: AUI 4/13/21, UFI 8/11/21; Plans 6 utils 9/15/21; 6/6 est rec'd, 1 no conflict, 5/5 WO issued, 4 adj complete; Funds Apprvd 9/14/21. Entergy(T)-no conflict; Brightspeed, Grand Prairie Water(PE), Ritter-WO issued; Energy Transfer, Entergy(D), First Elec Coop, Grand Prairie Water-adj complete

MAT: Soil Survey to Rdwy 7/7/21.

RAILROAD INFO: No RR Involvement; UPRR track parallel of roadway >75ft 7/18/24

SIR: FWD to RDWY 8/18/2021.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 66); AR Senate (8)

Other Federal-Aid & State Jobs

110568 **Big Piney, Little Piney & Cat Creeks Strs. & Apprs. (S)**

Hwy. 79

(Lee) (bridgefmr) (1.2 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	100%	95%	100%	NA	NA
TARGET DATE		Sep 20	Sep 21	Nov 21		Mar 23	Aug 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Aug 20	Sep 21	Feb 22	Feb 21	Jun 24	Aug 24				

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0039(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11. Project renamed on 11/27/18 & 3/20/19.

GENERAL: 610-2,000 ADT.

BRIDGE INFO: 02393 (75.13, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 7, 1952); 02394 (43.79, Br. Repl., P0, SD, Deck 7, Super. 3, Sub. 7, 1952); 02398 (59.03, Br. Repl., P4, SD, Deck 7, Super. 4, Sub. 7, 1949)

ENV: RTA for 3 strs to SHPO 2/19/19; conc 0 eligible 3/1/19. Tribal consultation sent 2/20/19. Constraints sent 2/27/19. ARS addendum to SHPO 12/18/20, response 12/18/20. PIF to SHPO 1/6/21, response 1/12/21. T3CE apprvd 2/9/22. NWP request to USACE 3/30/23. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 2/13/19. CSUR 100%. NTP to Con 4/27/20. DSUR to Rdwy 9/21/20. Add'l DSUR req'd 9/1/21 to Rdwy 10/19/21.

PSUR: 23 certs. PSUR to ROW 2/22/21. ROW staking req'd 4/4/23 to ROW 5/19/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 9/21/20. Mat & Traffic req 10/8/20. Early Coord Meeting held 10/21/20.

Prelim Layout to ROW & ENV 11/9/20. Hyd Anal complete to BR 2/26/21. Early Notice to Proceed to CON 4/2/21. 30% Plans rec'd from CON 5/5/21. 30% Plans rev'd & ret'd to CON 8/9/21. 60% Plans rec'd from CON 9/13/21. ROW & UTIL reqm'ts to ROW 9/17/21. RDWY Info to ENV 9/17/21. FI req 9/17/21. 60% Plans rev'd & ret'd to CON 9/17/21. Des Criteria appr'd 10/4/21. Loc & Des Doc appr'd 2/11/22. Plans cert by CON 10/9/23. 90% Plans rec'd from CON 3/30/23. FFI req 5/17/24.

ROW: Fee - Plans 100 % (10 trs). 10 Options & 10 Paid. Initial Auth Rec'd 6/27/22.

UTIL: AUI 9/30/20, UFI 5/27/21; Plans to 4 utils 11/3/21. Funds Apprvd 09/17/21. Adjustments Complete

BR: (MCB) Layout 95%. Concep. Workroad to Env. 2/23/23. Rec'd. 90% Plans 3/30/23 & 11/29/23. 90% Br. Plans to Garver for QA 6/12/23. 90% Plan Comments ret'd. to Consultant 10/20/23.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest by Grubbs 2/23

RAILROAD INFO: No RR involvement 6/28/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

070621 Ouachita River Str. & Apprs. (S)

Hwy. 79B

(Ouachita) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%				0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Jan 26									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0052(38)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,700 ADT.

BRIDGE INFO: 02466 (56.67, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 5, Hist., 1947)

ENV: Tribal consultation letters sent 7/31/25. Env constraints to Rdwy 4/2/26. ARS to SHPO 4/9/26, response 4/9/26.

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/9/26.

RDWY: (TW) Floodplain SP req'd. Mat & Traffic req 7/7/25. Traffic rec'd 7/24/25. Early Coord Meeting held 2/11/26.

Prelim Layouts to ROW & ENV 2/11/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

030646 Hwy. 237 – Mosley Rd. (S)

Hwy. 82

(Miller) (con) (2.01 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%			NA			
TARGET DATE		May 26	Nov 26	Feb 27		Feb 28	Feb 29	SCHEDULED DATE: 05-2029 STIP FFY: 2028			
END DATE		Apr 26			Nov 25						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9414(49)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 3,800-7,700 ADT.

ENV: Tribal consultation letters sent 7/8/25.

SUR: CSUR 100%. Mobile LiDAR aquired 7/21/25. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 85%.

PSUR: 76 certs. NTP to Con 6/17/25. PSUR to ROW 11/6/25.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 4/20/26.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

Other Federal-Aid & State Jobs

030647 Mosley Rd. – Co. Rd. 15 (S)

Hwy. 82

(Miller) (con) (3.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%			NA			
TARGET DATE		May 26	Nov 26	Feb 27		Feb 28	Feb 29	STIP FFY: 2028			
END DATE		Apr 26			Nov 25						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0046(60)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 3,800-7,700 ADT.

ENV: Tribal consultation sent 3/26/25.

SUR: CSUR 100%. Mapping under 030646.

PSUR: 82 certs. PSUR to be done under 030646.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 4/20/26.

RAILROAD INFO: No RR Involvement 12/6/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

030649 Hwy. 82 Realignment (Stamps) P.E. (S)

Hwy. 82

(Lafayette) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Realignment

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0037(45)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 4,600-5,700 ADT.

RAILROAD INFO: Possible UPRR involvement at DOT's 787657D & 787633P depending on scope 12/6/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070458 UPRR Grade Separation (East of Lafayette Co. Line) (S)

Hwy. 82

(Columbia) (m.baker) (1.26 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	95%	100%	100%	100%	NA	TBD
TARGET DATE		Feb 18	Dec 19	Feb 20	Mar 18	Mar 24	Sep 25	SCHEDULED DATE: 09-2026			
END DATE		May 18	Mar 20	Mar 20	May 18		Sep 25	STIP FFY: 2026			

CRITICAL NOTES: \$7,000,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: Construct one 4-lane painted median structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CA-NHPE-NHPP-0014(36)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 4,400 ADT.

BRIDGE INFO: 02128 (Unable to match to InspectX)

ENV: Tribal consultation sent 11/29/18. Constraints to BR & RDWY 3/27/19. ARS to SHPO 7/17/19; response 7/18/19.

PIF to SHPO 2/5/20, response 2/7/20. T3-CE apprvd 3/6/20. NW23 permit req to USACE 8/9/21, issued 9/15/21. PIF addendum to SHPO 4/28/22, response 5/2/22. NW23 reissued 6/10/22. T3CE reeval apprvd 10/18/22. 2022 Bat Survey Results: No T&E bats captured.

SUR: Aerial photo flown 1/18/12. CSUR 100%. DSUR 100% to Rdwy 5/29/18. Add'l DSUR req'd 1/24/19, 100% to Rdwy 4/10/19.

PSUR: 5 certs. PSUR to ROW 5/02/18. Add'l PSUR (3 certs) req'd 12/8/20 to ROW 2/4/21. ROW staking req'd 9/27/21 to ROW 4/8/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/29/18. T.O. to CON 10/5/18. Traffic req 12/20/18. Add'l Survey req 1/14/19 & 1/22/19. 30% Plans rec'd from CON 2/7/19. 30% Plans rev'd & ret'd to CON 3/1/19. Des Criteria apprvd 7/5/19. RDWY Info to ENV 11/7/19. 60% Plans rec'd from CON 11/26/19. FI held 2/11/20. 60% Plans rev'd & ret'd to CON 2/24/20. Loc & Des Doc apprvd 3/23/20. ROW to ROW 3/26/20. UTIL rqmts to ROW 5/1/20. 90% Plans rec'd from CON 7/23/21. Plans to EST 7/23/21. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 8/18/23. Final Plans rec'd from CON 2/2/24. Rev Final Plans rev'd & ret'd to CON 7/10/24. Rev Final Plans rec'd from CON 7/22/24. Rev Final Plans rev'd & ret'd to CON 8/7/24. Interim Est to PM 11/8/24. Rev Final Plans rec'd from CON 7/3/25. Rev Final Plans to EST 7/8/25 & 1/6/26.

ROW: Fee - Plans 90% (13 trs). Initial Auth Rec'd 8/5/20. 13/13 apprs made & apprvd; 12 options & 12 paid. RR info to UPRR x/x/21.

UTIL: AUI 4/24/18, UFI 3/5/19; Plans to 6 utils 12/4/19; 6/6 ests rec'd; 4/4 WO issued, 2 no adj, 4/4 adj complete; Fund Apprvd: 11/1/19. CenturyTel, Delek Logistics-no adj; South AR Tele, AR Elec Coop, AT&T, Entergy(D)-adj complete

BR: (TMG) Layout 100%. Prelim./60% plans to UPRR 2/27/20. Prelim./60% plans Apv'd. w/ comments 5/20/20. Rec'd. 90% plans 7/23/21. Ret'd. comments 90% plans 10/8/21. Rec'd. Final Plans 2/2/24 & 3/19/24. Design Phase C, Final Plans, to PM for distribution to RR 2/27/24. Final Plans rej by UPRR 3/25/24. Cons. Comments on Rej plans rec'd. 4/12/24.

MAT: Consultant - Terracon 10/2019 submitted

RAILROAD INFO: UPRR-over Hwy 82 DOT# 790362P (new str DOT# 440766V), final plans apprvd by UPRR 5/14/24.

C&M to RR 5/1/24; SP sent 5/1/24. Leadership met w/ UPRR on 7/29/24 to determine path to progress. UPRR will close existing str, update C&M language & provide closure est - MBI to design closure plans & due to BR by 10/9/24; timeline for C&M update based on closure plans for job 070597 11/13/24. C&M to RR 8/12/25. C&M approved, sent to RR for execution 4/30/26.

SIR: Traffic data sent to RDWY 1/16/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070597 UPRR Crossing Closure (Columbia Co.) (S)

Hwy. 82

(Columbia) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%		NA	NA	100%			
TARGET DATE		Feb 18	Nov 24	Feb 25	May 18						
END DATE		May 18	Mar 20	Dec 24	May 18						

TYPE WORK: Fill in existing RR underpass

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(48)

BACKGROUND INFO: Project programmed on 2/29/24.

GENERAL: 4,400 ADT. Broken out of Job 070458.

ENV: PIF to SHPO 11/5/24, response 12/2/24. T1CE apprvd 12/5/24.

RDWY: (TW) No Floodplain SP req'd. 90% Plans rec'd from CON 10/9/24. FFI req 10/11/24.

BR: (TMG) Rec'd. Final Plans 7/25/25.

RAILROAD INFO: RR Involvement at UPRR 790362P 3/11/24. PE, SP reqd. Closure plans to UPRR 2/27/24; apprvd w/ conditions 6/12/24-apprvl notice to BR 6/19/24. RR comments for design 10/29/24. 30% to RR 2/24/25. 60% plans to RR 4/21/25, apprvd 5/16/25. 100% plans to RR 7/23/25, apprvd 7/29/25. C&M for 070458 apprvd, sent to RR for execution 4/30/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070619 Co. Rd. 132 – Hwy. 98 (S)

Hwy. 82

(Columbia) (con) (3.08 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%	75%			NA			
TARGET DATE								STIP FFY: 2028			
END DATE					Jul 25						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(52)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.

GENERAL: 4,400-4,800 ADT.

ENV: Tribal consultation letters sent 3/10/25.

SUR: Mobile LiDAR acquired 7/31/25. Feature extraction 100%. Plan mapping 100%.

PSUR: PSUR to ROW 7/24/25.

RDWY: (TW) No Floodplain SP req'd.

RAILROAD INFO: Possible UPRR involvement at DOT's 787643V & 787644C depending on scope 12/6/24. If RR involvement, PE, SP, & C&M will be reqd. 4/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

CA0707 Hwy. 98 – Hwy. 79 (Widening) P.E.

Hwy. 82

(Columbia) (9.09 mi.) (NHS) (Principal Arterial) /Sales Tax/ ||Design Criteria: Established

TYPE WORK: Widen to 4 lanes.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

BACKGROUND INFO: Project programmed on 7/3/14.

RDWY: PPC rec'd 7/18/14. Design Criteria appr'd 4/19/19.

RAILROAD INFO: LNW RR involvement at DOT# 852121A & UP RR DOT# 790212G, & UP RR DOT# 787643V 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070570 Hwy. 98 – Co. Rd. 27 (Widening) (S)

(Columbia) (garver) (3.24 mi.) (NHS) (Principal Arterial) (4LG) /TBD/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	15%	5%	100%	NA	TBD
TARGET DATE		Jun 14	Sep 21	Dec 21	Aug 14	Jun 26	May 27	STIP FFY: 2027			
END DATE		Jun 14	Sep 21	Feb 22	Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0014(47)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,500-4,800 ADT. Split out of Job CA0705. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0708.

BRIDGE INFO: 05213 (87.80, Br. Repl., NP, Deck 8, Super. 6, Sub. 7, 1969)

ENV: ENV process by AHTD. Tribal consultation sent 10/19/15. Env Constraints to Rdwy 2/25/21. Ph I PI meeting held 12/9/21-12/24/21 @ www.ardot.gov/publicmeetings. ARS to SHPO 1/24/22, response 1/25/22. PIF to SHPO 1/25/22, response 1/27/22. T3CE apprvd 2/8/22. 2025 Bat Survey Results: no bats captured.

SUR: DSUR & PSUR under CA0705. Add'l DSUR (Hyd) req'd 11/7/18.

RDWY: (TW) Floodplain SP req'd. Add'l Survey req 11/7/18. T.O. to CON 8/28/20. Early Coord Meeting sched 1/14/21.

Early Coord Meeting held 1/27/21. Soil Survey & TMs req 1/27/21. 30% Plans rec'd from CON 3/18/21. 60% Plans rec'd from CON 9/21/21. UTIL reqm'ts to ROW 9/24/21. RDWY Info to ENV 9/24/21. ROW reqm'ts to ROW 9/30/21.

Loc & Des Doc apprv'd 2/8/22. 30% Plans rev & ret'd to CON 5/24/21. 60% Plans rec'd from CON 9/21/21. 60% Plans rev & ret'd to con 9/30/21. FI req'd 9/2/21. RR comments rec'd 12/19/25.

ROW: Plans 85% (14 trs). Auth Rec'd 5/13/24. 1 UPRR.

UTIL: UFI 10/19/15; Plans to 7 utils 8/26/24; Funds Apprvd 11/17/25. 4/9 est rec'd, 1 no involve. Waldo Water-no involvement; Airecast, AT&T, South Arkansas Tele, Summit-est rec'd; CenterPoint, CenturyLink, Entergy (Dist & Trans), Lakeside Water-pending proposals. ON HOLD FOR UTILITIES 2/25/26

BR: (SWP) Layout 90%.

MAT: Soil Survey to Rdwy 7/26/21

RAILROAD INFO: Crosses UP DOT 790212G, DOWCO Ind. Lead, MP 1.850. PE, SP, & C&M req. Inq. #9742. PE executed 10/11/24. On-site diagnostic 1/16/25. 90% to RR 11/19/25; apprvd w/ comments from RR, to RDWY 12/19/25. Rev 90% to RR 5/5/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

020803 Hwy. 82 (Ashley County) P.E.

Hwy. 82

(Ashley) (16.95 mi.) (NHS) (Principal Arterial) (4LG)

TYPE WORK: PE/ Environmental Assessment

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0002(53)

BACKGROUND INFO: Project programmed on 3/6/23.

GENERAL: 1,100-3,100 ADT.

ENV: ENV CON (Michael Baker). PE for jobs 020770, 020771, 020772, 020773. ARS to SHPO 7/7/23, response 7/24/23. NA consultation letters to Tribes 8/28/23. CRS to SHPO 2/5/24, response 3/5/23. Draft EA to ID Staff review 4/24/24. Draft EA to FHWA 5/10/24, apprvd 5/14/24. Loc & Des PH scheduled 6/27/24 @ First Baptist Church 203 E Parker Street, Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24. FONSI to State Clearinghouse 8/30/24. 2024 Bat Survey Results: PESU captured.

RDWY: Loc & Des Doc apprv'd 9/10/24. VE completed 1/28/25.

RAILROAD INFO: No RR Involvement.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020770 Hamburg – East (Widening) (S)

(Ashley) (m.baker) (2.7 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	65%	25%	85%	100%	30%	
TARGET DATE		Aug 21	Sep 22	Sep 24	Nov 21	Jul 26	Jan 27	STIP FFY: 2027			
END DATE		May 21	Jan 23	Aug 24	Nov 21						

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0002(47)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 3,100 ADT.

BRIDGE INFO: 06568 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06569 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06570 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); M1529 (78.89, Br. Repl., NP, Culv. 7, 1935)

ENV: Tribal consultation letters sent 8/20/21. ARS to SHPO 5/3/22, response 5/16/22. PIF to SHPO 2/3/23, response 2/15/22. Env constraints to ROW & Rdwy 6/15/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24. PIF addendum to SHPO 10/31/24, apprvd 11/7/24.

SUR: DSUR under 020676. DSUR to Rdwy 5/20/21. Add'l LiDAR (Hydraulics) to Rdwy 10/8/21. Add'l DSUR (pavement update for overlay) req'd 2/22/22.

PSUR: PSUR under 020676. 65 certs. PSUR to ROW 11/12/21, 12/7/21. Add'l PSUR req'd 12/12/24 (west side of intersection at job beginning) to ROW 1/23/25. ROW staking req'd 3/5/25 to ROW 3/27/25.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/20/21. Traffic & Soil Survey req 6/22/21. Des Criteria appr'd 7/20/21.

T.O. to CON 9/2/21. Early Coord Meeting held 9/9/21. Add'l HYD DSUR req 10/7/21. FWD req 11/16/21. 30% Plans rec'd from CON 11/24/21. TMs req 11/30/21. 30% Plans rev'd & ret'd to CON 2/17/22. Add'l DSUR req 2/22/22. Rev DDD appr'd 2/28/22. Rev 30% Plans rec'd from CON 5/31/22. Rev 30% Plans rev & ret'd to CON 7/11/22. 60% Plans rec'd from CON 12/1/22. FI held 12/29/22. ROW & UTIL reqmts to ROW 1/32/23. 60% Plans rev & ret'd to CON 1/31/23. RDWY Info to ENV 3/20/23. Loc & Des Doc appr'd 9/10/24 (under 020803). VE completed 1/28/25 (020803). Rev ROW & UTIL reqm'ts to ROW 8/26/25.

ROW: Plans 90% (63 trs.) Plans by MBI. Auth Rec'd 12/12/24. 61/63 Apprs made & apprvd. 40 Options. 32 paid & 2 condemned - Poss. date 4/7/26. 2/4 Bus, 0/1 PPO, & 0/1 NPO relos moved.

UTIL: AUI 4/14/22. Plans to 8 utils 1/23/23. Funds Appr'd 1/17/23. 1 no involvement, 2/5 WO issued, 3/5 ests rec'd. Rev plans to 8 utils 9/5/25. Ashley-Chicot Elec-no involvement; Entergy, Hamburg Water(PE)-WO issued; AT&T, Hamburg Water(Constr)-est rec'd; CableSouth Media, Summit, Windstream-pending proposals

BR: (MCB) Layout 95%.

MAT: Soil Survey to Rdwy 11/4/21. Geotechnology SI

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020771 Mist – Hwy. 160 (Widening) (S)

(Ashley) (m baker) (7.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	70%	15%	75%	CON	NA	
TARGET DATE		Jun 22	May 23	Sep 24		Oct 26	Aug 27	STIP FFY: 2027			
END DATE		Oct 22	Nov 23	Aug 24	Apr 23						

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(48)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,800 ADT.

BRIDGE INFO: 06870 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); M1530 (75.56, Br. Repl., NP, Culv. 6, 1933); M1531 (80.97, Br. Repl., NP, Culv. 6, 1925)

ENV: Env Constraints to ROW and RDWY 7/13/22. NA consultation letters to Tribes 9/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.

SUR: CSUR 100%. Aerial LiDAR acquired 3/24/22, 3/25/22. Feature Extraction 100%. 95% DSUR to Rdwy 7/29/22. DSUR to Rdwy 10/11/22. Add'l DSUR (tract 62) 100%.

DSUR: U&D 100%.

PSUR: 114 certs. NTP to Con 4-12-22. Add'l PSUR (1 cert, 1 rev.) req'd 10/28/24 to ROW 11/19/24. Add'l PSUR (ROW extended to west) to ROW 12-20-24. ROW staking req'd 2/10/25 to ROW 3/27/25. Add'l PSUR (4 certs.) req'd 2/21/25 to ROW 3/13/25. ROW re-stake (Tr. 25) req'd 5/6/25 to ROW 5/12/25. Add'l PSUR (1 cert.) req'd 12/19/25 to ROW 2/12/26, 2/23/26.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 5/25/22. Traffic req 5/25/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. 30% Plans rec'd from CON 12/14/22. Add'l DSUR rec'd 12/15/22. Add'l DSUR req 1/11/23. 30% plans rev'd & ret'd to CON 1/30/23. DDD apprvd 1/31/23. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 7/6/23. FI & TMP held 7/18/23. 60% Plans rev'd & ret'd to CON 7/31/23. Rev 60% Plans rec'd from CON 11/21/23. ROW & UTIL reqmts to ROW 11/27/23. Loc & Des Doc apprvd 9/10/24 (under 020803). VE completed 1/28/25 (020803).

ROW: Fee - Plans 90% (108 trs) Auth Rec'd 11/26/24. 107/108 apprs made & apprvd. 71 options. 59 paid. 2 condemned - poss. date 4/30/2026 & 9 to be condemned. 3/6 PPO, 0/2 RSO relos moved.

UTIL: AUI 3/29/22, UFI 7/10/23, Plans to 3 utils 11/30/23. Funds Apprvd 11/1/23. 2/3 est rec'd, 2/3 WO issued, 1/3 adj complete. Ashley-Chicot Elec-est rec'd; AT&T-WO issued; Hamburg Water-PE adj complete, Constr WO issued; CableSouth Media-pending

BR: (MCB) Layout 95%.

MAT: PSI

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020772 Hwy. 160 – Montrose (Widening) (S)

(Ashley) (m baker) (4.8 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	75%	15%	70%	75%	NA	
TARGET DATE		Jul 22	Sep 23	Sep 24	Sep 22	Mar 25	Mar 26	STIP FFY: 2026			
END DATE		Oct 22	Sep 23	Aug 24	Apr 23						

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(50)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,400-1,800 ADT.

BRIDGE INFO: 06871 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2003); 06964 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004); 06965 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004)

ENV: Env constraints to ROW & RDWY 6/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.

SUR: DSUR and PSUR under 020771. 95% DSUR to RdwY 7/29/22.

PSUR: PSUR to ROW 4/10/23. ROW staking req'd 10/7/24 to ROW 11/1/24.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 6/7/22. Traffic req 6/7/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. DDD apprvd 4/7/23. 30% Plans rec'd from CON 4/20/23. RDWY Info to ENV 5/2/23. 30% Plans rev'd & ret'd to CON 6/21/23. 60% Plans rec'd from CON 8/7/23. PFI & TMP held 8/31/23. ROW & UTIL reqmts to ROW 9/19/23. 60% Plans rev'd & ret'd to CON 9/19/23. Loc & Des Doc apprvd 9/10/24 (under 020803). VE completed 1/28/25 (020803).

ROW: Plans by MBI 90% (15 trs). Auth Rec'd 11/26/24. 1 ASHC.14/14 apprs made & apprvd. 9 options. 9 paid & 1 to be condemned. UPRR will not discuss project until sometime in June 2025. They are currently working on a project requiring all their time and effort.

UTIL: AUI 3/29/22, UFI 7/10/23; Plans to 3 utils 11/16/23; Funds Apprvd 9/25/23. 2/3 est rec'd, 2/3 WO issued. Ashley-Chicot Elec, AT&T-WO issued; CableSouth-pending proposal

BR: (MCB) Layout 95%.

MAT: Consultant Geotechnology SI

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 4/23/24

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (95); AR Senate (1 & 1)

Other Federal-Aid & State Jobs

020773 Montrose Bypass Impvts. (Widening) (S)

(Ashley) (m.baker) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	15%	15%	20%	80%	NA	
TARGET DATE		Jun 22	Jun 24	Sep 24		Sep 25	Sep 26	STIP FFY: 2026			
END DATE		Oct 22	Aug 24	Aug 24	Aug 23						

TYPE WORK: Major Widening - 5 lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0002(49)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.

GENERAL: 1,100-1,800 ADT.

ENV: NA consultation letters to tribes 3/22/22. Constraints to Rdwy 3/29/22. ARS to SHPO 3/8/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.

SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. T.O. to CON 3/1/23. DDD appr'd 7/13/23. Traffic req 7/12/23. 30% Plans rec'd from CON 11/21/23. Rdwy Info to ENV 12/6/23. 60% Plans rec'd from CON 4/30/24. 60% Plans ret'd to CON 5/29/24. Rev 60% Plans rec'd from CON 8/9/24. ROW & UTIL reqm'ts to ROW 8/16/24. PFI req 8/16/24. Loc & Des Doc appr'd 9/10/24 (under 020803). VE completed 1/28/25 (020803).

ROW: FEE - Plans 80% (15 trs). Auth Rec'd 11/5/24.

UTIL: AUI 3/29/22, UFI 7/10/23, Plans to 4 utils 3/5/25. Funds Appr'd 9/17/24. 1/5 est rec'd, 1 no conflict. Summit-no conflict; Ashley-Chicot Elec, AT&T, Entergy, City of Montrose-pending proposals. ON HOLD FOR UTILITIES 2/25/26

BR: (MCB) Layout 95%. Des. Phase A (Concept) and B (30%) submittal to RR Coord. 10/3/24. Rec'd. comments from UPRR 11/7/24. Ret'd. UPRR comments to PM 1/21/25. Phase A & B Approval received from UPRR 4/29/25.

MAT: Consultant UES. Report sent to Bridge 4/21/25. Soil Survey pending.

PLAN: Not a capacity need.

RAILROAD INFO: Crosses UPRR crossing DOT# 425353N (RR-Under str/ 07230) at MP 432.44 Hwy. 82. McGehee Subdivision. PE, SP & C&M rqd. 7/25/24. Signed PE agmt. rec'd 10/1/24. 30% plans to RR 10/31/24 & 2/26/25. 30% plan approval from RR 4/30/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020676 E. of Hamburg – Mist (Widening) (S)

Hwy. 82

(Ashley) (m.baker) (3.4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	40%	90%	TBD	NA	NA
TARGET DATE		Jul 18	May 21	Jun 21	Aug 18	Mar 25	Nov 26	STIP FFY: 2025			
END DATE		Jul 18	Aug 21	Nov 21	Sep 18	Oct 25					

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0002(37)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16. Project renamed on 4/24/17, 2/5/18, 6/19/18 & 2/26/21.

GENERAL: 1,800-3,100 ADT.

ENV: Constraints to RDWY 9/18/18. Tribal consultation sent 5/23/19. ARS to SHPO 11/13/19; response 11/21/19. PIF to SHPO 12/17/19, response 12/20/19. PI meeting to be rescheduled. CRS to SHPO 5/7/20, response 5/9/20. VPI scheduled 7/6-7/20/20. T3 CE appr'd 8/6/20. NW23 permit packet to USACE 9/29/20. ARS addendum to SHPO 5/19/21, response 5/21/21. 2nd addendum to SHPO 6/29/21, response 7/1/21. Ph I VPI held 10/4/21 - 10/18/21 @ www.ardot.gov/publicmeetings T3 CE reevaluation appr'd 11/1/21. NW23 permit to USACE 11/8/24. 2025 Bat Survey Results: PESU confirmed.

SUR: NTP to CON 4/4/18. CSUR 100%. Aerial photo flown 2/17/17, 2/3/21.

DSUR: DSUR to Rdwy 7/26/18. Add'l Utils to Rdwy 8/14/18. UAV LiDAR aquired 2/24/21, 5/11/22. Add'l LiDAR FE 100%. Add'l DSUR 100% to Rdwy 5/20/21. Add'l LiDAR for updated roadway surface acquired 5/11/22. Feature Extraction 100%.

PSUR: 118 trs. PSUR to ROW 9/6/18. ROW staking req'd 6/30/22 to ROW 9/7/22.

RDWY: (TW) No Floodplain SP req'd. Passing lane location appr'd 4/18/17. DSUR rec'd 7/27/18. T.O. Order to CON 9/25/18. Traffic & FWD req 12/20/18. Early Coord Meeting held 7/25/19. Avg Running Speed req 8/2/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/29/19. Des Criteria appr'd 11/19/19. Field Insp held 1/28/20. 60% Plans rec'd from CON 4/14/20. 60% Plans rev'd & ret'd to CON 5/6/20. ROW & UTIL reqm'ts to ROW 6/23/20. RDWY Info to ENV 6/23/20 & 6/25/21. Loc & Des Doc appr'd 8/19/20. 90% Plans rec'd from CON 9/22/20. 30% Plans rec'd from CON 3/23/21. Rev Des Criteria appr'd 4/12/21. 30% Plans rev'd & ret'd to CON 4/14/21. Rev 60% Plans rec'd from CON 6/24/21 & 8/18/21. FI held 7/30/21. Rev 60% Plans rev'd & ret'd to CON 7/21/21 & 8/20/21. ROW & UTIL reqm'ts to ROW 8/20/21. 90% Plans rec'd from CON 5/31/22. Plans to EST 6/1/22. FFI held 7/5/22. 90% plans rev'd & ret'd to CON 9/5/23. VE completed 1/28/25 (020803).

ROW: Fee - Plans 90% (38 trs.) Initial Auth Rec'd 9/24/20. 38/38 apprs made & appr'd; 37 options; 37 paid & 1 condemned - poss. date 10/16/24. 2/2 PPO Relos moved.

UTIL: AUI 7/19/19, UFI 10/24/19; Plans to 7 utils 4/23/24; Funds Appr'd 3/3/20. 4/6 ests rec'd, 4/5 WO issued, 1 no involvement, 1 no adj, 3 adj complete. CenterPoint-no adj; Windstream-no involvement; Entergy-WO issued; Ashley-Chicot Elec, AT&T, Hamburg Water-adj complete; CableSouth Media-pending proposal

BR: (MCB) Rec'd. 90% Plans 6/1/22.

PLAN: Planning study completed (2015).

RAILROAD INFO: No RR involvement 4/23/24

SIR: Traffic data sent to RDWY 1/14/19. FWD to RDWY 1/17/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020675 Montrose – Lake Village (Sel. Secs.) (S)

Hwy. 82

(Ashley & Chicot) (garver) (1.36 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	80%	100%	TBD	100%	NA
TARGET DATE		Jul 17	Apr 19	Apr 19	Jul 17	Dec 21	Mar 26	STIP FFY: 2026			
END DATE		Sep 17	Sep 19	Jan 20	May 17	Dec 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 5 structures w/ 4-lane painted median structures. Replace 2 eastern most structures w/ 5-lane structures, Major Widening - 5 lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0209(12)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16.

GENERAL: 1,700-2,900 ADT.

BRIDGE INFO: 02347 (75.82, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1950); 02348 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02350 (82.13, Br. Repl., NP, Deck 8, Super. 6, Sub. 7, 1950); 02351 (63.71, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02352 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02353 (79.88, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02358 (80.81, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1950)

ENV: Tribal consultation sent 11/30/17. Constraints to RDWY & BR 12/19/17. RTA for 14 str to SHPO 6/12/18; 0 str eligible 6/14/18; addendum RTA for 5 addl properties sent 1/30/19; SHPO conc 0 properties eligible 1/31/19. PI held 8/22/19 @ Lakeside High School (Commons Area), 336 Hwy. 82 West, Lake Village. ARS to SHPO 8/28/19; conc 9/3/19. SHPO response to CRS 11/8/19. Rev CRS to SHPO 12/5/19, response 12/13/19. T3-CE apprvd 1/24/20. Re-evaluation apprvd 3/11/20. NW23 permit req to USACE 8/9/21. 2025 Bat Survey Results: PESU confirmed.

LP: Resolution and agreement sent to Sponsor 1/17/25.

SUR: Aerial photo flown 3/28/15, 1/24/17, 2/3/21. Ortho 100%. Add'l CSUR 100%.

DSUR: DSUR for bridges I.P. Survey data under 020612. Add'l DSUR 100% to Rdwy 9/1/17. Add'l DSUR req'd 1/31/19, 100% to Rdwy 4/8/19, 4/17/19. Add'l DSUR req'd to Rdwy 5/21/19, 100% to CON 5/22/19. Add'l DSUR to Rdwy 12/10/19. (Loves Gas Station). Add'l CSUR 100%. UAV LiDAR flown 3/3/21, 3/4/21. LiDAR FE 100%.

PSUR: 60 certs. PSUR to ROW 5/8/17. Six (6) add'l certs req'd 10/25/19, 100%, to ROW 12/11/19. Rev. PSUR to ROW 01/06/20. ROW staking req'd 5/5/21 100% to ROW 6/18/21.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req 3/13/18. Traffic req 6/22/18. T.O. to CON 7/17/18. Kick Off Meeting held 8/13/18. Add'l Survey req 2/5/19 & 5/6/19. 30% Plans rec'd from CON 6/4/19. ROW req'mts to ROW 6/5/19. 30% Plans rev'd & ret'd to CON 6/7/19. 60% Plans rec'd from CON 9/3/19. UTIL req'mts to ROW 9/30/19. Rev ROW req'mts to ROW 10/2/19. UTIL req'mts to ROW 10/2/19. Des Criteria apprvd 10/3/19. Field Insp req 10/4/19. RDWY Info to ENV 10/25/19. 60% Plans rev'd & ret'd to CON 12/19/19. Loc & Des Doc apprvd 5/11/20. FI held 5/14/20. 90% Plans rec'd from CON 8/20/20. FFI held 9/1/20. Plans cert by CON 8/10/20. 90% Plans rev'd & ret'd to CON 9/3/20. Final Plans rec'd from CON 9/11/20. Rev ROW req'mts to ROW 9/17/20. Rev ROW & UTIL req'mts to ROW 6/17/21. Rev Finals rec'd from CON 6/28/21. VE completed 1/28/25 (020803).

ROW: Plans 90% (82 trs). Auth Rec'd 7/7/20. 82/82 apprs made & apprvd; 80 options, 80 Paid & 2 Condemned - Poss. date 8/11/22. 1 AHC tr. 1/1 Res, & 3/3 PPO Relos moved.

UTIL: AUI 9/8/17, UFI 6/11/19. Plans to 7 utils 11/12/19; 6/7 ests rec'd, 2 no adj, 4/5 WO issued; 3 adjs complete. Funds Apprvd 11/4/19. Airport Water, Entergy(T), Lake Village Water-no adj; Entergy(D)-WO issued; Ashely Chicot Elec, AT&T, Summit-adj complete;

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/20/20. Ret'd. 90% comments 8/28/20. Rec'd. 100% plans 9/11/20.

MAT: RV to RDWY 8/3/20. AC% - 8/3/20

PLAN: Planning study complete (2015). New sketch 5/2021.

RAILROAD INFO: No RR involvement 7/3/24

SIR: Traffic data sent to RDWY 6/27/2018. FWD to RDWY 4/3/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020768 Montrose – Hwy. 293 (Widening) (S)

Hwy. 82

(Ashley & Chicot) (garver) (4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	100%	30%	NA	100%	NA	
TARGET DATE		Aug 21	Jun 22	Sep 22	Sep 21	Jul 25	Jun 26	STIP FFY: 2025			
END DATE		Aug 21	Sep 22	Jan 23	Oct 21	Mar 26					

TYPE WORK: Major Widening - 5 lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0209(14)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/9/21.

GENERAL: 1,700-2,100 ADT.

ENV: ARS to SHPO 5/25/21, response 5/26/21. Env constraints to BR & Rdwy 12/27/21. CRS to SHPO 12/30/22, response 1/10/23. T3CE apprvd 1/10/23.

PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village. 2024 Bat Survey Results:

PESU captured. NW23 permit req to USACE 11/26/25.

SUR: DSUR and PSUR under 020612. U&D 100%. DSUR to Rdwy 8/27/21. Add'l DSUR (Tr. 20) req'd 3/13/25 to ROW 4/2/25.

PSUR: Certs 62-74, job 020612. PSUR to ROW 10/8/21. Rev. PSUR (showing 020675 acquisition) to ROW 10/10/22. ROW staking req'd 3/18/24 to ROW 3/27/24. ROW re-stake (Trs. 26, 28, 31, and 33) req'd 4/16/25 to ROW 4/23/25.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 8/2/21. TO to CON 2/10/22. Early Coord Meeting held 3/10/22. 30% Plans rec'd from CON 4/15/22. 30% Plans rev & ret'd to CON 6/21/22. 60% Plans rec'd from CON 9/8/22. FI req'd 9/12/22. ROW & UTIL reqm'ts to ROW 9/12/22. Rdwy Info to ENV 9/12/22. 60% Plans rev & ret'd to CON 2/15/23. Rev Rdwy Info to ENV 9/22/23. VE completed 1/28/25 (020803).

ROW: Plans 90% by Garver (36 trs.). Auth Rec'd 9/27/23. 36/36 apprs made; 36/36 apprvd; 36 options & 36 paid.

UTIL: AUI 5/3/22, UFI 4/4/23, Plans to 3 utils 3/21/24. 2/2 est rec'd, 1/2 WO issued, 1 no adj. Funds Apprvd 4/20/23.

Ashley Chicot Elec- no adj; AT&T-nonreimbursable; Entergy-WO issued

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 2/16/24 job start approx 1 mile east of track

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020769 Hwy. 293 – Lake Village (Widening) (S)

Hwy. 82

(Chicot) (garver) (5.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	100%	20%	5%	100%	NA	
TARGET DATE		Oct 21	Oct 22	Jan 23	Nov 21	Jul 25	Apr 26	STIP FFY: 2026			
END DATE		Aug 21	Jan 23	Sep 23	Jan 22	Feb 26					

TYPE WORK: Major Widening - 5 lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(48)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/9/21.

GENERAL: 2,100-2,900 ADT.

BRIDGE INFO: M1532 (87.92, Br. Repl., NP, Culv. 7, 1950); M1533 (84.31, Br. Repl., NP, Culv. 7, 1950); M1534 (71.67, Br. Repl., NP, Culv. 7, 1950); M1535 (75.28, Br. Repl., NP, Culv. 7, 1950)

ENV: ARS to SHPO 6/29/21, response 6/30/21. Constraints to ROW & Rdwy 1/3/22. CRS to SHPO 3/28/23, response 4/20/23. PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village. T3CE apprvd 9/26/23. 2024 Bat Survey Results: PESU captured. NW23 permit req to USACE 11/26/25.

SUR: DSUR & PSUR under 020612. DSUR to Rdwy 8/27/21. Add'l DSUR req'd 9/14/22 to Rdwy 10/19/22. Add'l DSUR (trs. 30 & 31) 90%.

PSUR: PSUR to ROW 1/12/22. 56 certs. PSUR under 020612. Add'l PSUR req'd 7/5/23 to ROW 8/10/23 (2 new, 1 rev tract). ROW staking req'd 6/20/24 100%. Add'l PSUR req'd 8/15/24 to ROW 8/15/24. ROW re-stake (Tr. 31) req'd 6/12/25. Rev PSUR to ROW 11/6/25.

RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 3/2/22. Early Coord Meeting Held 8/16/22.

Rdwy Info to Env 9/12/22. Add'l survey req 9/14/22. 30% plans rec'd from CON 9/26/22. 30% plans rev & ret'd to CON 10/11/22. 60% plans rec'd from CON 12/22/22. ROW & Util reqmts to ROW 1/6/23. FI req 2/15/23. 60% plans rev'd & ret'd to CON 2/15/23. Rev Rdwy Info to Env 9/22/23. Loc & Des doc appr'd 10/18/23. VE completed 1/28/25 (020803).

ROW: Plans by Garver 90% (44 trs.). Auth Rec'd 11/7/23. 44/44 apprs made & appr'd; 49 Options; 35 Paid & 6 condemned - Poss. date 2/13/26. 1/1 PPO relos moved.

UTIL: AUI 1/19/23, UFI 5/3/23; Plans to 5 utils 5/31/23; 1 utility 4/10/25; 5/6 ests rec'd, 2/3 WO issued; 3 no conflict.; 1/3 adj complete. Funds Appr'd 5/23/23. Ashley Chicot Elec, Entergy(T), Summit-no conflict; Entergy(D)-WO issued; AT&T-adj complete

BR: (SWP)

MAT: Soil Survey %AC to Rdwy 8/24/21.

PLAN: Not a capacity need.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

070367 Hwy. 82B Improvements (El Dorado) (S)

Hwy. 82B

(Union) (craft-tull) (4 mi.) (NHS) (Principal Arterial) /State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	90%	45%	95%	100%	90%	NA
TARGET DATE		Oct 12	May 19	Jun 20	Jan 13	Apr 26	Jun 26	SCHEDULED DATE: 07-2028 STIP FFY: 2028			
END DATE		Oct 12	Aug 19	Jul 20	Jan 13						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Widen to 3-lanes w/ multi-use trail, construct roundabouts at College & S. West Ave. w/ 2 mid-block crossings between roundabouts & various inters. Impvts. City Util Incl.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-STP-9130(9)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 1/30/12, 9/17/12, 9/17/15 & 10/15/18.

GENERAL: 10,000-12,000 ADT. Job 070377 combined into this project.

BRIDGE INFO: 00639 (Unable to match to InspectX); 01801 (66.39, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, Hist., 1935); 01983 (84.12, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, Hist., 1936)

ENV: Non-NEPA by CTA. Tribal consultation 6/6/12. RTA to SHPO 6/12/12, 21 strrs declared eligible & 1 on NRHP 7/11/12. Constraints to RDWY, SUR & BR 9/6/12. Hist RR BR; marketing ltrs sent 5/12/14. Draft MOA to SHPO 7/15/14. RTA addendum to SHPO 7/28/14, 1 str elig 7/28/14; RTA addendum to SHPO 1/8/15; 4 strrs elig 1/14/15. Hist Br MOA for Hillsboro St Br 01983 apprvd 10/6/14; termination ltr to SHPO 9/18/18; conc recd 9/26/18. Tribal consult. For 070377 12/5/13. Hist Br 01801 MOA apprvd 10/6/14 under 070377. PIF to SHPO 10/27/17 under 070377; conc recd 11/1/17. PIF for 070367 to SHPO 10/30/18; response 11/1/18. PI mtg held 1/30/20. Env Clearance apvd 7/21/20.

LP: City req impvts. At expense of City including, relocat. of underground utils on Hwy. 82B bt Wash. Ave. & College Ave., decorative signal mast arms, BR. Enh., RR br. Lighting, light poles, landscaping & irrigation systems. City to accept ownership of Hwy. 82B bt Hwy. 82 & Hwy. 167B & Hwy. 167B btwn Hwy. 82 & Hwy. 167 upon proj completion. Resolution exec. 6/21/18. Agrmnts exec. 10/19/17 & 11/14/18. Exec. Agrmnt. ret'd to City 1/2/19. M.O. 2017-120 - 12/6/17. M.O. 2018-071 - 7/11/18.

SUR: Partial Aerial photo flown 2/20/09; 1/18/12; 2/20/12. Rev. alt. alignment to BR, ENV, RdwY 3/8/12.

DSUR: CSUR 100%. WO (CSUR) to CON 11/7/11; 01/18/12. Phtgmtry 100%. U&D sur. 100%. WO (LiDAR) to CON 6/1/12. Mobile LiDAR (data acq. & feat extr.) 100%. DSUR to RdwY 10/4/12. Add'l DSUR (Req. 6/20/14) to RdwY 8/29/14. Add'l RR trk ties to CTA 5/23/18. Add'l DSUR rqd 7/11/18 to RdwY & CTA 7/26/18. Add'l DSUR (util) to CTA 12/14/18. Add'l DSUR (drain) rqd 1/17/19. S5113 70%. Add'l DSUR (trs 25,44,47, & 90) to Rdy & ROW 9/24/21. Add'l DSUR/PSUR rqd 5/15/24 100%. Add'l DSUR (tract 157x) rqd 10/24/24 to ROW 11/15/24.

PSUR: (254 trs) WO (PSUR) to CON 6/8/12. PSUR to ROW 1/4/13. Add'l PSUR to ROW 9/15/14. Add'l PSUR rqd 6/15/20. Add'l 10 certs rqd 6/25/20 to ROW 7/15/20. ROW staking IP (B&F), NTP 4/8/21. Add'l PSUR (lot splits 11, 51, 159x) to ROW 9/22/21. Add'l PSUR req'd 12/29/21 to ROW 1/28/22, 3/2/22. add'l PSUR (1 tract) rqd 8/17/22 to ROW 8/25/22. ROW staking (tract 194R) rqd 1/3/23 to ROW 1/11/23.

RDWY: (MH) Floodplain SP rqd. DSUR rec'd 10/4/12. Prelim Prints to ROW & ENV 3/29/13. Traf, TM, FWD & SS req 3/29/13. Prelim Prints to RR Coord 4/1/13. Add'l Survey req 6/20/14. Signal Study req 8/8/14 for Timber Lan, S. Smith, & S. Nelson. Add'l TMs req 8/8/14 & 8/14/14. Kick Off Meet. held 10/10/17. PDC apprvd 2/16/18. Rev Traf req 5/9/18. 30% Plans rec'd from CON 7/12/18. 30% Plans rev & ret'd to CON 8/22/18. 60% Plans rec'd from CON 7/18/19. ROW & UTIL rqmts to ROW 8/7/19. Met w/City 11/13/12, 10/30/14, 2/12/15 & 10/7/19. 60% Plans rev & ret'd to CON 10/17/19. RDWY Info to ENV 2/12/20. Rev 60% Plans rec'd from CON 5/11/20. Rev ROW & UTIL rqmts to ROW 6/2/20 & 10/4/21. Rev 60% Plans rev & ret'd CON 6/2/20. Plans to RR Coord 6/2/20. FI held 8/18/20. 90% Plans rec'd from CON 12/29/21. Plans to EST 1/3/22. FFI held 1/28/22. 90% Plans rev & ret'd to CON 2/2/23. Add'l Survey req 5/15/24. Rev UTIL reqm'ts to ROW 7/17/25.

ROW: Plans By CTA 90% (197 trs) Auth Rec'd 9/14/2020. 1/5 RR trs; 197 apprs made & apprvd 164 options; 164 paid; 4 Donations & 30 Condemned -poss. date 4/4/24 1/1 Res, 44/44 Bus, & 3/38 PPO rels moved.

UTIL: UFI 4/12/13. Plans to 10 utils 7/17/20,7/21/20,8/6/20,9/10/20,12/9/20. Funds apprvd 1/10/14. 8/10 ests rec'd, 1 no involvement, 1 no conflict, 7/8 WO issued, 5/7 adj complete.

BR: (JYP) Layout 95%. Rec'd. 90% plans from Cons. 1/3/22. Ret'd. comments 90% plans 9/2/22. Rec'd. Final Plans 1/27/23 & 12/6/24. Final plans to TP&P 3/7/23, 5/24/23 & 3/4/25.

MAT: SS to RdwY 6/25/13. SS for Job 070377 to RdwY 5/1/14. Subsurf Invest Prelim Inform to Br 7/9/14 for Job 070377.

PLAN: Memo study completed 5/21/12.

RAILROAD INFO: RR Inv. 425786U UPRR (RR-under) & 425792X (RR-over UP constructs) & ARDOT apprvd plans 10/11/21 -req UPRR for updated sched. & est 7/18/24. OUCH RR 967140A no RR involvement. UPRR 425786U-UPRR rej final plan 4 times w/ latest UPRR resp. 4/26/24. C&M to RR 6/6/25.

SIR: Traffic sent to RDWY 9/12/14. TM sent to RDWY 10/27/14. FWD to RDWY 2/25/17.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

030632 Antoine River Str. & Apprs. (S) Hwy. 84

(Pike) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Sep 25			Sep 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0055(808)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 960 ADT.

BRIDGE INFO: M1555 (21.14, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1956)

ENV: Tribal consultation letters sent 5/27/25. Env constraints to Rdwy 7/16/25.

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/12/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/8/25.

PSUR: 9 certs. PSUR to ROW 9/8/25. Add'l PSUR (1 cert) to ROW 9/8/25.

RDWY: (ND) No Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

A60062 Hwy. 84 Slide Repair (Hot Spring Co.) (S) Hwy. 84

(Hot Spring) (0.31 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Slide Repair

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 3/3/26.

GENERAL: 1,300 ADT.

ENV: Tribal consultation sent 3/23/26.

RAILROAD INFO: No RR involvement 3/9/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

061746 South Branch La Grue Bayou Str. & Apprs. (S)

Hwy. 86

(Prairie) (coll) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	100%	100%	RCB	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		May 21	Nov 21	Feb 22	Jun 21	Feb 23	Dec 24				

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0059(19)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 130 ADT.

BRIDGE INFO: M3086 (56.92, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1964)

ENV: EPD. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/1/21, response 10/6/21. PIF to SHPO 10/12/21, response 10/21/21. Env constraints to BR & RdwY 10/13/21. T1CE apprvd 2/9/22. NW14, no pcn. 2024 Bat Survey Results: No T&E species.

SUR: 06x284-M3086. CSUR 100%. DSUR to RdwY 5/19/21.

PSUR: Existing ROW to ROW 6/23/21. ROW staking req'd 10/04/22 to ROW 11/18/22.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/27/21.

Prelim Layouts to ROW & ENV 8/19/21. ROW & UTIL reqmts to ROW 11/9/21. RDWY Info to ENV 11/9/21. Fi held 6/7/22. Soil Survey req 4/21/25.

ROW: C.O. Plans 90% (2 Trs). Initial Auth Rec'd 8/9/22. 2/2 apprs made & apprvd; 2 options & 2 Paid. Court Order filed 2/21/23

UTIL: AUI 7/20/21, UFI 10/20/21; Plans 3 utils 1/26/22. Funds Apprvd 1/24/22. 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. All adjustments complete.

BR: (CMW)

MAT: %AC to RdwY 8/9/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

040893 Irons Fork & Loftis Creek Strs. & Apprs. (S)

Hwy. 88

(Polk) (craft-tull) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	15%	75%	100%	NA	
TARGET DATE		Mar 24	Nov 24	Feb 25	Nov 24	Dec 25	Sep 26	STIP FFY: 2025			
END DATE		Apr 24	Jan 25	Dec 25	Nov 24						

TYPE WORK: Replace 1 bridge & 1 bridge w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0057(30)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 1,400-3,300 ADT.
BRIDGE INFO: 02744 (57.94, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1952); 02961 (53.15, Br. Repl., P3, SD, Deck 6, Super. 3, Sub. 5, 1955)
ENV: EPD. Tribal consultation letters sent 8/17/23. Constraints to Rdwy 10/4/23. ARS to SHPO 4/1/25, response 4/9/25. PIF to SHPO 5/21/25, response 6/10/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. Bridge Marketing Letter to SHPO 6/19/25, response 7/3/25. MOA to SHPO 9/17/25. T3CE to FHWA 10/31/25, apprvd 12/22/25.
SUR: Aerial photo flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 4/10/24.
PSUR: 22 certs. NTP to Con 9/23/24. PSUR to ROW 11/7/24.
RDWY: (MH) Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord meeting held 8/15/23. TO to CON 9/26/23. NTP to CON 2/23/24. DDD apprvd 8/29/24. 30% Plans rec'd from CON 10/18/24. 30% Plans rev'd & ret'd to CON 10/25/24. Rev 30% Plan rec'd from CON 11/15/24. Rev 30% Plans rev'd & ret'd to CON 11/19/24. Prelim Layouts to ROW & ENV 1/7/25. 60% Plans rec'd from CON 1/21/25. 60% Plans rev'd & ret'd to CON 1/27/25. ROW & UTIL reqm'ts to ROW 1/27/25. RDWY Info to ENV 1/27/25. PFI held 2/13/25. Soil Survey req 4/8/25.
ROW: FEE - Plans 85% (11 trs). Auth Rec'd 2/18/26.
UTIL: AUI/UFI 11/8/24; Plans to 3 utils 11/17/25; Funds Apprvd 10/28/25. ON HOLD FOR UTILITIES 2/25/26
BR: (JYP) Layout 95%. Prelim. Info. to Env. 1/21/26. HBAC Recom. to FHWA 9/3/25. HBAC Recom. Apv'd. by ARDOT & FHWA 11/10/25.
MAT: %AC & RV to Rdwy 6/29/23. SI to BR 12/10/25
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

040789 Gap & Turbin Creeks Strs. & Apprs. (S)

Hwy. 88

(Polk) (fre) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Jul 20	Jan 21	Jan 21		Apr 24	Dec 24	SCHEDULED DATE: 2028 STIP FFY: 2025			
END DATE		Jun 20	Mar 21	Nov 20	Jul 20	Jul 24	Jan 25				

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0057(25)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,400 ADT.

BRIDGE INFO: 02702 (64.16, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1950); 02747 (60.83, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1952)

ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. Tribal consultation letters sent 5/9/19. ARS to SHPO 5/28/19; response 5/30/19. PIF to SHPO 10/26/20, response 10/31/20. T3CE apprvd 11/2/20. NW14 to USACE 6/29/22, issued 8/15/24. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 3/6/19. NTP to Con 2/25/20. CSUR 100%. DSUR to Rdwy 6/23/20. Add'l DSUR req'd 10/9/20 to Rdwy 12/11/20.

PSUR: Existing ROW only to ROW 7/30/20. ROW staking req'd 4/4/22 to ROW 4/28/22. Add'l PSUR (2 trs) req'd 10/2/23 to ROW 10/18/23. Add'l PSUR (1 cert) req'd 11/3/23.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 6/23/20. Traffic & FWD req 7/14/20. Early Coord Meeting held 7/23/20.

Prelim Layouts to ROW & ENV 8/25/20. Soil Survey req 8/25/20. Des Criteria apprvd 9/29/20. Add'l Survey req 10/9/20. RDWY Info to ENV 12/22/20. HYD Anal complete to BR 1/15/21. ROW & UTIL reqmts to ROW 3/4/21. FI & TMP Meeting held 6/1/21. Rev ROW & UTIL reqmts to ROW 2/10/22. LRFD req to BR 9/12/23. FFI req 9/15/23. Plans cert by HYD 10/30/23. Plans to EST 12/7/23.

ROW: C.O. Plans 90% (11 trs). Auth Rec'd 6/9/21.11/11 apprs made & apprvd; 11 options & 11 paid. Court Order filed 7/17/2024.

UTIL: AUI/UFI 8/18/20; Plans to 3 utils 3/11/21, 3/2/22; 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. Funds Appr 9/2/20, 07/28/25. All adj complete.

BR: (TMG) Layout 100%. Final. Info to Env. 9/27/22. Req'd. Hyd. Cert. 9/27/22. RCBC Plans 100% 9/15/23. BR plans 100% 11/8/23.

MAT: Soil Survey to Rdwy 2/4/21. Subsurf Invest to Br 10/11/21.

RAILROAD INFO: No RR involvement 1/5/24

SIR: STIP Traffic data sent to ENV on 1/7/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

101066 West of Co. Rd. 132 – Jonesboro (S)

Hwy. 91

(Craighead) (m.baker) (2.1 mi.) (APHN) (Urban Minor Arterial) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	15%	15%	NA	100%	NA	
TARGET DATE		Sep 23	May 24	May 25	Oct 23	Feb 27	Feb 28	SCHEDULED DATE: 2028 STIP FFY: 2027			
END DATE		Aug 23	Feb 25	Jul 25	Oct 23						

TYPE WORK: Widen from 2 to 3 lanes, including sidewalk & shared-use path. Roundabout at Hwy. 349.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-0016(102)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 960-6,100 ADT.

ENV: NA consultation letters to tribes 2/8/23. Constraints to Rdwy 8/25/23. PI meeting 11/9/23 4-7pm @ West Side High School, 1630 Hwy 91 West, Jonesboro. ARS to SHPO 2/26/25, response 3/21/25. PI meeting 5/8/25 4:30-6:30pm @ West Side High School, 1630 Hwy 91 West, Jonesboro. PIF to SHPO 6/16/25, response 6/25/25. 2024 Acoustic Bat Survey Results: PESU likely. T3CE apprvd 7/15/25.

LP: Partnered w/ Craighead Co. County assumes ownership of and responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. ARDOT to provide \$14.6M available to County to be used for partnering commitments; \$2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190. Resolution executed 10/9/23. Agreement executed 12/22/23. Executed Agreement ret'd to County 3/8/24. Drafting a Supplemental Agreement. Staff met with School District on 4/8/25, and they are agreeable to 60% plan layout. LP will work with ROW to get them necessary parcel information.

SUR: CSUR 100%. UAV-LiDAR acquired 11/3/22. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 8/11/23. Add'l DSUR req'd 1/28/25 to Rdwy 2/12/25.

PSUR: 81 certs. NTP to Con 3/28/23. PSUR to ROW 10/5/23. Add'l PSUR (4 certs.) req'd 3/26/26 to ROW 4/29/26.

RDWY: (ND) No Floodplain SP req'd. Prelim Layout to PM 1/31/23. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 8/11/23. Early Coord Meeting held 8/30/23. Prelim layout to ROW & ENV 10/10/23. FWD & Soil Survey req 10/10/23. T.O. to CON 4/26/24. 30% Plans rec'd from CON 6/10/24. 30% Plans rev'd & ret'd to CON 6/11/24. RAB Lighting & Signing req to MAINT 6/13/24. DDD appr'd 6/25/24. Rev 30% Plans rec'd from CON 6/28/24. 60% Plans rec'd from CON 11/15/24 & 2/9/25. 60% Plans rev'd & ret'd to CON 12/3/24. ROW & UTIL reqm'ts to ROW 2/10/25. RDWY Info to ENV 2/17/25. PFI & TMP Meeting held 2/20/25. Rev ROW & UTIL reqm'ts to ROW 5/29/25 & 1/7/26.

ROW: FEE - Plans 80% (56 trs). Auth Rec'd 8/6/25. Est 1 Res relo.

UTIL: AUI/UF1 11/9/23. Plans to 6 utils 8/1/25. Funds Apprvd 7/14/25. 3/8 est rec'd. AT&T, City Water & Light(Elec), City of Jonesboro Water-est rec'd; Entergy, Ritter, Summit, Suddenlink-pending proposals

MAT: SS 5/14/2024

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

080751 Hogans Creek Str. & Apprs. (S)

Hwy. 92

(Conway) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Nov 25			Apr 26						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0015(37)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 830 ADT.

BRIDGE INFO: 05171 (71.25, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1969)

ENV: Tribal consultation sent 7/23/25. Env constraints to Rdwy 3/20/26.

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 10/17/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/14/25.

PSUR: PSUR to ROW 4/9/26.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 11/14/25. ADT & Traffic Counts req 2/12/26. Early Coord Meeting held 3/3/26.

UTIL: AUI 7/24/25;

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

Other Federal-Aid & State Jobs

080612 Ward Creek Branch Str. & Apprs. (S)

Hwy. 92

(Van Buren) (garver) (0.04 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	75%	90%	100%	NA	
TARGET DATE		Oct 19	Feb 20	Apr 20		Jan 24	Jun 24				
END DATE		Oct 19	Feb 20	Apr 20	Nov 19	Jan 25					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(39)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 840 ADT.

BRIDGE INFO: M1668 (49.38, Br. Repl., P3, Deck 7, Super. 6, Sub. 7, 1941)

ENV: Tribal consultation letters sent 1/24/20. Constraints to Rdwy & BR 2/24/20. ARS to SHPO 4/6/20, response 4/9/20.

PIF to SHPO 4/14/20, response 4/15/20. T3-CE apprvd 4/16/20. NW14 req to USACE 10/26/20.

SUR: Aerial photo flown 12/7/15. CSUR 100%. DSUR to Rdwy 10/25/19.

PSUR: Existing ROW to ROW 11/27/19. ROW staking req'd 4/30/24 to ROW 6/14/24.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 10/18/19. DSUR rec'd 10/25/19. Des

Criteria apprvd 12/18/19 & 1/29/20. 30% Plans rec'd from CON 1/31/20. 30% Plans rev'd & ret'd to CON 2/10/20. 60%

Plans rec'd from CON 2/28/20. ROW & UTIL reqmts to ROW 2/28/20. FI req 3/2/20. 60% Plans rev'd & ret'd to CON

3/16/20. RDWY Info to ENV 3/16/20. Loc & Des Doc apprvd 4/17/20. FI held 7/22/20. 90% Plans rec'd from CON

5/24/21. FFI held 9/8/21. 90% Plans rev'd & ret'd to CON 9/15/21.

ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 10/19/21. 3/3 apprs made& appr'd. 3 options & 3 paid. C.O. filed 1/23/25.

UTIL: AUI 11/6/19, UFI 3/9/20; Plans to 5 utils 6/8/20, 9/7/20, 10/23/20; Funds Appr'd 3/31/20. 5/5 est rec'd, 2 no adj, 2/3

WO issued, 2/3 adj complete. Petit Jean Elec, Desoto Gathering-no adj; Bee Branch Water-est rec'd; AT&T,

Windstream-adj complete

BR: (SWP) Rec'd. 90% Plans 5/24/21.

MAT: Soil Survey to Rdwy 9/27/19.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Other Federal-Aid & State Jobs

090775 Hwy. 94 Relocation (Pea Ridge) (S)

Hwy. 94

(Benton) (urb) (Non-APHN) (Urban Major Collector)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	70%		5%				TBD			
TARGET DATE		Jun 26	Nov 26	Feb 27	Aug 26	Feb 28	Feb 29	SCHEDULED DATE: 06-2029			
END DATE											

TYPE WORK: Widening to 3 Lanes; Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPSC-0004(116)

BACKGROUND INFO: Project programmed on 11/7/25.

GENERAL: Project programmed by Commission Minute Order 2025-027.

ENV: Tribal consultation letters sent 12/16/25.

LP: Partnering w/ City of Pea Ridge, Benton Co. & Pea Ridge National Military Park. City to assume ownership of Hwy. 72 between Hwy. 94 & Lee Town Rd, Hwy. 265 between Hwy. 94 & the Missouri State Line, & Hwy. 94 between Hwy. 72 and It'll Do Rd. County to assume ownership of Hwy. 72 between City Limits & Park boundary. Park to assume ownership of Hwy. 72 between Park boundary & Lee Town Rd. ARDOT to assume ownership of It'll Do Rd. between Hwy. 72 & Hwy. 94 & Lee Town Rd. between Hwy. 94 & Hwy. 72. ARDOT to improve intersection of Hwy. 94 & It'll Do Rd. City to improve intersection of intersection of Hwy. 72 & It'll Do Rd. Agrmnt. to City & Co. on 8/18/25. Resolution exec 9/16/25. Partnering Agrmnts. with City & Co. exec 10/3/25. City will be responsible for acquiring the ROW and relocating all city-owned utilities.

SUR: CSUR 95%. Feature extraction 95%. Plan mapping 95%.

RDWY: (HL)

RAILROAD INFO: No RR involvement 11/10/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

Other Federal-Aid & State Jobs

080677 Bradley Branch Str. & Apprs. (S)

Hwy. 95

(Van Buren) (art) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Aug 24	SCHEDULED DATE: 01-2028 STIP FFY: 2025			
END DATE		May 21	Nov 21	Dec 21	Jun 21	Feb 24	Nov 24				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0071(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 520 ADT.

BRIDGE INFO: M1693 (40.95, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1956)

ENV: EPD. Tribal consultation letters sent 8/11/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 9/27/21., response 9/28/21. PIF to SHPO 12/7/21, response 12/13/21. T1CE apprvd 12/15/21. 2023 Bat Survey Results: No T&E species. NW14, no pcn. PCE re-eval apprvd 3/6/26.

SUR: 08x193-M1693. CSUR 100%. Aerial photo 2/15/20. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6/14/21. ROW staking req'd 12/02/22 to ROW 2/24/23. ROW re-stake (Tr. 3) req'd 5/30/25 to ROW 6/11/25.

RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21.

Hyd Anal complete to BR 8/30/21. Prelim Layouts to ROW & ENV 9/14/21. ROW & UTIL reqm'ts to ROW 11/15/21.

Des Criteria appr'd 11/16/21. FI held 5/17/22. RDWY Info to ENV 11/18/21. Interim Est to PM 4/15/25. LRFD req to BR 7/31/25. Soil Survey rec'd 1/23/26. FFI sched 1/23/26.

ROW: C.O. Plans to 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs made & apprvd; 4 options & 4 paid. Court Order filed 2/21/2024.

UTIL: AUI/UFI 1/19/22; Plans to 4 utils 4/14/22; 4/4 est rec'd, 3 no conflict, 1/1 WO issued, 1/1 adj complete. Funds

Appr'd 02/23/22. All adjustments complete.

BR: (TMG) RC Box Culvert. RCBC Plans complete 2/5/26.

MAT: Soil Survey %AC to Rdwy 8/24/21. SS sent 1/23/26

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

040908 Mill Creek Str. & Apprs. (S)

Hwy. 96

(Sebastian) (craft-tull) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	40%	30%	95%	35%	NA	
TARGET DATE			Sep 24	Dec 24	Sep 23	Nov 25	Aug 26	STIP FFY: 2026			
END DATE		May 23	Sep 24	Mar 25	Sep 23						

TYPE WORK: Replace 1 bridge w/ R.C. box culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0065(74)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 200 ADT.

BRIDGE INFO: M1715 (59.20, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1962)

ENV: EPD. NA consultation letters to Tribes 3/15/23. Env constraints to Rdwy 6/19/23. ARS to SHPO 1/22/24, response 2/7/24. PIF to SHPO 2/12/24, response 3/12/24. T1CE apprvd 3/21/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: CSUR 100%. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Mapping 100%.

DSUR: DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 9/20/23. ROW staking req'd 7/29/25.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. T.O. to CON 12/1/23. 30% Plans rec'd from CON 8/6/24. DDD apprvd 9/9/24. ROW & UTIL reqm'ts to ROW 9/20/24. Rev 60% Plans rec'd from CON 12/10/24. 60% Plans rev'd & ret'd to CON 2/27/25. 90% Plans rec'd from CON 3/18/25.

ROW: Plans 90% (2 trs). Auth Rec'd 4/28/2025. 2/2 apprs made & appvd.

UTIL: AUI 12/31/24, UFI 1/27/25. Plans to 2 utils 4/3/25. Funds Apprvd 2/28/25. 2/2 est rec'd, 3 no conflict, AR Valley Elec, Energy Transfer, Merit Energy-no conflict; River South Water-auth to bid; Dobson Fiber-est rec'd

BR: RCBC. Rec'd. 90% Plans 3/18/25. Ret'd. comments 90% Plans 3/19/25.

MAT: Soil Survey %AC & RV to Rdwy 7-10-23

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

090238 Hwy. 279 South – Hwy. 102B (Centerton) (S)

Hwy. 102

(Benton) (urb) (1.14 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	80%	25%	NA	100%	90%	TBD
TARGET DATE		Feb 20	Oct 22	Nov 24		Jul 26	Oct 26	STIP FFY: 2027			
END DATE		Feb 20	May 23	Nov 24	Apr 20						

TYPE WORK: Widening to 5 lanes w/ curb & gutter; Multilane Roundabout located at the inters.

of Hwy. 102/Hwy. 279; traffic signal located at the inters. of Hwy. 102/Municipal Dr./Commercial St.; 10' shared-use path.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9082(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 1/3/07. Project renamed on 11/27/18.

GENERAL: 11,000-15,000 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/24/19; response 6/26/19. Constraints to Rdwy 2/24/20.

Rev constraints 3/9/20. PI meeting held 7/14/22 4-7pm @ First Baptist Centerton (Worship Center) 351 W. Centerton Blvd., Centerton. CR clearance to file 2/16/23 for hardship /acquisition. T3CE for hardship acquisition apprvd 2/28/23. PIF to SHPO 7/21/23, response 8/16/23. EA to FHWA 3/7/24, comments received 3/12/24. EA apprvd 3/19/24. L&D Public Hearing 6/6/24 4-7p Centerton Municipal Building, 210 Municipal Dr. FONSI to FHWA 11/13/24, apprvd 11/18/24. 2024 Bat Survey Results: No T&E species.

LP: Sample Resolution to City 8/26/21. The City will be responsible for \$750K of the shared-use path. City passed resolution 9/16/21. M.O. 2022-019 passed 2/2/22. Agreement to City 11/28/22. Agreement rec'd from City 12/29/22. Agreement executed 1/5/23. Executed Agreement ret'd to City 1/11/23. Supplemental Agreement sent to City 5/26/23. Supplemental Agreement executed 6/6/23.

SUR: Aerial photo flown 1/30/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 12/11/19. U&D 100%. DSUR to Rdwy 02/28/20. Add'l DSUR req'd 8/24/20 to Rdwy 9/2/20. Add'l DSUR req'd 7/14/21 to Rdwy 9/16/21. Add'l DSUR req'd 9/8/25 to Rdwy 10/22/25.

PSUR: 61 certs. PSUR to ROW 4/9/20. Add'l PSUR (13 certs) req'd 7/5/23 to ROW 8/8/23. Add'l PSUR (1 tract) req'd 9/5/23 to ROW 9/19/23. ROW staking req'd 4/30/24 to ROW 6/7/24. Add'l PSUR (5 certs) req'd 6/10/24 to ROW 7/19/24. ROW revisions req'd 10/24/24 to ROW 11/4/24. Re-stake Tr. 43 req'd 1/21/25 to ROW 2/6/25. Add'l PSUR (Cert 78) req'd 3/25/25. Add'l PSUR (subdivision) req'd 5/21/25. to ROW 6/11/25. Add'l PSUR (1 cert.) req'd 9/23/25 to ROW 10/14/25. Rev PSUR to ROW 10/28/25. ROW re-stake req'd 10/21/25 to ROW 11/19/25. ROW re-stake (Trs. 19 & 64) req'd 2/17/26 to ROW 3/5/26.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 2/28/20. Add'l Survey req 8/24/20. FWD & Soil Survey req 8/26/20. Prelim Layout to ROW & ENV 8/26/20. Early Coord Meeting held 9/2/20. Add'l TMs req 11/10/20. Req for ROW & UTIL est to ROW 11/10/20. Add'l Survey req 7/13/21. Add'l Survey rec'd 9/16/21. Des Criteria apprvd 9/23/21 & 10/11/21. TMs req 1/7/22. Signal not warranted at Hwy. 102/Blake St. & Hwy. 102/Sun Meadow Dr. Inters. DDD apprvd 11/8/22. Partial ROW rqmts to ROW 12/13/22. RDWY info to ENV 5/3/23. ROW rqmts to ROW 5/24/23. PFI & TMP held 8/17/23. 60% lighting plans rec'd from CON 9/27/23. 90% lighting plans rec'd from CON 11/28/23. CPM Est \$13.4m (2022). 90% Lighting plans rev'd & ret'd to CON 12/7/23. Final lighting plans rec'd from CON 12/22/23 & 1/8/24. Final Lighting plans rev'd & ret'd to CON 1/4/24. Interim Cost Est to PM 12/12/23. UTIL reqm'ts to ROW 2/29/24. Rev ROW reqm'ts to ROW 12/18/24. Rev UTIL reqm'ts to ROW 3/19/25. Add'l DSUR req 9/8/25.

ROW: Fee - Plans 90% (67 trs.) Funding & Env Clearance for TR 001X Hardship Acq; 65/65 apprs made & apprvd; 64 Options; 61 paid; 1 condemnation - poss. date 6/5/2025. 1/2 res, 0/2 Bus & 0/1 PPO Relos.

UTIL: AUI 5/1/19, FI 10/20/21, Plans to 6 utils 3/5/24, 2/6 ests rec'd, 2/6 WO issued. Funds Apprvd 12/19/23. Black Hills Energy, City of Centerton Water & Sewer-WO issued;

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 2/22/21.

RAILROAD INFO: No RR involvement 2/16/24

SIR: TMs sent to RDWY 10/24/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (14); AR Senate (34)

Other Federal-Aid & State Jobs

090646 Hwy. 102 Impvts. (Bentonville) (S)

Hwy. 102

(Benton) (m. baker) (1.12 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	70%	75%	5%	15%	NA	TBD	30%	YES
TARGET DATE	Oct 21	Jan 23	Apr 26	Sep 26	Mar 23	Nov 27	Nov 28	SCHEDULED DATE: 02-2029 STIP FFY: 2026			
END DATE	Mar 22	Dec 22			Jan 23						

TYPE WORK: Capacity Improvements: add add'l through, left or right turn lanes at I-49 SB Ramp/ Hwy. 102; Hwy. 102/ Moberly Ln.; Hwy. 102/ MLK Jr. Pkwy.; Hwy. 102/ P St.; & Hwy. 102/ J St.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9036(36)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 32,000-34,000 ADT.

ENV: ENV CON (HDR). Env constraints to Rdwy 3/8/22. NA consultation letters to Tribes 5/2/23. Info request to Planning 9/18/23. ARS to SHPO 11/8/23, response 12/5/23. PIF to SHPO 12/14/23, response 1/8/24. PI held 12/14/23 4-7pm Bentonville Community Center.

SUR: Aerial photo 12/1/20, 1/21/25, 5/13/26. Restricted airspace. CSUR 100%. Aerial LiDAR acquired 6/28/22,9/21/22. Feature extraction 100%. UAV-LiDAR for Wal-Mart Impvts acquired 4/8/25. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/30/22, 2/1/23.

PSUR: 74 certs. NTP to Con 9/13/22. PSUR to ROW 1/19/23. Add'l PSUR (26 trs) to ROW 10/5/23.

RDWY: (HL) Floodplain SP req'd. Scope rec'd from TPP 3/9/22. Traffic, TMs, & Materials req 9/21/22. DSUR rec'd 12/30/22. Early Coord. Meeting held 4/5/23. T.O. to CON 6/19/23. 30% Plans rec'd from CON 7/27/23. PFI held 8/16/23. DDD appr'd 8/14/23. 30% Plans rev'd & ret'd to CON 8/17/23. 50% Plans rec'd from CON 10/4/23. 50% Plans rev'd & ret'd 10/18/23 & 1/24/24. Rev 50% plans rec'd from CON 11/17/23 & 1/6/24. ROW req'mts to ROW 11/30/23. RDWY info to ENV 12/4/23. UTIL reqmts & Rev ROW reqmts to ROW 2/12/24. Soil Survey req 2/4/25. Soil Survey req 7/22/25. Rev 30% plans rec'd from CON 10/31/25. Rev'd & ret'd 30% plans to CON 12/4/25. Add'd DSUR req 12/4/25.

ROW: FEE - Plans 20% (62 trs). Est 11 res, 16 bus, 1 PPO rels.

UTIL: UFI 4/28/23. Plans to 12 utils 3/6/24, Funds Apprd 4/20/23. 5/12 est rec'd, 1 no adj, 3/11 WO issued. AT&T Corp-no adj; Lumen-est rec'd; Bentonville Elec, Black Hills Energy-WO issued; Bentonville Water & Sewer-PE WO issued, Constr pending; American Elec Power(Trans), AT&T AR, AT&T LNS, Cox Comm, MBO Video, Ritter, Southwest Elec Power-pending proposals

PLAN: Concur w/ findings from Walmart traffic study. Scoping memo appr'd 3/8/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (13); AR Senate (33)

Other Federal-Aid & State Jobs

090643 Hwy. 103 Str. & Apprs. (S)

Hwy. 103

(Carroll) (volkert) (0.09 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	85%	100%	100%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Feb 25	Sep 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Sep 21	Jun 23	Jul 23	Feb 22	Dec 24	May 25				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0008(48)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,500 ADT.

BRIDGE INFO: M1745 (38.28, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 6, 1964)

ENV: Env constraints to Rdwy 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/7/22, response 12/1/22. addendum to SHPO 3/7/23, response 3/21/23. PIF to SHPO 3/27/23, response 3/31/23. T3CE apprvd 7/18/23. 2023 Bat Survey Results: NO T&E species

SUR: CSUR 100%. DSUR to Rdwy 9/14/21. DSUR update (re-tied box) to Volkert 3/29/22.

PSUR: Existing ROW to ROW 2/9/22. ROW staking req'd 8/16/24 to ROW 9/6/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 9/14/21. T.O. to CON 12/22/21. DDD apprvd 1/4/22. 30% Plans rev'd from CON 4/8/22. Avg Running Speed req 4/11/22. Rev DDD apprvd 5/17/22. 30% plans rev'd & ret'd to CON 5/18/22. Rev 30% plans rec'd from CON 6/24/22, 9/16/22 & 11/2/22. Rev 30% Plans rev'd & ret'd to CON 8/5/22, 10/26/22, & 1/26/23. 60% Plans rec'd from CON 2/3/23. FI held 4/19/23. 60% Plans rev'd & ret'd to CON 2/27/23. Rev 60% Plans rec'd from CON 5/12/23. RDWY Info to ENV 6/19/23. ROW & UTIL reqmts to ROW 6/21/23. Rev 60% Plans rev'd & ret'd to CON 6/21/23. Loc & Des Doc apprvd 7/23/23. 90% Plans rec'd to CON 9/15/23. FFI req 9/15/23. Plans cert by CON 10/10/23. 100% Plans rec'd from CON 8/30/24. 100% Plans to EST 8/30/24. Rev 100% Plans rec'd from CON 10/1/24. Rev 100% Plans to EST 10/2/24. Interim Est to PM 10/25/24. Soil Survey req 4/21/25.

ROW: Plans 90% (5 trs.) Initials Auth Rec'd 8/7/23. 5/5 apprs made & apprvd; 4 Options & 4 paid. Court Order filed 12/20/2024.

UTIL: UFI 2/7/23, Plans to 3 utils 2/9/23, 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. Funds Apprvd 3/7/23.

BR: (MCB) Rec'd. Final Plans. Ret'd. comments final plans 2/2/24.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

061738 General Samuels Rd. – Arnold Dr. (Sherwood) (S)

Hwy. 107

(Pulaski) (gen) (1.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	98%	40%	0%	35%	30%	
TARGET DATE		Jun 22	Dec 22	Jun 23	Jul 22	May 25	Aug 26	STIP FFY: 2025			
END DATE		Apr 22	Mar 23	Aug 23	May 22						

CRITICAL NOTES: Potential Federal Land Impact.

TYPE WORK: Major Widening w/ raised median & 10' SUP

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9391(25)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,200-8,500 ADT.

ENV: Env. Constraints to Rdwy 4/29/22. NA consultation letters to Tribes 7/21/22. PI held 5/30/23 from 4-7pm at Emmanuel Bible Fellowship Church in Jacksonville. PIF to SHPO 6/13/23, response 6/29/23. T3CE apprvd 8/23/23. NW14 permit to USACE 12/20/24. 2024 Bat Survey Results: No T&E species.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%.

DSUR: NTP to Con 8/25/21. DSUR to Rdwy 4/19/22. Add'l DSUR req'd 8/10/22 to Rdwy 9/2/22. Add'l DSUR req'd 5/25/23 to Rdwy 7/17/23.

PSUR: NTP to Con 2/4/22. PSUR to ROW 5/3/22. Add'l PSUR (2 certs) req'd 11/27/23 to ROW 11/29/23. PCEs for trs 10 & 11 added 6/12/24. ROW staking req'd 7/17/24. ROW staking (fencing LRAFB) req'd 7/29/25.

RDWY: (JLB) No Floodplain SP reqd. Traffic & MAT req 5/17/21. TMs req 3/16/22. DSUR rec'd 4/19/22. Early Coord Meeting held 5/3/22. Signal not warranted Hwy. 107 at Aviator Dr & Hwy. 107 at Arnold Dr (A.F.B) inters. Signal warranted Hwy. 107 at General Samuels Rd. inters. DDD apprvd 7/28/22. Add'l Survey req 8/10/22. Prelim Layout to ROW & ENV 8/10/22. FWD & Soil Survey req 8/10/22. DDD apprvd 11/28/22. ROW reqmts to ROW 3/31/23. RDWY Info to ENV 4/3/23. FI & TMP held 5/30/23. Add'l Survey req 5/25/23. Add'l Survey rec'd 7/12/23. UTIL reqmts & Rev ROW reqmts to ROW 11/30/23. Rev ROW & UTIL reqm'ts to ROW 12/11/24. Ret Wall req to BR 12/11/24. Rev UTIL reqm'ts to ROW 4/28/25.

ROW: Fee - Plans 90% (11 trs). Initial Auth Rec'd 9/7/23. 11/11 apprs made & apprvd; 1 Deleted. 9 Options. 9 paid & 1 condemned - poss. date 2/24/25.

UTIL: AUI/UFI 8/22/22; Plans to 12 utils 12/1/23, Rev plans to 13 utils 12/30/24; Funds Apprvd 9/7/22. 12/13 est rec'd, 4 no adj, 8/9 WO issued, 4/9 adj complete. Central AR Water, Entergy, Jacksonville Wastewater, MCI-no adj; First Elec, Jacksonville Water(PE), Lumen, Summit-WO issued; AT&T, Cabot Water(PE), Comcast, Windstream-adj complete

BR: (TMG) Retaining Wall Layout 10%.

MAT: Soil Survey %AC to Rdwy 8/24/21, soil survey 1-3-23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68 & 70); AR Senate (11 & 13)

Other Federal-Aid & State Jobs

012270 Hwy. 112 Corridor Impvts. P.E.

Hwy. 112

(Benton & Washington) (craft-tull) (APHN) (Urban Principal Arterial)

TYPE WORK: PE/ROW

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CMF-0472(8)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 8,500-16,000 ADT.

SUR: Aerial photo flown 1/27/16. CSUR Add'l 100%. Photo CTL 100%. Mobile LiDAR 100%.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (10, 13, 16, 18, 19, 20, 21, & 22); AR Senate (30, 31, 33, & 34)

Other Federal-Aid & State Jobs

040720 Poplar St. – Drake St. (Fayetteville) (S)

(Washington) (city) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	90%	80%	NA	TBD	65%	TBD
TARGET DATE		Oct 17			Dec 17			05-2026 LETTING			
END DATE		Sep 17	May 22	Mar 23	Aug 17						

TYPE WORK: Major Widening

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CMF-TAPLC-9142(41)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 10/31/17.

GENERAL: 16,000-18,000 ADT.

ENV: ENV by city. PI to be scheduled. ARS & CRS to SHPO 10/27/20, response to ARS 10/28/20. Response to CRS 11/13/20. Arch & Historical effects letter to SHPO 2/17/21, SHPO response 2/23/21. NW14 issued by USACE 4/14/21. T3CE apprvd 3/1/23. CRS addendum to SHPO 3/30/23, response 3/31/23. Tribal consultation letters sent 9/2/25.

LP: Part of Hwy. 112 partnering agreement executed w/ City 9/19/17. City's consultants to be responsible for PE, Env, ROW acquisitions, advertising & awarding project & CENG. City to be financially responsible for any des or change orders that exceed typical hwy des. ArDOT to review all project documents for Federal-aid eligibility. ArDOT to reimburse City 100% of funding reqd for design, ROW, Utils & insp of a typical hwy cross section. City to take Hwy. 112 between Hwy. 112S & I-49 ramps upon completion of project. Supplemental Agreement sent to the City 6/17/25 and returned executed on 7/16/25. 2nd Supplemental Agreement sent to the City 8/27/25.

SUR: Aerial photo flown 1/27/16, 12/11/19. Some survey data under 040489.

DSUR: CSUR 100%. U&D 100%. Photogrammetry add'l 100% to Rdwy 9/1/17. Add'l CSUR 100% 4/6/18. Add'l DSUR to Rdwy 5/18/18.

PSUR: 26 certs. PSUR to ROW 8/28/17. Add'l PSUR to ROW 9/12/18. Rev PSUR to ROW 5/16/23.

RDWY: No Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req _____. 30% Plans rec'd from City's Con 12/23/19. 30% Plans rev'd & ret'd to City's Con 5/8/20. 60% Plans rec'd from City's Con 10/6/20. 60% Plans rev'd & ret'd to CON 1/25/21. 90% Plans rec'd from City's Con 7/13/21. 90% Plans rev'd & ret'd to City's Con 10/29/21. ROW & Util req to ROW 5/13/22.

ROW: City handling ROW acq. Auth Rec'd 4/7/23.

UTIL: AUI/UFI 11/22/21, Plans to 7 utils 12/1/21, Funds Apprd 11/29/21. 8/8 est rec'd, 2 no adj, 1 no conflict, 5/6 WO issued, 4/6 adj complete.

PLAN: Call (P&R and LP) held with City to discuss Drake St intersection on 10/4/24.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (); AR House (20 & 22); AR Senate ()

Other Federal-Aid & State Jobs

040751 Howard Nickell Rd. – Hwy. 412 P.E.

(Washington) (urb) (4.07 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(70)

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 3/5/20.

GENERAL: 8,500 ADT. IOM 11/1/17 (04X130), IOM 12/15/17 changed names for capacity impvts along the Hwy. 112 corridor.

ENV: Draft EA to ID staff for review 7/20/22, comments rec'd. EA to FHWA 8/25/22, comments rec'd 9/1/22, resubmitted to FHWA 9/20/22, apprvd 9/28/22. draft FONSI to FHWA 5/12/23, apprvd 5/17/23. 2022 Bat Survey Results: MYGR, PESU captured. EPFU roosting on Clear Creek br (05599). Std Ind 404 permit to USACE 11/14/25.

SUR: CSUR 100%. Photogrammetry mapping 100%. LIDAR FE 100%. U&D 100%. DSUR to Rdwy 9/30/20. Add'l DSUR (Hydraulics) req'd 11/13/20. Add'l DSUR req'd 8/19/21 100%. Add'l DSUR req'd 2/14/23 to Rdwy 3/13/23. Add'l UAV-LiDAR acquired 2/16/23.

DSUR: U&D 100%. NTP to Con 6/30/20.

PSUR: 128 certs. 15 add'l certs req'd 11/22/22 to ROW 1/11/23. Rev. ROW to ROW 1/22/25. Rev. PSUR (cert 88 for easement deed) to ROW 2/28/25.

RDWY: Design Decisions Doc apprvd 12/13/21. RDWY Info to ENV 9/1/22. Loc & Des doc apprvd 6/16/23. VE completed 3/25/24 (012305).

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040752 Howard Nickell Rd. – Greathouse Springs Rd. (S)

(Washington) (urb) (1.37 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	95%	75%	65%	15%	60%	100%	30%	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	May 26	May 27	STIP FFY: 2025			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(62)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, 3/1/18 & 10/7/19.

GENERAL: 8,500 ADT. IOM 11/1/17 (04X131); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.

BRIDGE INFO: 05599 (82.87, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1975)

ENV: ARS to SHPO 11/18/20, response 11/20/20. Env constraints to RDWY 2/25/21. Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Rev constraints to Rdwy 3/4/22. Draft EA to ID staff for review 7/20/22. EA to FHWA 8/25/22, comments rec'd 9/1/22. CRS to SHPO 9/20/22, response 9/21/22. rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. Management summary to SHPO 12/30/22, response 1/10/23. MOA to SHPO 2/3/23, response 2/28/23. Rev MOA to SHPO 4/10/23, to Osage 4/11/23, to FHWA 4/18/23, SHPO response 5/2/23. FONSI apprvd 5/17/23. MOA executed 7/20/23. Ph III management summary to SHPO 2/8/24. Phase III report to SHPO 2/6/25, response 3/4/25. Std Ind 404 permit to USACE 11/14/25.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. U&D 100%. DSUR under 040751 to Rdwy 9/30/20.

PSUR: 113 certs. PSUR under 040751 to ROW 4/20/21. Add'l PSUR (4 certs, 11 revisions) req'd 10/18/21. ROW staking req'd 7/11/24 to ROW 8/22/24. Rev. PSUR (1 tract split) req'd 9/13/24 to ROW 10/3/24.

RDWY: (HL) Floodplain SP reqd. Traffic, TMs & MAT req 9/8/20.UR DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Prelim BR req 8/19/21. Hyd Anal complete to BR 3/22/21 & 9/20/21. FI held 12/14/21. ROW reqmts to ROW 3/31/22. Add'l survey rec'd 3/14/23. Loc & Des doc appr'd 6/16/23 under Job 040751. Rev ROW req'mts to ROW 10/31/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL reqm'ts & Rev ROW reqm'ts to ROW 4/29/24. Interim Est to PM 1/17/25.

ROW: Fee - Plans 90% (33 trs). Initial Auth Rec'd 6/16/23. 1 Deleted. 30/32 apprs made & apprvd; 17 Options & 17 paid; 1 condemned - poss. date 3/10/26. 1/3 res, 1/2 Bus & 0/1 PPO rels moved;. UFS handling Apps, Acq, & Reloc; ARDOT handling Trs 20, 22, 23x, 24, 25x & 26. There was an 8 to 12 month delay rec'ing the rev ROW.

UTIL: AUI 1/3/19, UFI 8/19/21;Plans to 11 utils 5/1/24. Funds Appr'd 8/24/21. 1/11 est rec'd, 1/11 WO issued.

BR: (JYP) Layout 95%. Prelim. Info to Env. 2/14/22.

MAT: Soil Survey %AC to Rdwy 12/7/2020. SS to Rdwy 12/7/21. SI to BR 12/3/24.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18); AR Senate (31)

Other Federal-Aid & State Jobs

040758 Greathouse Springs Rd. – Don Tyson Pkwy. Extension (S)

(Washington) (urb) (1.3 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	95%	75%	75%	15%	0%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	Apr 26	Apr 27	SCHEDULED DATE: 08-2027 STIP FFY: 2025			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/15/17. Project renamed on 2/23/21.

GENERAL: 8,500 ADT. IOM 12/15/17 programmed for capacity improvements along the Hwy. 112 corridor.

ENV: ARS to SHPO 11/25/20, response 12/2/20. Env constraints to RdwY 3/2/21. Tribal consultation letters sent 9/9/21.

Ph II VPI held 9/14/21 @ www.ardot.gov/publicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23. Std Ind 404 permit to USACE 11/14/25.

SUR: Photogrammetry, CSUR, LiDAR FE under 040751. DSUR under 090751 to RdwY 9/30/20. Add'l DSUR (sign locates) req'd 11/14/24.

PSUR: PSUR under 040751 to ROW 4/20/21. Add'l PSUR req'd 7/15/24 to ROW 8/16/24. ROW staking req'd 2/25/25 100%. ROW re-stake (Tr. 25) req'd 5/6/25 to ROW 5/10/25. ROW re-stake (Tr. 20) req'd 5-28-25 to ROW 6/5/25.

RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 9/8/20. DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Add'l Survey req 11/13/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21.

FWD & Soil Survey req 8/17/21. FI held 12/14/21. ROW reqmts to ROW 3/31/22. Loc & Des doc app'v'd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL & Rev ROW req'mts to ROW 5/13/24. Interim Est to PM 1/17/25.

ROW: Plans 80% (35 trs.). Initial Auth Rec'd 6/16/23. 2 Deleted. 32/33 apprs made & apprvd; 27 options & 22 paid. 1/2 Res relo moved;. Con TO issued March 2025; Staking complete; There was an 8 to 12 month delay on rec'ing the rev ROW reqs so Div could proceed with our activities.

UTIL: AUI 1/3/19, UFI 8/19/21; Plans to 9 utils 5/28/24; 4/9 est rec'd, 1/9 WO issued, 2 no conflict, 1 no involvement.

Funds Appr'd 8/24/21. Brightspeed, Southwestern Elec Power-no conflict; Tontitown Water-no involvement; Black Hills Energy-WO issued; AT&T, Cox Comm, Ozark Elec, Springdale Water(PE & Constr), Washington Water-pending proposals;

MAT: Soil Survey %AC to RdwY 9/9/20. Soil Survey to RdwY 12/7/21. SI to Bridge 1/30/25.

RAILROAD INFO: No RR involvement. 1/5/24

LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040860 Don Tyson Pkwy. Extension – Hwy. 412 (S)

(Washington) (urb) (1.7 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	40%	20%	5%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Apr 21	Jul 26	Jan 28	STIP FFY: 2026			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0072(64)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/23/21.

GENERAL: 8,500 ADT.

ENV: Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23. Std Ind 404 permit to USACE 11/14/25.

SUR: DSUR/PSUR under 040751.

PSUR: PSUR under 040751. Add'l PSUR req'd 4/9/25 to ROW 4/17/25, 4/30/25. ROW for Don Tyson Pkwy to ROW 7/8/25

RDWY: (HL) Floodplain SP reqd. Early Coord Meeting held 10/14/20 (under Job 040758). Traffic & MAT req 5/17/21. Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Hyd Anal complete to BR 9/13/21. FI held 12/14/21. ROW rqmts to ROW 3/31/22. Add'l Survey rec'd 3/14/23. Loc & Des doc apprvd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL & Rev ROW reqm'ts to ROW 7/5/24. Interim Est to PM 1/17/25.

ROW: FEE - Plans 80% (40 trs). Initial Auth Rec'd 6/16/23. 33/40 apprs made & apprvd; 9 options; 4 paid & 1 to be condemned. 0/3 Res, 0/1 PPO rels moved

UTIL: UFI 8/19/21; Plans to 13 utils 7/25/24; Funds Apprvd 8/24/21. 3/13 est rec'd, 1/9 WO issued, 1 no involvement. American Elec Power-no involvement; Ozark Elec-est rec'd; Black Hills Energy-WO issued

MAT: Soil Survey %AC to Rdwy 8/9/2021. Soil Survey to Rdwy 12/7/21.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

012305 Hwy. 412 – Springdale Bypass (S)

(Benton & Washington) (craft-tull) (4.38 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	100%	90%	25%	75%	CON	60%	RQD
TARGET DATE			Jan 22	Apr 23		May 26	May 27	STIP FFY: 2027			
END DATE	Jan 19	Sep 20	Sep 22	Sep 23							

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Widen to 4 lanes and Hwy. 412/Hwy. 112 intersection improvements; shared-use path; pedestrian overpass. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-0472(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/15/17. Project renamed on 6/19/18.

GENERAL: 8,700-13,000 ADT.

BRIDGE INFO: 05909 (83.16, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1984); 07307 (97.04, Rem./Wid., NP, Deck 8, Super. 9, Sub. 8, 2017)

ENV: Env by CTA. Constraints to RDWY & BR 8/17/18. RTA to SHPO 2/1/19; conc recd 5 properties eligible 2/5/19.

Comments on draft P&N ret'd 5/14/19. ADT req to SIR & TPP 10/14/20. Ph II VPI held 12/5/20. ID staff recommendation aprvd 6/30/21. ARS to SHPO 7/16/21, response 7/19/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/19/21 5:30-6:30pm. NA consultation letters to tribes 3/17/22. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. EA aprvd by FHWA 10/11/22. Loc & Des PH held 12/13/22 4-7pm @ Elm Springs United Methodist Church 118 N. Elm Street, Elm Springs, AR 72728. ID staff recommendation aprvd 4/5/23. Draft 4(f) to FHWA for legal sufficiency review 5/9/23. MOA to SHPO 5/15/23, signed 5/19/23. MOA to FHWA 6/1/23, signed 6/5/23. 2022 Bat Survey Results: MYGR captured. Rev made to draft 4(f), returned to FHWA 8/17/23. FONSI to FHWA 9/14/23, aprvd 9/18/23.

SUR: Photo CTL to CTA 5/25/18. CSUR under 012305 100% to CTA 6/4/18. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%. U&D 100%. Add'l DSUR (tract 62 new str) req'd 11/29/23 to ROW 1/2/24. Add'l DSUR (Tr. 62) to ROW 7/3/25.

PSUR: 124 certs. Add'l PSUR (11 certs) to CTA 7/16/20. ROW staking req'd 4/26/23 to ROW 6/16/23. Add'l PSUR (1 tract) to ROW 7/7/23. Add'l PSUR (West Elm Sub., 6 trs) to ROW 8/17/23. ROW staking (trs 153-156) req'd 9/12/23. ROW re-stake (Tr. 36) req'd 4/9/25 to ROW 4/16/25. Add'l PSUR (cert. 158) to ROW 4/22/25. ROW re-stake (tract 36) req'd 4/9/25 to ROW 5/7/25. ROW re-stake (Tr. 10x) req'd 8/20/25.

RDWY: (HL) Floodplain SP req'd. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic & TMs req 6/22/18. Des Criteria aprvd 7/2/18. Rev Des Criteria aprvd 3/4/20. 30% Plans rec'd from CON 11/20/20. Mat req 12/4/20. 30% Plans rev'd & ret'd to CON 3/16/21. Rev 30% rec'd from CON 5/18/21 & 7/27/21. Rev 30% Plans rev'd & ret'd to CON 6/25/21 & 9/7/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 3/1/22. 60% Plans rev'd & ret'd to CON 5/27/22. Rev 60% Plans rec'd 7/7/22. DDD aprvd 9/2/22. ROW & UTIL rqmts to ROW 9/6/22. DPH Info to ENV 10/18/22. Rev 60% Plans rev'd & ret'd to CON 8/29/23. Loc & Des doc aprvd 10/17/23. Add'l survey rec'd 1/2/24. Interim Cost Est to PM 1/8/24. Rev ROW & UTIL rqmts to ROW 2/12/24. VE completed 3/25/24 (012305). Interim Est to PM 1/17/25.

ROW: ROW Plans by Crafton, Tull & Assoc 90% (144 trs). Initial Auth Rec'd 9/26/23. 141/141 made & aprvd. 110 options. 1 Donation. 109 paid. 9 condemned - poss. Date 12/10/2025 & 3 to be condemned. 7/8 Res, 6/8 Bus, & 5/5 PPO relos moved

UTIL: AUI 1/3/19, UFI 8/19/21. Plans to 11 utils 6/28/23, Rev plans 8/1/23. Funds Aprvd 8/4/21. 6/13 ests rec'd, 2 no involvement, 3/11 WO issued. Carroll Elec. City of Fayetteville-no involvement; American Elec Power(T)-est rec'd; Black Hills Energy, City of Elm Springs(PE), Springdale Water(PE)-WO issued;

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18. Traffic data sent to RDWY 6/26/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (16 & 18); AR Senate (31 & 33)

Other Federal-Aid & State Jobs

090512 Springdale Bypass – Hwy. 12 P.E.

(Benton) (craft-tull) (7.93 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-0004(74)

BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 8,500-16,000 ADT. IOM 11/1/17 (09X169); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.

ENV: Env by CTA. PI to be scheduled. Constraints to RDWY & BR 8/17/18. RTA to SHPO 4/9/19, 6 eligible str 1 listed.

ADT req to SIR & TPP 10/14/20. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. NA consultation letters to tribes 1/18/23. Req to defer arch testing until after ROW acquisition to SHPO 1/19/23. PIF to SHPO, response 1/30/23. 2022 Bat Survey Results: MYGR captured. FONSI to FHWA 9/14/23.

SUR: U&D 90%.

PSUR: 254 certs.

RDWY: Kick Off Meeting held 4/24/18. Des Criteria apprvd 6/18/18. Traffic & TMs req 6/22/18. Rev Des Criteria apprvd 5/29/20. DDD apprvd 9/2/22. VE completed 3/25/24 (012305).

ROW: Plans by CTA xx% (xx trs).

UTIL: Black Hills Energy, Carroll Elec, Cave Springs Water, CenturyLink, Cox Comm-pending proposals; City of Bentonville, Rogers Water(PE)-WO issued

PLAN: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

090513 Springdale Bypass – W. Wallis Rd. (S)

(Benton) (craft-tull) (3.52 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	80%	15%	80%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Aug 26	Aug 27	STIP FFY: 2026			
END DATE	Apr 20	Mar 23	Sep 23	Apr 21							

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Major Widening. Overlay Old Hwy. 112 between Hwy. 264 East & Hwy. 264

West; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0004(89)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 11,000-16,000 ADT.

BRIDGE INFO: 05910 (84.06, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI held 11/27/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/20/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23. Neighborhood Noise meeting 9/11/25 6:00-7:00 pm @ Cave Springs Community Building, 120 N. Main Street, Cave Springs.

LP: Partnership: City will take over the existing Hwy. 112 between Hwy. 264 E. and the new Hwy. 112 to the north, and Hwy. 264 W between the new and existing Hwy. 112. The Department will construct shared-use path connections to Hwy. 112 on Johnson Ave., Hwy. 264 W, and Shores Ave. Department will also perform pavement preservation of existing Hwy. 112. Resolution and Agreement sent to City 6/25/24. Agreement rec'd from City 11/7/24. Resolution executed 7/23/24. Agreement executed 1/2/25. Executed Agreement ret'd to City 2/10/25.

SUR: CSUR 100% under 090513 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20. Aerial photo flown 1/21/25.

DSUR: LIDAR FE 100%.

PSUR: 248 certs. ROW staking (tract 2x, 77, 75x) req'd 7/14/23. ROW staking req'd 2/27/24 to ROW 4/26/24. ROW re-stake (tr. 8) req'd 1/14/25 to ROW 1/16/25. ROW Re-stake (Tr. 36) req'd 4/9/25 to ROW 4/16/25. Rev PSUR (cert. 216) to ROW 4/22/25. Rev. PSUR req'd 6/5/25 to ROW 6/10/25.

RDWY: (HL) Floodplain SP req'd. Mat req 12/4/20. 30% Plans rec'd from CON 12/15/20. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 5/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. Meeting w/ Cave Springs held 8/3/21. RAB TMs req 8/13/21. 60% plans rec'd from Con 5/12/22. FI held 7/6/22. 60% Plans rev'd & ret'd to CON 9/30/22. DPH Info to ENV 10/18/22. Rev 60% Plans rec'd from CON 11/4/22. ROW & UTIL rqmts to ROW 3/30/23. Rev 60% Plans rev'd & ret'd to CON 8/30/23. Loc & Des appr'd 10/17/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 6/13/24 & 4/7/25. Interim Est to PM 1/17/25. Soil Survey req 4/8/25. Rev ROW reqm'ts to ROW 5/20/25. Rev ROW & UTIL reqm'ts to ROW 5/29/25 & 2/11/26.

ROW: Plans 90% (99 trs.). Initial Auth Rec'd 9/26/23. 98/99 apprs made & apprvd; 1 Deleted; 68 Options; 64 paid; 2 condemned - poss. date 8/29/2025 & 1 to be condemned. 14/14 Res, 7/10 Bus, & 9/11 PPO rels.

UTIL: AUI 1/3/19, UFI 8/19/21; Plans to 9 utils 4/3/23, Funds Appr'd 8/4/21. 1 no involvement, 3/9 ests rec'd; 2/8 WO issued. City of Bentonville-no conflict; AT&T-no involvement; Black Hills Energy, City of Cave Springs Water(PE)-WO issued; Carroll Elec- adj complete; CenturyLink, Cox Comm, Springdale Water, American Elec Power-pending proposal

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090514 W. Wallis Rd. – Pleasant Grove Rd. (S)

(Benton) (craft-tull) (0.84 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	70%	15%	80%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Jul 26	Jun 27	STIP FFY: 2025			
END DATE	Apr 20	Mar 23	Sep 23	Apr 21							

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0004(90)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 2/23/21.

GENERAL: 9,700-11,000 ADT.

BRIDGE INFO: 05911 (84.06, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI meeting held 12/17/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/22/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

SUR: CSUR under 090514 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20, archived under 090512 on EDM. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%.

PSUR: ROW staking req'd 1/2/24 by CTA to ROW 2/2/24. ROW revisions req'd 10/9/24 to ROW 10/22/24. ROW re-stake (Trs. 8, 14, 15, 16, and 17) to ROW 4/11/25 IP.

RDWY: (HL) Floodplain SP req'd. Mats req 12/4/20. 30% Plans rec'd from CON 1/20/21. TMs req 3/5/21. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 6/11/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 8/3/22. FI held 8/22/22. DPH Info to ENV 10/17/22. ROW & UTIL reqmts to ROW 3/29/23. 60% Plans rev'd & ret'd to CON 3/29/23. RDWY Info to ENV 3/30/23. Loc & Des doc apprvd 10/17/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 4/29/24. Rev ROW & UTIL reqm'ts to ROW 2/19/25. Interim Est to PM 7/8/25. Rev UTIL reqm'ts to ROW 9/2/25. Rev ROW reqm'ts to ROW 10/14/25. Rev UTIL reqm'ts to ROW 12/19/25.

ROW: Plans 90% (17 trs.). Initial Auth Rec'd 9/26/23. 17/17 apprs made & apprvd; 7 Options; 7 paid & 1 condemned - poss. date 12/18/25. 1/1 PPO relo.

UTIL: AUI 1/3/19, UFI 8/19/21; Plans to 7 utils 4/3/23, Rev Plans to 7 utils 4/10/25; Funds Apprvd 8/4/21. 3/7 est rec'd, 1 no conflict, 1/7 WO issued. Funds Apprvd 8/4/21. AT&T-no conflict; Cox Comm-est rec'd; Black Hills Energy-WO issued; American Elec. Power, City of Bentonville, Carroll Elec., City of Cave Springs, Centurylink-pending proposal

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090636 Pleasant Grove Rd. – Hwy. 12 (S)

(Benton) (craft-tull) (3.43 mi.) (APHN) (Urban Principal Arterial) /STBGP/TAP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%	75%	60%	15%	60%	CON	30%	
TARGET DATE			Feb 23	Apr 23	Apr 21	Jun 26	Jun 27	STIP FFY: 2026			
END DATE	Apr 20	Mar 23	Sep 23	Apr 21							

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-TAPF-0004(815)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/23/21.

GENERAL: 8,500-9,700 ADT.

ENV: EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. NA consultation letters to Tribes 8/14/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

LP: Department handling all phases. Department matching TAP funds. Received \$500K TAP 21, \$500K TAP 22, & \$500K TAP 23 funds. Resolution executed 4/27/22. The agreement will no longer be under the current project (090636); instead, it will be associated with Job 012270, the Hwy. 112 Corridor PE project.

SUR: Aerial photo flown 1/21/25.

PSUR: ROW staking req'd 7/11/24 to ROW 7/31/24. ROW re-stake (Trs. 1-12) req'd 4/16/25 to ROW 5/6/25.

RDWY: (HL) No Floodplain SP req'd. 30% Plans rec'd from CON 6/9/21. 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. Rev 30% Plans rec'd from CON 8/20/21. Prelim ROW & UTIL EST req 8/20/21. Rev 30% Plans rev'd & ret'd to CON 9/30/21. 60% Plans rec'd from CON 8/25/22. FI held 9/9/22. ROW & UTIL reqmts to ROW 3/30/23. 60% Plans rev'd & ret'd to CON 7/18/23. Loc & Des doc apprvd 10/17/23. Rev ROW reqmts to ROW 11/14/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 11/22/24, 12/5/24, & 2/19/25. Interim Est to PM 1/17/25. Rev UTIL reqm'ts to ROW 6/2/25. Rev ROW & UTIL reqm'ts to ROW 8/4/25. Rev UTIL reqm'ts to ROW 9/2/25. Interim EST to PM 5/7/26.

ROW: Plans 90% (43 trs). Initial Auth Rec'd 9/26/23. 42/43 apprs made & apprvd; 11 options; 10 paid. 1 Condemnation - poss. date 12/10/2025 & 3 to be condemned. 3/5 Res, 1/4 Bus & 1/2 PPO relos.

UTIL: AUI 7/1/22, UFI 7/12/22. Plans to 14 utils 2/21/24, Rev plans to 14 utils 4/10/25; Funds Apprpd 2/15/24. 3/14 ests rec'd; 2/13 WO issued, 1 no involvement. Ritter-no involvement; Black Hills, Cave Springs Water & Sewer(PE)-WO issued; AT&T, City of Bentonville Elec/Water, Carroll Elec, Cox Comm, Lumen, MBO Video, OzarksGo, Rogers Water, Zayo, Windstream-pending proposals

BR: (JYP)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

101212 Mill Bayou Str. & Apprs. (S)

Hwy. 120

(Mississippi) (gen) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%	NA	5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Dec 25			Nov 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(101)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 150 ADT.

BRIDGE INFO: M1837 (83.61, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1949)

ENV: Tribal consultation letters sent 6/25/25. Env constraints to Rdwy 7/16/25.

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/30/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/18/25.

PSUR: 3 certs. PSUR to ROW 11/17/25.

RDWY: (JLB) Floodplain SP req'd. DSUR rec'd 12/18/25. ADT & Traffic Counts req 2/13/26. Early Coord Meeting held 3/4/26.

UTIL: AUI 4/23/2026

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

A80049 Gee Creek Str. Rehab (S)

Hwy. 123

(Johnson) (7.42 mi.) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Bridge Rehabilitation

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: Project programmed on 5/20/26.

GENERAL: 90 ADT.

BRIDGE INFO: M1864 (20.35, Bridge Rehab, P0, SD, Deck 4, Super. 3, Sub. 5, 1960)

RAILROAD INFO: No RR involvement 5/22/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (26)

Other Federal-Aid & State Jobs

080645 Hwy. 124 Strs. & Apprs. (Conway Co.) (S)

Hwy. 124

(Conway) (fre) (0.26 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	45%	15%	RCB	35%	NA	
TARGET DATE		Jul 23	Nov 24	May 25	Oct 23	Mar 26	Dec 26	SCHEDULED DATE: 2030 STIP FFY: 2025			
END DATE		May 23	Feb 25	Jun 25	Nov 23						

TYPE WORK: Replace 2 Bridges w/ R.C. Box Culverts

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0015(34)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 640 ADT.

BRIDGE INFO: M3133 (52.40, Br. Repl., NP, Deck 7, Super. 5, Sub. 7, 1967); X1250 (48.75, Br. Repl., P0, Culv. 5, 1967)

ENV: Env constraints to Rdwy 8/16/23. Tribal consultation letters sent 4/23/24. ARS to SHPO 7/18/24, response 8/8/24. PIF to SHPO 5/13/25, response 5/28/25. T1CE apprvd 6/4/25. 2024 Bat Survey Results: No T&E species.

SUR: CSUR 100%. UAV-LiDAR acquired 12/28/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/12/23.

PSUR: Existing ROW to ROW 11/21/23.

RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23.

Hyd Anal complete to BR 5/14/24. Prelim Layouts to ROW & ENV 5/3/24. DDD apprvd 2/3/25. ROW & UTIL reqm'ts to ROW 2/28/25. RDWY Info to ENV 2/28/25. PFI held 3/26/25.

ROW: C.O. Plans 85% (8 trs). Auth Rec'd 6/20/25. 8/8 apprs made & apprvd. 2 options.

UTIL: AUI 3/22/23; Plans to 4 utils 3/3/25. 1/4 est rec'd. 1 no involvement. AT&T-non-reimbursable; Desoto Gathering-no involvement; Conway Co Water, Entergy(D)-pending proposals. Util relocation on hold as of 8/12/25

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

Other Federal-Aid & State Jobs

110827 Tenmile Bayou Cutoff Str. & Apprs. (Edmondson) (S)

Hwy. 131

(Crittenden) (coll) (0.41 mi.) (Non-APHN) (Major Collector) / CoE/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	80%	75%		5%	5%		NA	
TARGET DATE		Dec 24	Oct 25	Jan 26	Jan 25	Oct 26	Jul 27	SCHEDULED DATE: 08-2027			
END DATE		Oct 24	Apr 26		Feb 25						

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0018(72)
BACKGROUND INFO: Project programmed on 4/22/24.
GENERAL: 180 ADT.
BRIDGE INFO: 06562 (90.28, Br. Repl., NP, Deck 7, Super. 7, Sub. 8, 1994)
ENV: FONSI issued by USACE 3/30/2009. Re-eval required (USACE to complete). Env constraints to RDWY 3/19/25.
 Tribal consultation letters sent 8/26/25.
LP: Department to handle all phases. USACE to reimburse all costs. MO2023-097. USACE to draft agreement.
 Agreement executed 9/12/25.
SUR: CSUR 100%. UAV-LiDAR acquired 6/13/24. Feature extraction 100%. Plan mapping 100%. Aerial photo re-flown 10/10/24.
DSUR: U&D 100%. DSUR to Rdwy 10/7/24.
PSUR: NTP to Con 12/5/24. PSUR to ROW 2/20/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 10/7/24. Early Coord Meeting held 3/5/25. Prelim Layout to ROW & WNW 10/24/25. ADT & Soil Survey req 10/24/25. Hyd anal complete to Bridge 11/5/25. DDD appr'v'd 4/28/26. ROW & UTIL reqm'ts to ROW 4/30/26.
ROW: (Est. 10 trs).
UTIL: AUI 10/23/24. Funds Apprv'd 4/3/26. Plans to 5 utils 5/12/26.
BR: (CMW) Layout 50%.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

030633 Old Channel McKinney Bayou Str. & Apprs. (S)

Hwy. 134

(Miller) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Aug 25									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0046(61)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 490 ADT.
BRIDGE INFO: M1953 (52.72, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 6, 1956)
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/12/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/12/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 8/12/25.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

Other Federal-Aid & State Jobs

101177 Hwy. 135 Strs. & Apprs. (S)

Hwy. 135

(Craighead & Poinsett) (craft-tull) (1.54 mi.) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	100%	75%	85%	CON	NA	
TARGET DATE							Jun 26	SCHEDULED DATE: 09-2026 STIP FFY: 2026			
END DATE	Jun 21	Jun 24	Aug 23	Jul 21	Jun 24						

TYPE WORK: Replace 3 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1656(7)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/22/23.

GENERAL: 1,300-1,600 ADT.

BRIDGE INFO: 02474 (54.79, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 4, 1954); 02906 (48.90, Br. Repl., P2, SD, Deck 5, Super. 4, Sub. 6, 1954); 02907 (27.53, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1954)

ENV: NEPA completed under job 101124. 2025 Bat Survey Results: MYLU, PESU confirmed.

RDWY: (TW) Previous Job: Floodplain SP req'd. Prelim Layouts to ROW & ENV 8/10/21. BR, Traffic, & Soil Survey req 8/10/21. Early Coord Meeting held 8/1/21. Hyd Anal complete to BR 11/30/21. DDD appr'd 4/20/22. RDWY Info to ENV 7/27/22. ROW & UTIL rqmts to ROW 7/29/22. T.O. to CON 9/16/22. Add'l Survey req 10/19/22. Rev DDD appr'd 1/3/23. Loc & Des Doc appr'd 1/17/23. 60% Plans (sites 3-6) rec'd from CON 1/27/23. FI (sites 3-6) held 2/14/23. 60% Plans (sites 3-6) rev'd & ret'd to CON 3/15/23. Floodplain SP req'd. NTP to CON 5/3/24. Interim Est to PM 4/15/25.

UTIL: AUI 8/16/21, UFI 10/3/22. Plans to 3 utils 12/1/22, Funds Appr'd 10/24/22.

3/3 est rec'd, 1 no conflict, 2/2 WO issued, 1/2 adj complete. Buffalo Island Water-no conflict; Ritter-WO issued; Craighead Electric-adj complete

BR: (JYP) Layout 95%. Rec'd. SAR Comments 9/17/25. Sent Revised submittal to HNTB for SAR Review 2/6/26.

MAT: UES

RAILROAD INFO: No RR Involvement 2/16/24

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

101133 Hwy. 49B – Fairview Rd. (Paragould) (S)

Hwy. 135

(Greene) (hdr) (1.22 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	75%		15%	NA	100%	60%	
TARGET DATE		Aug 22	Apr 25	Jul 25	Sep 22	Jul 26	Jul 27	STIP FFY: 2027			
END DATE		Aug 22			Sep 22						

TYPE WORK: Widen to 5 lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9332(28)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 6,300-7,300 ADT.
ENV: Env Constraints to Rdwy 7/25/22. NA consultation letters to tribes 2/8/23. 101133 ARS to SHPO 5/7/24, response 6/5/24. PIF to SHPO 6/5/24, response 7/1/24. PIF addendum to SHPO 4/11/25, response 5/9/25. 2024 Bat Survey Results: No T&E species.
SUR: Aerial photo 1/28/21. CSUR 100%. PICs available. UAV-LiDAR acquired 2/10/22. Mapping 100%.
DSUR: NTP to Con 5/25/22. U&D 100%. DSUR to Rdwy 8/12/22. Add'l DSUR req'd 3/25/24 100%.
PSUR: 45 certs. NTP to Con 5/23/22. PSUR to ROW 9/2/22.
RDWY: (ND) No Floodplain SP req'd. Traffic & Mats req 5/17/21. TMs req 3/22/22. DSUR rec'd 8/12/22. Prelim Layouts to ROW & ENV 9/7/22. Signal not warranted @ wHwy. 135 & Country Club Inters. Early Coord Meeting held 2/9/23. T.O. to CON 12/29/23. Kick Off Meeting held 1/26/24. 30% Plans rec'd from CON 2/8/24. DDD appr'v'd 2/15/24. 60% Plans rec'd from CON 3/18/24 & 9/27/24. RDWY Info to ENV 5/24/24. Rev 60% Plans rec'd from CON 3/10/25.
ROW: Plans XX% (# trs).
UTIL: AUI 1/25/24, UFI 8/25/25. Plans to 3 utils 9/9/25. Funds Apprv'd 9/3/25.
MAT: Soil Survey %AC to Rdwy 8/24/21.
PLAN: 2012 memo study determined not a capacity need, except perhaps at Hwy. 49 Inters.
RAILROAD INFO: No RR involvement 5/22/24
LEGISLATIVE DISTRICTS: US House (1); AR House (31); AR Senate (21)

101192 Fairview Rd. – Sunset Dr. (S)

Hwy. 135

(Greene) (gen) (2.87 mi.) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%	70%		5%	TBD			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Widening to 5 lane section
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0028(74)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
GENERAL: 6,200-7,300 ADT.
ENV: Tribal consultation sent 7/24/25.
SUR: CSUR 100%. Aerial LiDAR acquired 3/31/25. Feature extraction 100%. Plan mapping 100%. Add'l mapping for sideroads 100%.
PSUR: 121 certs. NTP to Con 5/21/25. PSUR to ROW 11/3/25.
RDWY: (JLB) Floodplain SP req'd.
UTIL: AUI 8/7/25.
RAILROAD INFO: No RR involvement 10/28/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 31); AR Senate (21)

Other Federal-Aid & State Jobs

101138 Left Hand Chute of Little River Str. & Apprs. (S)

Hwy. 140

(Poinsett) (m. baker) (0.53 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	90%	75%	25%	15%	25%	50%	NA	
TARGET DATE			Jun 24	Sep 24	May 24	May 25	Jan 26	SCHEDULED DATE: 2028 STIP FFY: 2025			
END DATE		Jul 23	Jun 24	Nov 24	Apr 24						

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0056(70)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 2,300 ADT.

BRIDGE INFO: 02503 (58.85, Br. Repl., P3, SD, Deck 4, Super. 4, Sub. 6, 1948)

ENV: Env constraints to Rdwy 6/15/23. Tribal consultation letters 8/17/23. ARS to SHPO 5/31/24, response 6/17/24. PI meeting 7/25/24 4-7 pm @ First Baptist Church 302 Kenwood Ave. Lepanto. PIF to SHPO 9/18/24, response 10/15/24. T3CE apprvd 11/20/24. 2025 Bat Survey Results: No T&E species.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo acquired 3/15/23.

DSUR: U&D 100%. DSUR to Rdwy 7/15/23.

PSUR: PSUR to ROW 4/12/24. Add'l PSUR req'd 8/8/24 to ROW 8/15/24. ROW staking (tract 5) req'd 3/13/25 to ROW 4/11/25. Rev PSUR to ROW 1/20/26.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/10/23. DSUR rec'd 7/14/23. Early Coord Meeting held 8/3/23. T.O. to CON 2/26/24. Hyd Anal complete to BR 2/26/24. 30% Plans rec'd from CON 3/29/24. Prelim Layouts to ROW & ENV 4/1/24. DDD apprvd 4/1/24. Prelim BR Info req 4/1/24. 30% Plans rev'd & ret'd to CON 4/5/24. RDWY Info to ENV 5/22/24. 60% Plans rec'd from CON 6/3/24. 60% Plans rev'd & ret'd to CON 6/4/24. Rev 60% Plans rec'd from CON 6/7/24. ROW & UTIL reqmts to ROW 6/10/24. T.O. to CON 8/8/24. Soil Survey req 4/8/25.

ROW: Plans 90% (11 trs). Auth Rec'd 12/20/24. 1/11 apprs made & apprvd. 1 option & 1 paid. 0/1 Res, 0/1 Bus rels.

UTIL: UFI 7/25/24. Plans to 7 utils 10/23/25. Funds apprvd 7/2/25. 1/7 est rec'd, 1/7 WO issued.

BR: (JYP) 1 Br. Layout 95%. Prelim. Info to Env. 5/9/24.

MAT: Consultant: UES

RAILROAD INFO: No RR involvement 2/5/24

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

101107 Poplar Creek Str. & Apprs. (S)

Hwy. 141

(Greene) (art) (0.36 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	100%	45%	30%	35%	NA	
TARGET DATE		Dec 23	Jun 24	Sep 24	Jan 24	Jun 25	Nov 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Aug 23	Jun 24	Dec 24	Feb 24	Dec 25					

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(71)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 970 ADT.

BRIDGE INFO: M3983 (35.89, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1977)

ENV: Tribal consultation letters sent 1/23/24. ARS to SHPO 9/13/24, response 10/7/24. PIF to SHPO 10/8/24, apprvd 11/4/24. T1CE apprvd 12/12/24. 2024 Bat Survey Results: No T&E species.

SUR: Aerial photo flown 1/5/23. UAV-LiDAR acquired 5/3/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/4/23.

PSUR: PSUR to ROW 2/21/24. Rev PSUR to ROW 10/3/24.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/10/23. DSUR rec'd 8/4/23. Hyd Anal complete to BR 12/7/23. Early Coord Meeting held 12/7/23. Prelim Layouts to ROW 12/7/23. ROW reqm'ts to ROW 6/28/24. UTIL reqm'ts to ROW 9/11/24. DDD appr'd 12/16/24. Prelim BR Info req 5/22/24. Prelim BR Info rec'd 8/15/25.

ROW: Plans 90% (5trs). Auth Req 1/13/2025. 5/5 apprs made & apprvd; 5 options signed; 4 paid & 1 condemned - poss. date 12/4/25.

UTIL: AUI 12/5/23, UFI 12/16/24, Plans to 3 utils 4/22/25; Funds Appr'd 2/18/25.

3/3 ests rec'd, 2/3 WO issued, 1/3 adj complete. Craighead Elec-WO issued; City Water & Lights-est rec'd; AT&T-adj complete

BR: (JYP) Layout 95%. Prelim. Info to Env. 9/5/24.

MAT: Soil Survey %AC & RV to Rdwy 7-11-23

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

101213 Johnson Creek Str. & Apprs. (S)

Hwy. 141

(Clay) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%		NA		0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Jul 25									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0011(78)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 190 ADT.

BRIDGE INFO: M4038 (56.33, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1980)

ENV: Tribal consultation letters sent 7/1/25.

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/28/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/31/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 7/31/25. ADT & Traffic Counts req 2/13/26. Early Coord Meeting held 3/4/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

020712 Boeuf River Str. & Apprs. (S)

Hwy. 144

(Chicot) (fre) (0.26 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	100%	100%	40%	100%	100%	NA	NA
TARGET DATE		Jun 19	Jan 20	Feb 20		Jan 25	Jun 25				
END DATE		Apr 19	Jan 20	Feb 20	Apr 19	Sep 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 380 ADT.

BRIDGE INFO: A2847 (69.33, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1962)

ENV: EPD. Constraints to BR, RDWY & SUR 2/4/19. Tribal consultation sent 2/26/19. SHPO response to ARS 11/14/19.

PIF to SHPO 12/4/19. T1-CE apprvd 2/18/20. NW23 permit to USACE 11/10/20. 2025 Bat Survey Results: PESU confirmed.

LP: Resolution and agreement sent to Sponsor 1/17/25.

SUR: CSUR 100%. Aerial photo flown 12/9/18. NTP to CON 2/7/19. DSUR to Rdwy/Bridge 4/02/19.

PSUR: Exist. ROW to ROW 4/23/19. ROW staking req'd 10/14/20 to ROW 11/09/20. Re-stake req'd 1/12/21 to ROW 1/20/21.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 4/2/19. Early Coord Meeting held 5/1/19. Hyd Anal complete to BR 7/12/19. Prelim Layouts to ROW & ENV 10/8/19. Traffic & MAT req 10/8/19. ROW & UTIL reqmts to ROW 1/14/20.

RDWY Info to ENV 1/21/20. Des Criteria apprvd 1/29/20. Rev ROW reqmts to ROW 2/27/20. Rev ROW & UTIL reqmts to ROW 4/21/22.

ROW: C.O. Plans 90% (4 trs). Auth Rec'd 7/2/20. 4/4 appr made & apprvd. 4 options & 4 paid. C.O. filed 9/14/22.

UTIL: AUI 5/23/19, UFI 10/9/19. Plans to 3 utils 1/15/20, Updated plans rec'd 4/27/22; Funds Apprpd 5/8/25. 2/3 est

rec'd. 1 no conflict, 1 adj complete. AT&T-adj complete; Entergy-no conflict; Airport Road Water-PE & Constr pending proposals;

BR: (JYP) Layout 100%. Final Info. To Env. 10/8/20. Plans complete 3/10/21.

MAT: Soil Survey %AC to Rdwy 1/13/20. Subsurf Invest Con Report to Br 11/30/20.

RAILROAD INFO: No RR Involvement; 7/23/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

110748 Fish Bayou Str. & Apprs. (S)

Hwy. 147

(Crittenden) (pickering) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	100%	75%	85%	NA	
TARGET DATE			Jan 24	Jan 24	Aug 23	Jan 25	Dec 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		Jul 23	Feb 24	Mar 24	Jul 23	Oct 24	Jan 26				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0018(66)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 930 ADT.

BRIDGE INFO: 01950 (65.11, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1935)

ENV: EPD. ARS to SHPO 6/20/23, response 6/26/23. NA consultation letters to tribes 7/12/23. Constraints to RdwY & ROW 8/22/23. PIF to SHPO 2/21/24, response 3/13/24. T1CE apprvd 3/19/24. NW14 permit to USACE 10/15/24. VPI from 9/23 to 10/7/24. 2024 Bat Survey Results: PESU captured.

SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 90%. Aerial photo flown 3/13/23.

DSUR: U&D 100%. DSUR to RdwY 7/6/23.

PSUR: PSUR complete under 110557. Files scaled to grid and on EDM under 110748. PSUR to ROW 7/10/23.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. W.O. to CON 6/19/23. T.O. to CON 6/19/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/6/23. 30% Plans rec'd from CON 9/29/23. 60% Plans rec'd from CON 12/15/23.

RDWY Info to ENV 12/22/23. DDD appr'd 12/27/23. Rev 60% Plans rec'd from CON 1/9/24. ROW & UTIL reqm'ts to ROW 2/5/24. PFI held 4/24/24. Rev ROW & UTIL reqm'ts to ROW 5/8/24. 90% Plans rec'd from CON 9/19/24. 90% Plans to EST 9/20/24. FFI req 9/20/24. Interim Est to PM 10/25/24.

ROW: Plans 90% (3 trs), Auth Rec'd 4/15/24. 3/3 apprs made & apprvd; 3 options & 3 paid. Court Order filed 11/1/2024.

UTIL: AUI 7/27/23; Plans to 4 utils 6/18/24, Plans to 1 add'l utility 2/12/25, Funds apprvd 6/12/24. 5/5 ests rec'd, 5/5 WO issued; 5/5 adj complete.

BR: (MCB) RCBC. Rec'd. 90% Plans 9/19/24. Ret'd. comments 90% Plans 10/2/24.

MAT: RV to RDWY 7/10/23

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

110837 Fifteenmile Bayou Str. & Apprs. (S)

Hwy. 149

(St. Francis) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Apr 26									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0068(58)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 180 ADT.

BRIDGE INFO: M2057 (20.06, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 4, 1957)

ENV: Env constraints to RdwY 8/6/25.

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%.

RDWY: (TW) Floodplain SP req'd. Traffic req to SIR 4/17/26. Traffic Count req to TSMO 4/17/26.

UTIL: AUI 4/17/2026

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

110841 Hwy. 149 Str. & Apprs. (Crittenden Co.) (S)

Hwy. 149

(Crittenden) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		90%		10%				0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0018(77)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 630 ADT.

BRIDGE INFO: M3953 (69.86, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, 1977)

ENV: Tribal consultation letters sent 5/27/25. Env constraints to Rdwy 5/7/26.

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.

RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 2/10/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

080615 Petit Jean River Str. & Apprs. (S)

Hwy. 154

(Conway & Yell) (garver) (0.72 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	90%	90%	CON	NA	NA
TARGET DATE		Dec 19	Jul 21	Aug 21		Oct 22	Jun 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Feb 20	Jul 21	Sep 21	Mar 20	Jan 24					

CRITICAL NOTES: CoE property and AGFC easement involved.

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(42)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 180-520 ADT.

BRIDGE INFO: 03032 (60.03, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1956)

ENV: CoE property w/ AGFC easement involved. RTA for 1 property to SHPO 12/27/18; conc recd 1/9/19. Tribal consultation letters sent 2/24/20. Constraints to BR & RDWY 5/14/20. ARPA permit to USACE 5/11/20. ARS addendum to SHPO 10/15/20, response 10/15/20. CRS to SHPO 1/28/21, response 2/9/21. T3CE apprvd 9/15/21. NWP req to USACE 5/4/22, issued 6/1/23. 2024 Acoustic Bat Survey Results: MYGR likely.

SUR: Aerial photo flown 2/8/19. CSUR 100%. DSUR to Rdwy 1/3/20. Add'l DSUR req'd 2/27/20 100% to Rdwy 6/19/20. Add'l DSUR req'd 7/26/21 to Rdwy 9/10/21.

PSUR: 6 certs. PSUR to ROW 3/5/20. Add'l PSUR (2 certs) req'd 12/15/21 to ROW 1/12/22. ROW staking req'd 12/20/22 85%.

RDWY: (TW) Floodplain SP reqd. Traffic & Mats req 10/11/19. T.O. to CON 11/1/19. DSUR rec'd 1/3/20. Early Coord Meeting held 2/25/20. Add'l Survey req 2/27/20. Des Criteria apprvd 5/1/20. Add'l Survey req 6/19/20. 30% Plans rec'd from CON 6/22/20. Add'l Surv req 6/22/20. 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 8/25/20. ROW & UTIL rqmts to ROW 8/27/20. 60% Plans rev'd & ret'd to CON 9/24/20. RDWY Info to ENV 11/10/20. FI held 12/9/20. Avg Running Speed req 1/4/21. Rev 30% Plans rec'd from CON 7/1/21. Add'l Surv req 7/26/21. Rev 30% Plans rev'd & ret'd to CON 7/27/21. 45% Plans rec'd from CON 7/30/21. Rev RDWY Info to ENV 8/30/21. Add'l DSUR rec'd 9/20/21. Rev 60% Plans rec'd from CON 11/17/21. UTIL rqmts to ROW 11/18/21. Rev 60% rev'd & ret'd to CON 7/29/22. 90% Plans rec'd from CON 5/15/23. FFI held 6/12/23. DDD apprvd 6/14/23. 90% Plans rev'd & ret'd to CON 6/13/23.

ROW: Fee - Plans 90% (10 trs). Initial Auth Rec'd 10/19/21. 10 Options & 10 paid.

UTIL: AUI 12/3/19, UFI 5/13/20. Plans to 6 utils 12/18/21; Funds apprvd 11/25/20. 1 no involvement, 4/4 est rec'd, 4/4 WO issued, 3/4 adj complete. Conway Co Water(PE & Constr)-no involvement; Windstream-WO issued; AT&T, First Elec, NE Yell Co Water-adj complete

BR: (SWP) Layout 95%. 8/24/20 Advance Apv'l. letter to USCG. 9/2/20 Site falls under USCG jurisdiction, no USCG permit reqd. Rec'd. 90% Plans 5/15/23.

MAT: Soil Survey %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (43 & 55); AR Senate (5)

Other Federal-Aid & State Jobs

080618 Bayou Choate George Str. & Apprs. (S)

Hwy. 154

(Yell) (coll) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	85%	NA	
TARGET DATE		Nov 20	Apr 21	Apr 21		May 22	Dec 22	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jul 20	Apr 21	May 21	Nov 20	May 22	Dec 24				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0075(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 510 ADT.

BRIDGE INFO: 03996 (59.86, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1966)

ENV: EPD. Constraints to BR, RDWY, SUR 1/25/19. Tribal consultation letters sent 1/7/21. ARS to SHPO 4/1/21. T3-CE apprvd 5/20/21. NW14, no pcn. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: CSUR 100%. DSUR to Rdwy 7/28/20.

PSUR: Existing ROW to ROW 11/17/20.

RDWY: (ND) Floodplain SP req'd. Traffic & MAT req 10/11/19. DSUR rec'd 7/28/20. Early Coord Meeting held 1/13/21.

Prelim Layouts to ROW & ENV 2/12/21. Hyd Anal complete to BR 3/5/21. Des Criteria apprvd 3/15/21. RDWY Info to ENV 4/30/21. ROW & UTIL rqmts to ROW 4/30/21. FI held 5/27/21. Loc & Des Doc apprvd 5/24/21. LRFD req to BR 2/25/22. RUC req 9/30/22. Plans cert by HYD 2/22/23. Plans to EST 7/3/23. FFI held 7/26/23. Soil Survey req 5/15/25.

ROW: C.O. Plans 90% (2 trs). Initial auth rec'd 10/28/21. 2 options & 2 paid. Court Order filed 6/15/22.

UTIL: AUI 10/1/20, UFI 5/25/21; Plans to 3 utils 8/13/21; 3/3 ests rec'd, 3/3 WO issued, 3/3 adj complete. Funds apprvd 8/6/21. All adjustments complete.

BR: (CMW) 1 RC Box Culvert. RCBC Plans complete 6/23/23.

MAT: %AC to Rdwy 10/14/19.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

080684 Chickalah Creek Str. & Apprs. (S)

Hwy. 154

(Yell) (craft-tull) (0.5 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	90%	100%	99%	100%	NA	
TARGET DATE		Feb 24	Jul 24	Jul 24	Apr 24	Mar 25	Nov 25	SCHEDULED DATE: 2030 STIP FFY: 2025			
END DATE		Mar 24	Aug 24	Dec 24	May 24		Jan 26				

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0075(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 440 ADT.

BRIDGE INFO: 05173 (66.12, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1969)

ENV: NA consultation letter to Tribes 2/9/24. Env constraints to Rdwy & ROW 5/22/24. PIF to SHPO 11/1/24, response 11/26/24. T1CE apprvd 12/5/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/11/24.

PSUR: Existing ROW to ROW 5/13/24. Rev ROW req'd 11/4/24 to ROW 11/5/24.

RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/26/24. Early Coord Meeting held 5/7/24. 30% Plans rec'd from CON 7/31/24. 30% Plans rev'd & ret'd to CON 8/2/24. DDD appr'd 8/15/24. ROW & UTIL reqm'ts to ROW 8/21/24. 60% Plans rec'd from CON 9/10/24. RDWY Info to ENV 10/3/24. 90% Plans rec'd from CON 7/14/25.

ROW: C.O. Plans 85% (6 trs). Auth Rec'd 7/23/25. 6/6 apprs made & appr'd. 5 options. 5 paid. 1 to be condemned.

UTIL: AUI 4/26/24, UFI 9/19/24; Plans to 3 utils 12/02/24. Funds appr'd 11/5/24. 2 no involvement, 1/1 WO issued, 1/1 adj complete. Adjs complete.

BR: (JYP) Layout 99%. Rec'd. 90% Plans 7/14/25 & 7/22/25. Ret'd 90% comments 7/17/25 & 8/15/25.

MAT: SS %AC & RV to Rdwy 7/10/23. Report to BR 4/17/25

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

101211 I-55 Overpass (Hwy. 158) Str. & Apprs. (S)

Hwy. 158

(Mississippi) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Oct 25									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(100)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,400 ADT.

BRIDGE INFO: 03279 (79.05, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1960)

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 6/6/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 10/23/25.

PSUR: 3 certs.

RDWY: (MH) No Floodplain SP req'd. ADT & Traffic counts req 11/4/25. Early Coord Meeting held 4/14/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Other Federal-Aid & State Jobs

101214 Hwy. 158 Str. & Apprs. (Caraway) (S)

Hwy. 158

(Craighead) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Dec 25			Aug 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0016(109)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,800 ADT.

BRIDGE INFO: 02565 (52.15, Br. Repl., P3, Deck 7, Super. 7, Sub. 5, 1950)

ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 3/11/26.

SUR: Aerial photo flown 3/28/24. UAV-LiDAR 5/29/24. Feature extraction and mapping 100%. CSUR 100%.

PSUR: 43 certs. NTP to Con 6/26/25. PSUR to ROW 8/1/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 12/18/25. ADT & Traffic Counts req 2/12/26. Early Coord Meeting held 3/4/26. Prelim Layouts to ROW & ENV 5/4/26. Soil Survey req 5/4/26.

UTIL: AUI 2/19/2026. Funds Apprvd 5/5/2026.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

020782 Canal No. 19 Str. & Apprs. (S)

Hwy. 159

(Desha) (neel-schaffer) (0.25 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	100%	95%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Aug 23	Oct 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Mar 22	Nov 22	Aug 22	Mar 22	Apr 24	Jan 25				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0021(53)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 510 ADT.

BRIDGE INFO: M4055 (62.83, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1980)

ENV: EPD. Tribal consultation letters sent 8/17/21. Env constraints to BR & Rdwy 10/13/21. CRS to SHPO 8/10/22, response 8/15/22. T3CE apprvd 8/17/22. NW14, no pcn. 2025 Bat Survey Results: PESU confirmed.

SUR: CSUR 100%. UAV-LiDAR acquired 1/3/22. Mapping 100%. Aerial photo flown 1/24/22. U&D 100%.

DSUR: DSUR to Rdwy 3/10/22.

PSUR: PSUR to ROW 3/15/22.

RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. TO to CON 2/10/22. DSUR rec'd 3/10/22. DDD apprvd 4/26/22. 30% plans rec'd from CON 7/18/22. Early coord meeting held 7/27/22. 30% plans rev'd & ret'd to CON 8/9/22. 60% plans rec'd from CON 10/14/22. ROW & Util reqmts to ROW 11/1/22. Rdwy Info to Env 11/9/22. 60% plans rev'd & ret'd to CON 2/7/23. Rev ROW reqmts to ROW 2/17/23. FI held 3/14/23. 90% Plans rec'd from CON 10/1/24. FFI held 10/25/24. 90% Plans rev'd & ret'd to CON 10/30/24.

ROW: CO - Plans 90% (3 trs.). Initial Auth Rec'd 5/9/23. 3/3 apprs made & apprvd. 3 options & 3 paid. Court Order filed 4/29/2024.

UTIL: AUI 9/28/21, UFI 11/22/22; Funds apprvd 1/10/23. Adjustments Complete

BR: (CMW) Layout 95%. Rec'd. 90% Plans 10/1/24 & 11/13/24. Ret'd. 90% Comments 11/5/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. SI to BR 8/30/23

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Other Federal-Aid & State Jobs

061676 Colonel Maynard Rd. – I-440 (NLR) (S)

Hwy. 165

(Pulaski) (m. baker) (3.14 mi.) (NHS) (Urban Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	50%	75%	5%	20%	NA	TBD		
TARGET DATE		Jul 23	Jul 26	Oct 26	Aug 23	Oct 27	Aug 28	SCHEDULED DATE: 2029 STIP FFY: 2027			
END DATE		Jul 23			Sep 23						

TYPE WORK: Widen to 4 lanes w/ appropriate median & SUP; Roundabout at Hwys. 165/391 inters.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-9315(63)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 7,400-16,000 ADT.

ENV: Env constraints to Rdwy & ROW 5/15/23. NA consultation letter to Tribes 9/6/23. ARS to SHPO 5/10/24, response 6/5/24. Rev Env constraints to Rdwy & ROW 5/22/24. PIF sent to SHPO 7/2/25, response 7/21/25.

SUR: CSUR 100%. Aerial LIDAR acquired 10/18/22, 10/28/22. Aerial photo acquired 10/9/22. Feature extraction 100%. Mapping 100%.

DSUR: 56 certs. NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 7/11/23. Add'l DSUR req'd 4/15/24 to Rdwy 6/19/24.

PSUR: NTP to Con 3/28/23. PSUR to ROW 9/1/23.

RDWY: (ND) No Floodplain SP req'd. Traf and Mat 7/10/23. Traffic rec'd 12/27/23. T.O. to CON 1/29/24. TMs req 2/2/24. DDD appr'd 2/15/24. TMs rec'd 2/20/24. NTP to CON 2/23/24. MAT rec'd 3/12/24. Add'l Survey req 4/15/24. Early Coord Meeting held 4/18/24. 30% Plans rec'd from CON 5/24/24. Add'l Survey rec'd 6/19/24. Signal warranted at Hwy. 165/I-440 NB Ramp and Hwy. 165/Hwy. 391 intersections. ROW memo to ROW 8/9/24. Supp. Agreement to CON 5/21/25. 60% Plans rec'd from CON 5/28/25. 60% Plans rev'd & ret'd to CON 6/24/25.

ROW: FEE - Plans XX% (Est 40 trs).

UTIL: AUI 8/28/23, UFI 12/16/24. Plans to 13 utils 6/4/25, 2/13 ests rec'd, 1 no conflict, 1 no involvement. Funds Apprv'd 2/4/25. Airecast-no conflict; Entergy(T)-no involvement;

RAILROAD INFO: RR Involvement depending on scope, AKMD & UP. RR runs parallel from Hwy. 165 & is approx 60' north of Hwy 165. UP owns track conf. 10/24/23. If in RR ROW will req PE, SP & C&M w/ both RRs 4/11/24. UP appr'd 30% plans 10/15/24. Rcv'd 60% ret comments fm UP & to rdwy 8/26/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (67); AR Senate (12)

Other Federal-Aid & State Jobs

070424 Hwy. 82B – Hwy. 167 (El Dorado) (S)

Hwy. 167B

(Union) (garver) (3.79 mi.) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	60%	20%	NA	NA	65%	NA
TARGET DATE		Jun 19	Jun 20	Mar 21		Jul 25	Jul 26	STIP FFY: 2026			
END DATE		Jul 19	Sep 20	Jan 21	Aug 19						

TYPE WORK: ADA & drainage improvements. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9130(13)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/17/15. Project renamed on 9/18/18.

GENERAL: 9,400-17,000 ADT. Broken out of project 070367 - IOM 1/5/16.

ENV: Constraints to BR, RDW, & SUR 3/14/19. ARS to SHPO 5/16/19; response 6/5/19. Tribal consultation letters sent 12/3/20. PIF to SHPO 12/15/20. t3-CE apprvd 1/19/21.

LP: ARDOT will handle all phases. City will provide funding for add'l. scope. The City will assume ownership & responsibility of existing Hwy. 82, Sec. 5B between Hwy. 82 & Hwy. 167 upon completion of the Hwy. 82B impvts. Agreement rec'd from City 10/31/18. Agreement for all work on Hwy. 82B & Hwy. 167B executed 11/14/18.

SUR: Aerial photo flown 1/20/19. Add'l DSUR (water/sewer locates) to ROW 4/14/22. Add'l DSUR (tract 66) req'd 7/25/24 to ROW 8/16/24, 9/23/24. Add'l DSUR req'd 3/5/26 (Tr. 105) 50%.

PSUR: Add'l Existing ROW by Garver archived on EDM 6/18/21. PSUR to ROW 3/29/22. ROW staking req'd 4/25/24 to ROW 6/5/24. Add'l PSUR (street vacation) req'd 9/19/24. Add'l PSUR (1 cert.) req'd 9/26/24 to ROW 10/7/24. ROW re-stake (tr. 121) req'd 2/10/25 to ROW 3/14/25. Add'l PSUR (1 cert.) req'd 10/2/25. Tract 111 re-stake req'd 11/3/25 IP.

RDWY: (TW) No Floodplain SP req'd. T.O. to CON 2/13/19. Kick-Off Meeting held 6/27/19. Early Coord Meeting held 2/25/20. 30% Plans rec'd from CON 3/6/20. 30% Plans rev'd & ret'd to CON 4/1/20. 60% Plans rec'd from CON 6/17/20. FI sched 7/27/23. 60% Plans rev'd & ret'd to CON 8/6/20. ROW & UTIL reqmts to ROW for portions of Hwy 167B not affected by 070367 7/17/20. Rev 60% Plans rec'd from CON 9/8/20. ROW & UTIL reqmts to ROW 9/16/20. RDWY Info to ENV 11/10/20. Rev 60% Plans rev'd & ret'd to CON 11/3/20. Rev ROW & UTIL reqmts to ROW 12/8/20. Loc & Des Doc apprvd 1/29/21. PFI held 7/27/23.

ROW: Plans by Garver 80% (143 Trs). Initial Auth Rec'd 3/9/23. ; OR Colan handling Appraisals, Acquisition, and Relocation. ARDOT to handle titles, closing, and property management services. 141/141 apprs made & apprvd; 82 Options; 76 paid; 5 condemned - poss. date 4/30/2026 & 3 to be condemned. 0/1 PPO relo moved.

UTIL: AUI 6/25/19, UFI 2/28/20; Plans to 10 utils 10/14/20; Funds appr'd 9/24/20.

2/10 est rec'd. Centerpoint, El Dorado Water-est rec'd;

RAILROAD INFO: No RR involvement; UPRR track approx 200ft away parallel to tracks 2/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

Other Federal-Aid & State Jobs

101127 Hwy. 168 Strs. & Apprs. (S)

Hwy. 168

(Greene) (garver) (0.55 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	100%	60%	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	May 23	Apr 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jan 22	Aug 22	Oct 22	Feb 22	Nov 23	Apr 25				

TYPE WORK: Replace 1 bridge & 1 structure with R.C. box Culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0028(63)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 12/16/21.

GENERAL: 620 ADT.

BRIDGE INFO: M2199 (42.40, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, Hist., 1941); M3206 (37.29, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1968)

ENV: Tribal consultation letters sent 6/18/21. Env constraints to Rdwy 12/10/21. ARS to SHPO 4/8/22, response 4/11/22. Marketing exempt req to SHPO 4/19/22, response 4/25/22. SHPO response to MOA 6/1/22, MOA to FHWA 6/15/22. Osage response to MOA 6/23/22. PIF to SHPO 8/18/22, response 8/23/22. T3CE apprvd 10/12/22.

SUR: Aerial photo 5/13/21. NTP to Con 8/20/21. CSUR 100%. DSUR to Rdwy 1/24/22.

PSUR: Existing ROW to ROW 2/23/22. ROW staking req'd 5/19/23 to ROW 6/20/23.

RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 1/24/22. TO to CON 3/9/22. Early Coord Meeting held 4/13/22. 30% Plans rec'd from CON 6/17/22. 30% Plans rev'd & ret'd to CON 7/8/22. 60% Plans rec'd from CON 7/29/22. Rdwy Info to Env 8/10/22. FI held 8/18/22. ROW & UTIL reqm'ts to ROW 8/31/22. DDD apprvd 9/1/22. Loc & Des Doc apprvd 11/1/22. 60% Plans rev'd and ret'd to CON 1/13/23.

ROW: C.O. Plans 90% (9 trs). Rec'd Initial Auth 10/24/22. 9/9 apprs made & apprvd; 9 Options & 9 Paid. Court Order filed 11/22/23.

UTIL: UI 4/8/22, UFI 12/14/22, Plans to 3 utils 10/16/23; Funds Apprvd 5/17/23. 4/4 est rec'd; 4/4 WO issued; 1 no involvement; 3/3 adj complete.

BR: (SWP) Layout 80%.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

Other Federal-Aid & State Jobs

040909 West Fork White River Str. & Apprs. (West Fork) (S)

Hwy. 170

(Washington) (burns-mcd) (0.24 mi.) (APHN) (Major Collector) /NHPP/TAP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	50%	15%	70%	TBD	NA	
TARGET DATE		Sep 23	Aug 24	Nov 24		Mar 26	Aug 26	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jul 23	Jul 24	Jan 25	Oct 23						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 structure; shared-use path

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0072(82)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 4,200 ADT.

BRIDGE INFO: 03987 (49.32, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 5, 1966)

ENV: NA consultation letters to Tribes. 3/17/23. 2023 Bat Survey Results: NO UPDATES. ARS to SHPO 9/8/23, response 9/28/23. Env constraints to Rdwy 10/12/23. 2023 Bat Survey Results: No T&E species. ARS Addendum to SHPO 7/26/24, response 8/13/24. PIF to SHPO 8/15/24, response 9/16/24. PI meeting 12/5/24, 4:30-6:30 pm @ West Fork Community Center, 222 Webber Street, West Fork. T3CE apprvd 1/27/25.

LP: Department will include a shared-use path on the Br. City will take ownership of Hwy. 170 between I-49 & Hwy. 71. Resolution executed 8/9/22. Agreement to City 7/13/23. MO 2023-019 passed 2/22/23. Agreement executed 8/24/23. Executed Agreement ret'd to City 10/2/23.

SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/15/23. Feature extraction 100%. Mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/12/23.

PSUR: 26 certs. PSUR to ROW 10/31/23. Add'l PSUR (2 certs) req'd 4/12/24 to ROW 6/5/24. Add'l PSUR req'd 5/6/25 to ROW 5/28/25. ROW staking req'd 8/28/25.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 5/9/23. DSUR rec'd 7/12/23. Early Coord Meeting held 8/22/23. T.O. to CON 12/29/23. Add'l DSUR req 4/12/24. 30% Plans rec'd from CON 5/3/24. 30% Plans rev'd & ret'd to CON 5/9/24. DDD appr'd 5/24/24. 45% Plans rec'd from CON 7/18/24. Add'l Survey req 7/29/24. ROW reqm'ts to ROW 7/29/24. Add'l DSUR rec'd 7/30/24. 60% Plans rec'd from CON 8/15/24. UTIL reqm'ts to ROW 8/16/24. PFI req 8/16/24. RDWY Info to ENV 10/3/24. 60% Plans rev'd & ret'd to CON 12/11/24. Rev ROW & UTIL reqm'ts to ROW 3/21/25.

ROW: Plans 90% (18 trs). Auth Rec'd 2/19/25. 18/18 apprs made & 13/18 apprs apprvd. 4 Options. 3 Paid & 2 to be condemned.

UTIL: UFI/AUI 5/14/24; Plans to 5 utils 10/24/24; Rev plans to 5 utils 3/25/25; Funds Appr'd 9/5/24. 5/5 est rec'd; 2/5 WO issued, 1/5 adj complete. Black Hills Energy-WO issued; Lumen, Southwestern Elec Power, Windstream-nonreimbursable; City of West Fork-PE adj complete, Constr est rec'd;

BR: (MCB) Layout 95%. Prelim. Info to Env. 1/30/25.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

Other Federal-Aid & State Jobs

040968 Lee Creek Str. & Apprs. (S)

Hwy. 170

(Washington) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Feb 26			Oct 25						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0072(86)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 220 ADT.

BRIDGE INFO: 03267 (71.58, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1961)

SUR: Aerial photo flown 3/11/25. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/19/26.

PSUR: 2 certs. PSUR to ROW 10/28/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 2/19/26.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

Other Federal-Aid & State Jobs

061747 Hwy. 176 – I-57 (Sherwood) (S)

Hwy. 176Y

(Pulaski) (halff) (0.4 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	75%	20%	15%	NA	100%		
TARGET DATE	Jan 22	Dec 21	Apr 25	Mar 25	Jan 22	Feb 27	Feb 28	SCHEDULED DATE: 2028 STIP FFY: 2026			
END DATE	Jul 22	Jan 22	Jun 25	Apr 25	Jan 22						

TYPE WORK: Intersection Impvts at 3 intersections. Signalize Warden Rd. Add 2 southbound through lanes between Hwy. 176 and Warden Rd.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPC-STPSC-9391(24)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 11/21/25.

GENERAL: 14,000 ADT.

ENV: NA consultation letters to tribes 5/12/22. ARS to SHPO 7/10/23, response 8/3/23. PIF to SHPO 11/1/24, response 11/26/24. PI meeting 1/23/25, 4:00-7:00 pm @ Bill Harmon Recreation Center (Aspen Room), 51 Shelby Rd., Sherwood. Env constraints to Rdwy 12/18/24. T3CE apprvd 4/9/25.

LP: City to provide \$2M for Const. Upon completion of project, City will take ownership of Hwy. 176Y between Hwy. 176 & Hwy. 67. Resolution executed 2/27/23. Agreement sent to City 8/31/23. Agreement rec'd from City 9/11/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/2/23. M.O. 2023-028 passed 4/5/23.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%. UAV LiDAR acquired 7/23/21. LiDAR feature extraction 100%. Photogrammetry 100%. DSUR to Rdwy 1/14/22. Add'l DSUR req'd 2/22/22 to Rdwy 3/29/22. Add'l DSUR req'd 2/21/24 to Rdwy 6/18/24. Add'l DSUR (AT&T pot-holing) to Utilities 2/26/25. Add'l DSUR (CAW waterlines) to ROW 9/30/25.

PSUR: 32 certs. Add'l PSUR (16 certs) req'd 8/29/23 to ROW 11/21/23. Add'l PSUR req'd 2/21/24, 4/27/26 to ROW 4/29/26 (street closure). Add'l PSUR (2 certs.) req'd 5/4/26 to ROW 5/19/26.

RDWY: (HL) Floodplain SP req'd. Traf and Mat req 5/17/21. DSUR rec'd 1/14/22. T.O. to CON 2/10/22. Add'l DSUR req 2/22/22. TM req 8/10/22. Scope rec'd 7/22/22. 30% Plans rec'd from CON 4/7/23. 30% Plans rev'd & ret'd to CON 4/25/23. Rev 30% Plans rec'd from CON 7/10/23. Rev 30% Plans rev'd & ret'd to CON 7/11/23, 12/6/23, & 2/13/24. Add'l Survey req 2/21/24. 60% Plans rec'd from CON 10/25/24. Interim Est to PM 10/30/24. 60% Plans rev'd & ret'd to CON 11/14/24. RDWY Info to ENV 12/18/24. 60% Plans rec'd from CON 1/20/25. 60% Plans rev'd & ret'd to CON 2/13/25. Rev 60% Plans rec'd from CON 6/16/25. ROW & UTIL reqm'ts to ROW 6/16/25. PFI & TMP held 6/30/25.

ROW: Plans 90% (28 trs). Auth Rec'd 5/6/25.

UTIL: AUI/UF1 1/19/23. Plans to 10 utils 6/16/25, add'l plans to 5 util 8/1/25. Funds Apprvd 7/3/23. 10/15 est rec'd, 2 no conflict, 3 no involvement. NLR Wastewater, Unite Private Networks-no conflict; City of Sherwood, NLR Elec, Hyperfiber-no involvement; AT&T, Summit, MCI, Unifi Fiber, Windstream-non-reimbursable; Central AR Water, CenturyLink, Comcast, Entergy, Level 3-pending proposals.

MAT: Soil Survey %AC to Rdwy 8/24/21. SS to RDWY 2/10/25.

PLAN: Scoping study completed, scoping memo issued 7/22/22.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68); AR Senate (13)

Other Federal-Aid & State Jobs

110716 Hwys. 185 & 318 Strs. & Apprs. (S)

Hwys. 185 & 318

(Phillips) (horner-shifrin) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Aug 20	Jun 21	Jul 21	Sep 20	Oct 22	Apr 25	SCHEDULED DATE: 09-2026 STIP FFY: 2025			
END DATE		Sep 20	Aug 21	Jan 21	Oct 20	Jan 23	Sep 25				

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(27)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 100-480 ADT.

BRIDGE INFO: M3630 (35.31, Br. Repl., P0, Deck 7, Super. 5, Sub. 5, 1974); M3806 (32.42, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 1974); M3814 (18.61, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1975)

ENV: EPD. Constraints to BR, RDWY & SUR 2/21/19. Tribal consultation letters sent 5/7/19. ARS response from SHPO 5/14/19. PIF to SHPO 1/12/21, response 1/19/21. T3-CE appr'd 1/19/21.

SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 9/30/20.

DSUR: NTP to Con 6/30/20.

PSUR: Existing ROW to ROW 10/28/20. ROW staking req'd 7/8/22 to ROW 8/3/22.

RDWY: (HL) Floodplain SP req'd. Traffic & MAT req 1/16/20. T.O. to CON 3/11/20. Des Criteria appr'd 6/5/20. DSUR rec'd 9/30/20. 30% Plans rec'd from CON 12/28/20. Loc & Des Doc appr'd 1/21/21. 30% Plans rev'd & ret'd to CON 2/19/21. 60% Plans rec'd from CON 6/11/21. RDWY Info to ENV 6/15/21. 60% Plans rev'd & ret'd to CON 6/29/21. FI held 6/30/21. Rev 60% Plans rec'd from CON 7/12/21. ROW & UTIL reqm'ts to ROW 8/25/21. Rev 60% Plans rev'd & ret'd to CON 8/25/21. RUC req 6/7/22. 90% Plans rec'd from CON 7/22/22. Plans to EST 7/25/22. FFI held 7/25/22. 90% Plans rev'd & ret'd to CON 1/9/23. Plans cert by CON 1/19/23. Interim Est to PM 3/4/25. TMP Meeting held 9/30/25.

ROW: C.O. Plans to 90% (10 trs). Initial Auth Rec'd 5/19/22. 9 options & 9 paid & 1 condemned. C.O. 1/9/23.

UTIL: AUI 10/13/20, UFI 6/4/21, Plans to 4 utils 9/16/21, Plans to 2 add'l utils 4/22/22; 3/3 ests rec'd, 2 no adj, 1 authorize to bid, 4/4 WO issued, 4/4 adj complete. Funds Appr'd 6/15/21. All adjustments complete.

BR: (TMG) 3 RCBC. Rec'd. 90% plans 7/22/22. Ret'd. 90% comments 8/18/22. Rec'd. final plans 1/20/23.

MAT: Soil Survey %AC to RDWY 01/24/20.

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

040780 Cedar Creek Strs. & Apprs. (Altus) (S)

Hwy. 186

(Franklin) (neel-schaffer) (0.44 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	75%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Jul 23	Mar 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Apr 20	Sep 20	Sep 20	May 20	Aug 23					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 2 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0024(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 500 ADT.

BRIDGE INFO: M2254 (55.81, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1950); M2255 (52.64, Br. Repl., P2, Deck 6, Super. 6, Sub. 7, 1950)

ENV: EPD. Constraints to BR, RDWY & SUR 2/28/19. ARS to SHPO 1/30/20, response 1/30/20. CRS to SHPO 8/24/20, response 8/31/20. T3-CE apprvd 9/2/20. NW14, no pcn. 2024 Acoustic Bat Survey Results: NLEB, MYGR likely.

SUR: Aerial photo flown 3/21/19. CSUR 100%.

DSUR: DSUR to Rdwy 3/27/20.

PSUR: 6 certs. PSUR to ROW 5/4/20. 4 add'l certs req 7/7/20 to ROW 8/24/20. ROW staking reqd 8/10/21 to ROW 9/3/21.

RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 6/28/19. Des Criteria apprvd 10/18/19. DSUR rec'd 4/1/20. T.O. to CON 4/30/20. Early Coord Meeting held 5/27/20. 30% Plans rec'd from CON 6/2/20. 30% Plans rev'd & ret'd to CON 6/17/20. 60% Plans rec'd from CON 7/23/20. 60% Plans rev'd & ret'd to CON 8/7/20. RDWY Info to ENV 8/20/20. Rev 60% Plans rec'd from CON 9/10/20. ROW & UTIL reqmts to ROW 9/16/20. Rev 60% Plans rev'd & ret'd to CON 9/30/20. FI held 9/30/20. 90% Plans rec'd from CON 11/4/20. FFI held 12/7/20. Plans to EST 11/9/20. 90% Plans rev'd & ret'd to CON 12/2/20. Rev 90% Plans rec'd from CON 2/10/21. Final Plans rec'd from CON 8/2/21. Rev finals rec'd from CON 6/30/23. Rev finals rev'd & ret'd to CON 7/21/23.

ROW: Plans 90% (7 trs). Auth Rec'd 6/9/21. 7/7 apprs made & apprvd; 2 options; 2 paid & 5 Condemned - Poss. date 8/24/23.

UTIL: AUI 1/30/20, UFI 08/11/20; Plans to 7 utils 11/2/20; Funds Apprd 10/26/20. 7/7 est rec'd, 2 no adj, 2 no involvement, 2/3 WO issued, 1 adj complete. Oxley Energy, Suddenlink-no involvement; Black Hills, Ouachita Elec-no adj; Brightspeed, City of Altus-WO issued; AT&T-adj complete

BR: (CMW) Rec'd. 90% plans 11/4/20 & 2/10/21. Ret'd comments 90% plans 1/7/21 & 2/12/21. Rec'd. final plans 8/2/21.

MAT: Soil Survey to Rdwy 7/8/19.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

020813 Hwy. 190 Str. & Apprs. (Jefferson Co.) (S)

Hwy. 190

(Jefferson) (art) (Non-APHN) (Urban Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	10%			5%	0%			
TARGET DATE								STIP FFY: 2028			
END DATE		Nov 25									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-9345(49)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 240 ADT.

BRIDGE INFO: M1747 (66.69, Br. Repl., NP, SD, Deck 8, Super. 7, Sub. 4, 1955)

ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 7/30/25.

SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/7/25.

RDWY: (TW) Floodplain SP req'd. Traffic req to SIR 1/5/26. Traffic Count req to TSMO 1/5/26. Traffic Counts rec'd 1/7/26. ESALs rec'd 1/23/26. Early Coord Meeting held 3/26/26. Soil Survey req 3/27/26. Prelim ROW memo sent 4/14/26. Prelim ENV memo sent 4/14/26. Prelim Bridge req 4/14/26.

UTIL: AUI 3/19/2026

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

061608 Hwy. 192 Strs. & Apprs. (Garland Co.) (S)

Hwy. 192

(Garland) (coll) (0.43 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	60%	100%	85%	100%	NA	
TARGET DATE		Apr 19	Jun 21	Apr 22		May 25	Nov 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Apr 19	Dec 21	Jun 22	Apr 19		Nov 24				

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 2 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0026(43)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/4/22.

GENERAL: 2,300 ADT.

BRIDGE INFO: 13214 (56.08, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1945); 20072 (66.00, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1945)

ENV: Ouachita National Forest involvement. Tribal Consultation letters sent 5/7/19. ARS to SHPO 5/3/19; 2 str. 0 eligible. SHPO response rcvd. 5/9/19. ARPA permit to Heritage Program 5/23/19. Env Constraints to RDWY 8/22/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 4/14/20, response 4/15/20, addendum to SHPO 6/15/22, response 6/24/22. T3CE apprvd 6/30/22. NW14, no pcn. 2022 Bat Survey Results: Tricolored Bat (PESU) captured.

SUR: CSUR 100%. Aerial photo flown 3/20/15. NTP to CON 12/21/18. DSUR 100% to Rdwy 4/10/19.

PSUR: Exist. ROW to ROW 4/26/19. Add'l PSUR (land ties) to ROW 4/11/23.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 4/10/19. Early Coord Meeting held 4/24/19. Prelim Layouts to ROW & ENV 7/23/19. Traf & Mat req 7/23/19. Hyd Anal complete to BR 8/8/19. Des Criteria apprv'd 11/22/19. ROW & UTIL reqmts to ROW 1/30/20. RDWY Info to ENV 3/5/20. Rev Design Criteria apprv'd 1/29/20 & 12/1/20. Br ends rec'd 12/9/20. Rev ROW & UTIL reqmts to ROW 12/21/21. Rev RDWY Info to ENV 12/21/21. FI held 1/11/22.

ROW: C.O. - Plans 85% (4 trs). Initial Auth Rec'd 8/9/22. 2/2 apprs made & apprvd. 4 Options & 2 paid. 2/2 FLT to FHWA 6/2/23.

UTIL: UFI 1/8/19; Plans to 2 utils 12/29/21; 1/1 WO issued, 1 no involvement, 1/1 adj complete. Funds Apprvd 3/3/20. AT&T-no involvement; North Garland Co Water-adj complete

BR: (JYP) Layout 95%. Final Info to Env. 5/3/24.

MAT: Soil Survey to Rdwy 11/25/19. Subsurf Invest 100%.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

020776 Deep Bayou Str. & Apprs. (S)

Hwy. 199

(Lincoln) (m.baker) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	90%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Mar 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Feb 22	Aug 22	Aug 22	Feb 22	Dec 23	Mar 25				

TYPE WORK: Replace 1 structure with R.C box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0040(40)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 80 ADT.

BRIDGE INFO: M2304 (74.70, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1966)

ENV: EPD. Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 10/27/21. ARS to SHPO 11/18/21, response 11/19/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/17/22. 2024 Bat Survey Results: No T&E species.

SUR: CSUR 100%. DSUR to Rdwy 2/1/22. Aerial photo flown 1/24/22.

DSUR: NTP to Con 10/15/21.

PSUR: Existing ROW to ROW 2/7/22. Centerline only, no ROW of record.

RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 2/1/22. T.O. to CON 2/24/22. Early Coord Meeting held 3/3/22. DDD appr'd 4/19/22. 30% Plans rec'd from CON 5/3/22. 30% Plans rev'd & ret'd to CON 6/2/22. 60% Plans rec'd from CON 7/27/22. Plans cert by CON 7/27/22. FI held 7/29/22. RDWY Info to ENV 7/27/22. ROW & UTIL reqm'ts to ROW 8/12/22. 60% Plans rev'd & ret'd to CON 8/12/22. Plans cert by CON 7/27/22. 90% Plans rec'd from CON 4/12/23. 90% Plans to EST 4/13/23. FFI held 5/12/23. Final Plans rev'd & ret'd to CON 9/14/23. Rev 100% Plans rec'd from CON 2/20/24. Plans to EST 2/20/24. Soil Survey req 3/26/25.

ROW: ROW Plans by MBI 90% (4 trs). Auth Rec'd 9/7/22. 3 Options 3 paid & 1 Condemned. Court Order filed 12/13/23.

UTIL: AUI 8/12/21, UFI 8/22/22; Plans to 1 util 10/31/22; Funds Apprvd 9/7/22. 1/1 WO issued, 1/1 adj complete. All adjustments complete.

BR: (SWP) Rec'd. Final Plans 2/16/24.

MAT: %AC to Rdwy 8/24/21. SS results pending
SS to RDWY 5-21-26

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

101174 Hwy. 226 Cable Median Barrier Impvts. (S)

Hwy. 226

(Craighead) (pickering) (11.6 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA		NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				STIP FFY: 2025			
END DATE			Jul 24	Apr 24							

TYPE WORK: 11.60 miles of cable median barrier construction.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-0016(101)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.
GENERAL: 6,700-7,200 ADT.
ENV: CR clearance to file 4/11/24. T1CE apprvd 4/12/24.
RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 4/26/24. RDWY Info to ENV 5/24/24. 90% Plans rec'd from CON 6/28/24. FFI held 7/19/24. 90% Plans rev'd & ret'd to CON 7/22/24. Final Plans rec'd from CON 7/22/24.
ROW & UTIL reqm'ts to ROW 7/24/24. Final Plans rev'd & ret'd to CON 8/12/24. Rev Final Plans rev'd & ret'd to CON 9/24/24. Rev Final Plans rec'd from CON 9/30/24. Interim Est to PM 5/18/26.
RAILROAD INFO: No RR Involvement 12/12/23
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

050518 Twomile Creek Str. & Apprs. (S)

Hwy. 233

(Independence) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Oct 25									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0032(48)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 810 ADT.
BRIDGE INFO: M2483 (70.53, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1956)
ENV: Tribal consultation letters sent 6/2/25.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 6/11/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%.
RDWY: (MH) Floodplain SP req'd. ADT & Traffic counts req 11/4/25. Early Coord Meeting held 4/16/26.
UTIL: AUI 9/25/25. Funds Req'd 5/13/2026.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (22)

Other Federal-Aid & State Jobs

050474 Sulphur Springs Creek Str. & Apprs. (Sulphur Rock) (S)

Hwy. 233

(Independence) (m.baker) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Feb 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		May 21	Dec 21	Jan 22	Aug 21	Sep 23	Feb 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0032(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 720 ADT.

BRIDGE INFO: M2485 (52.47, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1940)

ENV: EPD. NA consultation letters to tribes 6/11/21. Env constraints to RDWY 7/23/21. ARS to SHPO 8/2/21, response 8/3/21. PIF to SHPO 9/21/21, response 9/23/21. T3CE apprvd 1/26/22. Ph I VPI held 7/25-8/8/22 @

www.ardot.gov/publicmeetings. NW14 permit req to USACE 12/5/22. 2023 Bat Survey Results: No T&E species

SUR: 05x148-M2485. CSUR 100%. Aerial photo 2/14/20. DSUR to Rdwy 5/19/21.

PSUR: 6 Certs. PSUR to ROW 8/30/21.

RDWY: (ND) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/2/21. Des Criteria appr'd 8/18/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/3/21. 30% Plans rev'd & ret'd to CON 10/1/21. Rev 30% Plans rec'd from CON 10/8/21. Rev 30% Plans rev'd & ret'd to CON 10/19/21. 60% Plans rec'd from CON 11/2/21. FI held 11/9/21. ROW & UTIL reqm'ts to ROW 12/7/21. RDWY Info to ENV 12/7/21. 60% Plans rev'd & ret'd to CON 1/25/22. Loc & Des Doc appr'd 2/8/22. 90% Plans rec'd from CON 4/28/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 8/30/23. Final Plans rec'd from CON 2/23/24. Soil Survey req 4/21/25.

ROW: Fee - Plans 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs. made & appr'd. 4 options & 4 paid.

UTIL: AUI/UFI 8/11/21, Plans to 3 utils 4/19/22; 3/3 ests rec'd, 2 no adj, 1/1 WO issued, 1/1 adj complete. Funds Apprvd 12/9/21. AT&T-adj complete; CenterPoint Energy, Rock Moore Water-no adj

BR: (MCB) Rec'd. 90% plans 4/28/22. Rec'd. Final plans 2/23/24.

MAT: %AC to Rdwy 8/9/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (40); AR Senate (22)

Other Federal-Aid & State Jobs

090642 Hwy. 235 Str. & Apprs. (S)

Hwy. 235

(Marion) (art) (0.2 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	100%	45%	RCB	100%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Apr 25	Nov 25	SCHEDULED DATE: 2029 STIP FFY: 2025			
END DATE		May 21	May 22	May 22	Jun 21	May 25					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 structure with R.C Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 750 ADT.

BRIDGE INFO: M2499 (41.37, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 6, 1960)

ENV: EPD. Env Constraints apprvd 9/13/21. NA consultation to Tribes 11/23/21. ARS to SHPO 12/15/21, response 12/16/21. PIF to SHPO 12/20/21, response 1/6/22. T3CE apprvd 5/26/22. NW14, no pcn. 2023 Bat Survey Results: NO T&E updates

SUR: 09x026-M2499. CSUR 100%. Aerial photo 2/29/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/25/21 to Rdwy 11/23/21.

PSUR: Existing ROW to ROW 6/24/21. Add'l Existing ROW to ROW 6/13/22. PSUR (7 certs.) req'd 10/19/23 to ROW 2/8/24.

RDWY: (TW) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 9/3/21. Prelim Layouts to ROW & ENV 9/15/21. Add'l Survey req 10/25/21. Des Criteria apprvd 11/15/21. ROW & Util req to ROW 5/20/22. RDWY info to ENV 5/20/22. Loc & Des Doc apprvd 6/1/22. PFI held 8/9/23.

ROW: C.O. - Plans 90% (8 trs). Auth Rec'd 8/1/22. 8/8 apprs made & apprvd. 8 Options. 8 paid. 1/1 NPO rels moved.

UTIL: UFI 8/25/21. Plans to 3 utils 6/4/22. Funds Apprd 09/21/21. 3/3 est rec'd, 2 no adj. Entergy(D), North AR Tele-no adj; Pyatt Waterworks-est rec'd

BR: (JYP) Sent final Info. to Env. 9/1/22.

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

101216 Pemiscot Bayou Str. & Apprs. (S)

Hwy. 239

(Mississippi) (gen) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Feb 26			Jan 26						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0047(103)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 360 ADT.

BRIDGE INFO: 05008 (60.57, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1966)

ENV: Tribal consultation sent 7/24/25.

SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/10/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/17/26.

PSUR: 17 certs. PSUR to ROW 1/15/26.

RDWY: (JLB) No Floodplain SP req'd. DSUR rec'd 2/17/26. ADT & Traffic Counts req 2/17/26. Early Coord Meeting held 3/3/26. DDD appr'd 4/23/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

040906 Hwy. 248 Str. & Apprs. (Scott Co.) (S)

Hwy. 248

(Scott) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	100%	60%	0%	TBD	NA	
TARGET DATE			Feb 24	May 24		Mar 25	Dec 25	STIP FFY: 2025			
END DATE		Apr 23	Feb 24	Aug 24	Aug 23	May 25					

TYPE WORK: Replace 1 structure w/ R.C. Box culvert

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(32)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 720 ADT.

BRIDGE INFO: X0391 (80.00, Br. Repl., NP, SD, Culv. 3, 1979)

ENV: NA consultation letters to tribes 5/2/23. PIF sent to SHPO 7/22/24, rseponse 8/20/24. T3CE appr'd 8/20/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/23. Feature extraction 100%. Plan Mapping 100%.

PSUR: Existing ROW to ROW 8/18/23. ROW staking req'd 3/31/25 to ROW 4/11/25.

RDWY: (ND) No Floodplain SP req'd. Traffic, Mat & Prelim Env req 4/12/23. Early Coord Meeting held 4/27/23. DSUR rec'd 4/12/23. 30% Plans rec'd from CON 6/22/23. DDD appr'd 7/3/23. 30% Plans rev'd & ret'd to CON 7/6/23. 60% plans rec'd from CON 7/27/23. PFI req 7/31/23. 60% Plans rev'd & ret'd to CON 8/14/23. Rev 60% Plans rec'd from CON 10/31/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/15/24. PFI held 4/16/24. Soil Survey req 4/21/25. 90% Plans rec'd from CON 4/22/24.

ROW: Plans 80% (4 trs) . Auth Rec'd 9/18/24. 4 options & 4 paid. Court Order filed 5/12/2025.

UTIL: AUI/UFI 3/23/23. Plans to 4 utils 4/15/24. 3/6 ests rec'd, 1/2 WO issued, 2 no involvement, 1/2 adj complete.

Funds Appr'd 7/3/23. AR-OK Gas, Southwest Elec Power-no involvement; City of Waldron-PE proposal pending, constr auth to bid; Brightspeed-WO issued; AR Valley Electric, Suddenlink-no adj

BR: (JYP) Box Culvert plans to be done by ARDOT-Br.

RAILROAD INFO: No RR involvement 2/7/23

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

110703 Locust Slough Str. & Apprs. (S)

Hwy. 260

(Woodruff) (pickering) (0.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Nov 21	Jul 24	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Mar 20	Aug 20	Sep 20	Jun 20	Nov 21	Jan 25				

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0074(38)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 60 ADT.

BRIDGE INFO: M3935 (49.75, Br. Repl., P3, Deck 6, Super. 6, Sub. 5, 1976)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev. Constraints to BR & RDWY 7/2/20. PIF to SHPO 7/30/20, response 8/7/20. T3CE apprvd 9/23/20. NW23 req to USACE 10/26/20, issued 8/30/21. 2024 Bat Survey Results: MYGR, PESU captured.

SUR: Aerial photo flown 1/10/19. NTP to CON 11/20/19. CSUR 100%. DSUR to Rwdy 03/13/20.

PSUR: Existing ROW to ROW 6/18/20.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 3/2/20. DSUR rec'd 3/13/20. T.O. to CON 4/2/20. Early Coord Meeting held 4/21/20. 30% Plans rec'd from CON 5/15/20. 30% Plans rev'd & ret'd to CON 6/3/20. Rev 30% Plans rec'd from CON 6/15/20. Rev 30% Plans rev'd & ret'd to CON 7/2/20. Des Criteria appr'd 7/23/20. 60% Plans rev'd & ret'd to CON 8/13/20. ROW & UTIL req'mts to ROW 8/14/20. FI held 8/25/20. Loc & Des Doc appr'd 9/24/20. 90% Plans rec'd from CON 10/7/20. FFI held 10/13/20. RDWY Info to ENV 8/3/20. 90% Plans rev'd & ret'd to CON 1/8/21. Rev 90% Plans rec'd from CON 1/18/21. Rev 90% Plans rev'd & ret'd to CON 2/22/21. Final Plans rec'd from CON 2/26/21. Hyd cert by CON 10/6/20. Rev Final Plans rec'd from CON 3/28/23 & 4/18/23. Rev Final Plans rev'd & ret'd to CON 7/21/23.

ROW: C.O. FILED 12/6/21. Plans 90% (4 trs). Initial Auth Rec'd 8/17/21. 4 options & 4 paid. Court Order filed 12/6/21.

UTIL: AUI 12/31/19, UFI 10/13/20. Funds Appr'd 10/16/20. Adjustments Complete

BR: (TMG) Rec'd. 90% plans 10/7/20 & 1/18/21. Ret'd "no comments" on 90% plans 1/5/21. Rec'd. final plans 3/1/21.

MAT: Soil Survey %AC to Rwdy 3/2/2020.

RAILROAD INFO: No RR involvement 6/28/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

090748 Goad Springs Rd. – Bellview St. (Hwy. 264) (Lowell) (S)

Hwy. 264

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Feasibility Study

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9259(12)

BACKGROUND INFO: Project programmed on 12/19/24.

ENV: Tribal consultation sent 7/24/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

110842 Hwy. 269 Str. & Apprs. (Woodruff Co.) (S)

Hwy. 269

(Woodruff) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Nov 25									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0074(45)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 220 ADT.

BRIDGE INFO: M3924 (43.25, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 4, 1976)

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction & mapping 100% CSUR 100%. DSUR to Rdwy 11/19/25.

DSUR: U&D 100%.

RDWY: (TW) Floodplain SP req'd.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

Other Federal-Aid & State Jobs

040790 Hwy. 270 Strs. & Apprs. (Scott Co.) (S)

Hwy. 270

(Scott) (jacobs) (NHS) (Principal Arterial) (4LG) /NHPP/FLAP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	75%	100%	100%	NA	
TARGET DATE		Dec 19	Dec 20	Mar 21		May 25	Jul 25	SCHEDULED DATE: 2028 STIP FFY: 2025			
END DATE		Oct 19	Mar 21	Apr 21	Feb 20	May 25					

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(28)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/19/24.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03387 (70.97, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928); 03388 (45.97, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, SC, 1928); 03393 (64.19, Br. Repl., P4, Deck 7, Super. 5, Sub. 5, 1928)

ENV: Ouachita National Forest involvement. Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 6/5/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 2/11/21, response 2/22/21. T3-CE apprvd 4/15/21. NW14 req to USACE 9/23/22, apprvd 9/4/24. 2022 Bat Survey Results: No T&E bats captured.

LP: ARDOT received \$1M FLAP funds in 2019 and \$1M FLAP funds in 2022.

SUR: CSUR 100%. Aerial photo flown 4/20/15. NTP to CON 6/19/19. DSUR to RdwY 10/01/19. Add'l DSUR req'd 5/16/24 for two add'l str. CSUR for add'l str. IP.

PSUR: 10 certs. PSUR to ROW 02/26/20.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 10/1/19. Early Coord Meeting held 10/16/19 & 3/2/20. Prelim Layouts to ROW & ENV 11/19/19. Traffic, FWD & Soil Survey req 11/19/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 4/14/20. 30% Plans rev'd & ret'd to CON 9/8/20. Des Criteria apprvd 10/15/20. 60% Plans rec'd from CON 12/8/20. 60% Plans rev'd & ret'd to CON 3/24/21. RDWY Info to ENV 3/24/21. ROW & UTIL reqm'ts to ROW 3/24/21. FI held 4/1/21. Loc & Des Doc apprvd 4/27/21. Rev ROW & UTIL rqmts to ROW 7/7/22. 90% Plans rec'd 2/21/23. Plans to EST 2/27/23. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 9/14/23. Final Plans rec'd from CON 7/26/24. Rev Final Plans rec'd from CON 8/14/24.

ROW: Plans 90% (5 trs). Auth Rec'd 8/19/21. 5/5 apprs made & apprvd; 3 Options; 3 Paid. 3 USA tracts filed.

UTIL: AUI 10/14/19, UFI 12/31/19; Plans to 3 utils 4/29/21; Fund Apprvd 3/31/20. 3/3 est rec'd, 1 no adj, 2/2 WO issued, 1/2 adj complete. James Fork Water-no adj; AR Valley Elec-WO issued; CenturyLink-adj complete

BR: (JYP) 3 RCBC. Rec'd. 90% Plans 2/21/23. Ret'd. comments 90% Plans 3/2/23. Rec'd. 100% Plans 8/6/24 & 8/14/24. Ret'd. Comm. 100% Plans 8/8/24 & No Comments 8/15/24.

MAT: Soil Survey to RdwY 3/3/2020.

RAILROAD INFO: No RR involvement 8/7/24.

SIR: FWD to RDWY 12/31/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

040907 Hwy. 270 Strs. & Apprs. (Scott Co.) (S)

Hwy. 270

(Scott) (mcclelland) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	50%	75%	15%	NA	5%	TBD	NA	
TARGET DATE			Apr 25	Jul 25		Mar 26	Nov 26	STIP FFY: 2026			
END DATE		Aug 23			Feb 24						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert & 1 non-bridge length structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0063(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 7/30/24.

GENERAL: 1,200 ADT.

BRIDGE INFO: 03392 (67.36, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928)

ENV: Tribal consultation letters 8/17/23. Coop Agency request to USFS 10/19/23. Add'l tribal consultation letters 5/29/24. PIF to SHPO 6/24/24, response 7/16/24. ARS to SHPO 2/4/25, response 3/4/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. PIF addendum to SHPO 7/24/25, response 8/1/25..

SUR: UAV-LiDAR acquired 2/9/23. Aerial photo flown 2/28/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/4/23. DSUR for non-bridge length str. at LM 2.129 to Rdwy 9/6/24.

PSUR: 13 certs. PSUR to ROW 2/9/24. Add'l PSUR for non-bridge length structure to ROW 8/28/24.

RDWY: (TW) No Floodplain SP req'd. Traf req 5/16/23. Soil Survey rec'd 5/22/23. T.O. to CON 7/13/23. DSUR rec'd 8/4/23. Early Coord Meeting held 10/10/23 & 3/13/24. DDD appr'd 11/30/23. 30% Plans rec'd from CON 2/6/24. Rev 30% Plans rec'd from CON 3/11/24. 60% Plans rec'd from CON 4/30/24. ROW & UTIL reqm'ts to ROW 5/7/24. PFI req 5/7/24. T.O. to CON 8/22/24. 30% Plans rec'd from CON 11/26/24. 60% Plans rec'd from CON 4/2/25.

ROW: FEE - Plans 85% (3 trs).

UTIL: AUI/UFI 3/5/24, Plans to 2 utils 8/5/24, 2/2 est rec'd, 2 no adj

BR: (JYP) 2 RCBC. 1 RCB is Bottomless.

RAILROAD INFO: No RR involvement 8/7/24

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

080735 Scott Co. Line – Mount Ida (Passing Lanes) (S)

Hwy. 270

(Montgomery) (art) (19.26 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Passing Lanes

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0049(25)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

GENERAL: 1,100-5,000 ADT.

ENV: Tribal consultation letters sent 3/13/25.

SUR: Aerial photo flown 2/27/25.

RDWY: (TW) Traffic req to SIR 4/17/26. Traffic Count req to TSMO 4/17/26. Avg Running Speed req 4/17/26.

RAILROAD INFO: No RR Involvement 10/24/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

CA0611 Ouachita River – Hwy. 227 (Widening) P.E.

Hwy. 270

(Garland) (3.38 mi.) (NHS) (Urban Principal Arterial) (4LG)

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 2/23/16.
GENERAL: 10,000-35,000 ADT.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (85); AR Senate (6)

061737 Ouachita River – Fleetwood Dr. (Widening) (S)

(Garland) (garver) (1.67 mi.) (NHS) (Urban Principal Arterial) (4LG) /Earmark/CAP-2/

PERCENT COMPLETE
 TARGET DATE
 END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	60%	100%	75%	90%	60%	NA	100%	NA	TBD
		Apr 22	May 22		Apr 26	Feb 27	SCHEDULED DATE: 03-2027 STIP FFY: 2027			
	Jun 14	Apr 22	Jun 22	Jul 14						

CRITICAL NOTES: \$7,951,000 of Community project funding must be obligated by Sept. 2026.

TYPE WORK: Widen to 5 lanes. Pavement type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0026(48)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 3/25/21.
GENERAL: 10,000-13,000 ADT. IOM 03/25/2021 - Project supersedes Job CA0612.
ENV: NEPA process. PI scheduled 6/30/16 in Hot Springs; canceled. PI held 12/8/16 in Hot Springs. Ph III PI meeting held 3/3/22 4-7pm @ The Glory Barn Church, 138 Treasure Isle Rd, Hot Springs. T3CE apprvd 6/15/22. 2023 Bat Survey Results: No T&E species.
SUR: DSUR and PSUR under CA0607. Add'l DSUR req'd 2/28/24. Add'l DSUR req'd 3/6/24 to Rdwy 4/22/24.
PSUR: Add'l PSUR req'd 7/5/23 to ROW 7/20/23. ROW staking req'd 7/10/23 to ROW 7/20/23. ROW re-stake req'd 1/30/24 to ROW 2/1/24. Add'l PSUR req'd 7/23/24 (CTA) to ROW 11/7/24. ROW staking req'd (Trs. 34 & 44) 7/21/25 to ROW 7/30/25.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 6/1/14. Traf & Mat req 5/17/21. RDWY Info to ENV 8/10/21. Rev RDWY Info to ENV 12/29/21. ROW req'mts to ROW 4/18/22. TMs req 5/13/22. Signal not warranted at Hwy. 270 & Treasure Isle Rd Inters. Loc & Des Doc apprvd 6/27/22. UTIL reqmts to ROW 3/17/23. Rev ROW reqmts to ROW 4/12/23. T.O. to CON 1/22/24. NTP to CON 2/23/24. Soil Survey req 2/5/25. Rev ROW & UTIL reqm'ts to ROW 3/10/25.
ROW: Plans by NTB 80% (44 trs). Auth Rec'd 8/9/22. 43/43 apprs made & apprvd. 28 options. 28 paid. 2 AHC tracts & 15 condemned - poss. date 4/30/2026. 1/1 res, & 5/6 PPO relos moved.
UTIL: AUI 4/11/22, UFI 7/7/23; Plans to 7 utils 7/31/23, 1 no involvement, 6/6 ests rec'd, 1 no adj, 5/6 WO issued, 1/5 adj complete. Funds Appr'd 7/25/23. AT&T, Summit,Resort Cable, Entergy-WO issued; City of Hot Springs-no adj; Royal Water-adj complete
MAT: Soil Survey %AC to Rdwy 8/9/21
 SS to RDWY 5-13-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

061645 Hwy. 270 Intchn. Impvts. (Albert Pike Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	100%		20%	75%		5%	TBD	TBD		
TARGET DATE								STIP FFY: 2028			
END DATE		Oct 23			Feb 24						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(49)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 12/21/23.

GENERAL: 35,000 ADT.

ENV: NA consultation letters to Tribes 4/1/24. ARS to SHPO 4/5/24, response 4/19/24.

SUR: CSUR 100%. Aerial photo flown 1/23/23. Mobile LiDAR acquired 5/4/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/27/23. Add'l mobile LiDAR for Airport Rd. acquired 7/21/25. Add'l mapping (Airport Rd.) 100%.

DSUR: U&D 100%.

PSUR: NTP to Con 10/31/23. PSUR to ROW 2/23/24. Add'l PSUR for Airport Rd. to ROW 2/3/26.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 10/27/23.

ROW: Est 2 rst, 2 bus rels

UTIL: AUI 5/29/24

RAILROAD INFO: Possible RR involvement depending on scope. AKMD DOT 437795C & 437796J - SP, possible C&M req'd. 12/22/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061831 Hwy. 270 Intchn. Impvts. (Airport Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (craft-tull) (NHS) (Urban Freeway/Expressway) (4LG) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	80%		20%	75%		5%	TBD			
TARGET DATE		May 26	Jan 27					STIP FFY: 2028			
END DATE					Feb 26						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(51)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.

GENERAL: 9,800 ADT. Determined eligible for alternative delivery methods 11/13/2025.

ENV: Tribal consultation letters 4/4/24. ARS to SHPO 6/18/25, response 7/1/25.

SUR: DSUR and PSUR under 061645 (interchange only). Aerial photo flown 3/11/25.

PSUR: NTP to Con for add'l PSUR for Airport Rd 11/5/25. PSUR under 061645. Add'l PSUR for Airport Rd. to ROW 2/3/26.

RDWY: (MH) Floodplain SP req'd. T.O. to CON 4/20/26. ADT & Traffic req 5/7/26.

UTIL: AUI 3/19/25

RAILROAD INFO: No RR Involvement 1/11/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

Other Federal-Aid & State Jobs

061832 Hwy. 270 Intchn. Impvts. (Higdon Ferry Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	TBD			
TARGET DATE								STIP FFY: 2028			
END DATE		Sep 24			Feb 25						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(52)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.

SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/23. Feature extraction 95%. Plan mapping 100%. DSUR to Rdwy 9/10/24.

DSUR: U&D 100%.

PSUR: 62 certs for 061832 and 061833. NTP to Con 12/2/24. PSUR to ROW 2/21/25.

RDWY: (MH) No Floodplain SP req'd.

UTIL: AUI 5/29/24

RAILROAD INFO: No RR Involvement 1/11/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061833 Hwy. 270 Intchn. Impvts. (Central Ave.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	TBD			
TARGET DATE								STIP FFY: 2028			
END DATE		Sep 24			Feb 25						

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(53)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.

GENERAL: 32,000 ADT.

SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/10/24.

PSUR: PSUR under 061832. PSUR to ROW 2/21/25.

RDWY: (MH) No Floodplain SP req'd.

UTIL: AUI 5/29/24

RAILROAD INFO: No RR Involvement 1/11/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

Other Federal-Aid & State Jobs

061882 Hwy. 270 Intchn. Impvts. (Carpenter Dam Rd.) (Hot Springs) (S)

Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		20%		5%				TBD			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(57)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 11/12/24.

GENERAL: 40,000 ADT.

SUR: CSUR 100%.

PSUR: 17 certs.

RAILROAD INFO: No RR Involvement 11/20/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (7)

061071 I-30 – Hwy. 270 West (Malvern Bypass) (S)

Hwy. 270

(Hot Spring) (urb) (0.91 mi.) (Non-APHN) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	100%	100%	100%	NA	100%	90%	HLD
TARGET DATE											
END DATE		May 08	Jun 08		Jun 08	Apr 09					

TYPE WORK: New Location (2 lanes)

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 4/5/02. Project renamed on 1/13/03. Project deferred on 4/19/10.

GENERAL: Removed from Stimulus Program. Broken out of Job 060900. Neighborhood meeting held 9/5/02 at Malvern.

Included in the 2007-2010 STIP for FFY 2009. Project deferred due to unresolved contract issues w/ RR. Project removed from Deferred List and re-added to Staff Minutes 01/2026

ENV: Env handling under Job 060900. Env constraints to RDWY 12/20/07.

SUR: CSUR 100%

DSUR: Aerial photo flown 3/27/00; 4/30/08.

PSUR: (23 tracts) Revisions to ROW 8/5/08.

RDWY: (HL) No floodplain permit req'd. PPC rec'd 8/24/07. Prelim prints to ROW & Env 10/3/07. Add'l survey req 5/27/08. ROW & Util req'mts to ROW 6/13/08. Rdwy info to Env 6/16/08. Signal study req 7/14/08. Traffic signal warranted at intersection of Hwy 270 @ Malvern bypass. Add'l turning movement req 7/23/08. Rev ROW & UTIL req'mts to ROW 12/15/08. Field insp held 2/12/09. Field insp for traffic signals held 2/20/09. Traffic service agreement to County 3/5/09.

ROW: ROW acquired. Plans to 5 Utils 7/5/08. 5/5 Util ests rec'd; 5/5 W.O. issued.

MAT: Soil Survey to RDWY 3/05/08.

PLAN: RR involved, AKMD. RR has req'd overpass. Traffic to RDWY 1/15/08.

RAILROAD INFO: RR Involvement - AKMD - new crossing, SP & C&M reqd 12/29/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

061611 I-30 Strs. & Apprs. (Hwy. 270) (Malvern) (S)

Hwy. 270

(Hot Spring) (bridgefarmer) (0.54 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	90%	75%	65%	20%	85%	100%	NA	
TARGET DATE		May 20	Sep 22	Sep 24		Oct 26	Aug 27	SCHEDULED DATE: 04-2028 STIP FFY: 2026			
END DATE		Jun 20	Jun 24	Oct 24	Jul 20						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Replace 2 structures; Interchange Improvements.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9272(8)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 17,000 ADT.

BRIDGE INFO: A3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964); B3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964)

ENV: Env. Constraints to RDWY & BR 8/26/19. Tribal consultation letters sent 10/13/21. Rev constraints to BR & Rdwy 12/27/21. ARS to SHPO 3/1/23, response 3/16/23. CRS to SHPO 4/18/23, response 4/28/23. PI meeting held 6/20/23 4-7pm @ First Presbyterian Church (Fellowship Hall), 707 Martin Luther King Jr Blvd, Malvern. T3CE apprvd 10/17/23. PIF Add to SHPO 8/20/24, response 9/18/24. T3CE re-eval apprvd 10/30/24. 2024 Acoustic Bat Survey Results: PESU likely.

SUR: Aerial photo flown 3/5/19, 5/13/26. NTP to CON 2/6/20. CSUR 100%. DSUR to Rdwy 6/10/20. Add'l DSUR req'd 5/24/21 to Rdwy 9/14/21. UAV-LiDAR acquired 6/17/21. Feature Extraction 100%. Add'l DSUR req'd 5/17/24 to Rdwy 5/24/24. Add'l DSUR (tracts 11 & 15) req'd 10/30/24. Add'l DSUR req'd 2/19/26 to Rdwy 4/23/26.

PSUR: 16 certs. NTP to Con 4/16/20. PSUR to ROW 7/17/20. Add'l PSUR (8 certs) req'd 2/9/23 to ROW 4/20/23. Rev PSUR to ROW 5/16/23. Rev PSUR (subdivision lots) to ROW 11/28/23. Add'l PSUR req'd 6/27/24 to ROW 7/15/24. Tr. 12 re-stake req'd 10/28/24 to ROW 10/30/24. ROW staking req'd 3/6/25.

RDWY: (MH) No Floodplain SP req'd. Traf, TMs & Mats req 11/21/19. DSUR rec'd 6/9/20. T.O. to CON 7/23/20. Early Coord Meeting held 12/8/20. RUC req 1/7/21. Add'l Survey req 5/24/21. Add'l Survey rec'd 9/14/21. 50% Plans rec'd from CON 12/19/22. ROW & UTIL req'mts to ROW 1/9/23. 50% Plans rev'd & ret'd to CON 2/24/23. TMP req 2/24/23. Rdwy Info to Env 5/9/23. DDD apprvd 7/3/23. Rev Rdwy Info to Env 10/19/23. Loc & Des Doc apprvd 11/8/23. Add'l Survey req 5/14/24. Add'l Survey rec'd 5/24/24. Rev 50% Plans rec'd from CON 5/31/24. Add'l Survey req 6/5/24. Rev ROW & UTIL req'mts to ROW 6/11/24. 60% Plans rec'd from CON 11/18/24. 60% Plans ret'd to CON 1/8/25. PFI & TMP Meeting held 1/21/25. 90% Plans rec'd from CON 6/20/25. 90% Plans to EST 6/23/25. Interim Est to PM 7/8/25. VE held 7/21/25. FFI & TMP held 8/14/25. Add'l Survey req 2/19/26.

ROW: Fee - Plans 90% (14 trs). Auth Rec'd 10/30/23. 14/14 apprs made & apprvd. 9 options & 9 paid. 0/2 bus relo moved;

UTIL: AUI 11/10/21, UFI 3/6/23; Plans to 15 utils 6/17/24; Funds Apprvd 4/7/23. 6/15 ests rec'd, 1 no involvement, 1 no adj, 3/13 WO issued. City of Rockport-no involvement; Magnet Butterfield-no adj; Lumen-est rec'd; ARE-ON(PE), Summit-WO issued; Malvern Water(PE)-adj complete

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25. Rec'd. 90% Plans 6/20/25.

MAT: Soil Survey %AC to Rdwy 11/25/19.

PLAN: 4/2019 TPP internal study complete. Replacing existing configuration should be adequate. Per 4/2023 FHWA email, IJR not reqd.

RAILROAD INFO: No RR involvement 1/8/24.

SIR: TMs sent to RDWY 12/12/19.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

Other Federal-Aid & State Jobs

020717 Prattsville – Jefferson Co. Line (Passing Lanes) (S)

Hwy. 270

(Grant) (half) (4.8 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	95%	45%	NA	100%	NA	
TARGET DATE		Dec 19	May 21	Nov 21		Apr 25	Aug 25	STIP FFY: 2025			
END DATE		Jan 20	Jun 21	Nov 21	Dec 19						

TYPE WORK: Two sets of passing lanes. EB Weigh Pad

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(30)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 5,100-6,200 ADT.

ENV: Constraints to RDWY 3/11/19. Tribal consultation letters sent 5/28/20. Ph 1 VPI held 4/26-5/10/21 @

<https://www.ardot.gov/publicmeetings> ARS to SHPO 7/26/21, addendum to SHPO 10/12/21, response 10/12/21, 2nd addendum to SHPO 10/26/21, response 10/28/21. SHPO response to CRS 11/8/21. T3CE appr'd 11/15/21. 2023 Bat Survey Results: No T&E species. NW14 permit to USACE 3/13/25.

SUR: Aerial photo flown 1/21/19, 3/18/19. Picks available for east segment. CSUR 100%. Photogrammetry 100%. NTP to CON 10/28/19. U&D 100%. DSUR to Rdwy 1/3/20. Add'l DSUR 100% to Rdwy 7/16/20.

PSUR: 75 certs. PSUR to ROW 12/19/19. Add'l PSUR (15 certs) req'd 12/2/20 to ROW 2/2/21. ROW staking req'd 10/26/23 to ROW 1/18/24. Add'l PSUR req'd 3/20/24 to ROW 5/30/24. Add'l PSUR (add subdivision) req'd 9/19/24 to ROW 10/2/24. Re-stake (tract 10) req'd 10/15/24 to ROW 11/5/24. Rev. PSUR req'd 10/7/24 to ROW 1/14/25.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 11/21/19. DSUR rec'd 1/3/20. Passing Lane Locations appr'd 2/6/20. Avg Running Speed, FWD & Soil Survey req 2/7/20. T.O. to CON 3/30/20. Des Criteria appr'd 4/29/20. Add'l Survey rec'd 7/16/20 & 9/25/20. 30% Plans rec'd from CON 9/10/20. Add'l Survey req 9/11/20. 30% Plans rev'd & ret'd to CON 10/2/20. 60% Plans rec'd from CON 4/12/21. 60% Plans rev'd & ret'd to CON 4/28/21. FI held 5/12/21. Rev 60% Plans rec'd from CON 6/21/21. ROW & UTIL reqmts to ROW 6/22/21. RDWY Info to ENV 6/24/21. Rev 60% Plans rev'd & ret'd to CON 7/19/21. Loc & Des Doc appr'd 11/16/21. 90% rec'd from CON 3/4/24. 90% Plans ret'd to CON 3/25/24. FFI held 5/17/24.

ROW: Plans by Half 90% (34 trs). Initial Auth Rec'd 5/9/23. 34/34 apprs made & appr'd; 33 Options & 31 paid & 1 condemned - poss. date 3/31/25.

UTIL: AUI 10/24/19, UFI 7/15/21; Plans to 8 utils 9/14/21; Funds Appr'd 9/7/21.

8/8 est rec'd, 2 no conflict, 1 no adj, 1 no involvement, 3/5 WO issued, 1/5 adj complete. South Sheridan Water, SuddenLink-no conflict; Enable Midstream-no adj; Entergy(T)-no involvement; Entergy(D), Summit, Windstream-WO issued; Center Grove Water-Constr est rec'd, PE adj complete

MAT: Soil Survey %AC to Rdwy 11/26/19. Soil Survey to Rdwy 9/14/20.

RAILROAD INFO: No RR involvement 12/22/23

SIR: FWD to RDWY 3/3/2020.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (92); AR Senate (2 & 2)

Other Federal-Aid & State Jobs

070527 CRI&P Railroad Bridge Removal (S)

Hwy. 273

(Dallas) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	65%			0%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE		Jul 24									

TYPE WORK: Remove 1 structure; fill in

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0020(33)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 210 ADT.

BRIDGE INFO: 05248 (83.56, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1970)

ENV: EPD. NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy & ROW 5/20/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/10/24, add'l utils 7/23/24.

PSUR: 5 certs.

RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/9/23. DSUR rec'd 7/10/24. Early Coord Meeting held 7/29/24.

RAILROAD INFO: No RR Involvement. UPRR & G&W have confirmed do not own property at this location 7/18/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

070572 Hwy. 274 Strs. & Apprs. (S)

Hwy. 274

(Calhoun) (garver) (1.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	45%	5%	5%	35%	NA	
TARGET DATE		May 21	Jan 22	Apr 22	Sep 21	Jun 25	Jun 26	SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		May 21	Jan 22	Aug 22	Jun 21						

TYPE WORK: Replace 3 bridges.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0007(32)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 1,100-1,400 ADT.

BRIDGE INFO: M2643 (58.97, Br. Repl., P4, Deck 6, Super. 6, Sub. 5, 1950); M2644 (56.08, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1950); M2645 (59.15, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1956)

ENV: Env constraints to BR & Rdwy 10/29/21. NA consultation letters to Tribes 4/27/22. ARS to SHPO 5/4/22, response 5/4/22. PIF to SHPO 7/27/22, response 8/1/22. T3CE appr'd 8/3/22. Ph I VPI held 8/29/22-9/12/22 @

www.ardot.gov/publicmeetings. 2023 Bat Survey Results: 1 PESU

SUR: 07x134-M2644, 07x138-M2643, 07x139-M2645. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/10/21 to Rdwy 2/11/22.

PSUR: Existing ROW to ROW 6/23/21.

RDWY: (TW) Floodplain SP req'd. Traf & Mats req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/5/21. Early Coord Meeting held 10/13/21. Add'l Survey req 11/12/21. 30% Plans rec'd from CON 11/3/21. 30% Plans rev'd & ret'd to CON 11/19/21. 45% Plans rec'd from CON 12/29/21. ROW & UTIL reqmts to ROW 1/28/22. DDD appr'd 6/30/22. RDWY Info to ENV 6/24/22. Rev RDWY Info to ENV 8/9/22. Loc & Des Doc appr'd 8/15/22. 45% Plans rev'd & ret'd to CON 7/26/22. PFI req 12/5/23. PFI sched 1/17/24. Rev DDD appr'd 3/5/24.

ROW: C.O.-Plans by Garver 90% (4 trs). Auth Rec'd 10/24/22. 4/4 apprs made & appr'd.; 4 options & 1 paid.

UTIL: AUI 10/12/21, UFI 12/30/22. Plans to 7 utils 12/13/22; Funds appr'd 1/10/23. 4/7 est rec'd. Airecast, AT&T, Summit, South AR Tele-est rec'd

BR: (SWP) Layout 85%.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface consultant - Grubbs

RAILROAD INFO: RR involvement at East Camden & Highland RR. Str M2643 is approx. 17' from parallel to rail. EACH line parallel 39' to str M2644. EACH line parallel to str M2645 11/2/21. SP req'd & possible C&M 7/13/22.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

030456 Cossatot River & Baker Creek Strs. & Apprs. (S)

Hwy. 278

(Howard) (garver) (0.94 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	90%	75%	50%	50%	75%	TBD	NA	TBD
TARGET DATE		Nov 17	Jun 19	Dec 23	Dec 17	May 25	Aug 25	SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Dec 17	Aug 19	Dec 23	Jan 18						

CRITICAL NOTES: CoE property and Cossatot River State Park-Natural Area property is involved with Arkansas Natural Heritage Commission easement. Federal Land Transfer.

TYPE WORK: Replace 2 existing structures with 2 new structures on New Location. Separate 5' sidewalk, decorative railing.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0031(37)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 520 ADT.

BRIDGE INFO: 05686 (55.52, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 7, Hist., 1965); 05687 (50.73, Br. Repl., P2, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965)

ENV: The Cossatot River is a Wild & Scenic River. His br involved. Tribal consultation sent 1/11/18. Permit req 1/11/18. RTA for 3 properties to SHPO 8/9/18; 2 properties eligible 8/10/18. Constraints to BR, RDWY & ROW 9/18/18. MOA to SHPO 12/17/19. CRS to SHPO 5/29/20, response 6/3/20. Tribal consultation letters sent 6/16/20. 2019 Bat Survey Results: PESU captured. 2023 Bat Survey Results: No T&E species CRS addendum to SHPO 8/15/23, response 10/17/23. T3CE apprvd 12/14/23.

SUR: Aerial photo flown 4/20/15. Ortho only.

DSUR: CSUR 100%. DSUR 100% to Rdwy 12/13/17.

PSUR: Existing ROW only to ROW 1/23/18. Add'l ROW req'd 4/24/19 to ROW 4/29/19. PSUR (6 certs) to ROW 5/17/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 12/13/17. T.O. to CON 9/18/18. Kick Off Meeting held 10/29/18. Traf req 11/1/18. 30% Plans rec'd from CON 2/25/19. Add'l Survey req 4/24/19. 30% Plans rev'd & ret'd to CON 5/31/19. 60% Plans rec'd from CON 7/9/19. ROW & UTIL rqmts to ROW 8/6/19. RDWY Info to ENV 8/7/19. FI scheduled 10/10/19. 60% Plans rev'd & ret'd to CON 9/26/19. Des Criteria apprvd 9/30/19. FI held 10/10/19. DDD apprvd 11/2/22. Loc & des doc apprvd 12/15/23.

ROW: COURT ORDER - Plans 90% (11 trs). Auth Rec'd 12/26/23. 11/11 Appr made & apprvd. 2 options & 2 paid.

UTIL: AUI 8/29/17, UFI 4/18/19, Plans to 1 util 8/7/19, Funds Apprvd 5/16/19. 1/1 est rec'd, 1/1 WO issued. Southwest AR Elec Coop-WO issued

BR: (SWP) Layout 95%.

RAILROAD INFO: No RR involvement 6/27/24

SIR: Traffic data sent to RDWY 11/13/2018.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (4)

Other Federal-Aid & State Jobs

020715 Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S)

Hwy. 278

(Desha) (hopper-shifrin) (0.53 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	100%	90%	100%	NA	NA
TARGET DATE		Aug 20	Dec 20	Dec 20	Sep 20	Jan 23	Jul 24	SCHEDULED DATE: 2028 STIP FFY: 2025			
END DATE		Aug 20	Mar 21	Mar 21	Sep 20	Aug 23	Sep 24				

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(50)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/5/19.

GENERAL: 1,800 ADT.

BRIDGE INFO: 02953 (67.97, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1956)

ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 1/21/21, response 1/24/21. PIF to SHPO 2/3/21, response 2/9/21. T3-CE apprvd 3/10/21. NW23 permit req to USACE 4/1/22. 2024 Bat Survey Results: No T&E species.

SUR: CSUR 100%. Aerial photo flown 12/10/18. DSUR to Rwdy 8/26/20.

DSUR: NTP to Con 6/10/20.

PSUR: Existing ROW to ROW 9/29/20. Add'l PSUR req'd 9/23/21 (4 certs). ROW staking req'd 8/31/22 to ROW 9/14/22. ROW staking req'd 10/27/23.

RDWY: (ND) Floodplain SP req'd. Traf req 9/20/19. Des Criteria apprvd 12/18/19. MAT req 1/16/20. T.O. to CON 4/15/20. DSUR rec'd 8/26/20. Early Coord Meeting held 9/4/20. 30% Plans rec'd from CON 11/9/20. 30% Plans rev'd & ret'd to CON 12/3/20. 60% Plans rec'd from CON 1/17/21. RDWY Info to ENV 2/19/21. Loc & Des Doc apprvd 3/15/21. ROW & UTIL rqrmts to ROW 3/26/21. 60% Plans rev'd & ret'd to CON 3/26/21. Rev Des Criteria apprvd 7/12/21. 90% Plans rec'd from CON 9/22/23. FFI held 4/24/24.

ROW: C.O. by ARDOT. Plans 90% (4 trs). Initial Auth Rec'd 10/13/21. 4/4 apprs made & apprvd; 3 options; 3 paid & 1 condemned. Court Order filed 8/9/23.

UTIL: AUI 10/20/20, UFI 11/12/20; Plans to 2 utils 3/30/21; Fund Apprd 12/17/20. Adjustments complete

BR: (TMG) Layout 95%. Prelim. Info to Env. 12/9/21.

MAT: Soil Survey %AC to Rwdy 1/24/20. Subsurf Invest by Geotechnology & sent to BR 7/6/2022.

RAILROAD INFO: No RR involvement 6/27/24

SIR: STIP Traffic data sent to ENV on 1/7/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (94); AR Senate (8)

080491 I-40 – East German Ln. (Conway) P.E.

Hwys. 286 & 65B

(Faulkner) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-9095(28)

BACKGROUND INFO: Project programmed on 6/4/14.

GENERAL: 10,000-37,000 ADT. City of Conway responsible for \$2M of project cost & relocation of city utilities. City to assume maintenance of Amity Rd.

ENV: Constraints to RDWY 8/20/14. PI held 12/18/14 in Conway. PIF to SHPO 1/20/15; apprvd 1/20/15. T3 CE to FHWA 1/30/15; apprvd 2/3/15.

RDWY: W.O. issued to CON 9/16/14. RDWY Info to ENV 1/26/15. LOC & DES Doc apprvd 2/6/15.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

Other Federal-Aid & State Jobs

080493 Thomas G. Wilson Dr. – East German Ln. (Conway) (S)

(Faulkner) (garver) (0.5 mi.) (APHN) (Urban Principal Arterial) /TBD/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	75%	35%	NA	TBD	90%	NA
TARGET DATE		Jun 23	Aug 23	Oct 24	Jul 14	Mar 26	Dec 26	SCHEDULED DATE: 03-2027 STIP FFY: 2025			
END DATE		Oct 23	Jul 23	Feb 15	Jul 14						

TYPE WORK: Widening. Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9095(52)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/4/14.

GENERAL: 10,000-17,000 ADT.

ENV: ENV under 080491.

LP: City has offered to provide 20% of Const costs. Resolution to City 12/29/22. Resolution executed 8/8/23. Agreement to City 9/21/23. Agreement rec'd from City 2/8/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/4/24.

SUR: DSUR & PSUR under Job 080491. UAV-LiDAR for 080491 impvmnts acquired 6/22/23. Feature extraction 100% under 080493.

DSUR: CSUR 100%. U & D Survey 100%. Photogrammetry 100%. DSUR to CON 7/29/14. DSUR for 080491 improvements 100%. Updated DSUR under 080493 to Rdwy 10/6/23. Add'l DSUR req'd 5/21/25 to ROW 5/28/25. Add'l DSUR req'd 4/9/26 to ROW 4/23/26.

PSUR: (16 Trs) PSUR to ROW 7/11/14. Add'l PSUR to ROW 8/2/24. Add'l PSUR (1 cert.) req'd 9/3/24 to ROW 9/13/24, 9/19/24. Rev. PSUR req'd 6/24/25 to ROW 7/11/25. Tr 16 staking req'd 8/7/25 to ROW 8/13/25.

RDWY: (TW) No Floodplain SP req'd. FWD req. 8/1/14. 30% Plans rec'd from CON 12/1/14. 30% Plans rev'd & ret'd to CON 12/5/14 & 5/15/15. RDWY Info to ENV 1/26/15. 60% Plans rec'd from CON 11/22/16. ROW & UTIL reqm'ts to ROW 7/7/23. Interim Cost Est to PM 4/14/23. Rev DSUR rec'd 10/6/23. Rev Interim Est to PM 11/14/23. T.O. to CON 6/27/24. Early NTP to CON 8/28/24. T.O. to CON 10/1/24. Rev ROW & UTIL reqm'ts to ROW 5/6/25 & 3/31/26. 90% Plans rec'd from CON 9/9/25. 90% Plans rev'd & ret'd to CON 11/21/25. 100% Plans rec'd from CON 12/2/12.

ROW: Plans 90% (18 trs). Auth Rec'd 8/14/24.; 17/18 apprs made & apprvd; 17 options; 17 paid; Est. 1 PPO relo.

UTIL: AUI/UF1 11/13/15; Plans to 5 utils 10/5/23, Rev plans 5/9/25. Funds Appr'd 8/15/23. 4/6 est rec'd, 3/6 WO issued. AT&T - est recvd; Conway Corp Water, Summit, Windstream-WO issued; Entergy, Conway Corp Electric -pending proposal.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17 & 24)

Other Federal-Aid & State Jobs

080750 Sixmile Canal Str. & Apprs. (S)

Hwy. 309

(Logan) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	50%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Aug 25									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0042(26)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 1,300 ADT.

BRIDGE INFO: 03975 (29.11, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1966)

ENV: Tribal consultation letters sent 2/26/26. Env constraints to Rdwy 4/7/26.

SUR: Aerial photo flown 3/11/24. UAV-LiDAR acquired 5/14/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 8/21/25.

RDWY: (HL) Floodplain SP req'd. DSUR rec'd 8/21/25. ADT & Traffic Counts req 2/12/26. Early Coord Meeting held 3/3/26.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

080607 Creek at L.M. 0.676 Str. & Apprs. (S)

Hwy. 314

(Perry) (art) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	95%	75%	100%	100%	100%	TBD	NA	
TARGET DATE		Oct 19	Aug 22	Apr 21		Feb 23	Jun 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Sep 19	Nov 22	Apr 20	Nov 20	Oct 23	Apr 26				

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0053(37)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 2/20/20.

GENERAL: 80 ADT.

BRIDGE INFO: M2857 (49.03, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 1966)

ENV: Env. Constraints to Rdwy & BR 11/13/19. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/13/20, response 4/15/20. T3-CE apprvd 4/20/20. NW14 req to USACE 10/1/20. 2022 Bat Survey Results: No T&E bats captured.

SUR: CSUR 100%. Aerial photo flown 3/3/15. NTP to CON 5/31/19. DSUR to Rdwy 9/20/19.

PSUR: Existing ROW to ROW 11/3/20.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 9/20/19. Traf & Mat req 9/27/19. Early Coord Meeting held 10/8/19.

Prelim Layouts to ROW & ENV 11/25/19. Hyd Anal complete to BR 1/31/20. ROW & UTIL reqmts to ROW 3/31/20.

RDWY Info to ENV 3/31/20. Rev RDWY Info to ENV 4/21/20. Loc & Des Doc apprvd 5/1/20. Des Criteria apprvd

7/29/20. LRFD req to BR 9/17/20. FI held 9/30/20. Plans to EST 12/21/20. Plans to HYD for cert 12/21/20. Avg

Running Speed req 12/31/20. Rev DDD apprvd 10/26/22. ROW & UTIL to ROW 11/3/22.

ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 2/26/21. 3 options & 3 paid. Court Order filed 10/31/23.

UTIL: AUI 10/2/19, UFI 1/14/20; Plans to 2 utils 4/2/20, Rev plans to 2 utils 12/22/22. Funds Apprvd 3/3/20. 2/2 est rec'd, 2/2 WO. 2/2 adj complete. Adjustments complete

BR: (JYP) 1 RCBC. RCBC plans complete 10/19/20.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

Other Federal-Aid & State Jobs

110705 Hwy. 316 Strs. & Apprs. (S)

Hwy. 316

(Phillips) (coll) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	75%	100%	100%	NA	
TARGET DATE		Nov 20	May 21	Jul 21		Apr 22	Apr 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		Jan 21	Jun 21	Sep 21	Jan 21	Nov 22					

TYPE WORK: Replace 3 structures with R.C. Box Culverts.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0054(30)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 310 ADT.

BRIDGE INFO: 05458 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972); 05459 (53.17, Br. Repl., P3, SD, Deck 7, Super. 6, Sub. 4, 1972); 05460 (60.94, Br. Repl., P3, Deck 7, Super. 7, Sub. 7, 1972)

ENV: Env constraints to Rdwy & BR 2/25/21. ARS to SHPO 4/22/21, response 4/23/21. PIF to SHPO 7/20/21, response 7/23/21. T3CE apprvd 9/2/21. NW14, no pcn. 2024 Bat Survey Results: No T&E species.

SUR: Aerial photo flown 3/19/19. CSUR 100%.

DSUR: UAV-LiDAR aquired 12/8/20. DSUR to Rdwy 1/26/21.

PSUR: Existing ROW to ROW 1/27/21. ROW staking req'd 4/29/22 to ROW 5/27/22.

RDWY: (ND) Floodplain SP req'd. Traf & FWD req 10/2/20. Soil Survey req 12/1/20. Early Coord Meeting held 2/23/21.

Prelim Layouts to ROW & ENV 5/10/21. Hyd Anal complete to BR 5/10/21. ROW & UTIL req'mts to ROW 6/23/21. Des Criteria apprvd 7/12/21. RDWY Info ENV 8/26/21. Loc & Des Doc apprvd 9/9/21. FI held 5/10/22. LRFD req to BR 7/5/23. Plans to Est 7/17/23. FFI held 7/24/23. Plans cert by HYD 8/24/23.

ROW: C. O. Plans 90% (6 trs). Initial Auth Rec'd 2/24/22. 4 options & 4 paid. Court Order filed 11/28/22.

UTIL: AUI 10/1/20, UFI 3/3/21. Plans to 3 utils 4/18/22, Plans to 2 add'l utils, Funds Apprvd 7/2/21. 3/3 ests rec'd, 1 no conflict, 2/2 WO issued, 2 adj complete. Lumen-no conflict; Woodruff Elec-adj complete; Marvell Water & Sewer-PE adj complete, Constr WO issued

BR: (JYP) Sent final Info. to Env. 9/1/22. RCBC Plans complete 7/19/23.

MAT: Soil Survey %AC to Rdwy 12/7/2020.

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

101134 Hwy. 325 Impvts. (Osceola) (S)

Hwy. 325

(Mississippi) (HDR) (1.49 mi.) (Non-APHN) (Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	50%	NA	100%	NA	
TARGET DATE		Feb 22	Jul 22	Jan 24		Jun 25	Nov 25	STIP FFY: 2025			
END DATE		Jan 22	Nov 23	May 24	Apr 22	Jun 25					

TYPE WORK: Radius Impvts. @ Hwy. 61 Inters.; Minor Widening @ Hwy. 239 Inters.;
Resurfacing & Shoulder Widening (Hwy. 325)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0047(88)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/31/22.

GENERAL: 960-1,200 ADT.

ENV: Tribal consultation letters sent 9/1/21. Env constraints to Rdwy 11/8/21. Rev constraints to Rdwy & ROW 5/15/23. ARS to SHPO 11/3/23, response 11/29/23. PIF to SHPO 12/12/23. PI meeting 4/2/24 4-7pm Osceola Community Center, 382 Country Club Rd., Osceola. T3CE apprvd 5/9/24.

SUR: Aerial photo 12/17/20. Aerial photo 12/17/20. CSUR 100%. UAV-LiDAR for part of project acquired 11/23/21. DSUR to Rdwy 1/13/22. Add'l DSUR req'd 5/16/23 to Rdwy 10/26/23.

DSUR: NTP to Con 10/14/21.

PSUR: 9 certs.

RDWY: (ND) No Floodplain SP req'd. NTP to CON 3/21/23. T.O. to CON 4/12/23. Early Coord Meeting held 4/20/23.

30% Plans rec'd 5/12/23. Add'l DSUR req 5/16/23. 30% Plans rev'd & ret'd to CON 9/14/23. 60% plans rec'd from CON 9/28/23. Rev 60% Plans rec'd from CON 10/27/23. ROW & UTIL to ROW 11/28/23. 90% Plans rec'd from CON 12/15/23. RDWY Info to Env 12/28/23. PFI held 5/15/24. Materials req 9/6/24. Materials rec'd 2/18/25. Traffic req 4/2/25. Traffic rec'd 4/4/25.

ROW: Plans 90% (6 trs). Auth Rec'd 6/12/24. 6/6 apprs made apprvd; 4 options; 4 paid & 1 condemned - Poss. date 5/5/25.

UTIL: AUI/UFI 11/10/21. Plans to 7 utils 11/30/23; 6/7 ests rec'd, 2 no adj, 1 no involvement; 4/8 WO issued; 2/8 adj complete. Funds Apprvd 8/10/23. Entergy(T), Mississippi Co Elec-no adj; Black Hills Energy, Osceola Light & Power(PE & Constr), Ritter-WO issued; AT&T, Entergy(D)-adj complete; Osceola Water & Sewer-est rec'd, auth to bid

MAT: SS to RDWY 2/12/25.

RAILROAD INFO: BNSF confirmed no C&M at 676545X needed 12/5/23. SP sent 12/27/23. Will redistribute SP closer to LET 3/31/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

080686 16th St. – Hwy. 64 (Russellville) (S)

Hwy. 331

(Pope) (gen) (1 mi.) (APHN) (Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%			0%	35%		
TARGET DATE		Apr 24	Oct 25	Jan 26		Oct 26	Oct 27	STIP FFY: 2027			
END DATE		May 24			Jun 24						

TYPE WORK: Inters. Impvts., Major Widening & Construct new RR Overpass
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPSC-9379(37)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
GENERAL: 9,300 ADT.
ENV: Env constraints to Rdwy 9/4/24. Tribal consultation letters sent 12/15/25. 2025 Bat Survey Results: PESU possible with acoustics.
LP: City to provide 30% of project cost up to \$3M. M.O. 2022-100 passed 11/02/2022. Resolution executed 11/17/22. Agreement executed 12/22/22. Executed Agreement ret'd to City 12/29/22. City requested on 5/21/25 to add a shared use path and other modifications to the plans, indicating they would be paying for them. Design staff is evaluating.
SUR: CSUR 100%. UAV-LiDAR acquired 5/25/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/23/24.
RDWY: (JLB) No Floodplain SP req'd. Traf. TMs & Soil Survey req 5/10/23. DSUR rec'd 5/23/24. Early Coord Meeting held 6/5/24. Signal warranted at Hwy. 331/16th St. Inters. Prelim Layouts to ROW & ENV 7/31/24. Soil Survey req 7/31/24. DDD appr'd 8/13/24.
MAT: SS to RDWY 1/29/25.
RAILROAD INFO: RR involvement UP DOT#: 434325J, MP 415.86, Sub: Van Buren, 2/9/23. SP, PE, C&M reqd. 2/9/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (54); AR Senate (25)

030631 Caruse Creek Str. & Apprs. (S)

Hwy. 332

(Hempstead) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Jul 25			Sep 25						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0029(41)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 330 ADT.
BRIDGE INFO: M2903 (45.06, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 5, 1959)
ENV: Env constraints to Rdwy 7/30/25.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: DSUR to Rdwy 7/29/25.
PSUR: 6 certs. PSUR to ROW 9/9/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 3/23/26.
UTIL: AT&T, Entergy, Ozan Creek Water(PE & constr)-pending proposals
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Other Federal-Aid & State Jobs

080608 Lake Dardanelle Str. & Apprs. (London) (S)

Hwy. 333

(Pope) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	90%	75%	15%	35%	100%	100%	NA	NA
TARGET DATE		Oct 19	Jun 20	Apr 21		Apr 25	Oct 25	SCHEDULED DATE: 2030 STIP FFY: 2026			
END DATE		Nov 19	Aug 20	Dec 21	Jan 20						

CRITICAL NOTES: CoE property involvement.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0058(55)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 820 ADT.

BRIDGE INFO: M3821 (52.19, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1941)

ENV: Tribal consultation sent 3/18/19. VPI held 9/17/20-10/02/20. ARPA permit request to USACE 10/12/21. PIF to SHPO 11/30/21, response 12/7/21. T3CE apprvd 12/13/21. 2021 Bat Survey Results: No bats captured.

SUR: Aerial photo flown 3/21/19. CSUR 100%. DSUR 100% to Rdwy 11/20/19.

PSUR: Parcel surveys reqd. No COE flowage easement. 9 certs. PSUR to ROW 1/14/20.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/20/19. Early Coord Meeting held 12/10/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 3/23/20. Traf req 3/23/20. Des Criteria apprvd 5/13/20. 30% Plans rev'd & ret'd to CON 5/14/20. 60% Plans rec'd from CON 6/1/20. FI held 6/30/20. 60% Plans rev'd & ret'd to CON 7/6/20. Rev 60% Plans rec'd from CON 7/27/20. Rev 60% Plans rev'd & ret'd to CON 8/31/20. ROW & UTIL reqmts to ROW 8/31/20. 90% Plans rec'd from CON 9/4/20. FFI held 9/18/20. RDWY Info to ENV 12/15/20. Loc & Des Doc apprvd 12/14/21. Soil Survey req 4/8/25. LRFD req to BR 4/28/25.

ROW: FEE - Plans 85% (2 trs). Auth Rec'd 12/9/25. 2 USA trs.

UTIL: AUI 8/15/19, UFI 5/4/23; Plans to 5 utils 1/11/21; Funds Apprd 12/29/20. 5/5 est rec'd, 2 no adj., 1/3 WO issued. London Municipal Water, Summit Utilities-no adj; Brightspeed, Entergy-est rec'd; Suddenlink-WO issued

BR: (JYP) Rec'd. 90% plans 9/8/20. Ret'd comments 90% plans 9/9/20. RCBC Plans complete by ARDOT-Bridge 5/28/25.

MAT: SS Results Pending

SS to RDWY 5-21-26

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (25)

Other Federal-Aid & State Jobs

070624 Hwy. 335 Flood Repairs (Union Co.) (S)

Hwy. 335

(Union) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%			NA			
TARGET DATE		Oct 25	Apr 26	Jul 26	Nov 25	Jan 27	Jul 27	SCHEDULED DATE: 08-2027			
END DATE		Nov 25			Aug 25						

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2026.

TYPE WORK: Replace 3 Culverts

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: ACSTPF-0070(57)

BACKGROUND INFO: Project programmed on 1/23/25.

GENERAL: 390 ADT.

ENV: Env constraints to Rdwy 9/10/25.

SUR: CSUR 100%. Mobile LiDAR acquired 7/31/25. Feature extraction 100%. Plan mapping 100%. Aerial photo flown 9/8/25.

DSUR: U&D 100%. DSUR to Rdwy 11/7/25.

PSUR: 23 certs. PSUR to ROW 8/21/25.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/7/25. ADT & Traffic req 3/10/26. Early Coord Meeting held 4/1/26.

Prelim Layouts to ROW & ENV 5/8/26. Soil Survey req 5/8/26.

RAILROAD INFO: No RR involvement 3/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

110840 Indian Creek Str. & Apprs. (S)

Hwy. 350

(Cross) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		20%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0019(66)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 910 ADT.

BRIDGE INFO: M3936 (77.36, Br. Repl., NP, SD, Deck 7, Super. 3, Sub. 5, 1976)

ENV: Tribal consultation letters sent 6/16/25. Env constraints to Rdwy 7/16/25. ARS to SHPO 8/12/25, response 8/13/25.

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.

RDWY: (TW) Floodplain SP req'd.

UTIL: AUI 4/9/2026

RAILROAD INFO: Possible RR involvement at UPRR DOT 438487A depending on const. limits. If so, PE, SP, & C&M reqd 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

101135 Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S)

Hwy. 351

(Craighead) (urb) (0.36 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	100%	75%	100%	50%	NA	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	Jun 24	Mar 27	STIP FFY: 2025			
END DATE		Feb 22	Jan 23	Mar 23	Mar 22	Jun 24					

TYPE WORK: Major Widening to 4 lanes w/ 10' SUP & 6' buffer on west side.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9227(96)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: Env constraints to Rdwy 2/9/22. Tribal consultation letters sent 7/21/22. PI held Thursday, November 17, 2022

4-7pm @ Family Fellowship Baptist Church Family Life Center 2441 North Old Greensboro Rd, Jonesboro, AR 72401.

ARS to SHPO 11/9/22, response 11/28/22. PIF to SHPO 1/4/23, response 1/10/23. T3CE apprvd 3/22/23.

LP: City responsible for any add'l funding for 10 foot sidepath w/ 6 foot buffer. Resolution executed 10/19/22. Agreement sent to City 10/2/23. Agreement rec'd from City 10/6/23. Agreement executed 10/16/23. Executed Agreement ret'd to City 1/19/24.

SUR: Aerial photo 1/28/21. Restricted airspace. CSUR 100%. Some photogrammetric mapping under 100882.

Photogrammetry 100% partial coverage of job limits. DSUR to Rdwy 2/25/22. Add'l DSUR reqd 6/20/22 to Rdwy 7/14/22.

PSUR: 21 certs. PSUR to ROW 3/2/22. Add'l PSUR (13 certs.) to ROW 8/10/22. ROW staking reqd 10/12/23 to ROW 11/3/23.

RDWY: (HL) No Floodplain SP reqd. Traf & Mat req 5/17/21. DSUR rec'd 2/25/22. TMs req 3/11/22. Early Coord Meeting

held 3/29/22. Signal not warranted at HWY. 351/Peachtree Ave. inters. Prelim Layouts to ROW & ENV 6/17/22. FWD

& SS req 6/21/22. Add'l DSUR req 6/21/22. Add'l survey rec'd 7/14/22. DDD apprvd 10/26/22. RDWY Info to ENV

10/31/22. ROW & UTIL rqmts to ROW 1/31/23. PFI & TMP held 8/1/23. RUC req 4/10/24.

ROW: Plans 90% (14 trs). Auth Rec'd 6/16/23. 14/14 apprs made. 14/14 apprs apprvd; 12 options; 12 paid & 2

condemned - poss. date 10/21/2024.; UFI 7/20/22, Plans to 5 utils 7/11/23, Funds Appvd 5/17/23. 5/5 est rec'd, 4/5

WO issued

UTIL: UFI 7/20/22, Plans to 5 utils 7/11/23, Funds Appvd 5/17/23. 5/5 est rec'd, 5/5 WO issued. AT&T, City Water & Light

Elec, CWL Water, Suddenlink, Summit-WO issued;

MAT: Soil Survey %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (30 & 32); AR Senate (20)

Other Federal-Aid & State Jobs

110804 Hwy. 364 Strs. & Apprs. (S)

Hwy. 364

(Cross) (garver) (0.86 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	100%	95%	100%	NA	
TARGET DATE		Sep 21	Jul 22	Oct 22	Oct 21	Oct 24	Jun 25	SCHEDULED DATE: 03-2028 STIP FFY: 2025			
END DATE		Jul 21	Jan 23	Apr 23	Jul 21	Feb 25	Sep 25				

TYPE WORK: Replace 4 str. w/ R.C. Box culverts & replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0019(57)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 250 ADT.

BRIDGE INFO: M3341 (37.83, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 1950); M3342 (56.97, Br. Repl., P0, Deck 5, Super. 5, Sub. 7, 1972); M3345 (34.67, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1976); M3618 (86.94, Br. Repl., NP, SD, Deck 7, Super. 6, Sub. 4, 1972); M3619 (72.50, Br. Repl., P3, Deck 7, Super. 6, Sub. 6, SC, 1972)

ENV: Env constraints to BR & Rdwy 2/2/22. ARS to SHPO 8/11/22, response 8/15/22. ARS Addendum to SHPO 11/9/22, response 11/28/22. PIF to SHPO 12/6/22, response 12/9/22. T3CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species. NW23 permit to USACE 10/18/24

SUR: 01x224-M3341, 01x234-M3619, 01x236-M3342, 01x237-M3345, M3618 added. CSUR 100%. Aerial photo 2/14/20. Add'l CSUR for M3618 100%. Add'l DSUR 100% to Rdwy 7/22/21.

RDWY: (TW) Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 7/22/21. Early Coord Meeting held 1/27/22. TO to CON 12/15/21. 30% Plans rec'd from CON 6/9/22. 30% Plans rev'd & ret'd to CON 7/1/22. 30% Plans rec'd from CON 9/26/22. 60% Plans rec'd from CON 10/6/22. PFI held 10/24/22. 60% Plans rev'd & ret'd to CON 10/24/22. DDD apprvd 12/5/22. Rev 60% Plans rec'd from CON 12/22/22. ROW & UTIL reqm'ts to ROW 1/9/23. 60% Plans rev'd & ret'd to CON 3/1/23. Rdwy Info to Env 4/17/23. Rev DDD apprvd 2/23/24. FFI held 8/18/24. 90% Plans rec'd from CON 9/20/24.

ROW: Plans by Garver 90% (9 trs). Initial Auth Rec'd 11/7/23. 9/9 apprs made;9 options & 9 paid. Court Order filed 3/5/2025.

UTIL: AUI/UFI 2/9/23, Plans to 4 utils 2/29/24, Funds Apprvd 2/10/23. 4/4 ests rec'd, 4/4 WO issued, 4/4 adj complete.

BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/20/24 & 11/19/24. Ret'd. 90% Comments 11/13/24.

MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface - Consultant Geotechnology. Report to BR 9/10/24

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

110839 Hwy. 364 Str. & Apprs. (Cross Co.) (S)

Hwy. 364

(Cross) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%				0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2028			
END DATE		Mar 26									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-0019(65)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 230 ADT.

BRIDGE INFO: M3538 (35.14, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1975)

ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 5/7/26.

SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/224. Feature extraction 100%. Plan mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 3/23/26.

RDWY: (MH) No Floodplain SP req'd. ADT & Traffic Counts req 2/10/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

061767 I-40/Hwy. 365 Intchnng. Impvts. (Morgan) (S)

Hwy. 365

(Pulaski) (urb) (0.85 mi.) (NHS) (Urban Minor Arterial) /NHPP/STBGP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	10%	75%	15%	15%	NA	100%	NA	
TARGET DATE	Feb 26	Apr 24	Nov 26	Feb 27		Feb 28	Feb 29	SCHEDULED DATE: 06-2029 STIP FFY: 2027			
END DATE		Jan 24			May 24						

TYPE WORK: Major Widening; Add center turn lane; Interchange Improvements

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-0060(74)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23. Project renamed on 6/30/25.

GENERAL: 4,200-11,000 ADT. Job 061862 combined into this project. Determined eligible for alternative delivery methods 11/13/2025.

ENV: NA consultation letters to Tribes 2/9/24. Env constraints to RDWY 4/4/24. PI meeting 3/11/25 4:30-6:30 pm @ Cedar Heights Baptist Church (Youth Center - Gym), 14510 Cedar Heights Rd, North Little Rock. 2024 Bat Survey Results: No T&E species. Env constraints to RDWY & Planning 4/22/26.

LP: Potential partnering project with Pulaski Co. and City of Maumelle. Upon completion of Job 061767, County would accept ownership of Hwy. 386 from Hwy. 365 to Hwy. 834 in Wrightsville. Department would perform pavement preservation on Hwy. 386 prior to transfer. Upon notification of partnering commitments between City and County the agreement & resolution will be drafted.

SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/2/23. Feature extraction 90%. Plan mapping 100%. Add'l CSUR for interchange 100%.

DSUR: NTP to Con 6/12/23. U&D 100%. DSUR to Rdwy 1/5/24. Add'l DSUR req'd 4/15/24 100%. DSUR for interchange improvements to Rdwy 7/11/25.

PSUR: 71 certs total with interchange. PSUR to ROW 5/16/24. Add'l PSUR for Morgan Intchnng to ROW 8/29/25. Add'l PSUR (2 certs) to ROW 9/2/25.

RDWY: (HL) No Floodplain SP req'd. Traf, TMs & Soil Survey req 5/10/23. DSUR rec'd 1/5/24. Signals not warranted at inters of Hwy. 365 at Bicentennial Rd., Smalling Rd. & Marche Rd. Early Coord Meeting held 3/19/24. Prelim Layouts to ENV & ROW 3/20/24. Soil Survey req 3/20/24. DDD appr'd 4/17/24. RDWY Info to ENV 12/19/24. Pavm't Des Apprv'd 2/21/25. ROW reqm'ts to ROW 2/24/25. DSUR for Intchnng rec'd 7/11/25.

ROW: FEE - Plans 80% (44 trs).

UTIL: AUI 8/16/24, UFI 8/20/24. Plans to 9 utils 12/9/24. Funds Apprvd 11/27/24.

MAT: SS to RDWY 7/2/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (13)

Other Federal-Aid & State Jobs

061765 Hwy. 365 Strs. & Apprs. (Pulaski Co.) (S)

Hwy. 365

(Pulaski) (gen) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	10%	75%		10%	0%		NA	
TARGET DATE		Jun 24	Jun 25	Sep 25	Aug 24	Jul 26	May 27	STIP FFY: 2026			
END DATE		Jun 24			Nov 24						

TYPE WORK: Replace 3 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0060(77)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

GENERAL: 4,200 ADT.

BRIDGE INFO: M2967 (60.58, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1919); M2968 (68.79, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1919); M2969 (62.83, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1919)

ENV: NA consultation letters to Tribes 5/16/23. Env constraints to Rdwy 10/31/23. 2025 Bat Survey Results: PESU confirmed.

SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to CTA 1/8/24. U&D 100%. DSUR to Rdwy 6/18/24.

PSUR: 24 certs. NTP to Con 9/20/24. PSUR to ROW 11/27/24. Add'l PSUR (1 cert) to ROW 12/27/24.

RDWY: (JLB) Floodplain SP req'd. Traf, TMs & Mat req 5/10/23. DSUR rec'd 6/18/24. Early Coord Meeting held 7/8/24. Prelim Layouts to ENV & ROW 1/3/25.

UTIL: UFI 1/29/25. Funds Apprvd 2/19/25.

RAILROAD INFO: No RR involvement 1/8/24. Rev. scope - confirmed no RR involvement 8/14/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (13)

012527 Cypress Bayou Str. & Apprs. (S)

Hwy. 367

(Lonoke & White) (coll) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%			
TARGET DATE								STIP FFY: 2028			
END DATE		Jan 26									

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-4373(5)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.

GENERAL: 3,800 ADT.

BRIDGE INFO: 01368 (30.17, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1950)

SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 5/30/24. Feature extraction and mapping 100%. CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/6/26.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 1/6/26.

RAILROAD INFO: No RR Involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59); AR Senate (11 & 18)

Other Federal-Aid & State Jobs

061739 White Oak Branch Str. & Apprs. (S)

Hwy. 381

(Lonoke) (fre) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 24	Feb 25	SCHEDULED DATE: 2029 STIP FFY: 2026			
END DATE		May 21	Dec 21	Jan 22	Jun 21	Sep 24	Aug 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0043(45)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 280 ADT.

BRIDGE INFO: M3141 (61.47, Br. Repl., P4, Deck 7, Super. 7, Sub. 5, 1968)

ENV: EPD. Tribal consultation letters sent 6/18/21. ARS to SHPO 8/12/21, response 8/18/21. Env constraints to Rdwy & BR 9/16/21. PIF to SHPO 10/25/21, response 11/5/21. T1CE apprvd 1/26/22. NW14, no pcn. 2023 Bat Survey Results: No T&E species

SUR: 06x122-M3141. CSUR 100%. Aerial photo 12/23/19. DSUR to Rdwy 5/19/21.

PSUR: Existing ROW to ROW 6-2-21. ROW re-stake (tract 1) req'd 9/20/23 to ROW 9/28/23.

RDWY: (MH) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/14/21. Des Criteria appr'd 11/16/21. ROW & UTIL reqm'ts to ROW 12/6/21. RDWY Info to ENV 12/6/21. LRFD req BR 8/9/23. Plans to EST 9/7/23. FFI req 9/7/23. Plans cert by HYD 10/10/23. Soil Survey req 4/8/25.

ROW: C.O. Plans 90% (3 trs.). Initial Auth Rec'd 1/9/23. 3/3 apprs made & appr'd. 3 options & 3 paid. Court Order filed 9/5/2024.

UTIL: AUI 8/12/21, UFI 12/07/21, Plans to 6 utils 6/17/22, Funds Apprvd 12/15/21. 5 no conflict, 6/6 ests rec'd, 1/1 WO issued. 1/1 adj complete.

BR: (TMG) RCBC Plans complete 9/11/23.

MAT: %AC to Rdwy 8/24/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Other Federal-Aid & State Jobs

050419 Pine Hill Creek Str. & Apprs. (S)

Hwy. 395

(Fulton) (half) (0.34 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	98%	50%	95%	85%	NA	
TARGET DATE		Nov 20	Oct 22	Dec 22		Dec 25	Mar 26	SCHEDULED DATE: 01-2028 STIP FFY: 2025			
END DATE		Jul 20	Feb 23	Feb 23	Nov 20						

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0025(23)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 1,200 ADT.

BRIDGE INFO: M3262 (58.33, Br. Repl., P3, Deck 6, Super. 5, Sub. 5, 1960)

ENV: Env. Constraints to Rdwy 3/20/20. Tribal consultation letters sent 8/13/20. ARS to SHPO 9/9/20, response 9/10/20.

Addl Env Constraints to Rdwy 5/10/21. CRS to SHPO 7/21/21, response 7/23/21. Ph II report to SHPO 9/13/21, response 9/23/21. ARS addendum to SHPO 7/7/22, response 7/13/22. SHPO response to CRS addendum 9/19/22. T3CE apprvd 2/17/23. 2021 Bat Survey Results: PESU captured.

SUR: Aerial photo flown 4/02/19. CSUR 100%. DSUR to Rdwy 7/31/20. Add'l DSUR (tracts 1 & 4) req'd 5/1/25 to ROW 6/12/25.

PSUR: Existing ROW only to ROW 11/24/20. Converted to fee taking. PSUR req'd 5/14/24. 12 certs. PSUR to ROW 10/1/24. ROW staking req'd 5/15/25 to ROW 6/12/25.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 7/31/20. Mat & Traf req 10/8/20. Early Coord Meeting held 2/17/21.

Hyd Anal complete to BR 2/24/21. Prelim Layouts to ROW & ENV 3/1/21. Des Criteria apprvd 4/1/21. T.O. to CON 4/29/21. Rev 30% Plans rec'd from CON 6/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 10/29/21. FI held 10/29/21. ROW, UTIL & ENV Cost EST req 3/31/22. 60% Plans rev'd & ret'd to CON 5/25/22. Scope Change 5/25/22. Rev 30% Plans rec'd from CON 9/9/22 & 1/3/23. Rev 30% Plans rev'd & ret'd to CON 10/31/22 & 2/1/23. ROW & UTIL rqmts to ROW 2/1/23. Rev RDWY Info to ENV 2/2/23. Loc & Des Doc apprvd 2/22/23. SS req 4/8/25. Interim Est to PM 4/15/25. 90% Plans rec'd from CON 8/1/25. 90% Plans to EST 8/4/25. FFI & TMP held 9/19/25.

ROW: Plans by Half 90% (7 trs). Initial Auth Rec'd 5/9/23. 7/7 apprs made & apprvd; 6 options; 6 paid & 1 condemned - poss. date 2/23/2026. 1/1 Res, 3/3 PPO rels.

UTIL: UFI 4/7/21, Plans to 3 utils 9/26/24, Rev Plans to 3 utils 12/13/24. Funds Apprvd 4/28/21. 3/3 ests rec'd, 1 no conflict, 2/2 WO issued, 1/2 adj complete. Brightspeed-no conflict; North AR Elec Coop-WO issued; Fulton Co Water-PE & Constr adj complete

BR: (MCB) Layout 95%. Preliminary Info to Env. 04/16/25. Rec'd. 90% Plans 8/4/25. Ret'd. comments 90% Plans 8/29/25. Rec'd. 100% Plans 11/14/25. Ret'd. 100% Plan comments 12/9/25. Rec'd. Final Plans 12/17/25.

MAT: % AC to Rdwy 10/12/20. Subsurf Invest by Design Consult. Subsurface Invest report complete 6/5/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

090155 Hwy. 412 Improvements (Siloam Springs) P.E.

Hwy. 412

(Benton) (NHS) (Principal Arterial) (4LG)

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: NHPP-9394(5)

GENERAL: 22,000-29,000 ADT.

ENV: PI 2/24/04, 8/24/04, & 12/15/05. EA apprvd by FHWA 10/16/06. Public officials meeting & Loc PH 11/28/06. ID Staff 1/2/07. FONSI apprvd by FHWA 5/1/07.

RAILROAD INFO: RR Involvement, CPKC DOT# 330377L at LM 1.8.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090250 Washington St. – East (Hwy. 412) (Siloam Springs) (F)

(Benton) (con) (3.21 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				85%				0%	TBD		RQD
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Widening (6-lane divided with curb & gutter)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9394(26)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/7/07.

GENERAL: 22,000-29,000 ADT. VE required.

ENV: Ph I arch field work in progress.

SUR: Aerial photo flown 2/4/09.

RAILROAD INFO: RR Involvement CPKC (overpass) DOT# 330377L SP or SP/C&M 8/18/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

040894 Hwy. 412 Impvts. (Springdale) (S)

Hwy. 412

(Washington) (craft-tull) (0.61 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	50%	75%	15%	25%	NA	35%	30%	
TARGET DATE	Jul 21	Nov 22	Jun 26	Sep 26	Dec 22	Sep 27	Sep 28	SCHEDULED DATE: 11-2028 STIP FFY: 2026			
END DATE	Aug 21	Sep 22			Mar 23						

CRITICAL NOTES: \$5,000,000 of Community Project Funding must be obligated by Sept. 2027.

TYPE WORK: Widen to 6 lanes w/ raised median from Gene George Blvd. to S. 48th St. (west of I-49); Intersection Impvts. at Hwy. 412/S. 48th St. (west of I-49); Ramp Impvts

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-9399(34)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 36,000-43,000 ADT.

ENV: Env constraints to Rdwy & ROW 10/28/22. Tribal consultation letters sent 11/9/23. PI meeting 11/7/24, 4-7 pm @ Springdale City Hall - City Council Chambers, 201 Spring Street, Springdale. PIF to SHPO 9/18/24, response 10/15/24.

LP: City responsible for any add'l funding for 12' sidepath w/ 6' buffer. Resolution sent to City 2/24/23. Resolution executed 3/28/23. Agreement to City 10/2/23. Agreement rec'd from City 10/9/23. Agreement executed 10/19/23. Executed Agreement ret'd to City 10/31/23.

SUR: Aerial photo 3/5/20, 10/15/24, 5/13/26. CSUR 100%. UAV-LiDAR to be acquired, restricted airspace. UAV-LiDAR acquired 8/23/21. Feature Extraction 100%.

DSUR: NTP to Con 3/31/22. U&D 100%. DSUR to Rdwy 9/23/22. Add'l DSUR req'd 12/13/23 to Rdwy 2/12/24.

Add'l DSUR req'd 2/21/24 to Rdwy 4/10/24. Add'l DSUR req'd 4/18/24 100%. Add'l DSUR req'd 6/17/25 to Rdwy 9/5/25.

PSUR: 92 certs. NTP to Con 9/13/22. Add'l 4 certs 12/22/22. PSUR to ROW 3/7/23. Rev. PSUR to ROW 4/13/23.

Add'l PSUR req'd 12/19/25 to ROW 2/3/26. Rev. PSUR to ROW 3/17/26 (correcting CAF).

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 9/23/22. Traf, TMs, & Mat req 10/20/22. DDD appr'd 4/5/23. Early Coord Meeting held 4/6/23. Prelim Layouts to ROW & ENV 5/26/23. FWD & SS req 5/26/23. Add'l survey req 12/13/23 & 2/21/24. 30% Plans rec'd from CON 1/19/24. 30% Plans rev'd & ret'd to CON 2/12/24. Rev 30% Plans rec'd from CON 3/7/24. Rev 30% Plans rev'd & ret'd to CON 4/2/24. 60% Plans rec'd from CON 6/28/24. ROW & UTIL reqm'ts to ROW 7/22/24. PFI req 7/22/24. RDWY Info to ENV 7/31/24. Turning Movements req 7/30/25. Add'l Survey req 5/8/26.

ROW: FEE - Plans 80% (28 trs).

UTIL: AUI 7/24/24, UFI 10/3/24, Plans to 12 utils 12/12/24; Funds Apprvd 11/22/24. 5/11 est rec'd, 2 no conflict, 2/9 WO issued. AT&T Com, Brightspeed-no conflict; AT&T AR-est rec'd; Black Hills Energy, Lumen-WO issued; City of Springdale, Cox Comm, Ozarks Elec, OzarksGo, Ritter, Windstream-pending proposals;

MAT: Consultant. RV 10/24/22 & SS 11/27/23

PLAN: Scoping recommendations in 8/20/21 memo. Communicating w/ local officials about their concerns.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: Traffic sent 12/30/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

012480 Hwy. 412 Cable Median Barrier Impvts. (S)

Hwy. 412

(Madison & Washington) (pickering) (17.01 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				STIP FFY: 2025			
END DATE			Jul 24	Feb 24							

TYPE WORK: 17.01 miles of cable median barrier construction.

WORK ZONE POLICY: Significant.

FAP NUMBER: HSIP-4472(2)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.

GENERAL: 8,300-17,000 ADT.

ENV: CR clearance to file 10/11/23. T1CE apprvd 2/22/24.

RDWY: (TW) T.O. to CON 2/26/24. 60% Plans rec'd from CON 4/26/24. RDWY Info to ENV 5/24/24. 90% Plans rec'd from CON 6/28/24. FFI held 7/19/24. 90% Plans rev'd & ret'd to CON 7/22/24. Final Plans rec'd from CON 7/22/24. ROW & UTIL reqm'ts to ROW 7/24/24. Final Plans rev'd & ret'd to CON 8/9/24. Rev Final Plans rec'd from CON 8/19/24 & 8/21/24. Rev Final Plans rev'd & ret'd to CON 8/21/24. Rev Final Plans rec'd from CON 8/21/24. Rev Final Plans rev'd & ret'd to CON 9/3/24.

RAILROAD INFO: No RR involvement 1/9/24

LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 32)

090639 Huntsville – Alpena (Passing Lanes) (S)

Hwy. 412

(Carroll & Madison) (con) (35.06 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%		5%	TBD	100%	NA	
TARGET DATE								SCHEDULED DATE: 2031 STIP FFY: 2028			
END DATE		Jan 24			Nov 24						

TYPE WORK: Alternating Passing Lanes.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0844(3)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 4/7/21.

GENERAL: 4,800-9,300 ADT.

ENV: Env constraints to Rdwy 9/24/25.

SUR: Aerial photo 2/29/20, 3/6/20. Ortho available. CSUR 100%. UAV-LiDAR acquired 7/19/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/22/24.

PSUR: 35 certs. PSUR to ROW 11/12/24.

RDWY: (HL) Floodplain SP req'd. DSUR to Rdwy 1/24/24. Traffic & Mat req 2/8/24.

UTIL: AUI 1/30/24

MAT: SS to RDWY 3/12/25.

PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture finding

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1 & 3); AR House (5 & 26); AR Senate (28)

Other Federal-Aid & State Jobs

101238 Cache River Str. Removal & Scour Repair (S)

Hwy. 412

(Greene & Lawrence) (garver) (NHS) (Principal Arterial) (4LG) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	5%	75%			0%			
TARGET DATE								SCHEDULED DATE: 11-2026			
END DATE		Dec 25									

TYPE WORK: Historic Truss structure removal & Scour Repair

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: PRTT-2838(3)

BACKGROUND INFO: Project programmed on 3/7/25.

BRIDGE INFO: 06565 (89.83, Scour Rpr., NP, Deck 7, Super. 7, Sub. 7, 1995)

ENV: Env constraints to Rdwy 10/29/25.

SUR: CSUR 100%. UAV-LiDAR acquired 9/30/25. Feature extraction 100%. Plan mapping 100%. Aerial photo flown 11/3/25.

DSUR: U&D 100%.

PSUR: Existing ROW under CA1003.

RDWY: (ND) No Floodplain SP req'd. 60% Plans rec'd from CON 5/15/26.

RAILROAD INFO: No RR involvement 3/17/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

001930 I-69 Connector P.E.

Hwy. 530

(Various) (APHN) (Principal Arterial) /Earmark/

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 11/19/01.

GENERAL: CON selected 1/9/02.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

001938 Co. Rd. 35 – Hwys. 11/425 Connector P.E.

Hwy. 530

(Jefferson, Cleveland & Lincoln) (con) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPP-1851(2)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: VE completed 3/2004.

Construction Projects:

001935 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F)

012061 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F)

020456 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F)

020457 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

RDWY: WO issued to CON 4/12/02. Kickoff meeting held 4/18/02.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (1); AR House (93); AR Senate (1)

Other Federal-Aid & State Jobs

020365 Hwys. 11/425 Connector – Hwy. 278 P.E.

Hwy. 530

(Drew & Lincoln) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPC-0018(33)

BACKGROUND INFO: Project programmed on 1/23/02.

GENERAL: Construction Projects:

- 020357 - Hwys. 11/425 Connector-Hwy. 35 (Gr. & Strs.) (F)
- 020358 - Hwys. 11/425 Connector-Hwy. 35 (Bs. & Surf.) (F)
- 020398 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F)
- 020458 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F)
- 020459 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Gr. & Strs.) (F)
- 020460 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Bs. & Surf.) (F)

ENV: Env handling (EIS) under 001851. 404 permit req'd. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.

ROW: ROW acq & UTIL relocated under Job 020357.

PLAN: PE only.

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

061748 Mill Creek Str. & Apprs. (S)

Hwy. 600

(Garland) (art) (0.03 mi.) (Non-APHN) (Local) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 22	Oct 22	Apr 23	Mar 22	Feb 26	Mar 26	SCHEDULED DATE: 06-2026			
END DATE		Jan 22	Oct 22	Apr 23	Mar 22	Feb 26	Feb 26	STIP FFY: 2025			

TYPE WORK: Replace 1 bridge.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0026(47)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

BRIDGE INFO: 19840 (56.06, Br. Repl., P2, Deck 7, Super. 7, Sub. 5, 1945)

ENV: Env constraints to Rdwy, ROW & BR 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 3/13/23, response 3/22/23. PIF to SHPO 3/27/23, response 3/30/23. T1CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species. NW14 permit to USACE 11/26/25.

LP: Arkansas Department of Parks, Heritage, & Tourism will pay 20% non-Federal match for total project costs.

Resolution and Agreement sent to ADPHT on 11/15/24. Agreement executed on 3/31/2025.

SUR: CSUR 100%. DSUR to Rdwy 1/21/22.

DSUR: NTP to Con 10/15/21.

PSUR: Existing ROW to ROW 3/16/22.

RDWY: (TW) No Floodplain SP req'd. Traf & MAT req 5/17/21. Early Coord Meeting held 2/16/22. Prelim Layouts to ROW & ENV 6/24/22. Hyd Anal Complete to BR 8/2/22. DDD apprvd 8/22/22. ROW & UTIL rqrmts to ROW 10/27/22.

RDWY info to ENV 10/31/22. Interim Est to PM 4/15/25. Interim Est to PM 7/11/25 & 3/12/26. FFI sched 3/5/26. TMP held 4/16/26. 100% Plans to PM 5/1/26.

ROW: Fee-Plans 90% (11 trs)Initial Auth Rec'd 7/11/23.1 appr. made & apprvd. 1 option; Corp. of Eng.

UTIL: AUI/UFI 5/30/23. Plans to 2 utils 7/28/23; Funds Apprpd 6/15/23. 2/2 ests rec'd, 2/2 WO issued, 2/2 adj complete.

BR: (TMG) Layout 100%. Prelim. Info to Env. 3/2026. Bridge Plans complete 5/1/26.

MAT: Soil Survey %AC to Rdwy 8/24/21. SI 6/24/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

Other Federal-Aid & State Jobs

001966 Springdale Northern Bypass P.E.

Hwy. 612

(Benton & Washington) (APHN) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

TYPE WORK: New Location (4 lanes divided) (Design and Phase I ROW)

WORK ZONE POLICY: Significant.

FAP NUMBER: NCPD-NH-NHPP-9399(5)

BACKGROUND INFO: Project programmed on 4/3/03.

GENERAL: 3,000-11,000 ADT. Major investment study apprvd. W.O. issued to CON for proposed intchng locations concepts along I-540 3/12/03. Rev Interchange concepts rec'd. from CON 5/29/03. Design CON selected 7/12/06. W.O. issued to CON 11/16/06. Kick-off meeting w/CON 12/4/06. VE completed 11/2007. Construction Projects programmed for Eastern portion on 03/17/20 under Jobs 012366 & 012326.

ENV: PI 7/7-9/98, 8/31-9/2/99, & 8/5-6/03. Add'l PI 8/16/03 (for Hispanic Community). Loc PHs 4/2/02 at Lowell; 4/3/02 at Springdale; & 4/4/02 at Elm Springs. ID staff meeting 4/15/02, 1/9/03, & 2/11/03. RTA for strs to SHPO 1/25/03, 10 str det eligible for NRHP. Add'l RTA to SHPO for strs 2/6/03, 1 str det eligible for NRHP. Loc PHs 6/28/04 at Springdale & 6/29/04 at Lowell. Add'l PI 9/7/04. FEIS apprvd by FHWA for public dissemination 10/6/05. ROD apprvd by FHWA 2/15/06. RTA for 13 strs to SHPO 9/28/07. Public officials meeting 6/3/08. Design PH 6/3-4/08. T.O. for Ph I arch survey issued 7/14/08, field work complete, draft report to SHPO 3/18/09, SHPO response 8/21/09, PA req'd for ROW not accessed. Design reassess to FHWA for signature 6/20/14, apprvd 7/3/14.

SUR: -

DSUR: Aerial photo flown 12/1/04; 12/13/04; 2/17/05; 01/02/07. Add'l DSUR to CON 8/1/08; 9/5/08; 2/11/09. Add'l DSUR to Rdwy 10/29/10. DSUR update 100% 12-28-20.

PSUR: (569 trs) 3 TRS to ROW & CON 9/21/09. ROW staking (tract 97x & 153x) complete. Partial ROW staking 100%. ROW staking (tract 88x, 126x, 156x) complete. 1 tract to ROW 10/25/10. Add'l PSUR (Cert 110) req 12/11/12. Updated PSUR to ROW 11/19/20. ROW re-stake (tr. 23) req'd 11/16/22 to ROW 11/30/22. Rev. PSUR to ROW 3/7/23.

RDWY: Floodplain SP req'd. Rdwy cost est to Env 10/13/99. PPC rec'd 1/18/07. Frontage rd study rec'd from CON 11/5/07. Loc & Des Doc apprvd by FHWA 9/29/08. 60% plans rec'd from CON 9/8/08. ROW & Util req'mts to ROW 9/15/08. Rdwy info to Env 9/15/08. FI held 10/24/08. Plans to RR Coord 10/31/08. 60% plans reviewed & ret'd to CON 12/1/08 for Eastern Project. 60% plans reviewed & ret'd to CON 2/5/09 for western project. Rev 60% plans rec'd from CON 5/8/09 for Eastern Project. Rev 60% plans reviewed & ret'd to CON 5/15/09. Rev ROW & Util req'mts to ROW for western portion 8/24/09. Rev. ROW & Util req'mts to ROW 8/16/11. Rev 60% plans rec'd from CON for western portion (no add'l submittals will be rec'd) 10/3/11. Add'l RDWY Cost Est to ENV 3/4/19. Loc & Des Doc apprvd 6/15/22.

ROW: ROW Plans by Garver LLC - 8/8 apprs made & apprvd; 6 options & 6 paid & 1 condemned - poss. Date 8/11/15.

BR: (SWP/JYP) 27 Brs in Western project. Rec'd 28 Prelim. layouts from CON 10/13/08, (Includes future Br o/Puppy Creek). Comments Ret'd 2/5/09. Rec'd Rev'd. layouts for 19 Brs 7/17/09; 9 Brs 9/3/09. Ret'd comments 28 Brs 11/2/09. Rec'd Rev'd layouts 3/5/10 & 7/26/10. Ret'd comments 4/29/10. Layout 80%. Apprvd by FHWA 8/10/10. Rec'd 90% plans for 25 brs 7/6/12. Rec'd 90% plans for 3 Brs 9/11/12. Ret'd comments on 90% plans 11/7/13.

MAT: Pvmt coring info to CON 12/3/07.

PLAN: Action req'd for access apprvl at I-540.

RAILROAD INFO: RR Involvement, A&M tracks between Hwy. 265 & 71B, north of Hwy. 264.

LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, 18, & 25); AR Senate (31, 32, & 33)

Other Federal-Aid & State Jobs

090621 I-49 – Hwy. 265 (Springdale Bypass) (S)

(Benton) (halff) (3.31 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	95%	45%	90%	85%	95%	
TARGET DATE			Apr 21	Apr 23	Oct 20	Feb 26	May 27	SCHEDULED DATE: 11-2026 STIP FFY: 2028			
END DATE		Dec 20	Apr 21	May 23	Nov 20						

CRITICAL NOTES: 12-week advertisement. \$59,000,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: New Location. Pavement Type: Alternates.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-STPF-0004(88)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file. T3CE apprvd 4/13/22 for hardship acquisition. PI meeting held 2/21/23 4-7pm @ First Baptist Church of Lowell 209A Washington St, Lowell. Arch deferment letter to SHPO 2/13/23, response 2/22/23. re-eval to FHWA 5/19/23, apprvd 5/23/23. NW14, no pcn. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. CRS report addendum 12/4/25, response 12/10/25..

LP: City req 12' side path. Department agreed to construct 12 ft. side path only within ROW of interchng. City responsible for all cost associated w/ 12' side path. Resolution to City 9/9/22. Resolution executed 10/11/22. Agreement sent to City 5/17/2024. Updated Resolution and Agreement sent to the City 1/28/25.

SUR: -

DSUR: DSUR under 001966. DSUR update reflecting completed Hwy. 265 widening to Rdwy 12/11/20. Add'l DSUR req'd 5/11/21 100% to Rdwy 8/25/21. Add'l DSUR (new house) to ROW/Rdwy 3/29/22. Add'l DSUR (tract 216) req'd 1/24/23 100%.

PSUR: PSUR under 001966. 6 new trs, 31 rev trs. PSUR update to ROW 11/19/20. Add'l DSUR (new house on tract 209) rqd 2/23/22. Add'l PSUR (107R split) req'd 10/12/22 to ROW 10/27/22. Rev. PSUR req'd 11/21/22 to ROW 12/21/22. ROW staking req'd 11/07/22 to ROW 12/13/22, 1/4/23. Add'l PSUR (2 trs) rqd 11/21/22 to ROW 12/22/22. Rev. PSUR (Add Dixieland Rd ROW) 100%. Add'l PSUR (1 tract) req'd 7/17/23 to ROW 8/3/23.

RDWY: (TW) No Floodplain SP req'd. VE completed 3/28/08 (001966). TMs req 3/10/20. DSUR rec'd 12/11/20. ROW reqm'ts to ROW 4/14/21 (to Sta. 750+00). Add'l Survey req 5/11/21. Traf & MAT req 5/17/21. T.O. to CON 7/12/21. Add'l Survey req 7/30/21. Signals warrant signalization. 50% Plans rec'd from CON 10/21/21. 50% Plans rev'd & ret'd to CON 11/17/21. Traf req 11/29/21. Rev 50% Plans rec'd from CON 12/30/21. Rev ROW reqm'ts to ROW 2/1/22 & 12/13/22. Rev 50% Plans rev'd & ret'd to CON 2/1/22. 60% Plans rec'd from CON 2/14/22. FI & TMP meeting held 3/16/22. 60% Plans rev'd & ret'd to CON 4/20/22. Rev 60% Plans rec'd from CON 5/20/22 & 12/9/22. Rev Scope (SUP & Dixieland) rec'd from PM 9/19/22. DDD apprvd 11/28/22. Rev 60% Plans rev'd & ret'd to CON 9/27/22 & 9/5/23. UTIL reqm'ts to ROW 12/13/22. Rev ROW & UTIL reqm'ts to ROW 2/28/23. RDWY Info to ENV 3/13/23. 90% Plans rec'd from CON 5/6/24. FFI req 5/7/24. Plans to EST 5/7/24. TMP Meeting held 10/29/24. Rev UTIL reqm'ts to ROW 9/9/25. Rev ROW & UTIL reqm'ts to ROW 1/9/26. 100% Plans rec'd from CON 2/27/26. 100% Plans rev'd & ret'd to CON 4/3/26. Add'l Survey req 5/15/26.

ROW: Fee - Plans 90% (52 trs). Initial Auth Rec'd 6/13/23. 50/50 apprs made & apprvd. 41 options. 1 AHC Tract & 41 paid & 9 condemned - poss. date 2/26/25. 11/11 res, 14/14 bus, & 5/5 ppo relos moved.

UTIL: AUI 10/10/21, UFI 1/18/18, Plans to 12 utils 1/19/24, Funds Apprvd 6/15/21. 12/12 ests rec'd; 1 no conflict; 1 no involvement; 9/10 WO issued. AT&T INC-no conflict; Windstream-no involvement; Springdale Water(combined PE & Constr)-est rec'd; AT&T, American Elec Power(Distr & Trans), Black Hills Energy, Carroll Elec, Cox Comm, Lumen, OzarksGo, Ritter-WO issued

BR: (MCB/JYP) Layouts 95%. Des. Phase B, 30% submittal to TP&P for AMR 2/22/22. Prelim. Info. To Env. 5/4/22. Rec'd. 90% Plans for 7 of 17 br sites on 9/8/23. Final plans to A&M RR 1/18/24. Rec'd. 90% Plans, all sites 5/7/24 & 10/25/24. Ret'd. comments 90% Plans 6/17/24. Rec'd. 100% Plans 2/27/26.

MAT: Soils Survey %AC to Rdwy 8/9/21. Subsurf by Geotechnology

PLAN: Draft IJR shared with FHWA on 4/16/26

RAILROAD INFO: RR Involvement rqd. A&M (new crossing DOT# 982678G). SP, PE & C&M rqd. Rcv'd final plan apprvl 6/25/24. C&M fully exec 8/1/25. SP sent & RR coord complete 3/26/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (11, 16, & 18); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

012366 Hwy. 265 – Hwy. 412 (Springdale Bypass) (S)

(Benton & Washington) (garver) (6.63 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	15%	15%	5%	TBD		
TARGET DATE		Dec 23	Jun 24	Mar 26	May 24	Dec 26	Dec 27	STIP FFY: 2025			
END DATE		Jun 24	Sep 25	May 26	Oct 24						

CRITICAL NOTES: \$24.5M of BUILD Grant funding must be obligated by Sept 2029

TYPE WORK: New location. Pavement Type: Alternates.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0472(11)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file 5/25/22. hardship acquisition T3CE apprvd 6/13/22. NA consultation letters to Tribes 11/8/23.

Env constraints to Rdwy & Br 11/30/23. T3CE for hardship acquisition apprvd 6/14/24. PI meeting 1/22/26 4:30-6:30 pm @ Revival Tabernacle Church 2608 E. Emma Avenue, Springdale. Phase II Report to SHPO 2/2/26, response 2/23/26. Memo to Rdwy, ROW, and P&R 2/17/26. 2025 Bat Survey Results: MYGR captured. Draft EIS re-eval to FHWA 4/21/26, 2nd draft EIS re-eval to FHWA 5/10/26, apprvd 5/19/26.

SUR: Updated aerial photo flown 3/28/24. UAV-LIDAR acquired 4/5/24 (quarry stockpile area). DTM update 100%. Plan mapping update 100%. DSUR under 001966. Updated DSUR to Rdwy 6/4/24.

PSUR: Original PSUR under 001966, updated PSUR under 012366. PSUR to ROW 10/2/24. Rev PSUR to ROW 1/29/25. Add'l PSUR (1 cert.) req'd 10/7/25 to ROW 10/28/25. NTP to CTA 4/15/26 for add'l PSUR. ROW staking req'd 5/11/26 10%.

RDWY: (TW) Floodplain SP req'd. DDD apprvd 1/18/07 (001966 PPC). Front Rd Study rec'd from CON 11/5/07. VE completed 3/25/08 (001966). ROW & UTIL reqm'ts to ROW 9/15/08 (under 001966). FI held 10/24/08 (001966). Plans to RR Coord 10/31/08 (001966). Loc & Des (hardship acquisition) Doc apprvd 6/15/22. T.O. to CON 5/22/24. RDWY Info to ENV 10/31/25. 50% Plans rec'd from CON 9/9/25. 50% Plans rev'd and re't'd to CON 11/17/25. Soil Survey req 12/22/25. DPH comments rec'd 2/17/26. IOM req 2/17/26. Add'l DSUR & PSUR req 2/17/26.

ROW: Plans 85% (79 trS) Auth Rec'd 7/29/24 for HARDSHIP ACQ ONLY. 1/79 apprs made & apprvd; 1 option & 1 paid.

UTIL: UFI 1/18/2018. Plans to 8 utils 9/23/25. Funds Apprpd 9/28/23. 1/8 est rec'd, 1/8 WO issued. Carroll Elec-WO issued

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, & 25); AR Senate (32)

Other Federal-Aid & State Jobs

101099 Hwy. 886 Str. & Apprs. (Jonesboro) (S)

Hwy. 886

(Craighead) (coll) (0.04 mi.) (Non-APHN) (Urban Local) /BR-OFF/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	10%	75%			RCB		NA	
TARGET DATE		Sep 23	Feb 26	May 26	Oct 23	Jan 27	Jul 27	SCHEDULED DATE: 08-2027 STIP FFY: 2025			
END DATE		Sep 23	Apr 26		Aug 23						

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-9227(98)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.

BRIDGE INFO: M3811 (18.61, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 5, 1976)

ENV: Env Constraints to RDWY 3/21/25. Tribal consultation letters sent 4/29/25.

LP: Arkansas Department of Human Services will pay 20% non-Federal match for total project costs. Resolution and Agreement sent to DHS on 11/15/24. Agreement rec'd from DHS on 3/27/25. Agreement executed on 4/21/2025. Agreement ret'd to DHS on 5/9/25.

SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 9/15/23.

PSUR: PSUR covered under 100979.

RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/9/23. DSUR rec'd 9/15/23. Early Coord Meeting held 3/5/25. Hyd anal Complete to Bridge 11/4/25. Prelim Layout to ROW & ENV 10/24/25. Soil Survey req 10/24/25. DDD appr'd 2/11/26. ROW & UTIL reqm'ts to ROW 4/29/26.

ROW: Plans XX% (Est. 3 trs.).

UTIL: Funds Req'd 5/13/2026

BR: RCBC.

RAILROAD INFO: No RR involvement 6/27/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Other Federal-Aid & State Jobs

061849 District 6 Bridge Painting Ph. 1 (S)

Various

(Various) (fre) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA	NA	NA	OPS		NA	
TARGET DATE											
END DATE				Sep 24							

TYPE WORK: Paint 33 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(359)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 680-117,000 ADT.

BRIDGE INFO: 02365 (67.52, Paint, NP, Deck 7, Super. 5, Sub. 5, 1948); 02713 (56.39, Paint, P3, Deck 6, Super. 5, Sub. 6, 1950); 03054 (88.00, Paint, NP, Deck 7, Super. 6, Sub. 5, 1979); 03081 (87.29, Paint, NP, Deck 6, Super. 5, Sub. 6, 1958); 03082 (87.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1958); 03176 (80.97, Paint, NP, Deck 6, Super. 6, Sub. 6, 1959); 03250 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1960); 03332 (90.44, Paint, NP, Deck 6, Super. 7, Sub. 6, 1960); 03347 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03489 (76.96, Paint, NP, Deck 5, Super. 6, Sub. 7, 1962); 03942 (86.96, Paint, NP, Deck 5, Super. 6, Sub. 5, 1967); 05026 (74.81, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); 05028 (87.27, Paint, NP, Deck 5, Super. 6, Sub. 6, 1967); 05210 (84.63, Paint, NP, SD, Deck 4, Super. 6, Sub. 5, 1969); 05335 (73.70, Paint, NP, Deck 6, Super. 6, Sub. 6, 1970); 05509 (Unable to match to InspectX); 05655 (88.39, Paint, NP, Deck 6, Super. 6, Sub. 7, 1976); 05656 (87.82, Paint, NP, Deck 6, Super. 6, Sub. 7, 1976); 05657 (90.71, Paint, NP, Deck 7, Super. 6, Sub. 7, 1978); A3081 (87.29, Paint, NP, Deck 6, Super. 5, Sub. 6, 1958); A3176 (78.08, Paint, NP, Deck 5, Super. 5, Sub. 6, 1959); A3329 (88.44, Paint, NP, Deck 7, Super. 5, Sub. 7, 1961); A3493 (90.66, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); A3897 (81.09, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1967); A3898 (83.54, Paint, NP, Deck 5, Super. 5, Sub. 6, 1967); A3940 (84.31, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); A5317 (72.83, Paint, NP, Deck 6, Super. 7, Sub. 7, 1970); B3329 (88.00, Paint, NP, Deck 7, Super. 5, Sub. 6, 1961); B3493 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); B3897 (83.98, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); B3898 (83.54, Paint, NP, Deck 5, Super. 5, Sub. 6, 1967); B3940 (86.11, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); B5317 (72.66, Paint, NP, Deck 6, Super. 7, Sub. 7, 1974)

ENV: ARS to SHPO 8/28/24, response 9/20/24. CR clearance to file 8/20/24. T1CE apprvd 9/24/24.

RDWY: (MH) RUC req 5/21/24. Plans to EST 8/9/24. RUC rec'd 11/21/24.

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (Various); AR Senate (6, 7, 8, 11, 12, 13, 14, 15, & 17)

Other Federal-Aid & State Jobs

061851 District 6 Bridge Painting Ph. 3 (S)

Various

(Garland & Pulaski) (fre) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%		NA	NA	OPS		NA	
TARGET DATE											
END DATE			Nov 24								

TYPE WORK: Paint 14 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0076(361)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 22,000-122,000 ADT.

BRIDGE INFO: 02984 (87.46, Paint, NP, Deck 6, Super. 5, Sub. 6, 1956); 03177 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); 03514 (Unable to match to InspectX); 05781 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1980); A3177 (86.60, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); A3335 (84.66, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); A3498 (86.72, Paint, NP, Deck 5, Super. 5, Sub. 6, 1969); A5702 (82.50, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); A5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); B3335 (81.05, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3498 (57.83, Paint, NP, Deck 5, Super. 5, Sub. 6, 1969); B5702 (82.50, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); B5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); E2768 (84.22, Paint, NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ARS to SHPO 9/13/24, response 10/9/24. CR clearance to file 10/9/24, 11/5/24. T3CE apprvd 11/7/24. ARS add to SHPO 10/7/25, response 10/9/25. CR clearance addendum to file 10/16/25.

RDWY: (MH) RUC req 5/21/24. Loc & Des Doc aprpv'd 11/11/24. 90% Plans to EST 2/11/26.

RAILROAD INFO: RR Involvement reqd 4/10/24. UP DOT# 433894L (02984) MCL/SP reqd, 600429X (A3335 & B3335)

MCL/SP reqd, 600432F (A3177 & 03177) MCL/SP reqd, 433797C (A3498 & B3498) MCL/SP reqd, 433850L (E2768)

MCL,SP, C&M possible; AKMD DOT# 934757N (05781) C&M reqd, 934760W (A5706 & B5706) C&M reqd; LRPA DOT# 902528F (A5702 & B5702) possible SP. 95% plans apprvd by RR 10/27/25.

LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (51, 67, 75, 80, & 84); AR Senate (7, 12, & 14)

Other Federal-Aid & State Jobs

101171 District Ten Bridge Painting (S)

Various

(Craighead, Mississippi & Poinsett) (maint/fre) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	50%		NA	NA	OPS		NA	
TARGET DATE											
END DATE											

TYPE WORK: Paint 17 structures.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(318)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/22/23.

GENERAL: 10-26,000 ADT.

BRIDGE INFO: 03167 (90.00, Paint, NP, Deck 6, Super. 6, Sub. 6, 1960); 03182 (82.16, Paint, NP, Deck 7, Super. 7, Sub. 7, 1961); 03282 (83.24, Paint, NP, Deck 6, Super. 7, Sub. 7, 1960); 03287 (84.83, Paint, NP, Deck 6, Super. 6, Sub. 7, 1960); 06041 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1984); A3289 (90.89, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); A3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); A5203 (91.16, Paint, NP, Deck 8, Super. 7, Sub. 6, 1978); A5204 (91.16, Paint, NP, Deck 9, Super. 6, Sub. 6, 1978); A5205 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1978); A5206 (88.11, Paint, NP, Deck 9, Super. 7, Sub. 6, 1978); B3289 (90.75, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); B3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); B5203 (91.30, Paint, NP, Deck 8, Super. 7, Sub. 6, 1970); B5204 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1970); B5205 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970); B5206 (85.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970)

ENV: ARS to SHPO 1/25/24, response 2/15/24. CR clearance memo to file 2/21/24.

RAILROAD INFO: RR involvement at 2 UPRR 790837E (A5204/B5204) & 425752A (A5203/B5203) UPRR PE fully executed 6/16/23. UPRR Str Paint Specs to RR 10/19/23. 1/19/24 UPRR contractor containment plans-SP drafted w/ containment plan rqmnt 1/26/23. UPRR apprvd plans 2/5/24. Rcvd MFAE, SP sent 5/17/24. C&Ms fully executed & sent 9/10/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (32, 33, 34, 36, & 38); AR Senate (19 & 20)

Other Federal-Aid & State Jobs

061850 District 6 Bridge Painting Ph. 2 (S)

Various

(Lonoke, Prairie & Pulaski) (fre) (Interstate) (Urban Minor Arterial) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA	NA	NA	OPS		NA	
TARGET DATE											
END DATE			Sep 24								

TYPE WORK: Paint 23 structures

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-STPB-0076(360)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 40-32,000 ADT.

BRIDGE INFO: 03157 (78.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1960); 03195 (87.56, Paint, NP, Deck 7, Super. 5, Sub. 5, 1962); 03197 (86.96, Paint, NP, Deck 6, Super. 5, Sub. 5, 1962); 03198 (90.44, Paint, NP, Deck 7, Super. 6, Sub. 6, 1962); 03225 (78.69, Paint, NP, Deck 7, Super. 7, Sub. 7, 1963); 03236 (87.11, Paint, NP, Deck 5, Super. 6, Sub. 5, 1963); 03237 (90.44, Paint, NP, Deck 6, Super. 6, Sub. 7, 1963); 03238 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03269 (82.14, Paint, NP, Deck 6, Super. 6, Sub. 5, 1959); 03652 (77.61, Paint, NP, Deck 6, Super. 7, Sub. 6, 1963); 03653 (77.17, Paint, NP, Deck 6, Super. 6, Sub. 6, 1963); 03656 (73.11, Paint, NP, Deck 5, Super. 6, Sub. 6, 1963); 03670 (77.25, Paint, NP, Deck 6, Super. 6, Sub. 6, 1965); 03671 (79.89, Paint, NP, Deck 6, Super. 7, Sub. 7, 1965); 03672 (78.09, Paint, NP, Deck 7, Super. 6, Sub. 6, 1964); 03708 (87.42, Paint, NP, Deck 5, Super. 6, Sub. 6, 1964); 03710 (79.42, Paint, NP, Deck 6, Super. 7, Sub. 6, 1965); 03716 (79.61, Paint, NP, Deck 6, Super. 7, Sub. 6, 1966); 05305 (91.72, Paint, NP, Deck 8, Super. 8, Sub. 6, 1974); 05711 (87.11, Paint, NP, Deck 6, Super. 5, Sub. 5, 1980); 05712 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1980); A5985 (84.08, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986); B5985 (84.31, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986)

ENV: ARS to SHPO 8/27/24, response 9/11/24. CR clearance to file 9/13/24. T3CE apprvd 9/18/24.

RDWY: (MH) RUC req 5/21/24. Plans to EST 8/9/24. RUC rec'd 11/21/24.

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (61, 62, 67, & 73); AR Senate (10, 11, & 12)

Other Federal-Aid & State Jobs

012489 Hydrodemolition Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	100%		NA	
TARGET DATE											
END DATE				Aug 24							

TYPE WORK: Hydrodemolition on 18 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(341)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 350-23,000 ADT.

BRIDGE INFO: 01160 (78.49, Hydro., NP, Deck 5, Super. 6, Sub. 6, Hist., 1941); 01712 (86.31, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1962); 01713 (83.16, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1962); 03356 (55.68, Hydro., NP, SD, Deck 5, Super. 4, Sub. 6, 1960); 03627 (72.78, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1963); 03960 (82.72, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1967); 05028 (87.27, Hydro., NP, Deck 5, Super. 6, Sub. 6, 1967); 05122 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1967); 05133 (77.99, Hydro., NP, Deck 5, Super. 5, Sub. 6, Hist., 1971); 05181 (84.65, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05265 (84.65, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05266 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1972); 05308 (90.89, Hydro., NP, Deck 6, Super. 7, Sub. 7, 1972); 05337 (74.31, Hydro., NP, Deck 6, Super. 5, Sub. 6, 1970); 05558 (84.40, Hydro., NP, Deck 5, Super. 7, Sub. 6, 1974); A1671 (83.57, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1933); A3959 (84.37, Hydro., NP, SD, Deck 4, Super. 6, Sub. 5, 1967); B3959 (82.37, Hydro., NP, SD, Deck 3, Super. 7, Sub. 5, 1967)

ENV: CR clearance to file 8/27/24, updated 2/10/26. T1CE apprvd 8/30/24.

RDWY: (MH) RUC req 4/10/24. 100% Plans rec'd from CON 6/12/24. Rev 100% Plans rec'd from CON 12/29/25.

BR: (MCB) Rec'd. 90% Plans 5/8/24. Rec'd. Final Plans 6/12/24 & 8/1/24. Ret'd. comments Final Plans 8/5/24. Plans Complete 9/10/24.

RAILROAD INFO: No RR Involvement 11/29/23

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

Other Federal-Aid & State Jobs

012490 Districts 1, 5 & 10 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	100%		NA	
TARGET DATE											
END DATE				Oct 24							

TYPE WORK: Polymer Overlay on 30 structures & Joint Repair on 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(342)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 620-14,000 ADT.

BRIDGE INFO: 01711 (86.36, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 01715 (87.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 02111 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1987); 02534 (81.61, Poly. Ovly., NP, SD, Deck 6, Super. 6, Sub. 4, 1949); 03014 (87.83, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 8, 1956); 03130 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1957); 05338 (66.64, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, 1971); 05671 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1978); 05672 (76.11, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1978); 05725 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05726 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05727 (87.25, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1978); 05728 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1978); 05885 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1981); 06036 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06087 (93.10, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1984); 06227 (89.64, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1989); 06327 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06328 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06329 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06367 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06368 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06544 (80.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06727 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2006); 06882 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2003); 06922 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 2004); 06923 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 06924 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 07029 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); 07233 (94.22, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 9, 2014); A1409 (53.64, Joint Rpr., NP, SD, Deck 5, Super. 4, Sub. 5, 1959)

ENV: ARS to SHPO 8/7/24, response 8/29/24. CR clearance to file 10/28/24. T1CE apprvd 10/31/24.

RDWY: (MH) 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24. Final Plans rec'd from CON 4/26/24. Final Plans to EST 4/26/24. Rev 100% Plans rec'd from CON 12/29/25.

BR: (MCB) Rec'd. 90% Plans 4/3/24. "No Comments" ret'd to Consultant 4/24/24. Rec'd. Final Plans 4/26/24. Plans Complete 6/12/24.

RAILROAD INFO: RR Involvement UP DOT# 788090E - D10 Str# 06087 - MCL Inq#9477 sent 6/14/24; MCL rec'd & sent., & UPRR SP sent 7/8/24; Depending on new LET will require MCL ext. 11/25/24.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (Various); AR Senate (9, 10, 18, 20, 21, & 22)

Other Federal-Aid & State Jobs

012491 Districts 2, 3, 6 & 7 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%		NA	NA	100%		NA	
TARGET DATE											
END DATE				Oct 24							

TYPE WORK: Polymer Overlay on 34 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(343)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 370-40,000 ADT.

BRIDGE INFO: 03268 (75.56, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1960); 03551 (86.05, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03552 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03553 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03554 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03930 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1966); 03931 (86.68, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1965); 03932 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1965); 05209 (86.91, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1970); 05321 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1972); 05438 (86.68, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1976); 05617 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1975); 05781 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1980); 05822 (90.16, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1982); 05944 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1982); 06127 (89.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1987); 06128 (89.69, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1987); 06535 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06536 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06580 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1996); 06642 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); 06643 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); 06700 (80.43, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06705 (89.73, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06799 (90.68, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2001); 06903 (87.83, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 6, 2003); 06905 (93.78, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2009); 07210 (88.92, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2013); 07284 (94.30, Poly. Ovly., NP, Deck 7, Super. 9, Sub. 8, 2016); A5944 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); A7037 (93.78, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2007); B7037 (93.77, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); M0323 (66.44, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 5, 1958); M2206 (62.54, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 5, 1960)

ENV: ARS to SHPO 5/21/24, response 6/11/24. CR clearance to file 7/1/24. T1CE apprvd 10/22/24.

RDWY: (MH) 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24. Final Plans rec'd from CON 4/26/24. Final Plans to EST 4/26/24. Rev 100% Plans rec'd from CON 12/29/25.

BR: (MCB) Rec'd. 90% Plans 4/4/24. "No Comments" ret'd to Consultant 4/24/24. Rec'd. Final Plans 4/26/24. Plans Complete 6/12/24.

RAILROAD INFO: RR Involvement AKMD 934757N Str# 05781; UP 433805S & 600440X Str# 07284; UP 924178C Str# A7037 & B7037 SP & MCL reqd 4/10/24. MCL & SPs sent; Depending on new LET will require MCL ext. 10/17/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (Various); AR Senate (1, 2, 3, 4, 7, 12, 13, 15, & 17)

Other Federal-Aid & State Jobs

012492 Districts 4, 8 & 9 Bridge Preservation (2024) (S)

Various

(Various) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	7%		100%	100%		NA	NA	60%		NA	
TARGET DATE											
END DATE			Oct 24								

TYPE WORK: Polymer Overlay on 28 structures & Joint Repair on 2 structures

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0076(344)

BACKGROUND INFO: Project programmed on 11/13/23.

GENERAL: 1,700-17,000 ADT.

BRIDGE INFO: 01272 (80.80, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1930); 01599 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1930); 01835 (81.53, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1934); 02089 (69.45, Joint Rpr., NP, Deck 5, Super. 6, Sub. 6, 1938); 02121 (70.04, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1939); 05031 (68.74, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1968); 05562 (90.42, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1975); 05653 (89.58, Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1976); 05875 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1982); 06048 (90.66, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06166 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1986); 06396 (86.94, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1992); 06397 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); 06406 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06592 (89.56, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1996); 06639 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1998); 06667 (88.03, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06668 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1998); 06787 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06788 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2001); 07062 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2007); 07115 (89.81, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07116 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07415 (93.61, Poly. Ovly., NP, Deck 8, Super. 9, Sub. 8, 2020); 07416 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2020); 07465 (93.61, Poly. Ovly., NP, Deck 8, Super. 9, Sub. 8, 2020); A1670 (81.77, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 6, 1933); A7143 (90.27, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2012); B7143 (90.27, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2013); M0300 (53.70, Poly. Ovly., P3, SD, Deck 5, Super. 4, Sub. 6, 1963)

ENV: ARS to SHPO 7/5/24, response 7/25/24. CR clearance to file 10/30/24. T1CE apprvd 10/31/24.

RDWY: (MH) RUC req 4/10/24. 90% Plans rec'd from CON 5/2/24. Final Plans rec'd from CON 6/12/24. Rev 100% Plans rec'd from CON 12/29/25.

BR: (MCB) Rec'd. 90% Plans 5/2/24. Rec'd. 100% Plans 6/12/24.

RAILROAD INFO: RR Involvement UP DOT# 428326C Str# 05562; UP DOT# 924257N Str# 07116; UP DOT# 443712A Str. 06048; SP & MCL reqd 11/29/23. MCL & SP sent; Depending on new LET will require MCL ext. 10/17/24.

LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (5, 23, 25, 26, 28, 29, & 35)

Other Federal-Aid & State Jobs

012560 Western North-South Connector (Benton & Washington Cos.) P.E.

New

(Benton & Washington)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%							
TARGET DATE				Dec 26				STIP FFY: 2026			
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPF-0472(12)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 9/15/25.

ENV: Env consultant (Garver). Tribal consultation letters sent 2/2/26. PI meetings 4/7/26 4:30-6:30 pm @ First Baptist Church Highfill, 11912 S. Main St. Siloam Springs & 4/9/26 4:30-6:30 pm @ Hiwasse First Baptist Church, 13512 AR-72, Hiwasse. ARS to SHPO 5/4/26.

RAILROAD INFO: No RR involvement 9/18/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12, 14, 16, 17, & 18); AR Senate (31, 33, 34, & 35)

Other Federal-Aid & State Jobs

101073 Hwy. 351 Connector (Aggie Rd.) (Jonesboro) (S)

New

(Craighead) (gen) (1.11 mi.) (Non-APHN) (Urban Minor Collector) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	10%	15%	0%	100%	NA	YES
TARGET DATE		Jul 23	Jan 24	Mar 26	Aug 23	Mar 27	Dec 27	SCHEDULED DATE: 01-2028 STIP FFY: 2026			
END DATE		Jul 23	Feb 24	Apr 26	Apr 23						

TYPE WORK: New Location - Single lane roundabouts located at Aggie Rd/Hwy. 351 Connector & Hwy. 351/Hwy. 351 Connector

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-9227(100)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

ENV: NA consultation letters to Tribes 7/31/23. 2023 Bat Survey Results: no updates. Env constraints to RdwY 11/28/23.

ARS to SHPO 4/2/24, response 4/18/24. PIF to SHPO 5/7/24, response 5/16/24. PI meeting 6/25/24 @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. 2023 Bat Survey Results: No T&E species. ARS addendum to SHPO 6/19/24, response 7/23/24. Draft EA to FHWA 6/27/25, revised Draft EA to FHWA 8/21/25, apprvd 8/26/25. L&D Public Hearing 11/20/25 4:30 - 6:30 pm @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. EA to State Clearinghouse 9/9/25. L&D Public Hearing 11/20/25, 4:30-6:30 pm @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. Draft FONSI to FHWA 3/25/26, apprvd 4/13/26.

LP: City of Jonesboro will provide \$1M & assume ownership of Hwy. 351 from intersection w/ connector to Hwy. 49. ASU will donate ROW. Resolution to City & ASU 3/17/23. ASU resolution executed 6/8/23. City resolution executed 4/22/24. Agreement to City 6/12/24. Agreement rec'd from City 8/5/24. Agreement executed 8/8/24. Executed Agreement ref'd to City 9/11/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/28/23, 3/1/23. Aerial photo flown 3/15/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to RdwY 7/7/23. Add'l DSUR req'd 2/15/24 to RdwY 5/23/24. Add'l DSUR to field-locate str. To ROW 6/21/24.

PSUR: 68 certs. NTP to Con 3/7/23. PSUR to ROW 4/13/23. Add'l PSUR req'd 2/15/24 to ROW 5/7/24. Rev PSUR to ROW 10/16/25. Revised PSUR req'd 3/13/26 to ROW 3/20/26.

RDWY: (JLB) Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 7/6/23. Early Coord Meeting held 7/18/23. DDD apprvd 7/12/23. Prelim Layouts to ROW & ENV 7/17/23. RAB Lighting & Signing req to Maint 7/19/23. Traf & TMs req 9/7/23. Add'l Survey req 2/15/23. ROW reqmts to ROW 2/21/24. RDWY Info to ENV 2/21/24. PFI held 3/14/24. UTIL reqmts & Rev ROW reqmts to ROW 3/25/24. Hyd Anal complete to BR 7/17/24. Rev ROW & UTIL reqm'ts to ROW 11/25/24.

ROW: FEE- Plans 80% (25 trs). Auth Rec'd 5/5/26.

UTIL: AUI 6/23/23, UFI 8/16/23. Plans to 7 utils 9/4/25. Funds Apprvd 8/6/25. 2/7 est rec'd, 1/7 WO issued. AT&T-WO issued; Summit-est rec'd; City Water & Lights(Elec, Water, & Sewer), Ritter, Suddenlink-pending proposals.

BR: (JYP) Retaining Wall & RCB.

MAT: SS complete 3/29/24. Soil Survey to RDWY 3/29/24

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (20)

Other Federal-Aid & State Jobs

101248 Jonesboro – Osceola Connector P.E.

New

(Craighead, Mississippi & Poinsett)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD			
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: No work zone policy identified.

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/20/25.

RAILROAD INFO: RR involvement. RR & Crossing TBD once scope is determined 12/29/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33, 34, & 36); AR Senate (19)

101220 I-55 – Hwy. 61 Connector (Mississippi Co.) (S)

New

(Mississippi) (con)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%		5%	IP			TBD			RQD
TARGET DATE		May 26	May 27	Apr 27	Jul 26			STIP FFY: 2025			
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACSPR-0047(99)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/30/24.

GENERAL: Determined eligible for alternative delivery methods 11/13/2025.

ENV: PI meeting 2/26/26 4:30-6:30 pm @ Rivercrest High School, 1700 State Highway 14, Wilson.

SUR: GPS control 100%. CSUR 100%. UAV-LiDAR acquired 1/15/26. Feature extraction 95%. Plan mapping 90%.

Aerial photo flown 5/12/26.

DSUR: U&D 30%.

PSUR: 28 certs.

PLAN: Osceola Industrial Access Connection Study adopted by MO 2024-039

RAILROAD INFO: RR Involvement - RR & crossing TBD once scope is determined 10/3/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

061863 East-West North Pulaski Connector P.E.

New

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								TBD			
TARGET DATE								SCHEDULED DATE: TBD			
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0060(91)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.

RAILROAD INFO: Possible RR Involvement depending on location & scope w/UP 10/30/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68, 71, & 72); AR Senate (13)

Other Federal-Aid & State Jobs

101140 Pocahontas Bypass (S)

New

(Randolph) (garver) (2.69 mi.) (Non-APHN) (Minor Collector) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	75%	15%	10%	5%			YES
TARGET DATE			Mar 26	Nov 25		Dec 26	Dec 27	SCHEDULED DATE: 09-2027 STIP FFY: 2027			
END DATE		Dec 23		Dec 25	Nov 23						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: New Location: 2-lane. Pavement type: Alternates.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9350(7)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

ENV: ENV CON (Garver). NA consultation letters to Tribes 7/27/23. ARS to SHPO 8/14/23, response 8/30/23. PI meeting 10/24/23 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. ID Staff Recommendation on Preferred Alt apprvd 2/16/24. CRS to SHPO 5/17/24, response 5/29/24. Draft EA to ID Staff Review 5/16/24. EA apprvd 6/6/24. Draft PA in review 6/6/24, ACHP response 6/24/24. Loc & Des Public Hearing 7/23/24 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. Executed PA signed 9/20/24 by SHPO, 10/2/24 by Osage, 10/18/24 by ARDOT, 10/26/24 by FHWA. PI meeting 6/10/25 4:30-6:30 pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. FONSI to FHWA 11/14/25, comments rcvd 11/26/25, resubmitted 12/4/25, apprvd 12/23/25.

LP: City will provide \$1.6M & accept ownership of Hwy. 90 from Hwy. 67 to the bypass, Hwy. 115 from Hwy. 90 to the bypass, and Hwy. 304, Sec. 1N. Resolution passed 6/14/22. M.O. 2022-082 passed 7/27/22. Agreement sent to City 9/12/22. Agreement rec'd from City 3/28/23 & Executed 4/6/23. Agreement ret'd to City 5/18/23. Supplemental Agreement to City 2/5/24. Supplemental Agreement executed 5/14/24.

SUR: Primary GPS control 100%. UAV-LiDAR acquired 3/20/23. Feature extraction 100%. Plan mapping 100%. Add'l CSUR 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/29/23. Add'l DSUR req'd 10/8/24 to Rdwy 1/8/25. Add'l UAV-LiDAR acquired 11/26/24. Plan mapping 100%. Feature extraction 100%.

PSUR: NTP to Con 6/23/23. PSUR to ROW 11/6/23. Add'l PSUR (41 certs) req'd 10/8/24 to ROW 12/30/24. Add'l PSUR req'd 11/06/25, 12/09/25 to ROW 12/15/25.

RDWY: (TW) Floodplain SP req'd. DSUR to RDWY 12/29/23. Traffic & Soils req 2/5/24. Mat rec'd 2/6/24. ENTP to CON 4/4/24. Early Coord Meeting held 5/16/24. Traffic rec'd 7/15/24. PI held 7/23/24. 30% Plans rec'd from CON 8/15/24. ROW reqm'ts to ROW 5/2/25. VE held 7/31/25. UTIL reqm'ts to ROW 9/5/25. RDWY Info to ENV 10/20/25. Interim EST to PM 3/6/26.

ROW: FEE - Plans 80% (45 trs.). Auth Rec'd 1/23/26.

UTIL: AUI 7/23/24, UFI 12/16/24. Funds Apprd 6/4/25.

BR: (SWP) Layout 15%.

RAILROAD INFO: No RR Involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Other Federal-Aid & State Jobs

061644 I-30 Overpass Str. & Apprs. (Saline Co.) (S)

CR

(Saline) (m.baker) (0.2 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	100%	10%	100%	NA	
TARGET DATE		Nov 22	May 23	Aug 23	Dec 22	Apr 24	Oct 24				
END DATE		Jul 22	Jul 23	Sep 23	Dec 22	Apr 24	Apr 26				

TYPE WORK: Replace one bridge.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPB-0062(58)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/22.

BRIDGE INFO: 03246 (85.06, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 6, 1963)

ENV: EPD. Env Constraints to RDWY 8/12/22. NA consultation letters to tribes 8/11/22. ARS to SHPO 11/22/22, response 12/1/22. VPI held 5/1-5/15/23. PIF to SHPO 4/18/23, response 4/28/23. T3CE apprvd 9/18/23. 2024

Acoustic Bat Survey Results: PESU likely.

SUR: CSUR 100%.

DSUR: NTP to Con 5/23/22. DSUR to Rdwy. 7/14/22.

PSUR: 5 certs. PSUR to ROW 12/1/22. ROW staking req'd (and tie mobile home) 11/21/23 to ROW 12/13/23.

RDWY: (MH) No Floodplain SP req'd. T.O. to CON 7/12/22. Traf & Mat req 7/12/22. DSUR rec'd 7/14/22. Early Coord Meeting held 8/11/22. FI req 8/16/22. DDD appr'd 8/22/22. 30% Plans rec'd from CON 10/25/22. 30% Plans rev'd & ret'd to CON 12/7/22. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 6/14/23. ROW & UTIL reqm'ts to ROW 7/11/23. 60% Plans rev'd & ret'd to CON 7/11/23. Loc & Des Doc appr'd 9/19/23.

ROW: Fee - Plans 90% (1 tr) Initial Auth Rec'd 9/26/23. 1 option & 1 paid. 1/1 PPO relo moved,

UTIL: AUI 8/10/22, UFI 8/2/23. Plans to 7 utils 12/15/23. Funds Apprd 12/12/24.

7/7 est rec'd, 6 no adj, 1/1 WO issued, 1/1 adj complete.

BR: (MCB) Layout 95%. Prelim. Info to Env. 8/22/22.

MAT: RV to RDWY 7/14/22. SI Submitted 4/18/24

RAILROAD INFO: No RR involvement 1/8/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (29); AR Senate (7)

061854 I-30 Overpass Deck Repl. (Scott Hamilton Dr.) (LR) (S)

CS

(Pulaski) (con) (Non-APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			5%	5%				0%		NA	
TARGET DATE											
END DATE											

TYPE WORK: Deck Replacement

WORK ZONE POLICY: Significant.

FAP NUMBER: STPB-0060(79)

BACKGROUND INFO: Project programmed on 3/27/24.

GENERAL: 5,300 ADT.

BRIDGE INFO: 03175 (87.11, Dk. Repl., NP, Deck 5, Super. 6, Sub. 5, 1961)

ENV: Env constraints to Rdwy 10/29/25.

RDWY: (MH) T.O. to CON 4/18/24.

RAILROAD INFO: No RR Involvement 4/10/24.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

Intersection Improvement Jobs

041013 Hwy. 10/Mt. Harmony Rd. Inters. Impvts. (Greenwood) (S)

Hwy. 10

(Sebastian) (tra) (APHN) (Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	10%	75%		5%	NA			
TARGET DATE			Feb 26	May 26		Dec 26	Aug 27				
END DATE		Jun 20			May 20						

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-9177(12)
BACKGROUND INFO: Project programmed on 8/25/25.
GENERAL: 6,800 ADT.
ENV: Tribal consultation letters sent 12/16/25. Env constraints to Rdwy 1/7/26.
SUR: DSUR and PSUR under 040762.
UTIL: AUI 2/27/2026
RAILROAD INFO: No RR involvement 9/3/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

050182 Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S)

Hwy. 14

(Stone) (coll) (APHN) (Minor Arterial) /IIP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	100%	25%	25%	NA	100%	20%	NA
TARGET DATE		Mar 08	Oct 08	Nov 08	Apr 08						
END DATE		Mar 08	Oct 08	Oct 08	Apr 08						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Signal & Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STP-0069(17)
BACKGROUND INFO: Project programmed on 6/23/06. Funding issues on 11/2/09.
GENERAL: 8,300 ADT.
ENV: Arch report apprvd by SHPO 12/13/07. Constraints to RDWY 4/8/08. RTA for 1 str to SHPO 5/1/08; str det not eligible 5/12/08. Addendum to arch report apprvd 10/28/08. T1 CE apprvd 10/31/08.
LP: ARDOT to handle design, Env, advertising, awarding bid & CENG. City to handle ROW & Util. PE deposit rec'd 7/27/06. Project placed on hold 11/24/09. Was scheduled for 2/2010.
SUR: DSUR by AHTD to RDWY 3/26/08. Add'l DSUR to Rdwy 6/13/08. CSUR 100%.
PSUR: (16 trs) PSUR to ROW 4/18/08. ROW staking complete.
RDWY: (ND) No floodplain SP reqd. Exist ROW rec'd 8/31/07. FI held 11/13/07. Est for inters redes to City 12/12/07. Add'l ROW needed. Stop WO issued 2/6/08. DSUR rec'd 3/26/08. Prelim prints to ROW & Env 4/7/08. Traf & Soil survey req 4/7/08. FI held 5/9/08. Add'l survey req 6/5/08. FI for traffic signals held w/ City 11/18/08. ROW & Util rqmts to ROW 10/23/08. Rdwy info to Env 10/22/08. FI held 8/27/09. Rev ROW & Util rqmts to ROW 10/15/09. Rev Rdwy info to Env 8/28/09.
ROW: City Handling ROW Acq. ROW Plans 90% (6 trs). Letter dated 4/28/09 from City stating they will acquire ROW by donation & relocate Utils. Rev donation docs to city 10/14/09.
UTIL: City Handling UTIL relo. Plans to City for 5 utils 5/19/09.
MAT: Soil Survey to Rdwy 7/10/08.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

Intersection Improvement Jobs

101189 Hwys. 18/139 Inters. Impvts. (Monette) (S)

Hwys. 18 & 139

(Craighead) (m.baker) (0.24 mi.) (NHS) (Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	NA	100%	NA		90%	
TARGET DATE		Dec 24	May 25	Aug 25	Jan 25		Feb 26	SCHEDULED DATE: 06-2026 STIP FFY: 2028			
END DATE		Feb 25	Aug 25	Aug 25	Jan 25		Jan 26				

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(107)

BACKGROUND INFO: Project programmed on 7/1/24.

GENERAL: 3,000-7,100 ADT.

ENV: Tribal consultation letters sent 9/10/24. Env. Constraints to RDWY 3/20/25. CR clearance to file 7/21/25. T1CE apprvd 8/7/25.

LP: Partnered w/ Craighead Co. County assumes ownership of & responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. Agreement executed 12/22/23. Executed Agreement ret'd to Co. 3/8/24. ARDOT to provide \$14.6M available to Co. to be used for partnering commitments; \$2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190.

SUR: CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 2/11/25.

PSUR: 22 certs. Notice to proceed 12/9/24. PSUR to ROW 1/16/25.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 2/11/25. T.O. to CON 4/22/25. Early Coord Meeting held 4/29/25. 30% Plans rec'd from CON 5/30/25. Prelim Layouts to ROW & ENV 6/2/25. 30% Plans rev'd & ret'd to CON 6/16/25. Traf & Mat req 6/16/25. Soil Survey req 6/16/25. Add'l Survey req 6/17/25. 60% Plans rec'd from CON 7/18/25. 60% Plans rev'd & ret'd to CON 8/6/25. ROW & UTIL reqm'ts to ROW 8/6/25. RDWY Info to ENV 9/17/25. PFI & TMP held 11/14/25. 90% Plans rec'd from CON 1/14/26. 90% Plans rev'd & ret'd to CON 2/10/26. Final Plans rec'd from CON 2/16/26. Final Plans rev'd & ret'd to CON 2/20/26. Rev Final Plans rec'd from CON 2/25/26.

UTIL: AUI 3/12/25, UFI 7/16/25; Plans to 8 utils 8/8/25; Funds Apprd 7/2/25.

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Intersection Improvement Jobs

090650 Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S)

Hwys. 23 & 62

(Carroll) (garver) (APHN) (Principal Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	35%	15%	NA	20%	NA	YES
TARGET DATE		Dec 21	Jun 22	Jul 25	Jan 22	Mar 26	Nov 26	SCHEDULED DATE: 07-2027 STIP FFY: 2025			
END DATE		Oct 21	Jul 22	Aug 25	Mar 22						

TYPE WORK: Construct a roundabout including pedestrian tunnel.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-TAPF-0008(47)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 5,800-7,100 ADT.

ENV: EA. Tribal consultation letters sent 6/14/21. ARS to SHPO 12/15/21. Constraints to ROW & RDWY 3/29/22. ARS addendum to SHPO 6/22/22, response 6/27/22. PIF to SHPO 7/20/22, response 7/22/22. PI held 11/15/22 4-7pm @ Eureka Springs Auditorium Lower Level, 36 S. Main St. Eureka Springs, AR 72632. T3CE apprvd 4/6/23. 2023 Bat Survey Results: No T&E species. IOM to ROW, RDWY & Planning. PIF addendum to SHPO 8/26/24, response 9/24/24. Draft EA to FHWA 12/18/24, apprvd 12/31/24. EA to State Clearinghouse 1/14/25. Loc & Des PH scheduled 4/3/25, 4:00-7:00pm @ First United Methodist Church, 195 Huntsville Rd., Eureka Springs. Draft FONSI to FHWA 6/27/24, resubmitted 7/29/25, apprvd 8/4/25. FONSI to State Clearhouse 8/15/25.

LP: City will contribute \$250K and fully pay for a pedestrian tunnel. Draft resolution sent to City 11/8/21. City resolution passed 11/22/21. M.O. 2022-020 passed 2/2/22. Agreement sent to the City 8/22/22. Agreement rec'd from the City 10/3/22. Agreement executed 10/20/22. Executed Agreement ret'd to the City 11/3/22. Supplemental Agreement sent to City 9/20/24. Supplemental Agreement executed 2/14/25. Awarded \$500K 2023 TAP funds toward the pedestrian tunnel. Landscaping to be included in a 2nd supplemental agreement which was sent to City 4/21/25. Second Supplemental agreement received 7/22/25 & executed.

SUR: Aerial photo flown 4/9/19. CSUR 100%. LiDAR acquired 6/22/21. Feature Extraction 100%. DSUR to Rdwy 10/29/21. Add'l DSUR req'd 3/2/22 to Rdwy 4/7/22.

PSUR: Add'l PSUR req'd 9/23/22 to ROW 10/18/22. ROW staking req'd 6/12/23 to ROW 6/27/23. Add'l PSUR req'd 11/20/25 to ROW 12/10/25. Add'l PSUR req'd 4/16/26 to ROW 4/28/26.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 10/29/21. T.O. to CON 1/25/22. Early Coord Meeting held 2/28/22. 30% Plans rec'd from CON 4/15/22. 30% Plans rev'd & ret'd to CON 5/18/22. ROW & UTIL req to ROW 7/1/22. FI req 7/1/22. 60% Plans rec'd from CON 7/1/22. 60% Plans rev'd & ret'd to CON 7/15/22. Traf & Mat req 7/15/22. Add'l survey req'd 9/23/22. Rdwy Info to Env 4/28/23. Interim Est to PM 6/12/24. Rev ROW & UTIL reqm'ts to ROW 3/17/25.

ROW: Plans by Garver 90% (11 trs). Initial Auth Rec'd 5/31/23. 11/11 apprs made & 10/11 apprs apprvd. 1 option & 1 paid. 0/3 Res, 0/9 Bus relos.

UTIL: UFI 5/17/22; Plans to 5 utils 9/28/22, Rev plans to 5 utils 9/23/25. Funds Apprd 9/20/22. 2/5 est rec'd; 1/5 WO issued. American Elec Power-est rec'd; Black Hills Energy-WO issued; AT&T, City of Eureka Springs (PE & Constr), Cox Comm-pending proposal

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Intersection Improvement Jobs

080688 Hwy. 25/Elliott Rd. Inters. Impvts. (Faulkner Co.) (S)

Hwy. 25

(Faulkner) (coll) (APHN) (Minor Arterial) /IIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	35%	15%	NA	100%	NA	
TARGET DATE		Dec 24	Mar 25	Dec 25	Jan 25	Aug 26	May 27	SCHEDULED DATE: 07-2028			
END DATE		Jan 25	Sep 25	Nov 25	Jan 25						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0023(62)

BACKGROUND INFO: Project programmed on 6/26/24.

GENERAL: 7,800 ADT.

ENV: Tribal consultation letters sent 2/25/25. Env constraints to Rdwy 3/6/25. ARS to SHPO 3/18/25, response 4/9/25. PI meeting 10/14/25, 4:30-6:30 pm @ Pleasant Valley Missionary Baptist Church, 676 AR-25, Greenbier. PIF to SHPO 10/3/25, response 10/16/25. T1CE apprvd 11/26/25. 2025 Bat Survey Results: PESU confirmed.

LP: Resolution executed 5/16/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/29/24. Agreement executed 5/20/24. Executed Agreement ret'd to County 6/28/24.

SUR: CSUR 100%. UAV-LiDAR acquired 10/17/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/8/25.

PSUR: ROW staking req'd 2/3/26 to ROW 2/12/26.

RDWY: (ND) Floodplain SP req'd. Early Coord Meeting held 2/25/25. Traffic & Materials req 4/3/25. Prelim Layouts to ROW & Materials 4/3/25. ROW & UTIL reqm'ts to ROW 9/3/25. RDWY Info to ENV 9/3/25.

ROW: Plans 90% (6 trs). Auth Rec'd 2/4/26; 5/6 apprs made & apprvd.

UTIL: AUI 11/27/24, UFI 7/31/25. Plans to 3 utils 9/9/25. Funds Apprd 6/6/25. 2/3 est rec'd. Entergy, Wooster Water (Constr&PE combined)-est rec'd; Windstream-pending proposals. HOLD ALL ACTIVITIES

MAT: SS to RDWY 6-10-25

RAILROAD INFO: No RR Involvement 6/28/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

080667 Hwys. 25/285 Inters. Impvts. (Wooster) (S)

Hwys. 25 & 285

(Faulkner) (APHN) (Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA	TBD		
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Construction of a Roundabout.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPUCS-C0VD(111); STPU-0023(65)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/21/22.

GENERAL: 7,800 ADT.

ENV: NA consultation letters to tribes 5/3/22, 5/27/25. Env constraints to Rdwy 10/29/25. CRS report to SHPO 11/13/25, response 11/19/25.

LP: City to request ARDOT to handle letting, awarding, and inspecting. Project awarded \$3M from STIP. Resolution executed 10/27/20. Agreement sent to City 3/8/21. Agreement rec'd from City 2/2/22. Agreement executed 3/14/22. Executed Agreement ret'd to City 3/14/22. Supplemental Agreement sent to City 2/6/23. Supplemental Agreement for feasibility study executed 2/7/23. Still waiting on the City to request that ARDOT handle some phases.

SUR: Aerial photo update flown 1/13/26.

RDWY: No Floodplain SP req'd.

UTIL: Entergy, Energy Transfer, Summit, Windstream, Wooster Water-pending proposals

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

101190 Hwy. 49/County Rd. 762 Inters. Impvts. (Brookland) (S)

Hwy. 49

(Craighead) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	35%	30%	NA		90%	
TARGET DATE		Dec 24	Jun 25	Dec 25	Jan 25	Nov 26	Feb 27	SCHEDULED DATE: 04-2027 STIP FFY: 2028			
END DATE		Jan 25	Sep 25	Dec 25	Nov 24						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(108)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/1/24.

GENERAL: 20,000 ADT.

ENV: Env constraints to Rdwy 5/29/25. Tribal consultation letters sent 8/26/25. PIF to SHPO 9/10/25, response 9/11/25.

PI meeting 11/13/25, 4:30-6:30 pm @ Brookland High School, 200 W School Street, Brookland. T1CE apprvd 12/15/25.

LP: Partnered w/ Craighead Co. County assumes ownership of & responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. Agreement executed 12/22/23. Executed Agreement ret'd to Co. 3/8/24. ARDOT to provide \$14.6M available to Co. to be used for partnering commitments; \$2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190.

SUR: CSUR 100%. UAV-LiDAR acquired 8/14/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 1/16/25. Add'l DSUR req'd 6/17/25 95%.

PSUR: 17 certs. PSUR to ROW 11/7/24. Add'l PSUR (1 cert.) req'd 1/6/26 to ROW 1/14/26.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 1/16/25. T.O. to CON 4/22/25. Early Coord Meeting held 4/29/25. 30%

Plans rec'd from CON 6/13/25. Prelim Layout to ROW & ENV 6/16/25. Traf & Mat req 6/16/25. Soil Survery req 6/16/25. 30% Plans rev'd & ret'd to CON 7/7/25. 60% Plans rec'd from CON 8/8/25. 60% Plans rev'd & ret'd to CON 8/22/25. Rev 60% Plans rec'd from CON 9/4/25. ROW & UTIL reqm'ts to ROW 9/5/25. RDWY Info to ENV 9/17/25. PFI & TMP held 11/14/25. 90% Plans rec'd from CON 1/22/26.

ROW: Plans 90% (13 trs). Auth Rec'd 2/4/26; 12/13 apprs made & apprvd.

UTIL: AUI 12/4/24, UFI 8/1/25. Plans to 5 utils 9/9/25. Funds Apprd 8/20/25. 3/3 est rec'd, 2 no adj, 1 Auth to bid, 1/3 WO issued. City of Brookland, 3E8 Broadband-no adj; AT&T(NR), City Water & Lights(auth to bid)-est rec'd; Craighead Elec & Fiber-WO issued

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Intersection Improvement Jobs

101136 Hwy. 49 & School St. Inters. Impvts. (Brookland) (S)

Hwy. 49

(Craighead) (coll) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%	75%	5%	10%	NA		30%	
TARGET DATE		Dec 24	Nov 25	Feb 26	Jan 25	Nov 26	Aug 27	STIP FFY: 2026			
END DATE		Nov 24	Dec 25		Feb 25						

CRITICAL NOTES: On hold due to City funding concerns

TYPE WORK: Intersection improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(104)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/20/24.

GENERAL: 20,000 ADT.

ENV: Tribal consultation letters sent 12/11/24. Env constraints to Rdwy & ROW 5/29/25. ARS to SHPO 6/27/25, response 7/10/25. PI meeting 11/13/25, 4:30-6:30 pm @ Brookland High School, 200 W School Street, Brookland. PIF to SHPO 2/19/26, response 2/23/26.

LP: Resolution executed 2/13/24. Agreement sent to City 6/27/24. Agreement rec'd from City 9/11/24. Agreement executed 9/19/24. Executed Agreement ret'd to City 10/14/24.

SUR: CSUR 100%. UAV-LiDAR acquired 8/14/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/1/24.

PSUR: NTP to Con 12/9/24. PSUR to ROW 2/21/25. Add'l PSUR (1add'l cert, 1 rev. cert.) req'd 4/16/26 to ROW 4/29/26.

RDWY: (ND) Floodplain SP req'd. Traffic, TMs, & FWD req 11/22/24. Early Coordination Meeting held 12/5/24. Prelim Layouts to ROW & ENV 5/23/25. Soil Survey req 5/23/25. PFI & TMP sched 11/14/25. ROW reqm'ts to ROW 12/23/25.

ROW: FEE - Plans 30% (8 trs).

UTIL: AUI 7/12/23, UFI 9/4/25. Funds Appvd 10/27/25. Stop Work per Mike Fugett for utility coordination 5/20/2026

RAILROAD INFO: No RR Involvement; UPRR #789155Y .2 miles east of location 3/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

101247 Hwy. 49/Christian Valley Dr. Inters. Impvts. (Jonesboro) (S)

Hwy. 49

(Craighead) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	65%		10%				NA			
TARGET DATE		Jun 26	Oct 26	Jan 27	Aug 26	Oct 27	Jul 28	SCHEDULED DATE: 09-2028			
END DATE											

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPLC-9227(106)

BACKGROUND INFO: Project programmed on 7/24/25.

GENERAL: 17,000 ADT.

ENV: Tribal consultation letters sent 2/2/26. Env constraints to Rdwy 3/2/26.

LP: Resolution executed 6/20/24. Agreement sent to City 12/6/24. Agreement rec'd from City 6/25/25. Agreement executed 7/10/25. Agreement ret'd to City 8/19/25.

SUR: CSUR 100%. UAV-LiDAR acquired 1/14/25. Feature extraction 95%. Plan mapping 80%.

RAILROAD INFO: No RR involvement 8/20/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Intersection Improvement Jobs

090708 Hwys. 59 & 72 Inters. Impvts. (Gravette) (S)

Hwys. 59 & 72

(Benton) (burns-mcd) (APHN) (Principal Arterial) /Attrib/IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	25%	15%	NA	100%	90%	
TARGET DATE		Mar 24	Jul 25	Feb 26	Jun 24	Oct 26	Oct 27	SCHEDULED DATE: 11-2027 STIP FFY: 2026			
END DATE		Mar 24	Jul 25	Mar 26	Oct 24						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0004(102)

BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/5/24.

GENERAL: 6,600-8,200 ADT.

ENV: Tribal consultation letters sent 7/1/24. ENV constraints to RDWY 12/11/24. ARS to SHPO 1/13/25, response 1/31/25. PI Meeting 4/29/25 4:30 - 6:30 pm @ Gravette Civic Center, 401 Charlotte St. SE, Gravette. PIF to SHPO 4/10/25, response 5/13/25. ARS addendum to SHPO 8/26/25, response 9/9/25. PIF addendum to SHPO 9/17/25, response 9/24/25. Draft 4(f) concurrence to Gravette Planning Dept. 11/20/25. De minimis 4(f) to FHWA 3/13/26, apprvd 3/18/26. PCE apprvd 3/25/26.

LP: Intersection Improvement Program Project. NWARPC Awarded \$1.0M in Attrib. funding 8/29/23. Resolution executed 2/28/23. Agreement sent to City 2/15/24. Agreement rec'd from City 2/28/24. Agreement executed 3/19/24. Executed Agreement ret'd to City 3/25/24.

SUR: DSUR to Rdwy 3/1/24.

PSUR: 14 certs. PSUR to Rdwy 10/3/24. Add'l PSUR req'd 2/17/25 to ROW 4/18/25.

RDWY: (ND) Traffic req 10/11/24. Traffic rec'd 10/24/24. Early Coord Meeting held 10/29/24. 30% Plans rec'd from CON 1/10/25. Prelim Layouts to ROW & ENV 1/13/25. Soil Survey req 1/13/25. 30% Plans rev'd & ret'd to CON 2/3/25. Soil Survey req 4/16/25. 50% Plans rec'd from CON 7/30/25. ROW & UTIL reqm'ts to ROW 7/31/25. 50% Plans rev'd & ret'd to CON 8/19/25. 60% Plans rec'd from CON 9/5/25. RDWY Info to ENV 8/19/25. 60% Plans rev'd & ret'd to CON 9/26/25. 90% Plans rec'd from CON 12/19/25. Interim Est to PM 1/6/26.

ROW: Plans 90% (est. 12 trs). Auth rec'd 5/14/26. 5/12 apprs made & apprvd.

UTIL: UFI 4/30/25. Plans to 6 utils 8/22/25. Funds Apprd 8/20/25. 1/6 est rec'd. Black Hills Energy-est rec'd; AT&T, Cox Com, Decatur Tele, Empire Electric, Gravette Water & Sewer-pending proposals.

MAT: SS to RDWY 4/15/25.

RAILROAD INFO: RR Involvement KCS tracks parallel 3/6/24. SP reqd, possible C&M depending on scope; 30% plans apprvd by RR 6/5/25; 50% plans to RR 8/1/25. 60% plans sent 9/9/25. 60% plans apprvd by CPKC 9/16/25. 90% plans sent 1/13/26. 90% plans apprvd by CPKC 3/11/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Intersection Improvement Jobs

101141 Hwys. 61/140 Inters. Impvts. (Osceola) (S)

Hwys. 61 & 140

(Mississippi) (hdr) (APHN) (Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	65%	45%	NA	100%	90%	
TARGET DATE		Oct 23	Jun 24	Aug 24		May 26	Dec 26	SCHEDULED DATE: 11-2026 STIP FFY: 2026			
END DATE		Nov 23	May 24	Feb 25	Nov 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9326(7)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 7,400-12,000 ADT.

ENV: Env constraints to Rdwy 3/27/24. Tribal consultation letters sent 2/28/24. PIF & ARS sent 8/5/24, response 8/27/24. PI meeting on 12/12/24 4:30-6:30pm, Osceola Community Center, 382 Country Club Rd., Osceola. T1CE apprvd 2/14/25.

LP: City to provide \$125K. Resolution to City 9/22/22. M.O. 2022-101 passed 11/2/22. Resolution resent to city 2/16/23. Resolution executed 8/21/23. Agreement sent to City 2/5/24. Agreement Rec'd from City 2/29/24. Agreement executed 3/13/24. Executed Agreement ret'd to City 3/20/24.

SUR: Aerial photo flown 3/15/23. UAV-LiDAR acquired 11/3/21 under 101134. CSUR 100%. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/9/23.

PSUR: PSUR to ROW 11/13/23. NTP to Con 11/9/23. Add'l PSUR (5 certs) req'd 9/20/24 100%. ROW staking req'd 7/14/25 to ROW 7/31/25.

RDWY: (ND) No Floodplain SP req'd. Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 11/9/23. T.O. to CON 1/8/24. Early Coord Meeting sched 2/27/24. 30% Plans rec'd from CON 3/8/24. Prelim Layouts to ROW & ENV 3/8/24. 30% Plans rev'd & ret'd to CON 3/26/24. Rev 30% Plans rec'd from CON 4/16/24 & 5/1/24. Rev 30% Plans rev'd & ret'd to CON 4/29/24 & 5/6/24. 60% Plans rec'd from CON 5/17/24. 60% Plans rev'd & ret'd to CON 5/28/24. ROW & UTIL reqm'ts to ROW 5/28/24. RDWY Info to ENV 6/10/24. Soil Survey rec'd 10/3/24. 90% Plans rec'd from CON 1/31/25. RUC req 1/20/26.

ROW: Plans 90% (10 trs). 1 Deleted. Auth Rec'd 2/28/25. 9/9 apprs made apprvd. 8 Options. 4 paid. 0/3 BUS relo moved.

UTIL: AUI/UFI 7/25/24; Plans to 6 utils 9/9/24, Funds Apprd 9/5/24. 5/5 est rec'd, 2/5 WO issued, 1 no involvement. Osceola Municipal Light & Power, Osceola Water & Sewer, Ritter-est rec'd; AT&T, Black Hills Corp-WO issued

MAT: SS to RDWY 10/2/24.

RAILROAD INFO: No RR Involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Intersection Improvement Jobs

080685 Hwy. 65 Inters. Impvts. (Greenbrier) (S)

Hwy. 65

(Faulkner) (garver) (NHS) (Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	15%	15%	NA	100%	60%	
TARGET DATE		Jul 23	Dec 25	Nov 24		Oct 26	Jun 27	SCHEDULED DATE: 08-2028 STIP FFY: 2026			
END DATE		Apr 23	Feb 26	Feb 25	Sep 23						

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0023(69)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

GENERAL: 28,000-30,000 ADT.

ENV: NA consultation letters to Tribes 1/10/24. ARS to SHPO 2/5/24, response 2/28/24. PIF to SHPO 9/20/24, response 10/16/24. PI meeting 12/10/24, 4-7 pm @ Greenbrier Church of Christ, 12 Wilson Farm Rd., Greenbrier.

T1CE apprvd 2/14/25.

LP: City will provide \$1.2M. MO 2022-066 passed 6/14/22. Resolution executed 1/3/23. Agreement to City 2/16/23.

Agreement rec'd from City 3/19/23. Agreement executed 3/21/23. Executed Agreement ret'd to City 3/30/23. 7/25/25: LPA provided updated let date to the Mayor.

SUR: CSUR 100%. UAV-LiDAR acquired 12/15/22. Feature extraction 100%. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to Rdwy 4/21/23. Add'l DSUR req'd 5/30/24 to Rdwy 7/16/24.

PSUR: 61 certs. NTP to Con 5/24/23. PSUR to ROW 9/21/23. Add'l PSUR (subdivision points) req'd 3/18/25 to ROW 4/16/25. Add'l PSUR (3 certs) req'd 5/14/25 to ROW 5/28/25.

RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 4/21/23. Traf, TMs, & Mat req 4/25/23. Soil Survey req 5/11/23. Early Coord Meeting held 6/6/23. T.O. to CON 2/13/24. 45% Plans rec'd from CON 5/31/24. 45% Plans rev'd & ret'd to CON 6/12/24. Add'l Survey req 6/17/24. Add'l Survey rec'd 7/16/24. 60% Plans rec'd from CON 8/28/24. ROW & UTIL reqm'ts to ROW 9/5/24. PFI req 9/5/24. 60% Plans rev'd & ret'd to CON 9/26/24. RDWY Info to ENV 10/4/24. Rev ROW & UTIL reqm'ts to ROW 2/10/25 & 4/24/25. Rev 30% Plans rec'd from CON 11/03/25. Rev 30% Plans rev'd & ret'd to CON 11/12/25. Rev ROW & UTIL reqm'ts to ROW 2/18/26. Rev 60% rec'd from CON 2/20/26. Rev 60% Plans rev'd & ret'd to CON 3/5/26.

ROW: FEE - Plans 80% (33 trs). Auth Rec'd 3/4/25.

UTIL: AUI 4/25/24, UFI 7/30/24. Plans to 8 utils 10/2/24, Rev plans to utils 6/18/25, 3/5/26. Funds Apprd 9/17/24. 1/8 est rec'd. Dirt Moves-est rec'd

MAT: SS to RDWY 11/6/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

080633 Hwy. 65B/Robins St. Signal (Conway) (S)

Hwy. 65B

(Faulkner) (tra) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	90%	90%	NA	100%	90%	
TARGET DATE		Oct 20	Jan 21	Feb 21		May 25	May 25	STIP FFY: 2025			
END DATE		Jun 20	Feb 21	Apr 21	Jan 21						

TYPE WORK: Traffic signal upgrade.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPC-STPLC-9095(39)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/24/19.

GENERAL: 14,000 ADT.

ENV: Env constraints to ROW & RDWY 7/13/20. Tribal consultation letters sent 1/7/21. ARS to SHPO 3/16/21, response 3/18/21. PIF to SHPO 3/19/21. T3CE apprvd 4/22/21. CR clearance memo to file 3/27/23.

LP: Requested PE deposit of \$35,000 on 11/15/19. Rec'd PE deposit 12/11/19. Resolution & Agreement sent to City 11/18/24. Resolution Executed 12/10/24. Agreement rec'd from City 6/10/25. Agreement executed 7/10/25.

SUR: Aerial photo flown 12/26/19. CSUR 100%. DSUR to Rdwy 6/17/20.

PSUR: 2 certs. PSUR to ROW 1/7/21. Add'l PSUR (certs 3-8) req'd 8/20/21 to ROW 9/14/21. ROW staking req'd 6/30/22 to ROW 7/14/22.

RDWY: DSUR rec'd 6/17/20. Early Coord Meeting held 6/25/20. Prelim Layouts to ROW & ENV 6/26/20. Traf, FWDs & Soil Survey req 6/26/20. Prelim Layouts to RR Coord 6/26/20. Preemption Calc's to RR Coord 11/12/20. Interim Cost Est to PM 2/19/21. ROW & UTIL reqm'ts to ROW 2/26/21. RDWY Info to ENV 2/26/21. Loc & Des Doc apprvd 4/27/21. RUC req 9/30/22. FFI req 10/21/22. Plans to EST 10/21/22. Plans to RR Coord 10/21/22. FFI held 11/2/22. Signed preemption req form to RR Coord 10/13/23. Plans to EST 12/18/23.

ROW: Fee - Garver Plans 90% (7 trs). Auth Rec'd 1/3/23. 7/7 apprs made & apprvd. 7 Options & 6 paid.

UTIL: AUI/UFI 3/4/01. Plans to 4 utils 3/10/21. 4/4 ests rec'd, 2/2 WO issued, 2 no conflict., 1/2 adj complete. Conway Corp, Summit-no conflict; AT&T-WO issued; Windstream-adj complete

MAT: Soil Survey %AC to Rdwy 6/29/20.

RAILROAD INFO: RR involvement at UPRR DOT 434231H 4/11/22. Final plans apprvd 1/30/24; C&M agmnt on hold - UP wants road authority responsible for crossing maint costs - waiting for confirmation from City 11/12/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (56 & 57); AR Senate (17)

050543 Hwys. 67B/367 Inters. Impvts. (Beebe) (S)

Hwys. 67 & 367

(White) (APHN) (Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPSC-9030(3)

BACKGROUND INFO: Project programmed on 12/18/25.

GENERAL: 9,200-10,000 ADT.

ENV: Tribal consultation letters sent 1/7/26. Env constraints to Rdwy 2/13/26.

SUR: Aerial photo flown 1/13/26, 5/12/26.

RAILROAD INFO: No RR involvement 12/22/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (59); AR Senate (18)

Intersection Improvement Jobs

110870 Hwy. 77/L H Polk Dr. Inters. Impvts. (Marion) (S)

Hwy. 77

(Crittenden) (tra) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%			5%	NA			
TARGET DATE		May 26	Nov 26	Feb 27	Jun 26	Oct 27	Jun 28	SCHEDULED DATE: 07-2028			
END DATE		May 26									

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPF-9278(15)

BACKGROUND INFO: Project programmed on 4/7/25.

GENERAL: 14,000 ADT.

ENV: Env constraints to Rdwy 10/16/25.

SUR: CSUR 100%. UAV-LiDAR acquired 12/15/25. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 5/8/26.

UTIL: AUI 4/9/2026

RAILROAD INFO: No RR Involvement 5/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

070632 Hwys. 79/79B/278 Inters. Impvts. (S)

Hwys. 79, 79B & 278

(Ouachita) (fre) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		10%				NA			
TARGET DATE		Aug 25	Jul 26	Jan 27	Apr 27	Aug 26	Jan 28	Oct 28	SCHEDULED DATE: 01-2029		
END DATE											

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: HSIP-0052(39)

BACKGROUND INFO: Project programmed on 4/11/25.

GENERAL: 6,500 ADT.

ENV: Tribal consultation letters sent 7/31/25. Env. constraints to Rdwy 11/3/25.

SUR: CSUR 100%. Aerial photo flown 9/8/25.

RDWY: (MH)

RAILROAD INFO: No RR Involvement 5/2/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

Intersection Improvement Jobs

070634 Hwys. 79/203 Inters. Impvts. (Bearden) (S)

Hwys. 79 & 203

(Ouachita) (art) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%				NA			
TARGET DATE	May 26	Sep 26	Jan 27	Apr 27	Oct 26	Jan 28	Oct 28				
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0052(40)
BACKGROUND INFO: Project programmed on 12/17/25.
GENERAL: 960-3,600 ADT.
ENV: Tribal consultation letters sent 2/5/26. Env constraints to Rdwy 3/2/26.
RDWY: (TW)
RAILROAD INFO: No RR involvement 12/22/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

020844 Hwys. 82/425/52 Inters. Impvts. (Ashley Co.) (S)

Hwys. 82, 425 & 52

(Ashley) (garver) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	5%	75%		10%	TBD			
TARGET DATE		Nov 25	Apr 26	Jul 26	Jan 26	Mar 27	Nov 27	SCHEDULED DATE: 11-2027			
END DATE	Aug 25	Dec 25			Mar 26						

TYPE WORK: Roundabout
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: ACHSIP-0002(54)
BACKGROUND INFO: Project programmed on 9/15/25.
GENERAL: 160-4,400 ADT. Project programmed by Commission Minute Order 2025-056.
ENV: Tribal consultation sent 12/16/25. PI meeting 3/31/26 4:30-6:30 pm @ First Baptist Church, 203 East Parker St, Hamburg, AR 71646.
SUR: CSUR 100%. UAV-LiDAR acquired 11/4/25. Feature extraction 100%. Plan Mapping 100%. DSUR to Rdwy 12/11/25.
PSUR: 7 certs. PSUR to ROW 3/3/26.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 12/11/25. Early Coord Meeting held 12/11/25. 30% Plans rec'd from CON 1/16/26. 30% Plans rev'd & ret'd to CON 1/22/26. Traffic, ADT, Soil Survey, & FWD req 2/3/26. Interim Est to PM 5/18/26.
UTIL: AUI 11/5/25; Funds Apprvd 11/25/25. All utils pending proposals.
RAILROAD INFO: No RR involvement 9/22/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Intersection Improvement Jobs

061768 Hwy. 100/Counts Massie Rd. Inters. Impvts. (NLR) (S)

Hwy. 100

(Pulaski) (garver) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	50%	75%	15%	10%	NA	100%	60%	
TARGET DATE	Feb 26	Oct 23	Jun 26	Sep 26		May 27	Jan 28	STIP FFY: 2025			
END DATE	Mar 26	Oct 23			Dec 23						

TYPE WORK: Construct a westbound right-turn lane

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9315(67)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.

ENV: Tribal consultation letters sent 4/18/23. PIF to SHPO 7/12/24, response 8/1/24.

SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/16/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/31/23.

DSUR: U&D 100%.

PSUR: 29 certs. PSUR to ROW 12/19/23.

RDWY: (ND) Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 10/31/23. T.O. to CON 2/13/24. 30% Plans rec'd from CON 4/15/24. 30% Plans rev'd & ret'd to CON 5/10/24. 60% Plans rec'd from CON 6/18/24. PFI req 6/28/24. ROW & UTIL reqm'ts to ROW 6/28/24.

ROW: FEE - Plans 85% (7 trs).

UTIL: AUI/UFI 10/26/23. Funds Apprvd 5/14/2026.

MAT: SS to RDWY 11/6/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

Facility Jobs

061763 ARDOT Central Office Properties Modifications (S)

I-30

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		100%	75%	NA	NA	NA		NA	
TARGET DATE											
END DATE			Aug 22	Oct 24							

TYPE WORK: Property modifications for former Harley Davidson dealership & adjacent property.

WORK ZONE POLICY: Non-Significant.

BACKGROUND INFO: Project programmed on 5/20/22.

ENV: CR clearance to file 7/5/22. Env clearance apprvd 8/12/22.

SUR: Aerial LiDAR acquired 11/22/23, 11/29/23. Updated DSUR to Con 11/15/24.

PSUR: NTP to Con 7/18/24. 14 certs. PSUR complete 10/22/24. Econolodge property description to ROW 5/13/25.

RDWY: No Floodplain SP req'd.

UTIL: AUI 9/27/24

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

040086 Alma Weigh Station Reconstruction (S)

I-40

(Crawford) (benham) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	NA	NA	TBD	100%	NA
TARGET DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					
END DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					

TYPE WORK: Pavement type: Asphalt and Concrete

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0017(63)

BACKGROUND INFO: Project programmed on 3/14/90. Scope changed on 7/17/12. Funding issues on 5/11/15.

GENERAL: 44,000 ADT. No responsive bids rec'd 9/17/14. Split out construction of virtual weigh station to job 040694.

ENV: Consultation from FHWA to Osage, Keetoowah, Quapaw, Tunica-Biloxi, Choctaw, Cherokee & Caddo 4/18/14. PIF to SHPO 5/13/14, apprvd 5/14/14. Env clearance 6/9/14.

SUR: Aerial photography flown 10/19/12; 12/21/12. ORTHO to CON 1/17/13.

DSUR: Photogrammetry 100%. CSUR 100%. U & D Survey 100%. Partial DSUR to CON 3/29/13. DSUR to CON 6/25/13; 9/27/13; 11/15/13. Add'l DSUR (req'd 6/27/14) in progress.

PSUR: PSUR (existing ROW) to CON 2/6/13.(6 Trs) PSUR to ROW 7/16/14.

RDWY: No Floodplain SP req'd. WO issued to CON 11/29/12. Kick-off meeting held 1/30/13. 60% rec'd from CON 11/4/13. 60% Plans rev'd & ret'd to CON 11/20/13. 90% Plans rec'd from CON 5/2/14. 90% plans rev'd & ret'd to CON 5/7/14. Rev 90% Plans rec'd from CON 5/27/14. Rev 90% Plans rev'd & ret'd to CON 5/29/14. Final Plans rec'd 6/17/14, 10/23/14, 11/10/14, 1/21/15, & 4/17/15. Final Plans rev'd & ret'd 6/23/14 & 1/30/15. Plans to ADEQ 8/15/14. TMP to Master File 8/20/14. Rev Final Plans rec'd from CON 12/7/15 & 7/1/16.

ROW: (1 tr) Allot to acquire rec'd 8/27/14. 1/1 apprs made & 1/1 apprs apprvd. 1 option & 1 paid;

UTIL: Plans to 8 utils 6/9/14 to confirm no adjustment.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Facility Jobs

030581 Lafayette Co. Area Headquarters (Lewisville) (S)

Hwy. 29

(Lafayette)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%		100%	NA	NA	TBD	NA	
					Aug 22					

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 2/18/22.
ROW: Auth Rec'd 5/27/22. 1 Option & 1 Paid.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

080710 Perry Co. Area Headquarters (Perryville) (S)

Hwy. 60

(Perry)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			5%	65%	100%	NA	NA		NA	
					Apr 24					

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/22/23.
GENERAL: Programmed by Commission Minute Order 2023-013.
SUR: CSUR IP. GPS CTL only 100%.
PSUR: Staking req'd 6/23/25 to D8 7/7/25.
ROW: Auth rec'd 5/2/23. Funding Rec'd 7/6/23. 1 option & 1 paid.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

050494 White Co. Area Headquarters (Bald Knob) (S)

Hwy. 167

(White)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
			90%	75%	100%	NA	NA		NA	
				Sep 23	Jun 24					

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/22/23.
GENERAL: Project programmed by Commission Minute Order 2023-012.
ENV: Tribal consultation letters 3/27/24. PIF to SHPO 4/24/24, response 5/14/24. Env Clearance Doc 5/22/24.
SUR: -
PSUR: PSUR to ROW 9/15/23. PSUR to ROW for new location 1/11/24.
ROW: Auth rec'd 7/6/23. 1/1 apprs made & apprvd. 1 option & 1 paid.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

Facility Jobs

061752 District 6 Headquarters (Little Rock) (S)

Hwy. 338

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		90%		95%	100%	100%	NA	NA	TBD	NA	
TARGET DATE											
END DATE			Sep 25	Oct 21	Jan 22						

TYPE WORK: Construction of a new District Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 5/12/21.
ENV: Tribal consultation letters sent 8/9/21. ARS to SHPO 6/3/25, response 6/25/25. CRS Report to SHPO 7/22/25, response 7/31/25. CR clearance to file 1/14/26. NW23 permit to USACE 3/4/26.
SUR: CSUR 100%. Aerial LiDAR acquired 4/7/22. Feature Extraction 100%.
DSUR: U&D 25%.
PSUR: PSUR to ROW 10/11/21.
ROW: Auth Rec'd 9/20/2021. 1 Option & 1 Paid
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

061942 Arkansas Highway Police Training Facility (S)

Hwy. 338

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%		NA					
TARGET DATE											
END DATE											

TYPE WORK: Construct a new Arkansas Highway Police Training Facility
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/9/26.
ENV: CR clearance to file 5/12/26.
RAILROAD INFO: No RR involvement 4/17/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Facility Jobs

020833 Ashley Co. Area Headquarters (S)

New

(Ashley)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%	75%	40%					
TARGET DATE											
END DATE				Mar 26							

TYPE WORK: Construct a new Area Headquarters
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/11/25.
GENERAL: Project programmed by Commission Minute Order 2024-81.
ENV: Env Doc apprvd 11/6/25.
SUR: -
PSUR: PSUR to ROW 6/17/25 for site not selected. PSUR on new site to ROW 3/23/26.
ROW: 1/1 Apprs made & apprvd.
RAILROAD INFO: No RR Involvement 5/6/25.
LEGISLATIVE DISTRICTS: -

070626 R.E. Office 73 (Clark Co.) (S)

New

(Clark)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%	100%	100%					
TARGET DATE											
END DATE				Aug 25							

TYPE WORK: Construct a new resident engineer office
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/11/25.
GENERAL: Project programmed by Commission Minute Order 2025-013.
SUR: -
PSUR: PSUR to ROW 8/28/25.
ROW: Auth Rec'd 6/12/2025. 1/1 Apprs made & apprvd. 1 Option & 1 Paid.
RAILROAD INFO: No RR Involvement 5/6/25.
LEGISLATIVE DISTRICTS: -

110877 Crittenden Co. Area Headquarters 1 (S)

(Crittenden) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Construct a new Area Headquarters
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 10/3/25.
GENERAL: Project programmed by Commission Minute Order 2024-81.
RAILROAD INFO: No RR involvement 10/9/25.
LEGISLATIVE DISTRICTS: -

Pavement Preservation Jobs

110775 Hwy. 318 – Hwy. 49 (S) Hwy. 1

(Phillips) (dist) (2.71 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(36)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-2,400 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110853 Hwy. 1B – South (S) Hwy. 1

(Lee & St. Francis) (6.23 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 3,800-4,200 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (9)

110780 Hwy. 306 – Hwy. 64 (S) Hwy. 1

(Cross & St. Francis) (dist) (8.59 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1968(2)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 7,500-22,000 ADT.

RAILROAD INFO: RR involvement at UPRR 437671J - MP 332.80 Memphis Sub, SP & MCL Rqd 9/23/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110852 Cherry Valley – Poinsett Co. Line (S) Hwy. 1

(Cross) (2.04 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

050507 N. of Hwy. 14 – Baxter Co. Line (S) Hwy. 5

(Izard & Stone) (19.72 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Thin Overlay (1")

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,500-1,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR Coord MNA DOT# 438931D - SP/possible MCL 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23 & 24)

090734 Hwys. 5, 5S & 178 Impvts. (Baxter Co.) (S) Hwys. 5 & 178

(Baxter) (5.47 mi.) (NHS) (Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwys. 5, 5S, 178 Sec. 3

LM 3.98-4.266 & 178 Sec. 3 LM 4.489-5.003); 2" Overlay

(Hwy. 178 Sec. 3 LM 4.266-4.489); Level Up & 2" Overlay (Hwy. 178 Sec. 4)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 320-9,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (26)

070554 Hwy. 167 – Hwy. 7B (S) Hwy. 7

(Union) (dist) (6.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	90%	50%	5%	

TYPE WORK: 1.5" Overlay (LM 0.00-2.663); 2" Overlay

(LM 2.663-6.206)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0070(48)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 5,300-9,800 ADT.

ENV: CR clearance to file 8/30/22.

RDWY: T.O. to CON 10/21/21. 90% Plans to Garver 12/17/21. Traf & RUC 5/4/22.

Transitioned from CON to Dist 7/17/24.

RAILROAD INFO: RR involvement at UPRR Over 425797G, MP 488.78, EI

Dorado Sub., Union Co. At-Grade 438910K, (EI Dorado Chemical - EDC) MP

488.50, 12/11/21. SP & MCL rqd. 12/7/21 SP to RDWY, PM, Const. & Dist. Will

resend SP & MCL closer to LET 3/12/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 97); AR Senate (2)

A60063 Hwy. 7 Impvts. (Hot Springs) (S) Hwy. 7

(Garland) (5.88 mi.) (NHS) (Urban Principal Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 06-2026
		100%	100%	

TYPE WORK: 2" Mill & 2" Overlay

FAP NUMBER: STPSC-9210(62)

BACKGROUND INFO: Project programmed on 4/10/26.

GENERAL: 12,000-31,000 ADT. IOM 4/10/2026 - Project supersedes Job 061877.

ENV: CR clearance to file 4/3/26, 4/14/26. PCE apprvd 4/28/26.

RAILROAD INFO: RR involvement AKMD DOT# 437767Y SP/possible MCL

11/5/25. Only AKMD SP rqd 3/18/26. SP sent, RR coord complete 4/20/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 91); AR Senate (6)

080696 Garland Co. Line – Yell Co. Line (S) Hwy. 7

(Perry) (dist) (21.81 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0053(41)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 840-1,200 ADT.

RAILROAD INFO: No RR involvement 6/23/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

080742 Dover – North (S) Hwy. 7

(Pope) (14.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 790-11,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (44 & 45); AR Senate (25)

Pavement Preservation Jobs

090731 Hwy. 43 – Hwy. 65 (Harrison) (S) Hwys. 7 & 65

(Boone) (1.55 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,100-9,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

070555 Hwy. 7B Impvts. (Smackover) (S) Hwy. 7B

(Union) (dist) (5.54 mi.) (Non-APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0070(56)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 930-3,100 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

040974 Hwy. 71 – East (S) Hwy. 8

(Polk) (15 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-0.57); Level Up & Chip Seal (LM 0.57-15.0)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 780-6,100 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (86 & 86); AR Senate (5 & 5)

070533 Pike Co. Line – Hwy. 53 (S) Hwy. 8

(Clark) (dist) (12.81 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 0-1.56); 1" Level Up & UTBWC (LM 1.56-12.809)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(57)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-3,300 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070606 W. of Hwy. 53 – I-30 (S) Hwy. 8

(Clark) (13.58 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,200-4,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 90); AR Senate (3)

070559 E. of Manning – Hwy. 9 (S) Hwy. 8

(Dallas) (dist) (9.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0020(34)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 210 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070577 Fordyce – Bradley Co. Line (S) Hwy. 8

(Cahoun, Cleveland & Dallas) (dist) (18.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: UTBWC (Sec. 8 & 9); Level Up & UTBWC (Sec. 10)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0076(363)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-1,900 ADT.

ENV: CR clearance to file 10/16/25.

RAILROAD INFO: RR involvement at UPRR 790221F, MP 306.90, Pine Bluff Sub. SP & MCL rqd 10/31/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070611 Hwys. 8 & 63B Impvts. (Bradley Co.) (S) Hwys. 8 & 63

(Bradley) (9.34 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 63B); 1" Level Up & UTBWC (Hwy. 8)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,400-3,700 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at AKMD RR DOT 441411X. SP rqd 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 96); AR Senate (1)

080736 Hwy. 10 – Hwy. 300 (S) Hwy. 9

(Perry) (8.66 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,300-4,300 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

080738 S. of Center Ridge – Hwy. 65 (S) Hwy. 9

(Conway & Van Buren) (14.96 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,500-3,300 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (42 & 43); AR Senate (24 & 25)

Pavement Preservation Jobs

050473 Stone Co. Line – Brandenburg (S) Hwy. 9

(Izard) (dist) (8.1 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Overlay & 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(35)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 260-900 ADT.

RAILROAD INFO: RR involvement at MNA DOT 443532C MP 324.75 Cotter Sub

(RR under). SP rqd, possible MCL.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050479 Hwy. 62 – Hwy. 395 (Salem) (S) Hwy. 9

(Fulton) (dist) (1.22 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0025(27)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,200-4,900 ADT.

RAILROAD INFO: No RR involvement 1/8/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

050511 Hwy. 395 – Hwy. 63 (S) Hwy. 9

(Fulton) (18.62 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,100-2,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

040973 Oklahoma State Line – Greenwood (Sel. Secs.) (S) Hwy. 10

(Sebastian) (10.53 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 0); 2" Overlay

(Sec. 1)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,500-6,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (3, 3, 4, & 4); AR House (47 & 47); AR Senate (5, 5, 26, & 26)

080717 Hwys. 10 & 217 Impvts. (Sel. Secs.) (S) Hwys. 10 & 217

(Logan) (dist) (8.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0042(22)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 790-9,800 ADT. IOM 9/13/23- Project Supersedes 040928

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

A80043 Logan Co. Line – W. of Ola (S) Hwy. 10

(Yell) (dist) (28.7 mi.) (APHN) (Minor Arterial) /STBGP/FLAP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	50%	100%	NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 3 & Sec. 4 LM

0.0-2.175); Level Up & 2" Overlay (Sec. 4 LM

2.175-8.679)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0075(60)

BACKGROUND INFO: Project programmed on 9/2/25.

GENERAL: 1,300-6,200 ADT. IOM 9/2/25-Project supersedes 080699

ENV: CR clearance to file 11/6/25. T1CE apprvd 11/18/25.

LP: Awarded FLAP \$5,700,000.

RAILROAD INFO: No RR Involvement 7/25/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (52 & 54); AR Senate (5)

061866 Hwy. 70 – Hwy. 38 (Sel. Secs.) (S) Hwys. 11 & 63

(Prairie) (13.49 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,900-4,500 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

090686 SW Artillery Rd. – SW Wheatgrass Blvd. (Bentonville) (S) Hwy. 12

(Benton) (dist) (4.24 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-9036(31)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 8,600-18,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 14); AR Senate (33)

061659 Jefferson Co. Line – I-40 (S) Hwy. 13

(Lonoke) (dist) (22.57 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Rut Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0043(53)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 11/21/25.

GENERAL: 470-4,900 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (61 & 66); AR Senate (8 & 10)

061870 Hwy. 38 – White Co. Line (S) Hwy. 13

(Prairie) (5.93 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 3" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 280-790 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59 & 60); AR Senate (10 & 18)

Pavement Preservation Jobs

050481 Stone Co. Line – Hwy. 25 (S) Hwy. 14

(Independence) (dist) (6.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0032(45)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 1,500 ADT.
 RAILROAD INFO: No RR involvement 1/8/24
 LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

050482 Hwy. 167 – Hwy. 122 (S) Hwy. 14

(Independence) (dist) (15.35 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Mill & 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0032(46)
 BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
 GENERAL: 2,000-3,000 ADT.
 RAILROAD INFO: No RR involvement 1/8/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (39 & 40); AR Senate (22)

101152 Jackson Co. Line – East (S) Hwy. 14

(Poinsett) (dist) (2.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: Level Up & 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0056(72)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 2,600 ADT.
 ENV: CR clearance to file 3/5/25.
 RAILROAD INFO: No RR involvement 7/18/24
 LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101202 Hwy. 14 Impvts. (Poinsett Co.) (S) Hwy. 14

(Poinsett) (5.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,600 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR involvement at UPRR DOT 787813M. SP & MCL reqd 11/4/25.
 LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101199 Hwy. 140 – I-55 (S) Hwy. 14

(Mississippi & Poinsett) (11.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 790-1,400 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/4/25.
 LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 36); AR Senate (19)

020749 Hwy. 31 – North (S) Hwy. 15

(Jefferson) (dist) (3.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: 1.5" Level up & 1.5" Overlay; 2' shoulders
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0035(70)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 1,300 ADT.
 ENV: CR clearance letter to SHPO 7/13/23, response 8/8/23.
 RAILROAD INFO: No RR involvement 7/3/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

040969 Hwy. 112 – I-49 (Fayetteville) (S) Hwy. 16

(Washington) (1.3 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 19,000-24,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/3/25.
 LEGISLATIVE DISTRICTS: US House (3); AR House (22); AR Senate (30)

040972 Judge Cummings Rd. – School Ave. (Fayetteville) (S) Hwys. 16 & 265

(Washington) (2.65 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 16); Level Up & 2" Overlay; 2' Shoulders (Hwy. 265)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,200-13,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR Involvement A&M DOT# 667203Y, SP reqd. 11/4/25.
 LEGISLATIVE DISTRICTS: US House (3); AR House (21, 22, & 23); AR Senate (30, 30, 35, & 35)

040981 Fayetteville – East (S) Hwy. 16

(Washington) (8.96 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Level Up & UTBWC
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,100-16,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/4/25.
 LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 25); AR Senate (29 & 30)

012528 S. of Elkins – Combs (S) Hwy. 16

(Madison & Washington) (14.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 1,000-2,100 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/6/25.
 LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 29)

Pavement Preservation Jobs

050508 Faulkner Co. Line – Pangburn (Sel. Secs.) (S) Hwy. 16, 25 & 124

(Clebume & White) (24.21 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwys. 25 & 124); Thin Overlay (1") (Hwy. 16)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,000-8,500 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (40 & 41); AR Senate (18)

110843 Hwys. 17 & 38 Impvts. (Woodruff Co.) (S) Hwy. 17 & 38

(Woodruff) (6.21 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 230-250 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

050484 Diaz – Newport (S) Hwy. 17, 18, 18S & 980

(Jackson) (dist) (6.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Overlay, 2' shoulders (Hwy. 17); Level Up & UTBWC (Hwy. 18, 18S & 980)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0034(60)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 420-5,100 ADT.

RAILROAD INFO: RR involvement at UP own (BNSF/ATK lease) DOT# 438595W (SP's/MCL - possible C&M if 2' shoulders are added to this crossing); UP SP & MCL for DOT# 438646E, 438648T, & 438902T.

LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

101195 Monette – Mississippi Co. Line (S) Hwy. 18

(Craighead) (5.03 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 7,100-8,700 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

101204 Hwys. 18, 151 & 312 Impvts. (Mississippi Co.) (S) Hwy. 18, 151 & 312

(Mississippi) (8.91 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 151); UTBWC

(Hwy. 18 Sec. 7 LM 0-1.314); 1" Level Up & UTBWC

(Hwy. 18 Sec. 7 LM 6.385-9.089); 1" Level Up & 2" Overlay (Hwy. 312)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,300-13,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at BNSF RR DOT 665955R, NYAR DOT's 923686K & 926387F. SP rpd 11/05/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

030641 Hwy. 29 – Delight (S) Hwy. 19

(Pike) (4.34 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 790-1,200 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

090689 Berryville – Indian Creek (S) Hwy. 21

(Carroll) (dist) (7.22 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9037(4)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,100-5,700 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

090611 Indian Creek – Missouri State Line (S) Hwy. 21

(Carroll) (dist) (9.69 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 2" Overlay; Leveling; 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPR-0008(50)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,300-2,100 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

012485 Hwy. 41 – Hwy. 22 (S) Hwy. 23

(Franklin & Logan) (dist) (6.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2442(4)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,800-2,000 ADT. IOM 9/13/23- Project Supersedes 040930

RAILROAD INFO: No RR involvement 6/20/23

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

012526 Hwy. 22 – S. of Hwy. 309 (S) Hwy. 23

(Franklin & Logan) (11.21 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 5); UTBWC (Sec.

6)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,800-4,600 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Pavement Preservation Jobs

040979 Hwys. 23 & 96 Impvts. (Franklin Co.) (S) Hwys. 23 & 96

(Franklin) (3.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 23); 2" Mill & 2"

Overlay; 2' Shoulders (Hwy. 96)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,700-2,900 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

090690 Madison Co. Line – Hwy. 62 (S) Hwy. 23

(Carroll) (dist) (7.3 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: HIR & UTBWC (LM 0-1.173); Level Up & UTBWC (LM 1.173-7.302)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0008(53)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,900-5,800 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

030572 Hwy. 53 – Ouachita Co. Line (S) Hwy. 24

(Nevada) (dist) (7.11 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0050(40)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,100-1,200 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070550 Nevada Co. Line – Chidester (S) Hwy. 24

(Ouachita) (dist) (5.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Thin overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0052(31)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.

GENERAL: 1,100-1,600 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070610 Hwys. 24 & 278B Impvts. (Ouachita Co.) (S) Hwys. 24 & 278

(Ouachita) (13.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Level Up & UTBWC (Hwy. 24); 2" Mill & 2" Overlay (Hwy. 278B)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,600-6,900 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

030579 Murfreesboro – Delight (S) Hwy. 26

(Pike) (dist) (10.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0055(8)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700-2,400 ADT.

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070579 Pike Co. Line – East (S) Hwy. 26

(Clark) (dist) (6.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(62)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070534 Hwy. 53 – Hwy. 51 (S) Hwy. 26

(Clark) (dist) (4.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 11.267-11.54); Thin Overlay (LM 11.54-16.112)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(58)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030582 Hwy. 71 – Howard Co. Line (S) Hwy. 27

(Sevier) (dist) (7.59 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0066(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-1,600 ADT.

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030558 Sevier Co. Line – Nashville (S) Hwy. 27

(Howard) (dist) (11.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		5%	

TYPE WORK: 2" Overlay with Patching & Leveling (LM 0-6.00); Mill & Overlay (LM 6.00-11.08)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0031(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,600-7,400 ADT.

RAILROAD INFO: RR involvement at ARS at-grade crossing on Hwy. 27 LM 6.62 MP 6.40 DOT# 848733P SP Rqd. 1/2/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

Pavement Preservation Jobs

030634 Hwys. 27B & 371 Impvts. (Howard & Sevier Cos.) (S) **Hwys. 27B & 371**

(Howard & Sevier) (16.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 27B); 2" Overlay (Hwy. 371)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,100-11,000 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (86, 87, & 88); AR Senate (4)

080700 Norman – Yell Co. Line (Sel. Secs.) (S) **Hwys. 27 & 270**

(Montgomery) (dist) (25.64 mi.) (NHS) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 6 & Sec. 7 LM 0-10.15; Hwy. 270); Level Up & Chip Seal (Sec. 7 LM 10.15-16.94)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0049(24)

BACKGROUND INFO: Project programmed on 2/4/23. Scope changed on 5/11/23.

GENERAL: 400-5,000 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

080739 Hwy. 10 – Hwy. 7 (S) **Hwy. 27**

(Yell) (18.39 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,100-6,600 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5 & 25)

040971 Oklahoma State Line – Hwy. 71 (S) **Hwy. 28**

(Scott) (20.45 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
			5%	

TYPE WORK: Level Up & UTBWC (LM 0.0-15.86); Level Up & 2" Overlay (LM 15.86-20.448)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 420-940 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR Involvement CPKC own/ARS lease DOT# 864472H, 864483V & 864520V, SP's reqd. 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

080659 Fourche La Fave River – West of Rover (S) **Hwy. 28**

(Yell) (dist) (9.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		95%	50%	NA

TYPE WORK: 1" level up & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0075(50)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 3/8/22.

GENERAL: 380-640 ADT.

ENV: CR clearance to file 7/14/22.

RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/16/21. Traf & RUC 5/4/22.

Garver's 90% Comments to CON 7/11/22. Final Plans to Garver from CON 11/1/22. Transitioned from CON to Dist 7/16/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

030635 Louisiana State Line – Lewisville (Sel. Secs.) (S) **Hwy. 29**

(Lafayette) (17.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-5.206); Thin

Overlay (1") (LM 11.675-17.389); 2" Overlay (LM

17.389-23.892)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 750-1,300 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at UPRR DOT 787595H. SP, MCL reqd. 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

030609 Lewisville – Hope (S) **Hwy. 29**

(Hempstead & Lafayette) (dist) (22.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2937(1)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-4,600 ADT.

RAILROAD INFO: Possible RR involvement KRR 335644E MP 1.47 Hope Sub. If so, SP reqd 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88, 98, & 99); AR Senate (3)

030610 Co. Rd. 16 – Blevins (S) **Hwy. 29**

(Hempstead) (dist) (3.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0029(40)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000 ADT.

ENV: CR clearance to file 6/18/25.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Pavement Preservation Jobs

030611 Hwy. 29B & 73 Impvts. (Hempstead Co.) (S) Hwy. 29B & 73

(Hempstead) (dist) (7.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 29B & Hwy. 73 Sec. 3 LM 0-0.662), 2" Overlay (Hwy. 73 Sec. 3 LM 0.662-5.927)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9207(17)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 200-4,100 ADT.

ENV: CR clearance to file 6/18/25.

RAILROAD INFO: RR involvement at UPRR 426327C MP 457.27 Little Rock Sub., SP & MCL rqd. 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030637 Hwy. 32 & 41 Impvts. (Little River Co.) (S) Hwy. 32 & 41

(Little River) (11.5 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 32); 2" Mill & 2" Overlay (Hwy. 41)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 760-4,900 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at KRR DOT's 671724W, 671718T, 902540M, 902541U. PE, SP, C&M rqd 11/5/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030612 Beard's Bluff – Hwy. 355 (S) Hwy. 32

(Hempstead & Howard) (dist) (4.65 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2931(4)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,200-1,700 ADT.

ENV: CR clearance to file 6/18/25.

RAILROAD INFO: RR involvement at ARS RR DOT# 848760L, MP 18.39, Nashville Sub. SP rqd. 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

020745 Saline Co. Line – Hwy. 167B (S) Hwy. 35

(Grant) (dist) (13.46 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: 1" Level & Overlay; Add 2' Shoulders (LM 11.55-13.459)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPF-0027(34)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 10/12/21.

GENERAL: 1,800-2,900 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020816 Hwy. 278 – Hwy. 65 (S) Hwy. 35

(Chicot & Drew) (24.7 mi.) (APHN) (Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 1" Level Up & UTBWC (Sec. 8); Mill & Inlay (Sec. 9)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,400-4,300 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at AKMD DOT 441516L. SP rqd. UPRR DOT 425332V. SP, MCL rqd 11/5/25.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94 & 95); AR Senate (1)

050509 Hwy. 36 & 267 Impvts. (Searcy) (S) Hwy. 36 & 267

(White) (5.74 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,700-19,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (58); AR Senate (18)

061864 Hwy. 13 – Hwy. 11 (S) Hwy. 38

(Prairie) (10.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,200-1,500 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

061868 Hwy. 11 – Woodruff Co. Line (S) Hwy. 38

(Prairie) (12.61 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,200-3,200 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 61); AR Senate (10)

090732 N. Dogwood St. – Hwy. 264 (Siloam Springs) (S) Hwy. 43

(Benton) (1.97 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,200-12,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

040978 College Ave. – Hwy. 265 (Fayetteville) (S) Hwy. 45

(Washington) (2.9 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 7,700-15,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 21); AR Senate (30)

Pavement Preservation Jobs

070547 Hwy. 9 – Hwy. 229 (S) Hwy. 48

(Dallas) (dist) (4.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching; Add 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0020(29)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 190-380 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

101157 Piggott – Marmaduke (S) Hwy. 49

(Clay & Greene) (dist) (19.89 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: Level Up & UTBWC (Sec. 1 LM 0-13.638);

UTBWC (Sec. 1 LM 13.638-15.556, Sec. 2)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-1128(3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,300-5,100 ADT.

ENV: CR clearance to file 3/5/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101196 Hwy. 49 Impvts. (Craighead & Greene Cos.) (S) Hwy. 49

(Craighead & Greene) (4.14 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 19,000-27,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 33); AR Senate (19 & 20)

101198 Hwy. 49 – Hwy. 412B (Paragould) (S) Hwy. 49

(Greene) (2.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 3,400-5,600 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (31); AR Senate (21)

110851 Poinsett Co. Line – S. of Hickory Ridge (S) Hwy. 49

(Cross) (3.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 960-1,400 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110753 Hwy. 64 – Woodruff Co. Line (S) Hwy. 49

(Cross) (dist) (2.83 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		5%	

TYPE WORK: Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(58)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,000-1,200 ADT.

RAILROAD INFO: RR involvement at UPRR at-grade 438495S at Hwy. 49 MP318.60; MCL & SP rqd 1/2/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110770 Hwy. 70 – Hwy. 39 (S) Hwy. 49

(Monroe) (dist) (16.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	5%	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(43)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,400-2,000 ADT.

ENV: CR clearance to file 5/20/21.

RAILROAD INFO: RR involvement at UPRR Under at Hwy. 49 LM .31 MP 200.69 789047C. SP & MCL rqd 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

110786 Monroe Co. Line – Co. Rd. 625 (S) Hwy. 49

(Phillips) (dist) (4.39 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0054(37)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 190-1,900 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110854 Hwys. 49B & 242 Impvts. (Helena-West Helena) (S) Hwys. 49B & 242

(Phillips) (2.34 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1") (Hwy. 242); 2" Mill & 2"

Overlay (Hwy. 49B)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,200-2,900 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

110848 Hwy. 79 – Hwy. 147 (S) Hwy. 50

(Crittenden) (4.33 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay (LM 0.0-3.57); 2"

Mill & 2" Overlay (LM 3.57-4.325)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,100 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Pavement Preservation Jobs

020826 Hwy. 133 – Hwy. 82 (S) Hwy. 52

(Ashley) (7.47 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,400-2,200 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

070580 Gurdon – Nevada Co. Line (S) Hwy. 53

(Clark) (dist) (8.24 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0010(63)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 850-2,500 ADT.

RAILROAD INFO: RR involvement at UPRR 438009A -MP 426.40 Little Rock & DOT# 425824B MP 427.82 9/24/23. SP & MCL rqd 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

050445 Hwy. 5 – Hwy. 223 (S) Hwy. 56

(Izard) (dist) (2.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Level & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(32)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 2,000-3,900 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050486 Hwy. 223 – Brockwell (S) Hwy. 56

(Izard) (dist) (11.46 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1") & 2" Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(36)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-2,000 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

040934 Washington Co. Line – Cedarville (S) Hwy. 59

(Crawford) (dist) (13.47 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0017(59)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000-1,400 ADT.

RAILROAD INFO: No RR involvement 1/4/24

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

101205 Hwy. 14 – Hwy. 119 (S) Hwy. 61

(Mississippi) (11.64 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: UTBWC (LM 13.203-19.896 & LM

23.667-24.841); 2" Mill & 2" Overlay (LM 19.896-23.667)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,800-7,400 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at BNSF DOT 664051U. SP rqd 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

101159 Osceola – Blytheville (S) Hwy. 61

(Mississippi) (dist) (16.27 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: UTBWC (LM 0-1.871) Level Up & UTBWC

(LM 1.871-7.303, 9.032-15.46); 2" Mill & 2" Overlay

(15.46-16.267); Fog Seal (LM 7.303-9.032)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9051(17)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,000-9,600 ADT.

ENV: CR clearance to file 2/27/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

090596 Avoca – Garfield (S) Hwy. 62

(Benton) (dist) (6.39 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	70%	50%	NA	

TYPE WORK: Microsurfacing

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0004(100)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 12,000 ADT.

ENV: CR clearance to file 6/3/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

090693 Hwy. 62 Impvts. (Sel. Secs.) (S) Hwy. 62

(Marion) (dist) (8.65 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0045(47)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,300-8,600 ADT.

RAILROAD INFO: RR involvement at MNA DOT# 434964C-Aurora

Sub-393.40MP. 6/28/23. SP rqd. MCL possible.

LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

101160 Lawrence Co. Line – Hwy. 67 (S) Hwy. 62

(Randolph) (dist) (12.62 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9350(8)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-13,000 ADT.

ENV: CR memo to file 8/26/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

Pavement Preservation Jobs

101194 Little Cache River Ditch – Pollard (S) Hwy. 62

(Clay) (5.33 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,100 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101156 E. of Pollard – Piggott (S) Hwy. 62

(Clay) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0011(71)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,100-4,300 ADT.

ENV: CR clearance to file 2/27/25.

RAILROAD INFO: RR involvement at UPRR DOT# 787545E. MCL & SP rrd 7/18/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

090694 Hwys. 62B & 178 Impvts. (Mountain Home) (S) Hwys. 62B & 178

(Baxter) (dist) (6.48 mi.) (NHS) (Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC (Hwy. 62), Level Up & 2" Overlay (Hwy. 178)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9299(16)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-20,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

050512 Hwy. 175 – Hwy. 58E (S) Hwy. 63

(Sharp) (7.14 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 6,100-8,400 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

101197 Black Rock – Portia (S) Hwy. 63

(Lawrence) (2.57 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 9,300 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

070523 Cleveland Co. Line – Warren (S) Hwy. 63

(Bradley) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	100%		NA	

TYPE WORK: 2" Overlay; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0006(41)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,000 ADT.

RDWY: NTP to CON 10/25/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC 5/4/22. Garver's 90% comments to CON 6/21/22. Final Plans to Garver from CON 10/11/22. Scope Change 3/20/23. Transitioned from CON to Dist 7/16/24.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

070581 Hwy. 278 – Hermitage (S) Hwys. 63 & 63B

(Bradley) (dist) (12.76 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 17); 2" Overlay (Sec. 17B); 2' shoulders (Sec. 17B LM 0-575, 0.758-0.838)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0006(45)

BACKGROUND INFO: Project programmed on 2/4/23. Scope changed on 5/11/23.

GENERAL: 490-3,900 ADT.

RAILROAD INFO: No RR involvement. RR track abandoned & removed 7/23/24

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070582 Co. Rd. 62 – W. of Hwy. 129 (S) Hwy. 63

(Bradley & Union) (dist) (16.75 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0670(1)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,000-2,800 ADT.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

080775 Franklin Co. Line – Hwy. 103 (S) Hwy. 64

(Johnson) (14.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

FAP NUMBER: STPSC-0036(31)

BACKGROUND INFO: Project programmed on 8/4/25.

GENERAL: 2,700-9,400 ADT.

RAILROAD INFO: No RR Involvement 8/11/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (45 & 46); AR Senate (26)

080737 Hwy. 21 – I-40 (S) Hwy. 64

(Johnson) (5.49 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,200-9,300 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (26)

Pavement Preservation Jobs

080703 Hwy. 65B – Ingram St. (Drainage Impvts.) (Conway) (S) Hwy. 64

(Faulkner) (dist) (0.25 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Drainage Impvts.; 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(53)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 21,000 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

A10030 White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) Hwy. 64

(Cross & Woodruff) (dist) (53.45 mi.) (NHS) (Minor Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	100%	100%	5%	

TYPE WORK: Fog Seal

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-1974(1)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 3,200-11,000 ADT. IOM 9/28/23 - Project Supersedes 110756. All bids rejected - Nov 2023 \$6.8M

ENV: CR clearance to file 5/20/21. T1CE apprvd 9/6/23.

RAILROAD INFO: Crosses UP DOT 787524L, MP 172.00, Jonesboro Sub, Cross Co., Fair Oaks & UP DOT 426407V, MP 278.30, Wynne Sub, Cross Co., Wynne 11/17/21. SP to RDWY, Const, Distr. & PM 9/5/23. MCL req, 10/9/23. MCL to Const, Dist., PM 11/16/23; Inquiry for MCL 787524L resubmitted 2/9/24 Inq 8643 & rec'd & dist 2/23/24, MCLs must be extended.

LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, & 62); AR Senate (10)

110850 Hwys. 64B & 284 Impvts. (Cross Co.) (S) Hwys. 64B & 284

(Cross) (4.9 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 284); 1" Level Up & UTBWC; 2' Shoulders (Hwy. 64)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,200-5,000 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

090603 Missouri State Line – Hwy. 62 (S) Hwy. 65

(Boone) (dist) (14.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0005(59)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 5/11/21.

GENERAL: 9,400-12,000 ADT.

ENV: CR clearance to file 6/4/21.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5 & 6); AR Senate (28)

090609 S. of Hwy. 206 – Hwy. 123 (S) Hwy. 65

(Boone & Newton) (dist) (2.6 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0551(154)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.

GENERAL: 5,200-7,800 ADT.

ENV: CR clearance to file 6/3/21, addendum to file 6/22/23.

ROW: (45+/- trs)

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (5 & 27); AR Senate (24)

090695 Hwy. 27 – South Mountain Rd. (Marshall) (S) Hwy. 65

(Searcy) (dist) (1.61 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0064(23)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,100-8,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

080740 Hwy. 95 – Hwy. 124 (S) Hwy. 65

(Van Buren) (13.26 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 8,400-14,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (42 & 43); AR Senate (24)

020750 Hwys. 65, 82 & 165 Impvts. (S) Hwys. 65, 82 & 165

(Chicot & Drew) (dist) (13.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1") (Hwy. 65 Sec. 20; Hwy. 165); 2" Mill & 2" Overlay (Hwy. 65 Sec. 21, Hwy. 82)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0922(3)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,100-8,800 ADT. IOM 5/11/23 - 020752 combined into this project.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94 & 95); AR Senate (1)

020754 Hwy. 82 – Louisiana St. Line (Sel. Secs.) (S) Hwy. 65

(Chicot) (dist) (17.64 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0009(51)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-8,800 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Pavement Preservation Jobs

030613 Hwys. 67 & 71Y Impvts. (S) Hwys. 67 & 71Y

(Miller) (dist) (11.61 mi.) (NHS) (Urban Minor Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: Diamond Grinding
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPSC-9414(47)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 2,000-7,300 ADT.
 ENV: CR clearance to file 6/18/25.
 RAILROAD INFO: No RR involvement 7/3/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

030638 Texas State Line – S. of Hwy. 237 (Texarkana) (S) Hwy. 67

(Miller) (4.31 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,900-10,000 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/5/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030643 Red River – Hope (S) Hwy. 67

(Hempstead) (12 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0.084-10.204); 1" Level Up & UTBWC (LM 10.204-12.079)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,800-3,800 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement. UPRR tracks >50' from roadway 11/6/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3 & 4)

030614 Hwy. 67 Impvts. (Hope) (S) Hwy. 67

(Hempstead) (dist) (2.46 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: UTBWC
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPSC-9207(18)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 3,000-9,200 ADT.
 ENV: Letter to SHPO 7/15/25, response 7/28/25.
 RAILROAD INFO: RR involvement at KRR 671776N MP 805.55 Hope Sub. SP rqd. 1/25/24.
 LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030642 Hempstead Co. Line – Prescott (S) Hwy. 67

(Nevada) (8.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-0.967); Level Up & 2" Overlay (LM 0.967-7.415); Thin Overlay (1") (LM 7.415-8.84)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,200-3,900 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR involvement at PNW DOT 865015E. SP rqd 11/4/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030573 Garland Creek – Clark Co. Line (S) Hwy. 67

(Nevada) (dist) (6.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching & Joint Tape
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0050(36)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 1,500-2,200 ADT.
 RAILROAD INFO: No RR involvement 7/3/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

061869 Clark Co. Line – Hwy. 270B (Sel. Secs.) (S) Hwy. 67

(Hot Spring) (9.54 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay (LM 0-1.91 & LM 10.42-17.212); 2" Mill & 2" Overlay (LM 17.212-18.051)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 1,800-6,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/5/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

061790 Hwys. 67 & 283 Impvts. (S) Hwys. 67 & 283

(Hot Spring) (dist) (9.64 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 1" Mill & 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0030(35)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 850-2,900 ADT.
 RAILROAD INFO: RR Involvement at UPRR DOT# 439812X (RR Under) SP & MCL rqd 4/21/23.
 LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

061876 Hot Spring Co. Line – I-30 (S) Hwy. 67

(Saline) (7.62 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 4,400-13,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/5/25.
 LEGISLATIVE DISTRICTS: US House (2); AR House (29, 82, & 83); AR Senate (7)

101200 Corning – Hwy. 328 (S) Hwy. 67

(Clay) (2.21 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 6,500-11,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/4/25.
 LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Pavement Preservation Jobs

030640 Oklahoma State Line – Hwy. 70B (S) Hwy. 70

(Sevier) (5.17 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1") (LM 0.0-4.3); 2" Mill & 2"

Overlay (LM 4.3-5.173)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 3,800-5,100 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030561 Hwy. 278 – Hwy. 369 (S) Hwy. 70

(Howard & Pike) (dist) (8.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-3155(1)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,700 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (86, 87, & 89); AR Senate (4 & 5)

030616 Hwy. 369 – Kirby (S) Hwy. 70

(Pike) (dist) (14.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0055(807)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,900-2,800 ADT.

ENV: CR clearance to file 7/21/25.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

110844 Brinkley – Wheatley (S) Hwy. 70

(Monroe & St. Francis) (5.15 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,900-2,700 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at UPRR DOT 789038D. SP, MCL reqd. 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

110847 Hwy. 261 – Hwy. 50 (Sel. Secs.) (S) Hwy. 70

(St. Francis) (8.5 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Level Up & 2" Overlay (Sec. 18 LM

12.648-15.8); UTBWC (Sec. 18 LM 18.721-20.399 & Sec. 19)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,100-6,100 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at UPRR DOTs 600632P & 426132P. SP, MCL reqd. 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 63); AR Senate (9 & 10)

110789 Hwy. 38 – Beaver Slough (S) Hwy. 70

(St. Francis) (dist) (6.94 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0068(56)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 810-840 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 64); AR Senate (9 & 10)

110849 Hwy. 79 – Hwy. 77 (S) Hwy. 70

(Crittenden) (12.21 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,500-19,000 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

030615 Hwy. 70 – Hwy. 41 (De Queen) (S) Hwy. 70B

(Sevier) (dist) (3.32 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9114(9)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,600-7,500 ADT.

ENV: Letter to SHPO 7/15/25, response 7/28/2025.

RAILROAD INFO: RR involvement at KCS 330524W - MP 433.52 & DQE 845207S - MP 50.20, SP reqd. 11/22/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030617 Louisiana State Line – N. of Fouke (S) Hwy. 71

(Miller) (dist) (20.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay (Sec. 1 LM 0-16.322),

2" Mill & 2" Overlay (Sec. 1 LM 16.322-17.308 & Sec. 2)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0046(58)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 290-2,800 ADT.

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

030639 S. of Ogden – S. of Ashdown (S) Hwy. 71

(Little River) (6.1 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 12,000-14,000 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement. KCS RR tracks >50' from roadway 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Pavement Preservation Jobs

030636 Hwy. 371 – Hwy. 70 (S) Hwy. 71

(Sevier) (5.22 mi.) (NHS) (Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 5,600 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/7/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

040982 Hwy. 270 – Scott Co. Line (Sel. Secs.) (S) Hwy. 71

(Polk) (6.04 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,500-2,600 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

040983 Hwy. 282 – Mountainburg (S) Hwy. 71

(Crawford) (6.3 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,800-3,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

090733 N. of I-49 – Missouri State Line (Bella Vista) (S) Hwy. 71

(Benton) (6.29 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 10,000-29,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (8, 10, & 12); AR Senate (34)

A90046 Hwy. 94 – West (Rogers) (S) Hwy. 71B

(Benton) (2.91 mi.) (NHS) (Urban Principal Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 06-2026
			NA	

TYPE WORK: Mill & Inlay

FAP NUMBER: NHPP-9373(37)

BACKGROUND INFO: Project programmed on 4/10/26.

GENERAL: 23,000-27,000 ADT.

RAILROAD INFO: No RR involvement 4/20/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (7, 13, & 15); AR Senate (32 & 33)

030618 Hwy. 355 – Hwy. 278 (S) Hwy. 73

(Hempstead & Howard) (dist) (18.52 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2931(5)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 760-1,800 ADT.

RAILROAD INFO: No RR Involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

040984 Devil's Den State Park – I-49 (S) Hwy. 74

(Washington) (6.41 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & Chip Seal

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 610-770 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

012529 Elkins – Hwy. 412B (S) Hwy. 74

(Madison & Washington) (18.61 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders (Sec.

2); 2" Overlay (Sec. 3)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,700-2,600 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 29)

070607 Louisiana State Line – Hwy. 98 (S) Hwy. 79

(Columbia) (6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,500 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

070539 Hwy. 98 – Hwy. 79B (S) Hwy. 79

(Columbia) (dist) (10.57 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: Spot Leveling & Thin Overlay (1")

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0014(44)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 1,500-5,200 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

Pavement Preservation Jobs

070551 Camden – South (S) Hwy. 79

(Ouachita) (dist) (4.44 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 1" level up & Thin Overlay with Patching
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: NHPP-0052(32)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 2,700-3,400 ADT.
 RAILROAD INFO: No RR involvement 7/15/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070552 Hwy. 79B – Hwy. 205 (S) Hwy. 79

(Ouachita) (dist) (3.9 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 1" level up & Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: NHPP-0052(33)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 6,000-6,500 ADT.
 RAILROAD INFO: No RR involvement 3/19/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070553 Hwy. 205 – Hwy. 79B (S) Hwy. 79

(Ouachita) (dist) (6.96 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		NA	

TYPE WORK: 1" level up & Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: NHPP-0052(34)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 4,600-6,000 ADT.
 RAILROAD INFO: No RR involvement 3/19/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 98); AR Senate (2)

070603 Bearden Bypass Impvts. (S) Hwy. 79

(Ouachita) (3.77 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 3,500-3,800 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/4/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070604 Hwy. 189 – Rison (S) Hwy. 79

(Cleveland) (8.98 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,800-3,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement. UPRR tracks >50' from roadway 11/4/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

070633 Hwy. 35 – Jefferson Co. Line (S) Hwy. 79

(Cleveland) (7.36 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC
 FAP NUMBER: NHPP-0013(30)
 BACKGROUND INFO: Project programmed on 7/28/25.
 GENERAL: 2,500-3,300 ADT. IOM 7/28/2025 Canceled 012465
 RAILROAD INFO: No RR involvement 8/4/25.
 LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (93, 93, 96, & 96); AR Senate (1 & 1)

020818 Hwy. 65B – Arkansas River (S) Hwy. 79

(Jefferson) (4.5 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 3.057-4.71);
 UTBWC (LM 4.71-7.555)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,800-8,700 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/3/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

020753 Hwy. 63 – Hwy. 79B (Altheimer) (S) Hwy. 79

(Jefferson) (dist) (2.52 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: 1.5" level up & 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: NHPP-0035(71)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 3,200 ADT.
 ENV: CR clearance to file 4/12/23.
 RAILROAD INFO: No RR involvement 7/3/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

020817 Hwys. 79 & 79B Impvts. (Arkansas Co.) (S) Hwy. 79

(Arkansas) (5.89 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 11); UTBWC (Sec. 11C)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 2,300-7,700 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR involvement at UPRR DOT 788016A. SP, MCL rpd 11/5/25.
 LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

020757 Stuttgart – Prairie Co. Line (S) Hwys. 79 & 165

(Arkansas) (dist) (7.56 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Overlay (Hwy. 79); 2" Mill & 2" Overlay (Hwy. 165)
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: NHPP-9405(112)
 BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
 GENERAL: 3,500-11,000 ADT. IOM 5/11/23 - Job 020793 combined into this project.
 RAILROAD INFO: RR involvement at UPRR 924423D - MP 232.50 Jonesboro RR Under hwy. SP & MCL rpd. 6/20/23
 LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

Pavement Preservation Jobs

110790 Clarendon – Hwy. 49 (S) Hwys. 79 & 79B

(Monroe) (dist) (10.51 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Thin Overlay (1") (Sec. 14 LM 0-3.7, 6.768-9.274); 2" Mill & 2" Overlay (Sec. 14 LM 3.7-6.768); UTBWC (Sec. 14B)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0048(61)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,500-3,600 ADT.

RAILROAD INFO: RR involvement at UPRR 787576D; MCL & SP rqd 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

A10052 Hwy. 49 – East (S) Hwy. 79

(Lee & Monroe) (dist) (4.78 mi.) (NHS) (Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	05-2026 LETTING
100%	10%	100%	NA	

TYPE WORK: Thin Overlay (1")

FAP NUMBER: NHPP-0048(45)

BACKGROUND INFO: Project programmed on 9/2/25.

GENERAL: 610-1,500 ADT. IOM 9/2/25-Project supersedes 110776

ENV: CR clearance to file 5/20/21, addendum to file 10/16/25. T1CE apprvd 11/18/25.

RAILROAD INFO: No RR involvement 9/8/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110791 Little Hog Tusk Creek – Hwy. 121 (S) Hwy. 79

(Lee) (dist) (4.93 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0039(34)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 610-1,300 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

070609 Hwys. 82 & 371 Impvts. (Columbia Co.) (S) Hwys. 82 & 371

(Columbia) (6.29 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay (Hwy. 371); 2" Mill & 2" Overlay (Hwy. 82)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,300-4,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at UPRR DOT 790212G. SP, MCL rqd 11/5/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

020824 Monticello – Hwy. 54 (S) Hwy. 83

(Drew & Lincoln) (13.14 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 3" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 550-2,300 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

061796 Malvern – Lake Catherine (S) Hwys. 84 & 171

(Garland & Hot Spring) (dist) (12.06 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 171 Sec. 1)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-2630(1)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 370-9,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

110809 Hwy. 49 – Hwy. 44 (S) Hwy. 85

(Phillips) (dist) (9.71 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & Chip Seal, 2' Shoulders (LM

0-7.29); Thin Overlay (1") & 2' Shoulders (LM

7.29-9.712)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0054(38)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 720-1,300 ADT.

RAILROAD INFO: No RR Involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

061873 W. of Lonoke – Hwy. 15 (S) Hwy. 89

(Lonoke) (3.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (); AR Senate (11)

080642 Mayflower – West (S) Hwy. 89

(Faulkner) (dist) (3.04 mi.) (APHN) (Urban Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HSIP-STPR-0023(68)

BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 9/13/21 & 4/6/23.

GENERAL: 3,000 ADT.

ENV: CR clearance letter to file 7/12/23.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (17)

101162 Hwy. 93 – East (S) Hwy. 90

(Randolph) (dist) (4.52 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(28)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,400 ADT.

ENV: CR clearance memo to file 6/3/25.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

Pavement Preservation Jobs

101163 Hwy. 93 – Lawrence Co. Line (S) Hwy. 90

(Randolph) (dist) (13.24 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(29)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 600-950 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

080704 Hwy. 124 – Van Buren Co. Line (S) Hwy. 95

(Conway) (dist) (12.39 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay (LM 12.502-12.881),

Level Up & Chip Seal (LM 12.881 - 24.893)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0015(36)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 430-1,900 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

061792 Hwy. 365 – I-40 (S) Hwy. 100

(Pulaski) (dist) (8.7 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: UTBWC (LM 0-6.579); 2" Mill & 2" Overlay

(LM 6.579-8.703)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9315(70)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 7,300-40,000 ADT.

RAILROAD INFO: RR involvement at UPRR DOT# 924178C (RR-Under) MP

355.40 Van Buren Sub. SP & MCL rqd 4/21/23

LEGISLATIVE DISTRICTS: US House (2); AR House (70, 72, & 73); AR Senate (12 & 13)

090696 Missouri State Line – Hwy. 62 (S) Hwy. 101

(Baxter) (dist) (11.11 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(59)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 1,800-3,200 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

090736 Hwy. 59 – Hwy. 72 (Sel. Secs.) (S) Hwy. 102

(Benton) (13.12 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,600-15,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12 & 14); AR Senate (33, 34, & 35)

090730 Hwy. 43 – Hwy. 412 (S) Hwy. 103

(Carroll & Newton) (11.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 280 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25. Rev sketch - confirmed no RR involvement 11/24/25.

LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (26 & 27); AR Senate (28)

061793 Arnold Dr. – W. Republican Rd. (S) Hwy. 107

(Pulaski) (dist) (3.57 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9222(23)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 5,700-7,200 ADT.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (70); AR Senate (11)

080705 Pulaski Co. Line – Vilonia (S) Hwy. 107

(Faulkner) (dist) (6.42 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0023(72)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 4,300-8,000 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (58); AR Senate (24)

101164 Maynard – Hwy. 166 (S) Hwy. 115

(Randolph) (dist) (11.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC, 2' Shoulders (LM 7.501-10.129);

Level Up & UTBWC (LM 10.129-11.63)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0061(30)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 2,200-2,800 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

110845 Hwys. 121 & 261 Impvts. (Lee & St. Francis Cos.) (S) Hwys. 121 & 261

(Lee & St. Francis) (18.74 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 260-870 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 62); AR Senate (10)

Pavement Preservation Jobs

080706 I-40 – Center Valley (S) Hwy. 124

(Pope) (dist) (3.47 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0058(68)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 5,000-9,600 ADT.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (44 & 54); AR Senate (25)

061794 Hwy. 290 – Hwy. 270B (Hot Springs) (S) Hwy. 128

(Garland) (dist) (3.88 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Significant.

FAP NUMBER: STPSC-9210(54)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 6,800-14,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 90); AR Senate (7)

020823 Louisiana State Line – S. of Crossett (S) Hwy. 133

(Ashley) (6.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,400 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

020819 Hwy. 133S – North (Sel. Secs.) (S) Hwy. 133

(Ashley) (7.94 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,700-7,400 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

A00095 Poinsett Co. Line – Hwy. 158 (S) Hwy. 135

(Craighead) (dist) (4 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	05-2026 LETTING
100%	10%	100%	NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0016(105)

BACKGROUND INFO: Project programmed on 9/2/25.

GENERAL: 1,600 ADT. IOM 9/2/25-Project supersedes 101166

ENV: CR clearance to file 3/5/25. T1CE apprvd 11/18/25.

RAILROAD INFO: No RR involvement 7/28/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

A30044 Texas State Line – East (S) Hwy. 151

(Miller) (dist) (1.11 mi.) (NHS) (Urban Freeway/Expressway) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	05-2026 LETTING
100%	10%	100%	NA	

TYPE WORK: Patching; Joint Re-seal; Diamond Grind

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0046(56)

BACKGROUND INFO: Project programmed on 9/2/25.

GENERAL: 14,000 ADT. IOM 9/2/25-Project supersedes 030568

ENV: CR memo to file 10/28/25. T1CE apprvd 11/18/25.

RAILROAD INFO: No RR involvement 9/8/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

061871 Pulaski Co. Line – Hwy. 165 (S) Hwy. 161

(Lonoke) (3.72 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 340 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 66); AR Senate (8)

040976 Van Buren – East (S) Hwy. 162

(Crawford) (3.02 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,700-6,100 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

101201 Hwy. 69 – Hwy. 1 (S) Hwy. 163

(Craighead & Poinsett) (7.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders (Sec. 4

& Sec. 5 LM 0-2.5) Level Up & UTBWC (Sec. 5 LM 2.25-5.213)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,600-3,400 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at UPRR DOT 425757J. PE, SP, C&M rpd 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (19 & 20)

020825 Louisiana State Line – Hwy. 52 (S) Hwy. 165

(Ashley) (5.14 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,000-2,000 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Pavement Preservation Jobs

020792 Hwy. 65 – Arkansas Co. Line (S) Hwy. 165

(Desha) (dist) (10.61 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC(LM 0-5.45), Thin Overlay (1") (LM 5.45-10.607)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0021(63)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,300-5,300 ADT.

RAILROAD INFO: No RR Involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1); AR House (63 & 65); AR Senate (8)

012466 Hwy. 79 – Lonoke Co. Line (S) Hwy. 165

(Arkansas & Prairie) (dist) (7.54 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0159(3)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,400-4,600 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

070602 Ouachita River – North (S) Hwy. 167

(Calhoun) (3.3 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070612 Hwy. 273 – North (S) Hwy. 167

(Cleveland & Dallas) (5.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,400-5,800 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

020795 Dallas Co. Line – Hwy. 167 (S) Hwys. 167 & 167B

(Grant) (dist) (16.19 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 167); UTBWC (Hwy. 167B)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(38)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,800-9,600 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

061795 Grant Co. Line – I-530 (S) Hwy. 167

(Saline) (dist) (6.86 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-2.35), UTBWC (LM 2.35-6.855)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0062(64)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 11,000-12,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (92); AR Senate (7)

050510 Fire Tower Rd. – North (S) Hwy. 167

(Jackson & White) (7.15 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1")

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 6,300-8,200 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (39); AR Senate (10 & 18)

050506 Hwy. 233 – N. of Hwy. 115 (Sel. Secs.) (S) Hwys. 167 & 394

(Independence & Sharp) (13.74 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Thin Overlay (1")

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 3,000-11,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR Coord MNA DOT# 437725M, SP/possible MCL 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

030620 Hwy. 29 – Hwy. 67 (S) Hwys. 174 & 355

(Hempstead) (dist) (8.63 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay (Hwy. 174 Sec. 0 LM 0-5.32); 2" Mill & 2" Overlay (Hwy. 174 Sec. 0 LM 5.32-6.167), 2" Overlay & 2' Shoulders (Hwy. 355)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9207(19)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 520-3,200 ADT.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

050505 Hwys. 175 & 175S Impvts. (Cherokee Village) (S) Hwy. 175

(Fulton & Sharp) (12.73 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & Chip Seal (Secs. 2 & 2S); 2" Overlay (Sec. 3); 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 660-3,700 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

Pavement Preservation Jobs

061797 Hwy. 365 – Remount Rd. (NLR) (S) Hwy. 176

(Pulaski) (dist) (2.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay
 WORK ZONE POLICY: Significant.
 FAP NUMBER: STPLC-9315(69)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 9,600-21,000 ADT.
 RAILROAD INFO: RR involvement at UP DOT# 440572P-Van Buren Sub-345.99MP. SP & MCL req. 6/22/23.
 LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (12 & 13)

A40052 I-49 – School Ave. (Fayetteville) (S) Hwy. 180

(Washington) (dist) (1.51 mi.) (NHS) (Urban Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	05-2026 LETTING
100%	10%	100%	100%	

TYPE WORK: 2" Mill & 2" Overlay
 WORK ZONE POLICY: Significant.
 FAP NUMBER: NHPP-9142(59)
 BACKGROUND INFO: Project programmed on 9/2/25.
 GENERAL: 28,000-38,000 ADT. IOM 9/2/25-Project supersedes 040942
 ENV: CR clearance to file 10/16/25. T1CE apprvd 11/18/25.
 RAILROAD INFO: RR involvement A&M DOT# 667202S (RR Over) 7/25/25. SP rqd. SP sent & RR coord comp 2/3/26.
 LEGISLATIVE DISTRICTS: US House (3); AR House (21); AR Senate (30)

070605 Hwy. 67 – Hwy. 51 (S) Hwy. 182

(Clark) (12.45 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Leveling, Patching, 3" Overlay; 2' Shoulders
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 140-330 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/4/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

110818 Hwy. 242 – Hwy. 49B (Helena-West Helena) (S) Hwy. 185

(Phillips) (dist) (2.31 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1")
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPSC-9200(11)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 820-2,300 ADT.
 RAILROAD INFO: No RR involvement 7/18/24
 LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

020820 Hwy. 79B – Hwy. 65 (Sel. Secs.) (Pine Bluff) (S) Hwy. 190

(Jefferson) (7.29 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 1,700-11,000 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/5/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (64 & 65); AR Senate (8)

110755 Hwy. 284 – Hwy. 64 (S) Hwy. 193

(Cross) (dist) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	5%	

TYPE WORK: 1" level up & Overlay; 2' shoulders
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0019(59)
 BACKGROUND INFO: Project programmed on 4/29/21.
 GENERAL: 860 ADT.
 ENV: CR clearance to file 5/20/21.
 RAILROAD INFO: RR involvement at UPRR at-grade 438489N at Hwy. 193 LM 6.02 MP 324.73. Shoulders to be tapered at crossing. SP & MCL rqd 12/31/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

030619 E. of Texarkana – East (S) Hwy. 196

(Miller) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0046(59)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 450-5,400 ADT.
 RAILROAD INFO: RR involvement at UPRR 789694M MP 409.89 Pine Bluff Sub. PE, SP, C&M rqd 11/25/24. MCL rec'd 7/21/25. UPRR confirmed no PE or C&M rqd. SP, MCL rqd. 8/11/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

090697 Mountain Home – Missouri State Line (S) Hwy. 201

(Baxter) (dist) (12.53 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPSC-9299(17)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 2,200-8,200 ADT.
 RAILROAD INFO: No RR involvement 1/9/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

110819 I-40 – Hwy. 147 (S) Hwy. 218

(Crittenden) (dist) (7.25 mi.) (NHS) (Major Collector) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & Chip Seal, 2' Shoulders
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: NHPP-0018(71)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 300-1,500 ADT.
 RAILROAD INFO: No RR involvement 7/18/24
 LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

101203 Jackson Co. Line – Hwy. 49 (S) Hwy. 226

(Craighead) (12.98 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 940-7,200 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/7/25.
 LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Pavement Preservation Jobs

061865 N. of Hwy. 270 – Mountain Pine (S) Hwy. 227

(Garland) (4.64 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 5,800-6,500 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement AKMD DOT# 437804Y - SP/possible MCL 11/5/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

061680 Grant Co. Line – Hwy. 67 (S) Hwy. 229

(Saline) (dist) (9.25 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%		5%	

TYPE WORK: Rut Mill & 2" Overlay; Add 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0062(62)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 450-8,700 ADT.

RAILROAD INFO: RR involvement at UPRR DOT# 437730J. SP, MCL & if 2' shoulders are not present this job will req C&M 6/15/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (29 & 82); AR Senate (7)

030621 Hwy. 71 – Co. Rd. 28 (S) Hwy. 237

(Miller) (dist) (5.34 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay & 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9414(48)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 690-1,400 ADT.

RAILROAD INFO: No RR Involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

080741 Scott Co. Line – Mount Ida (S) Hwy. 270

(Montgomery) (19.29 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,100-5,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

061798 Hwy. 70 – Hwy. 7 (Hot Springs) (S) Hwy. 270

(Garland) (dist) (3.67 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC; Include ramps

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9210(55)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 9,800-41,000 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061878 Crescent Ave. – Hollywood Ave. (Hot Springs) (S) Hwy. 270

(Garland) (1.19 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 16,000-17,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement - AKMD DOT# 438039S RR-under. 11/5/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

A60058 I-30 – Grant Co. Line (S) Hwy. 270

(Hot Spring) (dist) (10.12 mi.) (NHS) (Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	05-2026 LETTING
100%	10%	100%	100%	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-7.0); Level Up & UTBWC (LM 7.0-10.21)

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-0030(36)

BACKGROUND INFO: Project programmed on 9/2/25.

GENERAL: 4,400-6,000 ADT. IOM 9/2/25-Project supersedes 061800

ENV: CR clearance to file 9/22/25. T1CE apprvd 11/18/25.

RAILROAD INFO: RR involvement at UP DOT# 922193X-Little Rock

Sub-386.03MP 7/25/25. SP, MCL rqd. SP & MCL sent - RR coord comp 2/3/26.

LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

020796 Hot Spring Co. Line – Saline River (S) Hwy. 270

(Grant) (dist) (5.66 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(39)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,900-4,900 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020747 Saline River – Hwy. 46 (Sel. Secs.) (S) Hwy. 270

(Grant) (dist) (7.88 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%	50%	50%	NA	

TYPE WORK: 2" Overlay (LM 5.66-9.5); Mill & Inlay (LM 11.9-16.12)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0027(35)

BACKGROUND INFO: Project programmed on 4/29/21.

GENERAL: 3,900-10,000 ADT.

ENV: CR clearance to file 4/12/23.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020821 Hwy. 167B – East (Sel. Secs.) (S) Hwy. 270

(Grant & Jefferson) (7.62 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC (Sec. 10 LM 0.0-3.8); 1" Level Up & UTBWC (Sec. 10 LM 9.2-10.4); 2" Mill & 2" Overlay (Sec. 11)

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 5,700-7,900 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (92 & 93); AR Senate (1 & 2)

Pavement Preservation Jobs

040970 Hwy. 71 – Montgomery Co. Line (S) Hwy. 270

(Scott) (12.29 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 1,100-1,200 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/3/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

061879 Hwy. 270 – Hwy. 70B (Hot Springs) (S) Hwy. 270

(Garland) (1.69 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 18,000-19,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR involvement AKMD DOT# 437796J - SP rqd. 11/6/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

A70042 Hwy. 275 – Fordyce (S) Hwy. 274

(Calhoun & Dallas) (dist) (13.68 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	05-2026 LETTING
100%	10%	100%	100%	

TYPE WORK: Level Up & UTBWC (Sec. 3 LM 9.62-19.36);
 Level Up & 2" Overlay (Sec. 3 LM 19.36-22.352; Sec. 4)
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0720(1)
 BACKGROUND INFO: Project programmed on 9/2/25.
 GENERAL: 440-2,000 ADT. IOM 9/2/25-Project supersedes 070587
 ENV: CR letter to SHPO 11/12/25, response 11/17/25. T1CE aprvd 11/18/25.
 RAILROAD INFO: RR involvement at ALM DOT 598388S. SP rqd. & UPRR DOT 787714P. MCL, SP rqd. 9/8/25. ALM SP dist. 2/6/26. UPRR SP, MCL dist. 4/17/26. RR coord. complete.
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

020827 Hwy. 83 – Hwy. 138 (S) Hwy. 277

(Drew) (7.67 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 90-490 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/3/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070589 Hwy. 24 – West (S) Hwy. 278

(Ouachita) (dist) (8.44 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0052(37)
 BACKGROUND INFO: Project programmed on 2/4/23.
 GENERAL: 1,500-1,600 ADT.
 RAILROAD INFO: No RR involvement 7/16/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070588 Hwy. 167 – Hwy. 160 (S) Hwy. 278

(Calhoun) (dist) (4.74 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0007(36)
 BACKGROUND INFO: Project programmed on 6/16/23.
 GENERAL: 2,000-4,400 ADT.
 RAILROAD INFO: No RR involvement 7/16/24
 LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070608 Hwy. 160 – East (S) Hwy. 278

(Bradley & Calhoun) (14.27 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 1,300-2,000 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR involvement at FPRR DOT 597679D. SP rqd 11/4/25.
 LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 96); AR Senate (1 & 2)

020815 Hwy. 35 – McGehee (S) Hwy. 278

(Desha & Drew) (25.19 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC (Sec. 15 & Sec. 16 LM 0.0-3.18);
 Mill & Inlay (Sec. 16 LM 3.18-4.367)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 1,800-5,400 ADT. Project programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: No RR involvement 11/3/25.
 LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94); AR Senate (1 & 8)

040980 Hwy. 64 – Hwy. 71 (S) Hwy. 282

(Crawford) (10.09 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & Chip Seal (LM 0.0-9.1); Level Up & 2" Overlay (LM 9.1-10.091)
 BACKGROUND INFO: Project programmed on 10/27/25.
 GENERAL: 920-7,400 ADT. Project Programmed by Commission Minute Order 2024-058.
 RAILROAD INFO: RR involvement - A&M DOT# 670535W & 670528L, SP rqd. 11/4/25.
 LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

110777 Hwy. 64B – Hwy. 306 (S) Hwy. 284

(Cross & St. Francis) (dist) (7.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-1968(3)
 BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
 GENERAL: 390-1,100 ADT.
 RAILROAD INFO: RR involvement at UPRR 437530A MP 334.60 Memphis Sub. 6/20/23 SP & MCL rqd. 9/23/24.
 LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Pavement Preservation Jobs

061867 Hwy. 7 – Hwy. 171 (S) Hwy. 290

(Garland) (10.06 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 4" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 2,000-3,200 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061872 Hwy. 9 – Hwy. 5 (S) Hwy. 298

(Saline) (13.83 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 3" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 360-1,200 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (54 & 83); AR Senate (6 & 7)

040977 Hwy. 412 – Benton Co. Line (S) Hwy. 303

(Washington) (5.03 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,700 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (32)

101169 Hwy. 67 – Greene Co. Line (S) Hwy. 304

(Randolph) (dist) (9.21 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9350(9)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 840-3,100 ADT.

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

110820 Hwy. 49 – Hwy. 193 (S) Hwy. 306

(St. Francis & Woodruff) (dist) (15.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Level Up & UTBWC, 2' Shoulders

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-6874(1)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 290-1,400 ADT.

RAILROAD INFO: RR involvement at UPRR 789017K MP 186.20 - Jonesboro

Sub. Shoulders to be tapered at crossing. SP, MCL reqd 12/31/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 62); AR Senate (10)

110846 Hwy. 193 – Hwy. 1 (S) Hwy. 306

(St. Francis) (4.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 4" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,400 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement at UPRR DOT 433791L. PE, SP, C&M reqd. 11/3/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A80030 Lake Dardanelle State Park – Hwy. 7 (Russellville) (S) Hwy. 326

(Pope) (dist) (5.11 mi.) (APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	10%	100%	NA	

TYPE WORK: 2" Overlay; 2' Shoulders (LM 5.11-7.21 & LM 7.76-7.92)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9379(33)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 1,200-3,100 ADT. IOM 9/28/23 - Project Supersedes 080680. All Bids Rejected Nov. 2024 \$3.9M

ENV: CR clearance letter to SHPO 9/20/23. T1CE apprvd 12/1/23.

LP: City to accept ownership of Hwy. 326 from Lake Dardanelle State Park to Hwy. 7 upon completion of improvements for 080606. Resolution executed 12/13/18. Agreement executed 4/5/21. Supplemental Agreement executed 6/16/22.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

101206 Hwy. 166 – East (S) Hwy. 328

(Randolph) (4.87 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 520 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

070601 Hwy. 15 – Hwy. 82 (S) Hwy. 335

(Union) (2.87 mi.) (Non-APHN) (Minor Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 1,300 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

061874 Hwy. 5 – I-30 (Little Rock) (S) Hwy. 338

(Pulaski) (2.26 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 1" Level Up & UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 10,000-21,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/5/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (77 & 79); AR Senate (15)

Pavement Preservation Jobs

061804 Hwy. 367 – Hwy. 365 (S) Hwy. 338

(Pulaski) (dist) (5.08 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0060(83)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 2,200-8,200 ADT.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (80); AR Senate (12)

090698 Hwy. 279 – Hwy. 94 (Bella Vista) (S) Hwy. 340

(Benton) (dist) (9.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-4.285), 2" Overlay (LM 4.285-9.198)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-9031(2)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 3,900-6,900 ADT.

RAILROAD INFO: No RR Involvement 6/28/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (8 & 12); AR Senate (34)

061875 S. of I-40 – Hwy. 70 (NLR) (S) Hwy. 365

(Pulaski) (2.05 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 14,000-21,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: RR involvement UP DOT# 433862F (RR-over) - SP & MCL rqd. 11/5/25.

LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

061805 Little Rock – Jefferson Co. Line (S) Hwy. 365

(Pulaski) (dist) (17.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 1" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-9253(120)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 490-5,200 ADT.

RAILROAD INFO: RR involvement at UP-White Bluff Sub; DOT# 426236W; 426265G; 426277B; 433817L; 600375U. SP & MCL req.

LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (8 & 12)

020822 Pulaski Co. Line – Hwy. 365S (S) Hwy. 365

(Grant & Jefferson) (19.21 mi.) (NHS) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: UTBWC

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 490-12,000 ADT. Project programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/3/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (65, 92, & 93); AR Senate (1, 7, & 8)

A50033 Hwy. 67B – Hwy. 13 (S) Hwy. 367

(White) (dist) (5.95 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
100%		70%	100%	
			NA	

TYPE WORK: Mill & Overlay; Rumble Strips

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPF-0073(94)

BACKGROUND INFO: Project programmed on 9/28/23.

GENERAL: 2,800-9,200 ADT. IOM 9/28/23 - Project supersedes 050465.

ENV: CR clearance to file 8/5/22. T1CE apprvd 12/1/23.

RDWY: NTP to CON 10/29/21. 90% Submittal to Garver 12/8/21. Traf & RUC 5/4/22. Scope Change 3/23/23. Final plans rec'd from CON 7/17/23. Finals to Est 7/19/23. Rev final plans to Rdwy 10/24/23. Plans to Est 11/1/23 & 2/13/24. Rev Final Plans to RDWY 6/4/24. Rev Final Plans to EST 6/7/24. Transitioned from CON to Dist 7/3/24.

RAILROAD INFO: Parallel to tracks >50ft. No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (60); AR Senate (18)

012476 Tuckerman – Hwy. 230 (S) Hwy. 367

(Jackson & Lawrence) (dist) (11.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-3438(1)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 620-1,600 ADT. IOM 5/11/23 - Job 050492 combined into this project.

ENV: CR clearance to file 2/26/25.

RAILROAD INFO: No RR involvement 3/31/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 38); AR Senate (10 & 22)

030622 Hwy. 355 – Hempstead Co. Line (S) Hwy. 371

(Howard) (dist) (6.79 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	5%	

TYPE WORK: 2" Overlay (LM 7.28-12.19), UTBWC (LM 12.19-14.069)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0031(44)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 2,800-7,200 ADT.

ENV: CR clearance to file 7/21/25.

RAILROAD INFO: RR involvement at UPRR 443699N - MP 483.60 Nashville Sub, SP & MCL rqd. 11/25/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

030623 Hwy. 371 Impvts. (Nevada Co.) (S) Hwy. 371

(Nevada) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
		50%	NA	

TYPE WORK: 2" Overlay

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0050(809)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 1,000-1,800 ADT.

ENV: CR clearance to file 7/21/25.

RAILROAD INFO: No RR involvement 7/15/24

LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Pavement Preservation Jobs

070590 Co. Rd. 27 – Taylor (S) Hwy. 371

(Columbia) (dist) (9.96 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & 2" Overlay
 WORK ZONE POLICY: Non-Significant.
 FAP NUMBER: STPR-0014(50)

BACKGROUND INFO: Project programmed on 2/4/23.

GENERAL: 1,900-2,800 ADT.

RAILROAD INFO: No RR involvement 7/16/24

LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

040975 Hwy. 8 – South (S) Hwy. 375

(Polk) (11.62 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & Chip Seal

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 300-680 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/4/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

050493 Hwy. 11 – Kensett (S) Hwy. 385

(White) (dist) (8.88 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0073(102)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 680-1,000 ADT.

RAILROAD INFO: RR involvement req at UP own (BNSF/ATK lease) DOT's 437983S, 437984Y & 437985F 7/28/23. SP & MCL 4/21/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (59 & 60); AR Senate (18)

090735 Oklahoma State Line – East (Siloam Springs) (S) Hwy. 412

(Benton) (1.64 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 24,000-29,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

090700 Washington Co. Line – Hwy. 412B (S) Hwy. 412

(Madison) (dist) (10.14 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC (LM 0-5.221); UTBWC (LM 5.221-10.139)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0044(47)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 8,300-12,000 ADT.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

090737 Hwy. 412 Impvts. (Carroll Co.) (S) Hwy. 412

(Carroll) (11.1 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: 2" Mill & 2" Overlay

BACKGROUND INFO: Project programmed on 10/27/25.

GENERAL: 4,800-5,000 ADT. Project Programmed by Commission Minute Order 2024-058.

RAILROAD INFO: No RR involvement 11/6/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

020797 S. of Hwy. 172 – Monticello (S) Hwy. 425

(Drew) (dist) (5.77 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 11.01-11.852); Thin Overlay (1") (LM 11.852-16.793)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-9293(14)

BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.

GENERAL: 4,400-17,000 ADT. IOM 5/11/23 - Job 020798 combined into this project.

RAILROAD INFO: RR involvement at AKMD 441409W MP 446.40 Warren Sub 6/20/23, SP reqd. 1/2/25.

LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

020799 S. of Drew Co. Line – Star City (Sel. Secs.) (S) Hwy. 425

(Drew & Lincoln) (dist) (6.12 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Thin Overlay (1") (Sec. 4), 2" Mill & 2"

Overlay (Sec. 5)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-2240(2)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 3,600-5,700 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

020801 Hwy. 35 – Hwy. 278 (S) Hwy. 530

(Drew) (dist) (4.5 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2027
			NA	

TYPE WORK: Level Up & UTBWC

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0022(47)

BACKGROUND INFO: Project programmed on 6/16/23.

GENERAL: 590 ADT.

RAILROAD INFO: No RR involvement 7/3/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

LPA Jobs

110509 BNSF Railroad Overpass (Marion) (S)

(Crittenden) (city) (Non-APHN) (Urban Minor Collector) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON	20%	15%	100%	TBD	NA	NA
TARGET DATE			Dec 16					SCHEDULED DATE: 2026 STIP FFY: 2025			
END DATE			Jan 19	Dec 17							

TYPE WORK: New Railroad Overpass

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: SEC-STDP-STPD-9278(6)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 11/15/06. Project renamed on 6/9/08, 10/15/18 & 6/5/20.

ENV: Coord from FHWA to Osage & United Keetoowah Cherokee tribes 4/27/09. RTA for 23 str to SHPO 7/20/11, 5 str declared eligible 8/17/11. PI held in Marion on 2/11/14, 1/19/17, & 11/8/18. SHPO conc recd 6/19/17. Draft T3 CE recd 10/5/17; cmts ret'd 10/25/17; draft to FHWA 11/27/17; appr'd 12/6/17.

LP: City's CON to handle design, Env & CENG. City to handle advertising & awarding bid. ROW & Util to be handled by city. As of 5/23/08, on hold pending technical correction for Earmarked funds. 2009 Appropriations Act corrected one category of funds. Still waiting for two add'l categories to be corrected. Resolution Executed 9/27/11. Agreement Executed 6/4/12.

SUR: DSUR date to CON 2/1/13.

DSUR: Aerial photo flown 01/03/08. Control Surveys 75%.

RDWY: (JLB) No Floodplain SP req'd. Kickoff meeting held 10/17/13. Loc & Des Doc appr'd 1/30/19. 30% Plans rec'd from City's Con 3/28/18. 30% Plans rev'd & ret'd to City's Con 4/12/18. 60% Plans rec'd from City's Con 8/27/18. 60% Plans rev'd & ret'd to City's Con 9/14/18. ROW & UTIL req'mts to ROW 1/10/19. RDWY Info to ENV 3/8/19. 90% Plans rec'd from City's Con 6/21/19. 90% Plans rev'd & ret'd to City's Con 9/27/19. Final Plans rec'd from City's Con 2/4/20. Final Plans rev'd & ret'd to City's Con 5/22/20. Final Plans appr'd 5/22/20. Rev Final Plans rec'd from City's Con 6/10/20 & 12/8/20. Rev Finals rev'd & ret'd to City's Con 6/29/20.

ROW: City handling ROW acq. 90% Plans (16 trs.) Rev 90% Plans rec'd from City's CON 5/6/20. Auth Rec'd 2/5/21.

UTIL: City handling UTIL relo. UFI 1/19/19.

BR: (MCB) Layout 100%. Rec'd. 60% plans 7/6/18. Ret'd. comments 60% plans 8/21/18. Comments addressed 10/9/18. Rec'd 90% BR plans 5/30/19.

RAILROAD INFO: RR Involvement at BNSF pending new DOT. DRAFT SP to City Con (Parsons-Robert Mclvor) 6/4/20. LPA tracks this project. No RR coord. 11/13/24.

LEGISLATIVE DISTRICTS: -

110765 Big River Trail Extension Ph. 1 (West Memphis) (S)

(Crittenden) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Extension of Big River Trail

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: CMAQ-9448(54)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 7/28/22.

ENV: CR letter to SHPO 10/13/23, response 11/2/23. CR letter addendum to SHPO 7/21/24, response 8/14/24. T3CE appr'd 9/29/25,

LP: Resolution executed 3/3/22. Agreement executed 6/13/22. Agreement ret'd to the City 8/10/22. Project has been split into two phases. Ph. 1 is job number 110765 and Ph. 2 is job number 110871.

RAILROAD INFO: Possible RR involvement at BNSF DOT 676179Y. Local government responsible for RR Coord 7/2/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

110834 Memphis – Marion Trail (Marion) (S)

(Crittenden) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: TAPU-9278(14)
BACKGROUND INFO: Project programmed on 6/3/24.
LP: Resolution executed 6/28/22. Agreement sent to City 3/20/25.
RAILROAD INFO: No RR Involvement-TAP projects managed by LPA
LEGISLATIVE DISTRICTS: -

110857 bp pulse West Memphis Petro Travel Center (NEVI-23) (S)

(Crittenden) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9448(61)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

110858 South Loop Ext.: Bollinger Rd. – Airport Rd. (West Memphis) (S)

(Crittenden) (1.03 mi.) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9448(59)
BACKGROUND INFO: Project programmed on 7/16/24.
ENV: NEPA under 110676. Job CR clearance to file 7/26/24.
LP: Resolution executed 11/17/2016. Agreement executed 1/5/2017.
LEGISLATIVE DISTRICTS: -

LPA Jobs

110863 Tesla West Memphis Cracker Barrel (NEVI-23) (S)

(Crittenden) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9448(62)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

110871 Big River Trail Extension Ph. 2 (West Memphis) (S)

(Crittenden)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Extension of Big River Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: RTP-1302(392)
BACKGROUND INFO: Project programmed on 6/3/25.
ENV: T3CE apprvd 9/29/25.
RAILROAD INFO: Local government responsible for RR involvement at UPRR DOT's 441030J & 437580D, BNSF DOT's 673595R & 676178S. 7/2/25
LEGISLATIVE DISTRICTS: -

110872 St. Francis Floodway Str. & Apprs. (Lee Co.) (S)

(Lee) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0039(35)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 14541 (61.67, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1958)
LP: Resolution sent to County 11/9/23. Resolution executed 11/20/23. Agreement sent to County 2/19/25. Agreement rec'd from County 4/16/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 7/16/25.
RAILROAD INFO: No RR Involvement 5/28/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

110873 Little Hog Tusk Creek Str. & Apprs. (Lee Co.) (S)

(Lee) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0039(36)

BACKGROUND INFO: Project programmed on 5/15/25.

BRIDGE INFO: 20422 (29.25, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 7, 1983)

LP: Resolution sent to County 11/9/23. Resolution executed 11/20/23. Agreement sent to County 2/19/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 7/16/25.

RAILROAD INFO: No RR Involvement 5/28/25.

LEGISLATIVE DISTRICTS: -

110874 Bear Creek Str. & Apprs. (Lee Co.) (S)

(Lee) (Non-APHN) (Minor Collector) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0039(37)

BACKGROUND INFO: Project programmed on 5/15/25.

GENERAL: 10 ADT.

BRIDGE INFO: 20425 (82.06, Br. Repl., NP, SD, Deck 6, Super. 7, Sub. 4, 1984)

LP: Resolution sent to County 11/9/23. Resolution executed 11/20/23. Agreement sent to County 2/19/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 7/16/25.

RAILROAD INFO: No RR Involvement 5/28/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

110875 Big Cypress Creek Str. & Apprs. (Phillips Co.) (S)

(Phillips) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0054(40)
BACKGROUND INFO: Project programmed on 8/4/25.
BRIDGE INFO: 15827 (15.19, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1976, Closed)
LP: Resolution sent to the County 12/13/24. Resolution executed 1/14/25. Agreement sent to the County 4/2/25.
 Agreement executed 7/31/25. Agreement ret'd to the County 8/27/25.
UTIL: AUI 4/17/2026
RAILROAD INFO: No RR involvement 8/11/25.
LEGISLATIVE DISTRICTS: -

110885 Blackfish Bayou Str. & Apprs. (Crittenden Co.) (S)

(Crittenden)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9278(16)
BACKGROUND INFO: Project programmed on 3/17/26.
BRIDGE INFO: M3960 (16.86, Br. Repl., P0, SD, Deck 7, Super. 7, Sub. 3, 1976, Closed)
RAILROAD INFO: No RR involvement 4/24/26.
LEGISLATIVE DISTRICTS: -

020829 Francis Energy Charging Pine Bluff Southern Edge Truck Stop (NEVI-23) (S)

(Jefferson) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9345(50)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

020832 Universal EV White Hall Holiday Inn Express (NEVI-23) (S)

(Jefferson) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9345(51)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

020834 Gamble Creek Str. & Apprs. (White Hall) (S)

(Jefferson) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9452(4)
BACKGROUND INFO: Project programmed on 3/28/25.
BRIDGE INFO: 23674 (29.61, P0, Deck 7, Super. 7, Sub. 6, 1972)
LP: Resolution executed 12/16/24. Agreement sent to City 2/19/25. Agreement rec'd from City 3/3/25. Agreement executed 2/27/25. Executed Agreement ret'd to City 4/21/25. Rec'd feasibility study check 4/9/25.
RAILROAD INFO: No RR involvement 4/2/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

020841 Boeuf River Str. & Apprs. (Desha Co.) (S)

(Desha) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0021(69)

BACKGROUND INFO: Project programmed on 5/15/25.

BRIDGE INFO: 23162 (36.18, Br. Repl., P0, Deck 6, Super. 6, Sub. 7, 1999)

LP: Resolution sent to County 11/2/23. Resolution executed 12/19/24. Agreement sent to County 2/19/25. Agreement rec'd from County 3/24/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 6/5/25. Rec'd feasibility study check 7/18/25.

SUR: Aerial photo flown 9/8/25.

RAILROAD INFO: No RR involvement 6/13/25.

LEGISLATIVE DISTRICTS: -

020843 Lake Wallace Str. & Apprs. (Chicot Co.) (S)

(Chicot) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0009(55)

BACKGROUND INFO: Project programmed on 9/8/25.

BRIDGE INFO: 21817 (23.58, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1997)

LP: Resolution sent to County 3/12/24. Resolution executed 3/19/24. Agreement sent to County 9/19/24. Agreement executed 7/31/25. Executed Agreement ret'd to County 9/26/25. Rec'd feasibility study check 11/13/25.

RAILROAD INFO: No RR involvement 9/26/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

020845 Shelton Turner Rd. Str. & Apprs. (Chicot Co.) (S)

(Chicot) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0009(56)

BACKGROUND INFO: Project programmed on 9/8/25.

BRIDGE INFO: 21918 (26.64, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 2, SC, 1997)

LP: Resolution sent to County 3/12/24. Resolution executed 3/19/24. Agreement sent to County 9/19/24. Agreement executed 7/31/25. Executed ref'd to County 9/26/25. Rec'd feasibility study check 11/13/25.

RAILROAD INFO: No RR involvement 9/26/25.

LEGISLATIVE DISTRICTS: -

020846 Dry Bayou Str. & Apprs. (Chicot Co.) (S)

(Chicot) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0009(57)

BACKGROUND INFO: Project programmed on 9/8/25.

BRIDGE INFO: 23420 (27.00, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 7, 2013)

LP: Resolution sent to County 3/12/24. Resolution executed 3/19/24. Agreement sent to County 9/19/24. Agreement executed 7/31/25. Executed Agreement ref'd to County 9/26/25. Rec'd feasibility study check 11/13/25.

RAILROAD INFO: No RR involvement 9/26/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

020847 Sevenmile Creek Str. & Apprs. (Drew Co.) (S)

(Drew)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0022(48)

BACKGROUND INFO: Project programmed on 9/24/25.

BRIDGE INFO: 23135 (74.39, Br. Repl., NP, SD, Deck 6, Super. 6, Sub. 4, SC, 2007)

LP: Resolution sent to County 4/18/25. Resolution executed 5/13/25. Agreement sent to County 8/15/25. Agreement executed 8/20/25. Executed Agreement ret'd to County 10/24/25.

RAILROAD INFO: No RR involvement 9/30/25.

LEGISLATIVE DISTRICTS: -

030645 Co. Rd. 47 Str. & Apprs. (Lafayette Co.) (S)

(Lafayette) (Non-APHN) (Minor Collector) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0037(44)

BACKGROUND INFO: Project programmed on 10/10/24.

GENERAL: 40 ADT.

BRIDGE INFO: 21712 (49.75, Br. Repl., P2, Deck 6, Super. 5, Sub. 6, 1996)

ENV: Tribal consultation letters sent 11/18/24.

LP: Resolution sent to County 11/14/23. Resolution executed 12/13/23. Agreement sent to County 6/10/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed agreement ret'd to County 12/4/24. Rec'd feasibility study check 7/7/25.

RAILROAD INFO: No RR Coord. 10/28/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

030648 GPM Southeast Texarkana EZ Mart (NEVI-23) (S)

(Miller) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9414(52)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

030654 Trent Creek Str. & Apprs. (Sevier Co.) (S)

(Sevier) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0066(47)
BACKGROUND INFO: Project programmed on 5/16/25.
BRIDGE INFO: 22580 (23.31, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 2002)
LP: Resolution sent to County 11/12/24. Resolution executed 12/9/24. Agreement sent to County 2/19/25. Agreement executed 3/5/25. Executed Agreement ret'd to County 6/5/25. Rec'd feasibility check 6/17/25.
RAILROAD INFO: No RR Involvement 5/28/25.
LEGISLATIVE DISTRICTS: -

030657 Seibert Street Str. & Apprs. (Texarkana) (S)

(Miller) (urb)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9414(53)
BACKGROUND INFO: Project programmed on 10/14/25.
BRIDGE INFO: 19272 (14.17, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 3, 1970, Closed)
RAILROAD INFO: Local gov't responsible for RR coord - near UPRR DOT# 790220Y. 10/27/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

040849 56th St. Widening & Extension Ph. 3 (Springdale/Johnson) (S)

(Washington) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD	NA	
TARGET DATE											
END DATE											

TYPE WORK: New location from 56th St. to Johnson Mill Blvd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: RPES-STPU-9399(33)

BACKGROUND INFO: Project programmed on 6/4/20.

GENERAL: IOM 06/04/2020 - Broken out of Job 040680.

LP: Resolution Executed 7/8/14. Agreement Executed 7/10/14.

RAILROAD INFO: No RR Involvement 1/5/24.

LEGISLATIVE DISTRICTS: -

040923 Hwy. 62 – Battlefield Park Rd. (Prairie Grove) (S)

(Washington) (3.45 mi.) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%		NA					
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Nov 24							

TYPE WORK: Overlay & Drainage Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0072(79)

BACKGROUND INFO: Project programmed on 3/21/23.

ENV: CRS & ARS to SHPO 2/28/24, received 3/27/24. T3CE apprvd 11/18/24.

LP: City will handle all phases. This portion of Hwy. 62 Sec. 1B was removed from the State Highway System 12-12-22.

This portion of Hwy. 170 to be removed from the State Highway System upon final acceptance of Job A40022.

Resolution Executed 9/27/21. Agreement sent to City 6/24/22. Agreement rec'd from City 10/8/22. Agreement

Executed 10/20/22. Executed Agreement ret'd to City 11/21/22. Assigned DBE goal is 8%.

RDWY: 60% Plans rec'd from LP 2/2/24. 60% Plans rev'd & ret'd to LP 2/21/24. Loc & Des Doc apprvd 11/22/24.

RAILROAD INFO: No RR Involvement 1/5/24

LEGISLATIVE DISTRICTS: -

LPA Jobs

040943 Millsap Rd./College Ave. Inters. Impvts. & N. Hemlock Ave. Impvts. (Fayetteville) (S)

(Washington) (0.14 mi.) (NHS) (Urban Principal Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%		NA		NA		30%	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Sep 24								

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9142(54)

BACKGROUND INFO: Project programmed on 5/15/23.

GENERAL: 34,000 ADT.

ENV: NA consultation to Tribes 8/7/23. CRS to SHPO 1/11/24, response 2/5/24. T3CE apprvd 9/16/24.

LP: Resolution Executed 5/16/23. Agreement sent to City 1/30/23. Agreement rec'd from City 3/7/23. Agreement Executed 4/6/23. Executed Agreement ret'd to City 6/1/23. Supplemental Agreement executed 11/21/23. 2nd Supplemental Agreement executed 7/19/24. 8% DBE Goal assigned.

RDWY: 90% Plans rec'd from LP 8/12/24. 90% Plans rev'd & ret'd to LP 9/10/24. Loc & Des Doc appr'v'd 10/4/24.

ROW: City Auth Rec'd 9/23/24.

RAILROAD INFO: No RR involvement 1/5/24

LEGISLATIVE DISTRICTS: -

040948 Trail Feasibility: Watkins Ave. – Cambridge St. & Gutensohn Rd. – S. Pleasant St. (S)

(Washington) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9399(35)

BACKGROUND INFO: Project programmed on 9/15/23.

LP: Resolution executed 7/27/23. Agreement sent to City 5/31/23. Agreement rec'd from City 9/13/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/20/23.

RAILROAD INFO: Possible RR Involvement - A&M DOT# 667179A - 9/28/23 depending on location of trail.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040957 Hwy. 412/Barrington Rd. Inters. Impvts. (Tontitown) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-0072(80)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: CRS report to SHPO 11/24/25, response 12/2/25.

LP: Resolution executed 4/18/23. Agreement sent to City 11/3/23. Agreement rec'd from City 1/9/24. Agreement executed 2/26/24. Executed Agreement ret'd to City 4/3/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

040958 Clabber Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0072(81)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: Tribal consultation letters sent 3/19/25. CRS Report to SHPO 12/16/25, response 1/7/26.

LP: Resolution executed 6/16/23. Agreement sent to County 11/3/23. Agreement rec'd from County 11/21/23. Agreement executed 12/8/23. Executed Agreement ret'd to County 1/19/24. Supplemental Agreement executed 7/18/24. 2nd Supplemental Agreement executed 8/27/25.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

040966 I-49/Stephen Carr Memorial Blvd. Intchnq. Impvts. (Fayetteville) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Interchange Improvements

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9142(60)

BACKGROUND INFO: Project programmed on 12/19/24.

LP: Resolution executed 12/4/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/13/24. Agreement executed 1/29/25. Executed Agreement ret'd to City 2/21/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040967 Rubble Rd. Trail Lighting (Fayetteville) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE								05-2026 LETTING			
END DATE				Sep 25							

TYPE WORK: Trail Lighting

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9142(61)

BACKGROUND INFO: Project programmed on 12/19/24.

ENV: CR clearance to file 4/2/25. T1CE apprvd 9/3/25.

LP: Resolution executed 2/20/24. Agreement sent to City 11/1/24. Agreement rec'd from City 12/9/24. Agreement executed 1/2/25. Executed agreement ret'd to City 1/30/25. Supplemental Agreement executed 8/27/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: -

040987 Ballard Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0072(85)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 17307 (30.47, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1939)

ENV: Tribal consultation letters sent 2/28/25.

LP: Resolution sent to County 1/12/24. Resolution executed 2/20/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 6/17/24. Executed Agreement ret'd to County 10/7/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040988 Board Camp Creek Str. & Apprs. (Polk Co.) (S)

(Polk) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0057(33)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 20405 (19.77, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1983)
LP: Resolution sent to County 12/22/23. Resolution executed 1/23/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/15/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 10/7/24.
SUR: Aerial photo flown 3/11/25.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

040989 Love's Travel Stops Alma (NEVI-23) (S)

(Crawford) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9005(8)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

040990 Tesla Alma Harps (NEVI-23) (S)

(Crawford) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9005(9)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

040991 Ebbing Traffic Infrastructure Enhancements (S)

(Sebastian) /Earmark/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Traffic Infrastructure Enhancements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: CPFCD5-9150(50)

BACKGROUND INFO: Project programmed on 2/18/25.

LP: Resolution executed 6/3/25. Agreement sent to City 1/7/25. Agreement rec'd from City 6/24/25. Agreement executed 7/10/25. Executed agreement ret'd to City 7/30/25.

LEGISLATIVE DISTRICTS: -

040995 Jefferson St. Str. & Apprs. (Van Buren) (S)

(Crawford) (Non-APHN) (Urban Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE										NA	
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0071(61); BFPO-STPB-9429(21)

BACKGROUND INFO: Project programmed on 7/25/24.

BRIDGE INFO: 01802 (72.92, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, Hist., 1936)

ENV: Tribal consultation letters sent 10/15/24. NW14 permit issued 2/26/25.

LP: Resolution sent to City 1/26/24. Resolution rec'd from City 2/26/24. Resolution executed 2/26/24. Agreement sent to City 4/3/24. Agreement rec'd from City 4/22/24. Agreement executed 4/22/24. Executed Agreement ret'd to City 7/3/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: RR involvement UP DOT# 434435U - SP, plan review, & C&M reqd. 7/31/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

040997 Packsaddle Creek Str. & Apprs. (Scott Co.) (S)

(Scott) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0063(35)
BACKGROUND INFO: Project programmed on 7/16/24.
BRIDGE INFO: 16748 (24.46, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1940)
LP: Resolution executed 12/19/23. Agreement sent to County 1/18/24. Agreement rec'd from County 4/12/24. Agreement executed 6/7/24. Executed agreement ret'd to County 7/3/24.
SUR: Aerial photo flown 3/11/25.
RAILROAD INFO: No RR involvement 7/31/24.
LEGISLATIVE DISTRICTS: -

041002 Herd Branch Str. & Apprs. (Dyer) (S)

(Crawford) (col) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0017(62)
BACKGROUND INFO: Project programmed on 6/3/25.
BRIDGE INFO: 19085 (58.78, Br. Repl., P2, Deck 7, Super. 5, Sub. 5, 1940)
LP: Resolution executed 12/17/24. Agreement sent to City 2/19/25. Agreement rec'd from City 4/3/25. Agreement executed 2/5/25. Executed agreement ret'd to City 6/19/25.
RDWY: (ND)
RAILROAD INFO: Local gov responsible for RR Involvement UP tracks parallel<50ft from br. SP, possible C&M 6/11/25.>
LEGISLATIVE DISTRICTS: -

LPA Jobs

041003 College Ave. – Garland Ave. (North St.) (Fayetteville) (S)

(Washington) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Signal improvements with curb radius realignment, add multi-use trail and sidewalks

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9142(62)

BACKGROUND INFO: Project programmed on 9/8/25.

RAILROAD INFO: Local Gov responsible for RR involvement: A&M DOT# 667191F.

LEGISLATIVE DISTRICTS: -

041004 Transit Stop Enhancements (Fayetteville) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Improve transit stops: Add loading platforms, sidewalks, wheelchair ramps, bicycle parking spaces, and shelters

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-9142(63)

BACKGROUND INFO: Project programmed on 9/8/25.

ENV: Tribal consultation letters sent 2/26/26. CR clearance to file 5/4/26.

RAILROAD INFO: No RR involvement 9/18/25.

LEGISLATIVE DISTRICTS: -

041005 N. 40th St. Sidepath Ext. (Springdale) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Widen existing sidewalk to create sidepath

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: CRPU-9142(64)

BACKGROUND INFO: Project programmed on 9/8/25.

RAILROAD INFO: No RR involvement 9/18/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

041006 Elementary Schools Connector (Springdale) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: New sidewalks and crosswalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-9142(65)
BACKGROUND INFO: Project programmed on 9/8/25.
LP: Resolution executed 3/11/25. Agreement sent to City 9/15/25.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

041007 S. Barrington Rd. & E. Fletcher Ave. Ped. Inters. Impvts. (Tontitown) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct ADA trail and sidewalk ramps, crosswalk with signage, create new four way stop
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPR-0072(87)
BACKGROUND INFO: Project programmed on 9/8/25.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

041009 Fourche LaFave River Str. & Apprs. (Scott Co.) (S)

(Scott)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0063(42)
BACKGROUND INFO: Project programmed on 4/17/26.
BRIDGE INFO: 20719 (24.47, Br. Repl., P0, Deck 6, Super. 5, Sub. 6, 1988)
RAILROAD INFO: No RR involvement 4/30/26.
LEGISLATIVE DISTRICTS: -

LPA Jobs

050496 Sulphur Creek Str. & Apprs. (Heber Springs) (S)

(Cleburne) (Non-APHN) (Urban Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%	75%					NA	
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Replace one structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0012(47)

BACKGROUND INFO: Project programmed on 12/13/23.

BRIDGE INFO: 21444 (15.96, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1994, Closed)

LP: Resolution executed 12/15/22. Agreement sent to City 6/6/24. Agreement rec'd from City 6/14/24. Agreement executed 6/10/24. Executed Agreement ret'd to City 9/16/24.

SUR: CSUR 100%. UAV-LiDAR acquired 1/12/26. Mapping 100%.

DSUR: U&D 100%.

RAILROAD INFO: No RR Involvement 12/20/23.

LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18 & 22)

050502 Little Creek Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%					NA	
TARGET DATE											
END DATE		Apr 26			Apr 26						

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0025(28)

BACKGROUND INFO: Project programmed on 7/2/24.

BRIDGE INFO: 13119 (23.19, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 3, SC, 1948, Closed)

ENV: Tribal consultation letters 7/25/24. Env constraints to LP 3/27/26.

LP: Resolution executed 12/19/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/22/24. Agreement executed 5/7/24. Executed Agreement ret'd to County 9/27/24.

SUR: Aerial photo flown 12/11/25. CSUR 100%. DSUR to LPA 4/21/26.

PSUR: 5 certs. PSUR to ROW 4/2/26.

RAILROAD INFO: No RR Involvement 9/20/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050503 Spring River Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		40%		10%	75%		5%			NA	
TARGET DATE											
END DATE				Apr 26							

TYPE WORK: Replace 1 bridge

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0025(29)

BACKGROUND INFO: Project programmed on 7/2/24.

BRIDGE INFO: 13139 (12.03, Br. Repl., P0, SD, Deck 3, Super. 3, Sub. 5, Hist., SC, 1916)

ENV: Tribal consultation letters sent 12/31/24. Env constraints to LP 4/3/26.

LP: Resolution executed 12/19/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/22/24. Agreement executed 5/7/24. Executed Agreement ret'd to County 9/27/24.

SUR: Aerial photo flown 12/11/25. CSUR 100%

PSUR: 6 certs. PSUR to ROW 4/3/26.

ROW: Est 2 PPO rels.

UTIL: AUI 5/21/2026

RAILROAD INFO: Local gov't responsible for RR Involvement BNSF DOT 667893C - depending on project limits.

LEGISLATIVE DISTRICTS: -

050521 Poke Bayou Str. & Apprs. (Izard Co.) (S)

(Izard) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%			NA	
TARGET DATE											
END DATE		May 26			May 26						

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0033(37)

BACKGROUND INFO: Project programmed on 7/16/24.

BRIDGE INFO: 21071 (24.31, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1991)

ENV: Tribal consultation letters sent 3/19/25.

LP: Resolution executed 1/2/24. Agreement sent to County 3/12/24. Agreement rec'd from County 5/3/24. Agreement executed 6/7/24. Executed Agreement ret'd to County 6/28/24.

SUR: CSUR 100%. DSUR to LPA 5/6/26.

PSUR: 7 certs. PSUR to ROW 5/6/26.

UTIL: AUI 5/21/2026

RAILROAD INFO: No RR involvement 7/31/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050523 Lave Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0067(35)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 16942 (24.47, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1935)

LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed agreement ret'd to County 1/8/25.

UTIL: AUI 12/03/25.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

050524 Chandler Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0067(36)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 16944 (30.53, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1935)

LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

UTIL: AUI 12/3/2025

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050525 South Fork Spring River Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0067(37)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 16960 (25.51, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1965)

LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed agreement ret'd to County 1/8/25.

UTIL: AUI 12/31/2025

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

050526 Pierce Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0067(38)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 22348 (41.81, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 2002)

LP: Resolution executed 12/11/23. Agreement sent to the County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. This is not a top priority bridge and is currently on hold.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

050527 South Fork Spring River Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0025(32)
BACKGROUND INFO: Project programmed on 12/23/24.
BRIDGE INFO: 22946 (17.86, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, SC, 1985)
LP: Resolution executed 8/20/24. Agreement sent to County 9/19/24. Agreement rec'd from County 10/16/24. Agreement executed 2/21/25. Executed Agreement ret'd to County 2/21/25.
RAILROAD INFO: No RR Involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

050534 Calico Creek Str. & Apprs. (Calico Rock) (S)

(Izard) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0033(40)
BACKGROUND INFO: Project programmed on 6/3/25.
BRIDGE INFO: 22350 (25.82, Br. Repl., P0, Deck 7, Super. 6, Sub. 5, 2001)
LP: Resolution executed 2/10/25. Agreement sent to City 3/18/25. Agreement rec'd from City 5/1/25. Agreement executed 5/8/25. Executed agreement ret'd to City 7/16/25.
RAILROAD INFO: No RR Involvement 6/11/25.
LEGISLATIVE DISTRICTS: -

050537 Heber Springs Drainage Impvts. (S)

(Cleburne) (APHN) (Minor Arterial) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Drainage Improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 8/20/25.
GENERAL: 13,000 ADT.
LP: Agreement executed 9/12/25 and ret'd to City 11/25/25.
RAILROAD INFO: No RR involvement 12/19/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061121 Little Rock Bike Connector P.E.

(Pulaski) (jacobs)

TYPE WORK: Bicycle Trail Design.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9253(50)
BACKGROUND INFO: Project programmed on 9/3/03. Project renamed on 8/14/13.
GENERAL: Plans by Metroplan CON. Metroplan auth to issue W.O. 8/6/04.
ENV: RTA response from SHPO rec'd 11/2/11. SHPO aprvld of CR report 2/9/12. T3 CE aprvld 6/4/12, reassess for trl connectors aprvld 5/24/13.
LP: Agreement Executed 4/13/04. Resolution Executed 4/20/04. PE deposit rec'd 4/27/04.
RDWY: No floodplain SP req'd. 30% plans rec'd from Metroplan 11/16/11. Loc & Des Doc aprvld 7/9/12.
ROW: Comments to Cons Coordinator 08/29/12. Final Cert. 1/21/15
BR: Rec'd prelim layouts 11/21/11. Ret'd comments 12/16/11.
RAILROAD INFO: RR Involvement, UP.
LEGISLATIVE DISTRICTS: -

061300 Main St. Viaduct (NLR) (S)

(Pulaski) (city) (Non-APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON		5%	CCON			CCON	TBD		TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9315(36)
BACKGROUND INFO: Project programmed on 9/13/10.
GENERAL: 16,000 ADT.
BRIDGE INFO: 02132 (63.92, NP, SD, Deck 5, Super. 4, Sub. 4, Hist., 1927)
ENV: Historic br involved. PI to be scheduled.
LP: Plans by City's Con. Resolution Executed 6/14/10. Agreement Executed 8/5/10.
SUR: -
DSUR: Bridge Scan to Env 9/13/12.
RDWY: City authorized to issue WO 3/28/12.
RAILROAD INFO: RR Involvement at UP
LEGISLATIVE DISTRICTS: -

LPA Jobs

061423 N. Cantrell Rd. Str. & Apprs. (Little Rock) (S)

(Pulaski) (city) (NHS) (Urban Principal Arterial) /BR City/Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	60%	100%	CCON			90%	TBD	NA	TBD
TARGET DATE											
END DATE			Oct 19								

TYPE WORK: Replace 1 structure.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-9253(70)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/7/13.

GENERAL: 22,000 ADT.

ENV: NEPA under Job 061454.

LP: City to handle all phases. Resolution Executed 11/20/12. Agreement Executed 7/16/13. Supplemental Agreement Executed 3/15/19. 2nd Supplemental Agreement executed 10/4/24. To be included in ARDOT Job 061454. NEPA approved under 061454.

RDWY: Floodplain SP req'd. 60% Plans rec'd from City's Con 1/12/18.

BR: (SWP) Rec'd 30% plans 11/21/2011. Prov. Comments 30% plans 12/16/11. Rec'd 60% plans 8/31/17. Rec'd. 90% Plans 6/12/23.

RAILROAD INFO: No RR involvement 2/2/22.

LEGISLATIVE DISTRICTS: -

061562 Southwest Trail Design

(Garland, Pulaski & Saline) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							RQD
TARGET DATE											
END DATE											

TYPE WORK: Design 60 plus mile trail connecting the National Park Service's Hot Springs National Park with the Little Rock Central High National Historic Site.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-TAPR-TAPU-0076(181)

BACKGROUND INFO: Project programmed on 10/20/17.

ENV: Tribal consultation sent 6/25/18. PI meetings scheduled 11/13/18, 11/14/18, & 11/15/18 in Benton, Hot Springs, & Little Rock respectively. Draft EA from CON recvd 11/13/19, comments ret'd 12/19/19. Draft EA to FHWA 4/17/20, to FHWA for second review 5/27/20, apprvd 6/16/20. EA review req to statewide clearinghouse 6/18/20. Virtual Location PH scheduled 07/12/20 - 8/26/20 @ SWTrail.TransportationPlanRoom.com. SHPO response to CRS addendum 8/11/20. comments on draft FONSI ret'd to consultant 9/29/20. FONSI to FHWA 10/22/20, apprvd 11/19/20. CRS addendum to SHPO 6/30/22, response 7/20/22. NEPA re-eval in review. SHPO response to de minimis impact determination 8/8/22. NEPA re-eval apprvd 9/8/22. Re-eval apprvd 1/30/24. Re-eval apprvd 7/16/24.

LP: Awarded \$2,165,000 FLAP016 funds. Agreement with FHWA-Eastern Federal Lands Highway Division signed 9/22/17. Resolution Executed 7/31/17. Agreement Executed 10/12/17. Supplemental Agreement executed 10/25/24. ENV re-assessment approved 9/8/22 under 061562.

RDWY: Loc & Des Doc apprvd 11/30/20.

RAILROAD INFO: RR Involvement Rqd. - Multiple UP crossings 10/11/23.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061623 Little Rock Central High Corridor Ph. 1 (S)

(Pulaski) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%		NA		100%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Feb 22								

TYPE WORK: Construct a trail.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: FLAP-FLAP(17)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 3/28/19.

ENV: NWP 3 & 13 issued 3/18/21. T3CE apprvd 2/3/22. NA consultation letters sent to Tribes 6/26/24. CRS Report to SHPO 6/17/24, response 7/8/24. T3 re-eval apprvd 9/15/25.

LP: City responsible for all phases. Agreement Executed 3/11/19. Awarded \$1,672,564 FLAP017 funds.

RDWY: Final Plans rec'd from PM 2/11/22. Final Plans rev'd & ret'd to PM 3/15/22. Loc & Des doc appv'd 3/16/22. 60% plans rec'd from PM 3/30/23. 60% Plans rev'd & ret'd to PM 4/18/23. Rev 60% Plans rec'd from LP 8/2/24. Rev 60% Plans rev'd & ret'd to LP 8/26/24.

BR: (MCB) Rec'd. 90% Plans 10/21/24. Ret'd. comments 90% Plans 10/22/24. Rec'd. Final Plans 4/28/25.

RAILROAD INFO: Local gov't responsible for involvement w/UP near crossing DOT# 433795N & 433894L.

LEGISLATIVE DISTRICTS: -

061679 Pike Ave. Impvts. (NLR) (S)

(Pulaski) (city) (0.69 mi.) (NHS) (Urban Principal Arterial) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			55%	100%		NA			NA	30%	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Apr 25								

TYPE WORK: Pedestrian improvements on Hwy. 365.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9315(60)

BACKGROUND INFO: Project programmed on 3/11/22.

GENERAL: 20,000 ADT. NEPA handled under 061551.

ENV: NA consultation letters to Tribes 6/26/24. CR clearance to file 11/5/24. T1CE apprvd 4/23/25.

LP: Agreement Executed 12/2/16. Supplemental Agreement Executed 6/10/22. 8% DBE Goal assigned.

RDWY: 30% plans rec'd from PM 1/27/23. 30% Plans rev'd & ret'd to PM 3/24/23. 50% Plans rec'd from LP 5/29/24. 50% Plans rev'd & ret'd to LP 6/20/24.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061712 Kanis Rd./Denny Rd./Stewart Rd. Roundabout (Pulaski Co.) (S)

(Pulaski) (Non-APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%					TBD	NA	
TARGET DATE											
END DATE			Aug 21								

TYPE WORK: Construction of a roundabout.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPU-STPU-9253(99)
BACKGROUND INFO: Project programmed on 6/2/21.
GENERAL: 4,100 ADT.
ENV: ARS & CRS to SHPO 7/27/21, response 7/29/21. T3CE apprvd 8/12/21.
LP: Resolution Executed 9/28/20. Agreement sent to County 2/10/20. Agreement executed 12/21/20. Executed Agreement ref'd to County 6/8/21.
RDWY: 60% Plans rec'd from PM 8/16/21. Loc & Des Doc apprvd 8/20/21. 60% Plans rev'd & ret'd to PM 9/21/21. Rev 60% Plans rec'd from PM 10/18/21. Rev 60% Plans rev'd & ret'd to PM 12/1/21. 90% Plans rec'd from PM 8/16/22. 90% Plans rev'd & ret'd to PM 8/29/22. 100% Plans rec'd from PM 5/2/23. 100% Plans rev'd & ret'd to PM 5/4/23. Rev 100% Plans rec'd from PM 6/6/23. 100% Plans rev'd & ret'd to PM 6/27/23.
ROW: City Auth Rec'd 9/20/21. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061714 Tri-Creek Greenway Ph. III (Little Rock) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%		NA		0%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Sep 21								

TYPE WORK: Shared use Bicycle and Pedestrian Trail.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9253(100)
BACKGROUND INFO: Project programmed on 5/3/21.
ENV: SHPO response to letter determining not an undertaking 6/11/21. CRS report to SHPO 8/27/21, response 8/30/21. T3CE apprvd 9/13/21.
LP: Resolution Executed 9/1/20. Agreement Executed 4/26/21. Executed agreement ret'd to City 5/6/21.
RDWY: 30% Plans rec'd from PM 7/9/21. 30% Plans rev'd & ret'd to PM 8/10/21. 60% Plans rec'd from PM 1/4/22. 60% Plans rev'd & ret'd to PM 2/11/22. 90% plans rec'd from PM 6/29/22. 90% Plans rev'd & ret'd to PM 7/13/22. 100% Plans rec'd from PM 11/8/22. 100% Plans rev'd & ret'd to PM 1/13/23.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061715 W. Main St. Realignment (Jacksonville) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%					TBD	NA	
TARGET DATE											
END DATE			Sep 23								

TYPE WORK: Realignment of W. Main St.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPU-STPU-9222(19)
BACKGROUND INFO: Project programmed on 7/9/21.
ENV: T3CE apprvd 9/11/23.
LP: Resolution Executed 10/1/20. Agreement Executed 7/7/21.
RDWY: 30% Plan rec'd from PM 4/22/22. 30% plans rev'd & ret'd to PM 5/21/22. Rev 30% plans rec'd from PM 6/29/22 & 8/12/22. Rev 30% Plans rev'd & ret'd to PM 7/13/22 & 8/25/22. 60% plans rec'd from PM 1/13/23. 60% Plans rev'd & ret'd to PM 2/23/23. Loc & Des apprvd 9/14/23.
ROW: City Auth Rec'd 9/15/23. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061717 Congo Rd./Shenandoah Rd. Roundabout (Benton) (S)

(Saline) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%		NA			NA	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE			Jun 23								

TYPE WORK: Construct a roundabout at the intersection of Congo Rd. & Shenandoah Rd.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9035(26)
BACKGROUND INFO: Project programmed on 10/4/21.
GENERAL: 12,000 ADT.
ENV: CR clearance to file 6/21/22. NA consultation letters sent to Tribes 6/28/22. Ph III PI meeting held Thursday 08/25/22 5:30-7pm @ Oak Grove Missionary Baptist Church 2907 Congo Road, Benton. CR clearance letter to SHPO 5/15/23, response 6/7/23. T3CE apprvd 6/29/23.
LP: Agreement Executed 9/17/21. Resolution Executed 6/22/22. Supplemental Agreement Executed 12/16/22.
RDWY: 30% Plans rec'd from PM 3/9/22. 30% Plans rev'd and ret'd to PM 4/13/22. Rev 30% plans rec'd from PM 5/18/22. 60% Plans rec'd from PM 11/4/22. 60% Plans rev'd & ret'd to PM 1/13/23. 90% Plans rec'd from PM 5/8/23. 90% Plans rev'd & ret'd to PM 5/12/23.
ROW: City Auth Rec'd 9/7/23. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061720 Lonoke Co. Multi-Use Trail (Cabot) (S)

(Lonoke) (Half) /ENH/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	90%				100%	NA	NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9065(33)

BACKGROUND INFO: Project programmed on 4/29/21.

ENV: CRS to SHPO 2/2/24, response 2/28/24. NA consultation letters to Tribes 3/11/24. T3CE apprvd 7/17/24.

LP: Resolution executed 9/21/20. Agreement executed 4/26/21. Supplemental Agreement executed 2/13/24. 2nd Supplemental Agreement executed 4/7/25. 12% DBE Goal assigned.

RDWY: 30% Plans rec'd from LP 5/23/23, 30% Plans rev'd & ret'd to LP 6/8/23. 60% Plans rec'd from LP 5/6/24. 60% Plans rev'd & ret'd to LP 6/3/24. 90% Plans rec'd from LP 8/21/24. 90% Plans rev'd & ret'd to LP 9/10/24.

ROW: City auth rec'd 8/14/2024

BR: (MCB) Rec'd. Final Plans 10/21/24. Ret'd. comments Final Plans 10/22/24.

RAILROAD INFO: Possible RR Involvement - UP - Depending on location of trail & RR ROW 10/11/23.

LEGISLATIVE DISTRICTS: -

061755 Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S)

(Garland) (0.16 mi.) (APHN) (Urban Minor Arterial) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Construct a Northbound lane & Signal upgrade

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HPP2-9210(44)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 6/21/21.

GENERAL: 12,000 ADT.

ENV: Tribal consultation letters sent 8/12/21.

LP: Agreement & Resolution Executed 12/15/20. Executed Agreement ret'd to City 6/24/21.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061803 Bowman Rd. Impvts. Ph. 2 (Little Rock) (S)

(Pulaski) (0.97 mi.) (Non-APHN) (Urban Minor Arterial) /Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Widen Bowman Road to a 5-lane minor arterial from Cherry Laurel Drive to Brodie Creek Trail with sidepath from Executive Center Drive to Brodie Creek Trail.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9253(110)

BACKGROUND INFO: Project programmed on 6/26/23.

GENERAL: 20,000 ADT.

ENV: NA consultation letter to Tribes 9/5/23.

LP: Resolution Executed 11/15/22. Agreement sent to City 2/23/22. Agreement rec'd from City 4/10/23. Agreement Executed 4/25/23. Executed Agreement ret'd to City 5/18/23. Supplemental Agreement Executed 6/30/23.

RDWY: 30% Plans rec'd from LP 2/28/24. 30% Plans rev'd & ret'd to LP 3/18/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061810 Sardis Rd. Trail Ph. 1 (Shannon Hills) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Construct Sardis Rd. Trail

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPU-0062(35)

BACKGROUND INFO: Project programmed on 8/28/23.

ENV: Tribal consultation letters sent 10/15/24. CRS Report to SHPO 12/5/24, response 12/6/24. CRS Report Addendum to SHPO 9/9/25, response 9/11/25. PCE aprvd 4/21/26.

LP: Resolution executed 5/16/23. Agreement sent to City 4/26/23. Agreement rec'd from City 5/23/23. Agreement executed 6/6/23. Executed Agreement ret'd to City 6/29/23. Supplemental Agreement executed 4/1/25.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061811 Bryant Pkwy. Trail Ph. 2 (Bryant) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							
TARGET DATE											
END DATE				Dec 25							

TYPE WORK: Trail

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9061(16)

BACKGROUND INFO: Project programmed on 12/6/23.

ENV: CR clearance memo to file 4/19/24. T1CE apprvd 12/12/25.

LP: Airspace permit needed for this project. Resolution executed 6/18/22. Agreement sent to City 3/21/23. Agreement rec'd from City 4/10/23. Agreement executed 5/26/23. Executed Agreement ret'd to City 6/29/23. Supplemental Agreement sent to City 2/25/25.

RAILROAD INFO: No RR Involment 1/8/24.

LEGISLATIVE DISTRICTS: -

061812 Midland Rd. – E. of Lombard Rd. Multi-Use Trail (Bryant) (S)

(Saline) /COVID/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Multi-Use Trail

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPUCS-C0VD(113); STPU-9061(17)

BACKGROUND INFO: Project programmed on 12/6/23.

ENV: Tribal consultation letters sent 2/25/25.

LP: Resolution executed 10/25/22. Agreement sent to City 6/16/23. Agreement rec'd from City 7/25/23. Agreement executed 1/5/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement sent to the City 8/19/25.

RAILROAD INFO: No RR Involment 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061813 Elm St. & Main St. Impvts. (Cabot) (S)

(Lonoke) /COVID/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: HIPUCS-C0VD(114)

BACKGROUND INFO: Project programmed on 9/15/23. Project renamed on 1/6/26.

ENV: Tribal consultation letters 10/2/23. CR Letter to SHPO 2/23/24, response 3/25/24.

LP: Resolution & Agreement sent to the City 6/16/23. Resolution executed 7/10/23. Agreement sent to City 6/16/23.

Agreement Rec'd from City 8/8/24. Agreement executed 9/20/24. Executed Agreement ret'd to City 9/27/24.

Supplemental Agreement sent to City and executed 12/18/24.

RAILROAD INFO: Local Gov't responsible for RR Involvement - UP DOT# 437822W 9/28/23.

LEGISLATIVE DISTRICTS: -

061814 Arkansas River Trail Cantrell Rd. (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPUCS-C0VD(116); STPU-9253(111)

BACKGROUND INFO: Project programmed on 9/8/23.

ENV: NA consultation letters to Tribes 10/27/23.

LP: Resolution executed 9/19/23. Agreement sent to City 6/16/23. Agreement rec'd from City 2/2/24. Agreement

executed 2/12/24. Executed Agreement ret'd to City 4/10/24.

RAILROAD INFO: No RR Involvement 1/8/24. Rev scope local government would be responsible for RR involvement

w/UP near DOT# 433795N 2/10/26.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061815 Crystal Hill Rd. Realignment (North Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%			10%	90%			
TARGET DATE											
END DATE			Aug 24								

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9315(64)

BACKGROUND INFO: Project programmed on 9/8/23.

ENV: NA consultation letters to Tribes 2/8/24. CRS & ARS to SHPO 4/30/24, response 5/15/24. T3CE apprvd 8/19/24.

CRS Addendum to SHPO 5/28/25, response 6/17/25. T3CE re-eval apprvd 8/7/25.

LP: Resolution executed 11/8/22. Agreement sent to City 6/16/23. Agreement rec'd from City 6/30/23. Agreement executed 2/14/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement executed 5/14/24. 2nd Supplemental Agreement sent to City 1/2/25.

RDWY: 30% Plans rec'd from LP 4/9/24. 30% Plans rev'd & ret'd to LP 5/1/24. 60% Plans rec'd from LP 7/22/24. 60% Plans rev'd & ret'd to LP 8/19/24. Loc & Des Doc apprvd 10/7/24.

ROW: City Auth Rec'd 9/25/24;

UTIL: AUI/UFI 12/4/24; Funds Apprvd 8/6/25

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

061816 Hwy. 5 & Desoto Blvd. Inters. Impvts. (Saline Co.) (S)

(Saline) (APHN) (Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0062(60)

BACKGROUND INFO: Project programmed on 9/14/23.

GENERAL: 4,400 ADT.

ENV: Tribal consultation letter sent 10/30/23. Env constraints to Rdwy 8/19/24.

LP: Resolution & Agreement sent to County 6/12/23. Resolution executed 7/17/23. Agreement rec'd from County 9/19/24. Agreement executed 9/30/24. Executed Agreement ret'd to County 10/11/24.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061821 Biscoe & White River TIC Water and Wastewater Impvts. (Prairie Co.) (S)

(Prairie) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: 9990-0059(27)

BACKGROUND INFO: Project programmed on 2/7/24.

ENV: Tribal consultation sent 2/19/26.

LP: Resolution executed 1/4/23. Agreement sent to City 1/22/24. Agreement rec'd from City 8/15/24. Agreement executed 8/12/24. Executed Agreement ret'd to City 10/3/24.

RAILROAD INFO: No RR Involvement 10/11/24.

LEGISLATIVE DISTRICTS: -

061827 S. Fork Saline River Str. & Apprs. (Garland Co.) (S)

(Garland) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	30%					NA	
TARGET DATE											
END DATE		Jan 26									

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-0026(50)

BACKGROUND INFO: Project programmed on 12/6/23.

BRIDGE INFO: 20061 (48.78, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1958)

ENV: Tribal consultation letters sent 1/22/25. Env. Constraints to RDWY 3/20/25.

LP: Resolution executed 1/9/23. Agreement executed 5/26/23. Executed Agreement ret'd to County 6/26/23.

SUR: Aerial photo flown 1/30/24, 2/27/25. CSUR 100%. UAV-LiDAR acquired 11/19/25. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy, LPA 1/15/26.

PSUR: Some data under 061438. PSUR to ROW 2/6/26.

RAILROAD INFO: No RR Involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

LPA Jobs

061836 Southwest Trail Connector: Hill Farm Rd. – W. Sardis Rd. (Bryant) (S)

(Saline) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%			50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9061(18)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: Tribal consultation letters sent 12/15/25. CRS Report to SHPO 2/25/26, response 3/2/26.

LP: Resolution executed 7/25/23. Agreement sent to City 2/15/24. Agreement rec'd from City 2/27/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: RR Involvement reqd BXN DOT# 844075F 2/14/24.

LEGISLATIVE DISTRICTS: -

061837 Central Arkansas Greenway: Pine St. – Campground Rd. (Cabot) (S)

(Lonoke) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9065(39)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: Tribal consultation sent 5/5/26.

LP: Resolution executed 7/17/23. Agreement sent to City 12/22/23. Agreement rec'd from City 3/28/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

061838 Roosevelt Rd. – 17th St. Impvts. (Hwy. 70) (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9253(114)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: NA consultation letters to Tribes 3/7/24.

LP: Resolution executed 7/18/23. Agreement sent to City 1/19/24. Agreement rec'd from City 2/7/24. Agreement executed 2/14/24. Executed Agreement ret'd to City 4/10/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061839 Markham St. Impvts. (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%						NA	
TARGET DATE											
END DATE			Aug 24								

WORK ZONE POLICY: Significant.

FAP NUMBER: STPU-9253(115)

BACKGROUND INFO: Project programmed on 1/29/24. Project renamed on 3/21/24 & 4/24/25.

ENV: Tribal consultation letters 5/2/24. CR letter to SHPO 5/16/24, response 6/10/24. T1CE apprvd 8/20/24. Re-eval apprvd 4/9/25.

LP: Resolution executed 7/18/23. Agreement sent to City 2/8/24. Agreement rec'd from City 3/20/24. Agreement executed 4/4/24. Executed Agreement ret'd to City 4/30/24. Supplemental Agreement executed 3/14/25.

RDWY: 90% Plans rec'd from LP 4/26/24. 90% Plans rev'd & ret'd to LP 5/20/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

061840 Club Manor Dr. Impvts. (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%						NA	
TARGET DATE											
END DATE			Aug 24								

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9468(10)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: Tribal consultation letters sent 4/15/24. CR clearance to file 7/24/24. T3CE apprvd 8/20/24.

LP: Resolution executed 7/17/23. Agreement sent to City 1/12/24. Agreement rec'd from City 2/2/24. Agreement executed 2/12/24. Executed Agreement ret'd to City 4/30/24. Supplemental Agreement sent to City 1/2/25. Supplemental Agreement executed 1/2/25. 8% DBE Goal assigned.

RDWY: 30% Plans rec'd from LP 3/28/24. 30% Plans rev'd & ret'd to LP 4/24/24. 60% Plans rec'd from LP 6/7/24. 60% Plans rev'd & ret'd to LP 6/27/24. Loc & Des Doc apprvd 10/7/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061841 Central Arkansas Greenway: Gap Creek Dr. – Oneida St. (Sherwood) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9391(26)

BACKGROUND INFO: Project programmed on 1/29/24.

LP: Resolution executed 7/24/23. Agreement sent to City 1/19/24. Agreement rec'd from City 2/9/24. Agreement executed 4/9/24. Executed Agreement ret'd to City 4/30/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

061853 Lonoke Co. Multi-Use Trail (Austin) (S)

(Lonoke) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Mar 25							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: TAPU-0043(59)

BACKGROUND INFO: Project programmed on 5/9/24.

ENV: T3CE apprvd 3/19/25. CRS Report Addendum to SHPO 3/2/26, response 4/9/26.

LP: Resolution executed 1/22/24. Agreement sent to City 4/3/24. Agreement rec'd from City 4/9/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement executed 3/14/25.

LEGISLATIVE DISTRICTS: -

061857 Southwest Trail: Central High – State Fair Grounds (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9253(117)

BACKGROUND INFO: Project programmed on 6/3/24.

ENV: Tribal consultation letters sent 8/26/25.

LP: Resolution executed 8/30/21. Agreement sent to County 5/7/24. Agreement rec'd from County 5/21/24. Agreement executed 6/6/24. Executed Agreement ret'd to County 6/27/24.

RAILROAD INFO: RR Involvement trail parallel's UP's tracks & ROW 6/6/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061885 Love's Travel Stops Malvern (NEVI-23) (S)

(Hot Spring) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9272(10)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

061886 Circle K Stores Lonoke (NEVI-23) (S)

(Lonoke) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-0043(62)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

061887 Love's Travel Stops Hazen (NEVI-23) (S)

(Prairie) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-0059(28)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061890 Shenandoah Rd. – Longhills Rd. (Congo Rd.) (Benton) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Road widening to 3 lanes and construction of sidewalk/shared use path

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9035(35)

BACKGROUND INFO: Project programmed on 1/23/25.

LP: Resolution executed 10/9/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 5/12/25. Agreement executed 5/23/25. Executed Agreement ret'd to the City 6/9/25.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

061891 Hwy. 321 – Campground Rd. (Kerr Station Rd.) (Cabot) (S)

(Lonoke) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Road widening to Minor Arterial, construction of sidewalk/shared use path, drainage improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9065(41)

BACKGROUND INFO: Project programmed on 1/23/25.

ENV: Tribal consultation letters sent 8/26/25.

LP: Resolution executed 10/9/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 3/21/25. Agreement executed 4/7/25. Executed Agreement ret'd to the City 5/20/25.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061893 Castle Valley Rd. – Green Rd. (Chicot Rd.) (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Sep 25							

TYPE WORK: Road widening to add shoulders as pedestrian travel lanes

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-0060(85)

BACKGROUND INFO: Project programmed on 1/23/25.

ENV: Tribal consultation letters sent 4/28/25. CRS report to SHPO 5/7/25, response 5/21/25. T1CE apprvd 9/17/25.

LP: Resolution executed 10/23/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 2/28/25.

Agreement executed 3/31/25. Executed Agreement ret'd to the County 4/28/25. 8% DBE Goal assigned.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

061894 Southwest Trail: 65th St. – State Fairgrounds (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct shared use paths

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-0060(86)

BACKGROUND INFO: Project programmed on 1/23/25. Project renamed on 10/6/25.

LP: Consultant Contract TO to be 4-party w/ Metroplan as the lead. Resolution executed 10/9/24. Agreement sent to the

County 1/24/25. Agreement rec'd from the County 3/18/25. Agreement executed 5/8/25. Agreement ret'd to the County 5/21/25.

RAILROAD INFO: RR Involvement UP - near DOT# 600432F, 748834A, & parallel to tracks - depends on scope - 2/11/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061895 Southwest Trail: Saline River Bridge – Garland Co. (Saline Co.) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								SCHEDULED DATE: 2026			
END DATE											

TYPE WORK: Trail

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: CRPU-STPU-0062(65)

BACKGROUND INFO: Project programmed on 1/23/25.

ENV: Tribal consultation sent 5/5/26.

LP: Resolution executed 8/19/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 2/27/25.

Agreement executed 3/21/25. Executed Agreement ret'd to the County 4/3/25.

RAILROAD INFO: Possible RR involvement UP - near DOT# 748590T - depends on scope - 2/11/25.

LEGISLATIVE DISTRICTS: -

061896 Jacksonville-Cato Rd. Phase 2 (Sherwood) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Jul 25							

TYPE WORK: Road widening to 3 lanes, intersection improvements, construct sidewalk/shared use path

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9391(27)

BACKGROUND INFO: Project programmed on 1/23/25. Project renamed on 5/10/25.

ENV: Tribal consultation letters sent 2/4/25. Report to SHPO 4/29/25, response 5/12/25. T3CE apprvd 7/28/25.

LP: Resolution executed 8/26/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 3/6/25. Agreement executed 3/31/25. Executed Agreement ret'd to the City 4/25/25. 11% DBE Goal assigned.

RAILROAD INFO: No RR Involvement 2/11/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061897 Middle Fork Saline River Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(68)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 21899 (26.10, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1997)

LP: Resolution Executed 1/22/24. Agreement sent to County 6/10/24. Agreement executed 10/1/24. Executed Agreement ret'd to County 5/20/25.

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

061898 Cedar Creek Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(69)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 21690 (39.56, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1996)

LP: Resolution executed 1/22/24. Agreement sent to County 6/10/24. Agreement executed 10/1/24. Executed Agreement ret'd to County 5/20/25.

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061899 Unity Road Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(70)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 22500 (24.89, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 2002)

LP: Resolution executed 1/22/24. Agreement sent to County 6/10/24. Agreement executed 10/1/24. Executed Agreement ret'd to County 5/20/25.

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

061901 Otter Creek Str. & Apprs. (Shannon Hills) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0062(67)

BACKGROUND INFO: Project programmed on 3/28/25.

BRIDGE INFO: 22817 (28.53, P0, Deck 6, Super. 5, Sub. 7, 2004)

LP: Resolution executed 12/17/24. Agreement sent to City 2/19/25. Agreement rec'd from City 2/27/25. Agreement executed 3/21/25. Executed Agreement ret'd to City 4/28/25.

RAILROAD INFO: No RR Involvement 4/2/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061902 Indianhead Lake Estates Ped. Impvts. (Sherwood) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Construct sidewalks

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-0060(88)

BACKGROUND INFO: Project programmed on 4/3/25.

ENV: Letter to SHPO 9/18/25, response 9/24/25.

LP: Resolution executed 5/20/24. Agreement sent to City 3/26/25. Agreement rec'd from City 4/11/25. Agreement executed 5/8/25. Executed Agreement ret'd to City 5/27/25.

RAILROAD INFO: No RR Involvement 4/7/25.

LEGISLATIVE DISTRICTS: -

061903 Jonesboro Children's Trail Ph. 4 (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Trail extension to War Memorial Trail

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-0060(89)

BACKGROUND INFO: Project programmed on 4/3/25.

LP: Resolution executed 2/4/25. Agreement sent to City 3/20/25. Agreement rec'd from City 4/1/25. Agreement executed 4/16/25. Executed Agreement ret'd to City 5/20/25.

RAILROAD INFO: No RR Involvement 4/7/25.

LEGISLATIVE DISTRICTS: -

061904 Old Hwy. 161 Safety Barrier (Pulaski Co.) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Construct a pedestrian safety barrier

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-0060(90)

BACKGROUND INFO: Project programmed on 4/3/25.

ENV: SHPO response 8/18/25. T1CE apprvd 9/5/25. No 404.

LP: Resolution executed 3/26/25. Agreement sent to County 4/3/25. Agreement rec'd from County 4/9/25. Agreement executed 4/25/25. Executed Agreement ret'd to County 5/21/25.

RAILROAD INFO: Local gov't responsible for RR Involvement - UP tracks parallel >60ft. 4/7/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061917 Prairie Bayou Str. & Apprs. (Hot Spring Co.) (S)

(Hot Spring) (Non-APHN) (Minor Collector) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0030(37)

BACKGROUND INFO: Project programmed on 6/9/25.

BRIDGE INFO: 22083 (34.14, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1999)

LP: Resolution executed 12/12/23. Agreement sent to County 4/18/25. Agreement rec'd from County 5/9/25. Agreement executed 5/28/25. Executed Agreement ret'd to County 7/16/25.

RAILROAD INFO: No RR involvement 6/17/25.

LEGISLATIVE DISTRICTS: -

061918 Big Hill Creek Str. & Apprs. (Hot Spring Co.) (S)

(Hot Spring) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0030(38)

BACKGROUND INFO: Project programmed on 6/9/25.

BRIDGE INFO: 20989 (28.81, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 6, 1990)

LP: Resolution executed 12/12/23. Agreement sent to County 4/18/25. Agreement rec'd from County 5/9/25. Agreement ret'd to County 5/28/25. Executed Agreement ret'd to County 7/16/25.

RAILROAD INFO: No RR Involvement 6/17/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061919 Clear Creek Str. & Apprs. (Hot Spring Co.) (S)

(Hot Spring) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0030(39)

BACKGROUND INFO: Project programmed on 6/9/25.

BRIDGE INFO: 20976 (23.86, Br. Repl., P0, Deck 5, Super. 5, Sub. 6, 1990)

LP: Resolution executed 12/12/23. Agreement sent to County 4/16/25. Agreement rec'd from County 5/9/25. Agreement executed 5/28/25. Executed Agreement ret'd to County 7/16/25.

RAILROAD INFO: No RR Involvement 6/17/25.

LEGISLATIVE DISTRICTS: -

061923 Club Manor Dr. & Odom Blvd. Inters. Impvts. (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection improvements

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-9468(11)

BACKGROUND INFO: Project programmed on 9/24/25.

RAILROAD INFO: No RR involvement 10/13/25.

LEGISLATIVE DISTRICTS: -

061924 Southwest Trail: S. Market St. – Vimy Ridge Rd. (Saline Co.) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Southwest Trail design from S. Market St. to Vimy Ridge Rd.

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPU-0062(71)

BACKGROUND INFO: Project programmed on 9/24/25.

RAILROAD INFO: Local gov't responsible for RR coord - near UP DOT# 437746F, 437747M, & 924300S, depended on scope plan review, C&M 10/13/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

061925 Military Rd. – Alcoa Rd. (Northshore Dr.) (Benton) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major widening with shared-use path & sidewalk
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9035(37)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061926 Gamble Rd. – Kirby Rd. (Kanis Rd.) (Little Rock) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major widening with sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9253(124)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061927 Central Arkansas Greenway: Maumelle Blvd. – White Oak Crossing (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9468(12)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061928 I-40 – Bethany Rd. Streetscaping (NLR) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Streetscaping
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9253(125)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061930 Little Hurricane Creek Str. & Apprs. (Hazen) (S)

(Prairie)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0059(29)
BACKGROUND INFO: Project programmed on 11/19/25.
BRIDGE INFO: 19343 (49.75, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1960)
RAILROAD INFO: No RR involvement 12/1/25.
LEGISLATIVE DISTRICTS: -

061943 Military Rd. – Benton Pkwy. (Alcoa Blvd.) (Benton) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Alcoa Trail Design
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(4)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061944 Midland Park – Hwy. 5 (Midland Rd.) (Bryant) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Midland Park to Highway 5 Trail Design
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(5)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

061945 Woodland Dr. Ped. Impvts. (Maumelle) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Construct Woodland Drive Trail and Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(6)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

061946 Woodruff Creek Trail (Sherwood) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Woodruff Creek Trail Design
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(7)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

LPA Jobs

070614 Cottonmouth Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0013(25)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 18597 (30.73, Br. Repl., P1, Deck 5, Super. 5, Sub. 5, 1985)
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/3/25.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070615 Eagle Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0013(26)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 19761 (16.17, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1985)
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/3/25.
SUR: Aerial photo flown 11/12/25.
PSUR: 7 certs.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

070616 Panther Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0013(27)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 20182 (41.81, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 1983)
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070617 Neeley Loop Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0013(28)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 20685 (24.03, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1988)
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070618 Pilot Travel Centers Caddo Valley (NEVI-23) (S)

(Clark) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-0010(66)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

080647 Salem Rd. Reconstruction (Conway) (S)

(Faulkner) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%						30%	
TARGET DATE											
END DATE			Sep 23								

TYPE WORK: Reconstruct Salem Rd.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9095(49)

BACKGROUND INFO: Project programmed on 5/26/22.

ENV: NA consultation letters to tribes 8/11/22. CR clearance letter to SHPO 8/23/22, response 9/13/22. T3CE apprvd 9/5/23.

LP: Resolution Executed 6/22/21. Agreement Executed 4/7/22. Executed Agreement ret'd to City 7/14/22. Supplemental Agreement executed 12/14/23.

RDWY: 30% Plans rec'd from PM 7/10/23. 30% Plans rev'd & ret'd to PM 7/21/23. Loc & Des doc appr'd 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23.

ROW: City Auth Rec'd 9/15/23. City handling ROW & Utils.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

080709 College Ave. Bridge Impvts. (Conway) (S)

(Faulkner) /COVID-U/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.

FAP NUMBER: HIPUCS-9095(51)

BACKGROUND INFO: Project programmed on 9/14/23.

ENV: Tribal consultation letters sent 10/29/24.

LP: Resolution executed 7/11/23. Agreement sent to City 6/16/23. Agreement rec'd from City 7/27/23. Agreement executed 11/13/23. Executed Agreement ret'd to City 1/22/24.

RDWY: 30% Plans rec'd from LP 2/20/24. 30% Plans rev'd & ret'd to LP 4/9/24.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080719 Fletcher Creek Str. & Apprs. (Logan Co.) (S)

(Logan) (Non-APHN) (Major Collector) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%				CCON	TBD	NA	TBD
TARGET DATE											
END DATE											

TYPE WORK: Bridge replacement.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: FLAP-FLAP(12)

BACKGROUND INFO: Project programmed on 2/5/18.

GENERAL: IOM 9/13/23- Project Supersedes 040760

BRIDGE INFO: 18114 (27.92, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1930)

LP: FLAP012 project. Logan County Project 040760. Renumbered to District 8. County responsible for all phases.

Resolution Executed 8/14/17. MOA executed 1/19/18.

SUR: Aerial photo flown 3/7/18.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

080723 Hwy. 65 Ped. Bridge Impvts. (Greenbrier) (S)

(Faulkner) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-0023(70)

BACKGROUND INFO: Project programmed on 1/29/24.

ENV: Tribal consultation letters 6/6/24.

LP: Resolution executed 8/7/23. Agreement sent to the City 4/2/24. Agreement rec'd from the City on 5/29/24. Agreement executed 7/17/24. Executed Agreement ret'd to the City 9/18/24.

RAILROAD INFO: No RR Involvement 2/14/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080746 Fourche La Fave Str. & Apprs. (Yell Co.) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0075(61)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 17693 (7.89, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 1, Hist., 1905, Closed)

LP: According to Env. Div. this project will require the "historic bridge process". If the County wants to proceed to full design this project would be eligible for FLAP funding. Resolution sent to County 12/29/23. Resolution executed 1/8/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/22/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 10/7/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

080747 Francis Energy Charging Morrilton Casey's (NEVI-23) (S)

(Conway) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NEVI-9297(18)

BACKGROUND INFO: Project programmed on 11/25/24.

ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

080748 Tesla Conway Cracker Barrel (NEVI-23) (S)

(Faulkner) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NEVI-9095(56)

BACKGROUND INFO: Project programmed on 11/25/24.

RAILROAD INFO: No RR Involvement 12/5/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080752 Pilot Travel Centers Russellville Flying J (NEVI-23) (S)

(Pope) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9379(40)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

080753 Connect Conway Ped. Impvts. (Conway) (S)

(Faulkner) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct shared use paths/sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9095(54)
BACKGROUND INFO: Project programmed on 1/23/25.
ENV: Tribal consultation letters sent 4/28/25.
LP: Resolution executed 10/9/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 5/28/25.
RAILROAD INFO: RR involvement UP near DOT 924455J, 434237Y - depends on scope 2/11/25.
LEGISLATIVE DISTRICTS: -

080755 West Creek Str. & Apprs. (Paris) (S)

(Logan) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0042(24)
BACKGROUND INFO: Project programmed on 2/18/25.
ENV: Tribal consultation letters sent 8/26/25.
LP: Resolution executed 10/7/24. Agreement executed 1/2/25. Executed Agreement ret'd to City 3/18/25.
RAILROAD INFO: No RR Involvement 2/26/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

080765 Linker Creek Str. & Apprs. (Dover) (S)

(Pope) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0058(69)

BACKGROUND INFO: Project programmed on 5/23/25.

BRIDGE INFO: 16301 (89.72, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1978)

LP: Resolution executed 12/17/24. Agreement sent to City 2/19/25. Agreement rec'd from City 3/18/25. Agreement executed 4/22/25. Executed Agreement ret'd to City 6/13/25.

UTIL: AUI 4/7/2026

RAILROAD INFO: No RR Involvement 6/23/25.

LEGISLATIVE DISTRICTS: -

080766 McCoy Creek Str. & Apprs. (Dover) (S)

(Pope) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0058(70)

BACKGROUND INFO: Project programmed on 5/23/25.

BRIDGE INFO: 19323 (54.84, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1940)

LP: Resolution executed 12/17/24. Agreement sent to City 2/19/25. Agreement rec'd from City 3/18/25. Agreement executed 4/22/25. Executed Agreement ret'd to City 6/11/25.

UTIL: AUI 4/7/2026

RAILROAD INFO: No RR Involvement 6/23/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080767 Middle Fork Little Red River Str. & Apprs. (Van Buren Co.) (S)

(Van Buren) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0071(48)

BACKGROUND INFO: Project programmed on 6/25/25.

BRIDGE INFO: 20045 (11.88, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 3, Hist., SC, 1910)

LP: Resolution executed 10/17/24. Agreement sent to County 2/25/25. Agreement rec'd from County 3/17/25. Agreement executed 3/4/25. Executed Agreement ret'd to County 7/30/25.

RAILROAD INFO: No RR Involvement 7/8/25.

LEGISLATIVE DISTRICTS: -

080768 Lazy Creek Str. & Apprs. (Van Buren Co.) (S)

(Van Buren) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0071(46)

BACKGROUND INFO: Project programmed on 6/25/25.

BRIDGE INFO: 23689 (41.12, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1985)

LP: Resolution executed 2/15/24. Agreement sent to County 2/25/25. Agreement rec'd from County 3/17/25. Agreement executed 3/4/25. Executed Agreement ret'd to County 7/30/25.

RAILROAD INFO: No RR Involvement 7/8/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

080770 Keeland Creek Str. & Apprs. (Old Hwy. 10) (Ola) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0075(62)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 19568 (54.33, Br. Repl., P3, Deck 6, Super. 7, Sub. 6, 1976)
LP: Resolution executed 1/21/25. Agreement sent to City 3/18/25. Agreement rec'd from City 4/24/25. Agreement executed 5/6/25. Executed Agreement ret'd to City 6/5/25.
RAILROAD INFO: No RR Involvement 6/2/25.
LEGISLATIVE DISTRICTS: -

080771 Keeland Creek Str. & Apprs. (Cook St.) (Ola) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0075(63)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 21258 (33.06, Br. Repl., P0, Deck 5, Super. 5, Sub. 6, 1990)
LP: Resolution executed 1/21/25. Agreement sent to City 3/18/25. Agreement rec'd from City 4/24/25. Agreement executed 5/6/25. Executed Agreement ret'd to City 6/5/25.
RAILROAD INFO: No RR Involvement 6/2/25.
LEGISLATIVE DISTRICTS: -

080782 Booneville Creek Str. & Apprs. (Booneville) (S)

(Logan)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0042(28)
BACKGROUND INFO: Project programmed on 3/17/26.
BRIDGE INFO: 19253 (52.28, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, 1960)
RAILROAD INFO: No RR involvement 3/30/26.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090601 Hwys. 71B/264 Inters. Impvts. (Lowell) (S)

(Benton) (NHS) (Urban Principal Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%			40%			90%	
TARGET DATE											
END DATE			Oct 23								

TYPE WORK: Intersection Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9259(7)

BACKGROUND INFO: Project programmed on 7/14/22.

GENERAL: 19,000 ADT.

ENV: NA consultation letters to tribes 8/11/22. ARS to SHPO 8/23/22, response 8/29/22. T3CE apprvd 10/10/23.

LP: Resolution Executed 7/20/21. Agreement Executed 6/13/22. Executed Agreement sent to City 7/22/22. 1st

Supplemental Agreement executed 6/7/23. 2nd Supplemental Agreement executed 12/4/23.

RDWY: 60% Plan rec'd from PM 8/2/22. 60% Plans rev'd & ret'd to PM 8/17/22. 90% Plans rec'd from PM 10/18/22. 90% Plans rev'd & ret'd to PM 11/3/22.

ROW: City Auth Rec'd 9/24/24.

UTIL: Funds Apprd 9/20/2024. 3/5 est rec'd, 2/4 WO issued, 2/4 adj complete, AT&T, American Elec Power-adj complete; Cox Comm, Ritter, Springdale Water-pending proposal

RAILROAD INFO: Possible RR involvement A&M DOT# 667155L 7/19/22. Local gov't responsible for RR involvement.

LEGISLATIVE DISTRICTS: -

090606 Hwy. 16 – Bruce Rutherford Dr. (E. Kenwood St.) (Siloam Springs) (S)

(Benton) (city) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%						NA	
TARGET DATE											
END DATE			Jun 25								

TYPE WORK: East Kenwood St. Improvement

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9394(22)

BACKGROUND INFO: Project programmed on 10/18/22.

ENV: Tribal consultation letters sent 3/28/24. ARS & CRS to SHPO 10/3/24, response 11/1/24. T3CE apprvd 6/11/2025.

LP: Resolution Executed 11/2/21. Agreement sent to City 8/12/22. Agreement rec'd from City 8/23/22. Agreement

Executed 9/12/22. Executed Agreement ret'd to City 10/21/22.

RDWY: 30% Plans rec'd from LP 3/22/24. 30% Plans rev'd & ret'd to LP 4/16/24. 60% Plans rec'd from LP 8/6/24. 60% Plans rev'd & ret'd to LP 8/29/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090613 Hwys. 12/279 Inters. Impvts. (Bentonville) (S)

(Benton) (city) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	100%							
TARGET DATE											
END DATE			Sep 25								

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9036(29)
BACKGROUND INFO: Project programmed on 10/17/22.
GENERAL: 6,400-8,900 ADT.
ENV: NA consultation letters to Tribes 3/5/24. ARS & CRS to SHPO 5/16/24, response 6/11/24. T3CE apprvd 9/5/25.
LP: Resolution Executed 7/13/21. Agreement sent to City 5/18/22. Agreement rec'd from City 6/27/22. Agreement Executed 7/22/22. Executed Agreement ret'd to City 10/21/22. Supplemental Agreement executed 8/27/25.
RDWY: 30% Plans rec'd from LP 10/22/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090628 Greenhouse Rd. Safety Impvts. (Bentonville) (S)

(Benton) (1.49 mi.) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%		65%	100%				60%	TBD	30%	
TARGET DATE											
END DATE											

TYPE WORK: Safety Improvements to Greenhouse Rd.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPU-STPU-9036(25)
BACKGROUND INFO: Project programmed on 6/4/21.
GENERAL: 14,000 ADT.
ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/13/23, response 4/25/23. T3CE apprvd 7/23/24.
LP: City responsible for mitigation. Resolution Executed 5/26/20. Agreement Executed 6/2/21. Executed Agreement ret'd to City 6/21/21. Supplemental Agreement executed 12/5/23. 2nd Supplemental Agreement executed 7/18/24. 3rd Supplemental Agreement executed 8/27/25.
RDWY: 60% Plans rec'd from LP 7/22/24. 60% Plans rev'd & ret'd to LP 8/19/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090635 Apple Blossom Ave. Impvts. (Springdale) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9399(36)
BACKGROUND INFO: Project programmed on 12/19/24.
LP: Resolution and Agreement sent to City 1/3/25. Resolution executed 1/21/25. Agreement rec'd from City 5/27/25.
 Agreement executed 6/13/25.
RAILROAD INFO: RR Involvement A&M DOT# 667156T
LEGISLATIVE DISTRICTS: US House (3); AR House (11 & 16); AR Senate (32 & 33)

090674 Hwys. 94/265 Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9373(33)
BACKGROUND INFO: Project programmed on 9/15/23.
GENERAL: 14,000-15,000 ADT.
LP: Resolution executed 4/11/23. Agreement sent to City 3/23/23. Agreement rec'd from City 7/21/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/11/23. Supplemental Agreement sent to City 7/19/24.
 Supplemental Agreement executed 7/19/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090675 Hwy. 265/W. Pleasant Grove Rd. Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9373(34)
BACKGROUND INFO: Project programmed on 9/8/23.
GENERAL: 13,000 ADT.
LP: Resolution and Agreement sent to City 3/23/23. Resolution Executed 4/11/23. Agreement rec'd from City 7/21/23.
 Agreement Executed 9/21/23. Executed Agreement ret'd to City 10/17/23. Supplemental Agreement sent to City 7/18/24. Supplemental Agreement executed 7/18/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090705 Hwy. 71B Ped. Impvts. (Rogers) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9373(36)

BACKGROUND INFO: Project programmed on 12/19/24.

LP: Resolution executed 3/12/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/27/24. Agreement executed 12/5/24. Executed Agreement ret'd to City 1/7/25.

RAILROAD INFO: Local government responsible for possible RR Involvement - A&M tracks parallel to Hwy 71B - 1/7/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (7, 11, & 15); AR Senate (32 & 33)

090706 McKissic Trail (Ph. 2) (Centerton) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%						NA	
TARGET DATE											
END DATE				Oct 24							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9082(5)

BACKGROUND INFO: Project programmed on 9/15/23.

ENV: CR clearance to file 11/6/23. T1CE apprvd 10/30/24.

LP: Resolution and Agreement sent to City 4/5/23. Resolution executed 5/9/23. Agreement rec'd from City 5/17/23. Agreement executed 6/22/23. Executed Agreement ret'd to City 6/29/23.

RDWY: 30% Plans rec'd from LP 11/2/23. 30% Plans rev'd & ret'd to LP 11/3/23. 60% Plans rec'd from LP 1/18/24. 60% Plans rev'd & ret'd to LP 2/6/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090707 Lowell Traffic Signal Impvts. (S)

(Benton) (NHS) (Urban Principal Arterial) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

WORK ZONE POLICY: Significant.

FAP NUMBER: CRPU-9259(9)

BACKGROUND INFO: Project programmed on 9/15/23.

GENERAL: 9,800-32,000 ADT.

ENV: CR clearance to file 9/5/25. T1CE apprvd 9/5/25.

LP: Resolution and Agreement sent to City 6/19/23. Resolution executed 7/18/23. Agreement rec'd from City 7/20/23.

Agreement executed 11/28/23. Executed Agreement ret'd to City 1/19/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

090709 Monroe Ave. Extension (Lowell) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	50%				90%			
TARGET DATE											
END DATE											

TYPE WORK: New Location

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9259(10)

BACKGROUND INFO: Project programmed on 6/26/23.

ENV: CRS Report to SHPO 1/13/26, response 1/20/26.

LP: Resolution and Agreement sent to City 3/20/23. Resolution Executed 4/18/23. Agreement rec'd from City 5/3/23.

Agreement Executed 5/31/23. Executed Agreement ret'd to City 6/29/23.

RDWY: 90% Plans rec'd from LP 8/20/24. 90% Plans rev'd & ret'd to LP 9/11/24.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090710 City Sidewalk Impvts. (Centerton) (S)

(Benton) (APHN) (Principal Arterial) /CRP >200K/TAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Improvements

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9082(8)

BACKGROUND INFO: Project programmed on 12/19/24.

GENERAL: 6,600-8,200 ADT.

LP: Resolution executed 2/13/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/19/24. Agreement executed 12/5/24. Executed Agreement ret'd to City 1/7/25.

RAILROAD INFO: No RR Involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

090715 Fish Hatchery Rd. Trail (Centerton) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9082(7)

BACKGROUND INFO: Project programmed on 4/22/24.

ENV: CR clearance to file 3/4/26.

LP: Resolution Executed 1/10/23. Agreement sent to City 4/2/24. Agreement rec'd from City 5/10/24. Agreement executed 7/17/24. Executed Agreement ret'd to City 9/20/24.

RAILROAD INFO: No RR Involvement 4/29/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090717 Hwy. 94 Sidewalk Connection (Pea Ridge) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE								04-2026 LETTING			
END DATE				Aug 25							

TYPE WORK: Sidewalk Connection
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-0004(822)
BACKGROUND INFO: Project programmed on 12/19/24.
ENV: CRS Report to SHPO, response 7/17/25. T1CE apprvd 8/8/25.
LP: Resolution executed 4/16/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/6/24. Agreement executed 12/20/24. Executed Agreement ret'd to City 1/8/25.
ROW: City Auth Rec'd 9/3/2025.
UTIL: Funds Apprvd 9/3/25
RAILROAD INFO: No RR Involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

090718 Lee Town Rd. Multi-Use Trail (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-0004(108)
BACKGROUND INFO: Project programmed on 1/17/24.
LP: Resolution and Agreement sent to City 11/3/23. Resolution executed 11/21/23. Agreement rec'd from City 11/30/23. Agreement executed 1/23/24. Executed Agreement ret'd to City 2/15/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090719 N. Davis St. Sidewalk Ext. (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	10%				90%		NA	
TARGET DATE											
END DATE			Sep 24								

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-0004(109)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: NA consultation letters to Tribes 2/27/24. T3CE apprvd 9/10/24.

LP: Resolution & Agreement sent to City 11/3/23. Resolution executed 11/21/23. Agreement rec'd from City 11/30/23. Agreement executed 12/21/23. Executed Agreement ret'd to City 4/30/24. Awarded add'l \$126,000 in TAP-22 funds. Supplemental Agreement needed. Supplemental Agreement executed 8/5/24.

RDWY: 60% Plans rec'd from LP 2/20/24. 60% Plans rev'd & ret'd to LP 4/2/24. 90% Plans rec'd from LP 7/16/24. 90% Plans rev'd & ret'd to LP 8/16/24. Loc & Des Doc apprvd 10/7/24.

ROW: City Auth Rec'd 9/24/24.

BR: (MCB) Rec'd. 90% Plans 7/16/24. Ret'd. 90% Comments 7/22/24.

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

090721 Hwy. 62/Hwy. 94/Hwy. 12 Sidewalk Impvts. (Rogers) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: CRPU-9373(35)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: Tribal consultation letters sent 6/14/24.

LP: Involves railroad coordination. Resolution and Agreement sent to City 11/3/23. Resolution executed 11/28/23. Agreement rec'd from City 2/26/24. Agreement executed 4/5/24. Executed Agreement ret'd to City 6/6/24.

RAILROAD INFO: RR Involvement A&M DOT# 667115N, 667108D, 667135A(closed), 667136G(closed), 667107W(closed), 920698X, SP, C&M depending on scope.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090722 Hwy. 264 Razorback Greenway Tunnel (Lowell) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%				60%			
TARGET DATE											
END DATE			Sep 24								

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPU-9259(11)

BACKGROUND INFO: Project programmed on 1/17/24.

ENV: ARS & CRS to SHPO 8/28/24, response 9/13/24. T3CE apprvd 9/16/24.

LP: Resolution executed 11/14/23. Agreement sent to City 11/3/23. Agreement rec'd from City 11/27/23. Agreement executed 12/5/23. Executed Agreement ret'd to City 1/17/24. Supplemental Agreement executed 7/18/24.

RDWY: 60% Plans rec'd from LP 7/24/24. 60% Plan rev'd & ret'd to LP 8/20/24. Loc & Des Doc apprvd 10/7/24.

ROW: City Auth Rec'd 9/26/24.

BR: (MCB)

RAILROAD INFO: No RR Involvement 1/25/24.

LEGISLATIVE DISTRICTS: -

090739 Little Sugar Creek Str. & Apprs. (Pea Ridge) (S)

(Benton) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0004(821)

BACKGROUND INFO: Project programmed on 9/16/24.

BRIDGE INFO: 23560 (57.50, Br. Repl., NP, Culv. 6, 1997)

ENV: Tribal consultation letters sent 2/28/25.

LP: Resolution executed 1/16/24. Agreement sent to City 6/6/24. Agreement executed 7/10/24. Executed Agreement ret'd to City 10/2/24.

SUR: Aerial photo 10/15/24.

RAILROAD INFO: No RR Involvement 9/26/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090740 Impower Connection Siloam Springs Jiffy Trip (NEVI-23) (S)

(Benton)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9394(27)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

090746 Kings River Str. & Apprs. (Madison Co.) (S)

(Madison) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-1744(1)
BACKGROUND INFO: Project programmed on 10/24/24.
BRIDGE INFO: 22944 (23.80, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1999)
LP: Resolution sent to County 12/1/23. Resolution executed 1/18/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 12/4/24.
SUR: Aerial photo flown 1/21/25.
RAILROAD INFO: No RR Involvement 10/31/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090747 War Eagle Creek Str. & Apprs. (Madison Co.) (S)

(Madison) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0044(48)

BACKGROUND INFO: Project programmed on 10/24/24.

BRIDGE INFO: 22128 (37.28, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, SC, 1999)

ENV: Broken out of job BR4401. Tribal consultation sent 9/18/18. RTA to SHPO 12/27/18; 1 property eligible 1/9/19.

Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured. Tribal consultation letter sent 1/30/25.

LP: Resolution sent to County 12/1/23. Resolution executed 1/18/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 12/4/24.

SUR: Aerial photo flown 1/21/25.

RAILROAD INFO: No RR Involvement 10/31/24.

LEGISLATIVE DISTRICTS: -

090770 Bentonville McCollum Rd. Sidepath Ph. 2 (S)

(Benton) /TAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Dec 25							

TYPE WORK: construct a Sidepath

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: TAPU-9036(32)

BACKGROUND INFO: Project programmed on 6/3/25.

ENV: T1CE apprvd 12/12/25.

LP: Broken out of 090479. NEPA doc for 090479 covers this scope, too. Resolution executed 5/24/16. Agreement executed 4/24/17.

RAILROAD INFO: No RR involvement 6/19/25.

LEGISLATIVE DISTRICTS: -

LPA Jobs

090771 W. McNelly Rd./Spanker Rd./W. Plentywood Rd. Inters. Impvts. (Benton Co.) (S)

(Benton) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Traffic signal, realignment, widening, add turn lanes
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0004(824)
BACKGROUND INFO: Project programmed on 9/8/25.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

090772 Hwy. 102/Womack Rd./Copper Oaks Dr. Inters. Impvts. (Centerton) (S)

(Benton) (APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Traffic signal
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9082(9)
BACKGROUND INFO: Project programmed on 9/8/25.
GENERAL: 29,000 ADT.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

090774 NE J St. Impvts. (Bentonville) (S)

(Benton) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			10%				
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements; median access control; curb & gutter
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9036(33)
BACKGROUND INFO: Project programmed on 8/12/25.
UTIL: AUI/UFI 3/15/24, Funds Apprvd 1/21/26. 1/7 est rec'd. City of Bentonville Elec-est rec'd
RAILROAD INFO: No RR involvement 8/20/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

101208 Post Oak Creek Str. & Apprs. (Co. Rd. 508) (Clay Co.) (S)

(Clay) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0011(72)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21027 (51.11, Br. Repl., P3, SD, Deck 7, Super. 6, Sub. 4, 1991)

ENV: Tribal consultation letters sent 2/28/25.

LP: Resolution executed 5/20/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

SUR: Aerial photo 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

101221 Payne Creek Str. & Apprs. (Clay Co.) (S)

(Clay) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0011(75)

BACKGROUND INFO: Project programmed on 9/19/24.

BRIDGE INFO: 21446 (16.36, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1993, Closed)

ENV: Env constraints to LP 3/31/26. Tribal consultation sent 5/5/26.

LP: Resolution executed 5/6/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.

SUR: Aerial photo 10/10/24.

RAILROAD INFO: No RR involvement 9/30/24.

LEGISLATIVE DISTRICTS: -

LPA Jobs

101223 Cache River Ditch No. 1 Str. & Apprs. (Clay Co.) (S)

(Clay) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0011(77)
BACKGROUND INFO: Project programmed on 9/19/24.
BRIDGE INFO: 22675 (25.89, Br. Repl., P0, SD, Deck 7, Super. 7, Sub. 3, 2003)
ENV: Env constraints to LP 4/3/26.
LP: Resolution executed 5/20/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
SUR: Aerial photo flown 10/16/24. CSUR 100%.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

101230 Francis Energy Charging Blytheville Holiday Inn (NEVI-23) (S)

(Mississippi) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9051(18)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

101231 Jordan's Kwik Stop Osceola (NEVI-23) (S)

(Mississippi) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9326(8)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

101232 Love's Travel Stops Jonesboro (NEVI-23) (S)

(Craighead) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9227(108)
BACKGROUND INFO: Project programmed on 11/25/24.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

101233 GPM Southeast Trumann Flash Market (NEVI-23) (S)

(Poinsett) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9421(7)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 reqd.
RAILROAD INFO: No RR involvement 12/12/24.
LEGISLATIVE DISTRICTS: -

101235 AR 14B Rd. Str. & Apprs. (Poinsett Co.) (S)

(Poinsett) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		10%	30%						
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0056(73)
BACKGROUND INFO: Project programmed on 12/20/24.
BRIDGE INFO: 01690 (13.67, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1933, Closed)
ENV: Tribal consultation letters sent 7/31/25. Env constraints to LP 3/31/26.
LP: Resolution executed 1/8/24. Agreement sent to the County 6/6/24. Agreement rec'd from the County 7/18/24.
 Agreement executed 9/20/24. Executed Agreement ret'd to County 2/12/25.
SUR: Aerial photo flown 1/23/25, 10/21/25. CSUR 100%.
PSUR: 4 certs.
RAILROAD INFO: No RR involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

LPA Jobs

101236 L'Anquille River Str. & Apprs. (Poinsett Co.) (S)

(Poinsett) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		10%	30%						
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0056(74)

BACKGROUND INFO: Project programmed on 12/20/24.

BRIDGE INFO: 21728 (31.96, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1996)

ENV: Env constraints to LP 3/31/26. Tribal consultation sent 5/5/26.

LP: Resolution executed 1/8/24. Agreement sent to the County 6/6/24. Agreement rec'd from the County 7/18/24.

Agreement executed 9/30/24. Executed Agreement ret'd to County 2/12/25.

SUR: Aerial photo flown 1/23/25. CSUR 100%.

PSUR: 2 certs.

RAILROAD INFO: No RR involvement 1/7/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

101239 Cockle Burr Slough Ditch Str. & Apprs. (Craighead Co.) (S)

(Craighead) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: BFPO-STPB-0016(110)

BACKGROUND INFO: Project programmed on 4/21/25.

BRIDGE INFO: 11878 (51.78, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 6, 1976)

LP: Resolution executed 5/28/24. Agreement sent to the County 12/3/24. Agreement rec'd from the County 12/30/24.

Agreement executed 1/28/25. Executed Agreement ret'd to County 5/21/25.

RAILROAD INFO: No RR Involvement 4/28/25.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C03008 Briarcliff Keith Dr. Improvements (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%				NA	TBD		
TARGET DATE								SCHEDULED DATE: 08-2026			
END DATE		Mar 20		Apr 24							

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 6/24/21. 2023 Acoustic Bat Survey is pending. Tribal consultation letters 1/10/24. PIF to SHPO 3/11/24, response 4/12/24. Env clearance doc aprvd 4/25/24.

SUR: RFP to CON 10/15/19. NTP to CON 11/12/19. CSUR 100%. DSUR to State Aid 03/05/20.

RDWY: Floodplain SP req'd.

ROW: State-Aid project.

UTIL: State-Aid project.

RAILROAD INFO: No RR involvement.

SA: PE Dep rec'd 7/16/19. Req Sur 7/16/19. Rec'd sur 3/6/20. Req'd traffic, hydr, prelim enviro 7/30/2021. Rec'd traffic 8/24/21. Rec'd Hydr. 11/18/21. Req'd Enviro 11/14/23. Rec'd enviro 4/25/24.

LEGISLATIVE DISTRICTS: -

C03011 Gassville S. Johnson St. Widening (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%			NA			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Feb 23		Nov 25	Mar 23						

WORK ZONE POLICY: Non-Significant.

ENV: Env constraints to State Aid 2/22/23. ARS to SHPO 11/6/23, response 11/21/23. Env Doc aprvd 11/21/25.

SUR: CSUR 100%. Aerial photo flown 7/22/22. Photogrammetry 100%.

DSUR: U&D 100%. DSUR to State Aid 2/3/23.

PSUR: 66 certs. NTP to Con 10/17/22. PSUR to ROW 3/15/23.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE Dep rec'd 1/22. Allotment rec'd 4/14/22. Sur req 4/15/22. Req'd traffic 10/25/22. Rec'd traffic 11/17/22. Rec'd prelim Env. Constraints 2/23/23. Rec'd survey 3/3/23. Sent design request to enviro. 10/9/25. Req'd add'l survey 2/17/26. Add'l survey rec'd 3/19/26.

SIR: Traffic sent 11/17/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA0312 Hwy. 341 Southeast - Stone Co. Line (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%		5%	NA			NA	TBD		TBD
TARGET DATE											
END DATE											

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(63)

GENERAL: PE for Jobs FA0313 & FA0314

ENV: Ozark National Forest involved.

SUR: Aerial photo flown 2/22/11. Work order to CON 4/12/11; 8/19/11.

DSUR: CSUR 100%. U&D survey (west 4 miles) 100%. Photogrammetry (west 4 miles) 100%. DSUR to State Aid 9/28/11.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE Deposit Rec'd 04/07/09; Sur Req'd 04/07/09

LEGISLATIVE DISTRICTS: -

FA0314 Hwy. 341 Southeast - Stone Co. Line (Phase 2) (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			80%	95%		20%		100%	TBD		NA
TARGET DATE								SCHEDULED DATE: 11-2026			
END DATE			Feb 24								

CRITICAL NOTES: Federal Land Transfer

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0003(49)

GENERAL: PE under FA0312.

ENV: USFS involvement. Tribal consultation sent 7/28/16; 9/17/18. RTA to SHPO 8/18/16. Constraints to SA 10/12/16.

Cooperating agency letter sent USFS 10/13/16. CRS to SHPO 3/6/18; conc recd 3/8/18; addendum sent 9/11/18;

more info requested 9/19/18; response 10/9/18; conc recd 10/10/18. Scoping ltrs sent 8/15/18. BE req'd. by USFS.

Cont. consultation to Tribes 8/7/20. 2023 Bat Survey Results: No T&E species. CR clearance letter to SHPO 8/21/23,

response 9/13/23. T3CE apprvd 2/13/24. NW14 permit to USACE 11/25/24.

RDWY: No Floodplain SP req'd. Hyd anal complete to BR 3/5/20.

ROW: State-Aid project. Plans 90% (2 trs). 1 USA tr. Draft FLT to FHWA X/X/20.

UTIL: State-Aid project.

BR: (TMG) 3-Sided Box, layout 100%. Cast-In-Place Culvert plans complete 9/22/25.

SA: Req'd CO 8/23/16, 6/8/18. Rec'd CO 8/2/19. Rec'd Hyd. Memo 3/5/20. Req'd CO & prop. owners 7/27/22. Rec'd

prop owner 7/28/22. Rec'd Box Culvert 9/22/25.

SIR: GPR to ENV 2/5/18.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB0401 N. Flint Creek Str. & Apprs. (Springtown) (S)

(Benton) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	100%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Jan 20		May 24							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0004(81)

ENV: Tribal consultation letters sent 7/27/21. PIF to SHPO 10/31/23, response 11/16/23. T1CE apprvd 5/2/24.

SUR: RFP to CON 10/16/19. NTP to CON 11/12/19. Aerial photo flown 02/01/20. CSUR 100%. DSUR to State Aid 01/16/20.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 4/6/22. Plans cert by HYD 10/30/24.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (TMG) RCBC. Plans complete 9/5/2024.

SA: PE dep rec'd 4/23/19. Sur req'd 4/29/19. Sur rec'd 1/16/20. Req'd prop owners, traffic info, soil survey, hydr, prelim enviro 2/3/20. Rec'd traffic 3/24/20. Rec'd hydr 4/6/22. Req'd enviro. 10/17/23. Req'd Box Culvert 1/18/24. Rec'd enviro 5/2/24. Sent revised box culvert request 6/11/24. Rec'd box culvert plans 9/5/24. Rec'd. Utility Cert. 9/18/24. Req'd hydro cert. 10/24/24. Rec'd hydro cert 10/30/24. Rec'd ROW Cert. 5/21/25.

LEGISLATIVE DISTRICTS: -

FA0403 War Eagle Creek Str. & Apprs. (S)

(Benton)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%	NA		Co.	0%	TBD	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0004(206)

GENERAL: PE deposit rec'd 5/18/04.

BRIDGE INFO: 17807 (50.24, Br. Repl., P1, Deck 7, Super. 5, Sub. 7, Hist., 1907)

ENV: Arch field work 75%.

SUR: Project on hold until property access for survey is acquired by County. Property owner will not allow access.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: Sur req'd 5/19/04.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR1611 Union Pacific Railroad Crossing (Co. Rd. 20) (S)

(Craighead) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%	75%	20%		80%	100%		TBD
TARGET DATE											
END DATE			Jan 23	Oct 19							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0016(82)

GENERAL: PE deposit rec'd 7/23/18.

BRIDGE INFO: 11743 (11.66, Br. Repl., P0, SD, Deck 2, Super. 2, Sub. 2, 1957, Closed)

ENV: Constraints to State Aid & BR 8/13/19. ARS to SHPO 5/11/21, response 5/21/21. Tribal consultation letters sent 7/26/21. PIF to SHPO 9/1/21, response 9/7/11. T3CE apprvd 1/23/23. 2023 Bat Survey Results: No T&E species

SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to State Aide 5/03/19, 6/25/19. UAS Photo 5/6/19, 6/13/19. RR maps on EDM 7/25/19. Add'l DSUR req'd 7/25/22 to State Aid 8/11/22.

PSUR: 4 certs. PSUR to ROW 10/03/19. Add'l PSUR to ROW 5/16/22. Add'l PSUR (cert 5, 100763) to ROW 5/19/22. Rev PSUR req'd 3/17/23 to ROW 4/12/23.

ROW: State-Aid project. C.O. - Plans 90% (8 trs).

UTIL: State-Aid project.

BR: (CMW) Layout 95%. ROW Variance request to TP&P for UPRR 8/13/20. ROW variance request Apv'd. w/comments 9/25/20. Des. Phase B (30% submittal) to TP&P for forwarding to UPRR 6/10/21. Des. Phase B (30%) submittal Apv'd. by UPRR 7/26/21.

MAT: Soil Survey to State Aide 10/9/19. Subsurf Invest by Geotechnology 10-25-22

RAILROAD INFO: UPRR Crossing DOT# 787841R (existing) & 922536C (NEW) at MP 130.18. Br # 11743. City At-grade 9/25/20 Variance req w/ comments apprvd by UPRR. 4/8/21 C&M Draft submitted w/ Redline comparison. 6/10/21 Des Ph B 30% plans to UPRR. 7/8/21 Recommend Mat Boring to be done by Contractor. 7/27/21 30% Design Ph B plan apprvl rec'd from UPRR. 7/28/21 Est. rec'd from UPRR. SA notified project on hold 10/4/23

SA: Surveys req'd 7/26/18. SURV rec'd 5/3/19, prelim enviro, traffic, ROW. Mater 6/7/19. Rec'd add'l survey 6/25/19.

Rec traffic 7/8/19; rec prelim env. Req'd CO 4/15/22. Req'd add'l survey 7/20/22. Sent Enviro req 10/12/22. Reworked ROW & sent back down 9/21/22. 10/4/23 Judge put job on hold.

LEGISLATIVE DISTRICTS: -

CB1701 Vine Prairie Creek Str. & Apprs. (Mulberry) (S)

(Crawford) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				10%			
TARGET DATE								SCHEDULED DATE: 11-2026			
END DATE		Jul 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0017(53)

BRIDGE INFO: 12208 (43.61, Br. Repl., P1, Deck 6, Super. 7, Sub. 6, 1965)

ENV: Constraints to SA 8/25/23.

SUR: CSUR 100%.

DSUR: NTP to Con 3/28/23. DSUR to State Aid 7/17/23.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/20/23.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (JYP) Layout 80%. Prelim. Info to Env. 7/10/25.

SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Sur Rec'd 7/17/23. Rec'd traffic 8/9/23

Req'd hydr. 8/3/23. Rec'd hydr. 9/20/23. Rec'd prelim enviro. 8/25/23.; Sent Exception to Mayor 4/16/26

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C17010 Pigeon Creek Str. & Apprs. (Mountainburg) (S)

(Crawford) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	20%				RCB			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Oct 22									

WORK ZONE POLICY: Non-Significant.

ENV: NA consultation letters to tribes 1/10/23. ARS to SHPO 4/26/23, response 5/4/23.

SUR: CSUR 100%. Aerial photo flown 7/19/22. DSUR to State Aid 10/21/22.

RDWY: Floodplain SP req'd. HYD anal 60%. Hyd Anal complete to BR 10/30/23.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: RCBC

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 10/21/22. Rec'd traffic 12/2/22. Req'd Prelim Enviro 12/22/22. Rec'd hydr. 10/30/23.

SIR: Traffic sent 12/2/22.

LEGISLATIVE DISTRICTS: -

CB1801 Ten Mile Bayou Str. & Apprs. (West Memphis) (S)

(Crittenden) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	10%	75%			RCB	TBD		TBD
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Jun 19									

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPB-0018(57)

BRIDGE INFO: 19107 (9.94, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 2, 1960, Closed)

ENV: Constraints to BR & State Aid 12/3/19.

SUR: Aerial photo flown 1/25/18. NTP to CON 4/03/19. CSUR 100%.

DSUR: DSUR to State Aid 6/14/19. DSUR under BR1809.

PSUR: Parcel surveys may be required. PSUR req'd (6 trs) 11/2/15. Existing ROW only under BR1809.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/12/19.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (JYP) Sent final Info. to Env. 9/1/22.

SA: PE dep rec'd 12/11/17. Rec Sur 6/14/19. Req'd traffic & hyd 10/21/19. Rec'd hyd 12/12/19. Rec'd traffic 1/21/20.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C18016 West Memphis E. Polk Ave. Widening (S)

(Crittenden) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%	75%			NA			
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Dec 22									

WORK ZONE POLICY: Non-Significant.

ENV: NA Consultation letter to tribes 2/17/23. Env constraints to State Aid 4/25/23. ARS to SHPO 7/28/23, response 8/3/23. PIF to SHPO 8/25/23, response 10/17/23.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 12/01/22.

DSUR: NTP to Con 10/12/22.

PSUR: 24 certs. NTP to Con 1/5/23. PSUR to ROW 2/17/23.

ROW: State-Aid project.

UTIL: State-Aid project.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 12/1/22. Rec'd traffic on 6/27/23.

LEGISLATIVE DISTRICTS: -

C18019 Edmondson E. Fleming St. Extension

(Crittenden) (ty) (0.5 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	100%				NA			
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Jun 24									

WORK ZONE POLICY: Non-Significant.

ENV: Env Doc apprv'd 3/11/26.

SUR: CSUR 100%. UAV-LiDAR acquired 1/29/24. Aerial photo flown 2/14/24. Feature extraction 100%. Plan mapping 100%. DSUR to State Aid 6/14/24.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE dep rec'd 10/23/23. Allotment appv'd 11/9/23. Sur req'd 11/15/2023. Rec'd survey 6/14/24. Req'd traffic 8/2/24.

Rec'd traffic 8/26/24. Req'd Prelim Environ 2/5/26

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA1911 Hwy. 1C-Hwy. 163 (Reconstruction) (S)

(Cross) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		25%	IP	10%	Co.	NA	NA	NA	TBD
TARGET DATE											
END DATE		Jul 14									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0019(37)

GENERAL: PE deposit rec'd 10/20/06. PE for FA1913 & FA1915.

ENV: RTA for 11 str to SHPO 1/30/09, SHPO response 2/13/09, 3 str eligible for NRHP. Coord from FHWA to Osage Tribe 2/2/09.

SUR: DSUR on east section to State Aid 10/8/07. CSUR 100% on west section. WO (DSUR) to CON 5/7/14. DSUR (west section) to State Aid 7/25/14. Add'l DSUR to State Aid 12/11/15. Old and new DSUR merged, to State Aid 5/13/16.

RDWY: No floodplain SP req'd.

ROW: State-Aid project. Ownership researched 6/25/08.

UTIL: State-Aid project.

SA: Sur req'd 10/20/06.

LEGISLATIVE DISTRICTS: -

C22005 Groce Creek Str. & Apprs. (Wilmar) (S)

(Drew) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Apr 21		Jun 25							

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: M3267 (44.33, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1969)

ENV: Env Constraints to Br and State Aid 10/8/20. PIF to SHPO 5/23/25, response 6/17/25. Env Clearance Doc apprvd 6/26/25.

SUR: CSUR 100%. Aerial photo 2/3/21. DSUR to State Aid 4/16/21.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 9/9/21. Plans cert by HYD 3/20/25.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (CMW) Plans complete 12/5/22.

RAILROAD INFO: No RR involvement per State Aid on 10/11/21

SA: PE deposit rec'd 9/9/20. Allotment appv'd 9/22/20. Sur req'd 9/23/20. Rec'd Sur 4/16/21. Req'd traffic, hydr, prelim env 7/30/21. Rec'd traffic 8/24/21. Rec'd Box Plans 12/5/22. Sent revised Design Request to Enviro. 12/20/24. Rec'd hydro cert.. 2/21/25. Rec'd hydro cert. 3/20/25. Rec'd enviro. clearance. 6/26/25.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA2214 Co. Rd. - Northeast (Reconstruction) (S)

(Drew) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				RCB	TBD		
TARGET DATE											
END DATE		Jul 21									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0022(44)

ENV: Env constraints to State Aid 12/28/21.

SUR: CSUR 100%. Aerial photo 1/26/21. DSUR to State Aid 7/23/21. Add'l DSUR (hydraulics) 25%.

RDWY: Floodplain SP req'd. hyd anal complete to BR 5/9/23.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (TMG) 2 RCBC.

SA: PE dep rec'd 9/17/20. Allotment app'v'd 9/22/20. Sur req'd 9/22/20. Rec'd sur 7/23/21. Req'd traffic & hydr. 7/22/22.

Rec'd traffic 7/29/22. Rec'd hyd. 5/9/23. Req'd box culvert design 7/23/25. Req'd CO 2/20/26

SIR: Traffic sent 7/29/22.

LEGISLATIVE DISTRICTS: -

C26005 Gulpha Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%				RCB	TBD		
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Sep 20									

WORK ZONE POLICY: Non-Significant.

BRIDGE INFO: 19151 (67.47, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1955)

ENV: Tribal consultation letters sent 9/16/20. Env Constraints to SA 9/2/21.

SUR: CSUR 100%. DSUR 100%.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 8/18/21.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE dep rec'd 5/5/20. Allotment app'v'd 5/5/20. Sur req'd 5/5/20. Rec'd Sur 9/30/20. Req'd Traffic 10/1/20. Rec'd traffic 4/7/22.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB2601 Stokes Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	5%				RCB	TBD		
TARGET DATE								SCHEDULED DATE: 08-2026			
END DATE		Sep 20									

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STP-9210(42)

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 9/3/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 6/24/21.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: RCBC

SA: PE Deposit Rec'd 11/15/19. Allotment appvd 12/18/19. Sur req'd 1/7/20. Rec'd sur 1/8/21. Req'd traffic 2/23/21.

Rec'd traffic 4/7/22.

LEGISLATIVE DISTRICTS: -

BR2606 East Branch Gulpha Creek Str. & Apprs. (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Mar 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0026(54)

BRIDGE INFO: 13176 (33.53, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1930)

ENV: NA consultation to Tribes 10/11/22.

SUR: CSUR 100%. NTP to Con 1/9/23.

DSUR: DSUR to State Aid 3/31/23.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 7/2/24.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (TMG) Bridge. Layout 15%.

SA: PE Dep rec'd 5/17/22. Allotment appv'd 5/23/22. Sur req'd 5/24/22. Sur Rec'd 3/31. Req'd traffic 7/20/23. Rec'd traffic

8/23/23. Req'd hydro 6/19/24. Rec'd hydro 7/2/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR2814 Johnson Creek Str. & Apprs. (S)

(Greene) (ty) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	100%		15%		100%	TBD		
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Nov 20		Sep 23							

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: BFPO-STPB-0028(61)

BRIDGE INFO: 21156 (30.26, Br. Repl., P0, Deck 6, Super. 5, Sub. 7, 1992)

ENV: NA consultation letters to Tribes 6/20/23. PIF to SHPO 8/7/23, response 9/7/23. T1CE apprvd 9/12/23.

SUR: CSUR 100%. DSUR 100% to State Aid 11/13/20.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 5/28/21. Plans cert by HYD 8/14/23.

ROW: State-Aid project. C.O. Plans 90% (3 trs.)

UTIL: State-Aid project.

BR: (CMW) RCBC. Plans complete 6/21/23.

RAILROAD INFO: No RR involvement per Steve M-SA 12/11/23

SA: Allotment appv'd 12/18/19. Sur req'd 1/7/20. Sur rec'd 11/13/20. Req'd traffic, Prelim Env., Hydr 2/23/21. Rec'd traffic 4/6/22. Req'd Box 5/11/23. Req'd CO 5/17/23. Req'd enviro. 5/17/23. Rec'd enviro. 9/12/23. Rec'd CO 9/26/25.

LEGISLATIVE DISTRICTS: -

FA3212 Meadow Lake Strs. & Apprs. (S)

(Independence) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	20%				50%	TBD		
TARGET DATE											
END DATE		Jun 22									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0032(50)

BRIDGE INFO: 14004 (86.50, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, SC, 1949); 19754 (62.92, Br. Repl., NP, Culv. 6, 1943)

ENV: ARS to SHPO 7/26/21, response 7/29/21. Env constraints to State Aid 4/1/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/9/22. Mapping 100%. U&D 100%. DSUR to State Aid 6/3/22.

RDWY: Floodplain SP req'd. HYD anal 60%. HYD anal complete to BR 4/28/23.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE dep rec'd 7/8/21. Sur req'd 7/12/21. Rec'd sur 6/3/22. Req'd traffic 6/27/22. Rec'd traffic 10/25/22. Rec'd traffic 10/25/22. Rec'd Hydro. 4/28/23. Req'd prelim enviro. 12/20/23. Rec'd prelim enviro. 4/1/24. Req'd box culvert 2/26/26

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA3309 Co. Rd. 66-Hwy. 56 (S)

(Izard) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	90%	NA		Co.	NA	NA	NA	NA
TARGET DATE											
END DATE		Mar 89									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0033(41)

GENERAL: PE for Job FA3314.

ENV: CatEx apprvd 1/19/90, env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

SUR: DSUR to State Aid 3/3/89.

RDWY: No floodplain SP req'd.

ROW: State-Aid project.

UTIL: State-Aid project.

LEGISLATIVE DISTRICTS: -

FA3314 Strawberry River & Relief Strs. & Apprs. (S)

(Izard) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	90%	NA		Co.	100%	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0033(11)

GENERAL: Env handling, Subsurf invest, & PH under Job FA3309.

BRIDGE INFO: 18041 (29.00, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1939); 18042 (50.67, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1939)

ENV: Env handling under Job FA3309. Env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.

RDWY: No floodplain SP req'd.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (CMW) Plans complete in 1992.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

C35010 School St. Reconstruction (Wabaseka) (S)

(Jefferson)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

ENV: CR clearance to file 11/3/25.

SUR: Aerial photo flown 12/11/25. UAV-LiDAR acquired 12/16/25. Feature extraction 100%. Plan mapping 100%.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: Rec'd PE Deposit 10/6/25. Req'd Allotment 10/10/25. Allotment appr'v'd 10/10/25. Req'd survey 10/17/25.

LEGISLATIVE DISTRICTS: -

FA3611 Catalpa - Hwy. 21 (Reconstruction) P.E.

(Johnson) /STBGP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPR-0036(32)

SUR: CSUR 100%. Aerial photo 10/15/24. Aerial LiDAR acquired 2/25/25. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE dep rec'd 8/15/24. Allotment appr'v'd 8/29/24. Surv. req'd 9/12/24. Rec'd surv. 8/7/25.

LEGISLATIVE DISTRICTS: -

FA3612 FA3612 Catalpa – East (Ph. 1) (S)

(Johnson)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								SCHEDULED DATE: 2026			
END DATE											

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPR-0036(33)

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE deposit under Job FA3611.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR3715 Steel Creek Str. & Apprs. (S)

(Lafayette) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	95%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 09-2026			
END DATE		May 21		Apr 24							

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1.2 acres of tree clearing)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0037(42)

ENV: Tribal consultation letters sent 8/18/21. Env Constraints to BR and State Aid 11/10/21. PIF to SHPO 2/14/24, response 3/12/24. T3CE apprvd 4/2/24. NW23 permit req to USACE 9/9/24.

SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 5/25/21.

DSUR: NTP to Con 3/5/21.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 4/14/22. Plans cert by HYD 9/16/24.

ROW: State-Aid project. CO Plans 30% (4 trs)

UTIL: State-Aid project.

BR: (CMW) RCBC. Box Culvert plans complete 1/9/24.

SA: PE Dep rec'd 11/26/19. Sur Req'd 1/6/20. Sur rec'd 5/25/21. Req'd prelim enviro, traffic, ROW, hydr 8/2/21. Rec'd traffic 4/6/22. Rec'd hydr 4/14/22. Req'd box culvert 6/6/23. Rec'd box culvert 1/10/24. Req'd Enviro. Classification 12/19/23. Req'd Court Order 12/19/23. Rec'd Enviro 4/23/24 Rec'd C.O. Rec'd hydro cert 9/16/24.

LEGISLATIVE DISTRICTS: -

C38016 Roosevelt Dr. Reconstruction (Smithville) (S)

(Lawrence)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.

SUR: CSUR 100%. UAV-LiDAR acquired 9/30/25. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: P.E. Dep. Rec'd 7/21/2025. Allotment appv'd 7/21/2025. Surv. Req'd 7/24/25; Survey Rec'd 2/25/2026

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA3916 Co. Rd. 5 (Reconstruction) (Sel. Sec.) (S)

(Lee) (jb) (1 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	50%	NA	10%	Co.	NA	NA	NA	TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0039(38)
GENERAL: PE under Job FA3912.
RDWY: No floodplain SP req'd.
ROW: State-Aid project. Ownership researched 6/3/04.
UTIL: State-Aid project.
LEGISLATIVE DISTRICTS: -

BR4401 War Eagle Creek Str. & Apprs. (S)

(Madison) (jb)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%				100%	100%		NO
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Aug 18		Aug 25							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0044(32)
GENERAL: PE deposit rec'd 9/18/17.
BRIDGE INFO: 21595 (40.28, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 3, SC, 1995)
ENV: Tribal consultation sent 9/18/18. RTA for 5 properties to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured. PIF to SHPO 11/27/24, response 1/22/25. T3CE apprvd 8/7/25.
SUR: -
DSUR: NTP to CON 3/1/18. CSUR 100%. DSUR 100% to State Aid 8/15/18. Aerial photo flown 1/5/18.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/30/19. Plans cert by HYD 12/16/25.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (CMW) Layout 100%. Prelim. Final Info. to Env. 12/19/2025. Bridge Plans complete 4/13/26.
MAT: SI 4/18/2024
SA: Sur req'd 9/18/17, req. traffic 8/21/18, prelim to Env 8/21/18. Req'd prop owners, Des Req to ENV, and info to Hyd 10/7/19. Req'd C.O. 8/8/24. Req'd enviro. 8/21/24. Rec'd enviro. clearance. 8/7/25.
LEGISLATIVE DISTRICTS: -

State Aid Jobs

C45007 Dean Branch Str. & Apprs. (Yellville) (S)

(Marion) (0.2 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%							
TARGET DATE											
END DATE		May 24									

WORK ZONE POLICY: No work zone policy identified.

SUR: CSUR 100% UAV-LiDAR acquired 3/5/24. Aerial photo flown 3/28/24. Feature extraction 100%. Plan mapping 100%. DSUR to State Aid 5/17/24.

RDWY: No Floodplain SP req'd.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE Dep. Rec'd 11/27/23. Allotment appv'd 12/11/2023. Survey req'd 12/11/23. Req'd Traffic 5/16/24. Rec'd Survey 5/17/24. Rec'd traffic 6/28/24.

Req'd Hydro. 7/16/24.

LEGISLATIVE DISTRICTS: -

C47017 Luxora Canal St. Widening (S)

(Mississippi) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%	75%			NA			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Jan 23			Feb 24						

WORK ZONE POLICY: Non-Significant.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 1/6/23. Add'l DSUR req'd 9/4/23 to State Aid 12/1/23. Add'l CSUR 100%.

PSUR: NTP to Con 10/12/22. Add'l PSUR (30 trs) IP. 83 certs total. Add'l PSUR to ROW 2/9/24.

ROW: State-Aid project.

UTIL: State-Aid project.

RAILROAD INFO: No RR involvement 10/3/22

SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Req'd traffic 12/22/22. Req'd sur. 1/6/23. Req'd add'l sur. 8/31/23. Rec'd add'l sur 12/1/23.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR4907 Caney Creek Str. & Apprs. (S)

(Montgomery) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	50%	25%			50%	100%		TBD
TARGET DATE								SCHEDULED DATE: 09-2026			
END DATE		Sep 18									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0049(20)

GENERAL: PE Dep rec'd 4/23/18.

BRIDGE INFO: 15508 (53.86, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1925)

ENV: Env. Constraints to BR & State Aid 11/21/19. ARS to SHPO 12/16/20, SHPO response 1/2/21. PIF to SHPO 6/21/22, response 7/19/22. 2025 Bat Survey Results: PESU confirmed.

SUR: NTP to CON 6/22/18. DSUR 100% to State Aid 9/19/18. Add'l DSUR req'd 10/11/18 to State Aid 11/9/18. Add'l DSUR req'd 4/4/19, 100%, to State Aid 4/25/19. Add'l DSUR (powerlines) 100% to State Aid 10/11/19.

PSUR: 17 certs. PSUR req'd 4/8/26.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 10/18/18.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (TMG) Layout 95%. Prelim. Info to Env. 3/16/2026.

MAT: SI to Bridge 5-19-25.

SA: Sur req'd 4/27/18. Req'd add'l sur. 4/4/19. Rec'd add'l sur 10/11/19. Req'd Env. Des. 4/23/20. Req'd CO 2/4/26

LEGISLATIVE DISTRICTS: -

CB5101 Marshall Creek Str. & Apprs. (Western Grove) (S)

(Newton) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%						
TARGET DATE											
END DATE		Aug 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0051(27)

ENV: NA consultation letters to tribes 10/24/22. Env constraints to State Aid 11/2/22.

SUR: Aerial photo flown 2/15/23. Use CAF from CA0906. CSUR 100%.

DSUR: NTP to Con3/1/23. DSUR to State Aid 8/3/23.

PSUR: NTP to Con 3/6/23. 24 certs. PSUR under CA0906. PSUR to ROW 6/28/23.

RDWY: No floodplain SP req'd. Hyd Anal complete to Bridge 1/23/26.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Rec'd Enviro. 11/2/22. Rec'd su. 8/3/23. Rec'd Traffic 12/18/23; Rec'd Hyd 1/23/26

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA5306 Hwy. 155-East (S)

(Perry) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	85%	NA	100%	Co.	NA	TBD	NA	NA
TARGET DATE											
END DATE			Dec 10								

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0053(22)

GENERAL: PE deposit rec'd 3/28/02. PE for Jobs FA5307 & FA5308.

ENV: Ouachita National Forest (ONF) land involved. Coord to ONF 1/21/10. Coord from FHWA to 5 tribes 1/21/10.

RTA for 3 strs to SHPO 2/4/10. RTA for 3 strs to SHPO 2/4/10, 2 strs det eligible for NRHP 2/18/10. SHPO apprvd. 05/05/2010. Arch report to 5 tribes 7/27/10. T3 CE apprvd 12/2/10 (for FA5307 & FA5308).

SUR: DSUR (west 2 miles) to State Aid 8/6/08. CSUR (East 3 miles) 100%. WO (DSUR) to CON 6/19/13. U&D Survey 100%. DSUR (East 3 miles) to State Aid 8/19/13. Aerial Photo Flown 1/7/13.

PSUR: ROW staking req 10/7/10. ROW staking (USPS trs) complete.

RDWY: No floodplain SP req'd.

ROW: State-Aid project. ROW Plans 90% (3 trs). 1 FLT (filed 03/16/11) & 2 donations. Donation petitions to County Judge 4/16/10.

UTIL: State-Aid project.

SA: Sur req'd 4/1/02. PE for Jobs FA5307, FA5308 & FA5309.

LEGISLATIVE DISTRICTS: -

BR5308 Maumelle River Str. & Apprs. (S)

(Perry) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	20%				0%			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Jun 24									

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPB-0053(46)

BRIDGE INFO: 15735 (67.44, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1936)

ENV: Tribal consultation letters sent 3/19/25. Env constraints to State Aid 4/8/25. ARS to SHPO 4/21/25, response 5/14/25.

SUR: CSUR 100%. UAV-LiDAR acquired 1/31/24. Aerial photo flown 1/30/24. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to State Aid 6/26/24.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 12/16/25.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: Bridge.

SA: PE Dep. Rec'd Rec. 9/7/23. Allotment appv'd 9/28/23. Sur req'd. 10/4/23. Req'd traffic 2/15/24. Rec'd traffic 5/24/24. Rec'd Sur 6/16/24. Req'd hydro. 3/11/25. Req'd prelim enviro 3/11/25. Rec'd Hydro 12/16/2025

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR5614 L'Anguille River Str. & Apprs. (Evans Ln.) (S)

(Poinsett) (jb) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%				65%	100%		
TARGET DATE								SCHEDULED DATE: 06-2026			
END DATE		Jun 22									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0056(63)

BRIDGE INFO: 22914 (16.44, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 5, 2005)

ENV: Env Constraints to State Aid 1/10/23. NA consultation letters to Tribes 4/25/24. PIF to SHPO 6/25/24, response 7/16/24. T1CE apprvd 7/23/24. NW14, no pcn.

SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 6/30/22.

RDWY: Floodplain SP req'd, Hyd anal complete to BR 4/20/23.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (TMG) Layout 95%. Prelim. Info to Env. April 2024.

MAT: SI to Bridge 5/20/24

RAILROAD INFO: No RR involvement 10/3/22

SA: PE dep rec'd 3/16/22. Allotment appv'd 3/22/22. Sur req'd 3/29/22. Env req'd 3/29/22. Rec'd sur 6/30/22. Req'd traffic 10/12/22. Req'd Enviro 4/19/23. Rec'd Enviro 4/25/23. Rec'd Hydro 4/20/23. Rec'd traffic 1/27/23. Rec'd Bridge Layout 4/17/24. Sent environmental classification 6/11/24. Rec'd Enviro. Clearance 7/23/24. C.O. Filed 4/29/25

LEGISLATIVE DISTRICTS: -

FA5703 Big Fork Creek Str. & Apprs. No. 2 (S)

(Polk) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	90%	NA	10%	Co.	0%	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0057(34)

ENV: Env & PH data under Job F 57-2. Env reassess req'd.

RDWY: Floodplain SP req'd.

ROW: State-Aid project. Ownership researched 6/5/00.

UTIL: State-Aid project.

BR: (TMG) Plans complete 3/2/90.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR5707 Ouachita River Str. & Apprs. (S)

(Polk) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		15%	NA	10%	Co.	0%	TBD	NA	TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0057(12)

GENERAL: PE deposit rec'd 3/17/00.

BRIDGE INFO: 16197 (16.51, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, Hist., 1914)

ENV: Endangered species involved (Arkansas fatmucket mussel). Historic br involved. Env constraints to State Aid 4/27/11.

RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/13/05.

ROW: State-Aid project. Ownership researched 4/26/02.

UTIL: State-Aid project.

BR: (JYP)

LEGISLATIVE DISTRICTS: -

FA5801 Mill Creek Str. & Apprs. (S)

(Pope) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			20%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE											

WORK ZONE POLICY: No work zone policy identified.

FAP NUMBER: STPB-0058(71)

BRIDGE INFO: 20466 (72.81, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1983)

RDWY: Previously BR5803. Floodplain SP req'd. Hyd anal complete to Bridge 6/17/25.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (JYP) Bridge.

SA: PE dep rec'd 1/23/23. Allotment appv'd 1/24/23. Sur req'd 1/24/23. Rec'd Survey 1/5/24. Req'd Traffic 1/9/24. Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24. This job supercedes job BR5803.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6014 North Bayou Str. & Apprs. (S)

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	10%				5%			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Jan 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0060(73)

BRIDGE INFO: 04157 (67.81, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1960)

ENV: NA consultation letters to tribes 10/24/22. Env Constraints to State Aid 11/10/22.

SUR: Full DSUR. DSUR to State Aid 1/13/23.

PSUR: Land tie to ROW 5/19/26.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 12/19/24.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (CMW) Bridge. Layout 85%.

SA: PE dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/2022. Rec'd prelim enviro 11/10/22. Req'd traffic 12/22/22. Rec'd traffic 6/29/23. Rec'd sur 1/17/23. Req'd Prelim Hyd. 11/26/24. Rec'd Prelim Hyd. 12/19/24.

LEGISLATIVE DISTRICTS: -

C62006 Bryant Sheaff Ave. Extension (S)

(Saline) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%				90%	TBD		TBD
TARGET DATE											
END DATE		Jul 18									

WORK ZONE POLICY: Non-Significant.

GENERAL: PE dep rec'd 1/3/18.

ENV: Tribal consultation letters sent 8/25/20. Constraints to State Aid 9/2/20.

SUR: DSUR to State Aid 7/2/18.

DSUR: DSUR 100% to State Aid 7/2/18. CSUR 100%. Aerial photo flown 1/29/18. Add'l DSUR req'd 10/28/19, to re-stake 12/06/19.

RDWY: No floodplain SP req'd. Hyd Anal complete to BR 7/29/21.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (TMG)

SA: Sur req'd 1/9/18. Req'd traffic 10/23/19. Req'd add'l sur 10/23/19. Sent prelim Env 10/23/19. Rec'd add'l sur 12/6/19.

Rec'd traffic 3/5/20. Rec'd hydr 7/29/21. Req'd box culvert 10/24/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6413 Hwy. 374-Tomahawk Creek (Reconst.) (S)

(Searcy) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	NA	100%	Co.	NA	NA	NA	NA
TARGET DATE											
END DATE		Aug 03									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STP-0064(7)

GENERAL: PE deposit rec'd 10/15/01. Contract awarded 9/29/04. Contract cancelled 1/5/05.

ENV: SHPO det (5/4/04) 1 str eligible to NRHP. Arch report apprvd by SHPO 6/15/04. T2 CE apprvd 8/5/04. Env reassess req'd.

SUR: DSUR by Dist to State Aid 8/1/03.

RDWY: No floodplain SP req'd.

ROW: State-Aid project. ROW acquired.

UTIL: State-Aid project.

SA: Sur req'd 10/15/01. Plans to ROW for Court Order 5/10/04.

LEGISLATIVE DISTRICTS: -

CB6601 Wilson Creek Str. & Apprs. (De Queen) (S)

(Sevier) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	50%				100%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2026			
END DATE											

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0066(36)

GENERAL: PE deposit rec'd 1/29/18.

BRIDGE INFO: 20656 (90.00, Br. Repl., NP, Culv. 6, 1972)

ENV: Constraints to BR & State Aid 8/12/20. NA consultation letters to Tribes 5/12/22. ARS to SHPO 9/9/22, response 9/13/22. CR clearance to file 9/14/22.

SUR: NTP to CON 4/19/19. CSUR 100% to State Aid 7/26/19. (Ortho under BR6610 on EDM.)

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 2/21/20.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (CMW) Plans complete 4/26/22. Revised Plans complete 3/10/26.

SA: Sur req'd 2/6/18. Sur rec'd 7/26/19. Rec'd hyd anal. Rec'd prelim env 3/16/20. Rec'd traffic 3/25/20. Box to BR 12/16/20. Req'd Rev Box 2/5/26

LEGISLATIVE DISTRICTS: -

State Aid Jobs

BR7106 Old Highway 389 Strs. & Apprs. (S)

(Van Buren) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	95%		15%		100%	100%		NA
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Jan 18		May 20							

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0071(38)

GENERAL: PE dep rec'd 1/23/17.

BRIDGE INFO: M3015 (30.53, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, Hist., 1940); M3018 (24.47, Br. Repl., P0, Deck 5, Super. 6, Sub. 6, Hist., 1940)

ENV: Hist br process req'd. Tribal consultation sent 8/28/18. RTA for 9 properties to SHPO 12/20/18; conc rec'd 3 properties eligible 1/9/19. Constraints to BR & SA 2/7/19. B Marketing Exemption response from SHPO 12/19/19. ARS to SHPO 12/30/19. MOA to SHPO 2/20/20. CRS to SHPO 4/21/20, response 4/24/20. MOA to FHWA 4/29/20. T3-CE apprv'd 5/28/20. NW14 permit to USACE 7/6/20. 2018 Bat Survey - Expired

SUR: CSUR 100%. NTP to CON 9/14/17. DSUR 100% to State Aid 1/23/18. Aerial photo flown 7/12/17, 7/13/17.

RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/13/19. Rev Hyd Anal complete to BR 2/19/19. Plans cert by HYD 5/27/20.

ROW: State-Aid project. Plans 70% (8 trs.).

UTIL: State-Aid project.

BR: (TMG) 4 RCBC. RCBC plans complete 12/17/19.

MAT: Soil Survey to State Aid 8/21/18.

SA: Sur req'd 1/26/17. Req'd CO 1/21/20. Req'd hyd cert 5/19/20. Hyd. Cert rec'd 6/9/22.

LEGISLATIVE DISTRICTS: -

BR7107 Archey Creek Str. & Apprs. (S)

(Van Buren) (ty) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2026			
END DATE		Dec 23									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0071(50)

BRIDGE INFO: M4080 (24.51, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1956)

ENV: Env Constraints to State Aid 12/10/25.

SUR: DSUR to State Aid 12/28/23. Add'l DSUR req'd 1/9/26 80%.

RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 7/2/24.

ROW: State-Aid project.

UTIL: State-Aid project.

BR: (CMW) Bridge. Layout 10%.

SA: PE dep rec'd 2/27/23. Allotment appv'd 3/6/23. Sur req'd 3/7/23. Rec'd Survey 12/28/23. Req'd Traffic 1/8/24.

Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24. Rec'd hydro. 7/2/24. Add'l sur rec'd 2/26/26

LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB7201 Clear Creek Str. & Apprs. (Johnson) (S)

(Washington)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	5%	75%			0%			
TARGET DATE											
END DATE		Nov 23			Jul 23						

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPB-0072(71)

ENV: NA consultation to Tribes 10/11/22. Env constraints to SA 12/12/22.

SUR: UAV-LiDAR acquired 3/14/23. CSUR 100%. Feature extraction 100%.

DSUR: NTP to Con 6/19/23. U&D 100%. DSUR to State Aid 11/16/23.

PSUR: 6 certs. PSUR to ROW 7/28/23.

RDWY: Floodplain SP req'd. Hyd Anal complete to BR 5/12/25.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE Dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/22. Req'd traffic 12/22/22. Rec'd Prelim. Enviro.

12/22/22. Rec'd Survey 11/16/23. Rec'd Traffic 12/20/23. Req'd hydro.2/1/24. Req'd Box Culvert 5/15/25. Design Exc.

sent 7/8/2025. Design Exc. Appv'd July 8, 2025.

LEGISLATIVE DISTRICTS: -

C73017 Community Dr. Phase 2 (Beebe) (S)

(White)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%				NA			
TARGET DATE								05-2026 LETTING			
END DATE		Jul 24		Apr 26							

WORK ZONE POLICY: No work zone policy identified.

ENV: CR clearance to file 1/13/26. Env Clearance apprv'd 4/10/26.

SUR: Aerial photo flown 3/28/24. CSUR 100%. UAV-LiDAR acquired 5/30/24. Feature Extraction 100%.

DSUR: U&D 100%. DSUR to State Aid 7/18/24.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: PE dep rec'd 3/4/24. Allotment appv'd 2/26/24. Surv. req'd 3/4/24. Surv. Rec'd 7/18/24.

LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA7519 Hwy. 7 - Co. Rd. 50 (S)

(Yell) (ty)

PERCENT COMPLETE
TARGET DATE
END DATE

PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
	100%	40%	10%				NA	TBD		TBD
	Jan 19									

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPR-0075(41)

ENV: Constraints to SA 3/27/19. NA consultation letters to Tribes 5/9/22.

SUR: Add'l DSUR I.P. NTP to CON 11/27/17. CSUR 100%. DSUR 100% to State Aid 3/9/18. Aerial photo flown 7/12/17.

Ortho 100%. Add'l DSUR req'd 1/9/19, 100% to State Aid 3/15/19. Add'l DSUR (Hyd) 100% to State Aid 7/26/19.

RDWY: Floodplain SP req'd. Hyd Anal complete to State Aid 5/3/19.

ROW: State-Aid project.

UTIL: State-Aid project.

SA: Sur req'd 5/22/17. Add'l sur req'd 1/9/19, req'd traffic & prelim to Env 1/10/19. Rec'd traffic 2/28/19. Add'l sury rec'd 3/15/19, 7/26/19.

LEGISLATIVE DISTRICTS: -

STAFF MINUTES JOB INDEX

001873	51	020754	329	030527	121	040086	314	040973	320	050479	320
001930	282	020757	333	030531	165	040486	86	040974	319	050481	321
001938	282	020758	181	030558	323	040621	98	040975	343	050482	321
001966	284	020768	194	030561	331	040713	113	040976	336	050484	322
012157	135	020769	195	030572	323	040720	212	040977	341	050486	327
012270	211	020770	188	030573	330	040723	173	040978	325	050493	343
012305	217	020771	189	030575	13	040748	33	040979	323	050494	315
012327	101	020772	190	030579	323	040751	213	040980	340	050496	363
012328	45	020773	191	030581	315	040752	214	040981	321	050502	363
012366	286	020776	246	030582	323	040758	215	040982	332	050503	364
012369	16	020777	63	030601	163	040762	77	040983	332	050504	107
012413	37	020781	149	030602	178	040780	243	040984	332	050505	337
012422	69	020782	235	030603	104	040785	87	040985	20	050506	337
012440	160	020792	337	030604	102	040787	171	040986	21	050507	318
012466	337	020795	337	030607	166	040788	138	040987	357	050508	322
012476	342	020796	339	030609	324	040789	200	040988	358	050509	325
012480	281	020797	343	030610	324	040790	253	040989	358	050510	337
012485	322	020799	343	030611	325	040845	37	040990	358	050511	320
012489	292	020801	343	030612	325	040849	354	040991	359	050512	328
012490	293	020802	85	030613	330	040860	216	040995	359	050513	76
012491	294	020803	187	030614	330	040862	78	040997	360	050514	67
012492	295	020804	149	030615	331	040867	169	041002	360	050516	110
012515	57	020812	104	030616	331	040868	139	041003	361	050517	123
012523	13	020813	244	030617	331	040871	172	041004	361	050518	247
012526	322	020815	340	030618	332	040872	127	041005	361	050519	89
012527	276	020816	325	030619	338	040882	28	041006	362	050520	133
012528	321	020817	333	030620	337	040888	95	041007	362	050521	364
012529	332	020818	333	030621	339	040891	97	041008	31	050523	365
012530	21	020819	336	030622	342	040892	170	041009	362	050524	365
012531	15	020820	338	030623	342	040893	199	041013	301	050525	366
012535	17	020821	339	030624	167	040894	280	041021	29	050526	366
012559	162	020822	342	030631	269	040902	34	041022	29	050527	367
012560	296	020823	336	030632	197	040903	35	041023	30	050533	99
020315	50	020824	334	030633	224	040904	36	041024	30	050534	367
020316	51	020825	336	030634	324	040906	250	041025	31	050537	367
020365	283	020826	327	030635	324	040907	254	041026	31	050543	310
020462	52	020827	340	030636	332	040908	206	041027	32	060906	66
020470	53	020829	348	030637	325	040909	239	041028	32	061071	258
020611	54	020832	349	030638	330	040923	354	041029	32	061121	368
020615	180	020833	317	030639	331	040924	73	041030	38	061261	155
020661	56	020834	349	030640	331	040934	327	050182	301	061262	63
020675	193	020839	150	030641	322	040943	355	050418	108	061300	368
020676	192	020841	350	030642	330	040945	39	050419	278	061342	78
020712	229	020843	350	030643	330	040948	355	050420	157	061344	154
020715	264	020844	312	030644	15	040957	356	050439	100	061382	79
020716	148	020845	351	030645	352	040958	356	050445	327	061423	369
020717	260	020846	351	030646	183	040966	356	050447	122	061454	81
020732	52	020847	352	030647	184	040967	357	050451	91	061562	369
020745	325	030026	168	030648	353	040968	240	050453	137	061590	42
020747	339	030304	163	030649	184	040969	321	050473	320	061608	245
020749	321	030412	159	030654	353	040970	340	050474	248	061611	259
020750	329	030456	263	030655	14	040971	324	050476	109	061612	19
020753	333	030477	164	030657	353	040972	321	050477	140	061623	370

STAFF MINUTES JOB INDEX

061631	155	061827	378	061904	388	070592	76	080686	269	090512	218
061632	64	061831	256	061906	80	070597	186	080688	304	090513	219
061644	300	061832	257	061917	389	070601	341	080696	318	090514	220
061645	256	061833	257	061918	389	070602	337	080700	324	090554	176
061659	320	061836	379	061919	390	070603	333	080703	329	090556	83
061676	236	061837	379	061921	80	070604	333	080704	335	090559	94
061677	23	061838	379	061922	69	070605	338	080705	335	090578	144
061679	370	061839	380	061923	390	070606	319	080706	336	090596	327
061680	339	061840	380	061924	390	070607	332	080709	396	090601	403
061683	18	061841	381	061925	391	070608	340	080710	315	090603	329
061684	23	061849	288	061926	391	070609	334	080715	96	090606	403
061689	59	061850	291	061927	391	070610	323	080717	320	090609	329
061690	59	061851	289	061928	392	070611	319	080719	397	090611	322
061691	60	061852	55	061929	65	070612	337	080723	397	090613	404
061712	371	061853	381	061930	392	070613	15	080735	254	090621	285
061714	371	061854	300	061938	60	070614	394	080736	319	090628	404
061715	372	061857	381	061942	316	070615	394	080737	328	090635	405
061717	372	061859	44	061943	392	070616	395	080738	319	090636	221
061720	373	061861	17	061944	393	070617	395	080739	324	090637	145
061737	255	061863	298	061945	393	070618	395	080740	329	090638	124
061738	210	061864	325	061946	393	070619	186	080741	339	090639	281
061739	277	061865	339	070212	54	070620	153	080742	318	090640	131
061746	198	061866	320	070367	196	070621	183	080744	21	090641	82
061747	241	061867	341	070424	237	070622	106	080745	22	090642	249
061748	283	061868	325	070439	119	070623	123	080746	398	090643	209
061752	316	061869	330	070458	185	070624	271	080747	398	090644	88
061755	373	061870	320	070508	68	070626	317	080748	398	090646	208
061759	24	061871	336	070512	75	070632	311	080749	97	090648	175
061763	314	061872	341	070523	328	070633	333	080750	266	090650	303
061764	160	061873	334	070526	106	070634	312	080751	202	090653	133
061765	276	061874	341	070527	261	080364	151	080752	399	090664	111
061767	275	061875	342	070533	319	080491	264	080753	399	090665	125
061768	313	061876	330	070534	323	080493	265	080755	399	090666	130
061790	330	061878	339	070539	332	080503	74	080765	400	090668	93
061792	335	061879	340	070547	326	080607	266	080766	400	090669	146
061793	335	061880	16	070550	323	080608	270	080767	401	090674	405
061794	336	061881	22	070551	333	080612	203	080768	401	090675	405
061795	337	061882	258	070552	333	080615	232	080770	402	090676	40
061796	334	061885	382	070553	333	080618	233	080771	402	090686	320
061797	338	061886	382	070554	318	080619	152	080775	328	090689	322
061798	339	061887	382	070555	319	080621	103	080782	402	090690	323
061803	374	061890	383	070559	319	080633	310	090155	278	090693	327
061804	342	061891	383	070570	187	080642	334	090157	70	090694	328
061805	342	061893	384	070572	262	080645	223	090237	132	090695	329
061810	374	061894	384	070573	120	080647	396	090238	207	090696	335
061811	375	061895	385	070577	319	080659	324	090246	71	090697	338
061812	375	061896	385	070579	323	080667	304	090247	71	090698	342
061813	376	061897	386	070580	327	080674	147	090248	72	090700	343
061814	376	061898	386	070581	328	080675	70	090249	72	090702	175
061815	377	061899	387	070582	328	080676	128	090250	279	090705	406
061816	377	061901	387	070588	340	080677	205	090338	174	090706	406
061821	378	061902	388	070589	340	080684	234	090489	143	090707	407
061823	20	061903	388	070590	343	080685	309	090506	126	090708	307

STAFF MINUTES JOB INDEX

090709	407	101136	306	101230	416	110839	274
090710	408	101138	227	101231	416	110840	271
090715	408	101140	299	101232	417	110841	231
090717	409	101141	308	101233	417	110842	252
090718	409	101150	135	101235	417	110843	322
090719	410	101152	321	101236	418	110844	331
090721	410	101156	328	101238	282	110845	335
090722	411	101157	326	101239	418	110846	341
090730	335	101159	327	101247	306	110847	331
090731	319	101160	327	101248	298	110848	326
090732	325	101162	334	101251	50	110849	331
090733	332	101163	335	110509	344	110850	329
090734	318	101164	335	110568	182	110851	326
090735	343	101169	341	110614	142	110852	318
090736	335	101171	290	110651	27	110853	318
090737	343	101173	49	110701	92	110854	326
090738	39	101174	247	110703	251	110855	24
090739	411	101177	225	110705	267	110856	26
090740	412	101188	137	110708	117	110857	345
090744	110	101189	302	110711	28	110858	345
090745	132	101190	305	110716	242	110863	346
090746	412	101191	58	110738	26	110870	311
090747	413	101192	226	110745	25	110871	346
090748	251	101193	61	110748	230	110872	346
090770	413	101194	328	110749	112	110873	347
090771	414	101195	322	110752	161	110874	347
090772	414	101196	326	110753	326	110875	348
090774	414	101197	328	110754	90	110877	317
090775	204	101198	326	110755	338	110885	348
090787	146	101199	321	110765	344	A00095	336
100512	46	101200	330	110770	326	A10030	329
100615	158	101201	336	110775	318	A10052	334
100682	57	101202	321	110777	340	A30044	336
100836	115	101203	338	110780	318	A30046	14
100882	115	101204	322	110786	326	A40015	38
100979	62	101205	327	110789	331	A40052	338
100981	136	101206	341	110790	334	A40056	38
101065	114	101207	58	110791	334	A50033	342
101066	201	101208	415	110803	141	A60058	339
101073	297	101211	234	110804	273	A60062	197
101099	287	101212	222	110805	179	A60063	318
101107	228	101213	228	110807	116	A70042	340
101108	41	101214	235	110809	334	A80030	341
101110	42	101215	84	110812	118	A80043	320
101119	134	101216	250	110818	338	A80049	222
101122	84	101220	298	110819	338	A90046	332
101127	238	101221	415	110820	341	CA0102	140
101128	177	101223	416	110827	224	CA0611	255
101129	129	101225	47	110828	162	CA0613	43
101131	156	101226	47	110834	345	CA0707	186
101133	226	101227	48	110836	41	CA0802	147
101134	268	101228	48	110837	230	CA0908	145
101135	272	101229	49	110838	105		