

JOB 040904
CLEAR CREEK RD. – I-40 (PHASE 1) (F)
NOVEMBER 4, 2026

Question:

Please verify the Compacted Embankment Quantity for Ramp I49NB-I40WB Stage 4 listed in Earthwork Table on Plan Sheet 202. No quantity is listed on the table, but the cross-section data on plan sheets 642-644 indicates a substantial quantity of embankment required.

Answer:

That is correct. There should have been 27346 Cu. Yds. of Compacted Embankment quantity for Ramp I49NB-I40WB Stage 4. This will be addressed via addendum.

Question:

The earthwork quantity box has a note that indicates the project will be plan quantity. Is that the intent for the project? Earthwork quantities for a project of this magnitude should be based on cross sectioned areas of work completed not plan quantity.

Answer:

The note is removed and addressed via addendum no.2.