

Inspector:

Structure Number: 03341

Inspection Date:

Facility Carried: SH 28-Scott Co.

Bridge Inspection Report

Maintenance Needs

Date Reported: 12/21/2015

Priority: G - General/ Preventive maintenance

Work Code: Repair

Deficiency Description:

Approach Roadway
Settlement in the East approach.

Work Description:

Date Repairs Completed:

Maintenance Comments:

Stage: Assigned



PHOTO 1 Description Approach Roadway Settlement in the East approach.

Inspector:

Structure Number: 03341

Inspection Date:

Facility Carried: SH 28-Scott Co.

Bridge Inspection Report

Maintenance Needs

Date Reported: 12/21/2015

Priority: D - Routine

Work Code: Repair

Deficiency Description:

Substructure
Bent # 5 settlement in the compacted embankment.

Work Description:

Date Repairs Completed:

Maintenance Comments:

Stage: Assigned



PHOTO 1 Description There is minor earth settlement under the East abutment with asphalt placed in some of the voids as a type of repair.

Stage: Assigned



PHOTO 2 Description Bent 5 settlement in the compacted embankment.

Inspector:

Structure Number: 03341

Inspection Date:

Facility Carried: SH 28-Scott Co.

Bridge Inspection Report

Maintenance Needs

Date Reported: 12/21/2015

Priority: D - Routine

Work Code: Repair

Deficiency Description:

Substructure

The undersurface of Bent #2 cap has spalling with exposed reinforcing steel.

Work Description:

Date Repairs Completed:

Maintenance Comments:

Stage: Assigned



PHOTO 1	Description	Shallow spalling with exposed reinforcing steel (Stirrups) visible from the undersurface of Bent 2 cap. Exposed reinforcing steel has very little concrete cover from the construction process with initial section loss typical.
---------	-------------	---

Inspector:

Structure Number: 03341

Inspection Date:

Facility Carried: SH 28-Scott Co.

Bridge Inspection Report

Maintenance Needs

Date Reported: 12/21/2015

Priority: D - Routine

Work Code: Repair

Deficiency Description:

Deck joint sealant has deterioration and leaks water onto the substructure caps.

Work Description:

Date Repairs Completed:

Maintenance Comments:

Stage: Monitor



PHOTO 1 Description Deck joint sealant has deterioration and leaks water onto the substructure caps. Bent 2 pictured.

Stage: Monitor



PHOTO 2 Description Deck joint sealant has deterioration and leaks water onto the substructure caps. Bent 3 pictured.

Inspector:

Inspection Date:

Structure Number: 03341

Facility Carried: SH 28-Scott Co.

Bridge Inspection Report

Maintenance Needs

Stage: Monitor



PHOTO 3 Description Deck joint sealant has deterioration and leaks water onto the substructure caps. Bent 4 pictured.