

JOB 070458
UPRR GRADE SEPARATION (EAST OF LAFAYETTE CO. LINE) (S)
SEPTEMBER 23, 2026

Question:

Can you post the geotechnical report for Job No. 070458 to the "Additional Project Information" webpage?

Answer:

It is now available for the [download](#).

Question:

Is it possible to add the Flexible Beginning of Work special provision to this contract?

Answer:

There are no plans to add the Flexible Beginning of Work SP to this project at this time.

Question:

The 'Concrete Ditch Paving' detail on file sheet 138 of 173 of the plans calls out weep holes at 10' centers. Was that the engineer's intent?

Answer:

The intent of the weep holes is based on Roadway Standard Drawing CDP-1.

Question:

What are the General Liability Insurance requirements for the railroad?

Answer:

The contractor will need to reach out to Marsh for an estimate.

Here is a link on UP's site that leads to a site for Marsh:

[Railroad Protective Liability Insurance | Marsh](#)
[\(123rrpl.com offers railroad protective liability online quotes\)](#)

Question:

We have noticed 4x4 and 8x8 storm drain box extensions on the plans, however there is not a bid item for this work. Can you please advise?

Answer:

A bid item for the extensions themselves is not included in the plans but instead are quantified in the Class S Concrete-Roadway, Reinf. Steel-Roadway (Grade 60), Solid Sodding, and Water pay items. These are shown in the Structures box on page 38.

Question:

Weep holes have been called out in your ditch paving, if this is installed it may cause deterioration of the subgrade under this concrete paving, please advise if this is an error.

Answer:

The weep holes should be constructed per Standard Drawing CDP-1.