

**JOB A70042**  
**HWY. 275 – FORDYCE (S)**  
**MAY 20, 2026**

**Question:**

The plans for projects specify UTBWC Type B; however, the plan quantity calculations equate to approximately 79 LB/SY, which is more typical of a Type C application rate. Additionally, several recent Arkansas Department of Transportation projects have transitioned to Type C mixes to improve water spray mitigation and wet-weather performance. Can you please verify that the specified UTBWC type and application rate are correct for these projects?

**Answer:**

UTBWC would be Type C. This would be addressed via addendum.