ARKANSAS DEPARTMENT OF TRANSPORTATION

STAFF MINUTES

General Publication

10/19/2026

SCHEDULED LETTINGS	PLANS DUE IN PM	INFO TO NEWSPAPERS
Nov. 4, 2026	Sep. 11, 2026	Oct. 2, 2026
Jan. 20, 2027	Nov. 25, 2026	Dec. 18, 2026
Mar. 3, 2027	Jan. 8, 2027	Jan. 29, 2027
Apr. 14, 2027	Feb. 19, 2027	Mar. 12, 2027
May 19, 2027	Mar. 26, 2027	Apr. 16, 2027
Jun. 30, 2027	May 7, 2027	May 28, 2027
Aug. 11, 2027	Jun. 18, 2027	Jul. 9, 2027
Sep. 22, 2027	Jul. 30, 2027	Aug. 20, 2027
Nov. 3, 2027	Sep. 10, 2027	Oct. 1, 2027

Prepared by the Program Management Division

LETTING CALENDAR 2026

JANUARY						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

FEBRUARY						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28

MARCH						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

APRIL						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		

MAY						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

JUNE						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

JULY						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

AUGUST						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

SEPTEMBER						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

OCTOBER						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

NOVEMBER						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30					

DECEMBER						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

Advertise
Commission Meeting - Little Rock
Virtual Biennium Commission Meeting
Bid Letting - Little Rock

Holiday
Go List
Status List
Staff Meeting
Printing Staff Minutes

Revised July 28, 2026
September 9, 2025
(Program Management)

LETTING CALENDAR 2027

JANUARY						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

FEBRUARY						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28						

MARCH						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			

APRIL						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	

MAY						
S	M	T	W	T	F	S
						1
2	3	4	5	6	7	8
9	10	11	12	13	14	15
16	17	18	19	20	21	22
23	24	25	26	27	28	29
30	31					

JUNE						
S	M	T	W	T	F	S
		1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30			

JULY						
S	M	T	W	T	F	S
				1	2	3
4	5	6	7	8	9	10
11	12	13	14	15	16	17
18	19	20	21	22	23	24
25	26	27	28	29	30	31

AUGUST						
S	M	T	W	T	F	S
1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26	27	28
29	30	31				

SEPTEMBER						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30		

OCTOBER						
S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26	27	28	29	30
31						

NOVEMBER						
S	M	T	W	T	F	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30				

DECEMBER						
S	M	T	W	T	F	S
			1	2	3	4
5	6	7	8	9	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	

Advertise
Commission Meeting - Little Rock
Bid Letting - Little Rock

Holiday
Go List
Status List
Staff Meeting
Printing Staff Minutes

July 28, 2026
(Program Management)

Notes

Date Modifications, Project Additions, & Name Changes

JOB NO.	JOB NAME	PAGE NO.	PREV. DATE	NEW DATE	REASON
030575	Texas State Line – I-49 (Texarkana) (S)	15		06-2028	Staff Schedule
061861	I-30 Bridge Deck Rehab. (Little Rock) (S)	19		09-2027	Staff Schedule
061881	Hwy. 100 – Hwy. 107 (NLR) (S)	24		05-2027	Staff Schedule
110745	Hwy. 38 – Shearerville (S)	27		05-2027	Staff Schedule
061859	I-57/Hwy. 89 Intchng. Impvts. (Cabot) (S)	45	08-2027	05-2027	Project Development
061689	Cumberland St. – Cross St. (S)	61		06-2027	Staff Schedule
061906	Hwy. 10/Taylor Loop Rd. Inters. Impvts. (S)	83	11-2027		Staff Schedule
110754	Cache River & Relief Strs. & Apprs. (S)	92	01-2027	01-2028	Project Development
050451	Village Creek Str. & Apprs. (S)	93	01-2027	01-2028	Project Development
080364	Hwy. 64 – Bruce St. (Conway) (S)	154	06-2027	2028	Project Development
A60062	Hwy. 84 Slide Repair (Phase 1) (Hot Spring Co.) (S)	197	01-2029	06-2027	Project Development
061963	Hwy. 84 Slide Repair (Phase 2) (Hot Spring Co.) (S)	198			Project Added
080493	Thomas G. Wilson Dr. – East German Ln. (Conway) (S)	261	03-2027	2028	Project Development
012584	Districts 1, 5 & 10 Raised Pavement Markers (2027) (S)	291		01-2027	Staff Schedule
012585	Districts 2, 3 & 7 Raised Pavement Markers (2027) (S)	292		01-2027	Staff Schedule
012586	Districts 4 & 9 Raised Pavement Markers (2027) (S)	292		01-2027	Staff Schedule
012587	Districts 6 & 8 Raised Pavement Markers (2027) (S)	293		01-2027	Staff Schedule
090650	Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S)	305	06-2027	01-2028	Project Development
061752	District 6 Headquarters (Little Rock) (S)	323		03-2027	Staff Schedule
080737	Hwy. 21 – I-40 (S)	336	2027	05-2027	Project Development
080706	I-40 – Center Valley (S)	343	2028	05-2027	Project Development
020815	Hwy. 35 – McGehee (S)	348	2027	04-2027	Project Development
061867	Hwy. 7 – Hwy. 171 (S)	348	2028	04-2027	Project Development
040989	Love's Travel Stops Alma (NEVI-23) (S)				Project Canceled
040990	Tesla Alma Harps (NEVI-23) (S)				Project Canceled
061885	Love's Travel Stops Malvern (NEVI-23) (S)				Project Canceled
061886	Circle K Stores Lonoke (NEVI-23) (S)				Project Canceled
080748	Tesla Conway Cracker Barrel (NEVI-23) (S)				Project Canceled
090740	Impower Connection Siloam Springs Jiffy Trip (NEVI-23) (S)				Project Canceled
101231	Jordan's Kwik Stop Osceola (NEVI-23) (S)				Project Canceled
101232	Love's Travel Stops Jonesboro (NEVI-23) (S)				Project Canceled
110857	bp pulse West Memphis Petro Travel Center (NEVI-23) (S)				Project Canceled
110863	Tesla West Memphis Cracker Barrel (NEVI-23) (S)				Project Canceled

Abbreviations / Acronyms

Abbreviation	Description
4(f)	Section 4(f) of the Department of Transportation Act of 1966 - "protects public parks, refuges, and historic sites"
4LG	4-Lane Grid
6(f)	Section 6(f) of the Land and Water Conservation Fund Act of 1965 "mitigation will require replacement property"
ACHP or Adv Council	Advisory Council on Historic Preservation (U.S. Department of Interior)
ACTSEP	Arkansas Commercial Truck Safety and Education Program
ADA	Americans with Disabilities Act
add'l	additional
ADEQ	Arkansas Department of Environmental Quality
ADH	Arkansas Department of Health
adj	Adjustment(s)
AGFC	Arkansas Game and Fish Commission
AGIO	Arkansas Geographic Information Office
alt	alternative
APHN	Arkansas Primary Highway Network
apprs	appraisals for ROW ; bridge approaches in job name
apprvd	approved
arch	archeology/archeological
(art)	Arterial Design Section - Roadway Design Division
assess	assessment
ASU	Arkansas State University
Attrib	Attributable (funds set aside for LR, NWA & West Memphis Urbanized Areas)
AUI	Advance Utilities Investigation
auth	authorized; authorization; authority
BA	Biological Assessment for endangered species
BFP	Bridge Formula Program
BNR	Buffalo National River
BR / br(s)	Bridge Division; bridge(s) -
br repl / BR	bridge replacement / Bridge Replacement funds (Federal-aid)
bs	base
BSATS Policy Comm	Bistate Area Transportation Study Policy Committee (Ft. Smith area)
bus relo	business relocatee
CA	Consultation area
cert	certified; certification
CHBP	Competitive Highway Bridge Program
CLRS	Centerline Rumble Stripes
CMAQ-AQ	Congestion Mitigation & Air Quality funds
CMAQ-FLEX	Congestion Mitigation & Air Quality Flexible funds
CMB	Cable Median Barrier
CMGC	Construction Manager/General Contractor
co	county
C.O.	court order
CoE	Corps of Engineers
Col	Urban Collector (functional classification)
(coll)	Collector Design Section - Roadway Design Division
Comb PH	combination public hearing (location and design)

Abbreviations / Acronyms

Abbreviation	Description
CON / (con)	consultant
conc	concurrence
Const	Construction
coord	coordination
COVID-U	HIGHWAY INFRASTRUCTURE PROGRAM URBAN > 200K - COVID SPECIAL AUTHORITY
CR	county road
CRP	Carbon Reduction Program
crp	Conservation Reserve Program
Culv.	Culvert rating
Culv. Ext.	Culvert Extension
culvt(s)	culvert(s)
Deck	Deck rating
DEIS/Draft EIS	Draft Environmental Impact Statement
DEM	Digital Elevation Model
Demo	Demonstration funds (Federal-aid earmark)
des	design
det	determines, determined, determination
Dist	District
Dk.	Deck
DMS	Dynamic Message Sign
doc	documentation
DOI	U.S. Department of Interior
DRP	Data Recovery Plan (concerning archeological survey)
DSUR	design survey - Surveys Division
DTM	digital terrain model (surveying)
EA	environmental assessment
EARMARK	Earmark funds
EB	eastbound
EFLHD	Eastern Federal Lands Highway Division
EIS	Environmental Impact Statement
Enh.	Enhancement
ENV / env	Environmental Division / environmental
EPD	Early Project Delivery
ER	Emergency Relief funds
est	estimates; estimators
ext	extension
(F)	Federal oversight
Fed Reg	Federal Register (Publication of Federal rules, proposed rules, notices, executive orders, etc.)
FEIS	Final Environmental Impact Statement
FEMA	Federal Emergency Management Agency
FHWA	Federal Highway Administration
FLT	Federal Land Transfer
FONSI	finding of no significant impact (environment document)
(fre)	Freeway Design Section - Roadway Design Division
FWS	U.S. Fish and Wildlife Service
Gr	grading
Gru	grubbing

Abbreviations / Acronyms

Abbreviation	Description
HFST	High Friction Surface Treatment
HIP	HWY. INFRASTRUCTURE PROGAM
HIR	Hot In-Place Recycling
hist br	historic bridge
Hist.	Historic bridge
HLD	held (used in status bar; normally in reference to public hearing or meeting)
HPP	High Priority Project funds (Federal-aid)
HRM	hearing requirements met
Hyd Anal	hydraulic analysis
ID Staff	Interdisciplinary Staff
IMD	Interstate Maintenance Discretionary funds (Federal-aid)
impvts	improvements
info	information
insp	inspection
intchng	interchange
inters	intersection
IP	in progress (used in status bar)
ITS	Intelligent Transportation System
(jb)	State Aid Division design section (John Bettis)
JR	Joint Repair
LA / La	Louisiana
LM	Log Mile
Loc & Des Docum	location and design documentation (required for environmental clearance)
Local	Local funds
LOP	Corps of Engineers Letter of Permission Section 404 Permit
low suff br	low sufficiency bridge
LP	Local Programs Division
LTL	left turn lane
MAINT / maint	maintenance - Maintenance Division
Maj Col	Rural Major Collector (functional classification)
MAT	Materials Division; materials
MCL	Maintenance Consent Letter
MDOT	Mississippi Department of Transportation
MDS	minor drainage structures
MFT	Marine Fuel Tax
mi	mile(s)
Min Art	Minor Arterial (functional classification)
Min Col	Rural Minor Collector (functional classification)
MIS	Major Investment Study
MOA	Memorandum of Agreement
MP	Mile Post
MS / Miss	Mississippi
NA	Not applicable
Natl	National
NB	northbound
NEPA	National Environmental Policy Act
NEVI	National Electric Vehicle Infrastructure

Abbreviations / Acronyms

Abbreviation	Description
NHFP	National Highway Freight Program
NHPP	National Highway Performance Program funds
NHPP-BR	National Highway Performance Program Bridge - specifies NHPP funding to be used for bridges
NHS	National Highway System (Federal-aid system and funds)
NLAA	not likely to adversely affect
NLEB	Northern long-eared bat
NOI	Notice of Intent (Fed Reg notice for EIS)
NOR	no requests (used in status bar)
NP	Not posted with an operational rating equal to or above maximum legal loads.
NPS	National Park Service
NRHP	National Register of Historic Places
NRI	National Rivers Inventory
NSB	National Scenic Byway funds (Federal-aid)
NW	Nationwide (as in Corps of Engineers Nationwide 404 permits 3, 14, 23, etc.)
NWR	National Wildlife Refuge
OB	Obligated for Construction
ONF	Ouachita National Forest
OR Period	Optimization and refinement period
OSA	Off-Site Area
OSFNF	Ozark-St Francis National Forest
Ovly.	Overlay
P&C	Programs and Contracts Division
P0	Posted with an operational rating 39.9% or more below the maximum legal loads.
P1	Posted with an operational rating 30.0% - 39.9% below the maximum legal loads.
P2	Posted with an operational rating 20.0% - 29.9% below the maximum legal loads.
P3	Posted with an operational rating 10.0% - 19.9% below the maximum legal loads.
P4	Posted with an operational rating 0.1% - 9.9% below the maximum legal loads.
PA	Programmatic Agreement (environmental document)
Part WO	partial work order (utilities)
PCE	permanent construction easement
PCN	Pre-Construction Notification
(pe)	Preliminary Engineering Section - Roadway Design Division
PE / P.E.	preliminary engineering
Ph	phase
PH	public hearing (Environmental Division)
photo	photography
PI	Public Involvement
PIF	Project Identification Form
PLAN	Planning Division
PM	Preventative Maintenance
POCI	Project of Corporate (FHWA) Interest
PODI	Project of Department (FHWA) Interest
Poly.	Polymer
poss	possession
PPC	Project Planning Committee
PPO / Pers Prop	personal property relocatee
prelim	preliminary

Abbreviations / Acronyms

Abbreviation	Description
Prin Art	Principal Arterial (functional classification)
PROTECT	Promoting Resilient Operations for Transformative, Efficient, and Cost-saving Transportation Program
PRWC	Preliminary right of way correlation (field inspection with local rep., utilities, etc.)
PS&E	Plans, Specifications & Estimate
PSUR	parcel survey (Surveys Division)
RCB	Reinforced Concrete Box Culvert
RCEP	Railroad Crossing Elimination Grant Program
RCUT	Restricted Crossing U-Turn
RDWY / rdwy	Roadway Design Division; roadway
Rdwy info	Roadway Design Division information
reassess	reassessment
REC TRAILS	Recreational Trails funds
rec'd	received
reconst	reconstruct; reconstruction
rehab	rehabilitation
Rem./Wid.	Remodel/Widening
Repl.	Replacement
req	requested
res relo	residential relocatee
ret'd	returned
rev	revised
ROD	Record of Decision
ROW	right of way - Right of Way Division
Rpr.	Repair
rqd	required (not used in status bar)
RQD	required (used in status bar)
RR	railroad
RRP	Railroad Protective devices (Federal-aid safety funds)
RTA	Request for technical assistance (to SHPO)
(S)	State oversight
Sales Tax	Connecting Arkansas Program 1/2 cent sales tax funds
SB	southbound
SC	Scour
sched	scheduled
SD	Structurally deficient
Sel. Secs.	Selected Sections
SHPO	State Historic Preservation Officer
SIR	System Information and Research Division
SP	Special Provision
SS	Soil Survey
State	State funds
STBGP	Surface Transportation Block Grant Program funds (Federal-aid)
STP	Surface Transportation Program funds (Federal-aid)
STP-BR	Surface Transportation Program Bridge - specifies STP funding to be used for bridges
Strs. & Apprs.	structures and approaches
Sub.	Substructure rating
subsurf invest	subsurface investigation

Abbreviations / Acronyms

Abbreviation	Description
SUE	Subsurface Utility Engineering
Super.	Superstructure rating
SUR	Surveys Division
Surf	surfacing
T.O.	Transportation Operation
T1 CE	Tier 1 Categorical Exclusion (environmental document)
T2 CE	Tier 2 Categorical Exclusion (environmental document)
T3 CE	Tier 3 Categorical Exclusion (environmental document)
TAP	Transportation Alternatives Program funds
TBD	to be determined
TCE	temporary construction easement
TCSP	Transportation, Community, and System Preservation funds (Federal-aid earmark)
Tech Assist	technical assistance (see RTA)
TMP	Traffic Management Plan
TN / Tenn	Tennessee
TNDOT	Tennessee Department of Transportation
(tra)	Traffic Engineering Section - Roadway Design Division
TRAF	Signal Plans (Roadway Design Division)
trs	tracts
(ty)	State Aid Division design section (Tim Yu)
U&D	utility and drainage (Surveys Division)
UFI	utility field inspection
UPRR	Union Pacific Railroad Company
(urb)	Urban Design Section - Roadway Design Division
USCG	United States Coast Guard
USGS	United States Geological Survey
UST	underground storage tank
UTBWC	Ultrathin Bonded Wearing Course
UTIL / utils	utilities (Right of Way Division)
UTM	Universal Transverse Mercator
VE	Value Engineering
VPI	Virtual Public Involvement
waiv	waiver valuation for ROW
WB	westbound
WMA	Wildlife Management Area
WO	work order (utilities)
WRP	Wetland Reserve Program

Interstate Jobs

030575 Texas State Line – I-49 (Texarkana) (S) I-30

(Miller) (fre) (4 mi.) (Urban Interstate) (4LG) /NHPP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	NA	NA	90%	100%	NA	
TARGET DATE		Sep 23	Jul 24	Nov 24	Oct 23			SCHEDULED DATE: 06-2028			
END DATE		Nov 23	Jul 24	Mar 25	Oct 23			STIP FFY: 2027			

CRITICAL NOTES: 8-week advertisement. Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15

TYPE WORK: Major Widening: 6 lanes. 4" Mill & Overlay with geosynthetic fabric on existing lanes. Pavement type: Asphalt
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-30-1(161)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 35,000 ADT.
ENV: Env constraints to Rdwy 2/9/24. Tribal consultation letters sent 2/9/24. PI meeting 10/17/24 4-7 pm @ Trinity Baptist Church, 3115 Trinity Blvd., Texarkana. CR clearance to file 12/17/24. T3CE apprvd 3/19/25.
SUR: Aerial photo flown 2/8/22. CSUR 100%. Plan mapping 100%. Feature extraction 100%. Photo DTM 100%.
DSUR: NTP to Con 5/23/23. U&D 100%. DSUR to Rdwy 11/21/23.
PSUR: 108 certs. PSUR to ROW 10/5/23.
RDWY: (MH) Floodplain SP req'd. Mat & Traffic req 3/31/23. DSUR rec'd 11/21/23. Early Coord Meeting held 12/13/23. DDD apprvd 1/23/24. Prelim Layouts to ROW & ENV 1/29/24. RDWY Info to ENV 7/22/24. ROW reqm'ts to ROW 7/22/24. UTIL reqm'ts to ROW 9/26/24. PFI & TMP Meeting held 12/18/24. Pavm't Des apprv'd 1/28/25. VE held 7/31/25. Scoping Meeting held 9/22/25 & 4/13/26. Rev Pavm't Des apprv'd 9/25/26.
UTIL: AUI 4/12/23. UFI 2/8/24; Plans to 7 utils 12/20/24, 7 no adjs. Funds Apprvd 11/22/24.
BR: (JYP)
MAT: Soil Survey reported 12/19/23
RAILROAD INFO: No RR involvement 6/28/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

012523 Texarkana – Little Rock ITS Impvts. (S) I-30

(Various) (fre/tsmo) (142.98 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			NA				
TARGET DATE											
END DATE								STIP FFY: 2027			

TYPE WORK: ITS Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-07-6(387)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
GENERAL: 32,000-124,000 ADT. Determined eligible for alternative delivery methods 11/13/2025.
RDWY: (MH)
RAILROAD INFO: No RR involvement 11/5/24.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (29, 79, 81, 82, 83, 88, 89, 90, & 100); AR Senate (3, 4, 7, 15, & 16)

Interstate Jobs

030655 Texarkana Visitor Center – East (S) I-30

(Miller) (fre) (4.2 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	IP		50%		NA	NA	NA			
TARGET DATE											
END DATE											

TYPE WORK: Reconstruction
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9414(51)
BACKGROUND INFO: Project programmed on 8/7/25.
GENERAL: 38,000 ADT. IOM 08/07/2025 - Project supersedes Job A30043.
ENV: CR clearance to file 8/19/26.
SUR: CSUR 60%.
RDWY: (MH)
RAILROAD INFO: No RR involvement 8/12/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (4 & 88); AR Senate (4)

030644 Hwy. 67 – East (S) I-30

(Hempstead) (fre) (3.98 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA				
TARGET DATE			Oct 26	Oct 26				STIP FFY: 2027			
END DATE			Sep 26	Oct 26							

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-3012(2)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26. Project renamed on 9/18/26.
GENERAL: 34,000 ADT. IOM 9/18/2026 - Job 030663 broken out.
ENV: CR clearance to file 9/4/26. PCE apprvd 10/9/26.
RDWY: (MH) Early Coord Meeting held 9/2/26. ROW & UTIL reqm'ts to ROW 9/2/26.
RAILROAD INFO: Possible RR involvement KRR DOT# 671766H & UPRR DOT# 425968F depending on scope possible SP, & SP, MCL 2/20/26. No RR Inv. 6/22/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3 & 4)

Interstate Jobs

030663 East of Fulton – Hwy. 299 (S) I-30

(Hempstead) (fre) (14.32 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 9/18/26.
GENERAL: 33,000-34,000 ADT. IOM 9/18/2026 - Broken out of Job 030644.
ENV: CR clearance to file 9/23/26.
RDWY: (MH)
RAILROAD INFO: No RR Involvement 9/23/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

012531 Hwy. 299 – East (S) I-30

(Clark, Hempstead & Nevada) (fre) (19.69 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-3012(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 32,000-35,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR Involvement G&W DOT# 865470X closed & track removed 2/20/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 89); AR Senate (3)

070613 Caddo River – East (Caddo Valley) (S) I-30

(Clark) (fre) (1.21 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Diamond Grinding
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-3014(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 35,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

Interstate Jobs

012369 Caddo Valley – East (S) I-30

(Clark & Hot Spring) (fre) (8 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA		NA	TBD	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Mill & Overlay. Original Scope: Resurfacing.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-30-2(276)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/16/11. Project renamed on 5/8/23.
GENERAL: 35,000 ADT. IOM 03/31/2020 - Project superseded Job BB1102.
RDWY: (MH) FWDs & Mats req 2/25/20. Rehab Rec rec'd 1/26/23.
MAT: Soil Survey to Rdwy 12/22/20.
RAILROAD INFO: No RR involvement 7/18/24
SIR: FWD to RDWY 12/10/20.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061880 Ouachita River – Hwy. 270 (S) I-30

(Hot Spring) (fre) (2.97 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: 2" Overlay & UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 38,000-44,000 ADT.
RDWY: (MH)
RAILROAD INFO: RR involvement AKMD DOT# 597563C (RR-over) possible SP 2/20/26. AKMD SP only 5/5/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

061861 I-30 Bridge Deck Rehab. (Little Rock) (S) I-30

(Pulaski) (garver) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	65%	90%	NA	NA	NA	85%		NA	
TARGET DATE			Feb 25	May 25				SCHEDULED DATE: 09-2027			
END DATE			Apr 25	Jun 25				STIP FFY: 2027			

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Bridge Deck Rehabilitation for 12 Bridges
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-06-0(84)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 5/24/24.
GENERAL: 24,000-104,000 ADT.
BRIDGE INFO: 03173 (88.05, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); 03176 (80.90, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1959); 03177 (83.17, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); 03178 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); 03179 (74.48, Hydro., NP, SD, Deck 5, Super. 4, Sub. 5, 1961); A3173 (87.82, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1960); A3176 (78.01, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1959); A3177 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); A3178 (83.10, Hydro., NP, Deck 5, Super. 5, Sub. 5, 1959); A3179 (74.89, Hydro., NP, SD, Deck 5, Super. 4, Sub. 5, 1961); A3335 (84.66, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3335 (80.76, Hydro., NP, SD, Deck 6, Super. 4, Sub. 5, 1960)
ENV: CR clearance to file 4/22/25. T3CE apprvd 6/2/25.
RDWY: (MH) Early Coord Meeting held 7/24/24. Mats & Traffic req 8/2/24. Mats rec'd 8/22/24. Traffic rec'd 9/10/24. 30% Plans rec'd from CON 9/24/24. 30% Plans rev'd & ret'd to CON 9/27/24. 60% Plans rec'd from CON 4/21/25. 60% Plans rec'd from CON 4/28/25. ROW & UTIL rqmts to ROW 4/28/25. PFI & TMP held 5/20/25. VE held 9/26/25.
BR: (SWP)
RAILROAD INFO: RR Involvement rqd UP DOT# 600429X (A3335 & B3335), DOT# 597474K (A3179), DOT# 597475S (03179), DOT# 600432F (A3177 & 03177) plan review, MCL & SP rqd 12/11/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (79 & 80); AR Senate (12 & 15)

061683 Geyer Springs Rd. – South Terminal (S) I-30

(Pulaski) (bridgefrmr) (4.64 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	90%	100%	NA	NA	NA	NA	100%	NA	TBD
TARGET DATE								STIP FFY: 2025			
END DATE				Mar 24							

TYPE WORK: Mill & Overlay – Original Scope: Mill, rubblize & overlay w/ asphalt or mill & overlay w/ concrete.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-30-2(272)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project renamed on 4/7/23.
GENERAL: 96,000-104,000 ADT. IOM 3/31/20 - Project superseded Job BB0603. IOM 4/7/23 - Job 061692 combined into this job
ENV: CR clearance to file 3/8/24. T1CE apprvd 3/12/24.
SUR: Aerial Photo Flown 10/22/13. ORTHO 100%.
RDWY: (TW) FWD req. 8/11/14. Traffic & FWD req. 9/25/14. Mats req 2/25/20. Rehab Rec rec'd 1/26/23. 90% Plans rec'd from CON 3/1/24. FFI req 3/7/24.
MAT: Pavement Coring Complete. Research Reporting Results. Soil Survey Pvmt Soundings to Rdwy 9/14/21.
RAILROAD INFO: No RR involvement; UP RR-Under DOT 600432F (BR A3177 & 03177), DOT 597475S (BR 03179) & DOT 597474K (BR A3179). DOT 600432F closed & tracks removed, per design no br work scoped w/i project 6/5/24.
SIR: Traffic sent to RDWY 10/3/2014.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

061612 I-530 – I-57 (Widening & Reconst.) (I-30 & I-40) P.E. I-30 & I-40

(Pulaski) (7.22 mi.) (Urban Interstate) (4LG)

WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-925-3(126)
BACKGROUND INFO: Project programmed on 2/15/19. Project renamed on 7/1/26.
GENERAL: 1,200-129,000 ADT.
ENV: Env. Completed under CA0602. NEPA process rqd. Constraints to CAPM 4/30/14. PI held 8/12/14 in NLR & LR; community mtgs held 10/21/14 & 10/27/14 in LR & 10/20/14 & 10/28/14 in NLR. PI meeting held 11/6/14 in LR; PI held 1/29/15 in NLR; PI mtg held 4/16/15 in LR. PI held 10/22/15 in North Little Rock. Cooperating agency req to USCG & CoE 10/14/15. PI held 4/26/16 in NLR. ID Staff meeting 10/5/17; ID SM apprvd 10/16/17. Section 4(f) conc letters to LR & NLR 10/20/17. ID staff meeting held 4/17/18; ID SM apprvd 4/19/18; 6 Lane CD w/ SDI Preferred Alt. Draft EA to FHWA for review 4/19/18; apprvd 6/8/18. L&DPH held 7/12/18 in NLR. FONSI apprvd 2/26/19. Cultural Resources: RTA for 164 properties to SHPO 4/10/14, req for more info rec'd 5/2/14. Rev RTA for 164 properties to SHPO 5/13/14, 2 strs on register & 32 det eligible 6/12/14; RTA addendum for 1 property to SHPO 8/14/18. Tribal consultation from FHWA to Quapaw, Choctaw, Osage, Caddo, Keetoowah & Tunica-Biloxi 7/1/14. CRS apprvd by SHPO; PA req 4/4/16. Add'l RTA to SHPO 4/20/16; conc recd 4/21/16. MOA for HB to SHPO 4/19/16; rev MOA sent 5/25/16. CR addendum to SHPO 11/14/16; conc recd 12/1/16; 2nd addendum to SHPO 9/18/18. RTA for 191 properties to SHPO 6/16/17; response 6/26/17; addl info submitted 7/13/17; 20 properties eligible 7/19/17; add'l RTA for 1 property submitted 8/14/18. RTA for 31 properties to SHPO 3/21/18; conc recd 3/22/18; 2 eligible, 2 listed. Draft Effects Analysis Report to SHPO 3/26/18. RTA for 1 property; not eligible 8/15/18. Natural Resources: NW 6 permit issued by CoE 11/13/15. ESA conc letter to USFWS 4/7/16. CoE public notice ends 7/30/18.
SUR: Aerial photo flown 1/30/08; 7/22/08;2/14/13, 9/3/15.
DSUR: Partial DSUR (Photogrammetry on I-30/I-530 Intrchng to Roosevelt Rd.) to RDWY 3/24/08. WO (DSUR) to CON 1/3/13. WO (LiDAR & Photogrammetry) to CON 12/31/12. AirBorne LiDar (DA) 100%. Mobile LiDar (DA) 100%. CSUR 100%. LiDAR feature extraction 100%. Photogrammetry 100%. U & D Survey 95%. 70% DSUR to CAP PM 4/30/14. Add'l DSUR (req'd 4/1/15) 100%. Add'l LiDAR 100%. Add'l DSUR (req'd 9/14/15) to CAP PM 12/4/15. Add'l DSUR req'd 2/8/16 to CAP PM 3/17/16. Add'l CSUR 100% (to 65th St.) 100%. Util locate I.P. Ph 1-13, 100% complete. Add'l DSUR at intersects req'd 12/19/17 to CAP PM 2/6/18. I.P. 100% to CAP PM 10/10/18. Locust St. BR LiDAR scan 100%.
PSUR: (32 Trs) WO (PSUR ex. ROW) to CON 11/21/12. ExROW to CAP PM 4/30/14. Partial PSUR to CAP PM 5/20/14. Add'l PSUR (Exist. ROW) to CAP PM 12/4/15. Add'l PSUR (req'd 5/12/16) I.P. 33 add'l certs; 90% Cert 34. Rev. to PM 6/28/16. Cert. 67 to CAP PM 7/20/16. 3 add'l trs & 1 rev to CAP PM 8/4/16. Add'l PSUR (top bank) to CAP PM 8/11/16. Rev ROW to CAP PM 2/9/17. Rev PSUR to CAP PM 2/22/17. Add'l PSUR req. 6/16/17 to CAP PM 6/26/17. Rev PSUR to CAP PM 4/13/18. Rev PSUR to CAP PM 5/22/18. 3 new certs 74, 75, 25R. Add'l PSUR req'd 7/16/18 to CAP PM 7/26/18. Rev certs 8, 18, 36, 37 to CAP PM 8/2/18. 2 certs added 8/27/18 Rev. C# 47 & 44. Rev. cert 51 & 52 to CAP PM 10/22/18. 11 add'l certs (87-97) to CAP PM 11/14/19. Add'l PSUR to CAP PM 2/5/20. ROW staking req'd 2/18/20, 100%, to ROW 3/13/20. Tract 24X staking req'd 5/12/20 to ROW 5/19/20. Tract 82 staking req'd 6/11/20 to ROW 6/16/20.
RAILROAD INFO: RR Involvement - UPRR - DOT# 433850L & 600429X (rr-under) 10/3/23.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (72, 73, 75, & 80); AR Senate (12 & 13)

Interstate Jobs

061823 I-30/I-40 Intchng. Impvts. (NLR) (S)

(Pulaski) (burns&mcd) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	NA	80%		NA	
TARGET DATE			Mar 25	Jun 25				STIP FFY: 2026			
END DATE		Apr 14	Mar 25	Aug 24	May 14	Oct 25					

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Construct new I-40 WB ramp to I-30. Pavement type: Alternates
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9315(66)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/2/23. Project renamed on 11/1/23.
GENERAL: 35,000 ADT.
ENV: Tribal consultation letters sent 1/4/24. PA to SHPO 5/7/24, response 5/16/24. Executed PA Amendment 8/23/24. NEPA completed under CA0602.
SUR: DSUR under CA0602.
PSUR: ROW staking req'd 7/23/25.
RDWY: (MH) No Floodplain SP req'd. Early Coord Meeting held 4/4/24. 30% Plans rec'd from CON 8/9/24. Traffic req 8/22/24. 30% Plans rev'd & ret'd to CON 8/16/24. Traffic rec'd 9/13/24. Materials req 9/18/24. VE completed 11/18/24. Lighting Logistics Meeting held 12/12/24. Add'l Traffic req 2/24/25. 60% Plans rec'd from CON 3/14/25. ROW & UTIL reqm'ts to ROW 3/25/25. 60% Plans rev'd & ret'd to CON 3/26/25. PFI & TMP held 4/24/25.
ROW: Plans 90% (1 tr) 1/1 apprs made & apprvd; 1 option & 1 paid.
BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25. Rec'd. 90% Plans 2/10/26.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (71 & 73); AR Senate (12 & 13)

040985 Oklahoma State Line – Dyer (S) I-40

(Crawford) (fre) (18 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 19,000-44,000 ADT.
ENV: CR clearance to file 8/14/26.
RDWY: (MH)
RAILROAD INFO: Possible RR involvement A&M DOT# 670536D depending on scope possible SP 2/20/26. No RR involvement 5/5/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

Interstate Jobs

040986 Dyer – Ozark (S) I-40

(Crawford & Franklin) (fre) (16.91 mi.) (Interstate) (4LG) /NHPP/Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 25,000-35,000 ADT.
ENV: CR clearance to file 8/14/26.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (24, 25, & 26); AR Senate (26 & 29)

012530 Ozark – E. of Hwy. 352 (S) I-40

(Franklin & Johnson) (fre) (18.59 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-401-2(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 25,000-27,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (26 & 45); AR Senate (26)

080744 Atkins – Plumerville (S) I-40

(Conway & Pope) (fre) (19.32 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 31,000-36,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR Involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (43 & 44); AR Senate (25)

Interstate Jobs

080745 Plumerville – Hwy. 65 (S) I-40

(Conway & Faulkner) (fre) (12.17 mi.) (Urban Interstate) (4LG) /NHPP/State/Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 36,000-46,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (43 & 56); AR Senate (17 & 25)

061881 Hwy. 100 – Hwy. 107 (NLR) (S) I-40

(Pulaski) (fre) (5.03 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	5%				NA			
TARGET DATE								SCHEDULED DATE: 05-2027			
END DATE								STIP FFY: 2027			

TYPE WORK: 1" Level Up & UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 44,000-99,000 ADT.
RDWY: (MH)
RAILROAD INFO: Possible RR involvement UP DOT# 433816E & 433915C depending on scope MCL, SP 2/20/26. No RR involvement 5/5/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

Interstate Jobs

061684 I-57 – East (NLR) (S) I-40

(Pulaski) (con) (3.18 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA		5%	NA	NA	NA	0%	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Reconstruction; Polymer Overlay on 3 bridges.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-40-3(140)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 9/20/22, 5/8/23 & 7/1/26.
GENERAL: 37,000-54,000 ADT. IOM 03/31/2020 - Project superseded Job BB0605.
BRIDGE INFO: 06641 (93.78, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 8, Sub. 7, 1998); A3193 (87.39, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962); B3193 (87.39, Poly. Ovly., Joint Rpr., NP, Deck 7, Super. 7, Sub. 6, 1962)
RDWY: (MH) FWDs & MATs req 2/25/20. Rehab Rec Meeting held 11/22/21. Scoping Meeting held 4/29/26.
BR: (CMW)
MAT: Soil Survey Pvmt Soundings to Rdwy 6/2/21.
RAILROAD INFO: RR Involvement on UP DOT# 433847D(Br. A3193 & B3193) SP, MCL rqd 4/12/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (67 & 73); AR Senate (12)

061677 I-440 – Kerr Rd. (S) I-40

(Lonoke & Pulaski) (fre) (6.35 mi.) (Urban Interstate) (4LG) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	NA	100%	NA	100%		
TARGET DATE		Dec 23	Dec 24	Mar 25			Dec 25	SCHEDULED DATE: 11-2028			
END DATE		Jan 24	Dec 24	Jun 25	Jan 24		Sep 25	STIP FFY: 2028			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening: 6 lanes. WB auxiliary lane between Hwy. 391 & I-440.
Pavement type: Asphalt
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-40-3(142)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 37,000-53,000 ADT.
ENV: Tribal consultation letters sent 11/5/24. CR clearance to file 2/5/25. T3CE apprvd 6/2/25.
SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/21/23, 3/7/23, 3/15/23, 3/28/23. Feature extraction 100%. Plan mapping 100%.
DSUR: NTP to Con 7/12/23. U&D 100%. DSUR to Rdwy 1/9/24.
PSUR: NTP to Con 8/10/23. PSUR to ROW 1/19/24. Revised PSUR (1 tract) req'd 03/06/26.
RDWY: (MH) Floodplain SP req'd. MAT & Traffic req 3/31/23. Prelim Layouts to ROW & ENV 4/15/24. DDD apprv'd 11/22/24. ROW reqm'ts to ROW 12/16/24. RDWY Info to ENV 12/16/24. Pavm't Des apprv'd 12/16/24. UTIL reqm'ts to ROW 1/22/25. PFI & TMP Meeting held 2/11/25. VE completed 12/1/25. Interim Est to PM 6/8/26. Rev UTIL reqm'ts to ROW 8/7/26.
UTIL: AUI/UFI 5/2/24, Plans to 17 utils 1/22/25; Rev plans to 15 utils 8/11/26. Funds Apprvd 12/2/24. 17/17 ests rec'd; 1 no conflict, 15 no adj., 1/1 WO issued; 1/1 adj complete
MAT: SS 1/30/24
RAILROAD INFO: No RR involvement 9/11/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 67); AR Senate (11 & 12)

Interstate Jobs

061759 Kerr Rd. – Hwy. 31 (S) I-40

(Lonoke) (fre) (10.28 mi.) (Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	75%	15%	15%	0%	35%		
TARGET DATE		Dec 23	Feb 25	Feb 25			Aug 26	STIP FFY: 2025			
END DATE		Jan 24	Jun 25	Oct 25	Jan 24						

TYPE WORK: Major Widening: 6 lanes. Replace Kerr Rd. Overpass.
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-40-4(91)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 39,000-47,000 ADT.
BRIDGE INFO: 03222 (77.35, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1963); A6872 (89.53, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); A6873 (93.17, Rem./Wid., NP, Deck 8, Super. 8, Sub. 8, 2003); B6872 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2003); B6873 (93.17, Rem./Wid., NP, Deck 8, Super. 8, Sub. 8, 2004)
ENV: Tribal consultation letters sent 11/18/24. CR clearance to file 2/5/25. Env constraints to Rdwy 5/29/25. Letter to SHPO 8/19/25, response 8/19/25. T3CE apprvd 10/2/25.
SUR: CSUR 100%. Aerial photo flown 2/9/22. UAV-LiDAR acquired 2/13/23, 2/21/23, 2/23/23. DSUR & PSUR under 061677. Add'l DSUR (Kerr Rd. overpass) to Rdwy 8/15/24.
PSUR: 8 certs at Kerr Rd. PSUR at Kerr Rd. under 061677.
RDWY: (MH) Floodplain SP req'd. MAT & Traffic req 3/31/23. Early Coord Meeting held 12/12/23. Prelim Layouts to ROW & ENV 4/15/24. Add'l Traffic req 9/9/24. DDD apprv'd 12/10/24. Prelim Bridge req to Bridge 1/8/25. ROW reqm'ts to ROW 6/18/25. RDWY Info to ENV 6/18/25. UTIL Reqm'ts to ROW 9/22/25. PFI & TMP held 11/6/25.
ROW: Plans 85% (5trs). Auth Rec'd 10/29/25.
UTIL: AUI/UFI 5/2/24; Plans to 17 utils 9/23/25; Funds Apprvd 1/13/25. 3 no adj; 3 no involvement, 6 no conflict., 15/17 est rec'd. Cablesouth Media 3, Connect2First, First Elec Coop, First Elec(Fiber), Lumen, Grand Prairie Water,-no conflict; City of Lonoke, Cogent, Grand Prairie Water User-no involvement; Entergy, Ritter, Suddenlink-no adj; AT&T, Summit, Windstream-non-reimbursable; MCI, Nustar Pipeline-pending proposals
BR: (TMG) Layout 15%.
MAT: SS reported 1-24-24
RAILROAD INFO: No RR involvement 9/11/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (11)

110855 Prairie Co. Line – Bayou De View (S) I-40

(Monroe) (fre) (4.11 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Diamond Grinding
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-404-3(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 37,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

110745 Hwy. 38 – Shearerville (S) I-40

(St. Francis) (fre) (16.46 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Nov 26	Nov 26				**SCHEDULED DATE: 05-2027**			
END DATE			Oct 26	Oct 26				**STIP FFY: 2025**			

TYPE WORK: UTBWC (LM 248.03-259.777, 262.038-264.493); Mill & Overlay (LM 259.777-262.038); Ramps
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-40-5(159)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/23/22.
GENERAL: 38,000 ADT.
ENV: CR clearance to file 12/30/22, updated 8/20/26. PCE apprvd 10/7/26.
RDWY: (MH) Rehab Rec rec'd 1/26/23. Interim Est to PM 8/10/26. Early Coord Meeting held 10/14/26. ROW & UTIL reqm'ts to ROW 10/15/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 64); AR Senate (9 & 10)

110738 Shearerville – West Memphis (S) I-40

(Crittenden) (fre) (12 mi.) (Urban Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%	75%		10%	0%	10%		
TARGET DATE		Dec 23	Dec 24	Mar 25		Dec 25	Sep 26				
END DATE		Feb 24			Jan 24						

TYPE WORK: Major Widening
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-944-8(58)
BACKGROUND INFO: Project programmed on 5/6/22.
GENERAL: 38,000-46,000 ADT.
BRIDGE INFO: A3108 (90.44, Br. Repl., NP, Deck 6, Super. 6, Sub. 7, 1962); A6825 (91.33, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); A6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); A6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6843 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); A6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); A6847 (87.83, Rem./Wid., NP, Deck 6, Super. 7, Sub. 8, 2003); A6848 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003); B3108 (90.89, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1962); B6825 (91.33, Rem./Wid., NP, Deck 6, Super. 8, Sub. 7, 2002); B6840 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6841 (90.28, Rem./Wid., NP, Deck 7, Super. 8, Sub. 7, 2002); B6842 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2002); B6843 (87.39, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2002); B6844 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6845 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6846 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 2003); B6847 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); B6848 (87.35, Rem./Wid., NP, Deck 6, Super. 7, Sub. 7, 2003)
ENV: NA consultation letters to Tribes 12/13/23. Env constraints to Rdwy 2/11/25.
SUR: CSUR 100%. Aerial photo flown 2/15/22. UAV LiDAR acquired 9/27/22-10/5/22, 10/11/22. Feature extraction 100% Plan mapping 100%. Add'l UAV LiDAR acquired to interchng 2/1/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 2/26/24.
PSUR: Existing ROW only.
RDWY: (MH) Floodplain SP req'd. Mats & Traf req 3/31/23. Early Coord Meeting held 12/13/23. DSUR rec'd 2/26/24. Prelim Layouts to ROW & ENV 4/29/24. Add'l Survey req 5/20/24 & 12/18/25. DDD apprvd 5/21/24. Prelim req to Bridge 6/6/25. Add'l Traffic req 11/25/25.
UTIL: AUI 5/3/23, UFI 4/22/24. Funds Req 2/20/25.
MAT: Consultant - Geotechnology
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 64); AR Senate (9)

Interstate Jobs

110856 Shearerville – Hwy. 77 (S) I-40

(Crittenden) (fre) (13.17 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-405-2(1)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 18,000-67,000 ADT.
RDWY: (MH)
RAILROAD INFO: Possible RR Involvement BNSF DOT# 669351 depending on scope possible SP 2/20/26. SP rqd 6/15/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

110711 Hwy. 131 – Mississippi River (S) I-40

(Crittenden) (neel-schaffer) (2.59 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE			Dec 22	Jul 21							

TYPE WORK: Patching, Grinding & Joint Rehab. Pavement Type: Concrete
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9448(47)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project reprogrammed on 5/20/21. Project renamed on 8/25/21.
GENERAL: 54,000 ADT. Split out Job 110813.
BRIDGE INFO: 05141 (68.57, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, Hist., 1973)
ENV: CR clearance letter to SHPO 1/13/21, response 1/20/21. T1CE apprvd 7/23/21. Rev CR clearance to file 5/16/22.
RDWY: (TW) Rehab Rec apprvd 3/2/21. T.O. to CON 2/15/22. 30% plans rec'd from CON 4/28/22. FI & TMP held 6/2/22. 30% plans rev'd & ret'd to CON 6/28/22. 90% plans rec'd from CON 12/6/22. FFI held 12/12/22. Rehab Rec rec'd 1/26/23. 90% plans rev'd & ret'd to CON 3/3/23.
UTIL: AUI 5/5/22.
RAILROAD INFO: RR involvement at BNSF RR-Under 676179Y (str.#05141) MP 480.30 Thayer Sub. 12/1/21. SP rqd 5/5/25. No RR Coordination 1/14/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

040882 "Y" City – Barling (Future I-49) P.E. I-49

(Scott & Sebastian) (43.51 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%		5%	30%			NA			RQD
TARGET DATE								STIP FFY: 2028			
END DATE											

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location. Pavement type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-6365(2)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/6/24. Project renamed on 9/10/25.
GENERAL: Project programmed by Commission Minute Order 2024-058.
ENV: 1st PI meeting 3/10/26 4:30-6:30 pm @ Valley View Church of Christ, 724 Church of Christ Ln, Greenwood. 2nd PI meeting 3/12/26 4:30-6:30 pm @ First Church of the Nazarene, 1816 Rice Rd, Waldron.
SUR: Aerial photo flown 3/10/25, 12/19/25. CSUR (GPS Control) 100%. UAV-LiDAR acquired 3/17-25/26, 4/7-8/26. LiDAR feature extraction 60%.
PSUR: Title research complete. 274 certs.
RDWY: (MH)
RAILROAD INFO: RR Involvement CPKC & ARS RR - depending on scope/location PE, SP, C&M(s), & new crossing DOT 12/16/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (47 & 52); AR Senate (5)

041021 Hwy. 71 – Buffalo Rd. (Future I-49) (S)

(Scott) (5.43 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%		20%	15%			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(36)
BACKGROUND INFO: Project programmed on 12/17/25. Project renamed on 1/14/26.
ENV: ARS to SHPO 4/21/26, response 5/13/26. Tribal consultation sent 7/30/26. Env constraints to Rdwy 8/19/26. Tribal consultation sent 9/21/26.
SUR: Feature extraction-95%. Photo mapping IP.
DSUR: U&D-NTP to con 9/22/26.
PSUR: 70 certs. 041022 limits included. NTP to Con 3/11/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Interstate Jobs

041022 Buffalo Rd. – Ross Creek Rd. (Future I-49) (S)

(Scott) (3.29 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		20%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(37)
BACKGROUND INFO: Project programmed on 12/17/25. Project renamed on 1/14/26 & 3/11/26.
ENV: ARS to SHPO 5/7/26, response 5/21/26. Env constraints to Rdwy 8/14/26. Tribal consultation sent 9/22/26.
SUR: Feature extraction 95%.
DSUR: U&D-NTP to con 9/22/26.
PSUR: PSUR under 041021.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041023 Ross Creek Rd. – Hwy. 80 (Future I-49) (S)

(Scott) (5.14 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		45%		20%	15%			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(38)
BACKGROUND INFO: Project programmed on 12/17/25. Project renamed on 1/14/26 & 3/11/26.
ENV: ARS to SHPO 6/2/26, response 6/9/26. Env constraints to Rdwy 8/13/26. Tribal consultation sent 9/22/26.
SUR: Feature extraction-85%.
PSUR: 55 certs. Jobs 041024 and 041025 included. NTP to Con 3/11/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Interstate Jobs

041024 Hwy. 80 – Hwy. 28 (Future I-49) (S)

(Scott) (2.65 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		20%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(39)
BACKGROUND INFO: Project programmed on 12/17/25.
ENV: ARS to SHPO 5/14/26, response 5/22/26. Env constraints to Rdwy 8/20/26. Tribal consultation sent 9/22/26.
SUR: -
PSUR: PSUR under 041023.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: RR Involvment CPKC own/ARS lease - PE, SP's, & C&M's rqd 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041025 Hwy. 28 – Hwy. 378 (Future I-49) (S)

(Scott) (5.7 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		20%	IP			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(40)
BACKGROUND INFO: Project programmed on 12/17/25.
ENV: ARS to SHPO 5/29/26, response 6/16/26. Env constraints to Rdwy 8/13/26. Tribal consultation sent 9/22/26.
SUR: -
PSUR: PSUR under 041023.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

Interstate Jobs

041026 Hwy. 378 – Hwy. 71 (Future I-49) (S)

(Scott) (5.52 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		35%		20%	20%			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0063(41)
BACKGROUND INFO: Project programmed on 12/17/25.
ENV: ARS to SHPO 6/2/26, response 6/10/26. Env constraints to Rdwy 8/13/26. Tribal consultation sent 9/22/26.
SUR: Feature extraction-45%. Photo mapping 30%.
PSUR: 78 certs. Includes Job 041027.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041008 Hwy. 71 – Hwy. 80 (Future I-49) P.E. I-49

(Scott) (13.85 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								NA			
TARGET DATE											
END DATE											

TYPE WORK: PE/Environmental Assessment
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/24/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

041027 Hwy. 71 – Hwy. 71 (Future I-49) (S)

(Scott & Sebastian) (4.63 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		25%		20%	10%			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-6365(3)
BACKGROUND INFO: Project programmed on 12/17/25.
ENV: ARS to SHPO 6/10/26, response 6/19/26. Env constraints to Rdwy 8/13/26. Tribal consultation sent 9/22/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (47 & 52); AR Senate (5)

Interstate Jobs

041028 Hwy. 71 – Hwy. 10 (Future I-49) (S)

(Sebastian) (7.06 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		20%	30%			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0065(79)
BACKGROUND INFO: Project programmed on 12/17/25.
ENV: ARS to SHPO 7/15/26, response 7/22/26. Env constraints to Rdwy 8/13/26. Tribal consultation sent 9/22/26.
SUR: Feature extraction 95%. Photo mapping 100%
DSUR: U&D-NTP to con 9/22/26.
PSUR: 45 certs. NTP to Con 3/11/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (47 & 52); AR Senate (5)

041029 Hwy. 10 – Hwy. 71 (Future I-49) (S)

(Sebastian) (4.12 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		80%		20%	50%			0%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0065(80)
BACKGROUND INFO: Project programmed on 12/17/25.
ENV: Env constraints to Rdwy 8/14/26. Tribal consultation sent 9/22/26. ARS to SHPO 9/22/26, response 9/29/26.
SUR: Feature extraction-95%. Photo mapping 100% 10/08/26.
PSUR: 30 certs. NTP to Con 3/11/26.
RDWY: Planning Level EST to PM 3/11/26.
RAILROAD INFO: No RR involvement 12/23/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (5)

040748 Hwy. 22 – I-40 (Arkansas River) P.E. I-49

(Crawford & Sebastian) (hntb) (13.56 mi.) (Interstate) (4LG) ||Design Criteria: Established

CRITICAL NOTES: FHWA Major Project

TYPE WORK: New Location

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-RPEF-RPES-1765(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 4/4/17. Project renamed on 6/5/20 & 1/6/22.

GENERAL: Study performed by HNTB to identify tolling feasibility and financial analyses, cost estimation based on a conceptual and preliminary design, environmental reassessment and recommendation for viable project delivery methods. Study findings "Tolling Infeasible". Project is shown on Draft CAP-2 list for $270M.

ENV: PE under 001747. Design reeval reqd. Outstanding CR-3 Ph III, 8 Ph II, est 830 acres Ph I also remaining. RTA for 37 properties to SHPO 2/5/18; conc recd 2/25/18. RTA addendum sent 6/20/18; conc 1 property eligible 6/21/18. Planning PI held 4/26/18. Tribal consultation sent 3/28/18. Draft reevaluation based on no ROW determination to TPP by HNTB 9/17/18. Tribal consultation to add'l tribes 8/7/20. Coop Agency Letter sent 6/24/21, SHPO response 8/9/21. ARS to SHPO 12/14/21, response 12/16/21. PI held 3/17/22 4-7pm @ First Baptist Church Alma 211 N. Mt. Grove Rd. Alma. SHPO response to Mngmt summary 5/11/22. PI meeting held 9/29/22 4-7pm @ First Baptist Church of Alma Family Life Center 211 N. Mountain Grove Rd Alma, AR 72921. comments from FHWA on draft received 4/28/23. draft re-eval to FHWA 5/26/23. draft 4(f) to DOI review 6/8/23. Ph I/II report to SHPO & Tribes 8/22/23. SHPO response to CRS 9/20/23. MOA executed 11/28/23. Design reeval apprvd by FHWA 11/28/23. Treatment plan to SHPO 2/6/24. Std Ind 404 permit to CoE 3/11/24, issued 9/16/24. Letter to SHPO 4/22/26, response 5/13/26.

SUR: Aerial LiDAR acquired 3/9/17. Aerial photo acquired 3/9/17, 1/5/18. River Sonar complete 7/26/17. Photogrammetry 100%. Baseline Control 100%.

DSUR: U&D 100%. DSUR to Rdwy 11/30/18.

PSUR: NTP to CON 3/8/18. 132 certs. PSUR to ROW 11/8/18. Rev. PSUR (Certs 124-126) to ROW 6/4/21. Add'l PSUR to ROW 1/12/22. ROW staking req'd 11/29/23 100% by CTA.

RDWY: Floodplain SP req'd. Des Criteria rev'd & ret'd to CON 10/26/17. Rev Des Criteria rec'd 10/31/17. Des Criteria apprvd 11/8/17. DSUR rec'd 11/30/18. Early NTP 10/8/20. T.O. to CON 11/20/20. 30% Plans rec'd from CON 10/11/21. Prelim plans to RR coord 10/29/21. 30% Plans rev'd & ret'd to CON 11/3/21. ROW reqmts to ROW 12/20/21. TMP & IFI held 6/22/22. Rev. ROW & Util reqmts to ROW 1/19/22. RR coord meeting held 5/4/22. TRAF and Mat req 9/11/23. Loc & Des doc apprv'd by FHWA 1/8/24. VE completed 3/25/24 (040748). Rev ROW & UTIL reqm'ts to ROW 4/8/24. Pavm't Des apprv'd 5/16/24.

ROW: Plans by HNTB 90% (118 trs). Initial Auth Rec'd 4/15/24. 118/118 apprs made & apprvd; 1 deleted; 105 options; 106 paid; 3 USA Tracts; 1 RR (TR 98); 3 condemned - poss. date 5/2/2025 & 2 to be condemned. 17/26 Res, 2/2 Farm, 1/1 Bus , 4/7 PPO relos moved

UTIL: AUI 7/14/21. (Jobs 040901-040904 broken out of Job 040748)

BR: (SWP) Layout 10%. Initial Clearance Envelope letter to USCG on 12/13/17 with reply rec'd. 2/21/18. Letter to USCG req. meeting on 2/3/21. Meetings held with USCG on 3/1/21 & 6/28/21. Rec'd. Navigation. Clearance report from HNTB & Seamen's Church Institute (SCI) 12/10/21. Letter to USCG req reduced clearance envelope based on SCI report 12/14/21. Rec'd. USCG Apv'l. for reduced clearances 2/11/22. Rec'd. letter from USCG concerning temporary navigation clearances during const 11/14/22.

RAILROAD INFO: RR Involvement broken into 040904: UPRR south of Hwy. 64 at new crossing DOT 980098J approx. MP 490.37. RR portion under 040904. UPRR PE, SP, Plan review, & C&M rqd 12/1/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (24, 48, & 52); AR Senate (26 & 29)

Interstate Jobs

040902 Gun Club Rd. – Clear Creek Rd. (F)

(Crawford) (6.31 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	95%	15%	90%	50%	NA	
TARGET DATE			Jan 22	Apr 23		Jul 26	May 27	STIP FFY: 2026			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

TYPE WORK: Construct four-lane interstate facility. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: ACNHPP-0017(57)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24. CRS Report to SHPO 6/19/24, response 7/15/24.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. Rev ROW & UTIL reqmts to ROW 1/19/22. 50% Plans rec'd from CON 7/28/23. 60% Plans rec'd from CON 9/11/23. VE completed 3/25/24 (040748). Rev ROW reqm'ts to ROW 7/19/24. 90% Plans rec'd from CON 8/6/25. Rev UTIL reqm'ts to ROW 8/9/25. Rev ROW & UTIL reqm'ts to ROW 8/15/25. FFI req 8/15/25. FFI held 9/29/25. FFI comments ret'd to CON 11/21/25. FFI held 9/29/25. FFI comments ret'd to CON 11/21/25.

ROW: (22 trs) 22/22 apprs made & apprvd; 21 Options; 21 paid; 1 to be condemned; Plans by HNTB; ROW by Ridgepoint

UTIL: AUI 7/21/21, UFI 8/1/23, Plans to 10 utils 8/23/23; 1/10 est rec'd, 2 no adj, 2 no involvement. Funds Apprvd under Job 040748. AT&T, OK Gas & Elec-no involvement; City of Kibler, Waelder Oil & Gas-no adj; AR OK Gas-est rec'd; AT&T, AR Valley Elec., AR Valley Elec(Fiber), Brightspeed, Energy Transfer, Merit Energy-pending proposals

BR: (SWP) Layouts for 5 brs at 95%. Rec'd. 90% Plans 8/6/25.

MAT: Consultant - HNTB

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 48); AR Senate (29)

Interstate Jobs

040903 Clear Creek Rd. – I-40 (Phase 2) (F)

(Crawford) (hntb) (4.4 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	75%	50%	25%	50%	NA	
TARGET DATE			Jan 22	Apr 23		Jul 26	May 27	STIP FFY: 2025			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

TYPE WORK: Base, Surfacing & 6 structures for 4-lane interstate facility. Includes structures for the I-40/I-49 interchange. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-40-1(267)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req.,issued 9/16/24.

RDWY: Floodplain SP req'd. DSUR rec'd 11/30/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. Rev. ROW & UTIL reqmts to ROW 1/19/22. 50% Plans rec'd from CON 8/7/23. VE completed 3/25/24 (040748). Interim Est to PM 3/11/26.

ROW: (68 trs); 1 deleted; 67/67 apprs made & apprvd; 59 Options; 58 paid; 1 condemned - poss. date 5/2/2025; 1 to be condemned; Plans by HNTB; ROW by Ridgepoint

UTIL: AUI 7/21/21; Plans to 10 utils 8/18/23. 13/14 est rec'd, 7 no adj, 1 no involvment, 4/5 WO issued; 3 adj complete. Funds Apprvd under Job 040748. City of Alma-no involvement; AR-OK Gas, AT&T, City of Kibler, Energy Transfer, Merit Energy, Riverfront, Waelder Oil & Gas-no adj.; Concord Water-est rec'd,auth to bid; Brightspeed-WO issued; Cox, OK Gas & Elec Dist. & Trans.-adj complete; Lumen-pending proposal

BR: (SWP) Layouts for 5 brs at 95%.

MAT: Consultant - HNTB

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748 2/18/22. PE, SP, Plan review & C&M agmnt rqd. 1/30/25.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Interstate Jobs

040904 Clear Creek Rd. – I-40 (Phase 1) (F)

(Crawford) (hntb) (5.03 mi.) (Interstate) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	95%	40%	100%	50%		
TARGET DATE			Jan 22	Apr 23		Oct 26	Dec 26	SCHEDULED DATE: 11-2026 ADVERTISED			
END DATE		Nov 18	Jan 22	Nov 23	Nov 18						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Grading & 6 structures for 4-lane interstate facility, includes relocation of existing SB I-49 to WB I-40 & WB I-40 to NB I-49 ramps at I-40/I-49 interchange & frontage road improvements. Pavement type: Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-40-1(268)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/6/22. Project renamed on 5/8/23 & 3/12/24.

ENV: Env under job 040748. Design reeval apprvd by FHWA 11/28/23. Std Ind 404 permit to CoE 3/11/24. Ind Water Quality Cert req., issued 9/16/24. CRS to SHPO 4/16/25, response 5/13/25.

RDWY: Floodplain SP req'd. DSUR rec'd 11/8/18. 30% Plans rec'd from CON 10/11/21. TMP & FI held 6/22/22. 30% Plans rev'd & ret'd to CON 11/3/21. TMs req 4/14/23. 60% Plans rec'd from CON 6/23/23. TMP held 9/12/23. 60% Plans ret'd to CON 9/1/23. VE completed 3/25/24 (040748). 90% Plans rec'd from CON 11/15/24. FFI req 12/5/24. Rev ROW & UTIL reqm'ts to ROW 1/24/25. 90% Plan rev'd & ret'd to CON 6/24/25. Interim Est to PM 3/11/26. Final Plans rec'd from CON 5/4/26. Plans cert by CON 8/6/26.

ROW: FEE- (11 trs.); 11/11 apprs made & apprvd; 8 Options; 8 paid; 2 condemned; No relo; ROW by Ridgepoint.

UTIL: AUI 7/21/21, UFI 7/28/23. Plans to 12 utils 8/23/23; Funds Apprd 10/12/21. 20/22 est rec'd, 9/14 WO issued, 1 no conflict, 6 no adj, 1 auth to bid, 4/14 adj complete. Southwest Power Administration working with PE Garver for relocation design.

BR: (SWP) Layouts 100%. Rec'd. 90% Plans from Consultant 11/18/24. Ret'd. comments 90% Plans 3/30/26. Rec'd. 100% Plans from Consultant 5/4/26. Plans complete 7/15/26.

MAT: Consultant - HNTB

PLAN: Draft IJR submitted to FHWA 05/18/26

RAILROAD INFO: RR Involvement at new crossing DOT 980098J UP, approx MP 490.37. PE executed under 040748 2/18/22. PE, SP, Plan review & MCL rqd. 90% plans to UP 1/29/25; appvd w/comments 5/5/25. 100% plans to UP 5/19/26; appvd 6/23/26. MCL & SP sent 7/14/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

Interstate Jobs

040845 I-40 – Hwy. 282 Spur (S) I-49

(Crawford) (con) (10.21 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	NA		5%	NA		NA	0%	100%	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Rehabilitation - Original Scope: Reconstruction
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-40-1(269)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.
GENERAL: 9,800-31,000 ADT. IOM 03/31/2020 - Project supersedes Job BB0408.
BRIDGE INFO: 06213 (85.69, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); A6233 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1989); A6281 (93.30, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); A6284 (91.33, Poly. Ovly., NP, Deck 8, Super. 6, Sub. 7, 1994); B6233 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1989); B6281 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); B6284 (91.33, Poly. Ovly., NP, Deck 8, Super. 6, Sub. 7, 1994)
ENV: Tribal consultation letters sent 2/25/25.
RDWY: (MH) No Floodplain SP req'd. Materials req 2/25/20. Rehab Rec rec'd 1/2/23.
MAT: Soil Survey Pvmt Cores 5/22
RAILROAD INFO: RR Involvement A&M DOT 935980V (Br. A6281 & B6281) Coord rqmnts depend on scope over RR ROW 4/12/24. RR conf. SP only 4/21/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

012413 I-49 Noise Barrier Walls (S) I-49

(Benton & Washington) (hdr) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	NA	NA	15%	95%	TBD	NA	
TARGET DATE			Aug 24	Sep 24			Jul 27	STIP FFY: 2025			
END DATE		Sep 22	Aug 24	Nov 24							

TYPE WORK: Construct 5 Noise Barrier Walls.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-49-1(19)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 10/6/21.
GENERAL: 72,000-89,000 ADT.
ENV: CR clearance to file 6/9/22, 11/15/24. Env constraints to RDWY 8/5/22. ID staff recommendation submitted 12/22/23, apprvd 12/27/23. T1CE apprvd 11/15/24.
SUR: Aerial photo flown 7/19/22. Add'l DSUR req'd 7/11/22 to Rdwy 9/30/22. Mapping 100% U&D 100%.
DSUR: CSUR 100%.
RDWY: (MH) No Floodplain SP req'd. T.O. to CON 4/28/22. Early Coord. Meeting held 5/25/22. 30% plans rec'd from CON 6/6/22. Add'l DSUR req 7/11/22. 30% Plans rev'd & ret'd 7/29/22. Rev 30% Plans rec'd from CON 8/15/22 & 3/8/24. Rev 30% Plans rev'd & ret'd to CON 4/4/24. Rev 30% Plans rec'd from CON 6/14/24. Rev 30% Plans rev'd & ret'd to CON 6/17/24. 60% Plans rec'd from CON 8/22/24. ROW & UTIL reqm'ts to ROW 8/26/24. 60% Plans rev'd & ret'd to CON 8/29/24. PFI & TMP held 9/9/24. 90% Plans rec'd from CON 10/16/24. Plans to EST 10/17/24. RUC req 10/17/24. FFI & TMP Meeting sched 10/28/24. 90% Plans rev'd & ret'd to CON 11/6/24.
UTIL: AUI 3/22/24; Plans to 12 utils 9/24/24; Funds Apprvd 4/15/24. 2/12 est rec'd, 2 no adj. AT&T, Cox Comm-no adj; American Elec Power, AT&T Inc., Black Hills Energy, Carroll Elec, City of Fayetteville, City of Rogers, Lumen, Ozarks Elec, Ritter, Windstream-pending proposals;
BR: (JYP) 10/17/24-Rec'd. 90% Plans. Ret'd. comments 90% Plans 10/24/24.
RAILROAD INFO: No RR involvement; parallel A&M track > .50 mile east 2/5/24
LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (15, 20, 21, & 22); AR Senate (30, 33, & 35)

Interstate Jobs

041030 Bobby Hopper Tunnel Rehab. (S) I-49

(Washington) (0.3 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	65%	100%	NA	NA	NA	0%			
TARGET DATE											
END DATE				Sep 26							

TYPE WORK: Design & rehab of Tunnel operational control systems
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0072(91)
BACKGROUND INFO: Project programmed on 2/25/26.
GENERAL: 24,000 ADT. Project programmed by Commission Minute Order 2025-057.
ENV: CR clearance to file 7/28/26. PCE apprvd 9/9/26.
RDWY: (MH)
RAILROAD INFO: No RR involvement 3/4/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

040945 Hwy. 62 – Benton Co. Line (S) I-49

(Washington) (fre) (12.14 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	30%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Dec 26					SCHEDULED DATE: 04-2027			
END DATE				Feb 26				STIP FFY: 2026			

TYPE WORK: UTBWC
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-49-1(24)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/16/23.
GENERAL: 72,000-103,000 ADT.
ENV: CR clearance to file 12/9/25. PCE apprvd 2/25/26.
RDWY: (MH) Interim Est to PM 8/10/26.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (18, 19, 20, 21, & 22); AR Senate (30 & 31)

090738 Washington Co. Line – Hwy. 72 (S) I-49

(Benton) (fre) (13.67 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE											
END DATE								STIP FFY: 2027			

TYPE WORK: UTBWC
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 61,000-103,000 ADT.
RDWY: (MH)
RAILROAD INFO: No RR Involvement A&M DOT# 920699E closed & track removed 2/20/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (8, 10, 13, 15, & 16); AR Senate (31, 32, 33, & 34)

090676 I-49/NE J St. Intchng. (Bentonville) (S) I-49

(Benton) (City) (Urban Interstate) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA		65%	95%		45%	5%	5%			YES
TARGET DATE				Jan 25		Jan 27	Mar 27	SCHEDULED DATE: 03-2029			
END DATE				Jan 25				STIP FFY: 2027			

TYPE WORK: Interchange
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-49-1(22)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
GENERAL: 48,000 ADT.
ENV: ENV CON (Garver). CRS to SHPO 9/21/23, response 10/23/23. Draft EA to FHWA 1/10/24, apprvd 1/18/24. L&D Public Hearing 8/29/24 4-7p @ Bentonville Community Center, 1101 SW Citizens Circle, Bentonville (City Consultant). FONSI to FHWA 12/26/24, apprvd 1/7/25. 404 permit submitted to USACE 7/24.
LP: ARDOT to provide 50% of construction costs up to $12.5M, handle ROW acquisition, coord util relocation, award & insp. City will handle des, ENV, ROW plans & remaining project cost. Resolution executed 10/11/22. M.O. 2023-020 passed 2/22/23. Agreement sent to City 10/2/23. Agreement rec'd from City 10/18/23. Agreement executed 11/13/23. Executed Agreement ret'd to City 12/7/23. Supplemental Agreement sent to City 7/3/24. Supplemental Agreement rec'd from City & executed 7/3/24.
SUR: Aerial photo flown 3/14/23.
RDWY: (MH) No Floodplain SP req'd. 30% Plans rec'd from PM 2/21/23. 30% Plans rec'd from City 2/21/23. 30% Plans rev'd & ret'd 3/8/23. 60% Plans rec'd from City 2/22/24. 60% Plans rev'd & ret'd to City 3/6/24.
ROW: FEE - Plans 90% (9 trs); Auth Rec'd 1/30/25; 7/8 apprs made & apprvd; 2 options, 1 paid; 0/2 Bus relo.
UTIL: AUI/UFI 3/15/24. Funds Apprvd 7/2/25. 1/10 est rec'd.
BR: (SWP) Layout 95%.
PLAN: Req for SEO concurrence to FHWA 9/4/24. 60% plans to FHWA 9/27/24. Rec'd SEO apprvl from FHWA 10/16/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (34)

Interstate Jobs

110836 I-55 Mississippi River Str. & Apprs. (West Memphis) P.E. I-55

(Crittenden) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%				0%		NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-01-8(74)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 6/5/24.
GENERAL: Kiewit Infrastructure South Co. selected as CM
BRIDGE INFO: 02271 (61.13, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, Hist., 1949)
ENV: ARS & CRS to SHPO 6/10/24, response 7/24/24, revised SHPO response 8/13/24 & 9/11/24. MOA to SHPO 10/2/24. EA apprvd 10/23/24. Draft FONSI to FHWA 4/24/25, apprvd 4/28/25. Addendum report to SHPO 8/21/26, response 8/25/26.
LP: ARDOT and TDOT will split project costs 50/50. TDOT is taking the lead but will keep ARDOT involved throughout all project development activities. Each state is responsible for their own ROW/UTIL work. ARDOT and TDOT received $393.75M 2024 BIP grant. Agreement executed 3/18/25.
RDWY: (MH)
RAILROAD INFO: Possible RR involvement at or near DOT#67618OT Burlington Northern 7/18/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

101108 Crittenden Co. Line – Bassett (S) I-55

(Mississippi) (pickering) (7.27 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	100%	NA	NA	NA	NA	100%	NA	
TARGET DATE			Sep 21	Sep 21				STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay; Special Clearing. Original Scope: Project development for rehabilitation. Pavement Type: Asphalt
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-55-1(150)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11.
GENERAL: 22,000 ADT. IOM 03/31/2020 - Project superseded Job BB1001.
ENV: CR clearance to file 11/2/21. T1CE apprvd 11/3/21. Rev CR clearance to file 11/30/21.
SUR: Aerial photo flown 3/12/13. Orthos available.
RDWY: (MH) FWDs & MAT req 2/25/20. Traffic req 6/15/21. Rehab Rec apprv'd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. 30% plans rec'd from CON 8/11/22. 30% plans rev'd & ret'd to CON 9/12/22. TMP req 9/12/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. ROW & UTIL rqmts to ROW 1/9/23. FFI & TMP req 1/9/23. FFI held 1/23/23. Rehab Rec rec'd 1/18/23. 90% plans rev'd & ret'd to CON 3/3/23. Hill comments to CON 4/14/25.
BR: (MCB) Rec'd. 90% Plans 12/21/22.
MAT: Soil Survey to Rdwy 1/25/21.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Interstate Jobs

101110 Hwy. 158 – Hwy. 148 (S) I-55

(Mississippi) (pickering) (5.4 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA	100%	NA	
TARGET DATE			Sep 21	Sep 21				STIP FFY: 2025			
END DATE			Jan 23	Nov 21							

TYPE WORK: Mill & Overlay (including ramps); Special clearing. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-55-1(147)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.
GENERAL: 19,000 ADT. IOM 03/31/2020 - Project superseded Job BB1004.
ENV: CR clearance to file 10/27/21. T1CE apprvd 11/3/21, reeval apprvd 11/23/21.
RDWY: (TW) FWDs & Mat req 2/25/20. Traffic req 6/15/21. Rehab Rec Meeting held 9/2/21. Rehab Rec apprvd 10/22/21. NTP 6/15/22. Early Coord Meeting held 6/21/22. TMP req 9/12/22. TMP meeting sched 9/22/22. TMP held 9/22/22. 90% plans rec'd from CON 12/21/22. FFI & TMP req 1/9/23. ROW & UTIL rem'ts to ROW 1/9/23. FFI held 1/23/23. 90% Plans rev'd & ret'd to CON 3/3/23. Rev 90% Plans rec'd from CON 5/1/24. Rev 90% Plans rev'd & ret'd to CON 7/8/24. RUC req 8/14/24. Final Plans rec'd from CON 8/16/24. Final Plans rev'd & ret'd to CON 9/6/24.
BR: (MCB) Rec'd. 90% Plans 12/21/22 & 5/1/24.
MAT: Soil Survey to Rdwy 5/25/21.
RAILROAD INFO: No RR involvement 5/10/24
LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

061590 I-40 – S. Redmond Rd. (S) I-57

(Pulaski) (garver) (8.39 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	30%	100%	NA	NA	NA	NA	TBD	NA	
TARGET DATE											
END DATE				Jan 21							

TYPE WORK: Joint Rehab., Patching & Grinding, Mill & Inlay Shoulders; Rumble Strip. Original Scope: Patching, Joint Rehab., Select Approach Slab Reconstruction, Select Full Depth PCCP Reconstruction at I-40 Interchange, Mill & Overlay ACHM Shoulders
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-0060(64)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
ENV: CR clearance to file 8/13/20. T1CE apprvd 9/23/20.
RDWY: (TW) Mats req 2/7/19. Rehab Rec apprvd 3/2/21. ROW & UTIL reqmts to ROW 4/6/21. Traffic req 6/15/21. Rehab Rec Meeting held 1/6/22. TO to CON 5/17/22.
RAILROAD INFO: Possible RR Involvement if scope of work goes to S. Redmond Rd. JAX DOT 437833J. MP 332.97, Jax Sub, Pulaski Co., D6 12/29/21. No RR involvement rqd 4/20/23
LEGISLATIVE DISTRICTS: US House (2); AR House (67, 68, 71, & 73); AR Senate (12 & 13)

CA0613 Jacksonville – Cabot (Widening & Intchng. Impvts.) (Sel. Secs.) P.E. I-57

(Lonoke & Pulaski) (garver) (5.26 mi.) (Urban Interstate)

TYPE WORK: Major widening and Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-4360(3)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 6/24/20. Project renamed on 3/24/22.
GENERAL: IOM 06/24/20 - Jobs CA0604, 061371, & 061642 combined into this project. IOM 03/24/22 - Jobs CA0604, 061371, & 061642 reprogrammed.
ENV: CA0604 NEPA process. RTA to SHPO 9/3/14, reply 10/22/14. NLAA det. from USFWS 10/19/15. PI held 3/29/16 in, Jacksonville. CR report apprvd 3/23/16. 3rd EA review retd 2/9/17; 4th review 3/16/17. Neighborhood noise mtg. held 3/9/17 in Jacksonville. EA to FHWA 4/4/17; apprvd 4/10/17. PI & L&DPH held 5/25/17 in Jacksonville. Draft FONSI under review 9/7/17; cmts retd 9/20/17; FONSI req. to FHWA 11/14/17; apprvd 11/29/17. NEPA & Ph. I noise analysis for Beverly St noise wall- 061276. NW14 req. to USACE 4/16/19. ID SM for Noise Wall det. Submtd 5/15/20, apprvd 5/22/20. 061371 Tribal consul. Sent 11/7/17. RTA to SHPO 7/5/18; reply 7/9/18; add. Sent 1/23/19; reply 1/28/19. Constraints to RDWY 7/27/18. PI held 4/18/19 at Veterans Park Cabot Event Center, 508 N Lincoln, Cabot. PIF to SHPO 5/22/19; resp. 5/29/19. REV CR clearance to file 4/20/20. T3-CE apprvd 4/27/20. Env doc. 061631. REV. CE apprvd 5/12/20. 061642: CR clearance to file 1/24/20. T3-CE apprvd 4/27/20. Env. Doc. 061631. 061631 T3-CE apprvd 4/27/20. REV CE apprvd 5/12/20. ID staff recommendation apprvng noise wall 2/22/21.
LP: Rec'd $40M in 2020 INFRA & $10M BUILD grant funds. BUILD & INFRA Grant agreement executed w/ FHWA 6/15/22.
SUR: -
PSUR: Parcel data under CA0605. Add'l existing ROW to ROW 4/1/21. Add'l PSUR (11 certs) req'd 5/18/21 to ROW 6/10/21. Add'l PSUR (9 certs) req'd 6/30/21 to ROW 7/15/21. Rev. PSUR (add'l ROW points) to ROW 7/28/21. Rev. PSUR req'd 1/12/23 to ROW 1/19/23. Re-stake (tract 128) req'd 2/22/23 to ROW 2/28/23. ROW staking req'd 3/28/23 (Brightspeed) to ROW 3/31/23.
RDWY: ROW & UTIL req'mts to ROW 8/29/18. Loc & Des doc appv'd. 5/20/20 under Job 061631. ROW req'mts to ROW 10/6/20. VE completed 4/6/21 through 061371 & CA0604 with FHWA concurrence. CA0613 Rev ROW req'mts to ROW 3/8/21 & 5/4/21. UTIL reqm'ts to ROW 5/4/21. FI & TMP held 5/19/21. 60% Plans rev'd & ret'd to CON 6/23/21. 90% Plans rec'd from CON 12/2/21. FFI req 12/7/21. 90% Plans rev'd & ret'd to CON 12/17/21. Final Plans rec'd from CON 1/18/22. Plans to EST 1/19/22.
ROW: CA0604 - (Garver) ROW & UTIL Complete.
061371 - Plans 90% (44 trs); Auth Rec'd 9/16/21; 44/44 apprs made & apprvd; 40 options; 38 paid & 4 condemned - poss. date 12/12/25 . 1/1 res 3/3 Bus & 4/4 ppo relos moved.
UTIL: (ARDOT) UFI 3/11/21; Plans to 11 utils 5/18/21 & Plans to 2 add'l utils 12/14/21; 5/15 est. rec'd, 2 utils no involvement, 1 utils no conflict.
BR: (JYP) Cons, JYP: Cabot Intchg's Garver layouts 95%. ARDOT layouts 95%. Final Cabot br Info. To Env. 12/2/21. Rec'd. 90% plans from Garver 12/2/21. Ret'd. cmts 1/18/22. ARDOT plans 100% 1/28/22.
MAT: Subsurf Invest to Br 6/9/21. Ret. Wall Report to Br. 6/21/21. Temp Ret Wall Report to Br 1/7/22.
RAILROAD INFO: 11/24/21 Work w/AKMD to det. any necessary RR coord to add noise barriers. 12/13/21 Plans separated & emailed RR for review.12/29/21 Follow-up to AKMD to ensure no other docs. Needed to det. coord needs. 1/3/22 SP distrib. To PM, RDWY, Cons. & Dist. 1/18/22 AKMD will need C&M Agrmt. Rqd template from G&W. 2/22/22 PE agreement fully executed. Plans apprvd by AKMD; to RDWY & PM 3/18/22. Plans to City 7/26/22.
SIR: FWD to RDWY 8/9/19 under 061371.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (67, 68, & 69); AR Senate (11)

Interstate Jobs

061859 I-57/Hwy. 89 Intchng. Impvts. (Cabot) (S)

(Lonoke) (garver) (Interstate) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	75%		100%	100%		100%	50%	95%		90%	
TARGET DATE		Jan 18	Nov 24	Feb 25	Mar 18	Apr 26	Feb 27	**SCHEDULED DATE: 05-2027**			
END DATE		Mar 18	Nov 24	Jul 25	Jan 18	Jun 26		**STIP FFY: 2025**			

CRITICAL NOTES: 16-week advertisement.

TYPE WORK: Reconfigure Hwy. 89 Interchange to a SPUI. Replace 1 bridge. Pavement type: Alternates

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9065(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 5/22/24. Project renamed on 6/16/25.

GENERAL: Broken out of Job 061371.

BRIDGE INFO: 05334 (90.79, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1971)

ENV: Letter to SHPO 2/26/25, response 4/9/25. NW23 permit req to USACE 11/26/25, issued 2/23/26. NEPA re-eval under 061631 (Re-eval to FHWA 6/4/25, apprvd 7/28/25).

SUR: DSUR and PSUR under 061372. Pot-hole location for sanitary sewer to Utilitities 8/15/25.

RDWY: Floodplain SP req'd. VE completed 9/11/19 (061371). 45% Plans rec'd from CON 11/15/24. Rev ROW & UTIL reqm'ts to ROW 11/18/24. 90% Plans rec'd from CON 6/2/25. Rev ROW & UTIL reqm'ts to ROW 6/4/25. FFI & TMP held 6/17/25. Rev ROW & UTIL reqm'ts to ROW 7/7/25. RUC req 7/10/25.

ROW: FEE-(17 trs); 17/17 apprs made & apprvd; 16 Options, 16 paid & 1 condemned - poss. date 12/12/25.; 1/1 BUS relo;

UTIL: Plans to 6 utils 12/2/24. Utils located under Job 061371. Brightspeed, Cabot Waterworks, Entergy, Ritter, Suddenlink, Summit-WO issued;

BR: (JYP) Layout 95%. Final Info to Env. 12/2/21 & 5/23/23. Plans Complete 7/15/25.

PLAN: IJR required. SEO and Final IJR approval requested 10/07/25. SEO and full approval received 10/20/25.

RAILROAD INFO: No RR Involvement 5/24/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (69); AR Senate (11)

012328 Hwy. 89 – Cypress Bayou (S) I-57

(Lonoke & White) (garver) (6.43 mi.) (Urban Interstate) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	100%	75%	NA	NA	5%	100%	NA	NA
TARGET DATE		May 20	Apr 21	Apr 21							
END DATE		May 20	Apr 21	Jul 21	Aug 20						

TYPE WORK: Full Depth Replacement; Replace 6 bridges. Pavement type: Concrete

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-4373(2)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/9/21.

BRIDGE INFO: A5087 (82.79, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1966); A5088 (83.61, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1969); A5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1969); B5087 (83.24, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1966); B5088 (83.61, Br. Repl., NP, SD, Deck 6, Super. 7, Sub. 4, 1969); B5258 (86.46, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1966)

ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. Tribal consultation letters sent 9/9/20. ARS to SHPO 10/8/20, response 10/8/20. PIF to SHPO 10/13/20, response 10/20/20. Constraints to RDWY and BR 5/27/21. T1CE apprvd 7/29/21. NW14, no pcn.

SUR: Aerial photo flown 1/10/19. CSUR 100%. DSUR to Rdwy 5/29/20.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 5/29/20. Early Coord Meeting sched 9/21/20. MAT & Traffic req 10/9/20. HYD Anal complete to BR 11/2/20 & 7/12/21. ROW rqmts to ROW 4/30/21. Traffic req 5/3/21. MAT req 5/10/21. Des Criteria apprvd 7/12/21. RDWY Info to ENV 7/12/21. Rev Des Criteria apprv'd 7/30/21. UTIL reqmts to ROW 11/4/21. FI & TMP held 11/18/21. TO to CON 2/8/22. Materials req 3/13/25.

UTIL: AUI 10/06/20, UFI 10/20/21; 12/14 est rec'd, 14 no adjs.

BR: (TMG) Layout 95%. Joint repair at Rehab. Brs, as necessary. Prelim. Env. Forms sent 1/7/22.

MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 5/23/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: STIP Traffic data sent to ENV on 1/7/2019

LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (60 & 69); AR Senate (11 & 18)

100512 Walnut Ridge – Missouri State Line (Future I-57) P.E. I-57

(Clay, Lawrence & Randolph) (garver) (42.16 mi.) (Interstate) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		90%	75%	10%	5%	5%	TBD	NA	RQD
TARGET DATE				Nov 21				SCHEDULED DATE: TBD			
END DATE		Jul 25		Oct 23	Sep 24			STIP FFY: 2025			

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-Lane divided. Pavement type: Alternates

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0076(178)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/29/00. Project renamed on 6/21/18.

ENV: PI 4/29/02 at Walnut Ridge & 4/30/02 at Corning. PI meetings for Planning Study held 9/26/12 in Pocahontas & 9/27/12 in Corning. Constraints to PL 1/14/13. Add'l Public Officials & PI meeting held for Planning Study 11/12/14 in Pocahontas & 11/13/14 in Corning. ENV by Garver. Tribal consultation sent 3/13/19. VPI held 8/13/20-9/02/20. ARS to SHPO 7/9/21, response 7/15/21, addendum to SHPO 8/6/21, response 8/11/21. Supplemental to SHPO 4/6/22, response 4/21/22. SHPO response to PA 6/21/22. rev PA to SHPO 8/15/22, response 8/23/22. Rev PA signed by Osage 8/24/22. DEIS to FHWA 9/13/22, apprvd 9/30/22. Ph 1 Arch report to SHPO 9/27/22, response 9/28/22. DEIS to Statewide Clearing house 10/17/22. Location PHs held 12/13/22 4-7 pm @ Williams Baptist University Moody Rm, 22 McClellan Dr., Walnut Ridge; 12/14/22 4-7pm @ Pocahontas Community Center 300 Geneva Dr., Pocahontas; 12/15/22 4-7pm @ MB Ainley Community Center Banquet Rm, 536 Elm St., Corning. PA to FHWA 2/9/23. Executed PA to SHPO & Osage 2/28/23. Draft FEIS/ROD to FHWA for review 4/6/23. Draft FEIS/ROD to FHWA for review 4/6/23. Rev draft to FHWA for review 5/12/23. draft FEIS/ROD to FHWA for legal review 6/15/23, comments rec'd. Draft FEIS/ROD to FHWA 7/11/23, rev draft 9/11/23. FEIS/ROD apprvd 10/24/23. Ph II Archeological Report to SHPO 6/4/24, response 6/25/24. H&H PI meetings on 8/26/25 4:30-6:30pm @ Pocahontas Community Center, 300 Geneva Dr., Pocahontas; 8/28/252 4:30-6:30 pm @ MB Ainley Community Center Banquet Rm, 536 Elm St., Corning.

SUR: CSUR 100%. Primary GPS control only, no baseline control. Aerial LiDAR acquisition for Alt 2 complete to Black River. Feature Extraction 100% south of Black River. Aerial photo 2/5/21, 3/15/23. Photogrammetry 100%. Aerial LiDAR acquisition Hwy 62-state line 100% 4/17/22. Feature Extraction 100% Photogrammetry 100%. Add'l planimetrics added 2/10/23.

DSUR: NTP to MapTech for UAV-LiDAR Black River to Corning 3/28/23. UAV-LiDAR acquired 4/17/23, 4/18/23. Feature extraction 100%. Plan mapping 100%. Add'l UAV-LiDAR south of Black River acquired 11/1/23, 11/7/23, 11/16/23. U&D Walnut Ridge-Black River 100%. U&D Black River-Corning 100%. Add'l DSUR req'd 4/11/25 for Black River Levee and county road crossings to Rdwy 7/22/25. Add'l DSUR req'd 2/24/26 to Rdwy 6/16/26.

PSUR: 267 certs, Walnut Ridge to State line. 150 certs, Walnut Ridge to Corning. PSUR to ROW 9/26/24. Add'l PSUR for cul-de-sac areas to ROW 4/23/25. Add'l PSUR (44 certs) req'd 7/2/25, 7/17/25 to ROW 10/1/25. Add'l 32 certs added 6/09/26; NTP to con 7/09/26.

RDWY: (MH) Kick Off Meeting held 7/12/18. T.O. to CON 6/22/20. Early Coord Meeting held 8/3/23. Add'l DSUR req 6/6/23. DDD apprv'd 12/27/23. VE completed 4/29/24 for jobs 101172 & 101173. Pavm't Des apprv'd 4/16/24. Add'l DSUR req 4/1/25. Add'l Survey rec'd 7/22/25.

ROW: (2 Mitigation trs). Auth rec'd 5/10/24. 2/2 apprs made & apprvd; 2 options, 2 paid.

UTIL: AUI 12/12/2024

BR: (SWP)

PLAN: PE only.

RAILROAD INFO: RR involvement (UP, BNSF, AMTK) at multiple locations north of Corning to Walnut Ridge 7/18/24

LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 30); AR Senate (21)

Interstate Jobs

101225 Walnut Ridge – Co. Rd. 416 (Future I-57) (S)

(Lawrence) (garver) (6.6 mi.) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	80%	75%			TBD			
TARGET DATE		Jul 25	Mar 27	Sep 27		Sep 28	Sep 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-03-8(69)
BACKGROUND INFO: Project programmed on 10/21/24.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition.
SUR: DSUR under 100512.
PSUR: PSUR under 100512.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 1/14/25. Programming Level Est to PM 5/1/26. 30% Plans rec'd from CON 9/4/26. Materials req 9/4/26. Prelim Layouts to ROW & ENV 9/4/26. ADT & Traffic req 9/11/26. 30% Plans rev'd & ret'd to CON 9/25/26. Early Coord Meeting held 10/7/26.
RAILROAD INFO: RR involvement at approx. UP M.P. 220.60. PE, SP & C&M rqd 11/14/24.
LEGISLATIVE DISTRICTS: US House (1 & 1); AR House (1 & 30); AR Senate (3, 4, & 21)

101226 Co. Rd. 416 – Hwy. 304 (Future I-57) (S)

(Randolph) (garver) (6.5 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	80%	75%			TBD			
TARGET DATE		Jul 25	Mar 27	Sep 27		Sep 28	Sep 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-06-1(33)
BACKGROUND INFO: Project programmed on 10/21/24.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition.
SUR: DSUR under 100512.
PSUR: PSUR under 100512.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 1/14/25. Programming Level Est to PM 5/1/26. 30% Plans rec'd from CON 9/4/26. Materials req 9/4/26. Prelim Layouts to ROW & ENV 9/4/26. ADT & Traffic req 9/11/26. 30% Plans rev'd & ret'd to CON 9/25/26. Early Coord Meeting held 10/7/26.
RAILROAD INFO: No RR involvement 11/12/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

Interstate Jobs

101227 Hwy. 304 – Windmill Rd. (Future I-57) (S)

(Randolph) (garver) (6.5 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	80%	75%			TBD			
TARGET DATE		Jul 25	Mar 27	Sep 27		Sep 28	Sep 29	SCHEDULED DATE: 01-2030			
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-06-1(34)
BACKGROUND INFO: Project programmed on 10/21/24.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition.
SUR: DSUR under 100512.
PSUR: PSUR under 100512.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 3/26/25. Programming Level Est to PM 5/1/26. 30% Plans rec'd from CON 9/4/26. Materials req 9/4/26. Prelim Layouts to ROW & ENV 9/4/26. ADT & Traffic req 9/11/26. 30% Plans rev'd & ret'd to CON 9/25/26. Early Coord Meeting held 10/7/26.
RAILROAD INFO: No RR involvement 11/12/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101228 Windmill Rd. – Duck Levee Rd. (Future I-57) (S)

(Randolph) (garver) (4.2 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	80%	75%			TBD			
TARGET DATE		Jul 25	Sep 26	Mar 27		Mar 28	Mar 29				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-06-1(35)
BACKGROUND INFO: Project programmed on 10/21/24.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition.
SUR: DSUR under 100512.
PSUR: PSUR under 100512.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 3/26/25. Programming Level Est to PM 5/1/26. 30% Plans rec'd from CON 9/4/26. Materials req 9/4/26. Prelim Layouts to ROW & ENV 9/4/26. ADT & Traffic req 9/11/26. 30% Plans rev'd & ret'd to CON 9/25/26. Early Coord Meeting held 10/7/26.
RAILROAD INFO: No RR involvement 11/12/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Interstate Jobs

101229 Duck Levee Rd. – Corning Bypass (Future I-57) (S)

(Clay & Randolph) (garver) (8.86 mi.) (Non-APHN) (Freeway/Expressway)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	80%	75%			TBD			
TARGET DATE		Jul 25	Jul 27	Jan 28		Jan 29	Jan 30				
END DATE		Jul 25			Sep 24						

CRITICAL NOTES: FHWA Major Project.

TYPE WORK: New Location: 4-lane divided. Pavement Type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-116-1(3)
BACKGROUND INFO: Project programmed on 10/21/24.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition.
SUR: DSUR under 100512.
PSUR: PSUR under 100512.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 3/26/25. Programming Level EST to PM 5/1/26. 30% Plans rec'd from CON 9/4/26. Materials req 9/4/26. Prelim Layouts to ROW & ENV 9/4/26. ADT & Traffic req 9/11/26. 30% Plans rev'd & ret'd to CON 9/25/26. Early Coord Meeting held 10/7/26.
RAILROAD INFO: No RR involvement 11/12/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Interstate Jobs

101173 Corning – Missouri State Line (Future I-57) (S)

(Clay) (garver) (4.74 mi.) (Non-APHN) (Freeway/Expressway) /NHPP/Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	95%	75%	60%	50%	35%	35%	NA	
TARGET DATE		Oct 23	Aug 24	May 25		Jan 27	Jul 27	**SCHEDULED DATE: 09-2027**			
END DATE		Sep 23	Oct 24	Jun 25	Oct 23			**STIP FFY: 2027**			

CRITICAL NOTES: 8-week advertisement. FHWA Major Project. $6,734,000 of Community Project Funding must be obligated by Sept. 2029.

TYPE WORK: New Location: 4-lane divided. Pavement type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CPFCDS-0011(68)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/23.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition. PI meeting 12/5/24, 4-7 pm @ M.B. Ainley Community Center, 538 E Elm St., Corning. CRS to SHPO 10/8/24, response 11/21/24. CRS Addendum to SHPO 3/11/25, response 3/27/25. Draft Re-eval to FHWA 5/28/25, resubmitted to FHWA 6/12/25. EIS re-eval to FHWA 5/28/25, apprvd 6/17/25. Std Ind 404 permit to USACE 7/8/25.
SUR: DSUR and PSUR under 101172.
DSUR: U&D 100%.
PSUR: ROW staking req'd 3/11/25 to ROW 4/3/25 (Tracts 1, 3, 4, 5, 6, 7, 9, 12, 13, 14x, 15, 18, 19, 21 denied access for staking). ROW re-stake tracts 22-29 req'd 12/12/25 to ROW 12/16/25.
RDWY: (MH) Floodplain SP req'd. Early Coord Meeting held 8/3/23. Add'l DSUR req'd 9/11/23. 30% Plans rec'd from CON 9/11/23. 30% Plans rev'd & ret'd to CON 9/25/23. Traffic req 10/13/23. SS req 10/13/23. DDD apprvd 12/27/23. Add'l DSUR req'd 1/10/24. VE completed 4/29/24 (100512). ROW & UTIL reqm'ts to ROW 8/26/24. Rev ROW & UTIL reqm'ts to ROW 10/16/24. RDWY Info to ENV 12/10/24. 60% Plans rec'd from CON 1/2/25. 60% Plans rev'd & ret'd to CON 1/13/25. PFI held 1/29/25. Rev ROW & UTIL reqm'ts to ROW 9/17/25. Programming Level EST to t PM 5/1/26.
ROW: FEE - Plans 90% (29 trs). Auth Rec'd 7/14/25. 29/29 apprs made & apprvd. 13 options & 13 paid; 0/2 Res, 0/2 Bus, 0/1 ppo relos.
UTIL: UFI 12/5/24. Plans to 4 utils 4/24/25. Funds Apprvd 4/10/25. 4/4 est rec'd, 1 no involvement, 1 no adj, 2/2 WO issued. Clay Co Elec, Clay Co Water-WO issued; Arrowhead Broadband-no involvement; Brightspeed-no adj
BR: (SWP) Layout 95%.
MAT: SI Consultant
RAILROAD INFO: No RR Involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101251 Arkansas/Missouri Intchng. (Future I-57) (S)

(Clay)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				80%				100%			
TARGET DATE								**10-2026 LETTING**			
END DATE											

TYPE WORK: New Interchange
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 2/25/26.
GENERAL: Project programmed by Commission Minute Order 2026-013.
ENV: NEPA under 100512. PI Meeting needed prior to ROW acquisition.
LP: ARDOT and MoDOT will split costs, with each paying for work that happens within their respective state boundaries. MoDOT is handling design and construction activities. Both states handling their own NEPA, ROW & UTIL. Agreement executed on May 7, 2026.
RAILROAD INFO: No RR involvement 2/26/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

020315 Great River Bridge P.E. (Phase II) (F) I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HDP-NCPD-SDGRB-0021(21)
BACKGROUND INFO: Project programmed on 5/15/00.
GENERAL: Funding for ROW included in STIP 2007; obligated 10/2006. W.O. issued to CON 3/15/01. Kick-off meeting held 4/13/01. Coord Mtg held 7/2/01 & 9/5/01. Design Concept Study due 11/1/01. 30% plans rec'd from CON 5/9/02. USCG apprvd br span lengths & clearances 3/15/02. FAA Debt expires 5/7/07 (Southern office) & 8/24/07 (Southwest office). VE conducted under Job 020338 11/2001.
ENV: FEIS signed 1/24/00, ROD signed 5/3/00 (under Job 020133). Individual Water Quality cert req to ADEQ 5/21/02. DEIS signed 7/29/02. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. Ind 404 permit req'd.
SUR: PSUR (21 trs)
RDWY: WO to CON for monumentation 11/13/09.
ROW: Auth to acquire 10/25/16. 8/8 apprs made & apprvd; 7 options & 7 paid. UFI 5/8/2014.
BR: Draft layout rec'd 6/18/02; to FHWA, USCG, MDOT, Levee Boards 7/16/02; to CoE 8/5/02 & 9/3/02. Hyd & Scour report rec'd from CON 9/18/02. Geotech Seismic report rec'd from CON 9/25/02; addendum rec'd 3/24/04. Final Geotech report rec'd 10/8/04. Layout apprvd 10/17/02. Layout 80%. Draft 90% plans rec'd 7/24/04. Rec'd Final Vessel Collision & Wind Engineering report 2/07/06.
RAILROAD INFO: RR Involvement UP & AKMD.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

020316 I-69 P.E. (Hwy. 65 – Miss. Rt. 1) I-69

(Desha) (Interstate)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: DBP-0021(19)
BACKGROUND INFO: Project programmed on 5/23/00.
ENV: Meeting w/ Choctaw & Chickasaw 2/22/01. PI 3/13-14/01. Loc PHs 9/24/02 in McGehee & 9/25/02 in Benoit, MS. Des PH 12/11/02 in McGehee & 12/12/02 in Benoit, MS. FEIS apprvd by FHWA 3/12/04. PA to Quapaw Tribe for comment. ROD signed 6/23/04. Ind. 404 req'd. Reassess req'd. One mitigation site w/ protected convenant; Ph II req'd on 3 arch sites. Reassess to FHWA 7/3/14, apprvd 7/7/14. CRS to SHPO 10/25/17; conc recd 2/26/17.
SUR: PSUR (77 trs). WO (PSUR-monumenting) to CON 9/22/09. ROW staking (tract 12) 100%.
RDWY: Work being done under supplemental agreement #5 to CON contract for Job 020315. CON selected. CON kickoff meeting 10/24/00. Agency scoping meetings 1/23-24/01. 30% plans rec'd from CON 4/4/05. 30% plans reviewed & ret'd to CON 5/31/05. Rev 30% plans rec'd from CON 4/7/06. WO issued to CON for monumentation 9/22/09. Rev ROW & UTIL reqmts to ROW 8/13/15.
ROW: ROW plans 90%.(68 trs). Auth to Rec'd 11/22/16. 40/40 apprs made & 40/40 apprs apprvd; 37 options & 37 paid & 1 condemned - Poss. Date 7/19/17. 1/1 farm, 1/1 res & 3/3 pers prop relocatees moved.
RAILROAD INFO: RR Involvement: future overpass of UP/AKMD.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

Interstate Jobs

001873 El Dorado – McGehee P.E. (Phase I) I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: DPS-0018(31)
BACKGROUND INFO: Project programmed on 9/9/99.
GENERAL: Arkansas I-69 agency coord meeting held 6/12/02 at ARDOT. I-69 Steering Committee meeting held 7/22/02 in Memphis.
ENV: Agency Scoping Meeting 12/5/01. Public Officials Scoping Meeting 12/6/01. PI to review corridors 3/11/02-3/13/02 in McGehee, Monticello & El Dorado. Local officials meeting to review corridors 3/12/02 & 3/13/02. PI 3/10/03-3/13/03 in McGehee, Monticello, Warren & El Dorado. DEIS signed 5/7/04. Loc PHs 6/22/04-6/24/04 at Parkers Chapel, Monticello & McGehee. FEIS apprvd by FHWA 8/17/05. Notice of availability of FEIS in Fed Register 9/9/05; comments rec'd until 10/24/05. ROD issued 5/2/06.
RAILROAD INFO: RR Involvement: UP, F&P, & WSR.
LEGISLATIVE DISTRICTS: -

020732 Hwy. 293 – Hwy. 65 (S)

(Desha & Drew) (fre) (8.56 mi.) (Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	100%	55%	75%	60%	100%	NA	
TARGET DATE		Nov 18	Oct 22	Jan 23	Nov 18	Dec 25	Sep 26	STIP FFY: 2025			
END DATE		Nov 18	Jan 23	Jul 23	Nov 18						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: New location (2 lanes of future 4 lanes divided). Pavement type: Alternates
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NCIIP-2221(4)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/30/22.
ENV: NA consultation letters to Tribes 3/15/23. CRS to SHPO 5/9/23, response 5/16/23. NEPA re-eval apprvd 7/31/23. 2024 Bat Survey Results: PESU captured. Permitted under 020678.
SUR: DSUR & PSUR under 020678. Add'l DSUR req'd 11/29/22 to Rdwy 1/31/22. Add'l DSUR rqd 2/14/22 to Rdwy 5/30/23. UAV-LiDAR for add'l acquired 3/14/23.
PSUR: ROW staking req'd 2/20/24 100%. Tract split (cert 27, new cert 47) req'd 6/25/24.
RDWY: (MH) Floodplain SP reqd. Hyd Anal complete to BR 10/6/22. Add'l Survey req 11/29/22. ROW & UTIL reqmts to ROW 1/9/23. RDWY Info to ENV 1/9/23. FI held 1/26/23. Rev ROW & UTIL rqmts to ROW 10/16/23. VE completed 9/11/19 (020678).
ROW: Plans 90% (23 trs). Auth Rec'd 4/26/22. 23/23 apprs made & apprvd. 12 Options. 12 paid;1 condemned - poss. date 6/2/25 & 1 to be condemned. Est 2 PPO relos.
UTIL: AUI 6/13/19; UFI 7/22/19; Plans to 7 utils 1/17/23; 7/7 est rec'd, 6/6 WO issued, 4/6 adj. complete. Vyve Broadband-no involvement; Brightspeed, Entergy(T)-WO issued; C&L Elec, AT&T, Entergy(D), McGhee Water & Sewer(PE & Constr)-adj complete
BR: (CMW) Layout 95%. Des. Ph A: Concept Submittal to TP&P for UPRR sent 4/6/21. Ph A submittal Apv'd. by UPRR w/minor exceptions 5/14/21. Ph B to TP&P for submittal to UPRR 9/29/21, to UPRR 10/4/21. Des. Ph B submittal Apv'd. w/exceptions 11/23/21. Final plans to PM for RR Submittal 3/26/25. Rec'd. "Not Approved-Reply to Comments" from UPRR 5/6/25. Replied to UPRR bridge related comments.
MAT: SS & SI completed as part 020678
RAILROAD INFO: RR Involvement new str UPRR DOT 972363B, MP 405.07, McGehee Sub. 8/12/19. P.E, C&M & SP rqd. ROW to RR 6/27/24. Final Rdwy & BR plans to RR 4/1/25, appvd 6/20/25. C&M to RR 7/18/25. C&M comments from RR 3/4/26. REV C&M to RR 7/1/26.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94); AR Senate (1 & 8)

020462 Monticello Bypass P.E. I-69

(Drew) (Interstate)

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NCIIP-0022(27)
BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 7/12/06.
GENERAL: Construction Projects:
020482 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Gr. & Strs.) (F)
020483 - Hwy. 278 West-Hwy. 425 (Add'l Lanes) (Bs. & Surf.) (F)
020485 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Gr. & Strs.) (F)
020486 - Hwy. 425-Hwy. 278 East (Add'l Lanes) (Bs. & Surf.) (F)
Renamed per ACE-Planning in Staff Minutes 2/2007
ENV: Env handling under Job 001873.
SUR: Aerial photo for location mosaic flown 9/15/06.
PSUR: Revisions to ROW 3/14/12.
RAILROAD INFO: Possible RR involvement. No sketch 12/27/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020470 Hwy. 278 West – Hwy. 425 (Gr. & MDS) (Monticello Bypass) (S)

(Drew) (con) (13.39 mi.) (Interstate) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	60%	60%	5%	NA	NA	HLD
TARGET DATE		Oct 13	Jun 14	Mar 16	Oct 13	Jan 25	Jan 26				
END DATE		Oct 13	Jul 14	Mar 16	Jan 12						

CRITICAL NOTES: AR Natural Heritage Commission land acquisition required.

TYPE WORK: PE and ROW purchase.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NCIIP-RPEF-RPES-0022(34)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/5/07. Project renamed on 9/15/08 & 5/10/16. Funding removed on 4/16/18.
GENERAL: VE required. IOM 11/20/15 Combined 020481 w/ this project as turnkey. IOM 5/10/16 Split out job 020611 for Major Strs & Surfacing.
ENV: EIS under Job 001873. Des PH req'd. RTA for 3 strs to SHPO 8/28/12, none eligible 9/14/12. Addendum to CRS report to SHPO 8/8/14, apprvd 9/10/14. DPH held 4/9/15 in Monticello. 2nd CRS report addendum to SHPO 1/4/15; SHPO req further work 2/1/2016; PIF to SHPO 2/1/16; apprvd 2/24/16. Design reassessment to FHWA 3/8/16; apprvd 3/21/16. Wetland & stream mitigation purchased.
SUR: Aerial photo flown 3/3/07 & 3/4/07; 2/12/12
DSUR: CSUR 100%. U&D Survey 100%. Photogrammetry 100%. DSUR to Rdwy 10/25/13. Add'l DSUR (req'd 1/15/14) to Rdwy 4/4/14; 4/18/14. Add'l DSUR (req'd 2/9/15)100% to Rdwy 3/2/15. Add'l DSUR req'd (5/7/15)100%. Memo to Rdwy 7/10/15. Wilmar waterline located 9/17/15. Add'l DSUR (RR tracks) to Design 2/25/16. Add'l DSUR req'd 3/28/16 to Rdwy 4/1/16. Add'l DSUR (Hyd) req'd 9/17/17 to Hyd 10/12/17. Add'l DSUR (mobile home) req'd 5/29/18 to ROW 6/18/18.
PSUR: (38 trs). WO (PSUR) to CON 2/29/12. PSUR to ROW 1/24/13. Rev. to ROW 2/2/16. ROW staking rqd 10/12/17 100% to ROW 1/4/18. Add'l PSUR (2 rev & 1 add'l) req'd 11/17/17 to ROW 12/5/17. ROW staking (tract 27&28) req'd 9/1/19, to ROW 9/10/19. ROW staking rqd 2/9/24 to ROW 5/9/24. Add'l PSUR (1 rev., 1 add) rqd 12/31/24 to ROW 1/15/25. Add'l PSUR (1 add, 1 new) rqd 2/26/25 to ROW 3/6/25. ROW re-stake (Trs. 2,3x & 5x rqd 6/19/25.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 10/28/13. Traffic & TMs req. 11/21/13. Hyd Anal Complete to BR 9/3/14 & 12/1/17. ROW reqm'ts to ROW 7/14/14. UTIL reqmts to ROW 7/31/14. Landlock parcel survey req. to ROW 10/6/14. Add'l Survey req'd 2/10/15. Interim Est to PM 2/20/15. RDWY Info to ENV 3/3/15. PPC rec'd 3/12/15. Add'l Survey req 5/8/15. Rev ROW & UTIL reqmts to ROW 12/17/15 & 3/17/16. VE completed 5/22/17 (020470 & 020481). T.O. to CON 2/13/24. Early Coord Meeting held 3/18/24.
ROW: Plans 90% (38 trs). Auth Rec'd 12/27/17. 37/38 apprs made & apprvd. 1 Deleted. 20 options. 20 paid;1 condemned - poss. date 5/12/2026 & 2 to be condemned. 0/1 PPO relos moved.
UTIL: UFI 8/15/14, Plans to 10 utils 9/23/14, 3/18/15,10/24/17. 11/11 est rec'd, 6/7 WO issued, 4 no conflict.
BR: (CMW)
RAILROAD INFO: No RR Involvement. ROW purchase only 5/8/25.
SIR: Traffic data sent to RDWY on 1/28/14.
LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Interstate Jobs

020611 Hwy. 278 West – Hwy. 425 (Major Strs. & Surf.) (Monticello Bypass) (F)

(Drew) (con) (13.39 mi.) (Interstate) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	10%	90%	75%	NA	NA	10%	5%		NA
TARGET DATE				Mar 16							
END DATE	May 20			Mar 16							

TYPE WORK: New Location (2 lanes of future 4 lanes divided) & Hwy. 530 Connector.
Pavement type: Consider Alternative Pavements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0022(36)
BACKGROUND INFO: Project programmed on 5/10/16. Funding removed on 4/16/18. Project renamed on 5/8/23.
GENERAL: Split out from job 020470.
ENV: EIS under Job 001873. Design reassessment to FHWA 3/8/16;apprvd 3/21/16 under Job 020470.
SUR: DSUR and PSUR under 020470.
RDWY: (AH) Floodplain SP req'd. Hyd Anal complete to BR 9/3/14 & 12/1/17. VE completed 5/22/17 (020470 & 020481).
BR: (SQ3) Layout 55%. Prelim. Info to Env. 10/2/15.
MAT: Subsurf Invest 0%.
RAILROAD INFO: RR Involvement AKMD (G&W) leased from UP (975443E) new RR-under str. @Hwy 530 extension. PE, SP, & C&M reqd. UPRR PE fully exec 5/14/20; AKMD PE execution executed 5/30/24; Concept plans to UPRR & rej in 2018. No other plans submitted.
LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070212 El Dorado – Shreveport, LA P.E. (Phase I) I-69

(Various) (Interstate)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: EBE-NCPD-0076(43)
BACKGROUND INFO: Project programmed on 1/10/01.
ENV: CON conducted PI 8/21/03 at Three Creeks, AR. Preferred two-mile wide corridor selected. PI 6/22/04 at Parkers Chapel High School to present alt alignments. DEIS apprvd by FHWA 3/25/05. Loc PHs 5/10/05 in El Dorado & 5/11/05 in Haynesville, LA. ID Staff 9/21/05. Public officials & general public meetings for preferred alt rev 10/2/06 in Minden, LA & 10/3/06 in Haynesville, LA. RTA for strs in AR to SHPO 11/10/08, response 11/20/08, 1 str eligible for NRHP. Ph I arch survey report to SHPO 1/3/09. Draft FEIS rec'd 2/22/10 for review, comments ret'd to LADOT 3/25/10. FEIS apprvd 8/26/11, NOA in Federal Register 9/30/11, comment period ends 11/10/11. ROD apprvd 4/18/12. Des PH req'd.
LP: Joint project with LADOT handling Env & Loc Study. Joint Agreement executed 9/4/01.
PLAN: PE Only.
RAILROAD INFO: No RR Involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (97 & 99); AR Senate (2 & 3)

061852 Fourche Creek Scour Repairs (I-440) (S) I-440

(Pulaski) (fre/garver) (Urban Interstate) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	90%	95%	NA	NA	NA	90%		NA	
TARGET DATE								SCHEDULED DATE: 05-2027			
END DATE				Nov 24							

TYPE WORK: Scour repair on 4 structures
WORK ZONE POLICY: Significant.
FAP NUMBER: PRTT-440-1(29)
BACKGROUND INFO: Project programmed on 3/27/24.
GENERAL: 1,200-20,000 ADT.
BRIDGE INFO: A5700 (79.52, Scour Rpr., NP, Deck 5, Super. 5, Sub. 6, 1977); B5700 (70.42, Scour Rpr., NP, Deck 5, Super. 5, Sub. 6, 1977); G5700 (84.94, Scour Rpr., NP, Deck 7, Super. 7, Sub. 5, 1980); J5700 (86.50, Scour Rpr., NP, Deck 6, Super. 6, Sub. 6, 1980)
ENV: ARS to SHPO 9/24/24, response 10/15/24. ARS addendum to SHPO 10/16/24, response 10/23/24. CR clearance to file 10/28/24. CE apprvd 11/4/24. NW3 permit to USACE 11/6/24.
RDWY: (MH) Loc & Des Doc apprv'd 11/7/24.
RAILROAD INFO: RR Involvement UP - PE rqd, SP 6/11/24.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (12)

020661 I-530 Access Impvts. (Jefferson Co.) (Phase 1) (S) I-530

(Jefferson) (crafton tull) (1.59 mi.) (Non-APHN) (Urban Local) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	15%	15%	95%	CON	NA	TBD
TARGET DATE		Dec 22	Sep 23	Sep 23				STIP FFY: 2025			
END DATE		Dec 22	Feb 24	Jun 24	Oct 22						

TYPE WORK: Frontage Rd. on new location to the east of I-530 w/ a new grade separation at Hwy. 365.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-530-1(11)24

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22.

ENV: NA consultation letters to Tribes 3/17/22. Env Constraints to RDWY 8/2/22. ARS to SHPO 2/21/23, response 3/20/23. Rev constraints to Rdwy 3/31/23.CRS to SHPO 3/28/23, response 3/30/23. PI meeting 12/12/23 4-7pm @ White Hall Community Center, 9801 Dollarway Rd, White Hall. CRS Addendum to SHPO 5/28/24, response 5/29/24. T3CE apprvd 6/6/24. NW23 permit req to USACE 7/12/24. 2024 Bat Survey Results: No T&E species.

LP: Potential partnering w/ Jefferson Co., AEDC & GTL. Co. would assume ownership of Hwy. segments. $4M QACF from AEDC. GTL to front $7M. County would handle ROW acquisition. Department would handle everything else, including UTIL relocation. Resolution and Agreement sent to Co. & GTL on 1/31/25.

SUR: Aerial photo flown 1/24/22. CSUR 100%. UAV-LiDAR acquired 4/27/22, 4/28/22. Feature Extraction 100%. U&D 100%. DSUR to Rdwy 12/21/22. Add'l DSUR req'd 5/4/23 100%. Add'l DSUR req'd 7/26/23 90%.

PSUR: 21 certs. NTP to Con 8/18/22. PSUR to ROW 10/27/22. Add'l PSUR to ROW 8/15/23. Add'l PSUR (1 new, 1 rev) req'd 1/16/25 to ROW 2/4/25.

RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 12/21/22. Traffic req 3/1/23. T.O. to CON 3/3/23. Soil Survey req 3/28/23. 15% Plans rec'd from CON 5/1/23. 15% Plans rev'd & ret'd to CON 5/1/23. Add'l DSUR req 5/4/23. 30% Plans rec'd from CON 5/16/23. Add'l DSUR rec'd 6/9/23. 30% Plans rev'd & ret'd to CON 6/23/23. Add'l DSUR req 7/26/23. Early Coord Meeting held 8/2/23. Rdwy Info to ENV 10/18/23. DDD apprvd 12/1/23. Pavm't Des apprv'd 2/9/24. 60% Plans rec'd from CON 2/15/24. ROW & UTIL rqmts to ROW 2/15/24. PFI held 5/9/24. 60% Plans ret'd to CON 5/17/24. Rev Rdwy Info to ENV 5/31/24. Loc & Des Doc apprvd 6/13/24. 90% Plans rec'd from CON 1/21/26. Interim Est to PM 3/11/26. FFI held 4/3/26. Soil Survey req 8/4/26.

ROW: Plans 90% (20 trs). Auth Rec'd 6/27/24. 0/5 Res & 0/1 Bus relos moved,

UTIL: Utils on hold 9/3/25: AUI 11/9/22, Plans to 11 utils 6/11/25. 4 no involvement, 1 no conflict, 8/11 est rec'd. Funds Apprvd 6/6/25. HOLD ON WORK per Kevin White

BR: (JYP) Layout 95%. Rec'd. 90% Plans 1/21/26. Ret'd. comments 90% Plans 2/11/26.

MAT: SS to Rdwy 11/27/23. UES

RAILROAD INFO: No RR involvement 7/18/24

LEGISLATIVE DISTRICTS: US House (4); AR House (93); AR Senate (8)

012515 South Terminal – Grant Co. Line (S) I-530

(Grant, Pulaski & Saline) (garver) (15.68 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	95%	100%	NA	NA	NA	90%		NA	
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE			Aug 24	Sep 24				STIP FFY: 2026			

TYPE WORK: 2" Mill & 2" Overlay, Polymer Overlay 8 bridges
WORK ZONE POLICY: Significant.
FAP NUMBER: IM-530-1(13)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/13/24.
GENERAL: 17,000-43,000 ADT. IOM 5/13/24-Project supersedes 061761
BRIDGE INFO: A3323 (87.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3324 (85.44, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A3326 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1974); A7267 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2013); B3323 (89.76, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1962); B3326 (87.32, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1962); B7266 (90.28, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2014); B7267 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2014)
ENV: CR clearance to file 8/15/24. T1CE apprvd 9/3/24.
RDWY: (MH) 60% Plans rec'd from CON 8/6/24. 60% Plans rev'd & ret'd to CON 8/9/24. TMP & PFI held 8/21/24. 90% Plans rec'd from CON 10/22/25. 90% Plans to EST 10/22/25. 90% Plans rev'd & ret'd to CON 10/30/25. FFI & TMP held 11/19/25. Interim Est to PM 5/8/26 & 8/10/26. RUC req 8/24/26.
BR: (SWP) Rec'd. 90% Plans 10/22/25.
RAILROAD INFO: No RR Involvement 5/15/24.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80 & 92); AR Senate (7, 8, & 12)

100682 I-555 Access Road P.E. I-555

(Poinsett) (Interstate)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STDP-0056(26)
BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 6/10/08. Project renamed on 8/21/12.
GENERAL: WO to CON 4/22/09.
Construction Projects:
100786 I-555 Access Road (Payneway-Marked Tree) (S)
100782 I-555 Access Road (Hwy. 75-Hwy. 149) (S)
ENV: Scoping meeting 3/31/10. Public Officials meeting 4/1/10. PI 4/1/10. SHPO conc rec'd 12/29/10. Draft EA rec'd for review 10/11. Comments ret'd 11/11. CR report apprvd 12/29/12. EA apprvd 2/15/12. LPH held 4/19/12 in Marked Tree. FONSI apprvd 7/18/12. DPH req'd.
SUR: Photogrammetry under Job 001849. Aerial photo flown 4/16/01. Aerial Photo for mitigation tract flown 6/19/13.
ROW: UFI 05/15/12.
PLAN: PE only.
LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 38); AR Senate (19)

101207 Marked Tree – Craighead Co. Line (Sel. Secs.) (S) I-555

(Poinsett) (fre) (13.56 mi.) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	50%	100%	NA	NA	NA	NA			
TARGET DATE			Oct 26	Oct 26				SCHEDULED DATE: 06-2027			
END DATE			Oct 26	Sep 26				STIP FFY: 2028			

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/18/26.
GENERAL: 11,000-17,000 ADT.
ENV: CR clearance to file 8/18/26. PCE apprvd 9/2/26.
RDWY: (MH) Interim Est to PM 8/10/26. Early Coord Meeting held 9/9/26. ROW & UTIL reqm'ts to ROW 10/15/26.
RAILROAD INFO: No RR involvement 2/20/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (36, 37, & 38); AR Senate (19)

101191 I-555 Operational Impvts. (Jonesboro) P.E. I-555

(Craighead) (fre) (Urban Interstate) (4LG) /NHPP/State/

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-922-7(103)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24. Project renamed on 6/22/26.
GENERAL: 22,000-28,000 ADT.
ENV: Env constraints to Rdwy 3/25/26.
UTIL: 1 util no involvement
PLAN: Scoping memo distributed 4/22/26
RAILROAD INFO: No RR Coord 12/12/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (20)

101265 I-555/Hwy. 49 Intchng. Impvts. (Southwest Dr.) (Jonesboro) (S)

(Craighead) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE		Jun 27	Dec 27	Mar 28	Aug 27	Dec 28	Dec 29				
END DATE	Apr 26										

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-555-3(2)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 6/22/26.
GENERAL: 22,000 ADT. Split out of Job 101191.
RAILROAD INFO: No RR Involvement 7/1/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Interstate Jobs

101266 I-555/Hwy. 49 Intchng. Impvts. (Red Wolf Blvd.) (Jonesboro) (S)

(Craighead) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				NA			
TARGET DATE		Jun 27	Dec 27	Mar 28	Aug 27	Dec 28	Dec 29				
END DATE	Apr 26										

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-555-3(3)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 6/22/26.
GENERAL: 28,000 ADT. Split out of Job 101191
RAILROAD INFO: No RR Involvement 7/1/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (20)

061689 Cumberland St. – Cross St. (S) I-630

(Pulaski) (fre) (0.96 mi.) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			NA	NA	100%	NA	
TARGET DATE								**SCHEDULED DATE: 06-2027**			
END DATE								**STIP FFY: 2028**			

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-630-1(3)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23 & 8/17/23.
GENERAL: 79,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0615.
RDWY: (MH) Materials req 2/25/20.
UTIL: Job posted as NA
MAT: Soil Survey Pvmt Soundings to Rdwy 9/14/21.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (51, 75, & 80); AR Senate (12 & 14)

061690 Cross St. – Dennison St. (S) I-630

(Pulaski) (con) (0.73 mi.) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD	100%	NA	
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-630-1(4)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 11/10/11. Project renamed on 5/8/23.
GENERAL: 97,000-107,000 ADT. IOM 03/31/2020 - Project superseded Job BB0616.
RDWY: (MH) Materials req 2/25/20.
MAT: Soil Survey Pvmt Soundings to Rdwy 9/14/21.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (51, 75, & 76); AR Senate (12, 12, & 14)

061691 Dennison St. – Cedar St. (S) I-630

(Pulaski) (con) (0.98 mi.) (Urban Interstate) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	NA			TBD	100%	NA	TBD
TARGET DATE								STIP FFY: 2027			
END DATE		Oct 14									

TYPE WORK: Patch & Diamond Grinding. Original Scope: Rehabilitation
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-630-1(6)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/31/20. Project renamed on 5/8/23.
GENERAL: 98,000-108,000 ADT. IOM 03/31/2020 - Project superseded Job BB0617.
SUR: Aerial photo flown 2/14/13. ORTHO under Job CA0608. DSUR to Rdwy 10/31/14.
RDWY: (MH) Materials req 2/25/20.
MAT: Soil Survey Pvmt Soundings to Rdwy 9/14/21.
RAILROAD INFO: RR Involvement - UPRR (RR-Under) DOT 433797C, Little Rock Sub, MP 346.66 SP/C&M or SP/MCL rqd.
LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 76); AR Senate (12, 14, & 15)

Interstate Jobs

012578 Little Rock – West Memphis Interstate Sign Upgrades (S) — Various

(Various) (maint/fre) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Install & replace 64 overhead main lane signs & 8 overhead structures
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 7/9/26.
RDWY: (MH)
RAILROAD INFO: No RR Involvement 7/15/26.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (35, 37, 60, 63, 72, 77, 79, & 80); AR Senate (9, 10, 11, & 12)

Other Federal-Aid & State Jobs

101193 Poinsett Co. Line – Jonesboro (S) Hwy. 1

(Craighead) (art) (4.52 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	15%	10%	75%			NA			
TARGET DATE			Dec 26	Mar 27		Sep 28	Dec 29	**SCHEDULED DATE: 02-2030**			
END DATE		Dec 25			Jan 26			**STIP FFY: 2027**			

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-922-7(104)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
GENERAL: 6,400-14,000 ADT. Project programmed by Commission Minute Order 2024-058.
ENV: Env constraints to Rdwy 10/29/25. Tribal consultation sent 10/6/26.
SUR: CSUR 100%. Aerial LiDAR acquired 4/1/25. Feature extraction 100%. Plan mapping 100%.
DSUR: NTP to Con 6/17/25. U&D 100%. DSUR to Rdwy 12/17/25.
PSUR: 75 certs. NTP to Con 5/13/25.
RDWY: (TW) Floodplain SP req'd. Traffic req to SIR 4/17/26. Traffic Counts req to TSMO 4/17/26. Traffic Forecast rec'd 6/19/26. ESALs rec'd 6/23/26. FWD req 8/21/26. Early Coord Meeting held 8/19/26.
UTIL: 1/9 est rec'd, 1 no involvement.
RAILROAD INFO: Possible RR involvement at approx. UPRR MP 243.25 10/30/24. If RR Involvement, PE, SP/MCL or PE, SP/C&M reqd. 4/10/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19 & 20)

Other Federal-Aid & State Jobs

100979 Caraway Rd. – I-555 (Jonesboro) (S) Hwy. 1

(Craighead) (m.baker) (2.77 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	70%	15%	90%	100%	90%	
TARGET DATE		Jun 20	Jan 25	Dec 21		Feb 27	Oct 27	**SCHEDULED DATE: 01-2028**			
END DATE		Jun 20	Jan 25	Mar 22	Oct 19			**STIP FFY: 2026**			

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Widen from 3 lanes to 5 lanes.
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-9227(99)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/29/21.
GENERAL: 9,700-18,000 ADT. Atlas Asphalt selected as CM.
BRIDGE INFO: 05475 (70.20, Br. Repl., NP, Deck 6, Super. 7, Sub. 5, 1973)
ENV: Tribal consultation letters sent 6/5/19. ARS to SHPO 7/31/19; response 8/1/19. Env constraints to RDWY 8/4/20. VPI held 9/28/21 5:30-6:30 @ www.ardot.webex.com ARS addendum to SHPO 3/3/22, response 3/7/22. PIF to SHPO 3/7/22, response 3/8/22. T3CE apprvd 3/16/22. 2022 Bat Survey Results: No T&E bats captured. Letter to SHPO 10/8/26.
LP: Preparing Letter & Agreement for transfer.
SUR: Aerial photo flown 1/31/19. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20. U&D 100%. DSUR to Rdwy 6/4/20. Add'l DSUR to Hwy. 1B to Rdwy 8/27/20. Add'l DSUR req'd 10/7/20 100% to Rdwy 1/8/20. Add'l DSUR req 4/12/21 to Rdwy 5/7/21. Add'l DSUR req'd 8/29/24 95% to Alt. Delivery 10/10/24. Add'l DSUR (new construction) to Alt. Del. 3/25/25.
PSUR: 96 certs total. Add'l PSUR (30 certs) 50%. Add'l PSUR (18 certs) to ROW 2/9/21. Add'l PSUR (11 certs) req by ROW 1/7/22 to ROW 2/25/22. Rev. PSUR to ROW 11/13/24. Rev. PSUR req'd 1/16/25, 2/10/25. Rev. PSUR req'd 4/10/25 to ROW 5/1/25. ROW staking req'd 5/7/25 to Alt. Deliv. 6/12/25. Rev PSUR req'd 6/17/25. Add'l PSUR (1 cert.) req'd 9/8/25 to ROW 9/9/25. Rev PSUR to ROW 4/28/26.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 6/4/20. T.O. to CON 7/8/20. Early Coord Meeting held 7/20/20. Add'l Survey req 10/7/20 & 4/12/21. Traffic & TMs req 10/12/20. Des Criteria apprv'd 11/10/20. 30% Plans rec'd from CON 3/9/21. SS & FWD req 3/26/21. 30% Plans rev'd & ret'd to CON 3/29/21. Rev Des Criteria apprv'd 4/20/21. Traffic Signal warranted at Caraway. Rev 30% Plans rec'd from CON 6/18/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. Field Insp & TMP Meeting held 8/4/21. RDWY Info to ENV 8/31/21. 60% Plans rec'd from CON 10/5/21. TMP Meeting held 10/19/21. 60% Plans rev'd & ret'd to CON 11/12/21. Rev 60% Plans rec'd from CON 1/10/22. ROW & UTIL reqmts to ROW 2/25/22. Rev 60% Plans rev'd & ret'd to CON 2/25/22 & 1/31/25. Loc & Des doc apprvd 3/28/22. T.O. to CON 2/26/24. RUC req 10/17/24. Rev 60% Plans rec'd from CON 1/16/25, 4/22/25, & 12/12/25. VE completed 8/14/26. Rev ROW & UTIL reqm'ts to ROW 8/27/26. 90% Plans rec'd from Alt Del 9/8/26. FFI req 9/8/26. 90% Plans rev'd & ret'd to Alt Del 9/30/26.
ROW: FEE - Plans by M. Baker. Plans to 90% (59 trs). Auth Rec'd 4/26/22. 57/59 apprs made & 56/59 apprs apprvd. 33 options & 29 paid; 1 condemnation - poss. date 8/17/2026 & 2 to be condemned. No relo;
UTIL: UFI 5/6/22. Plans to utilities 7/25/22; rev plans 3/31/25. Funds Apprvd 5/19/22. 3/8 est rec'd. Craighead Elec, City Water Light (Sewer & Water), Suddenlink, Summit-pending proposals; AT&T, CWL Power, Ritter-est rec'd
BR: (MCB) Layout 95%. Final Env. Form sent 6/23/25. Rec'd. 90% Plans 8/28/26. Ret'd. 90% plan comments 9/28/26.
MAT: Soil Survey to Rdwy 6/23/2021.
RAILROAD INFO: No RR involvement; UPRR track nearby, if job limits extend south to DOT# 425757J 8/28/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (20)

Other Federal-Aid & State Jobs

020777 Prices Branch Str. & Apprs. (DeWitt) (S) — Hwy. 1B

(Arkansas) (art) (0.11 mi.) (Non-APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	95%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Mar 23	Dec 24	STIP FFY: 2026			
END DATE		May 21	Nov 21	Mar 22	May 21	Jul 23	Jan 26				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0001(100)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 11/15/21.
GENERAL: 2,000 ADT.
BRIDGE INFO: M0019 (50.54, Br. Repl., P1, Deck 5, Super. 5, Sub. 5, 1937)
ENV: Tribal consultation letters sent 7/14/21. Env constraints to Rdwy & BR 07/29/21. ARS to SHPO 10/27/21, response 10/28/21. PIF to SHPO 12/7/21, response 12/13/21. VPI held 2/22/22 5:30-6:30 @ www.ardot.gov/publicmeetings T1CE apprvd 3/24/22. NW14 to req USACE 11/3/22. 2024 Bat Survey Results: No T&E species.
SUR: 02x172-M0019. CSUR 100%. DOP 1/7/20. UAV LiDAR DOP 2/2/21. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.
PSUR: 11 certs. PSUR to ROW 5/5/21. ROW staking req'd 1/12/23 to ROW 1/26/23.
RDWY: (TW) Floodplain SP reqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 7/28/21. Hyd Anal complete to BR 8/16/21. Prelim Layouts to ROW & ENV 8/16/21. Des Criteria apprvd 10/15/21. ROW & UTIL reqmts to ROW 11/23/21. RDWY Info to ENV 11/23/21. PFI held 3/8/22. FFI held 1/31/23.
ROW: Fee - Plans 90% (4 trs). Auth Rec'd 5/10/22. 4/4 apprs made & apprvd. 4 options & 4 paid.
UTIL: UFI 8/19/21; Plans to 4 utils 1/14/22; Plans to 1 add'l utility 4/11/23, 5/5 ests rec'd, 5/5 WO issued, 5/5 adj complete. Funds Apprvd 8/31/21. Utilities complete.
BR: (CMW) RCBC Plans complete 6/29/23.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

061262 Benton – Pulaski Co. Line (Widening) P.E. — Hwy. 5

(Saline) (APHN) (Urban Principal Arterial)

TYPE WORK: Project development to widen to 4 lanes.
WORK ZONE POLICY: Significant.
FAP NUMBER: STPSC-9035(34)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 7/8/09.
GENERAL: 9,800-12,000 ADT.
ENV: RTA for 41 strs to SHPO 2/5/10, 3 strs det eligible for NRHP 2/24/10. Constraints to Planning 3/22/10. Coord from FHWA to 5 tribes 9/23/10. Planning Study meetings held on 12/14/10 & 12/4/12 in Bryant.
SUR: Aerial photo flown 6/17/09, 3/18/19. CSUR 100%. Photogrammetry 70% (to Planning CON 10/22/10).
PSUR: (34 Trs)
RDWY: WO issued to CON for conceptual design 12/1/10.
PLAN: To conduct study of needed improvements.
RAILROAD INFO: No RR involvement 1/3/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

Other Federal-Aid & State Jobs

061632 Hwy. 183 – Pulaski Co. Line (Widening) (Bryant) (S)

(Saline) (garver) (3.21 mi.) (APHN) (Urban Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	80%	45%	NA	100%	90%	HLD
TARGET DATE		Jul 20	Aug 24	Sep 24	Aug 20	Oct 27	Apr 28	**SCHEDULED DATE: 05-2027**			
END DATE		Aug 20	Aug 24	Aug 24	Oct 20			**STIP FFY: 2026**			

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement. $25M Raise Grant must be obligated by Sept. 2027.

TYPE WORK: Major widening & shared use path on north side w/ no bike lanes. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9061(15)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/4/19.

GENERAL: 9,800-12,000 ADT. Weaver-Bailey Contrs. Selected as CM.

ENV: ENV CON (Garver). Tribal consultation letters sent 2/4/20. ARS to SHPO 3/25/20, response 4/1/20. Ph. II VPI 7/1-7/23/21 w/ live meeting 7/8/21 5:30-6:30 @ https://www.ardot.gov/publicmeetings. CRS to SHPO 9/22/21, response 9/23/21. 2023 Bat Survey Results: No T&E species. Constraints to Rdwy 8/21/23. IOM request to TPP, ROW, RDWY 1/29/24. ARS Addendum to SHPO 2/21/24, response 3/6/24. CRS Report Addendum to SHPO 3/29/24, response 4/29/24. Draft EA in ID staff review. Draft EA to FHWA 5/10/24, apprvd 5/13/24. Loc & Des PH scheduled 6/18/24 @ First Baptist Church 6715 Hwy. 5, Bryant. EA to State Clearinghouse 5/30/24. FONSI to FHWA 8/15/24, apprvd 8/23/24. FONSI to State Clearinghouse 9/3/24. 2nd CRS Addendum to SHPO 9/24/24, response 10/16/24. ID Staff Recommendation apprvd Noise Wall 1/10/25.

LP: $25M awarded 2023 RAISE Grant must be obligated by 9/30/2027.

SUR: Photogrammetry under 061262. Aerial photo flown 01/20/20. Add'l picks available. Photogrammetry update 100%. CSUR 100%. U&D 100%. DSUR to Rdwy 8/24/20. Add'l DSUR req'd 3/9/21 to Rdwy 5/12/21. Add'l DSUR req'd 7/18/23 95%. UAV-LiDAR acquired 8/3/23. Add'l DSUR req'd 2/6/24 100% to Rdwy 3/4/24. Add'l DSUR req'd 7/3/24 to Rdwy, Alt Deliv. 8/9/24. Add'l DSUR req'd 9/30/24 to Alt. Deliv. 10/10/24. Add'l DSUR req'd 7/9/25 to Alt. Deliv. 8/4/25.

PSUR: 121 certs. PSUR to ROW 10/29/20. 60' existing row for corridor added 10/24/23. Add'l PSUR req'd 11/08/23 to ROW 11/16/23. Add'l PSUR req 3/26/24 to ROW 5/10/24, 5/16/24. Add'l PSUR req 6/3/24 to ROW 7/25/24. ROW staking (6x,7x,16x,32x,34x,47x,94x,123x & 125x) req 7/25/24. ROW staking req 8/6/24 to ROW 9/3/24. Add'l PSUR req 8/5/24 to ROW 8/29/24. Add'l PSUR req'd 10/16/24 to ROW/Alt. Del. 11/7/24. ROW staking (east of Bryant Pkwy) req'd 11/7/24 to Alt. Deliv. 12/13/24. Add'l PSUR (5 certs.) req'd 4/15/25. Add'l PSUR req'd 5/19/25 to ROW 6/10/25.

RDWY: (HL) No Floodplain SP req'd. Soil Survey, Traffic & TMs req 5/7/20. T.O. to CON 5/12/20. DSUR rec'd 8/24/20. Early Coord Meeting held 8/27/20. Des Criteria apprvd 1/15/21. 30% Plans rec'd from CON 1/26/21. Add'l Survey req 3/9/21. 30% Plans rev'd & ret'd to CON 3/26/21. 30% Signal Plans rec'd from CON 4/7/2021. 30% Plans rev'd & ret'd to CON 4/27/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 8/20/21. W.O. issued to CON 6/19/23. Traffic & TMs req 1/2/24. Add'l Survey req'd 2/6/24. Rev 45% Plans rec'd from CON 3/4/24. Rev 45% Plans rev'd & ret'd to CON 3/12/24. 60% Plans rec'd from CON 8/27/24. Loc & Des Doc apprv'd 9/10/24. Signal not warranted at Hwy. 5 and Main/Lowery Intersection. RUC req 10/30/24. 60% Plans rev'd & ret'd to Alt Del 5/27/25. PFI & TMP held 7/31/25. Rev ROW & UTIL reqm'ts to ROW 3/13/26 & 6/30/26. 90% Plans rec'd from Alt Del 4/13/26. 90% Plans rev'd & ret'd to Alt Del 4/29/26. VE completed 8/10/26.

ROW: Plans 80% (132 trs.). Auth Rec'd 9/18/24. 128/130 apprs made & apprvd. 85 Options 80 paid & 4 condemned - poss. date 10/29/2025 & 2 to be condemned. 1/10 RES, 8/19 BUS, & 11/10 PPO relos.

UTIL: AUI/UFI 8/24/21; Plans to 10 utils 10/2/24; Funds Apprvd 11/2/21. 8/8 ests rec'd; 1 Auth; 2 no involvement, 5/8 WO issued, 1/8 adj complete. First Elec, Salem Water Authority-no involvement; Comcast, Fidelity, MCI Comms-est rec'd; Summit, Windstream, AT&T, Entergy(D)-WO issued; City of Bryant-PE adj completed, Constr est rec'd, auth to bid

BR: 1/15/21 - Ext. of newer RCBC.

MAT: Soil Survey to Rdwy 9/9/2020.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (81); AR Senate (16)

061929 Hwy. 5 Ped. Impvts. (Pulaski Co.) (S) Hwy. 5

(Pulaski) (burns-mcd) (1.18 mi.) (APHN) (Urban Principal Arterial) /Safety/TAP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%		5%	75%			NA			
TARGET DATE	Apr 26	Mar 26	Mar 27	Jun 27	Apr 26	Feb 28	Oct 28	**SCHEDULED DATE: 06-2028**			
END DATE	Apr 26	Apr 26			Jun 26						

TYPE WORK: Pedestrian & ADA Safety Improvements including Shared-Use Path, Sidewalk and Pedestrian Hybrid Beacon (PHB).
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-VRU-9253(127)
BACKGROUND INFO: Project programmed on 9/16/25.
GENERAL: 16,000-23,000 ADT.
ENV: Env constraints to Rdwy 1/2/26.
LP: Potential Partnering Agreement to City 4/3/26. City will share 50% of the total Project cost.
SUR: Aerial photo flown 11/3/25. CSUR IP. Mobile LiDAR acquired 2/9/26. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 4/24/26.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 4/24/26.
PLAN: Scoping memo distributed 4/17/26
RAILROAD INFO: No RR involvement 9/18/25. Rev scope no RR involvement 4/20/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (77 & 79); AR Senate (15)

060906 Hwy. 89 – Greystone Blvd. (Cabot) (S) Hwy. 5

(Lonoke) (art) (2.22 mi.) (APHN) (Urban Principal Arterial) (4LG) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	90%	75%	90%	30%	20%	30%	30%	TBD
TARGET DATE		Dec 21	Aug 22	Apr 24		Jul 26	Apr 27	SCHEDULED DATE: 08-2028			
END DATE		Feb 22	Aug 23	Apr 24	Feb 22			STIP FFY: 2027			

TYPE WORK: Widen (4 lanes), shared use path, raised median, roundabout at Greystone Blvd.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0043(20)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/19/98. Project renamed on 4/29/21.
GENERAL: 17,000 ADT.
BRIDGE INFO: 05238 (86.24, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1968)
ENV: CE. Env constraints to RDWY 12/15/00. Env constraints to ROW & Rdwy 2/24/22. NA consultation letters to tribes 10/19/22. ARS to SHPO 2/28/23, response 3/14/23. PI held 5/16/23 from 4-7pm at New Life Church Cabot. PIF to SHPO 6/21/23, response 11/6/23. PI held 1/9/24 from 4-7pm at New Life Church Cabot. PIF addendum to SHPO 3/8/24, response 4/5/24. T3CE apprvd 4/4/24. 2024 Bat Survey Results: No T&E species. T3CE re-eval apprvd 8/20/25.
LP: The City is agreeable for the raised median. The Department will pay for a shared-use path.
SUR: Aerial photo flown 3/16/98 & 3/21/98, 1/19/99, 9/29/20. DSUR original completion date 11/1/03. Photogrammetry 100%. UAV-LiDAR acquired 7/7/21. Feature extraction 100%. Add'l DSUR (new house) rqd 4/28/25 to ROW/Rdwy 5/9/25. Add'l DSUR rqd 5/20/25 to Rdwy 6/18/25.
DSUR: DSUR update will be rqd. NTP to Con 10/14/21. DSUR to Rdwy 2/11/22.
PSUR: 45 certs. PSUR to ROW 2/1/22. Add'l PSUR rqd 11/29/23. Rev PSUR rqd 4/5/24 to ROW 4/17/24. ROW staking rqd 9/2/24 to ROW 9/20/24. Add'l PSUR (4 certs) rqd 12/3/24 to ROW 12/10/24. Rev PSUR (1 tract) rqd 1/7/25 to ROW 2/18/25. Rev PSUR (1 cert.) req'd 4/23/25 IP. ROW re-stake (multiple tracts) req'd 6/9/25 to ROW 6/30/25. ROW re-stake (Tr. 48 to ROW 7/28/25. Rev. PSUR req'd 2/26/26 IP.
RDWY: (TW) Floodplain SP reqd. Prelim prints to ROW & Env 11/28/00. DSUR rec'd by Rdwy 11/24/03. Traffic, TMs & MAT req 2/2/22. DSUR rec'd 2/9/22. Early Coord Meeting held 2/22/22. Signal not warranted @ Hwy. 5 & Justice Rd./Quail Trl, Pride Gap Rd./Wildwood Dr. inters. Signal Warranted @ Hwy. 5/Mountain Springs Rd. inters. HYD anal complete to BR 7/5/22. Prelim Layouts to ROW & ENV 9/9/22. DDD apprvd 2/2/23. RDWY Info to ENV 4/5/23. Prelim req to BR 4/24/23. SS req 5/19/23. RAB lighting & signing req to Maint 7/20/23. ROW rqmts to ROW 8/1/23. UTIL rqmts to ROW 9/1/23. SS rec'd 3/11/24. Rev Rdwy Info to ENV 3/28/24. Rev DDD apprvd 4/4/24 & 2/25/25. Rev ROW & UTIL rqmts to ROW 4/1/24, 2/13/25, 4/18/25, & 6/30/26. Lighting Maint Agreement rec'd 11/20/25.
ROW: Fee - Plans 90% (54 trs.) Auth Rec'd 4/30/24. 53/54 apprs made & apprvd; 46 options & 45 paid; 1 condemned - poss. date 10/31/25; 3/3 PPO relos, 0/1 Bus relos, 3/3 PPO relos
UTIL: AUI 4/17/24, UFI 8/25/21. Plans to 5 utils 9/5/23, Rev plans 4/1/24. Funds Apprvd 6/2/23. 3/4 est rec'd, 2 no involvement, 2/4 WO issued, 1/4 adj complet. MidAR Public Water,Brightspeed-no involvement; Cabot Wastewater-PE adj complete, Constr auth to bid; Windstream-est rec'd; First Elec-WO issued; Suddenlink-pending proposal
BR: (JYP) Layout 85%. Prelim. Info to Env. 7/10/24.
MAT: SS to RDWY 5/22/01. SS % AC to Rdwy 2/7/22. Rev SS 3/7/24
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (69 & 70); AR Senate (11)

050514 Sugarloaf Creek Str. & Apprs. (S) Hwy. 5

(Stone) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%		10%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Dec 25			Mar 26			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0069(27)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,600 ADT.
BRIDGE INFO: 05302 (81.22, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1971)
ENV: Env constraints to Rdwy 7/1/26. Tribal consultation sent 10/9/26.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 12/17/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: NTP to Con 8/25/25. U&D 100%. DSUR to Rdwy 12/10/25.
PSUR: 9 certs. NTP to Con 11/5/25.
RDWY: (MH) No Floodplain SP req'd. ADT & Traffic req 2/10/26. Early Coord Meeting held 4/16/26. Prelim Layouts to ROW & ENV 8/14/26. Materials req 8/14/26.
UTIL: AUI 7/22/25, UFI 8/20/26. Funds Apprvd 5/28/2026. 1 no involvement. Brightspeed-no involvement. North AR Elec-pending proposal
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

070508 Freeo Creek & Relief Strs. & Apprs. (S) Hwy. 7

(Ouachita) (m.baker) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Jun 20	Jun 21	Feb 21	Jul 20	Aug 23	Feb 25	SCHEDULED DATE: 2030			
END DATE		Aug 20	Jun 21	Jan 21	Sep 20	Nov 23	Dec 24	STIP FFY: 2025			

TYPE WORK: Replace 4 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0052(25)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 730 ADT.
BRIDGE INFO: M0162 (49.84, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1956); M0163 (43.91, Br. Repl., P0, Deck 7, Super. 5, Sub. 5, 1954); M0164 (33.16, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1954); M0165 (44.03, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1955)
ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. ARS to SHPO 7/10/19; response 7/10/19. PIF to SHPO 11/19/20, response 11/25/20. T3-CE apprvd 1/4/21. NWP req to USACE 5/2/22, issued 9/20/23. 2024 Acoustic Bat Survey Results: PESU likely.
SUR: Aerial photo flown 3/23/15, 1/20/19. CSUR 100%. NTP to CON 12/02/19. Con delayed due to prolonged high water. 6/22/20 Con IP. DSUR to Rdwy 8/17/20.
PSUR: Existing ROW to ROW 9/14/20. ROW staking req'd 5/20/22 to ROW 6/16/22. ROW re-stake (trs 6 & 11) req'd 11/17/22 to ROW 12/28/22.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O. to CON 2/28/20. DSUR rec'd 8/17/20. Des Criteria apprv'd 10/19/20. Early Coord Meeting held 12/8/20. 30% Plans rec'd from CON 12/23/20. Loc & Des Doc apprvd 1/5/21. 30% Plans rev'd & ret'd to CON 3/19/21. 60% Plans rec'd from CON 6/4/21. Field Insp held 6/14//21. 60% Plans rev'd & ret'd to CON 6/15/21. RDWY Info to ENV 6/17/21. Rev 60% Plans rec'd from CON 6/30/21. ROW & UTIL reqmts to ROW 6/30/21. Rev 60% Plans rev'd & ret'd to CON 7/23/21. 90% Plans rec'd from CON. 4/20/23. 90% Plans to EST 4/21/23. FFI held 4/21/23. Plans cert. by CON 5/4/23. 90% Plans rev'd & ret'd to CON 7/7/23. 100% Plans rec'd from CON 2/9/24. 100% Plans to EST 4/18/24. Rev Final Plans to EST 6/10/24 & 8/2/24. Interim Est to PM 11/8/24. TMP Meeting held 11/25/24. Soil Survey req 4/21/25.
ROW: C.O. By ARDOT Plans 90% (13 Trs). Rec'd initial auth 9/24/21. 13/13 apprs made & apprvd; 12 options & 12 paid & 1 condemned. C.O. filed 11/14/23.
UTIL: AUI 1/21/20, UFI 7/15/21; Plans to 3 utils 10/21/21; Plans to 1 add'l utility 10/13/23; 4/4 est rec'd., 3/3 WO issued, 3/3 adj complete. All adjustments complete.
BR: (SWP) Layout 95%. Rec'd. 90% Plans 4/12/23. 90% Br. Plans to Garver for QA 6/12/23. Garver QA comments to Cons. 8/7/23. Rec'd. Final Plans 2/9/24.
MAT: Soil Survey %AC to Rdwy 10/28/19.
RAILROAD INFO: No RR involvement 4/22/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

Other Federal-Aid & State Jobs

012422 Hwy. 283 – S. of Garland Co. Line (Sel. Secs.) (S) — Hwy. 7

(Clark & Hot Spring) (art) (17.74 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%				NA	TBD	NA	
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Passing Lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-1030(4)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 5,400-6,700 ADT.
SUR: Some DSUR under 012275, 061309, 061440. Aerial photo flown 2/28/23.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061922 Hwys. 7 & 70B Ped. Impvts. (Garland Co.) (S) — Hwys. 7 & 70

(Garland) (burns-mcd) (2.8 mi.) (NHS) (Urban Principal Arterial) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	NA	NA	NA		100%	
TARGET DATE	Nov 25	Mar 26	Apr 26		Feb 26			SCHEDULED DATE: 11-2026 ADVERTISED			
END DATE	Jan 26	May 26	Jul 26	Jul 26	Jun 26						

TYPE WORK: Pedestrian & ADA Safety Improvements including Crosswalks, Pedestrian Lighting, Rectangular Rapid Flashing Beacons (RRFBs), Pedestrian Hybrid Beacon (PHBs), Raised Refuge Islands & Signal Modifications.
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: VRU-9210(58)
BACKGROUND INFO: Project programmed on 9/16/25.
GENERAL: 11,000-27,000 ADT.
ENV: Letter to SHPO 6/30/26, response 7/10/26. PCE apprvd 7/10/26. Tribal consultation sent 7/17/26.
SUR: Aerial photo flown 11/3/25. CSUR 100% (GPS ctl only). Mobile LiDAR acquired 1/15/26. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%.
PSUR: Existing ROW to ROW 6/12/26.
RDWY: (HL) Floodplain SP req'd. ADT req 4/6/26. DSUR rec'd 5/14/26. 60% Plans rec'd from CON 6/5/26. 60% Plans rev'd & ret'd to CON 7/7/26. UTIL reqm'ts to ROW 7/7/26. PFI & TMP held 8/6/26. 100% Plans rec'd from CON 9/3/26. Plans to EST 9/4/26. FFI req 9/4/26. 100% Plans rev'd & ret'd to CON 9/10/26. Rev 100% Plans rec'd from CON 9/11/26.
RAILROAD INFO: RR Involvement: AKMD DOT# 437943U depending on scope SP or SP/C&M rqd 9/18/25. Scope review no RR involvement 11/20/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 91); AR Senate (6)

Other Federal-Aid & State Jobs

080675 Hwy. 7 Impvts. (Dardanelle) (S) — Hwy. 7

(Yell) (urb) (0.62 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	75%	10%	15%	NA	100%	30%	
TARGET DATE		Oct 22	Oct 26	Apr 27	Nov 22	Jan 28	Oct 28	**SCHEDULED DATE: 09-2029**			
END DATE		Nov 22			Jul 22			**STIP FFY: 2026**			

TYPE WORK: Minor Widening to increase travel lanes to 11' & CTL to 12', intersection impvts., sidewalks & drainage impvts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0075(53)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/31/25.
GENERAL: 27,000 ADT. Project programmed by Commission Minute Order 2021-020.
ENV: (old scope) ARS to SHPO 8/2/22, response 8/19/22. Env constraints to ROW & RDWY 9/2/22. NA consultation letters to Tribes 8/14/23. PI meeting Dec 7, 2023 4-7pm @ Dardanelle Community Center, 2059 State Hwy. 22, Dardanelle. PIF to SHPO 3/1/24, response 4/1/24. T1CE apprvd 8/13/24. (new scope) PI meeting 10/20/26 4:30-6:30 pm @ Dardanelle Community Center, 2011 State Hwy. 22 West, Dardanelle. CSRS request to ROW 9/4/26.
SUR: Aerial photo 3/4/21. CSUR 100%. UAV-LiDAR acquired 2/8/22. Feature Extraction 100%. DSUR to Rdwy 11/4/22. Add'l DSUR (Hydraulics) req'd 12/19/22 to Rdwy 2/7/23. Add'l DSUR (Hwy. 7 for RAISE grant) rqd 2/22/23. Add'l UAV-LiDAR acquired 4/24/23. Add'l Feature extraction 100%.
DSUR: NTP to Con 8/24/22. U&D 100%. Add'l U&D 100%. Add'l DSUR to Rdwy 8/11/23.
PSUR: PSUR to ROW 7/28/22. 32 add'l certs 5/5/23. 45 certs total. Add'l PSUR to ROW 9/20/23.
RDWY: (HL) Floodplain SP req'd. Traf, TMs & MAT req 2/9/22. DSUR rec'd 11/4/22. Add'l Survey req 12/19/22. Add's Survey rec'd 2/7/23. Early Coord Meeting held 4/5/23. FWD & Soil Survey req 4/25/23. Prelim Layouts to ROW & ENV 4/25/23. T.O. to CON 6/6/23. 30% Plans rec'd from CON 7/25/23. RAB Lighting & Signing req to Maint 8/10/23. Add'l Survey rec'd 8/11/23. 30% Plans rev'd & ret'd to CON 8/23/23. PFI held 12/7/23. 60% Plans rec'd from CON 11/27/23. RUC req 4/10/24. Rev 60% Plans rec'd from CON 7/12/24. Add'l Survey rec'd 7/19/24. ROW & UTIL reqm'ts to ROW 7/24/24. RDWY Info to ENV 7/31/24. Traffic & TMs req 5/21/25. Early Coord Meeting held 7/8/25. Soil Survey & FWD req 8/1/25. Prelim Layouts to ROW & ENV 8/1/25. Add'l Survey req 8/20/26.
ROW: FEE - Plans 50% (19 trs). Auth Rec'd 9/5/24.
UTIL: AUI 5/25/21, UFI 5/5/24; Plans to 7 utils 7/25/24. Funds Apprd 6/13/24. Per Mike Fugett - Stop all work on project 8/27/24
MAT: Soil Survey % AC to Rdwy 2/14/2022. Add'l SS 3/25/24
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

090157 Pope Co. Line – Harrison (Passing Lanes) P.E. — Hwy. 7

(Boone & Newton) (APHN) (Minor Arterial)

TYPE WORK: Passing Lanes
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 8/23/02.
GENERAL: 720-9,000 ADT.
ENV: PI to be scheduled.
SUR: Aerial photo flown 1/6/26.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (24 & 28)

Other Federal-Aid & State Jobs

090246 Lurton – North & South (Passing Lanes) (S)

(Newton) (col) (3.4 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		50%		35%	75%			NA	TBD		TBD
TARGET DATE											
END DATE					Jun 26						

TYPE WORK: Passing Lanes: 2 NB & 1 SB
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0051(33)
BACKGROUND INFO: Project programmed on 10/4/07.
GENERAL: 740-890 ADT.
ENV: Ozark National Forest involved. PI to be scheduled. RTA for 32 properties to SHPO 3/11/14, 2 eligible 3/13/14.
SUR: Aerial photo flown 01/02/08, 1/6/26. 07/2025 CSUR update 100%. Mobile LiDAR acquired 2/18/26. Feature extraction 55%. Plan mapping 95%.
PSUR: 61 certs. NTP to Con 11/6/25. PSUR to ROW 6/2/26.
RDWY: (ND) No Floodplain SP req'd.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

090247 Cross Roads – North & South (Passing Lanes) (S)

(Newton) (art) (2.45 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		12%		35%				NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 2 NB
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0051(34)
BACKGROUND INFO: Project programmed on 10/4/07.
GENERAL: 1,000 ADT.
ENV: Ozark National Forest involved. PI to be scheduled. RTA for 9 structures to SHPO 3/12/14, 1 eligible 3/13/14.
SUR: Aerial photo flown 01/02/08.
DSUR: CSUR 20%.
RDWY: (TW) No Floodplain SP req'd. Avg Running Speed rec'd 5/20/25.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

Other Federal-Aid & State Jobs

090248 Hwy. 374 – North & South (Passing Lanes) (S)

(Newton) (fre) (2.4 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		12%		25%				NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 1 NB & 1 SB
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0051(35)
BACKGROUND INFO: Project programmed on 10/4/07.
GENERAL: 1,200-1,700 ADT.
ENV: PI to be scheduled. RTA for 19 properties to SHPO 3/18/14, none eligible 3/19/14.
SUR: Aerial photo flown 01/02/08.
DSUR: CSUR 20%.
RDWY: (MH) No Floodplain SP req'd. Avg Running Speed req 5/28/25.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (27); AR Senate (28)

090249 Buffalo River – Harrison (Passing Lanes) (S)

(Newton & Boone) (urb) (2.8 mi.) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		10%		40%				NA	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Passing Lanes: 1 NB & 1 SB
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0551(155)
BACKGROUND INFO: Project programmed on 10/4/07.
GENERAL: 2,800-4,400 ADT.
ENV: PI to be scheduled. RTA for 17 properties to SHPO 4/14/14, 1 property on NRHP 4/16/14.
SUR: -
DSUR: Aerial photo flown 01/02/08.
RDWY: (HL) Floodplain SP req'd. Avg Running Speed req 5/29/25.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (24 & 28)

Other Federal-Aid & State Jobs

040924 Rock Creek Str. & Apprs. (S) Hwy. 8

(Polk) (crafton-tull) (0.42 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	95%	60%	99%	100%	NA	
TARGET DATE		Nov 23	May 24	Mar 25	Dec 23	Dec 25	Sep 26	**SCHEDULED DATE: 2030**			
END DATE		Jan 24	Dec 24	Mar 25	Jan 24			**STIP FFY: 2026**			

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0057(31)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/19/22.
GENERAL: 1,900 ADT.
BRIDGE INFO: 02242 (64.97, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1951)
ENV: NA consultation letters to Tribes 2/27/23. ARS to SHPO 3/1/23, response 3/16/23. Env constraints to Rdwy 3/27/24. PIF to SHPO 11/18/24, response 12/17/24. T1CE apprvd 3/25/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. NW14 permit to USACE 11/26/25.
SUR: Aerial photo flown 2/28/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/4/24.
PSUR: Existing ROW to ROW 1/5/24. PSUR req'd 1/7/24 to ROW 2/28/25. 15 certs. Rev. PSUR (cert 4) req'd 6/10/25 to ROW 6/11/25. ROW staking (tract 4) req'd 1/20/26.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & Mat req 1/31/24. NTP & T.O. to CON 2/23/24. Hyd Anal complete to BR 3/18/24. Early Coord Meeting held 3/26/24. 30% Plans rec'd from CON 3/29/24. PFI held 4/25/24. DDD apprv'd 7/26/24. Rev 60% Plans rec'd from CON 10/25/24. 60% Plans rev'd & ret'd to CON 12/6/24. Rev 60% Plans rec'd from CON 12/19/24. ROW & UTIL reqm'ts to ROW 12/19/24. RDWY Info to ENV 3/4/25.
ROW: FEE - Plans 90% (10 trs). Auth Rec'd 4/28/25. 10/10 apprs made & apprvd; 8 options & 8 paid. 1/1 PPO relo moved.
UTIL: AUI 8/31/23, UFI 4/25/24. Plans to 4 utils 1/30/25. Funds Apprvd 5/13/24. 3/4 ests rec'd, 1 no adj; 2/3 WO issued, 2/3 adj complete. Rich Mountain Electric-no adj; AT&T-est rec'd(ROW HOLD); Freedom Water-PE adj complete, Constr WO issued; Summit-adj complete
BR: (TMG) Layout 99%. Rec'd. 90% Plans 11/13/25. Ret'd. comments 90% Plans 12/8/25. Final Info. to Env. Jan. 2026.
MAT: SI to Bridge 8/21/2025.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

Other Federal-Aid & State Jobs

080503 Collier & Smith Creeks Strs. & Apprs. (S) Hwy. 8

(Montgomery) (craft-tull) (0.7 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	40%	100%	TBD	NA	NA
TARGET DATE		Apr 18	May 19	Jul 19	Jun 18	Apr 25	Oct 25				
END DATE		Oct 17	Nov 19	Mar 20	Nov 18	Apr 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 Bridge & 1 bridge with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0049(17)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 11/23/16.
GENERAL: 3,000 ADT.
BRIDGE INFO: 02707 (46.91, Br. Repl., P1, Deck 6, Super. 6, Sub. 7, Hist., 1951); 02708 (63.46, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1951)
ENV: Hist BR process reqd. Tribal consultation sent 3/22/17. RTA for 2 strs to SHPO 4/27/17; conc 5/1/17; 1 str eligible 1/8/18. IWQ Cert rqd. Constraints to RDWY & BR 12/19/17. SHPO conc w/ marketing exemption for HB 2/8/18. HB MOA to FHWA 6/29/18; apprvd 7/20/18. PIF to SHPO 9/11/19; response 10/22/19. T3-CE apprvd 3/5/20. Rev Constraints to RDWY & BR 7/1/20. NW23 permit req to USACE 8/27/20. IWQ cert issued 10/29/20.
SUR: Aerial photo flown 1/12/16. CSUR 100%. DSUR 100% to Rdwy 10/25/17. Bridge scan 100%. Add'l DSUR req'd 4/24/19 100% to Rdwy 5/17/19.
PSUR: 17 certs. PSUR to ROW 11/1/18. Rev. PSUR req'd 01/03/20, to ROW 01/23/20. ROW staking req'd 8/22/21.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 10/25/17. T.O. to CON 5/10/18. Kick Off Meeting held 5/24/18. Traffic req 6/22/18. Des Criteria apprv'd 8/20/18. 30% Plans rec'd from CON 2/14/19. Add'l Survey req 4/12/19. 30% Plans rev'd & ret'd to CON 4/15/19. 60% Plans rec'd from CON 8/23/19. 60% Plans rev'd & ret'd to CON 10/2/19. RDWY Info to ENV 10/2/19. Rev 60% Plans rec'd from CON 10/28/19 & 1/24/20. ROW & UTIL req'mts to ROW 11/1/19. 60% Plans to RR Coord 11/12/19. Rev 60% Plans rev'd & ret'd to CON 11/22/19 & 2/11/20. Rev ROW & UTIL req'mts to ROW 2/6/20. Loc & Des Doc apprv'd 3/6/20. FI held 6/30/20. Rev ROW & UTIL req'mts to ROW 7/20/20. 90% Plans rec'd from CON 8/10/20. Plans cert by CON 8/10/20. FI held 8/14/20. Plans to EST 8/11/20. 90% Plans rev'd & ret'd to CON 8/18/20. Final Plans rec'd from CON 1/1/21. Rev Final Plans rec'd 2/4/21.
ROW: Plans 90% (6 trs). Auth Rec'd 8/5/20.7/7 apprs made & apprvd. 7 options & 6 paid. (Tr. 5 deleted)
UTIL: AUI 11/18/16, UFI 5/9/19; Plans to 4 utils 11/7/19, 2/11/20, 3/4 ests rec'd, 1/3 WO issued, 1 adj complete, 1 no adj. Fund Apprd 9/9/19.
CenterPoint-no adj; Windstream-non-reimbursable; City of Norman(PE & constr)-pending proposal; Entergy-adj complete
BR: (JYP) 1 Br. & 1 RCBC. Layout 100%. HBAC Recom. IOM to FHWA for conc 4/3/18. HBAC Demo. Recom. Apv'd. 4/16/18. Rec'd. 90% plans 8/11/20 & 1/1/21. Ret'd. comments 90% plans 11/12/20. Final plans Rec'd. 2/4/21.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

070512 Moro Creek & Relief Strs. & Apprs. (S) Hwy. 8

(Calhoun & Cleveland) (urb) (1.03 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	75%	100%	100%	50%	100%	NA	NA
TARGET DATE		Apr 19	Aug 23	Aug 23		Oct 24	Jun 25	STIP FFY: 2026			
END DATE		Apr 19	Aug 23	Jan 24	May 19	Dec 24	Oct 25				

TYPE WORK: Replace 2 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0013(22)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/6/19.
GENERAL: 1,500 ADT.
BRIDGE INFO: 02180 (65.77, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1941); 02181 (57.48, Br. Repl., P3, SD, Deck 4, Super. 3, Sub. 6, 1941)
ENV: EPD. Constraints to BR, RDWY & SUR 3/26/19. Tribal coord letters sent 5/20/19. ARS to SHPO 5/23/19; response 5/30/19; addendum to SHPO 9/19/19; response 9/23/19. Tribal coord letters sent 9/23/19. PIF to SHPO 9/11/23, response 10/17/23. T3CE apprvd 1/2/24. NW23 permit req to USACE 10/10/24. 2024 Bat Survey Results: PESU captured.
SUR: CSUR 100%. Aerial photo flown 1/28/19. DSUR 100% to Rdwy 4/18/19. Add'l DSUR req'd 9/13/19, 100% to Rdwy 10/25/19.
PSUR: 5 certs. PSUR to ROW 5/9/19. One add'l tract (cert 5) req'd 1/26/24.
RDWY: (HL) No Floodplain SP reqd. DSUR rec'd 4/18/19. Traffic & MAT req 5/13/19. Early Coord Meeting held 5/15/19. Add'l Survey req 9/13/19. Prelim Layouts to ROW & ENV 9/13/19. Soil Survey req 9/13/19. Hyd Anal complete to BR 9/24/19. DDD apprvd 4/7/23. Prelim BR Info req 5/2/23. RDWY Info to ENV 8/4/23. ROW & UTIL reqmts to ROW 8/9/23.
ROW: Fee - Plans 90% (3 trs), Initial Auth Rec'd 1/9/24. 3/3 apprs made & apprvd; 3 options & 3 paid.
UTIL: UFI 8/2/19, AUI 4/17/19. Plans to 2 utils 8/11/23, 2/2 est rec'd, 2/2 WO issued, 2/2 adj complete. Funds Apprvd 10/28/21. All adjustments complete.
BR: (CMW) Layout 90%. Prelim Info to Env. 5/20/24.
MAT: SS to Rdwy 5/15/19. Add'l SS to Rdwy 2/6/20. SI to BR 10/21/24
RAILROAD INFO: No RR involvement 6/27/24
SIR: STIP Traffic data sent to ENV on 1/7/19. Traffic data sent to RDWY on 5/14/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

070592 Hwys. 9/128 Y-Inters. Safety Impvts. (Dallas Co.) (S) Hwys. 9 & 128

(Dallas) (fisher-arnold) (Non-APHN) (Major Collector) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%	100%	95%	100%	75%	40%	45%	NA	100%	NA	
TARGET DATE			Sep 25	Mar 26		Jul 27	Feb 28	SCHEDULED DATE: 05-2028			
END DATE	Aug 23	Mar 21	Sep 25	Mar 26	Mar 24			STIP FFY: 2027			

TYPE WORK: Improve Y- intersection to include channelization.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-0020(31)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 10/2/23.
GENERAL: 680-2,100 ADT. Broken out of Job 012384.
ENV: Tribal consultation letters 6/5/24. ARS to SHPO 6/26/24, response 7/8/24. PI meeting 10/29/24 4:30-6:30 pm @ Holly Springs Baptist Church, 168 AR-9, Sparkman. PIF to SHPO 10/7/24, apprvd 11/4/24. ARS addendum sent 11/3/25, response 11/14/25. Rescheduled PI meeting 2/26/26 (originally 1/27/26) 4:30-6:30 pm @ Holly Springs Baptist Church, 168 AR-9, Sparkman. PCE apprvd 3/26/26. CR memo to file 4/3/26.
SUR: -
DSUR: DSUR under 012384. Add'l DSUR req'd 1/24/25 to Rdwy 3/6/25.
PSUR: 1 cert req'd 12/15/23. PSUR to ROW 3/12/24 (existing ROW only). PSUR req'd 10/13/25 to ROW 3/3/26. Add'l PSUR req'd 3/27/26 65%. PSUR to ROW 4/20/26.
RDWY: (MH) T.O. to CON 3/21/24. Traffic & Materials req 4/11/24. Add'l Survey req 1/24/25. 30% Plans rec'd from CON 4/2/25. 30% Plans rev'd & ret'd to CON 4/9/25. Soil Survey req 5/20/25. 60% Plans rec'd from CON 8/7/25. 60% Plans rev'd & ret'd to CON 8/13/25. Rev 60% Plans rec'd from CON 9/3/25. ROW & UTIL reqm'ts to ROW 9/12/25. PFI & TMP held 9/30/25. 90% Plans rec'd from Con 11/10/25. 90% Plans to EST 11/10/25. 90% Plans rev'd & ret'd to CON 12/02/25. Interim Est to PM 5/18/26.
ROW: FEE - Plans 80% (Est 2 trs). Auth Rec'd 5/29/26.; 2/2 Apprs made & apprv'd; 0/1 PPO relo
UTIL: AUI/UFI 10/29/24; Plans to 3 utils 12/16/25. Rev plans to utils 3/16/26. Funds Apprvd 11/25/25. 2/3 est rec'd, 1 no adjustment, 1/3 WO issued. Ouachita Elec-no adj; Windstream-WO issued
MAT: SS to RDWY 10-14-26
RAILROAD INFO: No RR Involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

050513 Brushy Creek Str. & Apprs. (S) — Hwy. 9

(Stone) (fre) (Non-APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Aug 25			Feb 26			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0069(26)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,100 ADT.
BRIDGE INFO: 03666 (63.02, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1963)
ENV: Tribal consultation sent 4/8/26.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 3/13/25. CSUR 100%. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/25/25.
PSUR: 5 certs. PSUR to ROW 2/24/26.
RDWY: (MH) No Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/16/26. Materials req 7/31/26. Prelim Layouts to ROW & ENV 7/31/26. Rev Prelim Layouts to ROW & ENV 10/12/26. Rev Materials req 10/12/26.
UTIL: AUI 7/22/25. Funds Apprvd 5/28/2026.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

040762 Greenwood Bypass P.E. — Hwy. 10

(Sebastian) (art) (2.76 mi.) (APHN) (Urban Minor Arterial) /NHPP/State/

TYPE WORK: Environmental Study
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0065(63)
BACKGROUND INFO: Project programmed on 8/28/18.
GENERAL: 3,300-4,800 ADT.
ENV: ARS to SHPO 10/2/19; response 10/3/19. Constraints to Rdwy 2/5/20. ARS addendum to SHPO 8/10/20. Ph III PI held 4/21/22 4-7p @ Greenwood First Baptist Church, Greenwood Ar. w/ web comment for availability 4/21-5/6/21. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. LOP to COE 8/25/23.
LP: Partnering agreement with City executed 8/10/20. Supplemental AOU executed 7/25/22.
SUR: CSUR 100%. Aerial photo flown 9/16/19, 12/19/19. DSUR 70% to Rdwy 12/13/19. Add'l DSUR req'd 7-21-21 100% to Rdwy 9/8/21. Add'l DSUR (Coker Rd.) req'd 9/15/21 to Rdwy 10/19/21.
PSUR: Add'l PSUR (3 trs) to ROW 4/27/23.
RDWY: Floodplain SP req'd. Partial DSUR rec'd 12/13/19. DSUR rec'd 6/8/20. Disposition of comments to Env 6/5/23.
ROW: ROW acquisition under 040861 & 040862.
UTIL: AUI 9/6/19, UFI 9/21/21. Funds Apprvd 6/2/22. 5/8 est recd, 1 WO issued, 1/8 adj complete. AR OK Gas, Cox Comm, Lumen-est rec'd; City of Greenwood-auth to bid; Dobson Fiber-adj complete; AR Valley Elec, James Fork Water, Southwestern Elec Power-pending proposal
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

Other Federal-Aid & State Jobs

040862 Hwy. 71 – Coker St. (Widening) (Greenwood) (S)

(Sebastian) (art) (1.8 mi.) (APHN) (Urban Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	75%	15%	NA	100%	30%	
TARGET DATE		Jun 20	Jul 22	Jan 23	May 20	Dec 26	Apr 27	STIP FFY: 2026			
END DATE		Jun 20	Dec 22	Jun 23	May 20						

TYPE WORK: Major widening. (2 to 5 lanes)
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-9177(11)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/10/21.
GENERAL: 3,300-4,800 ADT.
ENV: Env under Job 040762. Tribal consultation letters sent 9/13/21. PIF to SHPO 4/5/22, response 4/8/22. PI meeting held 4/21/22 4-7pm @ Greenwood First Baptist Church 19 N. Adair Street Greenwood, AR. EA apprvd 2/8/23. Loc & Design PH held 4/20/23 from 4-7pm at Greenwood First Baptist Church in Greenwood. FONSI apprvd 6/28/23. Std Ind 404 permit app to USACE 8/25/23, issued 2/6/24.
LP: Partnering project w/ City of Greenwood. City to commit to paying 20% of construction costs (up to $5M for Jobs 040861 & 040862 combined). Upon completion, City to take ownership Hwy. 10 between Bass St. & Elm St. & the portion of Hwy. 10 Spur between Hwy. 10 & Hwy. 71. Resolution executed 4/6/20. Partnering agreement executed 8/10/20. Supplemental Agreement executed 7/26/22.
SUR: DSUR/PSUR under 040762. Pics tied. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 6/8/20. Add'l DSUR rqd 7/21/21 50%. Add'l DSUR rqd 9/27/24 IP to ROW 10/14/24.
PSUR: DSUR/PSUR under 040762. 84 certs. PSUR to ROW 5/1/20. Add'l PSUR to ROW 11/15/23. ROW staking rqd 1/17/25 to ROW 1/24/25. Add'l PSUR (3 certs.) req'd 1/30/25, 2/12/25 to ROW 3/5/25. Rev PSUR rqd 4/10/25 to ROW 4/25/25.
RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 6/8/20. Traffic & FWD req 6/15/21. Mat req 7/6/21. Prelim Layouts to ROW & ENV 9/8/21. Soil Survey req 9/24/21. Early Coord Meeting held 10/7/21. Signal Not-Warranted at Hwy. 10/Coker St. inters. DDD apprvd 11/28/22. ROW & Util to ROW 12/15/22. RDWY Info to ENV 2/27/23. PI meeting held 4/20/23. FI held 5/10/23. Add'd Survey rec'd 10/14/24 & 5/5/25.
ROW: FEE - Plans at 80% (70 trs) Auth Rec'd 6/3/24. 4 Deleted. 66/66 apprs made & apprvd; 49 options & 46 paid; 5 condemned - Poss'd 3/16/26 & 3 to be condemned. 2/5 Res, 0/3 Bus, & 2/3 PPO relos
UTIL: AUI 9/06/19, UFI 9/6/21, Plans to 8 utils 10/29/24, Funds Apprvd 6/23/22. 4/7 est rec'd, 1/7 WO issued. Brightspeed, Dobson Fiber, Southwestern Elec Power Co.-est rec'd; James Fork Water-WO issued;
MAT: Soil Survey Pvmt Soundings to Rdwy 10/28/21. Add'l Pvmt Soundings to Rdwy 12/16/21.
RAILROAD INFO: No RR Involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

061342 Hwy. 10 Improvements (LR) P.E. Hwy. 10

(Pulaski) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9253(66)
BACKGROUND INFO: Project programmed on 12/9/09. Scope changed on 10/10/11.
ENV: PI held for planning study 11/16/11. RTA for 32 strs from Ferndale to Taylor Loop Rd. to SHPO 12/1/11, 2 strs declared eligible 12/21/11. Constraints to Planning 5/18/12. Public officials & PI meetings held 4/18/13 in Little Rock.
PLAN: Corridor Congestion Study adopted
LEGISLATIVE DISTRICTS: US House (2); AR House (74, 75, 76, & 78); AR Senate (14 & 17)

Other Federal-Aid & State Jobs

061382 Taylor Loop Rd. – Pleasant Ridge Rd. (S)

(Pulaski) (fre) (2.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	90%	75%	75%	25%	RCB	5%	30%	RQD
TARGET DATE		Oct 17	Jul 21	Oct 22	Dec 17	Aug 26	Feb 28	STIP FFY: 2028			
END DATE		Oct 17	Jul 21	Mar 23	Dec 17						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major widening to 6 lanes w/ raised median

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9253(86)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/13/12. Project renamed on 10/29/14.

GENERAL: 31,000-36,000 ADT.

BRIDGE INFO: 05997 (84.63, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1985)

ENV: RTA for 25 strs set to SHPO 10/25/11 under 061342, no strs eligible 11/10/11. Initial consultation from FHWA to Osage, Keetowah, Quapaw, Tunica-Biloxi, Choctaw & Caddo 7/29/13. Constraints to BR & RDWY 2/28/19. PI meeting held Thursday 10/24/19 @ Christ the King Catholic Church (Family Life Center) 4000 N. Rodney Parham Rd., Little Rock. Pankey Neighborhood meeting held 11/17/19. Virtual/on-site Neighborhood meeting held 10/8/20. 2nd virtual/on-site Neighborhood meeting held in Pankey 4/13/21. PIF to SHPO 9/9/21, response 9/13/21. draft EA in ID staff review 6/22/22. Neighborhood Noise Meeting held 6/30/22 from 6-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd., Little Rock. EA apprvd by FHWA 7/22/22. Loc & Des PH held 10/20/22 4-7pm @ Christ the King Catholic Church Family Life Center 4000 N. Rodney Parham Rd. Little Rock, AR 72223. 4(f) letter to City 12/22/22. FONSI apprvd 3/23/23. Info meeting held 8/24/23 4-7pm @ Josephine Pankey Community Center, 13700 Cantrell Rd. Tribal consultation letters 3/15/24. PIF addendum to SHPO 4/24/24, response 5/14/24. Draft EA Re-eval to FHWA 11/21/25, apprvd 11/26/25.

SUR: Aerial photo flown 1/13/12, 1/30/24.

DSUR: CSUR 100%. Mobile LiDAR (data acquisition) & (feature extraction) 100%. DSUR data under 061342. Photogrammetry 100%. 70% DSUR to Rdwy 7/31/14. U&D 100%. DSUR to Rdwy 10/6/17. Add'l DSUR req'd 1/29/19 100% to Rdwy 3/01/19. Add'l DSUR req'd 1/27/21 100%. Add'l DSUR (waterline) to ROW 8/30/22. Add'l DSUR (CAW pot-holes) 50%. Add'l LiDAR acquired 11/15/23 to Rdwy 2/6/24. Add'l DSUR req'd 10/25/24 to Rdwy 11/21/24. Add'l DSUR (trs. 13,14,20,121,&122) req'd 1/2/24 to ROW 2/24/25.

PSUR: 158 certs. NTP to CON 8/3/17. PSUR to ROW 12/1/17. Add'l PSUR rqd 1/14/21 (34 certs) to ROW 4/19/22. ROW staking req'd 3/14/23 to ROW 4/13/23. ROW staking req'd 10/5/23 to ROW 10/26/23. ROW re-stake (1,15,16x,17-19,21,23-26,33,87,94,100) req 11/29/23 to ROW 12/13/23. Add'l PSUR (4 certs) rqd 12/7/23 to ROW 1/18/24. Add'l PSUR (5 certs) req'd 1/7/25 to ROW 1/7/25. ROW re-stake tracts 59E, 60, and 113S req'd 2/21/25 to ROW 3/13/25. ROW re-stake (Trs. 123E-130E) req'd 4/9/25 100%. ROW re-stake (Tr. 107) req'd 8/20/25 100%. Tr. 11 staking req'd 10/3/25 to ROW 10/7/25. ROW re-stake tracts 41,42,51-53,58,116, & 117 req'd 12/02/25. ROW re-stake (tr. 81E) req'd 1/13/26 to ROW 1/21/26. ROW re-stake (tr. 138E) req'd 4/10/26 to ROW 4/15/26.

RDWY: (MH) Floodplain SP req'd. DSUR rec'd 10/13/17. Add'l Survey req 1/28/19. Prelim Layouts to ROW & ENV 1/28/19. Traffic, TMs, FWDs & Soil Survey req 1/28/19. TMP Meeting held 11/7/19. Des Criteria apprvd 1/28/20. Hyd Anal complete to BR 12/4/20 & 10/29/25. Add'l Sur req 1/27/21. Rev Prelim Layouts to ROW 5/3/21. RDWY Info to ENV 7/30/21. ROW reqmts to ROW 7/30/21. UTIL reqmts to ROW 10/26/21. FI held 11/9/21. TO to CON 12/7/21. Loc & Des Doc apprv'd 6/22/23. Rev ROW & UTIL reqmts to ROW 6/17/22, 10/26/23, & 11/1/23. VE completed 3/25/24. Add'l Survey req 10/25/24. Rev ROW & UTIL reqm'ts to ROW 1/25/25.

ROW: Plans by Garver 90% (139 trs). Initial Auth Rec'd 5/9/23. 124/139 apprs made & 124/139 apprvd; 68 Options; 71 paid; 2 Donations; 28 condemned - poss. date 4/9/2026 & 8 to be Condemned. 1/2 Res, 0/1 Bus & 2/2 PPO relos.

UTIL: AUI 9/10/15, UFI 7/10/19; Plans to 10 utils 11/4/21; 5/10 est rec'd, 2/10 WO issued. Funds Apprvd 10/15/21. CenterPoint-est rec'd, Comcast, LR Water-est rec'd; Entergy, LR Water(PE)-WO issued; AT&T, Central AR Water, Lumen, MCI, Unite Private Network, Windstream-pending proposals

BR: (JYP) RCBC. Final Info. to Env. 10/31/25.

MAT: SS to Rdwy 7/22/19.

PLAN: Planning Study Complete (2013).

RAILROAD INFO: No RR involvement 1/3/24

SIR: Traffic data sent to RDWY 2/11/19. FWD to RDWY 3/1/19. TMs sent to RDWY 3/21/19.

LEGISLATIVE DISTRICTS: US House (2); AR House (74); AR Senate (14)

Other Federal-Aid & State Jobs

061906 Hwy. 10/Taylor Loop Rd. Inters. Impvts. (S)

(Pulaski) (fre) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	100%	85%	15%	80%		10%	
TARGET DATE			Oct 25	Nov 25		Dec 26	Aug 27				
END DATE		Oct 17	Oct 25	Nov 25	Dec 17						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9253(128)
BACKGROUND INFO: Project programmed on 8/8/25.
GENERAL: 31,000 ADT. Broken out of Job 061382.
ENV: Letter to SHPO 9/25/25, response 10/16/25. Tribal consultation letters sent 11/14/25. EA Re-eval apprvd under 061382 11/26/25.
RDWY: (MH) ROW & UTIL req'mt to ROW 10/24/25. Rev UTIL reqm'ts to ROW 1/20/26. DDD apprv'd 2/19/26. LRFD req to BRIDGE 8/3/26.
ROW: FEE - Plans by Garver 90% (36 trs). Initial Auth Rec'd 5/9/23. 36/36 apprs made & apprvd; 21 Options; 21 paid; 5 condemned - poss. date 10/7/25 & 1 to be Condemned.; no relos
UTIL: AUI 9/10/15, UFI 7/10/19. Plans to 9 UTILS 10/27/25. 1/9 est rec'd, 1/9 WO issued. Entergy-est rec'd, WO issued
BR: (JYP) Layout 60%.
RAILROAD INFO: No RR involvement 8/20/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (74); AR Senate (14)

Other Federal-Aid & State Jobs

061454 Gill St. & RR Overpass Strs. & Apprs. (Little Rock) (F) Hwy. 10

(Pulaski) (garver) (0.39 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	80%	70%	99%	100%	NA	TBD
TARGET DATE		Nov 16	Jan 19	Apr 19	Dec 16	Apr 27	Oct 27	**SCHEDULED DATE: 03-2029**			
END DATE		Nov 16	Feb 19	Oct 19	Nov 16			**STIP FFY: 2026**			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Replace 2 structures & add a pedestrian bridge

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9253(79)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 12/20/22 & 5/8/23.

GENERAL: 22,000 ADT.

BRIDGE INFO: 01538 (86.57, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1930); A1538 (84.12, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1961)

ENV: ENV by Garver. RTA to SHPO 5/10/17; 3 eligible 5/12/17. Tribal consultation sent 7/30/18. PI held 10/23/18 in Little Rock. AA to SHPO 12/10/18. CR conc request to SHPO 12/20/18; conc recd 12/18/18. T3 CE for advanced acquisition apprvd 3/4/19. Letter to SHPO req rev call on RR br; SHPO response 8/27/19. T3-CE apprvd 10/30/19. NW14, no pcn. 2024 Acoustic Bat Survey Results: No T&E species. Re-eval rqd. Tribal consultation sent 7/24/25. ARS addendum to SHPO 12/4/25, response 12/17/25. Addendum Letter to SHPO 6/17/26, response 6/30/26.

LP: Supplemental Agreement to Job 061423 executed w/ City 2/14/19. Agreement added remaining STP Off-System Br. & Earmark funds to project to construct a pedestrian Br. for the Arkansas River Trail. City to be responsible for pedestrian Br. design plans & all funding for the pedestrian Br. City req to include a trail ext. City will be responsible for all add'l costs. Supplemental Agreement executed 10/4/24.

SUR: Aerial photo flown 3/30/15. Photogrammetry 100%. Tract 1 staking req'd 7/18/19 to ROW 7/30/19. ROW staking rqd 4/21/21 to ROW 5/14/21.

DSUR: CSUR 100%. NTP to CON 8/23/16. U&D 100% DSUR to Rdwy 11/17/16. Add'l DSUR (CAW water main) req'd 2/20/24 to ROW 3/11/24. Add'l DSUR req'd 12/20/24 to ROW 2/27/25.

PSUR: NTP to CON 8/23/16. 31 certs. PSUR to ROW 11/10/16. Add'l PSUR req'd 5/8/19 to ROW 5/23/19. Add'l PSUR req'd 3/16/20. ROW staking req'd 4/21/21 IP. Add'l PSUR (6 certs) req'd 11/22/24 to ROW 12/13/24.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 11/17/16. Prelim Prints to ROW, ENV & RR Coord 11/29/16. Soil Survey, Traffic, & FWDs req 11/29/16. T.O. to CON 7/26/17. TMs req 9/11/17. RUC Report rec'd from CON 2/14/18. RUC Report rev'd & ret'd to CON 4/12/18. 30% Plans rec'd from CON 11/2/18. 30% Plans rev'd & ret'd to CON 12/13/18. Design Criteria apprvd 1/11/19. 60% Plans rec'd from CON 2/8/19. FI & TMP Meeting held 2/20/19. ROW & UTIL reqmts to ROW 2/27/19. 60% Plans rev'd & ret'd to CON 3/1/19. Loc & Des Doc apprvd 11/1/19. Lighting Maint Resolution on Hwy. 10 rec'd from City 6/23/21. Rev plans to RR coord 2/24/23. 90% plans rec'd from CON 6/12/23. FFI & TMP req 6/23/23. 90% plans ret'd to CON 8/30/23. Rev Plans to RR Coord 2/23/24. Interim Est to PM 10/25/24. Rev ROW & UTIL reqm'ts to ROW 12/19/24. 100% Plans to RR Coord 4/28/25. VE completed 6/24/25.

ROW: Fee - By ARDOT; Plans 90% (18 trs). Auth Rec'd 12/27/19. 18/18 apprs made & 18/18 apprs apprvd. 12 options; 12 paid & 2 condemned - poss. date 11/4/25; 0/1 PPO & 0/1 possible BUS

UTIL: AUI 5/12/16,UFI 11/30/16; Plans to 8 utils 2/27/19, Rev plans to 8 util 2/3/25, Funds Apprvd 1/4/17. 8/8 ests rec'd, 7/8 WO issued, 4/8 adj complete. Level 3-est rec'd; AT&T, Comcast, Entergy-WO issued; Central AR Water, Little Rock Wastewater, Summit, Windstream-adj complete

BR: (SWP) Layout 95%. Prelim Info To UPRR 12/20/17 & 4/10/18. Rec'd RR comments 1/17/18 & 3/21/19. Exhibit A to UPRR 3/27/19. 30%, Des. Ph. B Subm. To TP&P for UPRR 10/19/20. Rec'd. 90% plans 7/1/22 & 10/12/22. Ret'd. 90% comments 8/8/22. Des. Ph. C-Final Plans to TP&P for UPRR 1/25/23. Final Plans Apv'd. by UPRR 3/13/23.

MAT: Soil Survey to Rdwy 1/4/17. consultant SI

RAILROAD INFO: RR Involvement UP DOT 600453Y(Overpass) & 600452S(At-grade - Gill St.) Pulaski Lead Sub. SP, PE, 2 C&M's Req. Br. Plans apprvd 3/13/23; Final plans to RR 3/12/26. Final plans apprv 4/2/26. C&Ms sent to RR 4/27/26.

SIR: TMs sent to RDWY 10/6/17. FWD to RDWY 2/14/17.

LEGISLATIVE DISTRICTS: US House (2); AR House (74 & 75); AR Senate (14)

Other Federal-Aid & State Jobs

090641 Little Flint Creek Str. & Apprs. (S) Hwy. 12

(Benton) (burns-mcd) (0.19 mi.) (APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	50%	99%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Mar 25	Jan 26	STIP FFY: 2026			
END DATE		May 21	Feb 22	Jul 22	Aug 21	May 25					

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0004(814)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 4,200 ADT.
BRIDGE INFO: 01997 (64.97, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1955)
ENV: EPD. Tribal consultation letter sent 7/15/21. ARS to SHPO 7/22/21, response 7/23/21. Env constraints to BR & Rdwy 10/14/21. CRS to SHPO 3/31/22, response 4/4/22. VPI held 5/26/22-6/10/22. T1CE apprvd 7/20/22.
SUR: 09x025-01997. CSUR 100%. DOP 11/8/19. UAV LiDAR DOP 12/22/20. LiDAR feature extraction 100%. DSUR to Rdwy 5/19/21.
PSUR: Partially in City limits, will req PSUR. 10 certs.PSUR to ROW 8/12/21. ROW staking rqd 7/13/23 to ROW 8/3/23. Tract 6 re-stake req'd 10/6/23 to ROW 10/20/23.
RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/20/21. Early Coord Meeting held 10/28/21. 30% Plans rec'd from CON 11/5/21. 30% Plans rev'd & ret'd to CON 11/19/21. 60% Plans rec'd from CON 12/17/21. DDD apprv'd 2/23/22. ROW & Util reqmts to ROW 2/17/22 Rdwy Info to ENV 2/24/22. 60% Plans rev'd & ret'd to CON 5/6/22. 90% Plans rec'd from CON 10/7/22. FFI held 12/5/22. DDD apprvd 4/5/23. 90% Plans rev'd & ret'd to CON 5/4/23. Final plans rec'd from CON 10/27/23.
ROW: Fee - Plans 90% (8 trs). Initial Auth Req 12/29/22. 8/8 apprs made & apprvd. 8 options & 8 paid,
UTIL: AUI 12/30/21, UFI 2/17/22. Plans to 6 utils 4/25/22. Funds Apprd 1/24/22. 8/8 ests rec'd, 2 no adj, 2 no involvment, 4/4 WO issued, 3/4 adj complete. American Elec Power(T), Southwestern Elec Power-no involvement; Black Hills Energy, Empire District-no adj; City of Gentry(Constr)-est rec'd, auth to bid; MBO Video-WO issued; City of Gentry(PE), Brightspeed, Carroll Elec-adj complete
BR: (MCB) Layout 99%. Rec'd. 90% Plans 10/7/22. 90% Br. Plans to Garver for QA 6/12/23. Ret'd. Garver 90% comments to Cons. 9/29/23. Rec'd. Final plans 10/27/23.
MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest to Br 5/11/22.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

090556 Campground Creek Str. & Apprs. (Yellville) (S) Hwy. 14

(Marion) (bridgefrmr) (0.37 mi.) (APHN) (Minor Arterial) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	20%	40%	95%	100%	NA	NA
TARGET DATE		Jun 19	Dec 19	Dec 19		Jun 23	Dec 23				
END DATE		Feb 19	Feb 20	Feb 20	Apr 19						

CRITICAL NOTES: Small Utility Conflict. Special clearing SP for bats; Tree clearing prohibited March 15 – November 15.

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0045(33)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 3,500 ADT.
BRIDGE INFO: A0339 (70.82, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1929)
ENV: EPD. Tribal consultation sent 12/21/18. Constraints to BR, RDWY, & SUR 1/24/19. ARS to SHPO 11/26/19, response 12/3/19. CRS to SHPO 2/18/20, response 2/25/20. T3-CE apprvd 2/26/20. rev. CR clearance to SHPO 6/12/20, response 6/12/20. NA consultation to tribes 6/16/20. NW14 no pcn.
SUR: CSUR 100%. Aerial photo flown 1/25/19.
DSUR: DSUR 100% to Rdwy 2/8/19. Add'l DSUR req'd 11/04/19, 100% to RDWY 1/3/20.
PSUR: 10 certs. PSUR to ROW 4/24/19. Add'l PSUR (2 certs) requested 7/27/20 to ROW 8/12/20.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/11/19. Prelim Layouts to ROW & ENV 2/15/19. Traffic & Soil Survey req 2/15/19. T.O. to CON 7/26/19. Early Coord Meeting held 8/9/19. Des Criteria apprv'd 10/3/19. 30% Plans rec'd from CON 10/30/19. Add'l Survey req 11/4/19. 30% Plans rev'd & ret'd to CON 11/18/19. TMs req 11/18/19. 60% Plans rec'd from CON 12/23/19. 60% Plans rev'd & ret'd to CON 12/27/19. ROW & UTIL req'mts to ROW 2/10/20. RDWY Info to ENV 2/26/20. Loc & Des Doc apprv'd 2/27/20. FI held 3/12/20. Rev ROW & UTIL req'mts to ROW 5/5/20 & 6/25/20. 90% Plans rec'd from CON 6/4/20. Plans to EST 6/5/20. FFI req 6/5/20. Plans cert by CON 8/2/20. 90% Plans rev'd & ret'd to CON 8/18/20. FFI held 8/19/20.
ROW: Plans 90% (14 trs). Initial Auth Rec'd 6/22/20. 0/14 apprs made & 0/14 apprvd.
UTIL: UFI 3/5/19; Plans to 4 utils 2/21/20, 3/4 ests rec'd, 3/4 WO issued. Funds Apprvd 5/2/19. Black Hills Energy, Entergy, Yelcot-WO issued; City of Yellville-PE & constr proposals pending
BR: (MCB) Layout 95%. Rec'd. 90% plans 8/27/20. Ret'd. comments 90% plans 9/1/20.
MAT: Soil Survey to Rdwy 7/3/19.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019. TMs sent to RDWY 12/23/2019.
LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

101122 Hwy. 14 Str. & Apprs. (S) — Hwy. 14

(Poinsett) (art) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	100%	100%	90%	100%	NA	
TARGET DATE		May 21	Dec 21	Aug 22	Sep 21	Apr 23	Apr 25	SCHEDULED DATE: 2030			
END DATE		May 21	May 22	Aug 22	May 21	Jan 24	Aug 25	STIP FFY: 2026			

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0056(54)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 2,300 ADT.
BRIDGE INFO: 00579 (81.09, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1951)
ENV: Tribal consultation letters sent 7/22/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 8/24/21, response 8/25/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/26/22. NW14, no pcn.
SUR: 10x096-00579. CSUR 100%. DOP 3/3/2021. DSUR to Rdwy 5/19/21.
PSUR: 3 certs. PSUR to ROW 5/27/21. Rev. PSUR to ROW 12/21/22.
RDWY: (TW) No Floodplain SP rqd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/12/21. Prelim Layouts to ROW & ENV 9/22/21. Soil Survey req 9/22/21. Prelim Br info req 2/18/22. DDD apprvd 2/18/22. FI held 4/20/22. ROW & UTIL rqmts to ROW 5/31/22. RDWY Info to ENV 6/1/22. Hyd Anal Complete to BR 10/12/21.
ROW: Fee - Plans 90% (4 trs.) Initial Auth Rec'd 9/26/22. 4/4 apprs made & apprvd. 4 options & 4 paid 1/1 PPO relo moved.
UTIL: AUI 8/10/21, UFI 5/17/22; Plans to 5 utils 6/23/22. 5/5 ests rec'd, 1 no involvement, 1 no adj, 3/3 WO issued, 3/3 adj complete. Funds Apprvd 6/13/22. All adjustments complete.
BR: (TMG) Layout 95%. Prelim. Info to Env. 6/14/22.
MAT: Soil Survey %AC to Rdwy 8/24/21. Soil Survey to Rdwy 12/7/21. Subsurf Invest 100%.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

101215 Hwy. 14 Str. & Apprs. (Mississippi Co.) (S) — Hwy. 14

(Mississippi) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	20%	IP		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0047(102)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,400 ADT.
BRIDGE INFO: 03274 (57.56, Br. Repl., P3, SD, Deck 4, Super. 6, Sub. 5, 1959)
ENV: Tribal consultation letters sent 6/16/25. ARS to SHPO 7/29/25, response 7/30/25. Env constraints to Rdwy 3/25/26.
SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. Plan mapping 100%. CSUR 100%. DSUR to Rdwy 11/7/25.
PSUR: 8 certs.
RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 11/7/25. ADT & Traffic Counts req 2/13/26. Early Coord Meeting held 3/4/26. Prelim Layouts to ROW & ENV 4/16/26. FWD & Soil Survey req 4/16/26. DDD apprv'd 5/20/26.
UTIL: AUI 2/19/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

040486 College Ave. – Stone Bridge Rd. (Fayetteville) P.E. Hwy. 16

(Washington) (NHS) (Urban Principal Arterial)

TYPE WORK: Widen to 4 Lanes (curb & gutter) with LTL @ selected intersections
WORK ZONE POLICY: Significant.
FAP NUMBER: STP-9142(23)
BACKGROUND INFO: Project programmed on 1/10/02. Project renamed on 9/10/08.
GENERAL: City to participate in 50% of project costs up to $5M. Interim est req'd. Schedule Date Delay: City wanted to delay Job until 2012, so project development was placed on hold. City now wants to proceed. Work on hold until City & Department resolved intersection issues. Work reactivated 9/2008 - schedule revised.
ENV: RTA to SHPO 9/6/07 for 38 strs; response 9/17/07, 4 strs eligible for NRHP. Env constraints to RDWY 11/16/07. PI 3/31/09. Coord from FHWA to Caddo & Osage tribes 4/8/09. Arch report apprvd 5/7/09. T3 CE apprvd 6/12/09. NW14 apprvd 8/4/11.
SUR: Aerial photo flown 01/02/07.
DSUR: Add'l DSUR to Rdwy 10/28/08. Remapped DSUR to Rdwy 3/25/10. Add'l DSUR req'd 9/6/17 100% to Rdwy 11/3/17.
PSUR: (130 trs) WO (PSUR) to CON 10/21/08. Add'l PSUR to ROW 8/24/09. Rev to ROW 7/2/09; 8/31/09; 9/16/09; 1/28/10. 3 trs to ROW 7/9/09. 2 add'l certs rqd 9/6/17 100%. Add'l PSUR req'd 12/22/17 to ROW 1/18/18. 3 add'l trs rqd 4/2/18, to ROW 4/18/18. Add'l tract (52R) to ROW 8/16/18. Add'l PSUR rqd 5/22/19 to ROW 6/5/19.
UTIL: UFI 10/8/08. Plans to utils 4/24/09; rev plans 11/4/10. Funds apprvd 12/19/08. AR Elec Power(T)-no adj; AT&T, SourceGas-est rec'd; AR Elec. Power, Cox Comm-adj complete; City of Fayetteville Water& Sewer, Ozarks Elec-pending proposal
MAT: Soil Survey to Rdwy 10/16/08.
PLAN: PE only.
LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 21); AR Senate (29 & 30)

040785 Stone Bridge Rd. – East Roberts Rd. (Fayetteville) (S) Hwy. 16

(Washington) (mcclelland) (0.81 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	100%	70%	NA	80%	NA	
TARGET DATE	Jun 19	Jan 20	Apr 21	Jun 21		Apr 25	Dec 26	STIP FFY: 2025			
END DATE	Jun 19	Mar 20	Mar 21	Jul 21	Mar 20	Jun 25					

TYPE WORK: Widen from 2 lanes to 4 lanes w/ bike lanes (LM 4.70-5.29); Widen from 4 lanes to 5 lanes w/ bike lanes (LM 5.73-5.95).

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9142(49)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.

GENERAL: 16,000-23,000 ADT.

ENV: Tribal consultation letters sent 5/14/19. ARS to SHPO 7/10/18; Env. Constraints to Rdwy 4/22/20. Ph II VPI held 12/10/20. SHPO response to PIF 6/28/21. T3CE apprvd 7/6/21. MOA to FHWA 1/25/22. NW14, no pcn. 2022 Bat Survey Results: No bats captured.

SUR: Partial DSUR under 040569. Add'l CSUR 100%. CSUR under updated 040569 ctl. Aerial photo flown 1/30/19, pics available. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/3/20. Add'l DSUR rqd 5/28/20 100% to Rdwy 6/12/20.

PSUR: 58 certs. PSUR to ROW 3/11/20. Add'l ROW reqd 9/17/21 (6 certs) to ROW 9/30/21. ROW staking (tract 17) rqd 4/3/23 to ROW 4/19/21. Rev. PSUR to ROW 4/21/23. ROW re-stake (for AT&T) req'd 1/15/26 to ROW 2/6/26.

RDWY: (HL) Floodplain SP rqd. Traffic, TMs & Mat req 10/11/19. T.O. to CON 1/22/20. DSUR rec'd 3/3/20. Early Coord Meeting held 3/11/20. Add'l Survey req 5/12/20. 30% Plans rec'd from CON 5/21/20. 30% Plans rev'd & ret'd to CON 7/13/20. Rev 30% Plans rec'd from CON 7/30/20. Des Criteria apprvd 7/30/20. Rev 30% Plans rev'd & ret'd to CON 8/24/20. 60% Plans rec'd from CON 11/20/20. RDWY Info to ENV 12/10/20. ROW & UTIL reqmts to ROW 12/18/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev Des Criteria apprvd 2/5/21. Rev 60% Plans (Site 2) rec'd from CON 3/26/21. Rev RDWY Info to ENV 3/26/21. Rev ROW & UTIL reqmts (Site 2) to ROW 3/26/21. Rev 60% Plans rev'd & ret'd to CON 3/26/21. PFI held 6/3/21. Loc & Des Doc apprvd 7/12/21. RUC req 2/24/23. Rev UTIL reqmts to ROW 2/26/24. 90% Plans rec'd from CON 8/30/24. FFI held 9/12/24. Interim Est to PM 10/25/24. Soil Survey req 2/5/25.

ROW: Plans by MCE. 90% (37 trs) Initial Auth Rec'd 12/20/21. 36/36 apprs made & 36/36 apprs apprvd. 34 options;34 paid;1 Donation & 1 condemned - poss. date 3/11/2025. 1/1 Bus & 1/1 PPO relos moved.

UTIL: AUI 5/31/19; Plans to 5 utils 2/25/21. 5/5 ests rec'd, 5/5 WO issued, 2/5 adj complete. Funds apprvd 12/21/20. AT&T, Cox Comm, Ozarks Elec-WO issued; Black Hills Energy, City of Fayetteville-adj complete

MAT: %AC to Rdwy 10/14/19. SS Results Pending

RAILROAD INFO: No RR Involvement 1/5/24

SIR: TMs sent to RDWY 1/30/20.

LEGISLATIVE DISTRICTS: US House (3); AR House (20); AR Senate (30)

090644 White River Str. & Apprs. (S) Hwy. 16

(Madison) (fre) (0.24 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	50%	100%	75%	100%	100%	15%	CON	NA	
TARGET DATE		Feb 22	Aug 22	Feb 23	Mar 22	Oct 24	Mar 25	STIP FFY: 2026			
END DATE		Jan 22	Feb 23	May 23	Jun 22	Nov 24	Apr 25				

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0044(41)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 580 ADT.
BRIDGE INFO: 01908 (62.31, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1935)
ENV: ARS to SHPO 11/29/21, response 12/2/21. Tribal consultation letters sent 12/6/21. NRI coord letter sent NPS 12/14/21. Env constraints to BR & Rdwy 12/28/21. CRS to SHPO 2/24/22, response 3/28/23. T3CE apprvd 5/8/23. 2023 Bat Survey Results: No T&E species
SUR: CSUR 100%. Aerial photo 5/14/21. DSUR to Rdwy 1/21/22.
DSUR: NTP to Con 9/9/21. Add'l PSUR (1 cert.) req'd 4/18/24 to ROW 5/8/24.
PSUR: 17 certs. PSUR to ROW 6/16/22. Rev PSUR to ROW 2/22/23. ROW staking req'd 9/29/23 to ROW 10/17/23. Add'l PSUR (1 cert) req'd 4/18/24. Rev PSUR req'd 10/14/25 to ROW 11/6/25.
RDWY: (MH) Floodplain SP rqd. Traffic & Mat req 5/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/19/22. HYD anal complete to BR 6/27/22. Prelim BR req 7/5/22. ROW & UTIL rqmts to ROW 2/7/23. RDWY info to INV 2/17/23. Prelim FI held 3/9/23. Loc & Des Doc apprv'd 5/8/23. Soil Survey req 4/8/25.
ROW: Plans 90% (8 trs.). Initials Auth Rec'd 5/31/23. 8/8 apprs made & apprvd; 8 options & 8 paid; no relos
UTIL: UFI 5/11/22; Plans to 3 utils 2/10/23; 3/3 est rec'd, 1 no conflict, 2/2 WO issued, 2 adj complete. Funds Apprvd 5/24/22.
BR: (TMG) Layout 95%. Prelim. Form to Env. 5/19/26.
MAT: Soil Survey %AC to Rdwy 8/24/21.
Terracon
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

050519 Big Creek Relief Str. & Apprs. (S) Hwy. 16

(White) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%		5%	0%			
TARGET DATE			Jul 27	Oct 27		Apr 28	Oct 28	SCHEDULED DATE: 2030			
END DATE		Sep 25			Jun 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0073(105)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 5,700 ADT.
BRIDGE INFO: M0456 (40.63, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1958)
ENV: Tribal consultation letters 7/31/25.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 6/10/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%. Partial DSUR and PSUR under 050279. Add'l LiDAR for relief Big Creek acquired 11/5/25 feature extraction 100%, plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/19/25. Hydraulics DTM to Hydraulics 4/20/26.
PSUR: 11 certs. PSUR to ROW 6/19/25
RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/8/26. Prelim Layouts to ROW & ENV 4/16/26. Materials req 4/16/26.
UTIL: AUI 7/22/25. Funds Apprvd 5/28/2026
BR: (CMW) Bridge Layout 5%.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (40); AR Senate (18)

110754 Cache River & Relief Strs. & Apprs. (S) Hwy. 17

(Woodruff) (garver) (0.8 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	95%	75%	NA	NA	85%	35%	NA	
TARGET DATE		Mar 24	Sep 24	Mar 25	Apr 24			SCHEDULED DATE: 01-2028			
END DATE		May 24	Nov 24	May 25	Mar 24			STIP FFY: 2027			

TYPE WORK: Replace 2 bridges
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0074(43)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 920 ADT.
BRIDGE INFO: 02526 (53.42, Br. Repl., P3, SD, Deck 5, Super. 3, Sub. 7, 1948); 02527 (27.58, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, 1948)
ENV: Tribal consultation letters sent 7/9/24. CR clearance to file 2/25/25. T3CE apprvd 5/30/25. 2024 Bat Survey Results: No T&E species. NW23 permit to USACE 8/28/26.
SUR: CSUR 100%. Aerial photo flown 3/29/23.UAV-LiDAR acquired 4/19/23. Feature extraction 100%. Mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/2/24.
PSUR: 4 certs. PSUR to ROW 3/21/24.
RDWY: (JLB) Floodplain SP req'd. Traffic & Mat req 2/7/24. T.O. to CON 5/22/24. Early Coord Meeting held 6/27/24. 30% Plans rec'd from CON 8/2/24. DDD apprv'd 10/1/24. 60% Plans rec'd from CON 11/1/24. PFI & TMP Meeting held 11/13/24. Soil Survey req 11/13/24. ROW & UTIL reqm'ts to ROW 11/14/24. RDWY Info to ENV 11/14/24. 60% Plans rev'd & ret'd to CON 11/22/24. Soil Survey rec'd 4/16/25. 90% Plans rec'd from CON 7/31/26. 90% Plans rev'd & ret'd to CON 9/3/26.
UTIL: AUI 11/6/24, UFI 12/11/24. Plans to 5 utils 8/11/25. 5/5 ests rec'd. Funds Apprvd 6/20/25.
BR: (SWP) Layout 95%. Final Info to Environmental 7/13/26. Rec'd. 90% Plans 7/31/26. Ret'd. comments 90% Plans 10/20/26.
MAT: Consultant. RV to RDWY 2/8/24. SS to Rdwy 4/15/25.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

050451 Village Creek Str. & Apprs. (S) Hwy. 17

(Jackson) (art) (0.19 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	95%	75%	NA	NA	90%	100%	NA	
TARGET DATE		Dec 23	May 24	Aug 24	Jan 24			SCHEDULED DATE: 01-2028			
END DATE		Sep 23	May 24	Sep 24	Mar 24			STIP FFY: 2026			

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0034(59)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 3,800 ADT.
BRIDGE INFO: 02438 (31.97, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1948)
ENV: NA consultation to Tribes 10/13/23. Env constraints to Rdwy 11/21/23. CR clearance to file 9/4/24. T3CE apprvd 9/10/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. NW23 permit req to USACE 7/22/25.
SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 5/23/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/22/23.
PSUR: 4 certs. PSUR to ROW 3/18/24.
RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/7/23. Traffic rec'd 7/11/23. Mats rec'd 8/4/23. Early Coord Meeting held 3/27/24. Hyd Anal complete to BR 4/16/24. ROW reqmts to ROW 5/31/24. DDD apprvd 6/4/24. RDWY Info to ENV 6/20/24. Br Ends rec'd 7/29/24. Loc & Des Doc apprv'd 11/5/24. PFI & TMP held 6/11/24. Interim Est to PM 7/11/25. RUC req 8/24/26. Plans cert by HYD 10/1/26.
UTIL: AUI 3/19/24, UFI 12/16/24. Plans to 7 utilis 8/11/25. Funds Apprvd 1/13/25.
BR: (JYP) Layout 95%. Prelim. Info. to Env. 7/18/24. Final Prelim Info to Env. 9/21/26.
MAT: Soil Survey & RV to Rdwy 7/12/23
SI to Bridge 7-30-26
RAILROAD INFO: No RR involvement 1/8/24
LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

110701 Hwy. 20 Strs. & Apprs. (S) Hwy. 20

(Phillips) (bridgefrmr) (2.23 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	75%	NA	NA
TARGET DATE		Jun 19	Dec 20	Jan 20		Aug 24	Apr 25	SCHEDULED DATE: 03-2028			
END DATE		Jun 19	May 21	Aug 22	Aug 19	Jan 25	Aug 25	STIP FFY: 2026			

TYPE WORK: Replace 4 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0054(25)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 120 ADT.
BRIDGE INFO: M3247 (15.23, Br. Repl., P0, SD, Deck 3, Super. 5, Sub. 5, 1970); M3248 (29.17, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970); M3249 (27.22, Br. Repl., P0, SD, Deck 5, Super. 6, Sub. 4, 1970); M3250 (26.33, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1970)
ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev constraints 9/19/19. ARS to SHPO 12/4/19, response 12/5/19. PIF to SHPO 1/15/20, response 1/16/20. PIF addendum to SHPO 1/31/20, response 2/7/20. T3-CE apprvd 2/18/20. 2nd addendum to SHPO 7/26/21, response 7/29/21. T3 reeval apprvd 8/1/22. NW23 permit to USACE 8/26/22, issued 12/5/24.
SUR: CSUR 100%. Aerial photo flown 3/19/19. Add'l DSUR req'd 8/16/21 to Rdwy 8/17/21.
DSUR: DSUR to Rdwy 6/14/19. Add'l DSUR req'd 11/13/19,100% to Rdwy 12/20/19.
PSUR: Existing ROW to ROW 8/8/19. Add'l ROW to ROW 1/28/20. ROW staking rqd 11/29/23 to ROW 12/29/23. Tract 8 re-stake req'd 5/15/24 to ROW 5/24/24. ROW re-stake req'd 4/10/25 to ROW 5/15/25.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 6/14/19. Traffic & Mat req 9/27/19. T.O. to CON 9/30/19. Early Coord Meeting held 10/16/19. 30% Plans rec'd from CON 11/13/19. Add'l Survey req 11/13/19. Des Criteria apprvd 11/19/19. 30% Plans rev'd & ret'd to CON 12/2/19. 60% Plans rec'd from CON 2/13/20. Loc & Des Doc apprvd 2/25/20. FI held 3/11/20. 60% Plans rev'd & ret'd to CON 8/24/20. Rev 60% Plans rec'd from CON 1/5/21 & 5/11/21. Rev 60% Plans rev'd & ret'd to CON 4/16/21. RDWY Info to ENV 4/26/21. ROW & UTIL rqmts to ROW 5/11/21. 90% Plans rec'd from CON 2/16/24. FFI req 2/29/24. 90% Plans ret'd to CON 5/17/24. Final Plans rec'd from CON 8/2/24. Plans cert by CON 8/2/24. Rev 100% Plans rec'd from CON 8/28/24.
ROW: C.O. - Plans 90% (13 trs). Initial Auth Rec'd 10/13/21. 13/13 apprs made & apprd; 13 Options & 13 paid. C.O. filed 1/28/25.; no relos
UTIL: AUI 4/12/19, UFI 11/21/19; Plans to 4 utils 5/11/22; 4/4 est rec'd, 2/2 WO issued, 1 no involvement, 1 no conflict, 2/2 adj complete. Funds Apprvd 1/22/20.
BR: (MCB) Layout 100%. Rec'd. 90% Plans 2/16/24 & 8/2/24. Ret'd comments on 90% plans 7/17/24 & 8/20/24. Rec'd. Final Plans 8/28/24.
MAT: Soil Survey % AC & RV to Rdwy 9-30-19. Consultant SI
RAILROAD INFO: No RR involvement 7/24/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

Other Federal-Aid & State Jobs

090668 Maxwell Creek Str. & Apprs. (S) — Hwy. 21

(Madison) (hntb) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	75%	100%	60%	100%	NA	
TARGET DATE		Sep 23	Jul 24	Jun 24	Oct 23	Mar 25	Dec 25	**SCHEDULED DATE: 2030**			
END DATE		Oct 23	Aug 24	May 24	Dec 23		Mar 25	**STIP FFY: 2026**			

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0044(44)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/2/23.
GENERAL: 1,600 ADT.
BRIDGE INFO: 01886 (57.77, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, 1934)
ENV: NA consultation letters to Tribes 3/13/23. Constraints to BR & Rdwy 9/7/23. ARS to SHPO 11/3/23, response 11/29/23. Rev constraints to BR & Rdwy 11/21/23. CRS to SHPO 3/19/24, response 4/15/24. 4(f) de minimis completed 4/24/24. T3CE apprvd 5/15/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Mapping 100%.
DSUR: NTP to Con 6/13/23. U&D 100%. DSUR to Rdwy 10/4/23.
PSUR: PSUR rqd. 45 certs. PSUR to ROW 12/28/23. ROW staking (Tr. 2) rqd 2/9/26 to ROW 3/5/26.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 7/27/23. Early Coord Meeting held 8/24/23. 30% plans rec'd from CON 11/16/23. RDWY Info to ENV 2/21/24. DDD apprv'd 2/23/24. 60% Plans rec'd from CON 2/28/24. ROW & UTIL reqm'ts to ROW 8/8/24. 90% Plans rec'd from CON 8/14/24. Soil Survey req 4/21/25.
ROW: Fee - Plans 90% (5 trs). Auth Rec'd 6/19/24. 5/5 apprs made & apprvd.; no relos
UTIL: AUI 9/26/23. Plans to 3 utils 1/30/25; 3/3 ests rec'd, 3 no conflict.
BR: (SWP)
MAT: Soil Survey % AC & RV to Rdwy 7-11-23. Soil Survey to RDWY 7-8-26
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

090559 Hwy. 412 – Berryville (Passing Lanes) (S) Hwy. 21

(Carroll) (fisher-arnold) (2.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	70%	15%	NA	100%	NA	
TARGET DATE		Dec 19	Apr 22	Nov 20		Sep 25	Mar 26	STIP FFY: 2025			
END DATE		Apr 20	Mar 23	Apr 21	Apr 20						

TYPE WORK: One set of passing lanes.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0008(45)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 1,800 ADT.
ENV: Tribal consultation letters sent 5/10/19. ARS response 6/24/19. Constraints to RDWY 12/23/20. PIF to SHPO 2/8/21, response 2/12/21. T3 CE apprvd 4/8/21. PIF addendum to SHPO 9/8/22, response 9/13/22. 2021 Acoustic Bat Survey Results: MYGR likely. PI meeting 10/22/24, 4-7pm @ Berryville Community Center, 601 Dr. Spurlin Circle, Berryville. 2025 Bat Survey Results: No T&E species.
SUR: Aerial photo flown 1/22/19, 1/25/19, pics available (see 090474 for ortho). CSUR 100%. NTP to CON 10/28/19. Aerial LiDAR acquired 1/8/20. U&D 100%. QA/QC x-secs complete 3/31/20. LiDAR rec'd 4/9/20.
DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 7/29/20 to Rdwy 9/8/20. Add'l DSUR rqd 10/20/23 to ROW 1/2/24.
PSUR: Existing ROW to ROW 4/3/20. Add'l existing ROW to ROW 2/11/22. ROW staking req'd 12/28/23 100%. 41 certs. Full PSUR req'd 5/14/24 to ROW 1/21/25.
RDWY: (ND) No Floodplain SP req'd. Passing Lane Locations apprv'd 5/9/19. Traffic, FWD, Avg Running Speed, & Soil Survey req 11/18/19. T.O. to CON 1/15/20. Kick Off Meeting held 1/29/20. Des Criteria apprv'd 1/30/20. DSUR rec'd 4/14/20. 30% Plans rec'd from CON 7/6/20. Add'l Survey req 7/29/20. 30% Plans rev'd & ret'd to CON 7/29/20. 60% Plans rec'd from CON 12/17/20. 60% Plans rev'd & ret'd to CON 2/19/21. RDWY Info to ENV 3/29/21. Loc & Des Doc apprvd 4/12/21. Rev 60% Plans rec'd from CON 8/25/21, 4/13/22, 11/10/22 & 3/24/23. FI held 9/16/21. Rev 60% Plans rev'd & ret'd to CON 11/9/21, 7/18/22, 2/2/23, & 3/27/23. ROW & UTIL reqm'ts to ROW 3/27/23. TMP apprv'd 11/5/24. Rev ROW & UTIL reqm'ts to ROW 6/2/25.
ROW: C.O. by ARDOT. Plans 80%. (27 trs). Rec'd auth 9/23/21. 27/27 apprs made & apprvd. 25 Options & 24 paid & 1 to be condemned. 1/3 PPO relos.
UTIL: AUI/UFI 8/26/21; Plans to 2 utils 3/28/23. Funds Apprvd 9/10/20. 1/2 est rec'd, 1/2 WO issued. Carroll Elec-WO issued; Windstream-pending proposals
MAT: Soil Survey to Rdwy 2/21/2020.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: FWD to RDWY 12/31/19.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

040888 Waldron Rd. – 74th St. (Fort Smith) (S) Hwy. 22

(Sebastian) (burns & mc) (1.43 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	100%	100%	30%	15%	NA	100%	60%	
TARGET DATE	May 21	Oct 22	Apr 23	Jul 24	Dec 22	Jul 27	Mar 28	SCHEDULED DATE: 2030			
END DATE	Jul 21	Nov 22	Jul 23	Sep 24	Sep 22			STIP FFY: 2026			

TYPE WORK: Interchange & Intersection Improvements. To include a raised median w/ mountable curb on Hwy. 22 and capacity improvements at the I-540/Hwy. 22 interchange.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9150(42)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/2/23.

GENERAL: 29,000-46,000 ADT. IOM 10/2/23 - Job 040865 combined into this project.

ENV: ARS to SHPO 10/24/22, response 11/8/22. Env Constraints to ROW & RDWY 11/10/22. ARS addendum to SHPO 9/6/23., response 9/28/23. NA consultation letters to tribes 3/1/24. 2nd ARS addendum to SHPO 3/19/24, response 4/19/24. PI meeting 5/30/24 4-7p @ Ft Smith Public Library, 3201 Rogers Ave. PIF to SHPO 5/16/24, response 5/31/24. T3CE apprvd 9/30/24.

LP: City req a side path on south side of Hwy. 22. City has decided not to proceed w/ the side path 10/6/23.

SUR: Aerial photo flown 3/4/21. Restricted airspace due to Fort Chaffee. PICs to Photogrammetry 2/10/22. CSUR 100%. Photogrammetry 100%. Static LiDAR acquired 5/3-5/22, 8/18/22, 8/30/22, 9/1/22. Feature extraction 100%.

DSUR: U&D 100%. Mobile LiDAR for add'l DSUR acquired 7/18/23, feature extraction 100%.

PSUR: 59 certs. NTP to Con 6/16/22. PSUR to ROW 9/16/22. Add'l PSUR to ROW 11/10/23. Add'l DSUR (building ties) to ROW 10/3/24. Add'l PSUR (9 certs.) req'd 5/13/25 to ROW 5/29/25. Rev PSUR (2 certs) req'd 10/15/25 to ROW 10/31/25. ROW staking req'd 2/3/26 to ROW 2/26/26.

RDWY: (ND) Floodplain SP req'd. Traffic, TMs, & Mats req 2/7/22. DSUR rec'd 11/18/22. T.O. to CON 3/9/23. Early Coord Meeting held 4/3/23. FWD req 4/10/23. 30% Plans rec'd from CON 5/19/23. Add'l DSUR req 6/12/23. 30% Plans rev'd & ret'd to CON 6/23/23. 50% Plans rec'd from CON 7/21/23. ROW & UTIL reqmts to ROW 7/31/23. Rdwy Info to Env 8/10/23. DDD apprvd 8/8/23. Rev RDWY Info to Env 12/12/23. Rev DDD apprv'd 12/14/23. Rev 50% Plans rec'd from CON 1/26/24. Rev ROW & UTIL reqmts to ROW 2/7/24. 60% Plans rec'd from CON 2/23/24. PFI & TMP held 5/30/24. Pavm't Des apprv'd 6/5/24. Rev RDWY Info to ENV 8/27/24. Loc & Des Doc apprv'd 11/4/24.

ROW: Plans 90% (70 trs). 1 Deleted. Auth Rec'd 12/2/24; 46/70 apprs made & 28/70 apprs apprvd; 1 option.; Est. 1 Bus, 1 LLB, & 1 NPO

UTIL: AUI/UFI 9/21/21. Plans to 8 utils 6/26/24. Funds apprvd 10/30/23. 2/8 est rec'd. AR OK Gas, City of Fort Smith-est rec'd

MAT: Soil Survey % AC to Rdwy 2/8/22.

PLAN: I-540/Hwy 22 Study (2019) includes recommendations.

RAILROAD INFO: No RR involvement 1/5/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (50 & 52); AR Senate (27)

080715 Caulksville – Paris Strs. & Apprs. (S) Hwy. 22

(Logan) (craft-tull) (1.14 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	85%	95%	TBD	NA	TBD
TARGET DATE		Mar 18	Mar 20	May 20	Apr 18	Nov 22	Mar 25	SCHEDULED DATE: 2030			
END DATE		May 18	Mar 20	Apr 20	Jul 18	Jun 24		STIP FFY: 2025			

TYPE WORK: Replace 3 structures.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0042(17)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 2/7/85.
GENERAL: 4,500-6,500 ADT. MO 1985-050. IOM 9/13/23- Project Supersedes 004980
BRIDGE INFO: 00355 (53.42, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, Hist., 1928); 00356 (86.05, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1928); 00382 (44.32, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, 1928)
ENV: Hist BR involved. Constraints to BR & RDWY 8/16/18. Tribal consultation sent 5/23/19. ARS to SHPO 6/19/19; response 6/24/19. Hist BR Marketing exemption response 9/26/19. MOA to SHPO 1/6/20. PIF to SHPO, response 2/27/20. T3-CE apprvd 4/2/20. NW14 permit req to USACE 8/17/20, issued 5/3/21. 2022 Bat Survey Results: PESU captured.
SUR: Aerial photo flown 3/29/15, 12/13/06. Caulksville brs mapped under 040472. Photogrammetry 100%. Str 00355 br scan to Env 2/24/23.
DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 5/11/18. Add'l DSUR rqd 10/31/19, to Rdwy 12/18/19, 1/31/20.
PSUR: 31 certs to ROW 7/10/18. ROW staking rqd 7/6/22 to ROW 8/5/22. Tract 6 re-stake & topo update rqd 11/7/22.
RDWY: (TW) Floodplain SP req'd. T.O. to CON 9/20/18. Interim Cost Est to PM 9/20/18. Traffic req 12/20/18. Des Criteria apprvd 3/13/19. 30% Plans rec'd from CON 8/20/19. 30% Plans rev'd & ret'd to CON 9/26/19. Mat req 9/26/19. Add'l Survey req 10/31/19 & 11/5/19. 60% Plans rec'd from CON 2/18/20. 60% Plans rev'd & ret'd to CON 3/4/20. Rev 60% Plans rec'd from CON 3/18/20. ROW & UTIL reqmts to ROW 3/18/20. RDWY Info to ENV 3/18/20. Loc & Des Doc apprvd 4/3/20. Rev 60% Plans rev'd & ret'd to CON 4/8/20. FI held 7/7/20. RUC req 10/27/20. 90% Plans rec'd from CON 5/12/21. Plans to EST 5/13/21. Final Field Insp held 6/11/21. 90% Plans rev'd & ret'd to CON 9/3/21. Final Plans rec'd from CON 6/13/22. Plans Cert by CON 6/13/22. Interim Est to PM 11/8/24. Soil Survey req 8/4/26.
ROW: Fee - Plans 90% (17 trs). Auth Rec'd 6/29/20. 17/17 apprs made & apprvd; 16 options;16 paid & 1 condemned - Poss. date 6/15/24.
UTIL: AUI 1/10/19, UFI 8/27/19; Plans to 8 utils 5/6/20; 11/11 ests rec'd, 2 no adj, 9/9 WO issued, 6/9 adj complete. Funds Apprvd 9/19/19. Black Hills Energy, City of Paris Water&Sewer, City of Ratcliff Water, Enable Midstream, OK Gas & Elec(Dist), OK Gas & Elec(Trans)-adj complete; Brightspeed, City of Paris Elec, Suddenlink-WO issued; Cox Com, Pinnacle Com-no adj
BR: (MCB) 3 Brs. Layout 95%. Prelim. Info to Env. 8/10/20. Rec'd. 90% plans 5/13/21. Ret'd comments 90% plans 3/9/22 & 6/2/22.
RAILROAD INFO: No RR Involvement 1/9/24.
SIR: Traffic data sent to RDWY 1/7/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

Other Federal-Aid & State Jobs

080749 Petit Jean River Relief Str. & Apprs. (S) — Hwy. 23

(Logan) (urb) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25			Dec 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0042(25)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 2,800 ADT.
BRIDGE INFO: 03368 (79.64, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 4, 1961)
ENV: Tribal consultation sent 7/17/26. Env constraints to Rdwy 7/21/26.
SUR: Aerial photo flown 3/11/25. UAV-LiDAR acquired 3/10/25. Feature extraction 100%. Plan mapping 100%. CSUR 100%.
DSUR: U&D 100%.
PSUR: PSUR to ROW 12/2/25.
RDWY: Floodplain SP req'd.
UTIL: AUI 7/15/2026; 2 no conflict. AR Oklahoma Gas, South Logan Co Water-no conflict
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

040891 North Fork White Oak Creek Str. & Apprs. (S) — Hwy. 23

(Franklin) (m.baker) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	15%	30%	45%	35%	NA	
TARGET DATE		Dec 23	Jun 24	Sep 24	Jan 24	May 25	Dec 25				
END DATE		Aug 23	Jun 24	Oct 24	Feb 24			STIP FFY: 2025			

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0024(44)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 1,600 ADT.
BRIDGE INFO: 02739 (61.08, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 6, 1951)
ENV: EPD. NA consultation letters to Tribes 12/14/23. Env constraints to Rdwy 1/11/24. ARS to SHPO 6/18/24, response 6/19/24. CRS to SHPO 10/2/24, response 10/29/24. T1CE apprvd 10/31/24. 2024 Acoustic Bat Survey Results: PESU likely.
SUR: CSUR under 040815. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/24/23. Add'l DSUR req'd 3/25/24 to Rdwy 5/8/24.
PSUR: 5 certs. PSUR to ROW 2/13/24. Add'l PSUR req'd 10/12/24 to ROW 10/14/24.
RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 7/7/23. DSUR rec'd 8/24/23. T.O. to CON 11/27/23. Traffic rec'd 8/7/23. DDD apprvd 1/25/24. Early Coord Meeting held 1/11/24. Add'l Survey req 3/25/24. Add'l Survey rec'd 5/8/24. 60% Plans rec'd from CON 5/7/24. PFI req 5/13/24. RDWY Info to ENV 5/24/24. ROW & UTIL reqmts to ROW 6/28/24. Loc & Des Doc apprv'd 10/31/24.
ROW: FEE - Plans 80% (5 trs). Auth Rec'd 11/27/24.
UTIL: AUI 1/11/24, UFI 6/13/24, Plans to 4 utils 9/18/24, Funds Apprvd 8/19/24. 2 no adj, 3/4 ests rec'd. Black Hills Corp, Watalula Water Users-no adj; Brightspeed-non-reimbursable; AR Valley Elec-pending proposal
BR: (MCB) Layout 95%.
MAT: Soil Survey % AC & RV to Rdwy 7-11-23. Consultant SI
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

040621 Mulberry River Strs. & Apprs. (S) Hwy. 23

(Franklin) (art) (0.54 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	HLD
TARGET DATE		Feb 16	Dec 17	Sep 24	Jun 16	Mar 25	Jun 25	SCHEDULED DATE: 06-2027			
END DATE		Feb 16	Jan 18	Aug 24	Jun 16	Oct 25	Mar 25	STIP FFY: 2026			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Replace 1 bridge. Construct additional relief structure for hydraulics.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-STPF-STPR-0024(32)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 10/12/12. Project renamed on 1/31/22.
GENERAL: 1,600 ADT. Letter notifying developer the Department is proceeding with development sent 1/28/20.
BRIDGE INFO: 01789 (56.88, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1935)
ENV: Wild & Scenic River, Ozark National Forest, NRHP br involved. Tribal consultation from FHWA to UKBCI, Osage, Quapaw of OK & Cherokee of OK on 6/14/12. RTA for 3 strs to SHPO 6/15/12, addendum for 2 strs to SHPO 7/6/12, 1 str det eligible, 1 on the NRHP 7/11/12, 1 add'l str det eligible 7/26/12. Constraints to RDWY & SURV 7/19/12. Coop Agency letter sent 3/19/13. Coop Agency response 6/18/13. PI held 8/8/13 in Ozark. Scoping letters sent 7/31/13. IWQ cert req'd. PI held 5/23/17 in Ozark. Mkting ltrs sent 11/3/17. Holding per Admin instruction 10/9/18 for USFS/developer coord. NA consultation to tribes 3/30/20. ARS to SHPO 4/1/20, response 4/1/20. Rev Constraints to BR & RDWY 4/16/20. Draft EA to USFS for review 1/20/22. ID staff comments rec'd 5/3/22. EA to FHWA 7/25/22, apprvd 8/5/22. EA to State Clearinghouse 8/9/22. draft EA addendum to ID Staff review 6/12/23. EA addendum apprvd 7/18/23. PIF to USFS for review 7/20/23. PIF to SHPO 8/4/23, response 9/5/23. 2022 Bat Survey Results: MYGR captured. Loc & Des Public Hearing 9/28/23 4-7pm @ First United Methodist Church 104 S. 5th St., Ozark. ID staff recommendation submitted 12/22/23, apprvd 12/27/23. MOA to SHPO and Tribes 1/31/24, SHPO sign 2/22/24, FHWA sign 3/11/24. WSR report to USFW 4/23/24. FONSI to FHWA 8/23/24, apprvd 8/30/24. NW14 permit to USACE 11/8/24, issued 9/17/25.
SUR: Alt alignments to BR, ENV, Rdwy, Planning 1/6/12. Aerial photo flown 2/23/12.
DSUR: CSUR 100%. Photogrammetry 100%. DSUR to Rdwy 2/5/16. BR scan 100%.
PSUR: (9) Certs. WO to CON 2/11/16. PSUR to ROW 6/24/16. Rev 5 certs per court case & state quit claim to ROW 6/8/21. ROW staking rqd 3/27/23 to ROW 4/12/23. Add'l PSUR (1 new, 1 rev cert.) rqd 4/8/25 to ROW 5/1/25.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/5/16. Hyd Anal complete to BR 7/12/16 & 9/21/17. Add'l Survey req 4/28/16. Prelim Prints to ROW & ENV 10/4/17. Traffic & Soil Survey req 10/4/17. Interim Cost Est to PM 10/17/17. ROW & UTIL req'mts to ROW 1/31/18. RDWY Info to ENV 2/1/18. Updated Traffic req 7/23/20. Rev ROW & UTIL req'mts to ROW 1/29/21. Rev RDWY Info to ENV 2/2/21. Des Criteria apprv'd 2/11/21. Rev UTIL req'mts to ROW 2/1/22. FFI req 3/14/25. Plans cert by HYD 4/4/25. Interim Est to PM 5/1/26.
ROW: Plans 90% (8 trs). Auth Rec'd 9/17/24. 6/8 apprs made & apprvd; 6 options & 6 paid; 2 USA tracts & 2 condemned - poss. date 8/8/25. 1/1 ppo relos moved.
UTIL: AUI 12/19/15, UFI 9/23/14; Plans to 4 utils 2/13/18; Funds Apprvd 2/28/18. 4/4 ests rec'd, 3/3 WO issued, 1 no adj, 3/3 adj complete.
BR: (TMG) Layout 100%. HBAC Demo. Recom. To FHWA for Apv'l. 10/5/21. HBAC Demo. Recom. Apv'd. 10/21/21. Prelim. Info to Env. 1/2024. Plans complete 11/7/25.
MAT: Soil Survey to Rdwy 1/25/18. Subsurf Invest 100%
RAILROAD INFO: No RR involvement 1/5/24
SIR: Traffic data sent to RDWY 10/17/2017.
LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (28)

050533 Hwy. 25 Slide Repair (Independence Co.) (S) — Hwy. 25

(Independence) (Non-APHN) (Major Collector) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	100%	75%	NA	5%	NA			
TARGET DATE		Dec 25	Oct 26	Jul 26	Dec 25		Mar 27	SCHEDULED DATE: 09-2027			
END DATE		Aug 25		Jun 26	Oct 25						

TYPE WORK: Slide Repair; Rock Buttress
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: PRTT-0032(49)
BACKGROUND INFO: Project programmed on 5/2/25.
GENERAL: 2,700 ADT.
ENV: Tribal consultation letters sent 9/8/25. CR memo to file 10/28/25. PCE apprvd 6/17/26.
SUR: DSUR to D5 8/26/25.
PSUR: Existing ROW to ROW/D5 10/6/25.
RDWY: (ND)
UTIL: AUI 7/22/25.
RAILROAD INFO: No RR Involvement 5/14/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

050439 Hwy. 25 Str. & Apprs. (Independence Co.) (S) Hwy. 25

(Independence) (art) (0.43 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Nov 23	May 25	Jul 25	Dec 23	Jan 26	Oct 26	**SCHEDULED DATE: 11-2026**			
END DATE		Jun 23	Apr 25	Aug 24	Jan 24	Oct 25	Apr 26	**ADVERTISED**			

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0032(44)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 5,200 ADT.
BRIDGE INFO: M0591 (31.92, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1955)
ENV: Constraints to Rdwy 8/22/23. Tribal consultation letters sent 4/23/24. PIF & ARS to SHPO 7/9/24, response 7/31/24. T1CE apprvd 8/6/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: Aerial photo flown 3/29/23. CSUR 100%. UAV-LiDAR acquired 4/19/23. Feature extraction 100%.
DSUR: U&D 100%. DSUR to Rdwy 6/28/23.
PSUR: NTP to Con 11/09/23. PSUR to ROW 1/18/24. ROW staking req'd 10/28/24 to ROW 11/25/24.
RDWY: (TW) Floodplain SP rqd. DSUR rec'd 6/28/23. Traf & Mat req 7/7/23. Traffic rec'd 8/4/23. Early Coord Meeting held 8/22/23. Prelim plans to ROW & ENV 9/15/23. Hyd anal complete to BR 10/3/23. DDD apprvd 11/29/23. PSUR to Rdwy 1/18/24. Prelim BR Info req 2/9/24. ROW & UTIL reqmts to ROW 4/30/24. RDWY Info to ENV 4/30/24. Add'l Survey req 12/16/24. Add'l Survey rec'd 1/2/25. Rev ROW & UTIL reqm'ts to ROW 4/28/25. PFI held 6/11/25. Bridge Elev rec'd 6/12/25. Soil Survey req 6/23/25. 90% Plans to EST 8/17/26. 90% Plans to Mr. Hill 8/18/26. Plans cert by HYD 8/20/26. RUC req 8/31/26.
ROW: FEE Plans 80% (4 trs); Auth Rec'd 9/3/24. 4/4 apprs made & apprvd; 4 Options & 4 paid.
UTIL: AUI/UFI 9/11/24; Plans to 4 utils 9/9/24, Rev plans to 4 utils 4/1/25. 2 no adj, 2/2 WO issued, 1/2 adj complete. Funds Apprvd 9/3/24. Entergy-WO issued; Pfeiffer Water(PE), Suddenlink-no adj; AT&T-adj complete; Suddenlink-pending
BR: (TMG) 1 Bridge. Layout 100%. Final Info to Env. 8/25/26. Plans complete 9/17/26.
MAT: % AC & RV to Rdwy 7-11-23. SI to BR 7-24-25
SS to RDWY 5-27-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

Other Federal-Aid & State Jobs

012327 Antoine River Str. & Apprs. (S) — Hwy. 26

(Clark & Pike) (garver) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	90%	40%	90%	35%	NA	
TARGET DATE		May 20	Nov 20	Feb 21		May 25	Dec 25	STIP FFY: 2026			
END DATE		Apr 20	Nov 20	Feb 21	Aug 20						

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-1055(2)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 1,500 ADT.
BRIDGE INFO: 02864 (59.27, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1953)
ENV: NA consultation letters to tribes 3/5/20. Constraints to BR & RDWY 4/13/20. ARS to SHPO 6/8/20, response 6/8/20, addendum to SHPO 12/1/20, response 12/4/20. CRS to SHPO 2/3/21, response 2/10/21. T3-CE apprvd 2/17/21. NW14 req to USACE 10/21/21. 2022 Bat Survey Results: no bats captured.
SUR: Aerial photo flown 03/05/19. CSUR 100%.
DSUR: DSUR to Rdwy 4/14/20. Add'l DSUR req'd 6/22/20 to Rdwy 9/11/20.
PSUR: 19 certs. PSUR to ROW 8/14/20. Add'l PSUR (4 certs) req'd 10/7/21 to ROW 11/17/21.
RDWY: (TW) Floodplain SP req'd. Traffic req 10/31/19. T.O. to CON 11/5/19. Early Coord Meeting held 2/25/20. DSUR rec'd 4/14/20. Add'l Survey req 6/22/20. 30% Plans rec'd from CON 7/28/20. Mat req 8/27/20. 30% Plans rev'd & ret'd to CON 8/27/20. Des Criteria apprvd 9/10/20. Add'l survey rec'd 9/11/20. 60% Plans rec'd from CON 11/13/20. ROW & UTIL reqmts to ROW 11/30/20. Rev 60% Plans rec'd from CON 11/30/20. FI req 12/10/20. RDWY Info to ENV 2/11/21. Rev 60% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprvd 2/19/21. FI held 9/9/21. 90% plans rec'd from CON 9/28/23. Plans to Est 10/9/23. FFI held 3/8/24.
ROW: Fee - Plans 90% (9 trs). Auth rec'd 10/21/21. 9/9 apprs made & apprvd; 8 options & 8 paid.; 2 PPO vacated
UTIL: AUI/UFI 3/11/20; Plans to 5 utils 3/25/21, 4/5 ests rec'd, 3/5 WO issued, 2/5 adj complete. Funds Apprvd 8/17/20. Antoine Waterworks-est rec'd; Summit-WO issued; Enable Midstream, Windstream-adj complete; South Central AR Elec-pending proposal;
BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/28/23.
MAT: Soil Survey % AC to Rdwy 5/20/2021.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030604 Saline River Str. Rehab (S) Hwy. 27

(Howard & Sevier) (art) (0.52 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	50%	75%	20%	35%	20%		NA	
TARGET DATE		Jan 24	Aug 24	Dec 24	Feb 24	Aug 25	Apr 26	STIP FFY: 2026			
END DATE		Jan 24	Sep 24		Mar 24						

TYPE WORK: Bridge Rehabilitation
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0066(45)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 10/29/25.
GENERAL: 1,600 ADT.
BRIDGE INFO: 03675 (44.66, Hydro., NP, SD, Deck 4, Super. 5, Sub. 6, Hist., 1964)
ENV: Env Constraints to Rdwy 2/5/24. NA consultation letters to Tribes 2/9/24. Historic Bridge Marketing Exemption letter to SHPO 12/12/24, response 1/6/25. 2024 Acoustic Bat Survey Results: CORA, PESU likely. CR clearance to file 4/27/26.
SUR: Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature Extraction 100%. Mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/10/24.
PSUR: 4 certs. PSUR to ROW 3/25/24.
RDWY: (TW) Floodplain SP req'd. Traffic & Mats req 5/16/23. DSUR rec'd 1/10/24. Traffic rec'd 11/8/23. Early Coord Meeting held 3/27/24. Hyd Anal complete to BR 4/24/24. Prelim Layouts to ROW & ENV 5/29/24. DDD apprv'd 7/26/24. ROW & UTIL reqm'ts to ROW 9/12/24. RDWY Info to ENV 9/12/24.
ROW: FEE - Plans 85% (3 trs).
UTIL: AUI 9/24/24, UFI 1/22/25. Plans to 2 utils 2/24/25. Funds Apprvd 1/30/25. 3/3 ests rec'd, 1/3 WO issued, 1/3 adj complete. Four States Fiber, Southwest AR Elec-est rec'd; Walnut Hill Tele-adj complete
BR: (CMW)
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

080621 McCoy & Little Creeks Strs. & Apprs. (S) Hwy. 27

(Pope) (coll) (0.44 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	100%	85%	100%	NA	
TARGET DATE		May 20	Feb 21	Apr 21		May 23	Oct 24	STIP FFY: 2026			
END DATE		Jun 20	Feb 21	May 21	Sep 20	Nov 23	Jan 26				

TYPE WORK: Replace 2 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0058(57)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 1,300-1,600 ADT.
BRIDGE INFO: 02696 (75.78, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1951); 02699 (55.82, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1951)
ENV: Constraints to Rdwy 2/12/20.Tribal consultation letters sent 9/24/20. ARS to SHPO 4/13/21, response 4/15/21.PIF to SHPO 4/21/21, response 4/28/21. T1-CE apprvd 5/24/21. NW14, no pcn. 2021 Bat Survey Results: No T&E bats captured. 2025 Bat Survey Results: IBAT, MYGR, PESU confirmed.
SUR: Aerial photo flown 4/10/15.
DSUR: NTP to Con 2/20/20. CSUR 100%. DSUR to Rdwy 6/26/20. Add'l DSUR rqd 4/8/22 to Rdwy 5/24/22. Add'l DSUR req'd 3/28/23 to ROW 3/28/23.
PSUR: PSUR to ROW 9/9/20. ROW staking (trs 5x, 5xE-1) rqd 11/28/22 to ROW 12/16/22. ROW re-stake (Tr. 5x) req'd 9/30/25 to ROW 10/6/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 6/26/20. Early Coord Meeting held 9/23/20. Mat & Traffic req 10/8/20. Hyd Anal complete to BR 11/6/20. Prelim Layouts to ROW & ENV 11/25/20. ROW & UTIL reqmts to ROW 2/26/21. Des Criteria apprvd 4/1/21. RDWY Info to ENV 5/10/21. FI held 5/17/22.
ROW: C.O. Plans 90% (10 trs). Rec'd initial auth 9/23/21. 10/10 apprs made & apprvd; 10 options & 10 paid. C.O. filed 11/28/23.
UTIL: AUI 9/9/20, UFI 3/4/21; Plans to 4 utils; Funds Apprvd 9/21/21. 4/4 est rec'd, 1 no involvement, 4/4 WO issued. 4/4 adj complete. All adjustments complete
BR: (CMW) Layout 95%.
MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest to Br 1/25/22.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (44); AR Senate (25)

Other Federal-Aid & State Jobs

030603 Wolf Creek Str. & Apprs. (S) — Hwy. 29

(Pike) (hdr) (0.21 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	65%	45%	80%	100%	NA	
TARGET DATE			Aug 24	Aug 24	Mar 24	Apr 25	Dec 25	STIP FFY: 2025			
END DATE		Jan 24	Oct 24	Nov 24	Apr 24						

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0055(36)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 550 ADT.
BRIDGE INFO: 03422 (64.47, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1961)
ENV: EPD. NA consultation letters to Tribes 5/16/23. Env constraints to BR & Rdwy 12/22/23. VPI from 10/25 to 11/8/24. PIF to SHPO 10/15/24, response 11/21/24. T3CE apprvd 11/26/24. 2024 Bat Survey Results: No T&E species.
SUR: Aerial photo flown 1/23/23. CSUR 100%. UAV-LiDAR acquired 4/11/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/10/24.
PSUR: Existing ROW to ROW 4/16/24.
RDWY: (ND) No Floodplain SP Req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/17/24. 30% Plans rec'd from CON 5/31/24. Early Coord Meeting held 5/2/24. PFI & TMP held 7/16/24. 60% Plans rec'd from CON 7/18/24. DDD apprvd 7/29/24. ROW & UTIL reqmts to ROW 10/2/24. RDWY Info to ENV 11/1/24. SS req 3/26/25.
ROW: C.O. Plans 85% (4 trs). Auth Rec'd 12/20/24.; 4/4 apprs made & apprvd; 3 options & 2 paid.
UTIL: AUI 7/16/24, UFI 12/17/24, Plans to 2 Utils 12/13/24, 1/1 est rec'd, 1 no involvement. Windstream-non-reimb est rec'd; Antoine Water-no involvement. Util reloc on hold 8/12/25
BR: (JYP) Layout 95%.
MAT: RV to Rdwy 7/10/23. SI to BR 10/16/25. SS to RDWY 6/2/26
RAILROAD INFO: No RR involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

020812 Waterloo Drainage Ditch Str. & Apprs. (S) — Hwy. 31

(Jefferson) (art) (0.32 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25			Oct 25			STIP FFY: 2028			

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0035(76)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 780 ADT.
BRIDGE INFO: M0418 (72.07, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1955)
ENV: Env constraints to Rdwy 5/7/26.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 11/6/25.
RDWY: (TW) No Floodplain SP req'd. Traffic req 12/17/25. Traffic rec'd 12/19/25. ESALs rec'd 12/23/25. Soils req 1/6/26. Early Coord Meeting held 1/15/26. DDD apprv'd 3/17/26. Prelim ROW memo sent 4/14/26. Prelim ENV memo sent 4/14/26. Prelim Bridge req 4/14/26.
UTIL: AUI 5/8/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

110838 Cache Bayou Str. & Apprs. (S) Hwy. 33

(Woodruff) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Sep 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0074(44)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 360 ADT.
BRIDGE INFO: M3065 (58.21, Br. Repl., P4, SD, Deck 7, Super. 5, Sub. 4, 1968)
ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 8/19/25.
SUR: Aerial photo flown 2/14/24 UAV-LiDAR acquired 4/30/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/25/25.
RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 8/25/26.
UTIL: AUI 8/25/26
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

070526 Hwy. 35 Str. & Apprs. (Cleveland Co.) (S) Hwy. 35

(Cleveland) (hdr) (0.11 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	95%	75%	15%	30%	99%	35%	NA	
TARGET DATE		Sep 24	Mar 25	Mar 25	Oct 24	Dec 25	Aug 26	STIP FFY: 2026			
END DATE		Sep 24	Jun 25	Aug 25	Aug 24						

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0013(24)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 560 ADT.
BRIDGE INFO: M0798 (47.00, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1956)
ENV: EPD. Env constraints to Rdwy 4/30/24. Tribal consultation letters 4/10/24. PIF to SHPO 7/24/25, response 8/1/25. T3CE apprvd 8/21/25. NW23 permit req to USACE 9/23/25. 2025 Bat Survey Results: PESU confirmed.
SUR: Aerial photo flown 1/27/23. CSUR 100%. UAV LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/9/24.
PSUR: 7 certs. PSUR to ROW 8/27/24.
RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 12/2/24. Early Coord Meeting held 1/7/25. 30% Plans rec'd from CON 1/10/25. 30% Plans rev'd & ret'd to CON 1/15/25. Prelim Layouts to ROW & ENV 1/15/25. DDD apprv'd 2/4/25. Rev 30% Plans rec'd from CON 3/10/25. Rev 30% Plans rev'd & ret'd to CON 3/12/25. 60% Plans rec'd from CON 6/20/25. ROW & UTIL reqm'ts to ROW 6/23/25. RDWY Info to ENV 6/23/25. 60% Plans rev'd & ret'd to CON 6/23/25. PFI & TMP held 7/8/25. 90% Plans rec'd from CON 9/3/25. 90% Plans to EST 9/3/25. Plans cert by CON 9/11/25. 90% Plans rev'd & ret'd to CON 10/16/25.
ROW: FEE - Plans 80% (7 trs). Auth Rec'd 9/3/25.
UTIL: AUI 6/14/24; UFI 1/17/25. Plans to 3 utils 7/25/25. Funds Apprvd 11/26/24. 3/3 est rec'd. C&L Elec, Cleveland Co Water, ARK-O Tele-est rec'd. ON HOLD FOR UTILITIES 2/25/26
BR: (JYP) Rec'd. 90% Plans 9/5/25. Ret'd. "No Comments" 90% Plans 9/10/25.
MAT: soil survey %AC & RV to Rdwy 6-29-23
RAILROAD INFO: No RR involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 96); AR Senate (1)

Other Federal-Aid & State Jobs

070622 Harrison Creek Str. & Apprs. (S) — Hwy. 35

(Cleveland) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Feb 26			Jun 26			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0013(29)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 560 ADT.
BRIDGE INFO: M0801 (30.02, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1956)
ENV: Env constraints to Rdwy 3/25/26. Tribal consultation sent 5/5/26.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/28/24. Mapping 100%. CSUR 100%.
DSUR: NTP to Con 8/25/25. U&D 100%. DSUR to Rdwy 2/12/26.
PSUR: 11 certs. PSUR to ROW 6/19/26.
RDWY: (TW) No Floodplain SP req'd. Traffic req to SIR 4/17/26. Traffic Count req to TSMO 4/17/26. Traffic Forecast rec'd 5/12/26. ESALs rec'd 5/27/26.
UTIL: AUI 6/18/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

050504 Hwy. 305 – Hwy. 13 (Passing Lanes) (S) — Hwy. 36

(White) (urb) (5.68 mi.) (APHN) (Urban Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%	NA			
TARGET DATE								STIP FFY: 2027			
END DATE		Oct 26			Oct 25						

TYPE WORK: Passing Lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0073(104)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
GENERAL: 2,800-12,000 ADT.
ENV: Env constraints to Rdwy 5/8/25. Tribal consultation sent 3/26/25.
SUR: Some DSUR and PSUR under Job 050280. CSUR 100%. UAV-LiDAR acquired 1/7/26. Feature extraction 100%. Plan mapping 100%.
PSUR: NTP to Con 7/7/25. PSUR to ROW 10/29/25.
ROW: Est 4 res, 2 bus, 3 ppo relos
UTIL: AUI 7/22/25.
RAILROAD INFO: No RR Involvement 10/24/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (58 & 59); AR Senate (18)

050418 Cache River Relief Str. & Apprs. (S) Hwy. 37

(Jackson) (halff) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Dec 19	Jun 20	Jun 20		Aug 22	Apr 23	STIP FFY: 2025			
END DATE		Dec 19	Sep 20	Apr 20	Jan 20	May 22	Jul 23				

TYPE WORK: Replace 1 bridge, Utility
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0034(51)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 190 ADT.
BRIDGE INFO: 02901 (35.20, Br. Repl., P0, Deck 6, Super. 5, Sub. 7, 1954)
ENV: EPD. Constraints to RDWY, SURV, & BR 1/22/19. ARS to SHPO 2/20/20, response 2/21/20. PIF to SHPO 4/2/20, response 4/7/20. T3-CE apprvd 4/9/20. NW23 permit to USACE 11/10/20, issued 6/24/22. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR, PESU likely.
SUR: Aerial photo flown 12/22/15. CSUR 100%. NTP to CON 9/17/19. DSUR to Rdwy 12/20/19.
PSUR: Existing ROW to ROW 01/29/20. ROW staking req'd 9/29/21 to ROW 10/29/21.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 12/20/19. Traffic & Mat req 12/17/19. DSUR rec'd 12/20/19. T.O to CON 1/7/20. Kick-Off Meeting held 1/24/20. Des Criteria apprvd 2/26/20. Loc & Des Doc apprv'd 4/15/20. 30% Plans rec'd from CON 5/7/20. 30% Plans rev'd & ret'd to CON 5/22/20. 60% Plans rec'd from CON 7/20/20. 60% Plans rev'd & ret'd to CON 8/4/20. S.S. req 7/20/20. Rev 60% Plans rec'd from CON 9/1/20. ROW & UTIL rqmts to ROW 9/2/20. RDWY Info to ENV 9/2/20. Rev 60% Plans rev'd & ret'd to CON 9/16/20. FI held 3/30/21. 90% Plans rec'd from CON 1/10/23. FFI held 1/13/23. Plans to EST 1/12/23. 90% plans rev'd & ret'd to CON 3/1/23. Plans cert by CON 3/20/23. 100% Plans rec'd from CON 3/20/23. 100% Plans to EST 3/20/23 & 10/16/24. Rev 100% Plans rec'd from CON 10/15/24.
ROW: C.O. Plans by Halff 90% (2 trs). 90% plans rec'd from CON 5/20/21 & 6/14/21; ret'd 6/15/21. PRWC held x/x/21. 2 Options & 2 Paid. Initial Auth Rec'd 6/2/21. C.O. filed 5/3/22.
UTIL: AUI 10/3/19, UFI 12/16/20. Plans to 6 utils 1/27/21; Funds Apprvd 1/12/21. 6/6 est rec'd, 2 no involvement, 1 no conflict, 2/2 WO issued, 2/2 adj complete. All adjustments complete.
BR: (MCB) Layout 100%. Rec'd. 90% plans 1/12/23 & 5/16/23. Ret'd. comments 90% Plans 1/25/23 & 5/16/23. Prelim. Info. to Env. 10/22/20. Rec'd. Final Plans 3/20/23. Ret'd. comments on Final Plans 4/17/23 & 7/14/23.
MAT: Soil Survey by Consult. Subsurf Invest. Consult report to Br 8/4/2021.
RAILROAD INFO: No RR involvement 1/8/24.
SIR: STIP Traffic data to ENV on 1/7/19.
LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

Other Federal-Aid & State Jobs

050476 Hwy. 37 Strs. & Apprs. (S) Hwy. 37

(Jackson) (m.baker) (0.13 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 22	Oct 24	STIP FFY: 2025			
END DATE		May 21	Dec 21	Jan 22	Jun 21	Feb 24	Oct 24				

TYPE WORK: Replace 2 structures with R.C Box Culverts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0034(55)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 640-980 ADT.
BRIDGE INFO: M0830 (39.57, Br. Repl., P1, SD, Deck 6, Super. 4, Sub. 5, 1930); M0831 (48.67, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1925)
ENV: EPD. Env constraints to Rdwy & BR 7/23/21. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/5/21, response 10/6/21. PIF to SHPO, response 11/5/21. T3CE apprvd 1/5/22. 2023 Bat Survey Results: No T&E species
SUR: 05x147-M0830. CSUR 100%. Aerial photo 1/6/20. DSUR to Rdwy 5/19/21. Add'l DSUR (M0829) to Rdwy 5/18/22.
PSUR: Existing ROW to ROW 6/17/21. Centerline extended 5/20/22. ROW staking req'd 4/5/23 to ROW 4/13/23.
RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Des Criteria apprvd 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/16/21. 30% Plans rev'd & ret'd to CON 10/15/21. 60% Plans rec'd from CON 11/15/21. 60% Plans rev'd & ret'd to CON 12/9/21. ROW & UTIL reqmts to ROW 12/14/21. RDWY Info to ENV 12/14/21. Loc & Des Doc apprvd 1/10/22. 90% Plans rec'd from CON 4/29/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 7/24/23. Final Plans rec'd from CON 9/15/23. Soil Survey req 4/21/25.
ROW: C.O. Plans 90% (4 trs). Initial Auth Rec'd 3/2/22. 4/4 apprs made & apprvd; 4 Option & 4 paid. C.O. filed 2/28/24.
UTIL: AUI 8/11/21, UFI 9/17/21; Plans to 3 utils 4/28/22; Funds Apprvd 9/21/21. 1 no adj, 3/3 ests rec'd, 2/2 WO issued, 2/2 adj complete. All adjustments complete
BR: RCBC. Rec'd. Final Plans 9/15/23.
MAT: %AC to Rdwy 8/24/21.
SS to RDWY 6-29-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (38 & 39); AR Senate (10)

Other Federal-Aid & State Jobs

050516 Cow Lake Ditch Str. & Apprs. (S) — Hwy. 42

(Jackson) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%		5%	RCB			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Sep 25			Jun 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0034(62)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 300 ADT.
BRIDGE INFO: M0884 (57.27, Br. Repl., NP, SD, Deck 5, Super. 6, Sub. 4, 1962)
ENV: Tribal consultation letters sent 6/2/25. Env. constraints to Rdwy 9/4/25.
SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%.
PSUR: 4 certs. PSUR to ROW 6/20/25.
RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/8/26. Prelim Layouts to ROW & ENV 4/15/26. Materials req 4/15/26. Hyd Anal complete to Bridge 7/2/26.
UTIL: AUI 3/26/2026. Funds Apprvd 5/29/2026.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

090744 Town Creek Str. & Apprs. (S) — Hwy. 43

(Benton) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	10%	60%			0%			
TARGET DATE											
END DATE		Mar 26						STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0004(823)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 3,200 ADT.
BRIDGE INFO: 03018 (61.02, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1958)
ENV: Tribal consultation letters sent 8/26/25. Env constraints to Rdwy 4/28/26.
SUR: Aerial photo flown 3/11/24. UAV-LiDAR acquired 2/4/25. Feature extraction 100%. Plan mapping 100%. CSUR 100%. DSUR to Rdwy 3/23/26.
PSUR: 27 certs.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 3/23/26. Early Coord Meeting held 4/20/26. ADT & Traffic Counts req 5/6/26.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

090664 Flint Creek Str. & Apprs. (S) Hwy. 43

(Benton) (crafton tull) (0.6 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	95%	75%	30%	15%	95%	100%	NA	
TARGET DATE		Sep 23	Aug 24	Nov 24	Oct 23	Jul 25	Feb 26	STIP FFY: 2026			
END DATE		May 23	Dec 24	Nov 24	Nov 23						

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0004(818)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 2,900 ADT.
BRIDGE INFO: 03072 (55.37, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 5, 1958)
ENV: ARS to SHPO 7/6/23, response 7/19/23. Env constraints to Rdwy 7/26/23. NA consultation letters to Tribes 8/14/23. ARS addendum to SHPO 8/21/23, response 9/5/23. rev constraints to Rdwy 9/18/23. CRS Report to SHPO 6/28/24, response 7/17/24. T3CE apprvd 11/5/24. 2024 Bat Survey Results: MYGR captured. NW14 permit to USACE 7/22/25.
SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/16/23. Feature extraction 100%. Photogrammetry 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/5/23. Add'l DSUR req'd 10/10/23 to Rdwy 12/12/23.
PSUR: Existing ROW to ROW 11/7/23. Add'l ROW req'd 2/5/25 to ROW 2/20/25.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/5/23. Early Coord Meeting held 5/18/23. T.O. to CON 7/27/23. DDD apprv'd 10/16/23. Add'l Survey req 10/10/23. 60% Plans rec'd from CON 3/5/24. RDWY Info to ENV 6/4/24. Rev 60% Plans rec'd from CON 7/12/24. ROW & UTIL reqm'ts to ROW 12/10/24. 60% Plans rev'd & ret'd to CON 12/10/24. Rev ROW & UTIL reqm'ts to ROW 9/12/25.
ROW: COURT ORDER - Plans 90% (4 trs) Auth Rec'd 11/27/24. 4/4 apprs made & 1/4 apprs apprvd.; no relos
UTIL: AUI 4/26/23, UFI 10/10/24; Plans to 4 utils 6/23/25. Funds Apprvd 1/6/25. 2/4 est rec'd, 2/4 WO issued, 1/4 adj complete. Carroll Elec-Constr WO issued, PE adj complete; City of Gentry-WO issued; Brightspeed, Cox-pending proposal
BR: (JYP) Bridge. Layout 95%. 10/29/24-Prelim. Info to Env. Rec'd. 90% Plans 1/12/26. Ret'd. comments 90% Plans 2/3/26. Rec'd. Rev'd. 90% Plans 2/9/26. Ret'd. "No Comments" Rev'd. 90% Plans 2/10/26.
MAT: SS %AC & RV to Rdwy 6/29/23. SS to RDWY 4/17/25. SI to BR 9/5/25
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

110749 Little Cypress Bayou Str. & Apprs. (S) Hwy. 44

(Desha) (halff) (0.15 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	15%	15%	80%	100%	NA	
TARGET DATE			Aug 24	Nov 24		Jul 25	Apr 26	STIP FFY: 2026			
END DATE		Jul 23	Oct 24	Nov 24	Jul 23						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0021(58)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 160 ADT.
BRIDGE INFO: M3972 (84.94, Br. Repl., NP, Deck 7, Super. 7, Sub. 5, 1975)
ENV: Tribal consultation letters sent 10/11/23. Env constraints to Rdwy 2/28/24. PIF to SHPO 6/3/24, response 6/24/24. T1CE apprvd 11/25/24.
SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/7/23.
PSUR: Existing ROW to ROW 7/11/23.
RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 6/27/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/7/23. 30% Plans rec'd from CON 8/4/23. DDD apprv'd 8/21/23. 60% Plans rec'd from CON 10/9/23. ROW & UTIL reqm'ts to ROW 2/5/24. PFI held 2/28/24. RDWY Info to ENV 2/8/24. Rev 60% Plans rec'd from CON 10/9/24. Rev ROW & UTIL reqm'ts to ROW 10/9/24. Rev 60% Plans rev'd & ret'd to CON 1/14/25. Soil Survey req 4/8/25. Rev 60% rec'd from CON 5/21/25. Rev 60% Plans rev'd & ret'd to CON 5/23/25. Rev ROW & UTIL reqm'ts to ROW 5/23/25. 90% Plans rec'd from CON 12/10/25. 90% Plans to EST 12/10/25. 90% Plans rev'd & ret'd to CON 12/29/25. FFI & TMP held 1/21/26.
ROW: FEE - Plans 85% (2 trs). Auth Rec'd 12/20/24.
UTIL: AUI/UFI 4/27/23; Plans to 3 utils 4/3/24; 2/3 ests rec'd; 1/3 WO issued. Funds Apprvd 03/15/24. Elaine Wastewater-pending proposal; Entergy-WO issued; Windstream-nonreimbursable est rec'd
BR: (MCB) Rec'd. 90% Plans 12/10/25. Ret'd. 90% Plan comments 12/10/25.
MAT: %AC & RV to Rdwy 7-10-23
Soil Survey to RDWY 7-13-26
RAILROAD INFO: No RR involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

040713 Hwy. 71 – Hwy. 255 (Ft. Smith) (S) Hwy. 45

(Sebastian) (craft-tull) (2.83 mi.) (APHN) (Urban Major Collector) /HIP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	100%	95%	45%	100%	100%	95%	TBD
TARGET DATE		Mar 18	Feb 25	Mar 25	May 18	Apr 26	Apr 27	SCHEDULED DATE: 08-2027			
END DATE		Apr 18	Feb 25	May 25	Jun 18			STIP FFY: 2027			

TYPE WORK: Widen from 2 lanes to 5 lanes w/ curb & gutter; 5' sidewalk on east side (Green Rd. - Hwy. 255); Pavement type: Asphalt.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPC-9150(33)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 4/1/16.

GENERAL: 5,600-18,000 ADT. 040416 combined into this project.

ENV: Tribal consutation sent 11/20/18. Constraints to RDWY 1/2/19. RTA for 5 properties to SHPO 3/5/19; conc 0 eligible recd 3/6/19. PIF to SHPO 4/23/19. SHPO response 4/25/19. PI held 8/27/19, Grace Community Church, 4001 Brooken Hill Dr., Fort Smith, AR. PIF addendum to SHPO 4/27/20, response 5/1/20. Add'l tribal consultation 5/7/20. T3-CE apprvd 5/7/20. NW14, no pcn. 2022 Bat Survey Results: No bats captured. T3CE re-eval apprvd 5/2/25.

LP: City of Fort Smith & Sebastian Co. to provide a total of $4,837,500 in local funds ($3,737,500 City, $1.1M Co.). $100,000 of Co. commitment was from previous STP-City job. Agreement to City & Co. 6/30/17. Partnering agreement executed 8/7/17. Req for 10% partnering deposit ($880,000) via letter 5/8/19 (includes monies for Jobs 040713 & 040716). Deposit rec'd 6/7/19. Supplemental Agreement letter to realign southern portion & drop a portion of Hwy. 45 to Co. 12/30/19. Resolution executed 1/21/20. 1st Supplemental Agreement executed 1/28/20. 2nd Supplemental Agreement letter to reduce City commitment to $3,737,500, due to receiving $262,500 of Economic Development funding, sent to City 3/26/21. 2nd Supplemental Agreement executed 4/12/21.

SUR: Aerial photo flown 6/08/16. CSUR 100%. Photogrammetry 100%. U&D 100% to Rdwy 4/24/18. Add'l DSUR req'd 11/20/19, 100% to Rdwy 12/18/19. Add'l DSUR rqd 6/21/21 to Rdwy 8/26/21. Add'l DSUR req'd 7/3/24 to Rdwy. 7/19/24. Add'l DSUR req'd 12/16/24 to Rdwy 1/21/25.

PSUR: 46 certs. PSUR to ROW 6/7/18. Add'l PSUR rqd 3/13/20 to ROW 5/14/20. ROW staking req'd 11/23/20 to ROW 1/6/21. Rev Cert. 41 to ROW. ROW re-stake rqd (trs 37, 38 & 39) 7/9/21 to ROW 7/22/21. ROW re-stake (tr 16) req'd 8/19/21 to ROW 8/27/21. ROW re-stake (tr. 38) req. 2/1/24 IP. ROW re-stake (tr. 32) rqd 2/9/24 to ROW 2/26/24. Rev PSUR (3 add'l certs, 2 revisions) req'd 1/30/25 to ROW 3/11/25.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 4/24/18. Prelim Layout to ROW & ENV 11/15/18. Traffic, TMs, FWDs & Soil Survey req 11/15/18. Prelim Layouts to RR Coord 11/16/18. Traffic Signal warranted at Geren & Planters Rds. Des Criteria apprvd 5/8/19. RDWY Info to ENV 5/23/19. ROW rqmts to ROW 5/31/19. FI held 8/27/19. UTIL reqmts to ROW 8/9/19. Add'l Survey req 11/20/19. Add'l Survey rec'd 12/18/19. Rev ROW & UTIL reqmts to ROW 2/28/20. Rev RDWY Info to ENV 3/23/20. Loc & Des Doc apprvd 5/8/20. LRFD req to BR 9/16/20. RUC req 12/21/20. Rev Des Criteria apprvd 1/28/21. Plans to EST 2/17/21. 90% Plans to RR Coord 2/17/21. FFI held 3/2/21. Add'l Survey req 6/21/21. Add'l Survey DSUR rec'd 8/26/21. Rev LRFD req to BR 10/6/21. Rev ROW & UTIL rqmts to ROW 10/6/21. Rev ROW rqmts to ROW 11/4/21. Early NTP to CON 5/1/24. Rev DDD apprv'd 6/11/24. Rev 30% Plans rec'd from CON 6/17/24. T.O. to CON 6/18/24. Add'l Survey rec'd 7/19/24. 45% Plans rec'd from CON 7/11/24. Rev LRFD req to BR 10/29/24. 60% Plans rec'd from CON 11/15/24. 60% Plans rev'd & ret'd to CON 12/6/24. Rev ROW & UTIL reqm'ts to ROW 2/25/25. Interim Est to PM 3/4/25.

ROW: Plans 90% (43 trs). Auth Rec'd 12/21/20. 43/43 apprs made & apprvd; 33 Options & 34 paid; 6 Condemned - Poss. date 6/21/24

UTIL: AUI 1/30/18, UFI 8/8/19; Plans to 10 utils 4/13/20, 11/18/21, Rev plans 3/6/25 ;Funds Apprvd 1/30/25. 9/10 ests rec'd, 2 no adj, 7/7 WO issued.

Camterra Resources-no conflict; Magellan Midstream-no adj; AR-OK Gas, AR Valley Elec, AT&T, City of Fort Smith(PE & constr), Cox Comm, Dobson Fiber, OG&E Elec-WO issued;

BR: (TMG) 4 Box Culverts. Box Culvert plans 100% on 1/8/21. Box Culvert plans Rev'd. 10/11/21 & 11/4/24.

MAT: Soil Survey to Rdwy 6/19/19.

RAILROAD INFO: RR Involvement two at-grades w/ FSR & (UP own), DOT440543E & DOT#440546A - SP & C&M's rqd. Site review w/ Patriot & UP 5/3/23. 60% plans to UP & FSR 2/12/25. FSR rej. 60% plans 3/28/25. Rev 60% to RR's 4/18/25; Rcv'd UP ret comments on rev 60%, to rdwy 8/8/25. Rev 90% plans sent to RR 12/8/25. Rcv rev 90% ret comments fm UP 4/27/26. UP will not apprv C&M's w/o final plan apprvl.

SIR: TMs sent to RDWY 12/17/18. Traffic data to RDWY 11/27/2018. FWD to RDWY 12/21/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (51); AR Senate (27)

101065 Marmaduke – S. of Halliday (S) Hwy. 49

(Greene) (art) (5.96 mi.) (APHN) (Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	90%	75%	50%	15%	0%	100%	NA	YES
TARGET DATE		Jan 23	Nov 23	Dec 25	Feb 23	Feb 27	Dec 27	SCHEDULED DATE: 09-2028			
END DATE	Nov 23	May 23	Dec 23	Feb 26	Mar 23			STIP FFY: 2026			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Widen from 2 to 5 lanes, taper down to 3 lanes in town.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0028(70)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 10/18/24.
GENERAL: 5,800 ADT.
BRIDGE INFO: 03083 (70.59, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03084 (68.74, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03085 (66.79, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03086 (66.79, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); M0064 (82.60, Br. Repl., NP, Culv. 6, 1961)
ENV: ENV CON (Burns & Mcd). Tribal consultation letters sent 10/16/23. Env Constraints to Rdwy 12/5/23. PI meeting 9/19/24, 4-7 pm @ Marmaduke Community Center, West Warner Street, Marmaduke. ARS & CRS Report to SHPO 11/14/24, response 12/13/24. Draft EA to FHWA 6/12/25, resubmittal to FHWA 7/2/25, apprvd 7/14/25. Loc & Des PH scheduled 9/25/25 4:30-6:30 pm @ Marmaduke Community Center, West Warner Street, Marmaduke. Draft FONSI to FHWA 12/22/25, apprvd 2/10/26. FONSI to State Clearinghouse 2/13/26. 2025 Bat Survey Results: MYLU, PESU confirmed.
SUR: Partial DSUR under 100632. Photogrammetry & CSUR 100% under 100633. Aerial photo flown 1/5/22. Rev mapping complete 5/19/23.
DSUR: U&D 100%. DSUR to Rdwy 5/26/23. Add'l DSUR req'd 8/11/23 to Rdwy 9/22/23. Add'l DSUR (cell tower driveway) req'd 8/25/25 to ROW 9/2/25. Add'l DSUR (Trs. 40 & 53) req'd 5/5/26.
PSUR: 76 certs. NTP to Con 12/21/22. PSUR to ROW 3/9/23. Add'l PSUR (1 cert.) req'd 3/27/25 to ROW 3/27/25. Add'l PSUR (street closure) to ROW 7/24/25. ROW staking req'd 9/19/25 to ROW 10/2/25.
RDWY: (TW) Floodplain SP rqd. Traffic & Soil Survey req 3/10/23. DSUR rec'd 5/26/23. Add'l Survey 8/11/23. Early Coord Meeting held 8/30/23. Prelim Layouts to ROW & ENV 9/5/23. Add'l Survey rec'd 10/11/23. DDD apprvd 11/17/23. Prelim req to BR12/4/23. ROW rqmts to ROW 12/15/23. RDWY Info req to Env 12/18/23. UTIL rqmts to ROW 1/26/24. Soil Survey rec'd 2/22/24. Hyd Anal complete to BR 3/28/24 & 4/11/24. Rev ROW & UTIL reqm'ts to ROW 7/15/24. PI comments sent 12/2/25.
ROW: Plans 85% (60 trs); Auth Rec'd 2/17/26. 58/60 appr made & 48/60 apprs apprvd. 12 options, 8 paid, 0/9 Res, 0/4 Bus, 0/1 NA, 0/2 PPO relos.
UTIL: AUI 3/5/24, UFI 5/9/24. Plans to 8 utils 11/21/24. Funds apprvd 6/12/24. 1/8 est rec'd, 1/8 WO issued. Entergy-WO issued; AT&T, Black Hills Energy, Brightspeed, CableOne, City of Marmaduke, Craighead Elec, St. Francis Water-pending proposals
BR: (JYP) Layout 85%. Prelim. Info. to Env. 10/27/25.
MAT: Soil Survey to RDWY 2/21/24
RAILROAD INFO: RR involvement near Marmaduke where UPRR property limits overlay our nearby shoulder-no footprint change. SP & MCL rqd. 6/19/24. Will dist agreements closer to LET 4/8/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

100882 Hwy. 49/Hwy. 91 Inters. Impvts. (Jonesboro) (S) — Hwy. 49

(Craighead) (fre) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%		5%	NA	TBD		TBD
TARGET DATE		Aug 16			Feb 17						
END DATE		Aug 16			Feb 17						

TYPE WORK: Project Development for Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9227(56)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.
GENERAL: 31,000 ADT.
SUR: Aerial photo flown 1/14/16, 5/16/19. Photogrammetry 100%. DSUR updated 5/16/19.
DSUR: CSUR 100%. DSUR to Rdwy 8/15/16.
PSUR: 10 certs. NTP to CON 12/12/16. PSUR to ROW 2/7/17.
UTIL: AUI 10/5/16.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

100836 Hwy. 351 South – Hwy. 91 (Jonesboro) (S) — Hwy. 49

(Craighead) (gen) (1.26 mi.) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	30%	100%		5%	75%			NA	TBD		TBD
TARGET DATE		Jun 17			Aug 17						
END DATE		Jun 17			Jul 17						

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-9227(70)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Funding removed on 12/4/17.
GENERAL: 23,000-40,000 ADT.
SUR: Aerial photo flown 1/14/16. DSUR under 100882. Photogrammetry 100%. DSUR to Rdwy 6/2/17.
DSUR: CSUR 100%. U&D 100%.
PSUR: 25 certs. PSUR to ROW 7/24/17. Add'l PSUR req'd 5/11/20 to ROW 5/26/20.
RDWY: (JLB) DSUR rec'd 6/2/17.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 36); AR Senate (20)

110807 Hwys. 49/64 Inters. Impvts. (Fair Oaks) (S) — Hwys. 49 & 64

(Cross) (fisher-arnold) (APHN) (Minor Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	50%	75%		10%	NA	100%	NA	
TARGET DATE		Dec 21			Jan 22			STIP FFY: 2025			
END DATE		Aug 21			Sep 21						

CRITICAL NOTES: On hold due to pending RCEP Grant.

TYPE WORK: Intersection Improvements.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0019(56)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 3/22/22.
GENERAL: 1,200-4,100 ADT.
ENV: Tribal consultation letters sent 8/31/21. Env constraints to Rdwy 10/15/21. ARS to SHPO 6/15/22, response 6/29/22. PIF to SHPO 6/30/22, response 7/6/22.
SUR: Aerial photo 3/8/21. CSUR 100%. DSUR to Rdwy 8/13/21. Add'l DSUR req'd 8/25/22 to Rdwy 9/16/22.
PSUR: 6 certs. PSUR to ROW 9/22/21.
RDWY: (ND) No Floodplain SP req'd. MAT, Traffic, & TMs req 9/8/21. NTP to CON 10/7/21. T.O. to CON 11/1/21. 30% Plans rec'd from CON 1/5/22. Rev scope rec'd 8/4/22. Add'l DSUR req 8/25/22. 30% Plans rec'd from CON 12/5/22.
UTIL: UFI 4/14/22
MAT: Soil Survey % AC to Rdwy 3/16/22.
RAILROAD INFO: RR involvement at UPRR 787524L 12/1/21. PE Agreement executed 1/27/22. On HOLD 8/15/24. SP/MCL or PE, SP, C&M rqd. 8/6/26
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Other Federal-Aid & State Jobs

110708 Arkansas Midland RR Str. & Apprs. (Helena-West Helena) (S) Hwy. 49

(Phillips) (m.baker) (0.25 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	30%	95%	100%	90%	
TARGET DATE		Jul 20	Aug 21	Nov 21	Aug 20	Nov 22	Apr 25	STIP FFY: 2025			
END DATE		Aug 20	Oct 21	Jan 22	Mar 21	Jan 24					

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-9200(9)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.
GENERAL: 3,500 ADT.
BRIDGE INFO: 03260 (72.63, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 3, 1961)
ENV: Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 5/30/19. constraints to RDWY 10/2/20. PIF to SHPO 9/28/21, response 9/30/21. Ph I VPI held 10//21 - 10/18/21 @ www.ardot.gov/publicmeetings T1CE apprvd 1/21/22. 2024 Bat Survey Results: PESU captured.
SUR: Aerial photo flown 3/19/19. CSUR 100%. DSUR to Rdwy 8/27/20.
PSUR: 1 cert. PSUR to ROW 3/2/21.
RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 10/23/19. T.O to CON 7/7/20. DSUR rec'd 8/27/20. Early Coord Meeting held 9/24/20. Des Criteria apprvd 11/30/20. 30% Plans rec'd from CON 3/4/21. 30% Plans rev'd & ret'd to CON 3/25/21. TMs req 5/17/21. RDWY Info to ENV 8/3/21. 60% Plans rec'd from CON 9/1/21. FI held 9/27/21. 60% Plans rev'd & ret'd to CON 10/4/21. ROW reqmts to ROW 10/4/21. UTIL reqmts to ROW 7/26/22. 90% Plans rec'd from CON 3/1/24. 90% Plans to RR Coord 3/7/24. 90% Plans rev'd & ret'd to CON 6/1/24. Interim Est to PM 11/8/24. Soil Survey req 4/10/25.
ROW: Fee by ARDOT. Plans 90% (2 trs). Initial Auth Rec'd 5/10/22. 2/2 apprs made & apprvd;2 Options & 2 paid.
UTIL: AUI 3/16/20, UFI 12/3/20; Plans to 7 utils 10/7/21, Funds Apprvd 12/17/20. 6/6 est rec'd, 1 no involvement, 2 no conflict, 1 no adj, 2/3 WO issued. 1 adj complete. Centerpoint, Entergy(T)-no conflict; Delek Logistics-no involvement; Windstream-no adj; Helena Water&Sewer-nonreimbursable; Entergy(D)-WO issued; AT&T-adj complete
BR: (MCB) Layout 95%. Rec'd. 90% Plans 10/31/23. Ret'd. 90% comments 1/8/24. Rec'd. 100% Plans 3/1/24.
MAT: %AC to Rdwy 10/28/19. Consultant SI
SS to RDWY 10-12-26
RAILROAD INFO: RR Involvement overpass of AKMD DOT# 425162D, MP 336.50, Helena Sub. No ROW acq. Necessary per ROW 1/8/24. Final plans apprvd 7/1/24. Fully executed C&M rec'd & distributed 10/31/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110812 Hwy. 49 Mississippi River Bridge Rehab. (S) Hwy. 49

(Phillips) (m.baker) (1.16 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	95%	NA	NA	50%	100%	NA	NA	
TARGET DATE			May 25	Aug 24				SCHEDULED DATE: 11-2026 ADVERTISED			
END DATE			Apr 25	Jul 24							

CRITICAL NOTES: 16-week advertisement.

TYPE WORK: General & Structural Repairs, Deck Replacement, Polymer Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: HIPFCS-C0VD(4); NHPP-PRTT-0054(31)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 9/13/21. Project renamed on 6/5/24.
GENERAL: 3,500 ADT. IOM 6/5/2024 Job 110814 combined in to this job.
BRIDGE INFO: 02899 (41.73, Dk. Repl., Poly. Ovly., NP, SD, Deck 4, Super. 4, Sub. 5, Hist., 1961)
ENV: CR clearance to file 1/20/22. CR letter to SHPO 1/25/22, response 2/22/24. addendum response 3/6/24. T3CE apprvd 7/18/24. PI meeting 11/6/25, 4:30-6:30 pm @ Phillips Community College of the U of A, Hendrix Fine Arts Center (Community Room), 1000 Campus Drive, Helena. Addendum letter to SHPO 6/8/26, response 6/17/26. Section 408 review
LP: ARDOT and MDOT will split project costs 50/50. ARDOT is taking the lead. ARDOT and MDOT received a $43.92M 2024 BIP grant. Partnering Agreement executed 11/13/25. Agreement ret'd to MDOT on 11/21/25.
RDWY: (ND) RUC req 10/11/21. NTP to CON 10/20/21. T.O. to CON 11/9/21. 60% Plans rec'd from CON 1/12/22. TMP held 3/3/22. 60% Plans rev'd & ret'd to CON 3/15/22. Loc & Des Doc apprv'd 8/5/24. 30% Plans rec'd from CON 2/19/25. 30% Plans rev'd & ret'd to CON 2/24/25. 60% Plans rec'd from CON 4/4/25. ROW & UTIL reqm'ts to ROW 4/7/25. 60% Plans rev'd & ret'd to CON 4/18/25. VE held 7/23/25. 90% Plans rec'd from CON 11/14/25. RUC req 1/20/26. Interim Est to PM 3/3/26. VE completed 3/18/26. 90% Plans rev'd & ret'd to CON 2/5/26. 100% Plans rec'd from CON 5/15/26. 100% Plans rev'd & ret'd to CON 6/5/26. Rev Final Plans rev'd & ret'd to CON 6/24/26.
UTIL: Funds Apprvd 7/14/25. 1/1 est rec'd, 1/1 WO issued. Entergy-WO issued
BR: (MCB) Rec'd. Draft Insp Report from Con on 12/30/22. HBM Ret'd. Insp Report comments 1/20/23. Rec'd. Final Br. Insp Report 2/23/23. Rec'd. Final Rev'd. Recom. Report 1/30/24. 5/1/25-Letter of inquiry to USCG. 5/13/25-Per the USCG, a bridge permit will NOT be required. Rec'd. 90% Plans 11/14/25. Ret'd. comments 90% Plans 2/13/26. Rec'd. 100% Plans 5/18/26. Ret'd. Final Plan Comments 6/11/26. Rec'd. Final Plans 6/25/26.
RAILROAD INFO: No RR involvement 6/10/24
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

Other Federal-Aid & State Jobs

070439 26th St. – Hwy. 67 (Pine St.) (Arkadelphia) (S) Hwy. 51

(Clark) (urb) (1.41 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	80%	100%	75%	100%	100%	NA	100%	80%	RQD
TARGET DATE		Jun 18	Jan 19	Sep 20	Aug 18	Feb 24	Apr 25	SCHEDULED DATE: 11-2029			
END DATE		Jun 18	Apr 19	Oct 20	Jul 18	Mar 24	May 26	STIP FFY: 2025			

TYPE WORK: Widen to three 12' lanes with sidewalks.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPSC-9013(9)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.
GENERAL: 7,000-11,000 ADT.
ENV: Constraints to RDWY 9/12/18. Tribal consultation sent 11/6/18. PI held Tuesday, June 4, 2019 from 4:00-7:00 pm, First Presbyterian Church, 1220 Pine St, Arkadelphia. PIF to SHPO 6/13/19; response 6/20/19. Draft EA to FHWA 5/28/20, apprvd 6/16/20. EA review req to Statewide Clearinghouse 6/18/20. Virtual Loc & Des PHg WebEx event held 8/12/20 5:30-6:30 @ www.ardot.gov FONSI issued 10/27/20. NW14, no pcn.
LP: Hwy. 51 from I-30 to Hwy. 67 will be dropped upon completion of the Arkadelphia bypass. City resolution executed 1/6/15. Partnering Agreement to City 2/3/20. Agreement executed 10/5/21. OBU & HBU donated ROW. Supplemental agreement w/ County, OBU & HSU sent 12/3/21. Supplemental Agreement executed 4/8/22.
SUR: Aerial photo flown 1/13/16. CSUR 100%. U&D 95%. Photogrammetry 100%.
DSUR: DSUR to Rdwy 7/5/18. Add'l DSUR req'd 4/15/19 (pipe inverts) to Rdwy 5/6/19.
PSUR: 126 certs. PSUR to ROW 7/26/18. 6 add'l certs req'd 10/16/19 to ROW 11/07/19. ROW staking req'd 4/21/21 to ROW 5/13/21. Add'l PSUR rqd 7/27/21 (1 cert) to ROW 7/29/21. Rev PSUR to ROW 12/13/21. Add'l PSUR (1 tract) req'd 8/17/22 to ROW 8/22/22. ROW re-stake (trs 16,17) rqd 9/29/22 to ROW 12/20/22.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 7/5/18. Prelim Prints to ROW & ENV 8/3/18. Traffic, TMs, FWDs & Soil Survey req 8/3/18. Early Coord Meeting held 8/27/18. Hyd Anal complete to BR 2/6/19. Des Criteria apprvd 1/10/19. Add'l Survey req 4/15/19. ROW rqmts to ROW 4/22/19. RDWY Info to ENV 5/24/19. FI held 6/4/19. UTIL rqmts to ROW 8/8/19. Rev ROW reqmts to ROW 8/8/19. TMs for 16th & Pine req 8/22/19. Signal not warranted at Hwy. 51/16th St. inters. Rev ROW & UTIL reqmts to ROW 4/17/20 & 4/28/22. Loc & Des Doc apprvd 11/5/20. RUC req 5/4/22 & 4/10/24. Rev UTIL reqmts to ROW 8/1/25. Interim Est to PM 5/1/26.
ROW: Plans by Bridgefarmer 90% (102 trs) - Initial Auth Rec'd 12/9/20. 102/102 apprs made & apprvd. 83 options & 83 paid & 21 Condemned - Poss. Date 3/7/24. 6/6 Res, 11/11 Bus, & 3/3 PPO relos moved.
UTIL: UFI 8/9/18; Plans to 6 utils 8/14/19, Rev plans to 7 utils 4/22/20; Funds Apprvd 8/29/18. 7/7 ests rec'd, 7/7 WO issued, 7/7 adj complete. Arkadelphia Water & Sewer(PE & Constr),AT&T, Centerpoint, Entergy, Ritter, Suddenlink, Windstream-adj complete
MAT: Soil Survey to Rdwy 11/9/18.
RAILROAD INFO: No RR involvement; track approx .75 miles east 2/5/24
SIR: TMs to RDWY 10/5/18. FWD to RDWY 10/8/18. TMs to RDWY 11/1/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (3)

070573 I-30 Str. & Apprs. (Hwy. 53) (S) — Hwy. 53

(Clark) (bridgefarmer) (0.28 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	30%	50%	35%	NA	
TARGET DATE		Dec 21	Jul 22	Mar 23	Jan 22	Sep 24	Mar 25	STIP FFY: 2025			
END DATE		Dec 21	Nov 22	Mar 23	Jan 22	Sep 24					

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0010(53)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 540 ADT.
BRIDGE INFO: 03813 (84.03, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1966)
ENV: Tribal consultation letters sent 8/17/21. Env constraints to BR, RDWY, ROW 11/23/21. ARS to SHPO 2/3/23, response 2/23/23. CRS to SHPO 2/23/23, response 3/2/23. T1CE apprvd 3/9/23. VPI sched 5/8-5/22/23. 2024 Acoustic Bat Survey Results: PESU likely.
SUR: CSUR 100%. DSUR to Rdwy 12/17/21. Add'l DSUR req'd 10/21/22 to Rdwy 2/10/23, 4/1/23. PSUR to ROW 3/23/26.
PSUR: 8 certs. Existing ROW to ROW 1/26/23. PSUR req'd (6 trs) to ROW 3/27/23. ROW staking req'd 8/18/23 to ROW 9/14/23.
RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 5/17/21. T.O. to CON 12/9/21. DSUR rec'd 12/17/21. Early Coord Meeting held 2/8/22. DDD apprvd 4/26/22. Rdwy Info to ENV 8/10/22. 50% Plans rec'd from CON 9/23/22. Add'l Survey req 10/21/22. ROW & UTIL reqm'ts to ROW 11/1/22. 50% Plans rev'd & ret'd to CON 2/2/23. Add'l DSUR rec'd 2/10/23 & 3/31/23. 60% Plans rec'd from CON 8/22/24. 60% Plans rev'd & ret'd to CON 10/11/24.
ROW: Plans 90% (4 trs). Initial Auth Rec'd 5/9/23. 4/4 apprs made & apprvd, 4 options & 4 paid.
UTIL: AUI 1/16/22, UFI 11/28/22; Plans to 11 utils 1/13/23, 2 no conflict, 4/9 ests rec'd. Funds apprvd 1/9/23. AR Elec Coop, Brightspeed, MCI, Ritter-no adj;
BR: (MCB) Layout 95%. Prelim. Info to Env. 4/21/22.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 6/27/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

030527 Hwy. 53 Strs. & Apprs. (Lafayette Co.) (S) Hwy. 53

(Lafayette) (garver) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	100%	90%	100%	NA	NA
TARGET DATE		May 20	Nov 20	Nov 20		Apr 22	Sep 25	**SCHEDULED DATE: 2030**			
END DATE		May 20	Dec 20	Jan 21	Aug 20	Apr 24	Jun 26	**STIP FFY: 2026**			

TYPE WORK: Replace 2 bridges & 1 bridge w/ R.C. box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0037(40)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/15/21.
GENERAL: 740 ADT.
BRIDGE INFO: M0992 (57.82, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1964); M0993 (54.60, Br. Repl., P1, Deck 6, Super. 6, Sub. 6, 1964); M0994 (55.25, Br. Repl., P1, Deck 6, Super. 5, Sub. 7, 1964)
ENV: EPD. Tribal consultation sent 2/20/19. Constraints to BR, RDWY & SUR 2/26/19. ARS to SHPO 9/29/20, response 9/29/20. CRS to SHPO 1/14/21, response 1/22/21. T1-CE apprvd 1/25/21. NW14 req to USACE 6/27/22. 2022 Acoustic Bat Survey Results: No MYSO or MYSE detected. PESU likely.
SUR: Aerial photo flown 1/29/16. CSUR 100%.
DSUR: NTP to Con 03/11/20. DSUR to Rdwy 5/29/20. Add'l DSUR req'd 10/13/20 to Rdwy 11/12/20.
PSUR: Existing ROW to ROW 8/27/20. ROW staking rqd 11/18/22 to ROW 2/10/23.
RDWY: (TW) No Floodplain SP req'd. T.O. to CON 9/26/19. Traffic & Mat req 10/11/19. DSUR rec'd 5/29/20. Early Coord Meeting held 7/23/20. 30% Plans rec'd from CON 10/5/20. Add'l Survey req 10/13/20. 30% Plans rev'd & ret'd to CON 10/15/20. Des Criteria apprvd 10/19/20. Site 1 60% Plans rec'd from CON 10/30/20. Site 1 ROW & UTIL reqmts to ROW 10/30/20. Add'l DSUR rec'd 11/12/20. Site 2 ROW & UTIL reqmts to ROW 12/17/20. RDWY Info to ENV 12/18/20. FI req 12/18/20. Site 2 60% Plans rec'd from CON 12/16/20. Site 2 60% Plans rev'd & ret'd to CON 3/4/21. Field Insp held 10/27/21. 90% Plans rec'd from CON 7/29/22. FFI held 8/9/22. 90% Plans to Est 8/9/22. 90% Plans rev'd & ret'd to CON 8/12/22. Interim Est to PM 7/11/25.
ROW: C.O. By ARDOT. Plans 90% (10 trs) - Initial Auth Rec'd 10/13/21. 10/10 apprs made & apprvd; 10 Options & 10 paid. C.O. filed 4/17/24.
UTIL: AUI 3/23/20, UFI 11/5/20; Plans to 4 utils 3/23/21; Funds Apprvd 11/6/20. . All adjustments complete.
BR: (SWP) Layout 95%, Rec'd. 90% plans 7/22/22.
MAT: Soil Survey %AC to Rdwy 10/14/19.
RAILROAD INFO: No RR involvement 6/28/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

050447 Calico Creek Str. & Apprs. (Calico Rock) (S) Hwy. 56

(Izard) (urb) (0.17 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	10%	30%	5%	35%	NA	
TARGET DATE		Mar 24	Sep 24	Jun 25	May 24	Feb 26	Oct 26	STIP FFY: 2026			
END DATE		May 24	Feb 25	Aug 25	Jul 24						

TYPE WORK: Replace 1 Bridge & Inters. Impvmnts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0033(33)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 2,700 ADT.
BRIDGE INFO: 02100 (66.02, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1941)
ENV: NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy 10/26/23. PI Meeting on 4/24/25 from 4:30-6:30 pm @ Calico Rock City Hall, 265 2nd Street. Calico Rock. ARS to SHPO 3/4/25, response 4/1/25. 2024 Bat Survey Results: MYGR captured. PIF to SHPO 6/18/25, response 6/30/25. T3CE apprvd 8/4/25.
SUR: Aerial photo flown 4/12/19. CSUR 100%. UAV LiDAR acquired 5/22/23. Feature extraction 100% plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/24/24.
PSUR: 22 certs. Add'l PSUR req'd 9/4/25 to ROW 9/17/25.
RDWY: (HL) Floodplain SP reqd. Traffic, TMs, & Mat req 5/9/23. DSUR rec'd 5/24/24. Early Coord Meeting held 7/1/24. Prelim Layouts to ROW & ENV 7/22/24. Soil Survey req 7/22/24. DDD apprvd 7/26/24. Hyd Anal complete to BR 8/20/24. Prelim BR Info req 8/20/24. RDWY Info to ENV 2/5/25. ROW reqm'ts to ROW 2/11/25. UTIL reqm'ts & Rev ROW reqm'ts to ROW 6/5/25. PFI & TMP held 6/24/25.
ROW: FEE - Plans 80% (8 trs). Auth Rec'd 8/18/25.
UTIL: AUI 6/27/24, UFI 8/7/24; Plans to 4 utils 4/1/25. Funds Apprvd 1/13/25. 3/4 est rec'd, 1 no adj, 2/4 WO issued. Black Hills Energy-no adj; City of Calico Rock(PE), Entergy-WO issued;
BR: (CMW) Layout 90%. Prelim. Info to Environmental 10/9/25.
MAT: SS to RDWY 4/3/25.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

Other Federal-Aid & State Jobs

050517 Hars Creek Str. & Apprs. (S) — Hwy. 56

(Izard) (fre) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	75%		5%	RCB			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Sep 25			Sep 25			STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0033(38)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,400 ADT.
BRIDGE INFO: M1027 (29.08, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 3, 1957)
ENV: Tribal consultation letters sent 7/8/25.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 12/12/24. Feature extraction and mapping 100%. CSUR 100%. DSUR to Rdwy 9/22/25.
PSUR: PSUR to ROW 9/9/25.
RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 10/3/25. Early Coord Meeting held 4/8/26. Materials req 4/15/26. Prelim Layouts to ROW & ENV 4/15/26. Rev Prelim Layouts to ROW & ENV 10/9/26. Rev Materials req 10/9/26.
UTIL: AUI 7/22/25. Funds Apprvd 5/29/2026. 1 no involvement. Brightspeed-no involvement;
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (22)

070623 Hwy. 57 Flood Repairs (Union Co.) (S) — Hwy. 57

(Union) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%	75%			0%			
TARGET DATE		Oct 25	Sep 26	Dec 26	Nov 25	Aug 27	Apr 28	SCHEDULED DATE: 01-2028			
END DATE		Nov 25			Jul 25						

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2027.

TYPE WORK: Replace 5 Culverts
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: ACSTPF-0070(59)
BACKGROUND INFO: Project programmed on 1/23/25.
GENERAL: 890 ADT.
ENV: Env constraints to Rdwy 9/10/25. Tribal consultation sent 5/19/26.
SUR: CSUR 100%. Mobile LiDAR acquired 7/31/25. LiDAR feature extraction 100%. Mapping 100%. Aerial photo flown 9/8/25.
DSUR: U&D 100%. DSUR to Rdwy 11/7/25.
PSUR: 8 certs. PSUR to ROW 7/29/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/7/25. ADT & Traffic req 3/10/26. Early Coord Meeting held 4/1/26. Prelim Layouts to ROW & ENV 5/6/26. Soil Survey req 5/6/26. Hyd Anal complete to Bridge 6/25/26. DDD appv'd 9/29/26.
UTIL: AUI 04-16-2026
RAILROAD INFO: No RR involvement 3/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

090638 Decatur – Gentry (Passing Lane) (S) Hwy. 59

(Benton) (bridgefrmr) (1.2 mi.) (APHN) (Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%	75%	100%	25%	NA	TBD	NA	
TARGET DATE		Aug 22	Apr 23	Jul 23	Sep 22	Jul 25	Jul 26	STIP FFY: 2025			
END DATE		May 22	Jun 23	Jan 24	Aug 22	Sep 25					

TYPE WORK: One NB Passing Lane
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0004(97)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/3/21.
GENERAL: 11,000 ADT.
ENV: Env constraints to RDWY 10/10/22. NA consultation letters to tribes 10/24/22. PI meeting held 7/18/23 4-7p @ Decatur Municipal Building 310 East Ave, Decatur. ARS and PIF to SHPO 12/7/23. T3CE apprvd 1/8/24. 2024 Bat Survey Results: No T&E species.
SUR: Aerial LiDAR acquired 2/28/22. Mapping 100%. U&D 100%. DSUR to Rdwy 5/23/22. Add'l DSUR rqd 5/15/23 to Rdwy 6/5/23.
PSUR: 11 certs. PSUR to ROW 8/26/22. Rev PSUR to ROW 12/15/23 ROW staking rqd 10/1/24 to ROW 10/16/24.
RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 5/23/22. TO to CON 1/19/23. Early Coord Meeting held 3/15/23. Avg Run Speed req to Mat 4/25/23. 50% plans rec'd from CON 5/5/23. Add'l DSUR req 5/15/23. DDD apprvd 5/23/23. 50% Plans rev'd & ret'd to CON 6/2/23. Rdwy Info to Env 6/2/23. ROW & UTIL reqmts to ROW 6/2/23. Add'l DSUR rec'd 6/5/23. Rev ROW & UTIL reqmts to ROW 11/1/23. Loc & Des Doc apprv'd 1/10/24. Plans to RR Coord 6/8/23. 60% Plans rec'd from CON 3/11/24. PFI held 5/1/24. 60% Plans rev'd & ret'd to CON 4/24/24. 60% Plans rev'd & ret'd to CON 6/24/25. Interim Est to PM 5/1/26.
ROW: Plans 90% (14 trs.). Initial Auth Rec'd 1/19/24. 14/14 apprs made & apprvd. 14 options. 11 paid & 2 condemned - poss. date 5/16/2025. Est 2 PPO relos.
UTIL: AUI 5/8/24, UFI 6/13/24. Plans to 8 utils 7/26/24. Funds apprvd 7/2/24. 3/8 ests rec'd. 2/7 WO issued. AT&T AR, Brightspeed -WO issued; City of Gentry-no conflict; Black Hills Energy, Cox Comm, City of Decatur, Liberty, Decatur Tele-pending proposals
RAILROAD INFO: No RR Involvement - CPKC tracks >60' & parallel to project.
LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

090665 Hwy. 59 Str. & Apprs. (Siloam Springs) (S) Hwy. 59

(Benton) (craft-tull) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	50%	75%		10%	5%	TBD	NA	
TARGET DATE		Dec 23	Oct 24	Jan 25	Jan 24	Oct 25	Oct 26	**SCHEDULED DATE: 2030**			
END DATE		Aug 23			Jun 24			**STIP FFY: 2027**			

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-0004(107)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 6,500 ADT.
BRIDGE INFO: 03051 (83.21, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1960)
ENV: Tribal consultation letters 5/16/24. ARS to SHPO 5/21/24, response 6/11/24. PIF to SHPO 7/11/24, response 8/1/24. Env constraints to Rdwy 5/1/25.
LP: The Department has agreed to include a side path at no add'l cost to the City.
SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 3/15/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 8/17/23.
PSUR: 23 certs. NTP to Con 11/29/23. PSUR to ROW 6/3/24.
RDWY: (ND) No Floodplain SP req'd. Traffic, TM, & Mat req 5/10/23. DSUR rec'd 8/17/23. Early Coord Meeting held 8/31/23. T.O. to CON 5/2/24.
UTIL: AUI/UFI 8/3/23. Funds Apprvd 1/30/25.
BR: (TMG) Layout 5%.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090506 Illinois River Str. & Apprs. (Hwy. 59) (S) — Hwy. 59

(Benton) (craft-tull) (0.5 mi.) (APHN) (Minor Arterial) /NHPP/REC TRAILS/State/Marine Fuel Tax/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	100%	100%	35%	NA	TBD
TARGET DATE		Oct 18	Aug 21	Jan 22	Nov 18	Nov 23	Sep 25	SCHEDULED DATE: 04-2027			
END DATE		Oct 18	Aug 21	Mar 22	Jun 19	May 24	May 25	STIP FFY: 2025			

TYPE WORK: Bridge Replacement

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-RTP-0004(77)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/17.

GENERAL: 3,200 ADT.

BRIDGE INFO: 03743 (54.48, Br. Repl., P4, SD, Deck 4, Super. 4, Sub. 4, 1963)

ENV: Mussel survey reqd. Constraints to BR, RDWY 8/14/18. Tribal consultation sent 8/30/18. IWQ cert rqd. ARS to SHPO 6/4/19; response 6/11/19. VPI Ph II meeting held 11/12/20 5:30-6:30pm www.ardot.gov. CRS to SHPO 9/29/20. VPI Ph II meeting held 2/24/21-3/17/21 w/ live meeting 3/2/21 @ 5:30-6:30pm www.ardot.gov. ARS addendum to SHPO 5/25/21, response 5/26/21. Info meeting held 6/10/21 4-7pm Holiday Inn Express Board Room 2100 Hwy 412 West Siloam Springs. CRS addendum to SHPO 6/10/21, response 6/30/21. T3CE apprvd 3/8/22. NW14 req to USACE 4/5/22. Info meeting held 6/23/22 4-7pm Holiday Inn Express Board Rm 2100 Hwy 412 West Siloam Springs. 2023 Bat Survey Results: No T&E species

LP: Boat ramps & parking lot to be paid for w/MFT at request of AGFC. AGFC rec'd $500K RTP 2022 funds for the boat ramp. Agreement sent to Arkansas Game & Fish Commission 9/24/24. Agreement executed 12/17/24. Supplemental Agreement executed 8/19/25.

SUR: Aerial photo flown 1/5/18.

DSUR: CSUR 100%. DSUR to Rdwy 10/26/18. Add'l DSUR req'd 3/4/19, 100% to Rdwy/BR 3/22/19. Add'l DSUR req'd 5/16/19, 100% to Rdwy 7/11/19.

PSUR: 9 certs. PSUR to ROW 1/15/19. ROW staking req'd 5/20/22 lP. 2 add'l certs, 1 rev. cert. req'd 11/2/22 to ROW 11/18/22.

RDWY: (TW) Floodplain SP req'd. T.O. to CON 9/13/18. DSUR rec'd 10/26/18. Traffic req 12/20/18. Avg Running Speed req 3/4/19. Add'l Survey req 3/4/19 & 5/15/19. Des Criteria apprvd 3/13/19. 15% Plans rec'd from CON 8/27/19. Mat req 9/20/19. 15% Plans rev'd & ret'd to CON 9/20/19. 30% Plans rec'd from CON 1/9/20. 30% Plans rev'd & ret'd to CON 1/23/20. 60% Plans rec'd from CON 3/19/20. Prelim ROW & UTIL Cost Est to ROW 3/20/20. Avoid Alt to ENV 6/9/20. 60% Plans rev'd & ret'd to CON 1/14/21. Rev 30% Plans rec'd from CON 1/22/21. Rev 30% Plans rev'd & ret'd to CON 2/12/21. Rev 60% Plans rec'd from CON 3/24/21 & 6/22/21. FI held 6/30/21. RDWY Info to ENV 5/14/21. Rev 60% Plans rev'd & ret'd to CON 5/27/21. ROW & UTIL reqmts to ROW 8/9/21. Rev 60% Plans rev'd & ret'd to CON 8/9/21. Loc & des doc appv'd. 3/14/22. 90% Plans rec'd from CON 11/14/22. FFI held 12/28/22. 90% Plans to EST 11/14/22. Final plans rec'd from CON 10/10/23. Interim Est to PM 7/8/25.

ROW: Garver Fee - By ARDOT. Plans 90% (9 trs). Initial Auth Rec'd 5/10/22. 9/9 apprs made & apprvd. 4 options;4 paid & 5 condemned - Poss. date 5/2/24. 1/1 Res, 1/1 Bus, & 2/2 PPO relos moved.

UTIL: AUI/UFI 1/4/19. Plans to 5 utils 8/12/21, Plans to 1 util 11/17/22, 5/5/23. Funds Apprvd 1/29/19. 4/4 ests rec'd, 4/4 WO issued, 4/4 adj complete. All adjustments complete.

BR: (JYP) Layout 100%. Rec'd. 90% plans 11/14/22 & 12/19/22 and Ret'd. comments 11/22/22 & 12/20/22. Rec'd. 100% Plans 10/10/23. Ret'd. comments 100% Plans 11/8/23. Rec'd. Final Plans 11/10/23.

MAT: soil survey to Rdwy 9/2019

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic data sent to RDWY 1/15/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

040872 Pointer Trl. – Mt. Vista Blvd. (Van Buren) (Widening) (S) Hwy. 59

(Crawford) (urb) (0.93 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	75%	30%	NA	100%	30%	
TARGET DATE		Apr 22	Jan 24	Apr 24	May 22	May 26	Dec 29	SCHEDULED DATE: 2030			
END DATE		Mar 22	Jan 24	Sep 24	Oct 22			STIP FFY: 2026			

TYPE WORK: Major Widening to 3 lanes with a 5' sidewalk on both sides.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-9429(19)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 9/28/23.
GENERAL: 14,000-15,000 ADT.
ENV: Tribal consultation letters sent 6/18/21. Env constraints to ROW & Rdwy 2/24/22. Rev constraints to ROW & RDWY 8/5/22. ARS to SHPO 2/16/22, response 3/10/23. PI meeting held 6/29/23 4-7pm Van Buren Senior Center, 18 Lafayette St., Van Buren. CRS to SHPO 7/31/23, response 8/25/23. ARS addendum to SHPO 8/28/23, response 9/14/23. 2nd Addendum to SHPO 2/13/24, response 3/6/24. CRS Addendum to SHPO 3/6/24, response 4/5/24. Ph. I VPI 8/5-8/19/24. T3CE apprvd 9/18/24. 2024 Acoustic Bat Survey Results: No T&E species.
LP: City to provide $1M for const. Resolution executed 1/23/23. M.O. 2023-018 passed 2/22/23. City req sidewalk instead of shared-use path 8/21/23. Rescope resolution executed 8/28/23. Agreement to City 10/4/23. Agreement rec'd from City 10/5/23. Agreement executed 10/16/23. Executed Agreement ret'd to City 11/8/23.
SUR: Aerial photo 3/4/21. PICs to Photogrammetry 9/10/21. CSUR 100%. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/24/22.
PSUR: PSUR to ROW 10/27/22. Rev PSUR req 8/12/24 to ROW 9/3/24. ROW staking rqd 5/6/25 to ROW 5/21/25. Add'l PSUR (1 cert.) req'd 9/29/25 to ROW 10/16/25. ROW re-stake (Trs. 35 & 37) req'd 1/7/26. Add'l PSUR req'd 1/13/26 to ROW 1/21/26.
RDWY: (HL) Floodplain SP req'd. Traffic & Mat req 5/17/21. TMs req 2/9/21. DSUR rec'd 3/24/22. Signal not warranted at Hwy. 59 & McKibben St./7th St inters. Early Coord meeting held 6/7/22. Prelim Layout to ROW & ENV 8/17/22. FWD & Soil Survey req 8/17/22. Add'l TMs req 8/22/22. DDD apprvd 3/2/23. Signal not warranted on Hwy. 59 & Parkview St. Right turn lane on Parkview St. Not warranted. Scope rec'd from PM 11/16/22. RDWY info to ENV 5/3/23. FI & TMP held 6/29/23. ROW rqmts to ROW 1/11/24. Rev RDWY info to ENV 2/12/24 & 9/17/24. UTIL & Rev ROW reqm'ts to ROW 4/30/24. Rev ROW & UTIL reqm'ts to ROW 6/12/24.
ROW: Fee - Plans 90% (47 trs). Auth Rec'd 11/5/24. 46/47 apprs made & apprvd; 30 options & 28 paid. 1/2 Bus, 1/1 Res, 0/2 ppo, 0/1 NA relos
UTIL: AUI 3/29/22, UFI 7/12/23. Plans to 7 utils 9/24/24; Funds Apprvd 4/2/24. 4/6 ests rec'd, 1 no involvement, 1/6 WO issued. AR-OK Gas, AT&T, Ritter-est rec'd; City of Fort Smith-no involvement; Oklahoma Gas Elec, Van Buren Water(PE)-WO issued; Cox Communication, Van Buren(Constr)-pending proposal
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

080676 Arkansas River – West (Drainage Impvts.) (S) Hwy. 60

(Perry) (garver) (0.65 mi.) (APHN) (Minor Arterial) /PROTECT/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	75%	80%	25%	60%	100%	NA	YES
TARGET DATE		Jul 22	Jan 24	Oct 25		Jul 26	Jul 27	**SCHEDULED DATE: 09-2027**			
END DATE		May 22	Jan 24	Oct 25	Jul 22			**STIP FFY: 2026**			

CRITICAL NOTES: 12-week advertisement. Small Utility Conflict. Due to obligated funding must go to construction by Sept. 2027.

TYPE WORK: Drainage Improvements. Bridge Alternates: Steel & Concrete
WORK ZONE POLICY: Significant.
FAP NUMBER: PRTT-STPF-0053(39)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 5,400 ADT.
BRIDGE INFO: 05279 (Unable to match to InspectX); X0149 (50.67, Br. Repl., NP, Culv. 5, Hist., 1970)
ENV: ENV CON (Garver). NA consultation letters to Tribes 5/11/23. PI meeting 4/30/24 4-7p @ Second Baptist Church 2600 Dave Ward Dr., Conway. Hist Br Marketing Exemption Letter to SHPO 5/23/24, response 6/13/24. PI meeting 7/30/24 4-7p @ Today's Family Church 123 AR-113, Bigelow. ARS to SHPO, response 12/6/24. Bridge MOA to SHPO 1/24/25. MOA to FHWA 4/4/25, apprvd 5/29/25. Draft EA in ID Staff review 4/1/25. EA to FHWA 4/24/25, apprvd 5/30/25. PIF to SHPO 5/23/25, response 6/17/25. L&D Public Hearing 7/24/25 4-7p @ Today's Family Church, 123 Hwy. 113, Bigelow. 2024 Bat Survey Results: No T&E species. Draft FONSI to FHWA 9/16/25, apprvd 10/14/25. NW14 permit to USACE 6/18/26. Letter to SHPO 9/28/26, response 9/30/26. Draft EA re-eval to FHWA 9/30/26.
SUR: Aerial photo 5/14/21. UAV-LiDAR acquired 12/21/21. CSUR 100%. Mapping 100%. U&D 100%. DSUR to Rdwy 5/20/22. Add'l UAV LiDAR acquired 11/14/23, FE 100%. Add'l DSUR req'd 11/3/23 to Rdwy 2/15/24. Add'l DSUR req'd 11/19/24.
PSUR: 28 certs. PSUR to ROW 7/29/22. Add'l PSUR (2 certs) to ROW 3/12/24. ROW staking req'd 9/23/25 100%. ROW re-stake (Tr. 7E) req'd 4/20/26 to ROW 4/23/26.
RDWY: (JLB) Floodplain SP req'd. DSUR rec'd 5/20/22. T.O. to CON 8/11/22. Early Coord Meeting held 9/16/22. Early Coord Meeting held 5/9/23. Add'l DSUR req 11/3/23. 30% plans rec'd from CON 12/4/23. 45% plans rec'd from CON 1/2/24. Rdwy Info to Env 1/2/24. Traf & mat req 1/2/24. ROW & Util req'mts to ROW 1/26/24. Add'l DSUR req 11/19/24. Rev ROW & UTIL reqm'ts to ROW 10/14/25 & 1/22/26. Interim Est to PM 5/1/26. 60% Plans rec'd from CON 7/13/26. 60% Plans rev'd & ret'd to CON 8/13/26. PFI & TMP Meeting held 8/28/26.
ROW: Plans 90% (23 trs). Auth Rec'd 10/29/25. 21/22 apprs made & apprvd.; 14 options and 11 paid; 2 condemned and 6 to be condemned; 3/4 Res, 0/4 ppo & 0/2 Bus relos.
UTIL: AUI 4/13/22, UFI 4/12/24. Funds Apprvd 6/14/24. Plans to 4 utils 10/24/25; rev plans 3/5/26. 3/4 est rec'd.
BR: (SWP) Layout 95%.
MAT: SI to Bridge 8-27-26
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

101129 Frenchmans Bayou Str. & Apprs. (S) Hwy. 61

(Mississippi) (halff) (0.08 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	100%	40%	35%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	May 25	Aug 25	STIP FFY: 2025			
END DATE		May 21	Mar 23	Mar 22	Jun 21	Sep 25	Nov 25				

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0047(87)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 380 ADT.
BRIDGE INFO: 01268 (66.09, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1954)
ENV: EPD. Env constraints to BR & Rdwy 10/13/21. ARS to SHPO 10/26/21, 10/28/21. rev constraints to BR & Rdwy 10/27/21. ARS addendum to SHPO 12/6/21, response 12/8/21. PIF to SHPO 12/9/21, response 12/15/21. T3CE apprvd 3/14/22. NW14, no pcn. VPI held 4/24-5/8/23. 2023 Acoustic Bat Survey Results: MYSO & PESU detected.
SUR: 10x269-01268. CSUR 100%. DSUR to Rdwy 5/19/21. Add'l DSUR for drainage & driveways 100% 11/8/21. Add'l DSUR req'd 10/5/23 to ROW 1/4/24.
PSUR: Existing ROW only. PSUR to ROW 6/21/21. Add'l PSUR (RR ROW) to ROW 12/21/21. Add'l DSUR req'd 10/5/23. Add'l PSUR (USPS office lease) req'd 9/10/24 to ROW 10/14/24.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. NTP to CON 10/4/21. Early Coord Meeting held 10/14/21. T.O. to CON 11/1/21. Des Criteria apprv'd 11/4/21. 30% Plans rec'd from CON 3/14/22. Loc & Des doc apprv'd 3/15/22. 30% Plans rev'd & ret'd to CON 4/18/22. 60% Plans rec'd from CON 10/27/22. 60% Plans rev'd & ret'd to CON 10/27/22. Rev 60% Plans rec'd from CON 10/28/22 & 3/27/23. FI held 11/10/22. Rev 60% plans rev'd & ret'd to CON 1/25/23 & 9/14/23. RDWY Info to ENV 2/27/23. ROW & UTIL reqmts to ROW 3/28/23.
ROW: Plans by Halff Assoc 90% (7 trs). Initial Auth Rec'd 7/11/23. 7/7 apprs made & apprvd; 7 options; & 7 paid. 1/1 Res relo moved. C.O. filed 9/16/2025.
UTIL: AUI 10/13/21, UFI 12/20/22; Plans to 5 utils 3/28/23; Funds apprvd 1/9/23. 5/5 ests rec'd, 2 no involvement, 1 no conflict, 2/2 WO issued, 2/2 adj complete. All adjustments complete.
BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 6/28/24. BNSF runs parallel at least 150' east of track rail.
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

090666 Hwy. 62 Str. & Apprs. (Gateway) (S) — Hwy. 62

(Benton) (m.baker) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%		NA	
TARGET DATE		Jul 23	Nov 24	Feb 25	May 24	Sep 25	Mar 26	STIP FFY: 2025			
END DATE		Jul 23			May 24						

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0004(113)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 1,900 ADT.
BRIDGE INFO: M1096 (61.10, Br. Repl., P2, Deck 7, Super. 6, Sub. 5, 1927)
ENV: EPD. NA consultation letters to Tribes 8/17/23. Constraints to Rdwy 10/4/23. 2024 Bat Survey Results: No T&E species.
SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 1/17/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 7/21/23.
PSUR: 9 certs. PSUR to ROW 5/10/24.
RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 7/21/23. Traf & Mat req 12/18/23.
UTIL: AUI 10/24/25
BR: (MCB)
MAT: Soil Survey % AC to Rdwy 12/21/23.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

090640 Harmon – Snow (Passing Lanes) (S) Hwy. 62

(Boone & Marion) (craft-tull) (6.64 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	10%	5%	NA	35%	NA	
TARGET DATE		Mar 25	Jan 26	Apr 26	Feb 25	Apr 27	Apr 28	SCHEDULED DATE: 03-2028			
END DATE		Mar 25	Feb 26	Aug 26	Feb 25			STIP FFY: 2027			

CRITICAL NOTES: $11,000,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: Alternating Passing Lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CPFCDS-NHPP-0045(45)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 4/7/21. Project renamed on 7/3/24.
GENERAL: 5,200-6,400 ADT.
ENV: Tribal consultation letters sent 2/28/25. Env constraints to RDWY 7/8/25. PI meeting 10/9/25 4:30-6:30 pm @ Pyatt Baptist Church, 10868 Hwy. 62 W, Pyatt. 2025 Bat Survey Results: no bats captured. ARS to SHPO 3/25/26, response 4/6/26. PIF to SHPO 4/16/26, response 4/21/26. Draft CE to FHWA 7/9/26, revised CE to FHWA 7/30/26, apprvd 8/13/26.
SUR: Aerial photo 2/19/20. Ortho available. CSUR 100%. Add'l CSUR 100%. UAV-LiDAR acquired 10/16/23, 1/27/25, 1/28/25. Feature extraction 100%. Plan mapping 75%. Feature extraction (Harmon-Snow) 100%. CSUR (Harmon-Snow) 100%.
DSUR: U&D 100%. DSUR to Rdwy 2/1/24 (Snow-Georges Creek). U&D (Harmon-Snow) 100%. DSUR (Harmon-Snow) to Rdwy 3/31/25.
PSUR: 143 certs total. 55 on west segment. 88 on east segment. NTP to CLS 9-7-23. NTP to Con 10/9/24 for west segment. PSUR (west segment) to ROW 2/24/25. PSUR for 34 certs in east of Pyatt to ROW 2/5/26.
RDWY: (JB) No Floodplain SP req'd. Traffic & Mat req 8/16/23. Rev Mat req 8/18/23. T.O. to CON 4/22/25. DDD apprv'd 6/10/25. 30% Plans rec'd from CON 8/20/25. Prelim Layouts to ROW & ENV 8/21/25. 30% Plans rev'd & ret'd to CON 9/5/25. ROW & UTIL reqm'ts to ROW 2/26/26. 60% rec'd from CON 3/10/26. RDWY Info to ENV 5/6/26. PFI & TMP held 9/28/26. Updated SS req 10/13/26.
ROW: FEE - Plans 50% (32 trs). Auth Rec'd 9/16/26.
UTIL: AUI 10/11/24. Funds Apprvd 7/1/2026. 1 no adjustments. Black Hills Energy-no adj
MAT: SS ongoing
PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture findings. Need to develop specifics.
RAILROAD INFO: RR Involvement MNA DOT 434980L (RR Under) Possible SP/MCL, SP/C&M 7/9/24. Rcv'd 30% plans 8/21/25- to RR 8/22/25. Per G&W SP only rqd. 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (4 & 5); AR Senate (23)

Other Federal-Aid & State Jobs

090745 Snow – Georges Creek (Passing Lanes) (S) — Hwy. 62

(Marion) (crafton-tull) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%		15%	NA		NA	
TARGET DATE			Mar 26	Jun 26		Jun 27	Jun 28	SCHEDULED DATE: 04-2029			
END DATE		Feb 24	Mar 26	Jun 26	Mar 24			STIP FFY: 2027			

TYPE WORK: Alternating Passing Lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CPFCDS-NHPP-0045(48)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/3/24.
GENERAL: 5,300 ADT.
ENV: Tribal consultation letters sent 2/25/25. Env constraints to RDWY 6/20/25. PI meeting 10/9/25 4:30-6:30 pm @ Pyatt Baptist Church, 10868 Hwy. 62 W, Pyatt. ARS to SHPO 12/29/25, response 1/7/26. PIF to SHPO 1/22/26, response 2/5/26. 2025 Bat Survey Results: OBB roosting in culvert. CE to FHWA 6/22/26, apprvd 6/30/26.
SUR: DSUR and PSUR under Job 090640 on EDM.
DSUR: Add'l DSUR req'd 7/22/25 to ROW 8/4/25.
RDWY: (JLB) No Floodplain SP req'd. T.O. to CON 9/23/24. DDD apprv'd 6/10/25. 30% Plans rec'd from CON 6/11/25. Prelim Layouts to ENV 6/11/25. FWD req 6/11/25. 30% Plans rev'd & re'td to CON 6/24/25. 60% Plans rec'd from CON 8/25/25. RDWY Info to ENV 9/5/25. 60% Plans rev'd & ret'd 9/11/25. Soil Survey req 1/6/26. Rev 60% Plans rec'd from CON 3/16/26. ROW & UTIL reqm'ts to ROW 3/19/26. PFI & TMP held 9/28/26. Updated SS req 10/13/26.
ROW: FEE - Plans XX% (Est 45 trs.).
UTIL: AUI 10/11/24, UFI 6/23/25. Funds Apprvd 7/14/25, Plans to 8 utils 9/2/26. 1/8 no conflict. Black Hills Energy-no conflict
RAILROAD INFO: No RR Involvement 7/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

090237 Hwy. 62B – Baxter Co. Line (S) — Hwy. 62

(Marion) (art) (2.06 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%		5%	10%			5%	TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0045(46)
BACKGROUND INFO: Project programmed on 1/3/07. Project renamed on 5/8/23.
GENERAL: 11,000 ADT.
ENV: PI to be scheduled. Tribal consultation sent 8/28/17.
SUR: Aerial photo flown 4/12/13.
PSUR: 17 certs.
RDWY: (TW) Mat & Traffic req 7/7/25. Traffic rec'd 7/24/25.
UTIL: AUI 6/12/2026
RAILROAD INFO: RR Involvement, M&NA passes under Hwy. 62 through tunnel at LM 9.18. Rqd PE agmnt, plan review, SP & C&M agmnt. 6/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

090653 Norfork Lake – East (S) — Hwy. 62

(Baxter) (burns-mcd) (3.14 mi.) (NHS) (Principal Arterial) (4LG) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	5%	75%		10%	NA	100%	NA	
TARGET DATE								STIP FFY: 2027			
END DATE		Oct 24			Jun 25						

TYPE WORK: Widening to 5 lanes.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0003(60)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/5/24.
GENERAL: 4,800-5,400 ADT. Project broken out of 012390.
ENV: Tribal consultation letters sent 2/5/25.
SUR: DSUR and PSUR under 012390 on EDM. Feature extraction 100%. Plan mapping 100%. DSUR for 090653 segment to Rdwy 8/28/24, 10/8/24.
DSUR: U&D 100%.
PSUR: 128 certs. NTP to Con 10/9/24.
RDWY: (ND) Floodplain SP req'd. T.O. to CON 9/23/24. Traffic req 9/26/24. Traffic rec'd 10/11/24. DDD apprv'd 11/20/24. 30% Plans rec'd from CON 1/30/25. Prelim Layouts to ROW & ENV 2/3/25. Soil Survey req 2/3/25. 30% Plans rev'd & ret'd to CON 2/17/25.
UTIL: AUI 10/15/24, UFI 2/5/25. Funds Apprd 2/28/25.
MAT: SS to Rdwy 4/16/24.
RAILROAD INFO: No RR Involvement 7/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

050520 Baxter Co. Line – Hwy. 87 (Passing Lane) (S) — Hwy. 62

(Fulton) (burns-mcd) (1.32 mi.) (NHS) (Principal Arterial) (4LG) /Earmark/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	15%	15%	NA	100%		
TARGET DATE			Feb 26	Jun 26		May 27	May 28	SCHEDULED DATE: 09-2029			
END DATE		Nov 23	Feb 26	Aug 26	Jan 24			STIP FFY: 2027			

CRITICAL NOTES: $11,000,000 of Community Project Funding must be obligated by Sept. 2029

TYPE WORK: Eastbound Passing Lane
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CPFCDS-0025(31)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/5/24.
GENERAL: 4,800 ADT. Project broken out of 012390.
ENV: Tribal consultation letters sent 2/4/25. Env constraints to Rdwy 5/1/25. PI meeting 8/21/25 4:30-6:30 pm @ Crossroads Church of Christ, 107 Hwy. 87 North, Gepp. ARS to SHPO 8/26/25. ARS to SHPO 8/26/25, response 9/10/25. ARS addendum to SHPO 1/9/26, response 1/15/26. CRS Report to SHPO 6/22/26, response 7/6/26. Draft CE to FHWA 7/10/26, apprvd 8/13/26.
SUR: DSUR and PSUR under Job 012390 on EDM.
RDWY: (ND) No Floodplain SP req'd. DDD apprv'd 4/24/25. Traffic req 9/26/24. Traffic rec'd 10/11/24. 30% Plans rec'd from CON 4/22/25. Prelim Layouts to ROW & ENV 4/22/25. 30% Plans rev'd & ret'd to CON 5/7/25. 60% Plans rec'd from CON 11/26/25. 60% Plans rev'd & ret'd to CON 12/23/25. ROW & UTIL reqm'ts to ROW 2/11/26. RDWY Info to ENV 2/12/26. 90% Plans rec'd from CON 3/6/26.
ROW: FEE - Plans 85% (6 trs). Auth Rec'd 9/16/26.
UTIL: AUI 10/15/24, UFI 5/15/25. Plans to 3 utils 2/12/26. Funds Apprd 6/4/25. 1/3 est rec'd, Brightspeed-est rec'd
MAT: SS to RDWY 4/16/24.
RAILROAD INFO: No RR Involvement 7/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

101119 Spring River Str. & Apprs. (Imboden) (S) Hwy. 62

(Lawrence & Randolph) (art) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	20%	75%		10%	0%		NA	
TARGET DATE		Dec 23	Feb 26	Feb 27	Jan 24	Aug 27	Aug 28	**SCHEDULED DATE: 01-2029**			
END DATE		Jul 23	May 26		Feb 24			**STIP FFY: 2027**			

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0038(63)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 3,400 ADT.
BRIDGE INFO: 01984 (53.54, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 6, Hist., 1937)
ENV: NA consultation letters to Tribes 3/14/23. Env constraints to Rdwy 2/5/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. ARS to SHPO 6/30/25, response 7/10/25. PI meeting 10/15/26, 4:30-6:30 pm @ Imboden First Assembly of God, 5569 US-63, Imboden. PIF to SHPO 8/26/26, response 8/31/26.
SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/26/23.
PSUR: 12 certs. PSUR to ROW 2/21/24.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 7/26/23. TRAF & MAT req 9/18/23. Early Coord Meeting held 7/17/25. Prelim Layouts to ROW & ENV 7/17/25. Prelim Bridge req 1/15/26. 30% Plans to RR Coord 1/22/26. Add'l Survey req 2/3/26. 30% RR comments rec'd 3/25/26. ROW & UTIL reqm'ts to ROW 5/29/26. Rev ROW reqm'ts to ROW 7/16/26.
UTIL: AUI 2/5/25; UFI 7/23/25; Funds apprd 8/6/25. 3 no involvement. Funds Apprd 8/6/25. 3E8 Broadband, AT&T,Clay Co Elec-no involvement;
BR: (TMG) Bridge Layout 10%.
RAILROAD INFO: RR involvement at BNSF 667947F. SP, PE, C&M rqd. 8/28/24. 30% plans to RR 11/7/25. 30% comments from RR 3/19/26, sent to rdwy 3/25/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

101150 Eleven Point River Str. & Apprs. (S) — Hwy. 62

(Randolph) (art) (APHN) (Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	30%	75%		15%	20%		NA	
TARGET DATE		Dec 23	May 26	Jan 27	Jan 24	Oct 27	Jul 28	SCHEDULED DATE: 03-2028			
END DATE		Jan 24	May 26		Feb 24						

TYPE WORK: Bridge Replacement
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0061(23)
BACKGROUND INFO: Project programmed on 11/22/22.
GENERAL: 3,400 ADT.
BRIDGE INFO: 02045 (64.85, Br. Repl., P4, Deck 5, Super. 5, Sub. 6, Hist., 1940)
ENV: Env. Constraints to Rdwy 1/31/24. Tribal consultation letters sent 10/28/24. 2024 Acoustic Bat Survey Results: MYGR, PESU captured. PIF to SHPO 8/6/26, resent 8/10/26, response 8/14/26. Bridge MOA required.
SUR: Aerial photo flown 3/15/23. CSUR 100%. UAV-LiDAR acquired 10/4/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/4/24. Add'l DSUR req'd 8/1/25 to Rdwy 8/25/25.
PSUR: 4 certs. PSUR to ROW 2/21/24.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 1/4/24. Traffic & MAT req'd 2/27/24. Soil Survery rec'd 3/5/24. Early Coord Meeting held 8/14/24. Hyd Anal complete to Bridge 8/19/24. Traffic rec'd 9/25/24. ESALS rec'd 10/18/24. DDD apprv'd 7/17/25. Prelim BR req 7/24/25. Add'l Survey req 7/30/25. Prelim BR rec'd 9/25/25. Pavm't Des apprv'd 12/23/25. ROW & UTIL reqm'ts to ROW 5/29/26. RDWY Info to ENV 5/29/26. PFI held 6/24/26. Rev UTIL reqm'ts to ROW 9/10/26.
ROW: (Est 4 trs)
UTIL: AUI/UFI 5/29/25. Funds Apprd 7/23/25. Plans to 4 utils 8/4/2026
BR: (JYP) Layout 80%. 9/18/25-Prelim. Info to Env.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

012157 Mammoth Spring – Black Rock P.E. — Hwy. 63

(Fulton, Sharp & Lawrence) (NHS) (Principal Arterial)

TYPE WORK: Capacity Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0076(350)
BACKGROUND INFO: Project programmed on 7/20/11.
SUR: CSUR 100%. Partial photogrammetry under 100686.
RAILROAD INFO: Possible RR involvement. No sketch 12/27/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (2 & 28); AR Senate (21 & 22)

Other Federal-Aid & State Jobs

100981 Hwy. 117 – Hwy. 25 (Black Rock) (S)

(Lawrence) (crafton-tull) (2.18 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	85%	100%	75%	95%	40%	NA	100%	NA	
TARGET DATE		Dec 19	Jun 20	Sep 20		Apr 26	Sep 26	STIP FFY: 2025			
END DATE		Feb 20	Sep 24	Jan 21	Jan 20						

TYPE WORK: Widening to four lanes with a painted median.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0038(58)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/8/19 & 8/13/19.
GENERAL: 7,900-9,300 ADT. 2018/11/09 IOM- new project programmed by Commission M.O. 2018-080 for 2019-2022 STIP. IOM 8/13/2019-Project Renamed -canceled 050421
ENV: Constraints to Rdwy 11/14/19. Tribal consultation letters sent 5/28/20. VPI meeting via WebEX 7/8/20 5:30-6:30pm @ www.ardot.gov ARS to SHPO 10/16/20, response 10/19/20. PIF to SHPO, response 1/11/21. T3-CE apprvd 1/27/21. 2023 Bat Survey Results: No T&E species
SUR: Aerial photo flown 2/13/19, 3/22/19. CSUR 100%. Photogrammetry under 100686. U&D 100%. DSUR to Rdwy 2/7/20. Add'l DSUR req'd 6/19/24 to Rdwy 7/12/24. Add'l DSUR req'd 10/3/24 to Rdwy 10/17/24. Add'l DSUR (possible relocation of gas tanks) req'd 8/12/25 to ROW 9/27/25.
PSUR: 94 certs. NTP to CON 11/05/19. PSUR to ROW 01/31/20. ROW staking req'd 2/15/23 to ROW 3/31/23. Rev PSUR (2 certs) req'd 11/22/24 to ROW 12/13/24. ROW re-stake req'd 6/9/25 to ROW 7/9/25.
RDWY: (JLB) No Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 1/27/20 & 2/7/20. Early Coord Meeting held 2/11/20. Prelim Layout to ROW & ENV 2/28/20. Soil Survey req 2/28/20. ROW reqm'ts to ROW 9/30/20. RDWY Info to ENV 1/15/21. Loc & Des Doc apprvd 1/29/21. Des Criteria apprvd 2/24/21. UTIL reqm'ts to ROW 1/20/23. NTP to CON 2/23/24. PFI held 3/27/24. Add'l Survery req 6/18/24. 60% Plans rec'd from CON 6/28/24. 60% Plans rev'd & ret'd to CON 8/6/24. Rev ROW & UTIL reqm'ts to ROW 9/6/24, 9/17/25, & 12/15/25. Add'l Survey rec'd 10/17/24. Interim Est to PM 7/11/25.
ROW: Fee - Plans 90% (53 trs). Initial Auth Rec'd 12/20/21. 52/52 apprs made & apprvd; 49 Options; 48 paid & 1 condemned - poss. date 12/23/2025. 1/1 PPO relos moved.
UTIL: AUI 1/22/20, UFI 4/20/20, Plans to 8 utils 9/19/22, Funds Apprd 10/26/20. 8/8 est rec'd, 2 no conflict, 1 no involvement, 3/7 WO issued. Arrowhead Broadband-no involvement; 3E8 Broadband Solutions, Lawrence Co Reg Water-no conflict; AT&T, City of Black Rock-est rec'd; Craighead Elec, Entergy, Summit-WO issued
MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 3/16/2021.
RAILROAD INFO: No RR involvement 4/24/24
SIR: TMs sent to RDWY 1/27/20.
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

050453 Martins Creek Str. & Apprs. (S) Hwy. 63

(Sharp) (est) (0.44 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	20%	10%	75%		10%	0%	35%	NA	
TARGET DATE		Apr 24	Dec 26	Mar 27	May 24	Jan 28	Sep 28	SCHEDULED DATE: 2030			
END DATE		May 24			Aug 24			STIP FFY: 2026			

TYPE WORK: Replace 1 structure w/ 4 Lane structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0067(34)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 6,600 ADT.
BRIDGE INFO: 03406 (71.37, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1961)
ENV: NA consultation letters to Tribes 2/5/24. Env constraints to Rdwy 4/30/24.
SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 4/18/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/1/24.
PSUR: 4 certs. PSUR to ROW 8/13/24.
RDWY: (JK) Floodplain SP req'd. Traf and Mat req 7/7/23. Soils rec'd 7/11/23. Traffic rec'd 8/4/23. DSUR rec'd 5/1/24. Avg Running Speed req 5/5/25. Interim Est to PM 7/11/25. DDD apprv'd 12/9/25. Early Coord Meeting held 4/3/26. Hyd Anal complete to Bridge 8/6/26.
UTIL: AUI/UFI 5/29/25. Funds Apprd 6/17/25.
BR: (JYP)
MAT: soil survey %AC & RV to Rdwy 7-7-23
RAILROAD INFO: No RR involvement 1/8/24
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

101188 Imboden – Co. Rd. 208 (Passing Lanes) (S) Hwy. 63

(Lawrence) (art) (2.15 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	40%	20%	75%		5%	0%		NA	
TARGET DATE		Dec 24	Dec 25	Mar 26	Jan 25	Mar 27	Mar 28	SCHEDULED DATE: 2030			
END DATE		Feb 25			Nov 24			STIP FFY: 2025			

TYPE WORK: Construct 1 set of passing lanes.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0038(66)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 4/2/24.
GENERAL: 6,200 ADT.
BRIDGE INFO: A0651 (62.24, Br. Repl., P2, Deck 7, Super. 7, Sub. 7, 1929); A0652 (77.29, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1929)
ENV: Tribal consultation letters sent 7/30/24. ARS to SHPO 12/17/24, response 1/6/25. Env constraints to RDWY 6/24/25. 2025 Bat Survey Results: MYGR, MYLU, PESU confirmed.
SUR: Aerial photo flown 4/22/24. CSUR 100%. UAV-LiDAR acquired 10/22/24. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/14/25
PSUR: NTP to Con 9/23/24. PSUR to ROW 11/7/24.
RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 3/14/25. Traffic Counts rec'd 3/17/25. ESALS rec'd 3/18/25. Avg Running Speed rec'd 5/20/25. Hyd Anal complete to Bridge 10/2/25. Early Coord Meeting held 1/15/26. DDD appv'd 9/2/26.
UTIL: AUI 8/30/22.
RAILROAD INFO: No RR Involvement 7/3/24; BNSF track >1000ft east of job limits
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

040788 Hwy. 64 Strs. & Apprs. (Mulberry) (S) Hwy. 64

(Crawford & Franklin) (neel-schaffer) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 20	Apr 21	Jul 21	Aug 20	May 25	Nov 25	**SCHEDULED DATE: 01-2027**			
END DATE		Jun 20	Apr 21	Sep 21	Aug 20	Jun 25	Dec 25	**STIP FFY: 2026**			

TYPE WORK: Replace 2 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0017(44)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 8/24/20.
GENERAL: 1,900-3,400 ADT.
BRIDGE INFO: 00411 (71.73, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 4, 1928); 00413 (40.20, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 4, 1929)
ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/17/19; response 6/24/19. Constraints to Rdwy & BR 1/22/20. ARS addendum to SHPO 3/26/20. PIF to SHPO 4/21/21, response 5/5/21. Ph II VPI 8/11-9/1/21 w/ live meeting 8/17/21 5:30-6:30 @ www.ardot.gov/publicmeetings. T3CE apprvd 9/20/21. 2022 Bat Survey Results: No T&E bats captured. NW14 request to USACE 8/24/23, issued 3/6/25.
SUR: Aerial photo flown 1/9/19, 3/21/19. CSUR 100%. DSUR to Rdwy 6/12/20. Add'l DSUR req'd 10/14/20 to Rdwy 12/23/20.
PSUR: 20 certs. NTP to Con 5/29/20. PSUR to ROW 8/3/20. NTB rev certs per court case & state quit claim to ROW 6/2/21. Add'l PSUR req'd (3 certs) 10/20/21 to ROW 11/1/21. ROW staking req'd 6/30/22 to ROW 8/11/22. ROW staking req'd 11/30/22 to ROW 12/20/22. Rev. PSUR to ROW 4/24/23. ROW staking (tract 1) req'd 6/17/24 to ROW 8/1/24. ROW re-stake (Tr. 1) req'd 4/3/25 to ROW 4/29/25.
RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 10/10/19. DSUR rec'd 6/12/20. T.O. to CON 8/21/20. Des Criteria apprv'd 9/2/20. Early Coord Meeting held 9/9/20. Add'l MAT req 9/22/20. Add'l Survey req 10/14/20. 30% Plans rec'd from CON 11/3/20. 30% Plans rev'd & ret'd to CON 11/19/20. Add's DSUR rec'd 12/23/20. 60% Plans rec'd from CON 4/5/21. ROW & UTIL req'mts to ROW 4/19/21. 60% Plans rev'd & ret'd to CON 5/4/21. RDWY Info to ENV 5/19/21. FI held 6/3/21. Loc & Des Doc apprv'd 9/22/21. 90% plans rec'd from CON 9/22/23. Plans to Est 10/9/23. Plans cert by CON 9/22/23. 90% Plans rev'd & ret'd to CON 11/7/23. FFI held 11/29/23. Final Plans rec'd from CON 6/28/24. RUC req 10/17/24. Interim Est to PM 7/8/25. RUC req 8/31/26.
ROW: Fee - Plans 90% (9 trs). Rec'd initial auth 10/28/21. 9/9 apprs made & apprvd; 8 options;8 paid & 1 Federal Land Transfer.
UTIL: AUI 1/31/20, UFI 8/18/20; Plans to 9 utils 7/1/21; Funds Apprd 12/08/20. 9/9 est rec'd, 7/7 WO issued, 7/7 adj complete.
BR: (CMW) Layout 100%. Rec'd. 90% Plans 9/22/23. Ret'd. 90% Comments for Site 1 on 5/15/24 and Site 2 on 5/29/24. Ret'd. 90% Comments for Site 1 on 5/15/24 and Site 2 on 5/29/24. Rec'd. 100% Plans 6/28/24.
MAT: Soil Survey %AC to Rdwy 10/15/19. Soil Survey & Subsurf Invest by Terracon 100%
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

040868 Hicks Creek Str. & Apprs. (S) Hwy. 64

(Franklin) (pickering) (0.09 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	90%	75%	50%	40%	60%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Apr 25	Dec 25	STIP FFY: 2025			
END DATE		Mar 22	Aug 22	Jan 23	Mar 22						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0024(42)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 3,500 ADT.
BRIDGE INFO: A1647 (62.19, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)
ENV: Env Constraints to BR, Rdwy & ROW 1/19/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/15/22, response 11/29/22. PIF to SHPO 1/10/23, response 1/18/23. T3CE apprvd 1/26/23.
SUR: CSUR 100%. DSUR to Rdwy 3/2/22.
PSUR: Existing ROW to ROW 3/7/22. Full PSUR req'd 12/08/23. 4 certs. PSUR to ROW 5/7/24.
RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 2/24/22. DSUR rec'd 3/2/22. 30% Plans rec'd from CON 5/16/22. Early Coord Meeting held 6/6/22. 30% Plans ret'd to CON 6/6/22. DDD apprv'd 7/18/22. 60% Plans rec'd from CON 7/29/22. FI req 8/8/22. 60% Plans rev'd & ret'd to CON. Rev 60% Plans req 8/8/22. Rev 60% Plans rec'd from CON 8/17/22. ROW & UTIL reqm'ts to ROW 8/22/22. Rdwy Info to Env 8/22/22. FI req 11/9/22. Rev 60% Plans rev'd & ret'd to CON 2/7/23. Loc & Des Doc apprv'd 2/16/23. FI held 3/2/23. 90% Plans rec'd from CON 5/8/24. FFI held 10/10/24.
ROW: Fee-Plans by Pickering 90% (4 trs). Auth Rec'd 3/9/23. 2/4 apprs made & apprvd. 1 option. 1 paid & 1 condemned - poss. date 4/9/2025. 2 USA tracts.; est 1 PPO
UTIL: AUI 9/16/21,UFI 11/22/22; Plans to 8 utils 1/12/23; Funds Apprd 12/13/22. 1 no conflict, 2 no adj, 8/8 est rec'd, 3/5 WO issued. City of Altus-no conflict; Energy Transfer, Entergy Distribution-no adj; OG&E, Ozark Water-est rec'd; AT&T, Black Hills Energy, Brightspeed-WO issued;
BR: (MCB) Rec'd. 90% Plans 5/8/24.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

Other Federal-Aid & State Jobs

050477 UPRR Str. & Apprs. (Bald Knob) (S) — Hwy. 64

(White) (art) (0.29 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	100%	55%	40%	5%	35%	30%	
TARGET DATE		Feb 22	Jul 23	Oct 23	Mar 22	Mar 25	Mar 26	SCHEDULED DATE: 2030			
END DATE		Feb 22	Jul 23	Feb 24	Apr 22			STIP FFY: 2026			

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 bridge; Hwys. 64 & 367 intersection improvements including adding a signal.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0073(96)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 5,800 ADT.
BRIDGE INFO: A1922 (71.21, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1935)
ENV: Env constraints to Br & Rdwy 10/19/21. ARS to SHPO 10/4/22, response 10/16/22. PIF to SHPO 9/27/23, response 11/6/23. PI 11/14/23 4-7pm @ Bald Knob Methodist Church, 307 East Center St., Bald Knob. T3CE apprvd 2/13/23.
SUR: Aerial photo 5/13/21. CSUR 100%. UAV-LiDAR acquisition 12/8/21. Mapping 100%. DSUR to Rdwy 2/15/22. Add'l DSUR req'd 6/14/23 to Rdwy 7/11/23.
PSUR: 34 certs. NTP to Con 2/7/22. PSUR to ROW 4/13/22. Add'l PSUR (19 trs) to ROW 10/4/23. ROW staking req'd 8/7/25 to ROW 8/28/25. ROW re-stake tracts 17,18, 21, and 22 IP.
RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 5/17/21. Early Coord Meeting held 6/21/22. Prelim layouts to ROW & ENV 6/28/22. Prelim Br req 6/28/22. Prelim layouts to RR Coord 6/28/22. TMs & TPP Safety rec req 8/29/22. DDD apprvd 9/19/22. Signal Warranted at Hwy. 367 & Hwy. 64/Brown Inters. Add's survey req 6/14/23. Add'l DSUR rec'd 7/19/23. ROW req'mts to ROW 7/31/23. Rdwy Info to Env 8/7/23. UTIL reqm'ts to ROW 8/31/23. Plans to RR 11/13/23. Rev. Rdwy Info to Env 2/9/24. Loc & Des Doc apprv'd 2/13/24.
ROW: Fee - Plans 90% (25 trs.). Auth Rec'd 2/20/24. 25/25 apprs made & 24/25 apprs apprv'd. 6 options. 6 paid & 5 to be condemned. Est. 1 bus, 1 ppo.
UTIL: AUI/UFI 3/10/23. Plans to 5 utils 9/5/23. 1 no involvement, 2 no conflict, 4/5 est rec'd, 4/5 WO issued. Funds Apprd 3/31/23. AT&T-no involvement; Brightspeed, Centerpoint-no conflict; Bald Knob Water & Sewer(Constr), Summit-est rec'd; Bald Knob W&S(PE), Entergy, Ritter,White Co. Video-WO issued;
BR: (CMW) Layout 75%.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: RR involvement at UPRR under on Hwy. 64 STR # A1922 LM 0.55 MP 287.90 DOT# 438233K. Fully exec. PE rec'd from UPRR 8/10/22. Will rqd SP & C&M. Submitted concept & variance req to UP 12/11/24. UP rej concept & variance req, to BR 3/17/25. Rev concept & variance req to UP 6/5/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

CA0102 Cross Co. Line – Hwy. 147 (Widening) P.E. — Hwy. 64

(Crittenden) (APHN) (Minor Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 7/3/14.
ENV: Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah, & Choctaw 3/26/14 under CA0101.
RDWY: PPC rec'd 7/18/14.
PLAN: PE only.
RAILROAD INFO: Possible UPRR involvement between DOT#'s 437556C & 437558R 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Other Federal-Aid & State Jobs

110803 Cross Co. Line – Co. Rd. 375 (Widening) (S)

(Crittenden) (burns & mc) (8 mi.) (APHN) (Minor Arterial) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	15%	15%	75%	100%	100%	TBD
TARGET DATE		Dec 13	Jun 22	Jun 23	Oct 13	Dec 25	Aug 26	STIP FFY: 2027			
END DATE		Dec 13	Feb 20	Aug 23	Oct 13						

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: 4-lane with 11' painted median and 5-lane curb & gutter through city of Earle. Replace 2 bridges. Pavement type: Asphalt

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-0018(64)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.

GENERAL: 4,700-5,400 ADT. Split out of Job CA0101. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0103.

BRIDGE INFO: 03264 (73.09, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1961); 03265 (75.45, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1961)

ENV: NEPA process. Tribal consultation from FHWA to Tunica-Biloxi, Osage, Quapaw, Keetoowah & Choctaw 3/26/14 under CA0101. Sect. 7 conc req 12/16/14; rec'd 1/12/15. ARS to SHPO 11/17/22, response 11/30/22. Env constraints to ROW & RDWY 12/22/22. PI held 4/27/23 from 4-7pm at Earle Elementary School in Earle. CRS addendum to SHPO 7/12/23, response 8/8/23. NA consultation letters to Tribes 7/20/23. T3CE apprvd 8/30/23. Std Ind 404 permit to USACE 2/5/25. 2024 Bat Survey Results: PESU captured.

SUR: DSUR and PSUR under CA0101. Add'l DSUR req'd 4/3/24 to Rdwy 4/26/24.

RDWY: (TW) Floodplain SP req'd. Prelim Layouts to ROW & ENV 4/25/19. Traffic & Soil Survey req 4/25/19. FWD req 4/26/19. Prelim Layouts to RR Coord 4/26/19. TMs req 9/30/19. Signal not warranted at Hwy. 64/Hwy. 149 or Hwy. 64/Hwy. 118/Hwy. 64B Inters. Add'l Survey req 5/14/20. TO to CON 8/12/22. RDWY Info to ENV 4/6/23. Loc & Des Doc apprvd 10/18/23. 60% Plans rec'd from CON 11/17/23. Rev 60% Plans rec'd from CON 11/17/23. Rev 60% Plans rev'd & ret'd to CON 11/20/23. Rev ROW reqmts to ROW 1/29/24. Add'l DSUR rec'd 4/26/24. PFI held 6/4/24. 90% Plans rec'd from CON 12/16/24. FFI req 2/21/25. Rev UTIL reqm'ts to ROW 7/14/25.

ROW: FEE - Plans 80% (77 trs); Auth Rec'd 6/27/24.

UTIL: AUI/UFI 6/9/23. Plans to 10 utils 7/21/25. Funds Apprd 3/4/25. 3/10 est rec'd. 2 no adj. AR Elec. Coop., Summit-no adj; AT&T-est rec'd. City of Earl has significant gravity sewer conflict w/ possible finacial destress as result. ON HOLD FOR UTILITIES 2/25/26

BR: (MCB) 3 RC Box Culverts.

MAT: Soil Survey to Rdwy 9/3/19.

PLAN: Draft planning study complete. Capacity impvts are not shown as a need within the study horizon.

RAILROAD INFO: No RR Involvement 7/18/24

SIR: FWD to RDWY 5/20/19. TMs sent to RDWY 11/1/2019.

LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

110614 I-55 – Hwy. 77 (Marion) (S) Hwy. 64

(Crittenden) (art) (0.43 mi.) (APHN) (Urban Minor Arterial) /CMAQ-FLEX/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	80%	NA	100%	100%	TBD
TARGET DATE		Jul 17	Sep 18	Mar 19	Sep 17	Mar 24	Dec 26	**SCHEDULED DATE: 01-2027**			
END DATE		Aug 17	Feb 19	May 19	Oct 17	Jun 24		**STIP FFY: 2025**			

TYPE WORK: Major Widening to add a center turn lane, curb & gutter, bike lanes & sidewalks.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: CMF-9278(9)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.
GENERAL: 8,500 ADT.
ENV: Constraints to RDWY 12/5/17. RTA for 12 properties to SHPO 12/7/17; 1 str eligible 12/7/17. Tribal consultation sent 12/5/17. PI held 3/7/19 at Marion United Methodist Church Fellowship Hall, 81 Military Rd in Marion. SHPO conc rec'd 4/1/19. T3 CE apprvd 5/13/19, re-eval apprvd 10/14/26.
LP: 7/24/25: LPA provided updated let date to the Mayor.
SUR: Aerial photo flown 1/10/16. Photo ctl. Picked.
DSUR: NTP to CON 5/3/17. CSUR 100%. U&D 100%. NTP to CON 6/20/17. DSUR to Rdwy 8/4/17.
PSUR: Some data under 110337. 29 certs. PSUR to ROW 10/13/17. ROW staking req'd 03/09/20 to ROW 7/9/20. ROW re-stake (Trs. 9, 14,18) req'd 9/22/20 to ROW 10/14/20. Rev certs 25-28 to ROW 2/4/21.
RDWY: (TW) No Floodplain SP rqd. DSUR rec'd 8/4/17. Prelim Prints to ROW, ENV & RR Coord 10/19/17. Traffic, TMs FWDs & Soil Surv req 10/19/17. Des Criteria apprvd 8/27/18. Meeting w/ Mayor held 10/8/18. Signal upgrade req to Maint 10/31/18. Plans to RR Coord 2/11/19. ROW rqmts to ROW 2/12/19. RDWY Info to ENV 2/19/19. FI held 3/7/19. UTIL rqmts to ROW 4/22/19. Rev RDWY Info to ENV 5/9/19. Loc & Des Doc apprvd 5/15/19. Rev UTIL rqmts to ROW 5/28/19. RUC req 6/25/20. Plans to EST 7/27/20. FI held 7/29/20. TMP apprvd 10/14/20. TSA rec'd from City 4/9/21. Interim Est to PM 1/22/25. RUC req 8/24/26. RUC rec'd 10/1/26.
ROW: Plans 90% (20 trs). Auth Rec'd 5/29/20. 20/20 apprs made & apprvd; 15 options;3 Donations signed; 15 paid & 5 condemned - poss. date 6/25/24.
UTIL: AUI 8/15/17, UFI 2/14/18. Plans to 7 utils 5/10/19, add'l plans to 3 utils 8/21/25. Funds Apprd 5/2/19. 2 no involvement, 4 no adj, 9/10 est rec'd, 5/6 WO issued, 3/6 adj complete. City of Marion(PE), MCI, Vero Networks, Ritter-no adj; CenturyLink, Enable Midstream-no involvement; Comcast, Entergy-WO issued; AT&T, CenterPoint, City of Marion(Constr)-adj complete
MAT: Soil Survey to Rdwy 2/12/18.
RAILROAD INFO: RR Involvement eastern terminus to interconnect traffic signal w/ nearby BNSF DOT # 665981F. City Traffic Signal Agreement executed 4/9/21. TXDOT form & calculations to BNSF 9/25/20. Final traffic design plans for RR 4/19/24. Awaiting BNSF final plan appvl & C&M legal negotiations to be completed.
SIR: TMs sent to RDWY 11/2/17. FWD to RDWY 2/8/18.
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

090489 Hwy. 65 Bypass (Harrison) P.E. Hwy. 65

(Boone) (urb) (NHS) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%			5%				TBD	TBD		TBD
TARGET DATE											
END DATE											

TYPE WORK: Project development for future Harrison bypass.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9191(14)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.
SUR: Preliminary lines to Env, Rdwy, TPP, ROW, D9 4/25/18 for comments.
PLAN: Planning study complete (2014)
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

090578 Industrial Park Rd. – Hwy. 7 (Harrison) (S) Hwy. 65

(Boone) (art) (2.07 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	95%	75%	20%	20%	RCB	100%	30%	YES
TARGET DATE		Dec 20	Jun 22	May 25	Feb 21	Dec 26	Sep 27	STIP FFY: 2025			
END DATE		Jan 21	Jul 22	Jun 25	Jan 21						

TYPE WORK: Upgrade the traffic signal & improve the intersection Hwy. 65/ Industrial Park Rd./ Main St. & widen Hwy. 65 from Industrial Park Rd. to Hwy. 7. Replace 2 structures.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9191(13)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 6/12/19. Project renamed on 3/18/20, 6/5/20 & 5/8/23.

GENERAL: 19,000-24,000 ADT. This project has been identified as a good candidate for the CMGC pilot program.

BRIDGE INFO: A0333 (74.59, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1928); X0228 (57.33, Br. Repl., NP, Culv. 7, 1972)

ENV: Tribal consultation letters sent 7/9/21. ARS to SHPO 9/7/21, response 9/28/21. PIF to SHPO 9/28/21, response 9/29/21. PI meeting held 3/9/23 4-7pm @ Harrison High School, 925 Goblin Dr., Harrison. IOM to TPP, ROW, RDWY 2/1/24. Draft EA to ID Staff Review 5/24/24. EA apprvd 6/14/24. L&D Public Hearing 8/29/24 4-7p @ North Arkansas College 1515 Pioneer Dr. Harrison. ARS addendum to SHPO 7/22/24, response 8/13/24. PIF addendum to SHPO 8/22/24, response 9/17/24. FONSI to FHWA 3/31/25, appvd 6/23/25. NW14 permit to USACE 7/3/25.

LP: City offered $2.5M to partner w/ the Department. Resolution to City 6/30/22. Resolution executed 7/28/22. M.O. 2022-090 passed 9/14/22. Agreement to City 12/20/22. Agreement rec'd from City 3/28/23. Agreement executed 4/6/23. Executed Agreement ret'd to City 4/13/23.

SUR: Partial DSUR under 090490. Aerial photo flown 01/25/19. Add'l CSUR 100%. Photogrammetry 100%. LiDAR FE 100%. U&D 100%. Add'l DSUR (Hydraulics) req'd 5/20/21 100% to Rdwy 6/29/21. Add'l DSUR req'd 8/20/21 to Rdwy 10/8/21, 11/9/21. Add'l DSUR (pavement) LiDAR acquired 7/5/22. Mapping updated 7/15/22. Add'l DSUR (building ties) req'd 9/5/25 to ROW 10/1/25.

PSUR: 45 certs. PSUR to ROW 1/11/21. PSUR for south segment (Hwy 7-Hwy 65B) to ROW 6/17/21. 2 rev. certs, 6 add'l certs & sign locations req'd 12/12/22, 1/26/23. Rev. PSUR (add'l subdivision lots) to ROW 3/9/23. Add'l PSUR req'd 7/11/24 100% by CLS. Add'l PSUR (1 new, 1 rev) req'd 1/15/25 to ROW 2/18/25. Add'l PSUR req'd 3/10/25 to ROW 3/27/25. Add'l PSUR req'd 7/24/25 to ROW 7/31/25. Add'l PSUR (1 cert.) req'd 10/15/25 to ROW 10/21/25. Rev. PSUR (2 certs.) req'd 1/22/26 to ROW 3/4/26.

RDWY: (TW) 090490 - Meeting w/ City held 3/7/17 & 12/6/17. Gross Appraisal req 9/22/17. Gross Appraisal rec'd 12/5/17. DSUR rec'd 8/20/18. 090578 - Floodplain SP req'd. DSUR rec'd 1/19/21. Traffic, TMs, FWD & Soil Survey req 5/5/21. Early Coord Meeting held 5/19/21. Prelim Layouts to ROW & ENV 6/9/21. Hyd Anal complete to BR 7/30/21. Add'l Survey req 8/20/21. DDD apprvd 2/24/22. Signals not warranted at Hwys. 65/7, N. Spring St., E. Wolfe St. Inters. ROW reqmts to ROW 7/5/22. Rdwy Info to Env 8/23/22. UTIL reqmts to ROW 10/14/22. Rev Rdwy Info to Env 1/5/23. PI held 3/9/23. Rev ROW reqmts to ROW 8/16/23. Rev ROW & UTIL reqmts to ROW 9/27/23, 5/29/24, 7/31/24, & 5/30/25.

ROW: Fee - Plans 85% (73 trs). Auth Rec'd 7/2/25. 13/73 apprs made & apprvd; Est 5 bus relos.

UTIL: UFI 11/3/22. Plans to 6 utils 10/3/23. Funds Apprd 11/4/22. 3/6 est rec'd, 1/6 WO issued. Black Hills-WO issued; Entergy, Harrison W&S-est rec'd

MAT: Soil Survey to Rdwy 8/5/21.

RAILROAD INFO: No RR Involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

CA0908 Maxie Camp Rd. – Hwy. 123 (Widening) P.E. Hwy. 65

(Boone & Newton) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 7/3/14.
ENV: ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw, & Keetoowah 3/26/14. Request of no adverse effect to USFWS 5/30/14, rec'd & submitted to CAPM 6/17/14 under CA0906.
PLAN: PE only.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

090637 Hwy. 206 – Hwy. 123 (S)

(Boone & Newton) (burns & mc) (2.96 mi.) (NHS) (Principal Arterial) (4LG) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	20%	15%	85%	100%	NA	
TARGET DATE		Nov 13	Jul 24	Mar 25	Feb 14	Mar 27	Mar 28	**SCHEDULED DATE: 08-2029**			
END DATE		Nov 13	Jun 24	Mar 25	Feb 14			**STIP FFY: 2028**			

TYPE WORK: Widen to 5 lanes, Replace 3 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0551(152)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21. Project renamed on 12/21/23 & 7/16/26.
GENERAL: 5,200-7,800 ADT. Split out of Job CA0906. Previously part of Job 090371. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0909. IOM 7/16/26 -Job 090669 combined into this project.
BRIDGE INFO: 03735 (73.61, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 7, 1966); M1180 (68.38, Br. Repl., NP, Culv. 7, 1929); M1181 (63.10, Br. Repl., NP, Culv. 6, 1929)
ENV: NEPA process. ENV work until 7/7/14 under CA0906; Endangered Gray bat potentially involved, habitat survey completed. Tribal consultation from FHWA to Caddo, Cherokee, Osage, Quapaw & Keetoowah 3/26/14. Req of no adverse effect to USFWS 5/30/14; rec'd & submitted to CAPM 6/17/14 under CA0906. CR clearance to file 6/21/22. PI meeting 10/24/24, 4:30-6:30pm @ Western Grove Bible Church, 27503 US 65 Hwy, Western Grove. CR clearance to file 2/4/25, updated 7/16/26. T3CE apprvd 3/19/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: DSUR and PSUR under CA0906. Aerial photo flown 12/13/21.
PSUR: Add'l PSUR (5 rev, 5 new) req'd 4/29/25 to ROW 6/5/25.
RDWY: (TW) No Floodplain SP reqd. PPC rec'd 7/18/14. Prelim Layouts to ROW & ENV 11/30/18. Traffic, FWDs & Soil Survey req 11/30/18. Hyd Anal complete to BR 6/5/19. RDWY Info to ENV 4/29/22. T.O. to CON 8/12/22. Rev 60% Plans rec'd from CON 12/2/22. FI sched 12/7/22. Rev RDWY Info to ENV 1/19/23. TMs req 3/1/23. 60% Plans rev'd & ret'd to CON 4/21/23. Rev 60% Plans rec'd from CON 6/14/24. ROW & UTIL reqm'ts to ROW 6/17/24. PFI req 6/20/24. Rev RDWY Info to ENV 8/13/24. PFI held 9/17/24. Rev RDWY Info to ENV 2/4/25. VE held 7/16/25. VE completed 12/1/25. Traffic rec'd 12/19/25. ESALs rec'd 12/23/25. Soil Survey rec'd 6/2/26.
ROW: Plans 90% (50 trs) (CA0909). Auth Rec'd 4/28/25.; 2/50 Apprs Made & Approved; Est 2 RSO & 2 PPO relos.; 1 or 2 possible structural removals by Prop Mgmt;
UTIL: UFI 7/23/19. Plans to 5 utils 1/22/25. Funds Apprd 12/20/24. 2/5 est rec'd, 1 no adj, 1/4 WO issued. Entergy(T)-no adj; Entergy AR-WO issued
BR: (MCB) 3 RCBC. Layout 95%. Prelim. Info to Env. 12/6/24. Rec'd. 90% Plans 5/14/25.
MAT: Soil Survey to Rdwy 7/22/19.
RAILROAD INFO: No RR involvement 1/9/24. Rev. scope confirmed no RR involvement 7/15/26.
SIR: FWD to RDWY 1/31/2019.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

090787 Hwy. 65 Slide Repair (Searcy Co.) (S) — Hwy. 65

(Searcy) (NHS) (Principal Arterial) (4LG) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%				NA			
TARGET DATE		Nov 26	Mar 27	Jun 27	Nov 26	Dec 27	Jun 28	SCHEDULED DATE: 08-2028			
END DATE		Oct 26									

CRITICAL NOTES: Emergency relief funding must be obligated by September 2027.

TYPE WORK: Rock Buttress Slide Repair
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 12/2/25.
GENERAL: 5,700 ADT.
SUR: CSUR 100% 10/06/2026.
RDWY: (ND) DSUR rec'd 10/8/26. Early Coord Meeting sched 10/27/26.
RAILROAD INFO: No RR involvement 12/16/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

CA0802 Dennard – Clinton (Widening) P.E. — Hwy. 65

(Van Buren) (NHS) (Principal Arterial) ||Design Criteria: Established

WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 7/3/14.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

Other Federal-Aid & State Jobs

080674 Dennard – Hwy. 110 (Widening) (S)

(Van Buren) (garver) (4.47 mi.) (NHS) (Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	90%	75%	15%	10%	NA	100%	NA	RQD
TARGET DATE		May 14	May 22	Jun 25	Aug 14	Jun 26	Jun 27	STIP FFY: 2028			
END DATE		May 14	Jun 22	Oct 26	Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0071(43)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.
GENERAL: 5,700 ADT. Split out of Job CA0801. IOM 03/25/2021 - Project supersedes Job CA0803.
ENV: ENV CON (HNTB). EA. NA consultation letters to Tribes 7/21/22. Env constraints to RDWY 8/12/22. ARS to SHPO 10/4/22. CRS to SHPO 3/6/23, response 3/13/23. Rev constraints to Rdwy 3/10/23. PI meeting 1/23/25 4:30-6:30 pm @ Botkinburg Foursquare Church, 7054 Highway 65N, Clinton. Letter to SHPO 5/22/25, response 6/10/25. 2024 Bat Survey Results: No T&E species. CRS addendum report to SHPO 11/12/25, response 11/19/25. Draft EA to FHWA 11/26/25, FHWA comments received 12/19/25, apprvd 5/12/26. L&D Public Hearing 4:30-6:30 pm @ Botkinburg Foursquare Church, 7054 Highway 65N, Clinton. CR addendum to SHPO 7/29/26, response 8/5/26. Draft FONSI to FHWA 9/25/26, revised FONSI to FHWA 10/8/26, apprvd 10/15/26.
SUR: DSUR & PSUR under CA0801. Add'l DSUR req'd 9/27/21 to Rdwy 1/20/22. UAV-LiDAR acquired 10/21/21, 11/9/21.
PSUR: Add'l PSUR (Certs 271-290) req'd 9/27/21 to ROW 11/19/21. Add'l PSUR (2 revs) req'd 4/8/25 to ROW 5/15/25. Rev PSUR req'd 5/22/25 to ROW 6/17/25. Add'l PSUR req'd 8/6/25 to ROW 9/4/25. Rev PSUR req'd 10/16/25.
RDWY: (TW) No floodplain SP req'd. PPC rec'd 7/18/14. VE completed 5/22/17 (CA0801). Prelim Layouts to ROW & ENV 2/14/19. Traffic, TMs, FWDs, & Soil Survey req 2/14/19. T.O. to CON 8/28/20. Early Coord Meeting held 1/20/21. Add'l Survey req 9/27/21. 30% plans rec'd from CON 7/21/21. 30% plans rev'd & ret'd to CON 9/9/21. Add'l survey rec'd 1/20/22. ROW & UTIL reqm'ts to ROW 6/23/22. 45% Plans rec'd from CON 6/3/22. Rdwy Info to Env 7/6/22. 45% Plans rev'd & ret'd to CON 7/6/22. Avoidance Alt to ENV 6/24/24.
ROW: FEE - Plans 85% (97 trs). Auth Req 10/20/26. Est. 9 Res, 5 Bus, 3 PPO relos.
UTIL: AUI 5/13/21, UFI 9/6/22. Funds Apprd 9/21/22. AR Tele, Clinton Water, Petit Jean, Ritter-pending proposals
MAT: Soil Survey To Rdwy 7/12/19.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: TMs sent to RDWY 3/5/19. FWD to RDWY 12/10/2020.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

020716 I-530 – Hwy. 425 (Minor Widening) (Pine Bluff) (S) I-530 & Hwy. 65

(Jefferson) (iconic) (2.79 mi.) (Interstate) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	NA	100%	NA	
TARGET DATE		Apr 20	Nov 20	Apr 21		Aug 24	Feb 25	STIP FFY: 2025			
END DATE		May 20	Nov 20	Apr 21	May 20	Aug 24	Oct 25				

TYPE WORK: Add paved 8 ft. shoulders (Hwy. 65); Mill & Overlay (I-530)
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0035(64)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/20/22.
GENERAL: 13,000-18,000 ADT.
ENV: Tribal consultation letters sent 9/28/20. ARS to SHPO 10/1/20, response 10/1/20. Env Constraints to RDWY 10/22/20. PIF to SHPO 10/30/20, response 10/31/20. Ph I WPI held 2/25/21-3/12/21. T1 CE apprvd 4/8/21. NW14, pcn not rqd.
SUR: Aerial photo flown 1/21/19. Pics available. Photogrammetry 100%. CSUR 100%. DSUR to Rdwy 5/19/20. Add'l DSUR (new right turn lane) req'd 4/6/21 to Rdwy 4/23/21.
PSUR: 62 certs. PSUR to ROW 5/11/20. ROW staking (tract 12) req'd 3/6/23 to ROW 4/4/23. Add'l PSUR (2 revs, 2 add'l trs) req'd 5/8/23 50%.
RDWY: (TW) Floodplain SP req'd. Traffic, TMs & Mat req 11/21/19. DSUR rec'd 5/19/20. T.O. to CON 6/2/20. Early Coord Meeting held 6/3/20. 15% Plans rec'd from CON 6/19/20. 15% Plans rev'd & ret'd to CON 7/2/20. Des Criteria apprv'd 7/23/20. 45% Plans rec'd from CON 10/5/20. 45% Plan rev'd & ret'd to CON 10/8/20. 60% Plans rec'd from CON 11/2/20. 60% Plans rev'd & ret'd to CON 11/19/20. Rev 60% Plans rec'd from CON 11/23/20 & 6/23/21. ROW & UTIL rqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. Rev 60% Plans rev'd & ret'd to CON 2/16/21. FI held 5/17/21. 90% Plans rec'd from CON 10/4/22. FFI held 11/15/22. 90% Plans rev'd & ret'd to CON 11/18/22. Rev 90% rec'd from CON 11/30/22. Rev ROW & UTIL reqmts to ROW 6/15/23. Avg Running Speed req 10/18/23. Rev 90% Plans rec'd from CON 10/27/23. DDD apprvd 11/7/23. Rev UTIL reqm'ts to ROW 6/3/24. Final Plans rec'd from CON 10/12/24. Plans to EST 10/16/24. Interim Est to PM 11/20/24.
ROW: Plans by NTB 90% (30 trs). Auth Rec'd 12/20/21. 29/30 apprs made & apprvd; 26 options; 26 paid & 3 Condemned - Poss. date 6/7/23.
UTIL: UFI 2/23/21; Plans to 13 utils 11/3/21; Funds Apprd 10/28/21. 13/13 est rec'd, 4 no conflict, 9/9 WO issued, 9/9 adj complete. All adjustments complete.
MAT: Soil Survey %AC to Rdwy 11/26/19.
RAILROAD INFO: No RR involvement 5/16/24
SIR: TMs sent to RDWY 12/12/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (65 & 66); AR Senate (8)

020804 Hwys. 65 & 425 Cable Median Barrier Impvts. (S) — Hwys. 65, 65B & 425

(Jefferson & Lincoln) (pickering) (24.67 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				STIP FFY: 2025			
END DATE			Aug 24	Apr 24							

TYPE WORK: 24.67 miles of cable median barrier construction.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-3540(3)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.
GENERAL: 2,100-7,300 ADT.
ENV: CR clearance to file 4/9/24. T1CE apprvd 4/15/24.
RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 5/30/24. PFI held 6/10/24. ROW & UTIL reqm'ts to ROW 8/12/24. 90% Plans rec'd from CON 8/16/24. 90% Plans rev'd & ret'd to CON 9/3/24. FFI held 9/6/24. Final Plans rec'd from CON 9/30/24. Final Plans rev'd & ret'd to CON 10/9/24. Rev Final Plans rec'd from CON 10/10/24. Plans to EST 10/11/24. Interim Est to PM 5/18/26.
RAILROAD INFO: No RR Involvement 12/12/23
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (65, 66, & 93); AR Senate (8)

020781 Hwy. 65 Cable Median Barrier Impvts. (S) — Hwy. 65

(Chicot, Desha & Drew) (pickering) (30.09 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Oct 24	Oct 24				STIP FFY: 2026			
END DATE			Aug 24	Apr 24							

TYPE WORK: 30.45 miles of cable median barrier construction.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-0076(334)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.
GENERAL: 5,700-8,200 ADT.
ENV: CR clearance to file 9/13/23. T1CE apprvd 4/15/24.
RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 5/30/24. 90% Plans rec'd from CON 7/19/24. FFI req 7/24/24. 90% Plans rev'd & ret'd to CON 8/7/24. ROW & UTIL reqm'ts to ROW 8/12/24. Final Plans rec'd from CON 8/15/24. Interim Est to PM 5/18/26.
RAILROAD INFO: No RR Involvement NLA & UPRR track >75' away from Hwy 12/8/23
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (65, 94, & 95); AR Senate (1 & 8)

020839 Bayou Macon Strs. Rehab. (S) Hwy. 65

(Chicot) (art) (1.33 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		NA				
TARGET DATE			Nov 26	Feb 27		Aug 27					
END DATE											

TYPE WORK: Pin and hanger replacement and Polymer Overlay
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0009(54)
BACKGROUND INFO: Project programmed on 5/28/25.
GENERAL: 2,000-4,000 ADT.
BRIDGE INFO: 02219 (61.91, Poly. Ovly., NP, SD, Deck 7, Super. 4, Sub. 6, 1946); 02220 (65.81, Poly. Ovly., NP, SD, Deck 7, Super. 4, Sub. 6, 1946)
ENV: 2024 Bat Survey Results: No T&E species (survey under 020736/020737). Tribal consultation sent 5/5/26. Env constraints to Rdwy 5/12/26.
SUR: DSUR and PSUR under 020736 and 020737.
RDWY: (TW)
RAILROAD INFO: No RR Involvement 6/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

080364 Hwy. 64 – Bruce St. (Conway) (S) Hwy. 65B

(Faulkner) (art) (0.76 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/RR Xing/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	80%	40%	NA	TBD	30%	RQD
TARGET DATE		Nov 20	Oct 21	Oct 22	Jun 21	Apr 27	Dec 27	SCHEDULED DATE: 2028			
END DATE		Dec 20	Oct 21	Dec 23	Apr 21			STIP FFY: 2025			

TYPE WORK: Widening to 5 lanes with curb & gutter.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9095(46)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 9/21/09.
GENERAL: 15,000-20,000 ADT. Broken out of Job 080273.
ENV: Env handling under Job 080273. Requires reassess. ARS to SHPO 4/22/21, response 4/23/21. Env Constraints to Rdwy 4/30/21. Ph III PI held 6/9/22 4-7p @ Conway Parks & Rec Don Owens Sports Center Conway, AR w/ web comment form availability 6/9-6/24/22. NA consultation letters to tribes 1/17/23. PIF to SHPO 1/20/23, response 2/8/23. draft EA to ID Staff 5/2/23. draft EA FHWA 5/19/23, EA apprvd 6/7/23. Loc & Des Public Hearing held 9/7/23 4-7p @ Conway Parks & Rec Don Owens Sports Center, 10 Lower Ridge Rd, Conway. FONSI issued by FHWA 12/20/23.
LP: City to contribute $7M toward construction cost for Jobs 080364 & 080619 & will work w/ utils to reduce reimbursable costs on Job 080364. Agreement & Resolution to City 5/10/21. Resolution executed 6/22/21. Agreement rec'd from City 8/31/21. Agreement executed 9/13/21. Executed Agreement ret'd to City 9/14/21.
SUR: Previous DSUR & PSUR under 080273. Rev DSUR to Rdwy 9/30/09. PSUR to ROW 1/11/08. Aerial photo flown 11/27/18. Add'l PICs to Photogrammetry 7/9/20. Photogrammetry update 75%. DSUR update under 080364 100% to Rdwy 12/11/20. Add'l DSUR (tie structure) req'd 11/24/23.
DSUR: CSUR Recon 6/16/20: Recovered Control points 1-14 & 16, DNF 15, 17-18 were found destroyed, TBM 901 found destroyed, 902 found in good condition & 903 not found. Add'l DSUR req'd 9/15/21 100% to Rdwy 1/20/22. Add'l DSUR req'd 2/14/24 to Rdwy 3/28/24.
PSUR: 30 total certs. 16 certs requiring updated surveys. PSUR update to ROW 4/28/21. Add'l existing ROW (Oak St.) to ROW 5/26/22. Rev PSUR req'd 6/13/23 to ROW 6/27/23. Rev. PSUR (RR ROW) to ROW 10/24/23. ROW staking req'd 5/23/24 to ROW 6/3/24. Add'l PSUR (1 cert.) req'd 9/25/24. Re-stake (Tr. 5) req'd 11/8/24 to ROW 11/19/24. Add'l PSUR req'd 12/12/24 (contiguous property) to ROW 1/2/24. ROW re-stake (Trs. 24 & 25x req'd 12/03/25 IP.
RDWY: (TW) No floodplain SP req'd. PPC rec'd 12/14/06. Prelim prints to ROW & Env 12/21/06. DSUR rec'd 4/26/07. Field insp held 9/11/07. Prelim prints to RR Coord 8/10/07. TMP meeting held 10/17/07. Rdwy info to Env 12/4/07. Rev ROW & Util rqmts to ROW 12/3/09. Add'l turning movements req 1/7/08. Signal study req 3/27/08. Traffic signal warranted at Hwy. 65 & Elm St./3rd St. FI for signals held 5/20/08. Loc & Des doc apprvd 10/23/08. Rev Rdwy info to Env 12/3/09. Interim Est to PM 5/24/18. DSUR rec'd 12/11/20. Early Coord Meeting held 2/11/21. Traffic, TMs & FWD req 4/16/21. ROW rqmts to ROW 10/29/21. FI Held 3/8/22. Rev ROW rqmts to ROW 11/17/22. Util rqmts to ROW 2/8/23. Rev Util rqmts to ROW 3/14/23. Preemption calc's to RR coord 10/27/23. Rev Loc & Des doc apprv'd 1/5/24. Add'l DSUR req 2/14/24. Interim Est to PM 4/15/25. Soil Survey req 12/17/25. 60% RR comments rec'd 3/23/26.
ROW: Plans 90% (28 trs.) Initial Auth Rec'd 1/4/24. 28/28 apprs made & apprvd. 21 options. 20 paid & 1 to be condemned. 5/7 Bus & 0/2 PPO relos.; 1 Asbestos Abatement; 2 awning removals req'd
UTIL: AUI/UFI 9/19/07; Plans to 6 utils 2/13/23; Funds Apprd 5/2/22. 5/6 ests rec'd, 1 no conflict, 2/5 WO issued, 1/5 adj complete. Sprint-no conflict; AT&T, Ritter-est rec'd; Conway Corp Elec-partial WO issued; Windstream-adj complete; Conway Corp Tele, Summit-pending proposal;
RAILROAD INFO: RR Involvement 10/14/22 at UP DOT 434232P SP, PE, C&M rqd. 50% plans & rev traffic signal plans to RR 9/23/24. UP rej plan sets 2/18/25. 60% to UP 12/16/25. 3/20/26 rcv'd ret comments fm UP sent to rdwy. 80% to UP 8/20/26. Rcv'd UP ret comments & sent to rdwy 9/21/26. UP will not review C&M until 100% plan apprvl.
LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (17)

080619 Hwy. 60 – I-40 Inters. Impvts. (Conway) (F) Hwy. 65B

(Faulkner) (alt.delivery) (0.55 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	90%	100%	75%	85%	20%	NA	100%	90%	
TARGET DATE	Jul 21	Jun 21	May 25	Jun 25	Aug 21	Dec 26	Dec 27	SCHEDULED DATE: 03-2027			
END DATE	May 21	Apr 21	May 25	Aug 25	May 21			STIP FFY: 2026			

CRITICAL NOTES: This project to be delivered using the CMGC method of procurement.

TYPE WORK: Intersection improvements; Widen Hwy. 65B to 6 lanes from Hwy. 365 to I-40 EB ramps; raised median; additional turn bay at Equity & Exchange Ave.

WORK ZONE POLICY: Significant.

FAP NUMBER: NHPP-9095(47)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/5/20.

GENERAL: 37,000 ADT. Redstone Const. Group selected as CM.

ENV: NA consultation letters to tribes 5/18/22. Env Constraints to RDWY 11/8/22. PI Meeting 4/22/25 4:30-6:30 pm @ Second Baptist Church 2600 Dave Ward Drive, Conway. PIF to SHPO 5/27/25, response 6/17/25. T3CE apprvd 8/12/25.

LP: City will contribute $7M toward Const cost for jobs 080364 & 080619 and will work w/ utils to reduce reimbursable costs on Job 080364. City adopted resolution 6/22/21. Agreement rec'd from City 8/31/21. Agreement executed 9/13/21. Executed Agreement ret'd to City 9/14/2021.

SUR: Aerial photo flown 7/06/18, 1/31/21, 10/15/24. CSUR 100%. Photogrammetry 100%. U&D 95%. DSUR to Rdwy 4/12/21. Add'l DSUR req'd 8/14/24 to Alt. Del. 10/21/24. Add'l DSUR req'd 5/20/25 to Alt. Del. 6/5/25.

PSUR: 20 certs. PSUR to ROW 5/18/21. Add'l PSUR req'd 8/14/24 to ROW 9/25/24. Add'l PSUR (1 cert) to ROW 1/29/25. ROW staking req'd 4/9/25 to ROW 4/18/25. ROW staking (southern tracts) req'd 10/1/25 to ROW/Alt. Deliv. 10/9/25.

RDWY: (HL) No Floodplain SP rqd. DSUR rec'd 4/12/21. T.O. to CON 12/15/21. Soil surv req 3/10/23. TMs req to TSMO 8/8/24. Soil Survey req 2/5/25. RDWY Info to ENV 4/8/25. 45% Plans rec'd from Alt Del 1/29/25. 45% Plans to RR Coord 4/22/25. 60% Plans rec'd from Alt Del 5/12/25. PFI req 5/13/25. 60% Plans to RR Coord 5/15/25. 60% Plans rev'd & ret's to Alt Del 5/27/25. PFI & TMP held 7/15/25. Rev ROW reqmts to ROW 8/1/25. 90% Plans rec'd from Alt Del 1/5/26. 90% Plans to RR Coord 1/6/26. Rev ROW & UTIL reqm'ts to ROW 1/6/26 & 6/17/26. 90% Plans rev'd & ret'd to Alt Del 2/2/26.

ROW: Plans by Garver 90% (18 trs). Auth Rec'd 9/11/25. 18/18 apprs made & apprvd. 1 Deleted. 15 options; 14 paid; no relos; 1/7 Util est rec'd

UTIL: AUI 4/13/22, UFI 7/9/24. Funds Apprd 4/11/25. 5/7 est rec'd. Sprint-no adj; AT&T, Entergy Fiber, Summit, Windstream-est rec'd

MAT: soil survey to Rdwy 7-11-23

PLAN: Apprvd scoping recommendations memo 5/5/21. City not interested in pursuing bicycle accommodations 4/20/22.

RAILROAD INFO: Possible RR involvement near UP DOT#440532S, 434225E & 434226L, depending on scope possible SP/MCL or SP/C&M 8/15/24. Rcv'd RR 60% comments; to rdwy 1/22/26. 90% to RR 3/23/26; Rcv'd UP apprvl 90% 3/24/26 to rdwy 3/26/26. Closures & detours in place, RR involvement no longer rqd. 7/30/26.

LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

070620 Deceiper Creek Str. & Apprs. (S) Hwy. 67

(Clark) (art) (0.61 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	10%	75%		5%	5%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25			Dec 25			STIP FFY: 2028			

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0010(65)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 3,000 ADT.
BRIDGE INFO: 01481 (65.73, Br. Repl., NP, SD, Deck 6, Super. 5, Sub. 3, 1931)
ENV: Env constraints to Rdwy 7/16/25. Tribal consultation sent 7/23/25.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction 100%. Plan mapping 100%. CSUR 100%.
DSUR: NTP to Con 8/1/25. U&D 100%. DSUR to Rdwy 11/6/25. Add'l DSUR req'd 5/6/26 95%.
PSUR: 17 certs. NTP to Con 8/1/25.
RDWY: (TW) Floodplain SP req'd. Traffic req 12/17/25. Traffic rec'd 12/22/25. ESALs rec'd 12/23/25. Soils req 1/6/26. Early Coord Meeting held 1/15/26. Hyd Anal complete to Bridge 3/4/26. DDD apprv'd 3/17/26. Prelim ROW memo sent 4/14/26. Prelim ENV memo sent 4/14/26. Prelim Bridge req to Bridge 4/14/26. Elev Memo rec'd 6/10/26.
UTIL: AUI 5/8/2026
BR: (CMW) Layout 80%.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

061344 UPRR Str. & Apprs. (Perla) (S) Hwy. 67

(Hot Spring) (garver) (0.23 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	45%	99%	35%	NA	
TARGET DATE		Aug 19	May 20	Aug 20	Mar 23	Aug 25	Mar 27	SCHEDULED DATE: 04-2028			
END DATE		Oct 19	Jul 20	Dec 20	Feb 23	Apr 26		STIP FFY: 2025			

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0030(25)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11.
GENERAL: 4,600 ADT.
BRIDGE INFO: 01431 (75.36, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, 1931)
ENV: Env constraints to Rdwy 1/21/20. tribal consultation letters sent 2/24/20. ARS to SHPO 9/18/20, response 9/18/20. PIF to SHPO 10/28/20, response 10/29/20. T1-CE apprvd 12/31/20. 2022 Bat Survey Results: no bats captured.
SUR: CSUR 100%. NTP to CON 1/29/19. Aerial photo flown 3/18/19. DSUR 100% to Rdwy 10/4/19. Add'l DSUR req'd 4/1/20 to Rdwy 6/19/20.
PSUR: Exist. ROW to ROW 11/12/19. Add'l PSUR (add'l RR) to ROW 5/18/22. ROW staking req'd 9/8/22. Full PSUR req'd 11/15/22 NTP to Con 12/21/22. PSUR to ROW 2/9/23.
RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 6/14/19. Des Criteria apprvd 10/11/19. DSUR rec'd 1/16/20. Early Coord Meeting held 2/25/20. Add'l Survey req 4/1/20. 30% Plans rec'd from CON 4/2/20. 30% Plans rev'd & ret'd to CON 4/24/20. Add'l Survey rec'd 6/22/20. 60% Plans rec'd from CON 7/31/20 & 10/26/20. ROW reqmts to ROW 7/31/20. UTIL reqmts to ROW 10/30/20. FI req 11/2/20. RDWY Info to ENV 11/10/20. 60% Plans rev'd & ret'd to CON 12/8/20. FI held 3/13/23. Plans to RR Coord 3/14/25. C&M agreement rec 10/24/25.
ROW: FEE By ARDOT. Plans 80% (8 trs). Initial Auth Rec'd 10/13/21. 8/8 apprs made & apprvd; 10 options & 8 paid. Est. 1 RSO
UTIL: AUI 3/8/19, UFI 8/20/20; Plans to 6 utils 11/2/20; Funds Apprvd 09/3/20. 4/6 est rec'd, 1 no conflict, 1 no involvement, 4/6 WO issued, 2/6 adj complete. Enable Midstream-no conflict; Ritter-no involvement; CenterPoint, Suddenlink-WO issued; Entergy, South Central AR Elec-adj complete
BR: (SWP) Layout 99%. UPRR Ph A Concept submittal to TP&P 8/6/20. Rec'd. Ph A, Apv'd. w/ comments, from TP&P 9/18/20. UPRR Ph B 30% submittal to TP&P 3/16/21. Ph B 30% plans Apv'd. by UPRR 4/12/21. Rec'd. 90% Plans 7/3/24 & 11/21/24. Ret'd. comments 90% Plans 1/24/25. Final Plans to PM for Submittal to RR 3/3/25. Rec'd. Approval of Final Plan from Railroad 4/9/25.
MAT: Soil Survey to Rdwy 9/27/19.
RAILROAD INFO: RR involvement at UPRR DOT 425776N (RR-Under), Little Rock Sub, MP 385.75. New DOT assigned is 978156C. PE, SP, C&M rqd; 4/12/21-30% Plan apprvl rec'd from UPRR. Final plan apprvl fm RR 4/9/25. C&M distributed 10/24/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

101131 Current River Str. & Apprs. (S) Hwy. 67

(Randolph) (art) (0.75 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	90%	75%	100%	100%	50%	100%	NA	
TARGET DATE		Jul 22	Mar 23	Jun 23	Aug 22	Mar 25	Jun 25	**SCHEDULED DATE: 2030**			
END DATE		Jul 22	Mar 23	Sep 23	Aug 22	May 25	Jan 26	**STIP FFY: 2026**			

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0061(24)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 7/2/21.
GENERAL: 7,500 ADT.
BRIDGE INFO: A0615 (55.73, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1929)
ENV: Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 9/30/21. ARS & PIF to SHPO 6/22/23, response 7/18/23. PI meeting held 8/15/23 4-7p @ Pocahontas Community Center 300 Geneva Dr., Pocahontas. 2023 Acoustic Bat Survey Results: No MYSO or MYSE detected. MYGR & PESU likely. T3CE apprvd 9/28/23.
SUR: CSUR 100%. UAV-LiDAR acquired 12/1/21. Mapping 100%. Aerial photo flown 3/2/22. U&D 100%. DSUR to Rdwy 7/19/22. Add'l DSUR req'd 9/30/24 to Rdwy 10/23/24.
PSUR: 7 certs. PSUR to ROW 8/31/22.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 7/19/22. Materials & Traffic req 7/20/22. Early Coord Meeting held 1/23/23. Prelim Layouts to ROW & ENV 2/23/23. HYD Anal complete to BR 3/16/23. DDD apprvd 3/20/23. ROW & UTIL reqmts to ROW 3/31/23. Rdwy Info to Env 4/12/23. PFI held 8/15/23. Loc & Des Doc apprvd 10/16/23. Add'l Survey req 9/30/24.
ROW: Plans 90% (6 trs.) Initial Auth Rec'd 11/13/23. 6/6 apprs made & apprvd; 5 options;5 paid & 1 State of Arkansas tract.
UTIL: AUI 1/26/23, UFI 5/10/23, Plans to 5 utils 3/4/24. 5/5 est rec'd, 2/2 WO issued, 3 no adj, 2 adj complete. Funds Apprvd 12/15/23. All adjustments complete.
BR: (CMW) Layout 90%. Prelim. Info to Env. 12/6/24.
MAT: RV to Rdwy - 7/21/22. Geotech Report sent 11/5/24
RAILROAD INFO: No RR involvement 11/29/23
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

Other Federal-Aid & State Jobs

050420 Hwy. 394 – Moorefield (S) Hwy. 69

(Independence) (volkert) (1.63 mi.) (APHN) (Urban Minor Arterial) /STBGP/RR Xing/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	95%	45%	NA	100%	90%	
TARGET DATE		Jun 20	Jun 21	Aug 21		Dec 26	Dec 26	STIP FFY: 2025			
END DATE		Jun 20	Jun 21	Aug 21	Jul 20						

TYPE WORK: Widen to 3 lanes. Includes installation of traffic signal w/ interconnect at Hwy. 233 & RR signal upgrades at Missouri & Northern Arkansas RR crossing w/ Hwy. 233.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: RHCP-RPD-STP-STPF-0032(38)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 9/24/21.

GENERAL: 7,000-9,400 ADT. RR Signal Upgrade & traffic signal interconnect were approved by MO 2018-067.

ENV: PI to be scheduled. Tribal consultation letters sent 8/13/20. ARS to SHPO 10/16/20, response 10/19/20. Constraints to RDWY 12/3/20. PIF to SHPO 6/11/21, response 6/16/21. T1CE apprvd 8/19/21. NW14, no pcn.

SUR: Aerial photo flown 12/18/18, 1/31/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 03/16/20. U&D 100%. DSUR to Rdwy 6/24/20. Add'l DSUR req'd 10/15/20 to Rdwy 1/28/21. Add'l DSUR req'd 7/9/21 to Rdwy 9/22/21. Add'l DSUR (tract 2 sign) req'd 2/16/23 to ROW 3/10/23.

PSUR: 65 certs. NTP to Con 3/24/20. PSUR to ROW 7/7/20. Add'l Existing ROW req'd 7/9/21 to ROW 7/30/21. Add'l PSUR (15 certs) by NTB to ROW 3/15/22. RR ROW revisions req'd 10/22/24 to ROW 10/30/24.

RDWY: (ND) Floodplain SP req'd. DSUR rec'd 6/24/20. Traffic, TMs, & MAT req 9/4/20. Early Coord Meeting held 9/18/20. Add'l Survey req 10/15/20. Hyd Anal complete to BR 2/3/21 & 5/17/21. Prelim Layout to ROW, ENV, & RR Coord 3/9/21. RDWY Info to ENV 4/14/21. Des Criteria apprv'd 5/17/21. 30% Plans & Preemption Calc's to RR Coord 5/27/21. ROW reqm'ts to ROW 6/30/21. Add'l Survey req 7/9/21. Add'l Survey rec'd 9/22/21. Soil Survey req 2/11/22. Rev Preemption Calc's to RR Coord 4/26/22. Signed Preemption req form to RR Coord 10/27/23. FWDs req'd 9/7/22. UTIL reqm'ts to ROW 12/1/22. T.O. to CON 7/1/24. 60% Plans rec'd from CON 9/6/24.

ROW: Plans by B & F - Plans 90% (26 Trs) Initial Auth Rec'd 5/24/22. 26/26 apprs made & apprvd; 24 Options; 22 paid; 2 Donations & 1 condemned - poss. date 9/5/2024. 1/1 res, 1/1 PPO Relos moved.

UTIL: AUI 3/4/20,UFI 5/16/22; Plans to 9 utils 11/2/22; Funds Apprvd 6/6/22. 8/9 est rec'd, 2 no adj, 2 no conflict, 4/5 WO issued, 3/5 adj complete. Summit Batesville Water-no conflict; Enable Gas(T), Entergy(T)-no adj; Ritter-WO issued; AT&T, Entergy(D), Rock-Moore Water(PE & Constr)-adj complete; Suddenlink-pending proposal;

MAT: Soil Survey %AC to Rdwy 9/8/2020. Soil Survey 90%. Completed 8-8-22

RAILROAD INFO: RR Involvement at-grade UP/MNA (DOT 437727B). SP, PE & C&M Rqd. Sub rev Final traffic sig plans to UP 2/23/24. 60% plans to RR's 9/10/24. MNA ret commnts 10/10/24, UP ret commnts 10/17/24. UP will not apprv/review C&M w/o final plan apprvl.

LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

100615 I-555 – Hwy. 463 (Trumann) (S) Hwy. 69

(Poinsett) (craft-tull) (1.68 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	95%	75%	100%	67%	NA	100%	95%	TBD
TARGET DATE		Dec 17	Apr 21	Jul 21	Jun 20	Mar 25	Dec 25	STIP FFY: 2025			
END DATE		Sep 17	Apr 21	May 21	Jul 17	May 25					

TYPE WORK: Widen to 3 lanes with curb and gutter. Pavement type: Asphalt.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9421(2)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/04.
GENERAL: 3,400-8,600 ADT.
ENV: Tribal consultation sent 7/16/18. RTA for 13 properties to SHPO 8/9/18; 1 property eligible 8/9/18. Constraints to BR, RDWY & SUR 2/7/19. PI held 12/3/19. SHPO response to PIF 4/13/21. T3-CE apprvd 5/27/21. NW14 permit req to USACE
SUR: -
DSUR: Aerial photo flown 1/10/16. CSUR 100%. Photogrammetry 100%. NTP to CON 6/1/17. U&D 100%. DSUR to Rdwy 9/13/17. Add'l DSUR req'd 6/13/19, 100% to Rdwy 7/29/19.
PSUR: 102 certs. PSUR to ROW 7/21/17. ROW staking req'd 3/8/22 to ROW 4/22/22. Add'l PSUR rqd 6/22/22. Tract 50 re-stake rqd 10/6/22 to ROW 10/11/22. ROW re-stake (trs 12, 13, 18, 25) rqd 10/18/22 to ROW 10/28/22. Tract 10 re-stake req'd 12/15/22 to ROW 1/26/23.
RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 9/14/17. T.O. to CON 9/6/18. Traffic & FWD req 12/20/18. Soil Survey req 1/15/19. TMs req 1/15/19. Des Criteria apprv'd 3/29/19. Add'l Survey req 6/13/19. 30% Plans rec'd from CON 8/14/19. 30% Plans rev'd & ret'd to CON 9/26/19. ROW & UTIL Cost Est req to ROW 2/24/20 & 8/14/20. 60% Plans rec'd from CON 3/15/21. FI held 3/31/21. RDWY Info to ENV 4/9/21. ROW & UTIL req'mts to ROW 4/15/21. Loc & Des Doc apprv'd 6/2/21. 60% Plans rev'd & ret'd to CON 6/18/21. Rev 60% Plans rec'd from CON 7/13/21. Rev 60% Plans rev'd & ret'd to CON 8/16/21. 90% Plans rec'd from CON 10/7/22. FFI held 10/24/22. Plans to EST 10/11/22. 90% Plans rev'd & ret'd to CON 9/5/23. Final Plans rec'd from CON 11/6/23. Final Plans to EST 11/6/23. Interim Est to PM 1/22/25. Rev UTIL reqm'ts to ROW 5/29/26.
ROW: Fee - By ARDOT. Plans 90% (98 trs.) Initial Auth Rec'd 8/30/21. 98/98 apprs made & apprvd; 92 options;1 Donation; 92 paid & 6 condemned - poss date 4/2/24. 2/2 Bus & 1/1 PPO relos moved.
UTIL: AUI 4/26/17, UFI 10/10/17; Plans to 7 utils 4/7/21, Plans to 2 util 11/17/22; Funds Apprvd 09/03/20. 8/8 est rec'd, 6/6 WO issued, 2 no adj, 2/6 adj complete. AT&T, Energy Transfer-no adj; Brightspeed, Craighead Elec., Ritter, Summit,Trumann Water & Sewer-WO issued; Entergy, Truman Water(PE)-adj complete;
MAT: Soil Survey to Rdwy 5/30/19.
RAILROAD INFO: No RR involvement 5/16/24
SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/24/2019. TMs sent to RDWY 2/14/19.
LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

030412 Hwy. 70 Strs. & Apprs. (S) Hwy. 70

(Sevier) (neel-schaffer) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	100%	75%	100%	NA	TBD
TARGET DATE		Dec 19	Mar 21	Jun 21	Nov 20	Jul 24	Mar 25	STIP FFY: 2026			
END DATE		Feb 20	Apr 21	Jul 21	Dec 20	Aug 24	Jun 26				

TYPE WORK: Replace 3 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0066(29)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 3,800-4,400 ADT.
BRIDGE INFO: 02461 (78.80, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1947); 02462 (76.04, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1947); 02463 (62.44, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 6, 1947)
ENV: tribal consultation letters sent 2/20/20. Constraints to BR & RDWY 3/9/20. PIF to SHPO 6/9/21, response 6/11/21. T3CE apprvd 7/6/21. 2022 Bat Survey Results: No T&E bats captured. NW14 permit to USACE 12/10/24.
SUR: Aerial photo flown 2/20/12.
DSUR: CSUR 100%. Photogrammetry 100%. Aerial photo flown 3/6/19. U&D 100%. DSUR to Rdwy 02/06/20. Add'l DSUR req'd 10/27/20 to Rdwy 11/18/20.
PSUR: (13 Trs) PSUR to ROW 12/3/20. Add'l PSUR (3 trs) req'd 9/2/22 to ROW 9/27/22. ROW staking req'd 4/26/23 to ROW 6/28/23.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 2/6/20. Early Coord Meeting held 2/18/20. Traffic & Materials req 8/20/20. T.O. to CON 8/21/20. Prelim Layouts to ENV 9/1/20. Kick-Off Meeting held 9/9/20. Add'l Survey req 10/9/20. 30% Plans rec'd from CON 10/26/20. Add'l Survey req 10/26/20. 30% Plans rev'd & ret'd to CON 11/16/20. Add'l DSUR rec'd 11/18/20. Rev 30% Plans rec'd from CON 12/16/20 & 1/8/21. Rev 30% Plans rev'd & ret'd to CON 12/17/20 & 1/11/21. Des Criteria apprvd 1/26/21. 60% Plans rec'd from CON 3/19/21. ROW & UTIL reqmts to ROW 4/6/21. FI held 4/9/21. RDWY Info to ENV 5/20/21. 60% Plans rev'd & ret'd to CON 5/27/21. Loc & Des Doc apprv'd 7/12/21. 90% Plans rec'd from CON 6/28/23. Plans to Est 7/10/23. 90% Plans ret'd to CON 8/18/23. Plans cert by CON 6/19/23. FFI held 7/24/23.
ROW: Garver Fee - Plans 90% (10 trs). Initial Auth Rec'd 8/30/21. 10/10 apprs made & apprvd. 8 options;1 Donation;9 paid; 1 Condemned - Poss. date 2/1/24.
UTIL: AUI 1/21/20, UFI 8/18/20; Plans to 3 utils 6/15/21; Funds Apprvd 12/08/20. 2/2 ests rec'd, 1 no conflict, 2/2 WO issued, 2/2 adj complete. Sevier Co Water-no conflict; Windstream, Southwest AR Elec-adj complete
BR: (CMW) Layout 90%. Prelim. Info. to Env. 3/31/2023. Rec'd. 90% Plans 6/28/23.
MAT: Soil Survey %AC to Rdwy 8/31/20. Subsurf Invest by Terracon
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

061764 Hwy. 70 Str. & Apprs. (Little Rock) (S) — Hwy. 70

(Pulaski) (urb) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	20%	75%			0%		NA	
TARGET DATE		Feb 24			Jun 24			STIP FFY: 2026			
END DATE		Feb 24			Sep 24						

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9253(118)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 9,300 ADT.
BRIDGE INFO: M0129 (54.81, Br. Repl., P1, Deck 5, Super. 5, Sub. 7, 1920)
ENV: EPD. Tribal consultation letters sent 2/8/24. Env constraints to Rdwy & ROW 4/10/24. ARS to SHPO 11/8/24, response 12/10/24. 2025 Bat Survey Results: PESU confirmed.
SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 2/7/24.
PSUR: 24 Certs. PSUR to ROW 9/4/24.
RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 5/10/23. DSUR rec'd 2/7/24. Early Coord Meeting held 3/19/24.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

012440 Central AR – West Memphis ITS Impvts. Ph. 2 (S) — Hwy. 70

(Various) (garver) (NHS) (Urban Minor Arterial) (4LG) /CRP-FLEX/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	95%	100%	NA	NA	NA	NA		95%	
TARGET DATE			Jun 23	Apr 24				STIP FFY: 2025			
END DATE			Dec 23	Jun 24							

TYPE WORK: ITS improvements: Signal Upgrades, Way Finding Static/Hybrid signs.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPF-0076(331)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/13/22.
GENERAL: 810-19,000 ADT. Broken out of Job 012410
ENV: CR letter to SHPO 3/13/24, response 4/4/24. 4(f) de minimis completed 5/9/24. T3CE apprvd 6/6/24.
RDWY: (HL) 30% Plans rec'd from Maint 5/4/23. 30% Plans rev'd & ret'd to Maint 5/16/23. 60% Plans rec'd from Maint 8/1/23. 60% Plans rev'd & ret'd to Maint 8/4/23. Rev 60% plans rec'd from Maint 11/29/23. ROW & UTIL reqm'ts to ROW 12/4/23. 100% Plans rec'd from Maint 8/16/24. Interim EST to PM 11/20/24 & 5/1/26.
BR: (SWP) LRFD Std. Overhead Signs for Maint. T-Mount already reviewed.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, 61, 62, 63, 64, & 67); AR Senate (9, 10, 11, & 12)

110752 Ditch at L.M. 17.388 Str. & Apprs. (S) Hwy. 70

(St. Francis) (iconic) (0.04 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	15%	15%	50%	100%	NA	
TARGET DATE			Feb 24	Feb 24		May 25	Nov 25	STIP FFY: 2025			
END DATE		Jul 23	Feb 24	May 24	Jul 23						

TYPE WORK: Replace 1 structure with R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0068(51)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 2,800 ADT.
BRIDGE INFO: M1336 (49.27, Br. Repl., NP, SD, Culv. 4, 1931)
ENV: EPD. Env constraints to Rdwy 7/26/23. PIF to SHPO 3/6/24, response 4/5/24. T1CE apprvd 5/3/24. VPI from 10/14 to 10/29/24.
SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo flown 3/15/23.
DSUR: U&D 100%. DSUR to Rdwy 7/14/23.
PSUR: Existing ROW to ROW 7/17/23.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/14/23. T.O. to CON 7/21/23. Hyd Anal complete to BR 8/2/23. 30% Plans rec'd from CON 8/22/23. 60% Plans rec'd from CON 10/20/23. DDD apprv'd 11/14/23. Rev 60% Plans From CON 12/6/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/16/24. PFI held 4/24/24. 90% Plans rec'd from CON 7/1/24. FFI held 7/1/24. 90% Plans to EST 7/2/24. Soil Survey req 4/8/25.
ROW: CO - Plans 85% (3 trs). Auth Rec'd 6/5/24.
UTIL: AUI/UFI 4/24/24; Plans to 9 utils 6/17/25; Funds Apprvd 3/19/25. 6/9 ests rec'd; 3 no adj. AR Elec Coop, AT&T AR, Woodruff Elec-est rec'd; AT&T Comm, Forest City W&S, Summit-no adj;
BR: (CMW) RCBC
MAT: Soil Survey %AC & RV to Rdwy 7-11-23
SS Report to RDWY 8-4-26
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (10)

110828 Fifteenmile Bayou Str. & Apprs. (West Memphis) (S) Hwy. 70

(Crittenden) (urb) (APHN) (Urban Minor Arterial) / CoE/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	40%	25%	30%	35%	NA	
TARGET DATE		Dec 24	Sep 25	Apr 26	Jan 25	Feb 27	Oct 27	SCHEDULED DATE: 11-2027			
END DATE		Jan 25	Feb 26	Mar 09	Feb 25						

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: 9040-9448(57)
BACKGROUND INFO: Project programmed on 4/22/24.
GENERAL: 4,800 ADT.
BRIDGE INFO: 06454 (89.83, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1994)
ENV: FONSI issued by USACE 3/30/2009. Env constraints to Rdwy 5/21/25. Re-eval not required by USACE. Tribal consultation letters sent 8/26/25.
LP: Department to handle all phases. USACE to reimburse all costs. MO 2023-097. Agreement executed 6/17/25.
SUR: CSUR 100%. UAV-LiDAR acquired 6/13/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/13/25.
PSUR: NTP to Con 12/5/24. PSUR to ROW 2/11/25.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 1/13/25. Early Coord Meeting held 2/4/25. Prelim Bridge Info req 4/7/25. Prelim Layouts to ROW & ENV 4/7/25. Soil Survey & Traffic req 4/7/25. Hyd anal complete to Bridge 7/17/25. DDD apprv'd 8/27/25. ROW & UTIL reqm'ts to ROW 2/2/26. RDWY Info to ENV 2/2/26. PFI & TMP held 6/9/26.
ROW: FEE - Plans 90% (4 trs). Auth Rec'd 9/1/26. 4/4 apprs made.
UTIL: AUI 2/4/25, UFI 3/12/25; Plans to 9 utils 3/12/26; Funds Apprvd 12/2/25. 3/9 est rec'd, 1 no conflict, 4 no involvement. AT&T, Comcast, Enterpise Products, MCI-no involvement; West Memphis Utils-no conflict; Summit-no adj
BR: (CMW) 1 Bridge. Layout 95%.
MAT: SS to RDWY 1-21-26
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

030601 Nix Creek Str. & Apprs. (Texarkana) (S) — Hwy. 71

(Miller) (m.baker) (0.3 mi.) (APHN) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%	100%	65%	50%	75%	15%	30%	10%	35%	NA	
TARGET DATE		Dec 23	Jun 25	Sep 25	Jan 24	Jul 26	Jul 27	STIP FFY: 2026			
END DATE		Feb 24	Jul 25		May 24						

TYPE WORK: Replace 1 bridge; includes shared-use path on east side
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0046(57)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 11,000 ADT.
BRIDGE INFO: 02094 (48.44, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 5, Hist., 1939)
ENV: NA consultation letters to Tribes 3/16/23. Env constraints to Rdwy 9/28/23. ARS to SHPO 10/29/24, response 11/21/24. 2024 Acoustic Bat Survey Results: No T&E species. PIF to SHPO 6/18/25, response 7/23/25 (MOA and 4f required).
SUR: Partial DSUR under 030388. Aerial photo flown 1/5/23. CSUR 100%. UAV-LiDAR acquired 10/2/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 2/5/24. Add'l DSUR req'd 1/22/25 to Rdwy 3/7/25.
PSUR: Add'l PSUR req'd 1/22/25 to ROW 2/26/25.
RDWY: (ND) Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 2/5/24. Early Coord Meeting held 3/26/24. T.O. to CON 6/18/24. Kickoff/Early Coord Meeting held 7/31/24. DDD apprv'd 11/6/24. 30% Plans rec'd from CON 2/12/25. Prelim Layouts to ROW & ENV 2/12/25. Soil Survey req 2/12/25. 30% Plans rev'd & ret'd to CON 2/17/25. 60% Plans rec'd from CON 4/30/25. 60% Plans rev'd & ret'd to CON 5/23/25. Rev 60% Plans rec'd from CON 7/7/25. ROW & UTIL reqm'ts to ROW 7/8/25. RDWY Info to ENV 7/8/25. Soil Survey rec'd 7/9/25.
ROW: FEE - Plans 85% (17 trs).
UTIL: AUI 8/22/24, UFI 1/22/25; Plans to 6 utils 5/12/25, Rev plans to 6 utils 7/21/25; Funds Apprvd 3/19/25. 2/2 est rec'd, 4 no conflict. American Elec Power, Lumen, Conterra Networks, Summit-no conflict; Texarkana Water, Windstream-est rec'd
BR: (MCB) Layout 95%.
MAT: Soil Survey sent to RDWY 7-9-25
RAILROAD INFO: RR involvement at UPRR DOT 789618U. 30% plans to RR 2/27/25. PE, SP, C&M rqd 3/11/25. 60% plans to RR 12/30/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030304 Texarkana – De Queen P.E. — Hwy. 71

(Little River, Miller & Sevier) (con) (NHS) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CA-HPP-1514(2)
BACKGROUND INFO: Project programmed on 5/19/03.
GENERAL: Hwy 67 – Hwy 71: W.O. issued to CON 12/29/03. Kick-off meeting held 1/14/04.
ENV: Env handling under Job 30108. FEIS apprvd by FHWA-AR 1/24/02. ROD issued 12/9/02. Ind 404 issued 12/18/02, permit extension issued 12/21/07, permit expires 12/31/12.
SUR: Control Survey 60%.
DSUR: Aerial photo flown 3/19/03; 3/27/03.
RAILROAD INFO: No RR Involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030477 Hwy. 67 – Arkansas Blvd. (Texarkana) (F) Hwy. 71

(Miller) (bridgefarmer) (2.46 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%		10%	NA	35%		NA
TARGET DATE		Jun 24	Oct 25	Jan 26	Aug 24	Oct 26	Oct 27	**SCHEDULED DATE: 2030**			
END DATE		Jun 24	Oct 25	Nov 25	Jun 24			**STIP FFY: 2028**			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Reconstruction, construct 5' sidewalk on east side, & construct 8' shared use path & lighting on west side

WORK ZONE POLICY: Significant.

FAP NUMBER: STPLC-9414(40)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 5/8/23 & 4/1/24.

GENERAL: 3,500-21,000 ADT.

ENV: CR clearance to file 3/5/25. PI meeting 8/7/25 4:30-6:30 pm @ Beech Street First Baptist Church, 507 Pecan Street, Texarkana. T1CE apprvd 11/18/25.

LP: Partnering w/ TXDOT. Partnering letter w/ draft agreement to TXDOT 12/11/2019. Rec'd letter from TXDOT 2/3/20 agreeing to partner w/ ARDOT leading the project. TXDOT confirmed scope on TX side is also system preservation via email 4/14/20. Rec'd TXDOT agreement comments 8/18/20. Final agreement apprvd 8/22/20. TX to sign & return for execution. Agreement executed 8/25/21. Executed Agreement ret'd to TXDOT 9/3/21.

SUR: Aerial photo flown 3/5/19, 1/30/24, 10/10/24. CSUR 100%. Photo Ctl to Photogrammetry 9/11/20. Photogrammetry 70%. UAV-LiDAR acquired 2/8/24. Feature extraction 100%.

DSUR: U&D 100%. Add'l DSUR req'd 9/25/24 95%. Plan mapping 100%. Add'l UAV-LiDAR acquired 11/6/24. Feature extraction 100%.

PSUR: Existing right of way only to ROW 6/13/24. PSUR IP (43 certs).

RDWY: (TW) No Floodplain SP req'd. Traffic & Materials req 5/17/21. T.O. to CON 4/30/24. DSUR rec'd 6/18/24. Early Coord Meeting held 8/8/24. Add'l DSUR req 11/1/24. Rev DSUR rec'd 2/26/25. 30% Plans rec'd from CON 3/7/25. 60% Plans rec'd from CON 10/24/25. ROW & UTIL reqm'ts to ROW 10/31/25. RDWY Info to ENV sent 10/31/25. Interim EST to PM 12/11/25. TxDOT 60% comments rec'd 1/23/26.

UTIL: AUI 4/12/23, UFI 5/8/24. Funds Apprvd. 8/3/26

MAT: Soil Survey %AC to Rdwy 8/9/2021.

RAILROAD INFO: No RR involvement 6/10/24

LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

030607 Winters Creek Str. & Apprs. (S) Hwy. 71

(Sevier) (garver) (0.5 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	100%	15%	60%	100%	NA	
TARGET DATE		Mar 24	Sep 24	May 25	Apr 24	Jan 26	Sep 26	STIP FFY: 2026			
END DATE		Mar 24	Jan 25	May 25	Jun 24	Nov 25					

TYPE WORK: Replace 1 bridge w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0066(44)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 2/9/23.
GENERAL: 4,800 ADT.
BRIDGE INFO: 01707 (64.99, Br. Repl., P4, Deck 6, Super. 6, Sub. 7, 1934)
ENV: Tribal consultation letters sent 10/15/24. Env constraints to Rdwy 10/17/24. CRS Report to SHPO 4/21/25, response 5/12/25. T1CE apprvd 5/14/25. 2024 Acoustic Bat Survey Results: CORA, PESU likely.
SUR: Aerial phot flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 12/11/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 3/13/24.
PSUR: 2 certs. PSUR to ROW 6/21/24. Add'l PSUR (6 certs) req'd 2/26/25 to ROW 4/17/25.
RDWY: (AH) Floodplain SP req'd. Traffic, TMs, & Mat req 5/3/23. DSUR rec'd 3/13/24. T.O. to CON 8/5/24. Early Coord Meeting held 10/16/24. DDD apprv'd 10/22/24. 30% Plans rec'd from CON 11/8/24. Prelim Layouts to ROW & ENV 11/14/24. Soil Survey req 11/14/24. 30% Plans rev'd & ret'd to CON 12/3/24. 60% Plans rec'd from CON 12/31/24. ROW & UTIL reqm'ts to ROW 1/6/25. RDWY Info to ENV 1/6/25. PFI & TMP Meeting held 1/21/25. 60% Plans rev'd & ret'd to CON 1/21/25. Soil Survey rec'd 5/14/25.
ROW: Plans 85% (5 trs). Auth Rec'd 6/6/25. 5/5 apprs made & 5/5 apprs apprvd; 5 options & 5 paid.
UTIL: AUI 2/6/24, UFI 12/16/24. Plans to 4 utils 8/15/25. Funds Apprvd 1/17/25. 3/4 est rec'd, 1 no involvement & no adjustment. American Elec Power (SWEPCO)-no involmt; Windstream-no adj; Summit-est rec'd
MAT: SS to RDWY 5/14/25.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030624 Hwy. 71 Strs. & Apprs. (Sevier Co.) (S) Hwy. 71

(Sevier) (urb) (NHS) (Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%		NA	
TARGET DATE											
END DATE		Jul 24			Jan 25						

TYPE WORK: Replace 6 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0066(46)
BACKGROUND INFO: Project programmed on 2/9/23.
GENERAL: 4,500-5,600 ADT.
BRIDGE INFO: 01321 (64.41, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, 1934); 01869 (67.30, Br. Repl., NP, Deck 5, Super. 5, Sub. 7, 1934); 02028 (63.02, Br. Repl., P4, Deck 5, Super. 5, Sub. 6, 1937); 02029 (66.92, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02030 (68.87, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1937); 02040 (76.46, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, Hist., 1938)
ENV: Env constraints to RDWY 4/28/25. 2025 Bat Survey Results: PESU confirmed.
SUR: Aerial photo flown 3/28/23. DSUR & PSUR for str 02040 under 030591. CSUR 100%. UAV-LiDAR acquired 12/11/23 & 12/13/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/25/24.
PSUR: 22 certs. NTP to Con 9/20/24. PSUR to ROW 1/28/25.
RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 5/3/23. Mat rec'd 12/2/24.
RAILROAD INFO: RR involvement at DQE RR, 845285Y (str. 02040) MP 12.00 SP, PE & C&M rqd.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030026 Cossatot River – De Queen (S) Hwy. 71

(Sevier) (garver) (5.7 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	100%	85%	100%	NA	
TARGET DATE		Nov 04	Apr 19	Oct 20	May 04	Jan 24	Mar 25	STIP FFY: 2027			
END DATE		Nov 04	Aug 19	Nov 20	May 04	Mar 24	Oct 25				

TYPE WORK: Widen to 5 lanes with shoulders & replace 2 structures.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: RPEF-0066(35)
BACKGROUND INFO: First appeared in the 2005-2007 STIP. Project programmed on 2/2/88.
GENERAL: 6,600 ADT. Project was included in the 2005-2007 STIP for FFY 2005. Project deferred in 2005 because of City's inability to fund utility relocation. Project funded & renamed in the 2016-2020 STIP.
BRIDGE INFO: 02061 (81.63, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1940); 02062 (72.08, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1939)
ENV: Public water supply involved. PI 2/22/05. Arch report apprvd by SHPO 6/8/05. T2 CE apprvd 6/10/05. Reassmt req'd. Tribal consultation sent 12/13/18. ARS to SHPO 5/23/19; response 6/5/19. PIF to SHPO 8/5/19. PI held 8/20/19 @ Memorial Missionary Baptist Church (Fellowship Hall), 802 E. Vandervoot Ave., DeQueen. EA req. EA info req to RDWY, TPP & ROW 12/11/19. DPH to be scheduled. Draft EA to FHWA 5/29/20, apprvd 6/16/20. EA review to statewide clearinghouse 6/18/20. Virtual Loc & Des PH WebEx event held 8/13/20 5:30-6:30 @ www.ardot.gov. FONSI to FHWA 10/30/20, apprvd 11/2/20. NW14 req to USACE 9/24/20, issued 12/3/21. 2024 Bat Survey Results: No T&E species.
SUR: CSUR 100%. Aerial photo flown 2/9/93, 01/15/02; 2/8/13.
DSUR: DSUR to Rdwy 11/3/04. Add'l DSUR (pavement) req'd 11/30/16. DSUR under 003948. Add'l DSUR req'd 12/3/18 to Rdwy 3/8/19, 4/24/19. Add'l DSUR req'd (by ROW) 1/16/20, 100% to ROW 1/31/20. Add'l DSUR req'd (signs) 9/8/22 to ROW 9/20/22.
PSUR: (124 trs) PSUR to Rdwy to ROW 5/14/04. PSUR update 100% to Rdwy 3/21/19. Add'l PSUR req'd 1/14/21 (6 rev, 14 add'l trs) to ROW 3/17/21. Add'l PSUR (2 trs) req'd 9/23/21 to ROW 9/23/21. ROW staking req'd 11/8/21 to ROW 3/4/22. Rev. PSUR (4 rev, 2 add'l certs) req'd 4/28/22 to ROW 6/30/22. ROW staking rqd 1/17/23 to ROW 1/26/23, 2/23/23.
RDWY: (TW) Floodplain SP rqd. PPC rec'd 7/8/04. Prelim Layout to ROW & ENV 8/3/04. DSUR rec'd by Rdwy 11/4/04. Rev Prelim Layouts to ROW & Env 11/16/04. Traffic req 11/16/04. Hyd Anal complete to BR 12/10/04. FI held 2/22/05. Rdwy Info to Env 4/6/05. Rev ROW & UTIL reqm'ts to ROW 7/6/09, 11/12/10, & 3/10/14. Loc & Des Doc apprvd 6/17/05. Rev des to SUR 7/6/09. Add'l Survey req 11/29/16. Updated Traffic & FWDs req 9/5/18. T.O. to CON 9/21/18. Kick Off Meeting held 10/29/18. Updated Soil Survey req 12/3/18. Add'l Survey req 12/3/18. 30% Plans rec'd from CON 1/22/19. 30% Plans rev'd & ret'd to CON 3/4/19. Des Criteria apprvd 3/13/19. 60% Plans rec'd from CON 6/11/19. FI held 8/20/19. 60% Plans rev'd & ret'd to CON 6/27/19. ROW & UTIL reqmts to ROW 8/6/19. Rev RDWY Info to ENV 8/7/19. Rev ROW & UTIL reqmts to ROW 10/1/20. Loc & Des Doc apprvd 11/12/20. 90% plans rec'd from CON 12/1/23. FFI req 12/6/23. Plans to Est 12/6/23. 90% plans ret'd to CON 12/21/23. FFI held 12/20/23. Interim Est to PM 10/25/24. VE completed 6/24/25.
ROW: Plans 90% (94 trs). Initial Auth Rec'd 12/21/20. 94/94 apprs made;94/94 apprvd; 88 Options; 88 paid & 5 Condemned Poss. date 8/31/23. 1/1 res, 1/1 bus & 12/12 PPO relos moved.
UTIL: AUI 8/19/19, UFI 1/27/05. Plans 5 utils 11/19/19; 5/5 est rec'd, 5/5 WO issued, 1 no conflict, 5/5 adj complete. Funds Apprvd 9/10/19. City of DeQueen Water & Sewer-no conflict; AR Elec Coop, American Elec Power, Sevier Co Water(PE & Constr), Summit, Windstream-adjs complete
BR: (CMW) Layouts 95%. Final info to Env. 11/30/23. Rec'd. 90% plans 12/1/23.
MAT: Soil Survey to RDWY 1/4/05. Subsurf. Invest. To Br. 4/5/05. Add'l Soil Sur to Rdwy 6/19/19.
RAILROAD INFO: No RR involvement 2/2/24
SIR: Traffic data sent to RDWY 9/5/2018. FWD to RDWY 10/10/18.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

Other Federal-Aid & State Jobs

040867 Sixmile Creek Str. & Apprs. (S) Hwy. 71

(Polk) (burns-mcd) (0.54 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	50%	100%	100%	NA	
TARGET DATE		May 21	Jan 22	Jan 22	Sep 21	Jun 24	Mar 25	STIP FFY: 2025			
END DATE		May 21	Jan 22	May 22	Jul 21	Aug 24					

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0057(26)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 4,500 ADT.
BRIDGE INFO: 02147 (60.25, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 5, 1940)
ENV: EPD. Env constraints to BR & Rdwy 10/22/21. Tribal consultation letters sent 1/19/22. ARS to SHPO 3/9/22, response 3/11/22. PIF to SHPO 4/25/22, response 4/26/22. T1CE apprvd 5/10/22. 2023 Bat Survey Results: PESU captured. NW14 permit to USACE 12/6/24.
SUR: 04x099-02147. CSUR 100%. Aerial photo 2/27/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/3/21 to Rdwy 1/18/22.
PSUR: 6 certs. PSUR to ROW 7/9/21. 1 add'l cert, 1 rev. cert rqd 11/21/22 to ROW 1/17/23. ROW staking req'd 11/3/23 to ROW 1/18/24.
RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/11/21. Early Coord Meeting held 10/11/21. 30% Plans rec'd from CON 10/29/21. Add'l Survey req 11/3/21. 30% Plans rev'd & ret'd to CON 11/5/21. 60% Plans rec'd from CON 12/17/21. FI req 12/20/21. ROW & UTIL reqmts to ROW 1/28/22. DDD apprv'd 2/10/2022. Rdwy Info to ENV 2/24/22. 60% Plans rev'd & ret'd to CON 3/8/22. Add'l DSUR rec'd 11/18/22. 90% Plans rec'd from CON 12/16/22. FFI held 7/10/23. 90% Plans rev'd & ret'd to CON 7/10/23. Final Plans rec'd from CON 6/24/24 & 11/11/2024. Plans cert by CON 11/11/24.
ROW: FEE - Plans 90% (6trs)6 Options & 6 paid.
UTIL: UFI 12/29/21; Plans to 8 utils 6/21/22; Funds Apprvd 01/13/22. 8/8 ests rec'd; 1 no involvement, 2 no adj, 5/5 WO issued. Energy Transfer-no involvement; Gillham Lake Water, City of Cove-no adj; Summit Utilities, Hatfield Waterworks, Rich Mtn Elec, AR Elec Coop-WO issued; Windstream-adj complete
BR: (MCB) Layout 100%. Rec'd. 90% Plans 12/16/22. Ret'd. comments 90% Plans 4/26/24. Rec'd. 100% Plans 6/21/24, 8/8/24 & 11/11/24. Ret'd. comments 100% Plans 6/27/24.
MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurf Invest by Terracon, to BR 7/25/23.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

040892 McKinney Creek Str. & Apprs. (S) Hwy. 71

(Polk) (craft-tull) (NHS) (Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	20%	75%			5%	35%	NA	
TARGET DATE		Apr 24			Jul 24			STIP FFY: 2026			
END DATE		Feb 24			Jun 24						

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0057(27)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 6,500 ADT.
BRIDGE INFO: 01920 (63.05, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1935)
ENV: Tribal consultation letters sent 8/17/23. Env constraints to Rdwy 7/12/24. ARS to SHPO 4/16/25, response 5/13/25. 2024 Bat Survey Results: No T&E species. ARS addendum to SHPO 2/5/26, response 2/12/26.
SUR: Aerial photo flown 2/28/23. UAV-LiDAR acquired 3/30/23. Feature extraction 100%. CSUR 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 2/14/24. Add'l DSUR req'd 10/23/24 (FFE on multiple mobile homes) to Rdwy 11/19/24.
PSUR: 15 certs. PSUR to ROW 6/14/24.
RDWY: (TW) No Floodplain SP req'd. Traf and Mat req 7/7/23. DSUR rec'd 2/14/24. T.O. to CON 6/13/24. Early Coord Meeting held 7/11/24. 30% Plans rec'd from CON 4/30/25. 30% Plans rev'd & ret'd to CON 6/17/25. Rev 30% Plans rec'd from CON 8/18/25. Rev 30% Plans rec'd from CON 6/30/26. Rev 30% Plans rev'd & ret'd to CON 7/17/26. Rev 30% Plans rec'd from CON 7/29/26. 30% Plans rev'd & ret'd to CON 7/29/26. S.A to CON 8/14/26. DDD apprv'd 9/25/26.
BR: (JYP) Layout 20%.
MAT: Soil Survey %AC & RV to Rdwy 7-11-23
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

040787 Mena – "Y" City (Passing Lanes) (S) Hwy. 71

(Polk & Scott) (iconic) (2.49 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	100%	NA	100%	NA	
TARGET DATE		Dec 19	Aug 20	Apr 21		Jul 24	Aug 25	STIP FFY: 2025			
END DATE		Jan 20	Oct 20	Sep 21	Dec 19	Dec 24	Jul 25				

CRITICAL NOTES: Small Utility Conflict. Federal Land Transfer.

TYPE WORK: 1 Northbound and 1 Southbound passing lanes.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-5763(1)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 10/18/19.
GENERAL: 2,100-2,600 ADT.
ENV: Cooperating Agency letter to USFS 11/1/19, response 1/3/20. Constraints to Rdwy 2/5/20. Tribal consultation letters sent 8/11/20. PIF to SHPO 5/14/21, response 5/21/21. T3CE apprvd 9/2/21. NW14 req to USACE 5/3/22. 2022 Bat Survey Results: No T&E bats captured. VPI held 1/8-1/29/21.
SUR: Aerial photo flown 3/6/19, 3/21/19. Pics available for south segment. CSUR 100%. DSUR 100% to Rdwy 1/13/20. Add'l DSUR to Rdwy 9/25/20. Add'l DSUR req'd 9/30/21 to Rdwy 11/4/21.
PSUR: 15 certs. PSUR to ROW 12/19/19.
RDWY: (TW) No Floodplain SP rqd. Passing Ln Locations apprvd 5/9/19. Traffic & MAT req 10/10/19. DSUR rec'd 1/13/20. T.O. to CON 1/15/20. Kick-Off Meeting 2/3/20. Des Criteria apprvd 6/23/20. Avg Running Speed req 6/19/20. 15% Plans rec'd from CON 6/30/20. 15% Plans rev'd & ret'd to CON 7/1/20. 30% Plans rec'd from CON 8/5/20. 30% Plans rev'd & ret'd to CON 8/7/20. Rev 30% Plans rec'd from CON 9/2/20. Rev 30% Plans rev'd & ret'd to CON 9/21/20. 45% Plans rec'd from CON 10/2/20. 45% Plans rev'd & ret'd to CON 10/5/20. Rev 45% Plans rec'd from CON 10/8/20. ROW rqmts to ROW 10/9/20. 60% Plans rec'd from CON 11/2/20. FI req 11/12/20. UTIL rqmts to ROW 11/23/20. RDWY Info to ENV 12/7/20. 60% Plans rev'd & ret'd to CON 2/9/21. FI held 5/11/21. Loc & Des Doc apprvd 9/7/21. Add'l Survey rec'd 11/2/21. Rev. 60% rec'd from CON 12/17/21. Rev ROW & UTIL rqmts to ROW 5/16/22. Rev 60% rev'd & ret'd to CON 6/8/22. 90% Plans rec'd from CON 8/29/22. FFI held 11/4/22. 90% Plans rev'd & ret'd to CON 3/12/23. Rev 90% Plans rec'd from CON 10/12/23. Finals rec'd form CON 11/17/23. Final Plans rev'd & ret'd to CON 12/21/23. Interim Est to PM 11/20/24.
ROW: Fee - Plans by ARDOT. Plans 90% (12 trs). Initial Auth Rec'd 12/20/21. 12/12 apprs made & apprvd; 11 Options & 11 paid & 1 FLT. Rec'd Stipulations Agreement for Director's signature 5/16/24;
UTIL: AUI 10/14/19, UFI 8/18/20; Plans 3 utils 12/7/20; Funds Apprvd 8/26/20. 3/3 est rec'd, 2/2 WO issued, 2/2 adj complete, 1 no conflict. Adjustments complete.
MAT: Soil Survey %AC to Rdwy 10/15/19.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (4); AR House (53 & 86); AR Senate (5)

040871 Rock Creek Str. & Apprs. (West Fork) (S) Hwy. 71

(Washington) (urb) (0.54 mi.) (APHN) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	100%	100%	45%	100%	NA	
TARGET DATE		May 21	Jun 22	Sep 22	Sep 21	Apr 25	Sep 25	STIP FFY: 2025			
END DATE		May 21	Jun 22	Sep 22	Apr 21	Jun 25	May 26				

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0072(68)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 5,700 ADT.
BRIDGE INFO: A1424 (69.23, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1930)
ENV: Tribal consultation letters sent 8/9/21. Env constraints to Br & Rdwy 8/26/21. ARS to SHPO, response 1/4/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings CRS to SHPO 9/13/22, response 9/14/22. T3CE apprvd 9/21/22. 2023 Bat Survey Results: No T&E species
SUR: 04x114-A1424. CSUR 100%. Aerial photo 12/11/19. DSUR to Rdwy 5/19/21. Add'l DSUR req 10/26/21 to Rdwy 12/17/21.
PSUR: 14 certs. PSUR to ROW 4/21/21. Add'l PSUR (3 certs) req 7/8/22 to ROW 8/4/22. Add'l PSUR (1 cert) req 10/13/22 to ROW 11/18/22. ROW staking req'd 4/4/23 to ROW 4/28/23. ROW re-stake req 8/4/23 to ROW 9/7/23. Re-stake (Trs. 1,4,5 & 10) req 6/2/25 to ROW 6/10/25.
RDWY: (HL) Floodplain SP rqd. Traffic & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/16/21. Prelim Br req 9/16/21. Add'l SUR req 10/25/21. DDD apprv'd 3/21/22. ROW & UTIL rqmts to ROW 6/14/22. RDWY Info to ENV 6/28/22. Loc & Des Doc apprvd 9/26/22. PFI & TMP held 8/16/23.
ROW: C.O. Plans 90% (10 trs.). Initial Auth Rec'd 1/9/23. 10/10 apprs made & apprvd. 9 options;9 paid & 1 Condemned - Poss. date 3/20/24.
UTIL: AUI 10/14/21, Plans to 6 utils 9/19/23; Funds Apprvd 10/30/23. 6/6 est rec'd, 6/6 WO issued, 6/6 adj complete. All adjustments complete.
BR: (JYP) Layout 85%. Prelim. Info to Env. 5/9/22.
MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface to BR 5/11/23.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

Other Federal-Aid & State Jobs

040723 Hwy. 271 – Hwy. 64 (Towson Ave.) (Fort Smith) (S) Hwy. 71B

(Sebastian) (garver) (3.8 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	45%	30%	NA	100%	65%	YES
TARGET DATE		Feb 20	Jul 20	Sep 25	Feb 20	Dec 26	Mar 28	STIP FFY: 2027			
END DATE		Mar 20	Jul 20	Sep 25	Mar 20						

CRITICAL NOTES: On hold due to revisions to partnering agreement.

TYPE WORK: Mill & Inlay. Drainage & sidewalk improvements. Pavement type: Asphalt.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-0065(53)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16. Project renamed on 2/11/20.
GENERAL: 15,000-20,000 ADT.
ENV: PIF to SHPO 6/1/18; conc recd 6/1/18. T1 CE apprvd 11/20/18. Reeval necessary. Env. Constraints to Rdwy 3/19/20. Tribal consultation letters sent 8/27/20. VPI held 9/29/20 5:30-6:30pm. ARS to SHPO 11/23/20, response 11/24/20. PIF to SHPO 12/8/20, response 12/12/20, add'l response 1/2/21. T3-CE apprvd 1/11/21. NW14 no pcn. PI meeting 11/30/23 4-7pm, Ft Smith Public Library, 3201 Rogers Ave, Ft Smith. IOM req to TPP, ROW & RDWY 1/29/24. PIF rev response from SHPO 5/7/24. Draft EA to FHWA 11/14/24, apprvd 11/21/24. Loc & Des PH scheduled 2/27/25, 4:00-7:00pm @ Fort Smith Library, 3201 Rogers Avenue, Fort Smith. EA to State Clearinghouse 1/27/25. Draft FONSI to FHWA 8/22/25, apprvd 9/11/25. FONSI to State Clearinghouse 9/15/25.
LP: City to commit $2M towards project costs & assume ownership of Hwy. 71B between Hwy. 271 & Hwy. 64 upon completion of drainage, sidewalk & pavement impvts. M.O. 2019-091 passed 9/4/19. Draft resolution & agreement to City 9/9/19. Resolution executed 10/1/19. Agreement rec'd from City 10/16/19. Agreement executed 11/1/19.
SUR: CSUR 100%. Mobile LiDAR acquired 9/24/19. Aerial photo flown 11/8/19. Feature Extraction 100%. NTP to Con 10/28/19. Photogrammetry 100%. U&D 100%. DSUR to Rdwy 3/25/20. Add'l DSUR rqd 6/23/20 100%. Add'l DSUR rqd (signs & awning) 100%.
PSUR: NTP to CON 10/11/19. 249 certs. PSUR to ROW 03/05/20. B&F Revs to ROW 7/14/21. Add'l PSUR req'd 10/8/24 TO ROW 10/18/24, 11/5/24. Add'l PSUR (1 cert) req'd 11/8/24. ROW staking req'd 11/4/24 90%. Add'l PSUR (1 cert) req'd 11/20/24 to ROW 12/2/24. Add'l PSUR req'd 12/3/24 to ROW 1/9/25. Rev. PSUR req'd 1/16/25, 1/27/25, 3/3/25 to ROW 3/6/25. ROW re-stake req'd 4/23/25 to ROW 5/8/25.
RDWY: (TW) No Floodplain SP req'd. T.O. to CON 12/16/19. Early Coord Meeting held 2/25/20. Traffic & Mat req 3/2/20. DSUR rec'd 3/25/20. 30% Plans rec'd from CON 5/1/20. 30% Plans rev'd & ret'd to CON 6/19/20. Add'l Survey req 6/22/20. ROW & UTIL reqmts to ROW 7/31/20. FI req 8/18/20. 60% Plans rev'd & ret'd to CON 9/11/20. TMs req 9/17/20. RDWY Info to ENV 11/10/20. Loc & Des Doc apprvd 2/2/21. FI & TMP Meeting held 3/3/21. Rev RDWY info to ENV 9/1/23. Prelim Est to ENV & PM 5/7/24. Updated PI Display to ENV 10/30/24. Rev Cost Est to PM 5/12/25. RR comments to CON 9/3/25.
ROW: Plans by NTB 85% (185 trs.). Auth Rec'd 9/22/25; 167/185 apprs made & apprvd; 43 options; 38 paid. 0/5 Bus & 0/21 PPO relos
UTIL: AUI 9/6/19, UFI 6/16/20. Plans 8 utils 10/22/20; Funds Apprvd 9/28/20. 5/8 est rec'd, 1/8 WO issued, 1/8 adj complete. Cox Comm, Oklahoma Gas & Elec., NewRoads Telecom, Windstream-est rec'd; CenturyLink Fiber-adj complete
MAT: Soil Survey %AC to Rdwy 3/2/2020.
PLAN: P&N IOM to Env. 3/19/24.
RAILROAD INFO: RR Involvement 10/5/21. DOT# 434542J: (leased to FSR by UP). Each RR rqd PE & SP, UP C&M. 60% plans to RR 12/11/24. RR rqsted Live Plan Review Doc. RDWY sent Plan Review Doc 3/4/25. Resub 60% to RR 3/4/25. UP rej. 60% plans & to design 8/27/25. W/O 100% plan apprvl C&M will not be executed.
LEGISLATIVE DISTRICTS: US House (3); AR House (49 & 50); AR Senate (27)

090338 Dixieland Rd. – 8th St. (Rogers) (S) Hwy. 71B

(Benton) (craft-tull) (1.2 mi.) (NHS) (Urban Principal Arterial) /NHPP/Earmark/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	50%	100%	100%	100%	NA
TARGET DATE		Apr 12	Apr 14	Sep 14	Apr 12	Jun 22		STIP FFY: 2028			
END DATE		May 12	Apr 14	Sep 14	May 12	Jul 23					

CRITICAL NOTES: On hold due to potential revisions to partnering agreement.

TYPE WORK: Widening; include utility relocation
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-TAPU-9373(19)
BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 2/8/12.
GENERAL: 23,000-27,000 ADT. Pulled from Sept. 2023 Letting. All bids rejected-Feb. 2024 $45.6M
ENV: PI meeting held 4/11/13 in Rogers. T3 CE to FHWA 9/3/14, apprvd 9/15/14. < 1 acre clearing; no bat restrictions. T3 re-eval apprvd 1/30/24.
LP: City responsible for 50% of total up to $5M. ARDOT to handle ROW & Util. City responsible for all costs associated w/ addition of 1ft of width to sidewalk. City rec'd $3.25M of 2016 STP-A funds (later adjusted to $3,702,804 when more funds became available). City rec'd $212,047 of 2018 TAP-A funds for sidewalk widening. TAP-A funds had to be obligated to another project in FFY19, City to pay for 100% of wider sidewalk costs again. Resolution executed 7/26/11. Agreement executed 1/26/16. City req to include util work, supplemental agreement to City 7/12/23. Changed the let date until we get a better understanding of what the City's new scope is going to be. May deobligate to use the limited funding elsewhere in the meantime. Supplemental Agreement executed 8/20/23. City has requested to make major changes to the partnering arrangement. Drafting a response letter and second Supplemental Agreement. Second Supplemental Agreement sent to City 9/3/24.
SUR: DSUR & PSUR by CON (Contract through City of Rogers). U&D survey 100%.
PSUR: (100 trs) PSUR in progress. DSUR to ROW 5/8/12. Revs & add'l trs to ROW 8/16/12. Rev. PSUR to ROW 9/1/17. Add'l cert to ROW 10/03/19. Sign locate (tract 48) to ROW 4/14/23.
RDWY: (HL) Floodplain SP req'd. 30% plans rec'd from City 6/12/12. 30% plans reviewed & ret'd to City 7/11/12. FWD req 8/9/12. Rev 30% plans rec'd from City's CON 10/18/12. Rev 30% plans reviewed & ret'd to City's CON 12/10/12. 60% Plans rec'd from CITY's CON 4/21/14. 60% Plans rev'd & ret'd to City's CON 6/13/14. 60% Signal Plans rev'd & ret'd to CON 7/7/14 & 4/3/15. LOC & DES Doc apprv'd 9/25/14. Rev 60% Plans rec'd from CON 10/2/14, 9/8/16, & 5/23/17. Rev. 60% Plans rev'd & ret'd to CON 11/6/14, 10/19/16, & 5/23/17. FI held 4/6/17. 90% Plans rec'd from CON 11/17/17. 90% Plans rev'd & ret'd to CON 2/12/18. RUC req 2/16/18 & 4/11/18. Final Plans rec'd from CON 8/30/18. FFI held 9/18/18. Plans to EST 9/24/18. Rev Final Plans rec'd from CON 2/25/19, 4/11/23, 5/18/23, & 10/11/23. Rev Final Plans rev'd & ret'd to CON 3/11/19, 5/4/23, 5/19/23, & 12/4/23. RUC req 4/26/21. 100% to EST 7/3/23. TMP apprvd 7/10/23. TSA to City 7/25/23. TSA rec'd from City 7/26/23.
ROW: By ORC. Plans 90% (84 trs.) ROW kick-off mtg held 5/30/19. Auth Rec'd 9/21/16. 84/84 apprs made & 84/84 apprs apprvd. 78 options; 78 Paid & 6 condemned - poss. date 6/8/23.
UTIL: UFI 12/21/12. Plans to 6 utils 10/7/14, 3/20/17. Funds Apprvd 5/2/14. 6/6 ests rec'd, 5/5 WO issued, 1 no involvement, 2/5 adj complete. Windstream-no involvement; AT&T, Southwestern Elec Power, Roger Water(PE & constr in highway contract)-WO issued; Black Hills Energy, Cox Comm-adj complete
BR: (JYP) Rec'd. 100% plans 2/25/19.
MAT: SS to RDWY 1/25/25.
RAILROAD INFO: No RR involvement 11/21/22.
LEGISLATIVE DISTRICTS: US House (3); AR House (7 & 15); AR Senate (32 & 33)

090648 Hwy. 72 Impvts. (Bentonville & Pea Ridge) P.E. Hwy. 72

(Benton) (URB) (7.16 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

TYPE WORK: Operational Impvts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-0004(96)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 2/28/23.
GENERAL: 2,900-18,000 ADT.
ENV: Env constraints to Rdwy 6/15/22. 2023 Bat Survey Results: No T&E species
SUR: Aerial photo 12/1/20, 1/13/26. CTL 100%. UAV-LiDAR acquired 6/3/26, 6/4/26. Feature extraction 70%. Photo mapping 40%.
DSUR: U&D-NTP to con 8/19/26.
PSUR: 232 certs.
RDWY: No Floodplain SP req'd.
ROW: Est 11 Bus & 2 PPO relos.
PLAN: Hwy. 72 Impvt Study (2019) provides vision for impvts. Need to identify specific impvts based on recent land use changes.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

090554 Holman Creek Str. & Apprs. (S) Hwy. 74

(Madison) (halff) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	65%	95%	100%	NA	NA
TARGET DATE		Feb 20	Jun 21	Nov 20	Aug 20	Jun 23	May 25	STIP FFY: 2025			
END DATE		Mar 20	May 21	Mar 21	Aug 20	Nov 23					

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0044(16)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 2,100 ADT.
BRIDGE INFO: 03420 (58.83, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1960)
ENV: Tribal consultation sent 12/18/18. RTA for 2 properties to SHPO 2/5/19; conc 0 eligible recd 2/6/19. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 6/15/20, response 6/16/20. NPS coord letter for Trail of Tears sent 8/10/20. Rev constraints to BR & RDWY 9/11/20. CRS to SHPO 2/5/21, response 2/12/21. T3-CE apprvd 3/2/21. Cont. Tribal consultation sent 4/27/21. 2020 Bat Survey Results: MYGR captured. 2025 Bat Survey Results: MYGR, PESU captured.
SUR: Aerial photo flown 1/30/19. CSUR 100%. DSUR to Rdwy 03/13/20.
PSUR: Existing ROW to ROW 8/27/20. Add'l PSUR (9 certs) req 3/10/22 to ROW 6/28/22. ROW staking req'd 4/19/23 to ROW 4/28/23. Tract 1 re-stake req'd 4/18/25 to ROW 4/30/25.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 7/11/19. Des Criteria apprv'd 10/18/19. DSUR rec'd 3/16/20. T.O. to CON 4/14/20. Early Coord Meeting held 5/21/20. Prelim ROW & UTIL Cost Est to ROW 8/6/20. 30% Plans rec'd from CON 9/21/20. 30% Plans rev'd & ret'd to CON 10/14/20. Rev 30% Plans rec'd from CON 1/7/21. RDWY Info to ENV 1/8/21. SS req 2/16/21. Rev 30% Plans rev'd & ret'd to CON 2/19/21. Loc & Des Doc apprv'd 3/2/21. 60% Plans rec'd from CON 5/7/21. FI held 7/27/21. 60% Plans rev'd & ret'd to CON 5/14/21. Rev 60% Plans rec'd from CON 5/26/21. ROW & UTIL reqm'ts to ROW 5/27/21. Rev 60% Plans rev'd & ret'd to CON 6/15/21. 90% Plan rec'd from CON 4/22/22. Plans to EST 4/25/22. FI held 5/19/22. 90% Plans rev'd & ret'd to CON 8/30/23. Interim Est to PM 3/4/25.
ROW: C.O. - Plans 90% (7 trs). Initial Auth Rec'd 6/2/21. 7/7 apprs made 7 options & 7 paid; UFI 9/24/20; Plans to 3 utils 6/2/21; Funds apprvd 9/3/20. 3/3 est rec'd; 3/3 WO issued; 1/3 adj complete
UTIL: UFI 9/24/20; Plans to 3 utils 6/2/21; Funds apprvd 9/3/20. 3/3 est rec'd; 3/3 WO issued; 2/3 adj complete. Madison Co Water-WO issued; Carroll Elec, Madison Co Tele-adj complete
BR: (MCB) Layout 95%. Prelim. Env. Form sent 5/20/21. Rec'd. 90% plans 3/23/22. Ret'd. 90% plans 4/18/22.
MAT: Soil Survey %AC to Rdwy 7/15/19. Soil Survey to Rdwy 6/2/21. Subsurf Invest Consult report to Br 8/4/21.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Other Federal-Aid & State Jobs

101128 Hwy. 75 Str. & Apprs. (S) — Hwy. 75

(Poinsett) (hntb) (0.05 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	100%	100%	70%	95%	100%	NA	
TARGET DATE		May 21	Jun 22	Jun 22	Sep 21	Jul 24	Jul 27	**SCHEDULED DATE: 04-2029**			
END DATE		May 21	Aug 22	Sep 22	Jun 21	Aug 24		**STIP FFY: 2025**			

CRITICAL NOTES: Small utility conflict.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0056(60)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 90 ADT.
BRIDGE INFO: M1428 (54.15, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1955)
ENV: EPD. Tribal consultation letters sent 7/22/21. ARS to SHPO 8/11/21, response 8/16/21. Env constraints to Rdwy 10/13/21. PIF to SHPO 12/10/21, response 12/15/21. T1CE apprvd 9/29/22. NW14, no pcn. 2024 Bat Survey Results: No T&E species.
SUR: 10x241-M1428. CSUR 100%. Aerial photo flown 2/2/21. DSUR to Rdwy 5/19/21.
PSUR: Existing ROW to ROW 6/16/21. ROW staking req'd 5/10/23 to ROW 6/6/23.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. TO to CON 10/28/21. 30% Plans rec'd from CON 1/14/22. 30% Plans rev'd & ret'd to CON 2/4/22. Early Coord Meeting held 5/6/22. DDD apprvd 6/29/22. 60% plans rec'd from CON 8/4/22. 60% plans rev'd & ret'd to CON Rev'd 60% plans req 8/8/22. Rdwy Info to Env 8/10/22. FI held 8/24/22. Rev 60% plans rec'd from CON 8/25/22. ROW & Util reqmts to ROW 8/31/22. Rev 60% plans rev'd & ret'd to CON 11/16/22. 90% Plans rec'd from CON 6/15/23. FFI held 6/30/23. Plans to EST 6/16/23. 100% Plans rec'd from CON 6/12/24. Soil Survey req 4/21/25.
ROW: Plans 90% (5 trs.) Initial Auth Rec'd 5/10/23. 5/5 apprs made;5/5 apprvd; 5 Options & 5 paid. C.O. filed 8/19/2024.
UTIL: AUI 9/21/21, UFI 9/1/22; Plans to 3 utils 10/4/22, 2/3 ests rec'd, 2/3 WO issued, 2/3 adj complete; Funds Apprvd 9/15/22. Craighead Elec, Ritter-adj complete; Northern Ohio Water-pending proposal
BR: (SWP) Rec'd. 90% Plans 6/15/23. Rec'd. Final Plans 6/12/24.
MAT: Soil Survey %AC to Rdwy 8/24/21. Soil Survey to Rdwy 9/28/26
RAILROAD INFO: No RR involvement 7/9/24
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (19)

030602 Black Creek Str. & Apprs. (S) Hwy. 76

(Nevada) (volkert) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	15%	75%	100%	NA	
TARGET DATE			Jul 24	Jul 24	Feb 24	Mar 25	Nov 25	SCHEDULED DATE: 2030			
END DATE		May 23	Sep 24	Oct 24	Mar 24	Apr 26		STIP FFY: 2026			

TYPE WORK: Replace 1 structure with R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0050(43)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 150 ADT.
BRIDGE INFO: M1430 (43.91, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1955)
ENV: EPD. Env constraints to ROW and RDWY 6/19/23. Tribal consultation letters sent 1/3/24. PIF to SHPO 8/26/24, response 9/24/24. T1CE apprvd 10/21/24. VPI from 1/17/25 to 2/4/25. 2024 Acoustic Bat Survey Results: PESU likely. NW14 permit to USACE 6/27/25.
SUR: Aerial photo flown 1/5/23. CSUR 100%. DSUR to Rdwy 5/4/23.
PSUR: Existing ROW to ROW 3/18/24.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec 5/4/23. Early Coord Meeting held 5/18/23. NTP to CON 2/23/24. 30% Plans rec'd from CON 6/18/24. Rev 30% Plans rec'd from CON 7/10/24. 60% Plans rec'd from CON 7/29/24. 60% Plans rev'd & ret'd to CON 8/8/24. DDD apprv'd 8/13/24. Rev 60% Plans rec'd from CON 8/30/24. ROW & UTIL reqm'ts to ROW 9/3/24. 90% Plans rec'd from CON 10/1/24. FFI sched 10/2/24. RDWY Info to ENV 10/21/24. Soil Survey req 3/17/25.
ROW: Plans 80% (7 trs). Auth Rec'd 11/26/24. 7/7 apprs made & 7/7 apprs apprvd;4 Options & 4 paid. C.O. filed 4/16/2026.
UTIL: AUI 6/15/23, UFI 2/14/25. Plans to 3 utils 4/14/25. Funds Apprvd 4/11/25. 2/3 est rec'd, 2/3 WO issued, 1/3 adj complete. Entergy-WO issued; Bodcaw Water-adj complete
BR: (MCB) RC Box Culvert. Rec'd. 90% Plans 10/2/24. Ret'd. comments 90% Plans 10/28/24.
MAT: %AC & RV to Rdwy 7-10-23
SS to RDWY 5-21-26
RAILROAD INFO: No RR involvement 2/6/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 98); AR Senate (3)

110805 I-40 Str. & Apprs. (Hwy. 78) (Wheatley) (S) Hwy. 78

(St. Francis) (fre) (0.31 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	75%	100%	NA	40%	100%	NA	
TARGET DATE		Dec 21	Jun 22	Jun 22	Jan 22	Sep 24		SCHEDULED DATE: 2030			
END DATE		Sep 21	Jun 22	Aug 22	Feb 22	Sep 24	Feb 25	STIP FFY: 2026			

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0068(50)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 420 ADT.
BRIDGE INFO: 03767 (83.78, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 5, 1965)
ENV: EPD. Env constraints to BR, ROW & Rdwy 10/29/21. NA consultation letters to Tribes 6/30/22. ARS to SHPO 7/19/22, response 7/20/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings. PIF to SHPO 8/4/22, response 8/8/22. T1CE apprvd 8/12/22. 2024 Bat Survey Results: No T&E species.
SUR: 01x239. CSUR 100%. Aerial photo 5/13/21. DSUR to Rdwy 9/10/21.
PSUR: 11 certs. PSUR to ROW 2/11/22.
RDWY: (MH) No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 9/10/21. Early Coord Meeting held 11/30/21. Prelim Layouts to ROW & ENV 12/7/21. DDD apprvd 12/14/21. Rev DDD apprvd 1/4/22 & 4/20/22. ROW & UTIL req to ROW 6/29/22. RDWY Info to ENV 6/29/22. FI held 7/13/22. Rev UTIL req to ROW 9/15/22.
ROW: C.O. - Plans 90% (3 trs). Initial Auth Rec'd 9/7/22. 3/3 apprs made 3/3 & apprvd;1 Option;1 paid & 2 Condemned - Poss. date 8/1/24.
UTIL: AUI 7/6/21, UFI 10/4/22; Plans to 5 utils 11/22/22, Funds Apprvd 10/24/22. 5 no adj.
BR: (TMG) Layout 95%.
MAT: Soil Survey %AC to Rdwy 8/24/21. SI report to BR on 2/12/24
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

020615 Pine Bluff – South (S) Hwy. 79

(Jefferson) (m.baker) (2.36 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	100%	100%	100%	NA	NO
TARGET DATE		Nov 17	Sep 19	Dec 20	Dec 17	Mar 24	Mar 25	STIP FFY: 2025			
END DATE		Nov 17	Sep 20	Sep 20	Nov 17	Mar 24	May 26				

TYPE WORK: Widen to 5 lanes. Polymer overlay of one bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0035(54)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.
GENERAL: 4,000-6,700 ADT.
BRIDGE INFO: 06571 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1997)
ENV: Tribal consultation letters sent 8/30/18; 9/6/18. Constraints to BR & RDWY 9/24/18. RTA to SHPO 3/13/19; conc 1 str eligible 3/14/19. Rev constraints to Rdwy 5/19. PI held 2/18/20 @ Liberty Hill Baptist Church 6300 Hwy 79 S., Pine Bluff. PIF to SHPO 5/29/20,response 6/3/20. T3CE apprvd 9/23/20. 2023 Bat Survey Results: No T&E species. Letter to SHPO 10/3/24, response 11/1/24. NW23 permit to USACE 12/30/24. PIF to SHPO 6/3/25.
SUR: Aerial photo flown 1/13/16. NTP to DSUR con 5/10/17. Mapping 100%.
DSUR: CSUR 100%. U&D 100%. DSUR to Rdwy 11/13/17. Add'l DSUR (house) to ROW 8/29/22.
PSUR: 86 certs. PSUR to ROW 11/20/17. ROW staking rqd 6/17/22 to ROW 7/13/22. Rev. PSUR (2 trs) req'd 9/22/22 to ROW 9/28/22. 1 add'l cert, 1 rev cert req'd 11/10/22 to ROW 11/22/22. Rev PSUR rqd 2/8/23 to ROW 2/15/23. Rev PSUR to ROW 3/3/23. Rev PSUR rqd 4/19/23 to ROW 4/27/23. ROW re-stake (trs 20&21) rqd 9/14/23 to ROW 10/27/23.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 11/13/17. T.O. to CON 9/26/18. Soil Survey, Traffic & FWD req 12/20/18. Des Criteria apprvd 7/5/19. Early Coord Meeting held 7/25/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/16/19. RDWY Info to ENV 11/7/19. FI held 12/11/19. 60% Plans rec'd from CON 6/19/20. 60% Plans rev'd & ret'd to CON 7/2/20. Rev 60% Plans rec'd from CON 8/27/20. ROW & UTIL reqmts to ROW 9/1/20. Rev 60% Plans rev'd & ret'd to CON 9/15/20. Loc & Des Doc apprvd 9/25/20. 90% Plans rec'd from CON 12/10/20. FFI held 1/8/21. Plans to EST 12/14/20. Rev ROW & UTIL reqmts to ROW 5/3/21. 90% Plans rev'd & ret'd to CON 5/5/21. Final Plans rec'd from CON 3/28/22. Rev Final Plans rec'd from CON 2/5/24, 5/1/24, & 10/31/24. Plans cert by CON 2/2/24. Rev Final Plans rev'd & ret'd to CON 9/17/24. Interim Est to PM 10/25/24.
ROW: Plans by MBI 90% (74 trs). Initial Auth Rec'd 10/13/21. 71/74 apprs made & 3 apprvd; 71 Options;71 Paid & 3 Condemned - poss. date 9/26/23;
UTIL: AUI 2/8/17, UFI 12/18/20. Plans to 8 utils 1/12/21, Rev plans to 8 utils 5/25/21; Funds Apprvd 1/5/21. 8/8 ests rec'd, 8/8 WO issued.; 8/8 adj complete. United Private Network-WO issued; AT&T, Entergy, Liberty, Pine Bluff CATV, Pine Bluff Wastewater, Watson Chapel Water, Windstream, Summit-adj complete
BR: (MCB) Rec'd. 90% plans 12/14/20. Ret'd comments 90% plans 2/12/21. Rec'd. Final Plans 3/28/22.
MAT: Soil Survey to Rdwy 5/22/19.
RAILROAD INFO: No RR involvement 6/27/24
SIR: Traffic data sent to RDWY 1/10/19. FWD to RDWY 1/17/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

020758 Hwy. 13 – Bayou Meto (Sel. Secs.) (F) Hwy. 79

(Arkansas) (m.baker) (3.89 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	80%	NA	100%	NA	
TARGET DATE		Feb 21	Aug 21	Oct 21	Mar 21	Mar 25	May 25	STIP FFY: 2025			
END DATE		Apr 21	Aug 21	Feb 22	Mar 21	Mar 25					

TYPE WORK: Realignment; shift existing alignment to the west.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0001(36)
BACKGROUND INFO: Project programmed on 5/28/20. Project renamed on 5/8/23.
GENERAL: 3,800-4,300 ADT.
ENV: Env constraints to Rdwy 4/2/21. ARS to SHPO 4/27/21, response 5/5/21. PIF to SHPO 9/14/21, response 9/16/21. Ph I PI meeting held 12/16/21-01/07/22 @ www.ardot.gov/publicmeetings. T3CE apprvd 2/3/22. Ind Sec 404 permit req to USACE 12/5/22, apprvd 4/11/25. Ind Water Quality Cert. to USACE 11/6/24.
SUR: CSUR 100%. Aerial photo 3/8/21. CSUR & DSUR under 020630. Aerial LiDAR acquired 12/22/20. Aerial LiDAR feature extraction 100%. U&D 100%.
PSUR: 19 certs. NTP to Con 11/20/20. PSUR to ROW 3/5/21. ROW staking req'd 6/30/22 to ROW 8.26/22.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 4/2/21 Early Coord Meeting held 4/15/21. Traffic & Soil Survey req 4/22/21. Rehab Rec Meeting held 5/12/21. Prelim Layouts to ROW & ENV 7/16/21. Hyd Anal complete to BR 7/29/21. RDWY Info to ENV 8/31/21. ROW & UTIL rqmts to ROW 8/31/21. Des Criteria apprv'd 9/1/21. Prelim Plans to RR Coord 9/2/21. Loc & Des Doc appv'd 2/8/22. PFI held 4/28/22. PSUR rec'd 1/10/24. 60% Plans rec'd from CON 2/7/24. Final Plans rec'd from CON 3/8/24. FFI held 3/25/24. Rev Final Plans rec'd from CON 5/8/24. Rev Final Plans ret'd to CON 5/13/24. Rev Final Plans rec'd from CON 5/13/24. Rev Final Plans ret'd to CON 6/3/24. Rev Final Plans rev'd & ret'd to CON 6/26/24. Interim Est to PM 11/20/24.
ROW: Fee - Plans to 90% (18 trs). Initial Auth Rec'd 5/10/22. 18/18 apprs made & apprvd. 14 options. 14 paid & 4 condemned - Poss. date 3/7/25. Est 1 PPO relo.
UTIL: AUI 4/13/21, UFI 8/11/21; Plans 6 utils 9/15/21; 6/6 est rec'd, 1 no conflict, 6/6 WO issued, 5/6 adj complete; Funds Apprvd 9/14/21. Entergy(T)-no conflict; Brightspeed, Grand Prairie Water(PE)-WO issued; Energy Transfer, Entergy(D), First Elec Coop, Grand Prairie Water, Ritter-adj complete
MAT: Soil Survey to Rdwy 7/7/21.
RAILROAD INFO: No RR Involvement; UPRR track parallel of roadway >75ft 7/18/24
SIR: FWD to RDWY 8/18/2021.
LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 66); AR Senate (8)

Other Federal-Aid & State Jobs

110568 Big Piney, Little Piney & Cat Creeks Strs. & Apprs. (S) Hwy. 79

(Lee) (bridgefrmr) (1.2 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	100%	95%	100%	NA	NA
TARGET DATE		Sep 20	Sep 21	Nov 21		Mar 23	Aug 24	**SCHEDULED DATE: 2030**			
END DATE		Aug 20	Sep 21	Feb 22	Feb 21	Jun 24	Aug 24	**STIP FFY: 2026**			

TYPE WORK: Replace 1 bridge and 2 bridges with R.C. Box Culverts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0039(25)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/28/11. Project renamed on 11/27/18 & 3/20/19.
GENERAL: 610-2,000 ADT.
BRIDGE INFO: 02393 (75.20, Br. Repl., NP, SD, Deck 7, Super. 4, Sub. 7, 1952); 02394 (43.51, Br. Repl., P0, SD, Deck 7, Super. 3, Sub. 7, 1952); 02398 (59.10, Br. Repl., P4, SD, Deck 7, Super. 4, Sub. 7, 1949)
ENV: RTA for 3 strs to SHPO 2/19/19; conc 0 eligible 3/1/19. Tribal consultation sent 2/20/19. Constraints sent 2/27/19. ARS addendum to SHPO 12/18/20, response 12/18/20. PIF to SHPO 1/6/21, response 1/12/21. T3CE apprvd 2/9/22. NWP request to USACE 3/30/23. 2023 Bat Survey Results: No T&E species
SUR: Aerial photo flown 2/13/19. CSUR 100%. NTP to Con 4/27/20. DSUR to Rdwy 9/21/20. Add'l DSUR req'd 9/1/21 to Rdwy 10/19/21.
PSUR: 23 certs. PSUR to ROW 2/22/21. ROW staking req'd 4/4/23 to ROW 5/19/23.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 9/21/20. Mat & Traffic req 10/8/20. Early Coord Meeting held 10/21/20. Prelim Layout to ROW & ENV 11/9/20. Hyd Anal complete to BR 2/26/21. Early Notice to Proceed to CON 4/2/21. 30% Plans rec'd from CON 5/5/21. 30% Plans rev'd & ret'd to CON 8/9/21. 60% Plans rec'd from CON 9/13/21. ROW & UTIL reqm'ts to ROW 9/17/21. RDWY Info to ENV 9/17/21. FI req 9/17/21. 60% Plans rev'd & ret'd to CON 9/17/21. Des Criteria apprv'd 10/4/21. Loc & Des Doc apprv'd 2/11/22. Plans cert by CON 10/9/23. 90% Plans rec'd from CON 3/30/23. FFI req 5/17/24.
ROW: Fee - Plans 100 % (10 trs). 10 Options & 10 Paid. Initial Auth Rec'd 6/27/22.
UTIL: AUI 9/30/20, UFI 5/27/21; Plans to 4 utils 11/3/21. Funds Apprvd 09/17/21. Adjustments Complete
BR: (MCB) Layout 95%. Concep. Workroad to Env. 2/23/23. Rec'd. 90% Plans 3/30/23 & 11/29/23. 90% Br. Plans to Garver for QA 6/12/23. 90% Plan Comments ret'd. to Consultant 10/20/23.
MAT: Soil Survey % AC to Rdwy 10/12/20. Subsurf Invest by Grubbs 2/23
RAILROAD INFO: No RR involvement 6/28/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

Other Federal-Aid & State Jobs

070621 Ouachita River Str. & Apprs. (S) — Hwy. 79B

(Ouachita) (art) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%	IP			0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Jan 26						STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0052(38)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 3,700 ADT.
BRIDGE INFO: 02466 (42.45, Br. Repl., P1, SD, Deck 5, Super. 4, Sub. 5, Hist., 1947)
ENV: Tribal consultation letters sent 7/31/25. Env constraints to Rdwy 4/2/26. ARS to SHPO 4/9/26, response 4/9/26.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/9/26.
PSUR: PSUR - 5 certs
RDWY: (TW) Floodplain SP req'd. Mat & Traffic req 7/7/25. Traffic rec'd 7/24/25. Early Coord Meeting held 2/11/26. Prelim Layouts to ROW & ENV 2/11/26. Hyd Anal complete to Bridge 10/2/26.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

030646 Hwy. 237 – Mosley Rd. (S) — Hwy. 82

(Miller) (art) (2.01 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	20%	10%	75%			NA			
TARGET DATE		May 26	Nov 26	Feb 27		Feb 28	Feb 29	SCHEDULED DATE: 05-2029			
END DATE		Apr 26			Nov 25			STIP FFY: 2028			

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9414(49)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.
GENERAL: 3,800-7,700 ADT.
ENV: Tribal consultation letters sent 7/8/25. Env constraints to RDWY & ROW 6/3/26.
SUR: CSUR 100%. Mobile LiDAR aquired 7/21/25. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 85%.
PSUR: 76 certs. NTP to Con 6/17/25. PSUR to ROW 11/6/25.
RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 4/20/26. Traffic req 6/15/26. Traffic rec'd 6/19/26. EASLs rec'd 6/23/26. Early Coord Meeting held 9/2/26.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

030647 Mosley Rd. – Co. Rd. 15 (S) — Hwy. 82

(Miller) (art) (3.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	20%	10%	75%			NA			
TARGET DATE		May 26	Nov 26	Feb 27		Feb 28	Feb 29	STIP FFY: 2028			
END DATE		Apr 26			Nov 25						

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0046(60)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.
GENERAL: 3,800-7,700 ADT.
ENV: Tribal consultation sent 3/26/25. Env constraints to Rdwy 4/14/26.
SUR: CSUR 100%. Mapping under 030646.
PSUR: 82 certs. PSUR to be done under 030646.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 4/20/26. Traffic Counts & ESALs req 7/22/26. Traffic Counts rec'd 7/24/26. Early Coord Meeting held 8/27/26.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

030649 Hwy. 82 Realignment (Stamps) P.E. (S) — Hwy. 82

(Lafayette) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Realignment
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0037(45)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.
GENERAL: 4,600-5,700 ADT.
RAILROAD INFO: Possible UPRR involvement at DOT's 787657D & 787633P depending on scope 12/6/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070597 UPRR Crossing Closure (Columbia Co.) (S) — Hwy. 82

(Columbia) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%		NA	NA	100%			
TARGET DATE		Feb 18	Nov 24	Feb 25	May 18						
END DATE		May 18	Mar 20	Dec 24	May 18						

TYPE WORK: Fill in existing RR underpass
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0014(48)
BACKGROUND INFO: Project programmed on 2/29/24.
GENERAL: 4,400 ADT. Broken out of Job 070458.
ENV: PIF to SHPO 11/5/24, response 12/2/24. T1CE apprvd 12/5/24.
RDWY: (TW) No Floodplain SP req'd. 90% Plans rec'd from CON 10/9/24. FFI req 10/11/24.
BR: (TMG) Rec'd. Final Plans 7/25/25.
RAILROAD INFO: RR Involvement at UPRR 790362P 3/11/24. PE, SP rqd. Closure plans to UPRR 2/27/24; appvd w/ conditions 6/12/24-apprvl notice to BR 6/19/24. RR comments for design 10/29/24. 30% to RR 2/24/25. 60% plans to RR 4/21/25, apprvd 5/16/25. 100% plans to RR 7/23/25, apprvd 7/29/25. C&M for 070458 apprvd, sent to RR for execution 4/30/26. Rec'd partially executed C&M from RR 7/31/26. C&M fully executed & dist. 8/7/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

070619 Co. Rd. 132 – Hwy. 98 (S) — Hwy. 82

(Columbia) (con) (3.08 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		80%		10%	75%			NA			
TARGET DATE											
END DATE					Jul 25			STIP FFY: 2028			

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0014(52)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/2/24.
GENERAL: 4,400-4,800 ADT.
ENV: Tribal consultation letters sent 3/10/25. Env constraints to Rdwy 6/17/26.
SUR: Mobile LiDAR acquired 7/31/25. Feature extraction 100%. Plan mapping 100%.
PSUR: PSUR to ROW 7/24/25.
RDWY: (TW) No Floodplain SP req'd.
RAILROAD INFO: Possible UPRR involvement at DOT's 787643V & 787644C depending on scope 12/6/24. If RR involvement, PE, SP, & C&M will be rqd. 4/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

CA0707 Hwy. 98 – Hwy. 79 (Widening) P.E. — Hwy. 82

(Columbia) (9.09 mi.) (NHS) (Principal Arterial) /Sales Tax/ ||Design Criteria: Established

TYPE WORK: Widen to 4 lanes.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
BACKGROUND INFO: Project programmed on 7/3/14.
RDWY: PPC rec'd 7/18/14. Design Criteria apprv'd 4/19/19.
RAILROAD INFO: LNW RR involvement at DOT# 852121A & UP RR DOT# 790212G, & UP RR DOT# 787643V 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Other Federal-Aid & State Jobs

070570 Hwy. 98 – Co. Rd. 27 (Widening) (S)

(Columbia) (garver) (3.24 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	95%	75%	15%	15%	5%	100%	NA	TBD
TARGET DATE		Jun 14	Sep 21	Dec 21	Aug 14	Jun 27	May 28	STIP FFY: 2027			
END DATE		Jun 14	Sep 21	Feb 22	Aug 14						

TYPE WORK: Widen to 4 lanes w/ 11' painted median. Pavement type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0014(47)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 3/25/21.
GENERAL: 4,500-4,800 ADT. Split out of Job CA0705. STIP 2016-2020 note: Contingent upon availability of funds. IOM 03/25/2021 - Project supersedes Job CA0708.
BRIDGE INFO: 05213 (87.80, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1969)
ENV: ENV process by AHTD. Tribal consultation sent 10/19/15. Env Constraints to Rdwy 2/25/21. Ph I PI meeting held 12/9/21-12/24/21 @ www.ardot.gov/publicmeetings. ARS to SHPO 1/24/22, response 1/25/22. PIF to SHPO 1/25/22, response 1/27/22. T3CE apprvd 2/8/22. 2025 Bat Survey Results: no bats captured. NW23 permit req to USACE 10/15/26.
SUR: DSUR & PSUR under CA0705. Add'l DSUR (Hyd) req'd 11/7/18.
RDWY: (TW) Floodplain SP req'd. Add'l Survey req 11/7/18. T.O. to CON 8/28/20. Early Coord Meeting sched 1/14/21. Early Coord Meeting held 1/27/21. Soil Survey & TMs req 1/27/21. 30% Plans rec'd from CON 3/18/21. 60% Plans rec'd from CON 9/21/21. UTIL reqm'ts to ROW 9/24/21. RDWY Info to ENV 9/24/21. ROW reqm'ts to ROW 9/30/21. Loc & Des Doc appv'd 2/8/22. 30% Plans rev & ret'd to CON 5/24/21. 60% Plans rec'd from CON 9/21/21. 60% Plans rev & ret'd to con 9/30/21. FI req'd 9/2/21. Interim Est to PM 9/26/24. RR comments rec'd 12/19/25.
ROW: Plans 85% (14 trs). Auth Rec'd 5/13/24. 1 UPRR.
UTIL: UFI 10/19/15; Plans to 7 utils 8/26/24; Funds Apprvd 11/17/25. 5/9 est rec'd, 1 no involve. Waldo Water-no involvement; Airecast, AT&T, Entergy(D), South Arkansas Tele, Summit-est rec'd; CenterPoint, CenturyLink, Entergy(T), Lakeside Water-pending proposals. ON HOLD FOR UTILITIES 2/25/26
BR: (SWP) Layout 90%.
MAT: Soil Survey to Rdwy 7/26/21
RAILROAD INFO: Crosses UP DOT 790212G, DOWCO Ind. Lead, MP 1.850. PE, SP, & C&M req. Inq. #9742. PE executed 10/11/24. On-site diagnostic 1/16/25. 90% to RR 11/19/25; appvd w/ comments from RR, to RDWY 12/19/25. Rev 90% to RR 5/5/26; appvd w/ comments from RR 5/19/26, to RDWY 5/26/26. Rev 90% to RR 7/22/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

020803 Hwy. 82 (Ashley County) P.E. Hwy. 82

(Ashley) (16.95 mi.) (NHS) (Principal Arterial) (4LG)

TYPE WORK: PE/ Environmental Assessment
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0002(53)
BACKGROUND INFO: Project programmed on 3/6/23.
GENERAL: 1,100-3,100 ADT.
ENV: ENV CON (Michael Baker). PE for jobs 020770, 020771, 020772, 020773. ARS to SHPO 7/7/23, response 7/24/23. NA consultation letters to Tribes 8/28/23. CRS to SHPO 2/5/24, response 3/5/23. Draft EA to ID Staff review 4/24/24. Draft EA to FHWA 5/10/24, apprvd 5/14/24. Loc & Des PH scheduled 6/27/24 @ First Baptist Church 203 E Parker Street, Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24. FONSI to State Clearinghouse 8/30/24. 2024 Bat Survey Results: PESU captured.
RDWY: Loc & Des Doc apprv'd 9/10/24. VE completed 1/28/25.
RAILROAD INFO: No RR Involvement.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020770 Hamburg – East (Widening) (S)

(Ashley) (m.baker) (2.7 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	65%	25%	85%	100%	30%	
TARGET DATE		Aug 21	Sep 22	Sep 24	Nov 21	Jul 26	Jan 27	STIP FFY: 2027			
END DATE		May 21	Jan 23	Aug 24	Nov 21						

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0002(47)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.
GENERAL: 3,100 ADT.
BRIDGE INFO: 06568 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06569 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); 06570 (89.83, Rem./Wid., NP, Deck 7, Super. 7, Sub. 7, 1996); M1529 (75.53, Br. Repl., NP, Culv. 7, 1935)
ENV: Tribal consultation letters sent 8/20/21. ARS to SHPO 5/3/22, response 5/16/22. PIF to SHPO 2/3/23, response 2/15/22. Env constraints to ROW & Rdwy 6/15/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24. PIF addendum to SHPO 10/31/24, apprvd 11/7/24.
SUR: DSUR under 020676. DSUR to Rdwy 5/20/21. Add'l LiDAR (Hydraulics) to Rdwy 10/8/21. Add'l DSUR (pavement update for overlay) req'd 2/22/22.
PSUR: PSUR under 020676. 65 certs. PSUR to ROW 11/12/21, 12/7/21. Add'l PSUR req'd 12/12/24 (west side of intersection at job beginning) to ROW 1/23/25. ROW staking req'd 3/5/25 to ROW 3/27/25.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 5/20/21. Traffic & Soil Survey req 6/22/21. Des Criteria apprv'd 7/20/21. T.O. to CON 9/2/21. Early Coord Meeting held 9/9/21. Add'l HYD DSUR req 10/7/21. FWD req 11/16/21. 30% Plans rec'd from CON 11/24/21. TMs req 11/30/21. 30% Plans rev'd & ret'd to CON 2/17/22. Add'l DSUR req 2/22/22. Rev DDD apprv'd 2/28/22. Rev 30% Plans rec'd from CON 5/31/22. Rev 30% Plans rev & ret'd to CON 7/11/22. 60% Plans rec'd from CON 12/1/22. FI held 12/29/22. ROW & UTIL reqmts to ROW 1/32/23. 60% Plans rev & ret'd to CON 1/31/23. RDWY Info to ENV 3/20/23. Loc & Des Doc apprv'd 9/10/24 (under 020803). Interim EST to PM 9/26/24. VE completed 1/28/25 (020803). Rev ROW & UTIL reqm'ts to ROW 8/26/25.
ROW: Plans 90% (63 trs.) Plans by MBI. Auth Rec'd 12/12/24. 61/63 Apprs made & apprvd. 40 Options. 32 paid & 2 condemned - Poss. date 4/7/26. 2/4 Bus, 0/1 PPO, & 0/1 NPO relos moved.
UTIL: AUI 4/14/22. Plans to 8 utils 1/23/23. Funds Apprvd 1/17/23. 1 no involvement, 2/5 WO issued, 3/5 ests rec'd. Rev plans to 8 utils 9/5/25. Ashley-Chicot Elec-no involvement; Entergy, Hamburg Water(PE)-WO issued; AT&T, Hamburg Water(Constr)-est rec'd; CableSouth Media, Summit, Windstream-pending proposals
BR: (MCB) Layout 95%.
MAT: Soil Survey to Rdwy 11/4/21. Geotechnology SI
PLAN: Not a capacity need.
RAILROAD INFO: No RR involvement 4/23/24
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020771 Mist – Hwy. 160 (Widening) (S)

(Ashley) (m baker) (7.25 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	70%	15%	75%	CON	NA	
TARGET DATE		Jun 22	May 23	Sep 24		Oct 26	Aug 27	STIP FFY: 2027			
END DATE		Oct 22	Nov 23	Aug 24	Apr 23						

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0002(48)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.
GENERAL: 1,800 ADT.
BRIDGE INFO: 06870 (90.28, Rem./Wid., NP, Deck 7, Super. 7, Sub. 8, 2003); M1530 (72.20, Br. Repl., NP, Culv. 6, 1933); M1531 (77.40, Br. Repl., NP, Culv. 6, 1925)
ENV: Env Constraints to ROW and RDWY 7/13/22. NA consultation letters to Tribes 9/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.
SUR: CSUR 100%. Aerial LiDAR acquired 3/24/22, 3/25/22. Feature Extraction 100%. 95% DSUR to Rdwy 7/29/22. DSUR to Rdwy 10/11/22. Add'l DSUR (tract 62) 100%.
DSUR: U&D 100%.
PSUR: 114 certs. NTP to Con 4-12-22. Add'l PSUR (1 cert, 1 rev.) req'd 10/28/24 to ROW 11/19/24. Add'l PSUR (ROW extended to west) to ROW 12-20-24. ROW staking req'd 2/10/25 to ROW 3/27/25. Add'l PSUR (4 certs.) req'd 2/21/25 to ROW 3/13/25. ROW re-stake (Tr. 25) req'd 5/6/25 to ROW 5/12/25. Add'l PSUR (1 cert.) req'd 12/19/25 to ROW 2/12/26, 2/23/26.
RDWY: (TW) Floodplain SP req'd. T.O. to CON 5/25/22. Traffic req 5/25/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. 30% Plans rec'd from CON 12/14/22. Add'l DSUR rec'd 12/15/22. Add'l DSUR req 1/11/23. 30% plans rev'd & ret'd to CON 1/30/23. DDD apprvd 1/31/23. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 7/6/23. FI & TMP held 7/18/23. 60% Plans rev'd & ret'd to CON 7/31/23. Rev 60% Plans rec'd from CON 11/21/23. ROW & UTIL reqmts to ROW 11/27/23. Loc & Des Doc apprv'd 9/10/24 (under 020803). Interim Est to PM 9/26/24. VE completed 1/28/25 (020803).
ROW: Fee - Plans 90% (108 trs) Auth Rec'd 11/26/24. 107/108 apprs made & apprvd. 71 options. 77 paid. 12 condemned - poss. date 4/30/2026 & 7 to be condemned. 3/6 PPO, 0/2 RSO relos moved.
UTIL: AUI 3/29/22, UFI 7/10/23, Plans to 3 utils 11/30/23. Funds Apprvd 11/1/23. 2/3 est rec'd, 2/3 WO issued, 1/3 adj complete. Ashley-Chicot Elec-est rec'd; AT&T-WO issued; Hamburg Water-PE adj complete, Constr WO issued; CableSouth Media-pending
BR: (MCB) Layout 95%.
MAT: PSI
PLAN: Not a capacity need.
RAILROAD INFO: No RR involvement 4/23/24
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Other Federal-Aid & State Jobs

020772 Hwy. 160 – Montrose (Widening) (S)

(Ashley) (m baker) (4.8 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	90%	75%	75%	15%	70%	75%	NA	
TARGET DATE		Jul 22	Sep 23	Sep 24	Sep 22	Mar 25	Mar 26	STIP FFY: 2026			
END DATE		Oct 22	Sep 23	Aug 24	Apr 23						

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0002(50)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.
GENERAL: 1,400-1,800 ADT.
BRIDGE INFO: 06871 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2003); 06964 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004); 06965 (90.72, Rem./Wid., NP, Deck 7, Super. 8, Sub. 8, 2004)
ENV: Env constraints to ROW & RDWY 6/28/22. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.
SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.
PSUR: PSUR to ROW 4/10/23. ROW staking req'd 10/7/24 to ROW 11/1/24.
RDWY: (TW) Floodplain SP req'd. T.O. to CON 6/7/22. Traffic req 6/7/22. Early Coord Meeting held 6/30/22. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. DDD apprvd 4/7/23. 30% Plans rec'd from CON 4/20/23. RDWY Info to ENV 5/2/23. 30% Plans rev'd & ret'd to CON 6/21/23. 60% Plans rec'd from CON 8/7/23. PFI & TMP held 8/31/23. ROW & UTIL reqmts to ROW 9/19/23. 60% Plans rev'd & ret'd to CON 9/19/23. Loc & Des Doc apprv'd 9/10/24 (under 020803). Interim Est to PM 9/26/24. VE completed 1/28/25 (020803).
ROW: Plans by MBI 90% (15 trs). Auth Rec'd 11/26/24. 1 ASHC.14/14 apprs made & apprvd. 9 options. 9 paid & 1 to be condemned. UPRR will not discuss project until sometime in June 2025. They are currently working on a project requiring all their time and effort.
UTIL: AUI 3/29/22, UFI 7/10/23; Plans to 3 utils 11/16/23; Funds Apprvd 9/25/23. 2/3 est rec'd, 2/3 WO issued. Ashley-Chicot Elec, AT&T-WO issued; CableSouth-pending proposal
BR: (MCB) Layout 95%.
MAT: Consultant Geotechnology SI
PLAN: Not a capacity need.
RAILROAD INFO: No RR involvement 4/23/24
LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (95); AR Senate (1 & 1)

Other Federal-Aid & State Jobs

020773 Montrose Bypass Impvts. (Widening) (S)

(Ashley) (m.baker) (2.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	15%	15%	20%	35%	NA	
TARGET DATE		Jun 22	Jun 24	Sep 24		Sep 25	Sep 26	STIP FFY: 2026			
END DATE		Oct 22	Aug 24	Aug 24	Aug 23						

TYPE WORK: Major Widening - 5 lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0002(49)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/26/21.
GENERAL: 1,100-1,800 ADT.
ENV: NA consultation letters to tribes 3/22/22. Constraints to Rdwy 3/29/22. ARS to SHPO 3/8/23. PI meeting held 7/27/23 4-7p @ First Baptist Church 203 E. Parker St., Hamburg. FONSI to FHWA 8/15/24, apprvd 8/20/24.
SUR: DSUR and PSUR under 020771. 95% DSUR to Rdwy 7/29/22.
RDWY: (TW) Floodplain SP req'd. DSUR rec'd 10/7/22. Add'l DSUR rec'd 12/15/22. T.O. to CON 3/1/23. DDD apprv'd 7/13/23. Traffic req 7/12/23. 30% Plans rec'd from CON 11/21/23. Rdwy Info to ENV 12/6/23. 60% Plans rec'd from CON 4/30/24. 60% Plans ret'd to CON 5/29/24. Rev 60% Plans rec'd from CON 8/9/24. ROW & UTIL reqm'ts to ROW 8/16/24. PFI req 8/16/24. Loc & Des Doc apprv'd 9/10/24 (under 020803). Interim Est to PM 9/26/24. VE completed 1/28/25 (020803). Soil Survey rec'd 6/19/26.
ROW: FEE - Plans 80% (15 trs). Auth Rec'd 11/5/24.
UTIL: AUI 3/29/22, UFI 7/10/23, Plans to 4 utils 3/5/25. Funds Apprvd 9/17/24. 1/5 est rec'd, 1 no conflict. Summit-no conflict; Ashley-Chicot Elec, AT&T, Entergy, City of Montrose-pending proposals. ON HOLD FOR UTILITIES 2/25/26
BR: (MCB) Layout 95%. Des. Phase A (Concept) and B (30%) submittal to RR Coord. 10/3/24. Rec'd. comments from UPRR 11/7/24. Ret'd. UPRR comments to PM 1/21/25. Phase A & B Approval received from UPRR 4/29/25.
MAT: Consultant UES. Report sent to Bridge 4/21/25. Soil Survey pending.
Soil Survey to RDWY 6-19-26
PLAN: Not a capacity need.
RAILROAD INFO: Crosses UPRR crossing DOT# 425353N (RR-Under str/ 07230) at MP 432.44 Hwy. 82. McGehee Subdivision. PE, SP & C&M rqd. 7/25/24. Signed PE agmt. rec'd 10/1/24. 30% plans to RR 10/31/24 & 2/26/25. 30% plan approval from RR 4/30/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

020676 E. of Hamburg – Mist (Widening) (S) Hwy. 82

(Ashley) (m.baker) (3.4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	40%	90%	TBD	NA	NA
TARGET DATE		Jul 18	May 21	Jun 21	Aug 18	Mar 25	Nov 26	STIP FFY: 2025			
END DATE		Jul 18	Aug 21	Nov 21	Sep 18	Oct 25					

TYPE WORK: Major Widening - 5 Lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0002(37)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16. Project renamed on 4/24/17, 2/5/18, 6/19/18 & 2/26/21.
GENERAL: 1,800-3,100 ADT.
ENV: Constraints to RDWY 9/18/18. Tribal consultation sent 5/23/19. ARS to SHPO 11/13/19; response 11/21/19. PIF to SHPO12/17/19, response 12/20/19. PI meeting to be rescheduled. CRS to SHPO 5/7/20, response 5/9/20. VPI scheduled 7/6/-7/20/20. T3 CE apprvd 8/6/20. NW23 permit packet to USACE 9/29/20. ARS addendum to SHPO 5/19/21, response 5/21/21. 2nd addendum to SHPO 6/29/21, response 7/1/21. Ph I VPI held 10/4/21 - 10/18/21 @ www.ardot.gov/publicmeetings T3 CE reevaluation apprvd 11/1/21. NW23 permit to USACE 11/8/24. 2025 Bat Survey Results: PESU confirmed.
SUR: NTP to CON 4/4/18. CSUR 100%. Aerial photo flown 2/17/17, 2/3/21.
DSUR: DSUR to Rdwy 7/26/18. Add'l Utils to Rdwy 8/14/18. UAV LiDAR aquired 2/24/21, 5/11/22. Add'l LiDAR FE 100%. Add'l DSUR 100% to Rdwy 5/20/21. Add'l LiDAR for updated roadway surface acquired 5/11/22. Feature Extraction 100%.
PSUR: 118 trs. PSUR to ROW 9/6/18. ROW staking req'd 6/30/22 to ROW 9/7/22.
RDWY: (TW) No Floodplain SP req'd. Passing lane location apprv'd 4/18/17. DSUR rec'd 7/27/18. T.O. Order to CON 9/25/18. Traffic & FWD req 12/20/18. Early Coord Meeting held 7/25/19. Avg Running Speed req 8/2/19. 30% Plans rec'd from CON 9/20/19. 30% Plans rev'd & ret'd to CON 10/29/19. Des Criteria apprv'd 11/19/19. Field Insp held 1/28/20. 60% Plans rec'd from CON 4/14/20. 60% Plans rev'd & ret'd to CON 5/6/20. ROW & UTIL reqm'ts to ROW 6/23/20. RDWY Info to ENV 6/23/20 & 6/25/21. Loc & Des Doc apprv'd 8/19/20. 90% Plans rec'd from CON 9/22/20. 30% Plans rec'd from CON 3/23/21. Rev Des Criteria apprv'd 4/12/21. 30% Plans rev'd & ret'd to CON 4/14/21. Rev 60% Plans rec'd from CON 6/24/21 & 8/18/21. FI held 7/30/21. Rev 60% Plans rev'd & ret'd to CON 7/21/21 & 8/20/21. ROW & UTIL reqm'ts to ROW 8/20/21. 90% Plans rec'd from CON 5/31/22. Plans to EST 6/1/22. FFI held 7/5/22. 90% plans rev'd & ret'd to CON 9/5/23. Interim Est to PM 9/26/24. VE completed 1/28/25 (020803).
ROW: Fee - Plans 90% (38 trs.) Initial Auth Rec'd 9/24/20. 38/38 apprs made & apprvd; 37 options; 37 paid & 1 condemned - poss. date 10/16/24. 2/2 PPO Relos moved.
UTIL: AUI 7/19/19, UFI 10/24/19; Plans to 7 utils 4/23/24; Funds Apprvd 3/3/20. 4/6 ests rec'd, 4/5 WO issued, 1 no involvement, 1 no adj, 3 adj complete. CenterPoint-no adj; Windstream-no involvement; Entergy-WO issued; Ashley-Chicot Elec, AT&T, Hamburg Water-adj complete; CableSouth Media-pending proposal
BR: (MCB) Rec'd. 90% Plans 6/1/22.
PLAN: Planning study completed (2015).
RAILROAD INFO: No RR involvement 4/23/24
SIR: Traffic data sent to RDWY 1/14/19. FWD to RDWY 1/17/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

020675 Montrose – Lake Village (Sel. Secs.) (S) Hwy. 82

(Ashley & Chicot) (garver) (1.36 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	95%	75%	100%	100%	100%	35%	100%	NA
TARGET DATE		Jul 17	Apr 19	Apr 19	Jul 17	Dec 21	Mar 26	STIP FFY: 2026			
END DATE		Sep 17	Sep 19	Jan 20	May 17	Dec 22	Jul 26				

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 5 structures w/ 4-lane painted median structures. Replace 2 eastern most structures w/ 5-lane structures, Major Widening - 5 lanes. Pavement Type: Asphalt

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: NHPP-0209(12)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 11/17/16.

GENERAL: 1,700-2,900 ADT.

BRIDGE INFO: 02347 (75.61, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1950); 02348 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02350 (82.34, Br. Repl., NP, Deck 8, Super. 6, Sub. 7, 1950); 02351 (63.57, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02352 (65.52, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 7, 1950); 02353 (79.95, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1950); 02358 (80.73, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1950)

ENV: Tribal consultation sent 11/30/17. Constraints to RDWY & BR 12/19/17. RTA for 14 strs to SHPO 6/12/18; 0 strs eligible 6/14/18; addendum RTA for 5 addl properties sent 1/30/19; SHPO conc 0 properties eligible 1/31/19. PI held 8/22/19 @ Lakeside High School (Commons Area), 336 Hwy. 82 West, Lake Village. ARS to SHPO 8/28/19; conc 9/3/19. SHPO response to CRS 11/8/19. Rev CRS to SHPO 12/5/19, response 12/13/19. T3-CE apprvd 1/24/20. Re-evaluation apprvd 3/11/20. NW23 permit req to USACE 8/9/21. 2025 Bat Survey Results: PESU confirmed.

LP: Resolution & agreement to Sponsor 1/17/25.

SUR: Aerial photo flown 3/28/15, 1/24/17, 2/3/21. Ortho 100%. Add'l CSUR 100%.

DSUR: DSUR for bridges I.P. Survey data under 020612. Add'l DSUR 100% to Rdwy 9/1/17. Add'l DSUR rqd 1/31/19, 100% to Rdwy 4/8/19, 4/17/19. Add'l DSUR req'd to Rdwy 5/21/19, 100% to CON 5/22/19. Add'l DSUR to Rdwy 12/10/19. (Loves Gas Station). Add'l CSUR 100%. UAV LiDAR flown 3/3/21, 3/4/21. LiDAR FE 100%.

PSUR: 60 certs. PSUR to ROW 5/8/17. Six (6) add'l certs req'd 10/25/19, 100%, to ROW 12/11/19. Rev. PSUR to ROW 01/06/20. ROW staking req'd 5/5/21 100% to ROW 6/18/21.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 9/1/17. FWD req 3/13/18. Traffic req 6/22/18. T.O. to CON 7/17/18. Kick Off Meeting held 8/13/18. Add'l Survey req 2/5/19 & 5/6/19. 30% Plans rec'd from CON 6/4/19. ROW req'mts to ROW 6/5/19. 30% Plans rev'd & ret'd to CON 6/7/19. 60% Plans rec'd from CON 9/3/19. UTIL req'mts to ROW 9/30/19. Rev ROW req'mts to ROW 10/2/19. UTIL req'mts to ROW 10/2/19. Des Criteria apprv'd 10/3/19. Field Insp req 10/4/19. RDWY Info to ENV 10/25/19. 60% Plans rev'd & ret'd to CON 12/19/19. Loc & Des Doc apprv'd 5/11/20. FI held 5/14/20. 90% Plans rec'd from CON 8/20/20. FFI held 9/1/20. Plans cert by CON 8/10/20. 90% Plans rev'd & ret'd to CON 9/3/20. Final Plans rec'd from CON 9/11/20. Rev ROW reqm'ts to ROW 9/17/20. Rev ROW & UTIL reqm'ts to ROW 6/17/21. Rev Finals rec'd from CON 6/28/21. Interim Est to PM 9/26/24. VE completed 1/28/25 (020803).

ROW: Plans 90% (82 trs). Auth Rec'd 7/7/20. 82/82 apprs made & apprvd; 80 options, 80 Paid & 2 Condemned - Poss. date 8/11/22. 1 AHC tr. 1/1 Res, & 3/3 PPO Relos moved.

UTIL: AUI 9/8/17, UFI 6/11/19. Plans to 7 utils 11/12/19; 6/6 ests rec'd, 2 no adj, 4/4 WO issued; 4/4 adjs complete. Funds Apprvd 11/4/19. Airport Water, Entergy(T), Lake Village Water-no adj; Entergy(D), Ashely Chicot Elec, AT&T, Summit-adj complete;

BR: (SWP) Layout 100%. Rec'd. 90% plans 8/20/20. Ret'd. 90% comments 8/28/20. Rec'd. 100% plans 9/11/20.

MAT: RV to RDWY 8/3/20. AC% - 8/3/20

PLAN: Planning study complete (2015). New sketch 5/2021.

RAILROAD INFO: No RR involvement 7/3/24

SIR: Traffic data sent to RDWY 6/27/2018. FWD to RDWY 4/3/19.

LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

020768 Montrose – Hwy. 293 (Widening) (S) Hwy. 82

(Ashley & Chicot) (garver) (4 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	100%	50%	NA	35%	NA	
TARGET DATE		Aug 21	Jun 22	Sep 22	Sep 21	Jul 25	Jun 26	STIP FFY: 2025			
END DATE		Aug 21	Sep 22	Jan 23	Oct 21	Mar 26					

TYPE WORK: Major Widening - 5 lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0209(14)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/9/21.
GENERAL: 1,700-2,100 ADT.
ENV: ARS to SHPO 5/25/21, response 5/26/21. Env constraints to BR & Rdwy 12/27/21. CRS to SHPO 12/30/22, response 1/10/23. T3CE apprvd 1/10/23.
PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village. 2024 Bat Survey Results: PESU captured. NW23 permit req to USACE 11/26/25.
SUR: DSUR and PSUR under 020612. U&D 100%. DSUR to Rdwy 8/27/21. Add'l DSUR (Tr. 20) req'd 3/13/25 to ROW 4/2/25.
PSUR: Certs 62-74, job 020612. PSUR to ROW 10/8/21. Rev. PSUR (showing 020675 acquisition) to ROW 10/10/22. ROW staking req'd 3/18/24 to ROW 3/27/24. ROW re-stake (Trs. 26, 28, 31, and 33) req'd 4/16/25 to ROW 4/23/25.
RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 8/2/21. TO to CON 2/10/22. Early Coord Meeting held 3/10/22. 30% Plans rec'd from CON 4/15/22. 30% Plans rev & ret'd to CON 6/21/22. 60% Plans rec'd from CON 9/8/22. FI req'd 9/12/22. ROW & UTIL reqm'ts to ROW 9/12/22. Rdwy Info to ENV 9/12/22. 60% Plans rev & ret'd to CON 2/15/23. Rev Rdwy Info to ENV 9/22/23. Interim Est to PM 9/26/24. VE completed 1/28/25 (020803).
ROW: Plans 90% by Garver (36 trs.). Auth Rec'd 9/27/23. 36/36 apprs made; 36/36 apprvd;36 options & 36 paid.
UTIL: AUI 5/3/22, UFI 4/4/23, Plans to 3 utils 3/21/24. 3/3 est rec'd, 2/2 WO issued, 1 no adj. Funds Apprvd 4/20/23. Ashley Chicot Elec- no adj; AT&T, Entergy-WO issued
MAT: Soil Survey %AC to Rdwy 8/24/21.
PLAN: Not a capacity need.
RAILROAD INFO: No RR involvement 2/16/24 job start approx 1 mile east of track
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

020769 Hwy. 293 – Lake Village (Widening) (S) Hwy. 82

(Chicot) (garver) (5.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	100%	20%	5%	100%	NA	
TARGET DATE		Oct 21	Oct 22	Jan 23	Nov 21	Jul 25	Apr 26	STIP FFY: 2026			
END DATE		Aug 21	Jan 23	Sep 23	Jan 22	Feb 26					

TYPE WORK: Major Widening - 5 lanes. Pavement Type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0009(48)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/9/21.
GENERAL: 2,100-2,900 ADT.
BRIDGE INFO: M1532 (84.62, Br. Repl., NP, Culv. 7, 1950); M1533 (80.72, Br. Repl., NP, Culv. 7, 1950); M1534 (68.37, Br. Repl., NP, Culv. 7, 1950); M1535 (71.62, Br. Repl., NP, Culv. 7, 1950)
ENV: ARS to SHPO 6/29/21, response 6/30/21. Constraints to ROW & Rdwy 1/3/22. CRS to SHPO 3/28/23, response 4/20/23. PI meeting held 7/25/23 4-7p @ Lake Village Fire Station #2, 2017 Hwy 82, Lake Village. T3CE apprvd 9/26/23. 2024 Bat Survey Results: PESU captured. NW23 permit req to USACE 11/26/25.
SUR: DSUR & PSUR under 020612. DSUR to Rdwy 8/27/21. Add'l DSUR req'd 9/14/22 to Rdwy 10/19/22. Add'l DSUR (trs. 30 & 31) 90%.
PSUR: PSUR to ROW 1/12/22. 56 certs. PSUR under 020612. Add'l PSUR rqd 7/5/23 to ROW 8/10/23 (2 new, 1 rev tract). ROW staking req'd 6/20/24 100%. Add'l PSUR req'd 8/15/24 to ROW 8/15/24. ROW re-stake (Tr. 31) req'd 6/12/25. Rev PSUR to ROW 11/6/25.
RDWY: (TW) Floodplain SP req'd. Traffic & Mat req 5/17/21. TO to CON 3/2/22. Early Coord Meeting Held 8/16/22. Rdwy Info to Env 9/12/22. Add'l survey req 9/14/22. 30% plans rec'd from CON 9/26/22. 30% plans rev & ret'd to CON 10/11/22. 60% plans rec'd from CON 12/22/22. ROW & Util reqmts to ROW 1/6/23. FI req 2/15/23. 60% plans rev'd & ret'd to CON 2/15/23. Rev Rdwy Info to Env 9/22/23. Loc & Des doc apprv'd 10/18/23. Interim Est to PM 9/26/24. VE completed 1/28/25 (020803).
ROW: Plans by Garver 90% (44 trs.). Auth Rec'd 11/7/23. 44/44 apprs made & apprvd; 49 Options; 35 Paid & 6 condemned - Poss. date 2/13/26. 1/1 PPO relos moved.
UTIL: AUI 1/19/23, UFI 5/3/23; Plans to 5 utils 5/31/23; 1 utility 4/10/25; 5/6 ests rec'd, 2/3 WO issued; 3 no conflict.; 1/3 adj complete. Funds Apprvd 5/23/23. Ashley Chicot Elec, Entergy(T), Summit-no conflict; Entergy(D)-WO issued; AT&T-adj complete
BR: (SWP)
MAT: Soil Survey %AC to Rdwy 8/24/21.
PLAN: Not a capacity need.
RAILROAD INFO: No RR involvement 6/10/24
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

070367 Hwy. 82B Improvements (El Dorado) (S) — Hwy. 82B

(Union) (craft-tull) (4 mi.) (NHS) (Urban Principal Arterial) /State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	95%	100%	75%	95%	45%	95%	100%	90%	NA
TARGET DATE		Oct 12	May 19	Jun 20	Jan 13	Apr 26	Jun 26	SCHEDULED DATE: 07-2028			
END DATE		Oct 12	Aug 19	Jul 20	Jan 13			STIP FFY: 2028			

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Widen to 3-lanes w/ multi-use trail, construct roundabouts at College & S. West Ave. w/ 2 mid-block crossings between roundabouts & various inters. Impvts. City Util Incl.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: 9990-9130(9)

BACKGROUND INFO: First appeared in the 2013-2016 STIP. Project programmed on 7/20/11. Project renamed on 1/30/12, 9/17/12, 9/17/15 & 10/15/18.

GENERAL: 10,000-12,000 ADT. Job 070377 combined into this project.

BRIDGE INFO: 00639 (Unable to match to InspectX); 01801 (66.25, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 6, Hist., 1935); 01983 (80.62, Br. Repl., NP, SD, Deck 5, Super. 4, Sub. 5, Hist., 1936)

ENV: Non-NEPA by CTA.Tribal consult. 6/6/12. RTA to SHPO 6/12/12, 21 strs. elig. & 1 on NRHP 7/11/12. Constrts. to RDWY, SUR & BR 9/6/12. Hist RR BR; mrktng. ltrs sent 5/12/14. Draft MOA to SHPO 7/15/14. RTA addm. to SHPO 7/28/14, 1 str elig 7/28/14; RTA addm. to SHPO 1/8/15; 4 strs elig 1/14/15. Hist Br MOA for Hillsboro St Br 01983 apvd 10/6/14; term. ltr to SHPO 9/18/18; conc recd 9/26/18. 070377 Tribal consult. 12/5/13. Hist Br 01801 MOA apvd 10/6/14 under 070377. PIF to SHPO 10/27/17 under 070377; conc recd 11/1/17. 070367 PIF to SHPO 10/30/18; resp. 11/1/18. PI mtg 1/30/20. Env Clear. apvd 7/21/20. PI Mtg 11/17/26, 4:30-6:30 pm, @ El Dorado First Assembly of God Church, 2225 W. Hillsboro St. (Building #2), El Dorado.

LP: City req impvts. City handles, relocat. of undrgrnd utils on Hwy. 82B bt Wash. Ave. & College Ave., decrtv signal mast arms, BR. Enh., RR br. Lghtng, light poles, landscp. & irrig. Syst. City to own Hwy. 82B bt Hwys. 82&167B & Hwy. 167B btwn Hwys. 82&167 upon proj compl. Res. Exec. 6/21/18. Agrmnts exec. 10/19/17 & 11/14/18. Exec. Agrmnt. Ret'd to City 1/2/19. M.O. 2017-120: 12/6/17. M.O. 2018-071: 7/11/18.

SUR: Partial Aerial photo flown 2/20/09; 1/18/12; 2/20/12. Rev. alt. alignment to BR, ENV, Rdwy 3/8/12.

DSUR: CSUR 100%. WO (CSUR) to CON 11/7/11; 01/18/12. Phtgmtry 100%. U&D sur. 100%. WO (LiDAR) to CON 6/1/12. Mobile LiDAR (data acq. & feat extr.) 100%. DSUR to Rdwy 10/4/12. Add'l DSUR (Req. 6/20/14) to Rdwy 8/29/14. Add'l RR trk ties to CTA 5/23/18. Add'l DSUR rqd 7/11/18 to Rdwy & CTA 7/26/18. Add'l DSUR (utl) to CTA 12/14/18. Add'l DSUR (drain) rqd 1/17/19. S5113 70%. Add'l DSUR (trs 25,44,47, & 90) to Rdy & ROW 9/24/21. Add'l DSUR/PSUR rqd 5/15/24 100%. Add'l DSUR (tract 157x) rqd 10/24/24 to ROW 11/15/24.

PSUR: (254 trs) WO (PSUR) to CON 6/8/12. PSUR to ROW 1/4/13. Add'l PSUR to ROW 9/15/14. Add'l PSUR rqd 6/15/20. Add'l 10 certs rqd 6/25/20 to ROW 7/15/20. ROW staking IP (B&F), NTP 4/8/21. Add'l PSUR (lot splits 11, 51, 159x) to ROW 9/22/21. Add'l PSUR req'd 12/29/21 to ROW 1/28/22, 3/2/22. add'l PSUR (1 tract) rqd 8/17/22 to ROW 8/25/22. ROW staking (tract 194R) rqd 1/3/23 to ROW 1/11/23.

RDWY: (MH) Floodplain SP rqd. DSUR rec'd 10/4/12. Prelim Prints to ROW & ENV 3/29/13. Traf, TM, FWD & SS req 3/29/13. Prelim Prints to RR Coord 4/1/13. Add'l Survey req 6/20/14. Signal Study req 8/8/14 for Timber Lan, S. Smith, & S. Nelson. Add'l TMs req 8/8/14 & 8/14/14. Kick Off Meet. held 10/10/17. PDC apprvd 2/16/18. Rev Traf req 5/9/18. 30% Plans rec'd from CON 7/12/18. 30% Plans rev & ret'd to CON 8/22/18. 60% Plans rec'd from CON 7/18/19. ROW & UTIL rqmts to ROW 8/7/19. Met w/City 11/13/12, 10/30/14, 2/12/15 & 10/7/19. 60% Plans rev & ret'd to CON 10/17/19. RDWY Info to ENV 2/12/20. Rev 60% Plans rec'd from CON 5/11/20. Rev ROW & UTIL rqmts to ROW 6/2/20 & 10/4/21. Rev 60% Plans rev & ret'd CON 6/2/20. Plans to RR Coord 6/2/20. FI held 8/18/20. 90% Plans rec'd from CON 12/29/21. Plans to EST 1/3/22. FFI held 1/28/22. 90% Plans rev & ret'd to CON 2/2/23. Add'l Survey req 5/15/24. Rev UTIL reqm'ts to ROW 7/17/25. Interim Est to PM 6/17/26.

ROW: Plans By CTA 90% (202 trs) Auth Rec'd 9/14/2020. 1/5 RR trs; 168/168 apprs made & apprv; 168 options; 168 paid; 4 Donations & 31 Condemned -poss. date 4/4/24 1/1 Res, 46/46 Bus, & 37/37 PPO relos moved.

UTIL: UFI 4/12/13. Plans to 10 utils 7/17/20,7/21/20,8/6/20,9/10/20,12/9/20. Funds apprvd 1/10/14. 10/11 ests rec'd, 1 no involvement, 1 no conflict, 8/9 WO issued, 5/7 adj complete.

BR: (JYP) Layout 95%. Rec'd. 90% plans from Cons. 1/3/22. Ret'd. comments 90% plans 9/2/22. Rec'd. Final Plans 1/27/23 & 12/6/24. Final plans to TP&P 3/7/23, 5/24/23 & 3/4/25.

MAT: SS to Rdwy 6/25/13. SS for Job 070377 to Rdwy 5/1/14. Subsurf Invest Prelim Inform to Br 7/9/14 for Job 070377.

PLAN: Memo study completed 5/21/12.

RAILROAD INFO: UPRR Inv. 425786U(RR-under) & 425792X(RR-over) & ARDOT apprvd plans 10/11/21. Req UP for sched.&est 7/18/24. OUCH RR 967140A no RR inv. UP rej plan 4x w/latest UP resp. 4/26/24. C&M to RR 6/6/25.

SIR: Traffic sent to RDWY 9/12/14. TM sent to RDWY 10/27/14. FWD to RDWY 2/25/17.

LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

030632 Antoine River Str. & Apprs. (S) — Hwy. 84

(Pike) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Sep 25			Sep 25			STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0055(808)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 960 ADT.
BRIDGE INFO: M1555 (20.92, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1956)
ENV: Tribal consultation letters sent 5/27/25. Env constraints to Rdwy 7/16/25.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/12/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/8/25.
PSUR: 9 certs. PSUR to ROW 9/8/25. Add'l PSUR (1 cert) to ROW 9/8/25.
RDWY: (ND) No Floodplain SP req'd.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

A60062 Hwy. 84 Slide Repair (Phase 1) (Hot Spring Co.) (S) — Hwy. 84

(Hot Spring) (0.31 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Act 416/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%	NA	NA	NA			
TARGET DATE		Nov 26	Feb 27	May 27	Nov 26			SCHEDULED DATE: 06-2027			
END DATE		Oct 26			Aug 26						

TYPE WORK: Slide Repair
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPR-0030(40)
BACKGROUND INFO: Project programmed on 3/3/26. Project renamed on 7/8/26.
GENERAL: 1,300 ADT.
ENV: Tribal consulation sent 3/23/26.
RDWY: (ND)
RAILROAD INFO: No RR involvement 3/9/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

061963 Hwy. 84 Slide Repair (Phase 2) (Hot Spring Co.) (S) — Hwy. 84

(Hot Spring) (0.31 mi.) (Non-APHN) (Urban Major Collector)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Slide Repair
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 10/7/26.
GENERAL: 1,300 ADT.
RAILROAD INFO: No RR involvement 10/19/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

061746 South Branch La Grue Bayou Str. & Apprs. (S) — Hwy. 86

(Prairie) (coll) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	100%	100%	RCB	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Dec 24				
END DATE		May 21	Nov 21	Feb 22	Jun 21	Feb 23	Dec 24	**STIP FFY: 2026**			

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0059(19)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 130 ADT.
BRIDGE INFO: M3086 (56.70, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1964)
ENV: EPD. Tribal consultation letters sent 9/20/21. ARS to SHPO 10/1/21, response 10/6/21. PIF to SHPO 10/12/21, response 10/21/21. Env constraints to BR & Rdwy 10/13/21. T1CE apprvd 2/9/22. NW14, no pcn. 2024 Bat Survey Results: No T&E species.
SUR: 06x284-M3086. CSUR 100%. DSUR to Rdwy 5/19/21.
PSUR: Existing ROW to ROW 6/23/21. ROW staking req'd 10/04/22 to ROW 11/18/22.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/27/21. Prelim Layouts to ROW & ENV 8/19/21. ROW & UTIL reqmts to ROW 11/9/21. RDWY Info to ENV 11/9/21. Fi held 6/7/22. Soil Survey req 4/21/25.
ROW: C.O. Plans 90% (2 Trs). Initial Auth Rec'd 8/9/22. 2/2 apprs made & apprvd; 2 options & 2 Paid. Court Order filed 2/21/23
UTIL: AUI 7/20/21, UFI 10/20/21; Plans 3 utils 1/26/22. Funds Apprvd 1/24/22. 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. All adjustments complete.
BR: (CMW)
MAT: %AC to Rdwy 8/9/21.
SS to RDWY 7-28-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

040893 Irons Fork & Loftis Creek Strs. & Apprs. (S) Hwy. 88

(Polk) (craft-tull) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	15%	75%	100%	NA	
TARGET DATE		Mar 24	Nov 24	Feb 25	Nov 24	Dec 25	Sep 26	STIP FFY: 2025			
END DATE		Apr 24	Jan 25	Dec 25	Nov 24						

TYPE WORK: Replace 1 bridge & 1 bridge w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0057(30)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 1,400-3,300 ADT.
BRIDGE INFO: 02744 (57.86, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1952); 02961 (55.52, Br. Repl., P3, SD, Deck 6, Super. 4, Sub. 5, 1955)
ENV: EPD. Tribal consultation letters sent 8/17/23. Constraints to Rdwy 10/4/23. ARS to SHPO 4/1/25, response 4/9/25. PIF to SHPO 5/21/25, response 6/10/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. Bridge Marketing Letter to SHPO 6/19/25, response 7/3/25. MOA to SHPO 9/17/25. T3CE to FHWA 10/31/25, apprvd 12/22/25.
SUR: Aerial photo flown 2/28/23. CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 4/10/24.
PSUR: 22 certs. NTP to Con 9/23/24. PSUR to ROW 11/7/24.
RDWY: (MH) Floodplain SP req'd. Traffic & Mat req 5/8/23. Early Coord meeting held 8/15/23. TO to CON 9/26/23. NTP to CON 2/23/24. DDD apprvd 8/29/24. 30% Plans rec'd from CON 10/18/24. 30% Plans rev'd & ret'd to CON 10/25/24. Rev 30% Plan rec'd from CON 11/15/24. Rev 30% Plans rev'd & ret'd to CON 11/19/24. Prelim Layouts to ROW & ENV 1/7/25. 60% Plans rec'd from CON 1/21/25. 60% Plans rev'd & ret'd to CON 1/27/25. ROW & UTIL reqm'ts to ROW 1/27/25. RDWY Info to ENV 1/27/25. PFI held 2/13/25. Soil Survey req 4/8/25.
ROW: FEE - Plans 85% (11 trs). Auth Rec'd 2/18/26.
UTIL: AUI/UFI 11/8/24; Plans to 3 utils 11/17/25; Funds Apprvd 10/28/25. ON HOLD FOR UTILITIES 2/25/26
BR: (JYP) Layout 95%. Prelim. Info. to Env. 1/21/26. HBAC Recom. to FHWA 9/3/25. HBAC Recom. Apv'd. by ARDOT & FHWA 11/10/25.
MAT: %AC & RV to Rdwy 6/29/23. SI to BR 12/10/25
SS to RDWY 8-24-26
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

040789 Gap & Turbin Creeks Strs. & Apprs. (S) Hwy. 88

(Polk) (fre) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Jul 20	Jan 21	Jan 21		Apr 24	Dec 24	SCHEDULED DATE: 01-2029			
END DATE		Jun 20	Mar 21	Nov 20	Jul 20	Jul 24	Jan 25	STIP FFY: 2025			

TYPE WORK: Replace 2 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0057(25)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 1,400 ADT.
BRIDGE INFO: 02702 (64.16, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 6, 1950); 02747 (60.75, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1952)
ENV: EPD. Constraints to BR, RDWY & SUR 3/13/19. Tribal consultation letters sent 5/9/19. ARS to SHPO 5/28/19; response 5/30/19. PIF to SHPO 10/26/20, response 10/31/20. T3CE apprvd 11/2/20. NW14 to USACE 6/29/22, issued 8/15/24. 2023 Bat Survey Results: No T&E species
SUR: Aerial photo flown 3/6/19. NTP to Con 2/25/20. CSUR 100%. DSUR to Rdwy 6/23/20. Add'l DSUR req'd 10/9/20 to Rdwy 12/11/20.
PSUR: Existing ROW only to ROW 7/30/20. ROW staking req'd 4/4/22 to ROW 4/28/22. Add'l PSUR (2 trs) req'd 10/2/23 to ROW 10/18/23. Add'l PSUR (1 cert) req'd 11/3/23.
RDWY: (MH) Floodplain SP req'd. DSUR rec'd 6/23/20. Traffic & FWD req 7/14/20. Early Coord Meeting held 7/23/20. Prelim Layouts to ROW & ENV 8/25/20. Soil Survey req 8/25/20. Des Criteria apprvd 9/29/20. Add'l Survey req 10/9/20. RDWY Info to ENV 12/22/20. HYD Anal complete to BR 1/15/21. ROW & UTIL reqmts to ROW 3/4/21. FI & TMP Meeting held 6/1/21. Rev ROW & UTIL reqmts to ROW 2/10/22. LRFD req to BR 9/12/23. FFI req 9/15/23. Plans cert by HYD 10/30/23. Plans to EST 12/7/23.
ROW: C.O. Plans 90% (11 trs). Auth Rec'd 6/9/21.11/11 apprs made & apprvd; 11 options & 11 paid. Court Order filed 7/17/2024.
UTIL: AUI/UFI 8/18/20; Plans to 3 utils 3/11/21, 3/2/22; 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. Funds Apprd 9/2/20, 07/28/25. All adj complete.
BR: (TMG) Layout 100%. Final. Info to Env. 9/27/22. Req'd. Hyd. Cert. 9/27/22. RCBC Plans 100% 9/15/23. BR plans 100% 11/8/23.
MAT: Soil Survey to Rdwy 2/4/21. Subsurf Invest to Br 10/11/21.
RAILROAD INFO: No RR involvement 1/5/24
SIR: STIP Traffic data sent to ENV on 1/7/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

101066 West of Co. Rd. 132 – Jonesboro (S) Hwy. 91

(Craighead) (m.baker) (2.1 mi.) (APHN) (Urban Minor Arterial) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	95%	75%	15%	15%	NA	100%	NA	
TARGET DATE		Sep 23	May 24	May 25	Oct 23	Feb 27	Feb 28	**SCHEDULED DATE: 06-2029**			
END DATE		Aug 23	Feb 25	Jul 25	Oct 23			**STIP FFY: 2027**			

TYPE WORK: Widen from 2 to 3 lanes, including sidewalk & shared-use path. Roundabout at Hwy. 349.

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPLC-0016(102)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

GENERAL: 960-6,100 ADT.

ENV: NA consultation letters to tribes 2/8/23. Constraints to Rdwy 8/25/23. PI meeting 11/9/23 4-7pm @ West Side High School, 1630 Hwy 91 West, Jonesboro. ARS to SHPO 2/26/25, response 3/21/25. PI meeting 5/8/25 4:30-6:30pm @ West Side High School, 1630 Hwy 91 West, Jonesboro. PIF to SHPO 6/16/25, response 6/25/25. 2024 Acoustic Bat Survey Results: PESU likely. T3CE apprvd 7/15/25. NW14 permit to USACE 6/9/26.

LP: Partnered w/ Craighead Co. County assumes ownership of and responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. ARDOT to provide $14.6M available to County to be used for partnering commitments; $2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190. Resolution executed 10/9/23. Agreement executed 12/22/23. Executed Agreement ret'd to County 3/8/24. Drafting a Supplemental Agreement. Staff met with School District on 4/8/25, and they are agreeable to 60% plan layout. LP will work with ROW to get them necessary parcel information.

SUR: CSUR 100%. UAV-LiDAR acquired 11/3/22. Feature extraction 100%. Plan mapping 100%.

DSUR: NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 8/11/23. Add'l DSUR req'd 1/28/25 to Rdwy 2/12/25.

PSUR: 81 certs. NTP to Con 3/28/23. PSUR to ROW 10/5/23. Add'l PSUR (4 certs.) req'd 3/26/26 to ROW 4/29/26.

RDWY: (ND) No Floodplain SP req'd. Prelim Layout to PM 1/31/23. Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 8/11/23. Early Coord Meeting held 8/30/23. Prelim layout to ROW & ENV 10/10/23. FWD & Soil Survey req 10/10/23. T.O. to CON 4/26/24. 30% Plans rec'd from CON 6/10/24. 30% Plans rev'd & ret'd to CON 6/11/24. RAB Lighting & Signing req to MAINT 6/13/24. DDD apprv'd 6/25/24. Rev 30% Plans rec'd from CON 6/28/24. 60% Plans rec'd from CON 11/15/24 & 2/9/25. 60% Plans rev'd & ret'd to CON 12/3/24. ROW & UTIL reqm'ts to ROW 2/10/25. RDWY Info to ENV 2/17/25. PFI & TMP Meeting held 2/20/25. Rev ROW & UTIL reqm'ts to ROW 5/29/25 & 1/7/26.

ROW: FEE - Plans 80% (60 trs). Auth Rec'd 8/6/25. Est 1 RSO & 1 PPO relo.

UTIL: AUI/UFI 11/9/23. Plans to 6 utils 8/1/25. Funds Apprvd 7/14/25. 3/8 est rec'd. AT&T, City Water & Light(Elec), City of Jonesboro Water-est rec'd; Entergy, Ritter, Summit, Suddenlink-pending proposals

MAT: SS 5/14/2024

RAILROAD INFO: No RR involvement 6/28/24

LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

Other Federal-Aid & State Jobs

080751 Hogans Creek Str. & Apprs. (S) Hwy. 92

(Conway) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25			Apr 26			STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0015(37)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 830 ADT.
BRIDGE INFO: 05171 (71.54, Br. Repl., NP, Deck 5, Super. 6, Sub. 6, 1969)
ENV: Tribal consultation sent 7/23/25. Env constraints to Rdwy 3/20/26.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 10/17/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 11/14/25.
PSUR: PSUR to ROW 4/9/26.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/14/25. ADT & Traffic Counts req 2/12/26. Early Coord Meeting held 3/3/26.
UTIL: AUI 7/24/25;
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

080612 Ward Creek Branch Str. & Apprs. (S) Hwy. 92

(Van Buren) (garver) (0.04 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	75%	90%	100%	NA	
TARGET DATE		Oct 19	Feb 20	Apr 20		Jan 24	Jun 24				
END DATE		Oct 19	Feb 20	Apr 20	Nov 19	Jan 25					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0071(39)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 840 ADT.
BRIDGE INFO: M1668 (47.64, Br. Repl., P1, Deck 7, Super. 6, Sub. 7, 1941)
ENV: Tribal consultation letters sent 1/24/20. Constraints to Rdwy & BR 2/24/20. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/14/20, response 4/15/20. T3-CE apprvd 4/16/20. NW14 req to USACE 10/26/20.
SUR: Aerial photo flown 12/7/15. CSUR 100%. DSUR to Rdwy 10/25/19.
PSUR: Existing ROW to ROW 11/27/19. ROW staking req'd 4/30/24 to ROW 6/14/24.
RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 6/11/19. T.O. to CON 10/18/19. DSUR rec'd 10/25/19. Des Criteria apprvd 12/18/19 & 1/29/20. 30% Plans rec'd from CON 1/31/20. 30% Plans rev'd & ret'd to CON 2/10/20. 60% Plans rec'd from CON 2/28/20. ROW & UTIL reqmts to ROW 2/28/20. FI req 3/2/20. 60% Plans rev'd & ret'd to CON 3/16/20. RDWY Info to ENV 3/16/20. Loc & Des Doc apprvd 4/17/20. FI held 7/22/20. 90% Plans rec'd from CON 5/24/21. FFI held 9/8/21. 90% Plans rev'd & ret'd to CON 9/15/21.
ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 10/19/21. 3/3 apprs made& apprd. 3 options & 3 paid. C.O. filed 1/23/25.
UTIL: AUI 11/6/19, UFI 3/9/20; Plans to 5 utils 6/8/20, 9/7/20, 10/23/20; Funds Apprvd 3/31/20. 5/5 est rec'd, 2 no adj, 2/3 WO issued, 2/3 adj complete. Petit Jean Elec, Desoto Gathering-no adj; Bee Branch Water-est rec'd; AT&T, Windstream-adj complete
BR: (SWP) Rec'd. 90% Plans 5/24/21.
MAT: Soil Survey to Rdwy 9/27/19.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

090775 Hwy. 94 Relocation (Pea Ridge) (S) — Hwy. 94

(Benton) (urb) (Non-APHN) (Urban Major Collector)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	30%	5%	IP			TBD			
TARGET DATE		Jun 26	Nov 26	Feb 27	Aug 26	Feb 28	Feb 29	SCHEDULED DATE: 06-2029			
END DATE		Jun 26									

TYPE WORK: Widening to 3 Lanes; Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPSC-0004(116)
BACKGROUND INFO: Project programmed on 11/7/25.
GENERAL: Project programmed by Commission Minute Order 2025-027.
ENV: Tribal consultation letters sent 12/16/25.
LP: Partnering w/ City of Pea Ridge, Benton Co. & Pea Ridge National Military Park. City to assume ownership of Hwy. 72 between Hwy. 94 & Lee Town Rd, Hwy. 265 between Hwy. 94 & the Missouri State Line, & Hwy. 94 between Hwy. 72 and It'll Do Rd. County to assume ownership of Hwy. 72 between City Limits & Park boundary. Park to assume ownership of Hwy. 72 between Park boundary & Lee Town Rd. ARDOT to assume ownership of It'll Do Rd. between Hwy. 72 & Hwy. 94 & Lee Town Rd. between Hwy. 94 & Hwy. 72. ARDOT to improve intersection of Hwy. 94 & It'll Do Rd. City to improve intersection of intersection of Hwy. 72 & It'll Do Rd. Agrmnt. to City & Co. on 8/18/25. Resolution exec 9/16/25. Partnering Agrmnts. with City & Co. exec 10/3/25. City will be responsible for acquiring the ROW and relocating all city-owned utilities.
SUR: CSUR 95%. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 6/24/26.
PSUR: NTP to Con 6/23/26.
RDWY: (HL) DSUR rec'd 6/24/26. Early Coord Meeting held 7/21/26. Traffic, TMs, & Soil Survey req 8/27/26. Prelim Layouts to ROW & ENV 8/27/26. FWD req 8/27/26. Add'l DSUR req 9/22/26.
RAILROAD INFO: No RR involvement 11/10/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (8); AR Senate (32)

080677 Bradley Branch Str. & Apprs. (S) Hwy. 95

(Van Buren) (art) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Jul 22	Aug 24	SCHEDULED DATE: 2030			
END DATE		May 21	Nov 21	Dec 21	Jun 21	Feb 24	Nov 24	STIP FFY: 2025			

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0071(42)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 520 ADT.
BRIDGE INFO: M1693 (41.02, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 4, 1956)
ENV: EPD. Tribal consultation letters sent 8/11/21. Env constraints to Br & Rdwy 8/18/21. ARS to SHPO 9/27/21., response 9/28/21. PIF to SHPO 12/7/21, response 12/13/21. T1CE apprvd 12/15/21. 2023 Bat Survey Results: No T&E species. NW14, no pcn. PCE re-eval apprvd 3/6/26.
SUR: 08x193-M1693. CSUR 100%. Aerial photo 2/15/20. DSUR to Rdwy 5/19/21.
PSUR: Existing ROW to ROW 6/14/21. ROW staking req'd 12/02/22 to ROW 2/24/23. ROW re-stake (Tr. 3) req'd 5/30/25 to ROW 6/11/25.
RDWY: (TW) No Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21. Hyd Anal complete to BR 8/30/21. Prelim Layouts to ROW & ENV 9/14/21. ROW & UTIL reqm'ts to ROW 11/15/21. Des Criteria apprv'd 11/16/21. FI held 5/17/22. RDWY Info to ENV 11/18/21. Interim Est to PM 4/15/25. LRFD req to BR 7/31/25. Soil Survey rec'd 1/23/26. FFI sched 1/23/26.
ROW: C.O. Plans to 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs made & apprvd; 4 options & 4 paid. Court Order filed 2/21/2024.
UTIL: AUI/UFI 1/19/22; Plans to 4 utils 4/14/22; 4/4 est rec'd, 3 no conflict, 1/1 WO issued, 1/1 adj complete. Funds Apprvd 02/23/22. All adjustments complete.
BR: (TMG) RC Box Culvert. RCBC Plans complete 2/5/26.
MAT: Soil Survey %AC to Rdwy 8/24/21. SS sent 1/23/26
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (24)

040908 Mill Creek Str. & Apprs. (S) Hwy. 96

(Sebastian) (craft-tull) (0.03 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	100%	30%	95%	35%	NA	
TARGET DATE			Sep 24	Dec 24	Sep 23	Nov 25	Aug 26	STIP FFY: 2026			
END DATE		May 23	Sep 24	Mar 25	Sep 23	Oct 26					

TYPE WORK: Replace 1 bridge w/ R.C. box culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0065(74)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 200 ADT.
BRIDGE INFO: M1715 (59.42, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 5, 1962)
ENV: EPD. NA consultation letters to Tribes 3/15/23. Env constraints to Rdwy 6/19/23. ARS to SHPO 1/22/24, response 2/7/24. PIF to SHPO 2/12/24, response 3/12/24. T1CE apprvd 3/21/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: CSUR 100%. UAV-LiDAR acquired 3/14/23. Feature extraction 100%. Mapping 100%.
DSUR: DSUR to Rdwy 5/12/23.
PSUR: Existing ROW to ROW 9/20/23. ROW staking req'd 7/29/25.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. T.O. to CON 12/1/23. 30% Plans rec'd from CON 8/6/24. DDD apprv'd 9/9/24. ROW & UTIL reqm'ts to ROW 9/20/24. Rev 60% Plans rec'd from CON 12/10/24. 60% Plans rev'd & ret'd to CON 2/27/25. 90% Plans rec'd from CON 3/18/25.
ROW: Plans 90% (2 trs). Auth Rec'd 4/28/2025. 2/2 apprs made & appvd;2 options & 2 paid. Court Order filed 10/21/2026.
UTIL: AUI 12/31/24, UFI 1/27/25. Plans to 2 utils 4/3/25. Funds Apprvd 2/28/25. 2/2 est rec'd, 3 no conflict, AR Valley Elec, Energy Transfer, Merit Energy-no conflict; River South Water-auth to bid; Dobson Fiber-est rec'd
BR: RCBC. Rec'd. 90% Plans 3/18/25. Ret'd. comments 90% Plans 3/19/25.
MAT: Soil Survey %AC & RV to Rdwy 7-10-23
RAILROAD INFO: No RR involvement 1/8/24
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

090238 Hwy. 279 South – Hwy. 102B (Centerton) (S) Hwy. 102

(Benton) (urb) (1.14 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	80%	25%	NA	100%	90%	TBD
TARGET DATE		Feb 20	Oct 22	Nov 24		Dec 26	Dec 27	STIP FFY: 2027			
END DATE		Feb 20	May 23	Nov 24	Apr 20						

TYPE WORK: Widening to 5 lanes w/ curb & gutter; Multilane Roundabout located at the inters. of Hwy. 102/Hwy. 279; traffic signal located at the inters. of Hwy. 102/Municipal Dr./Commercial St.; 10' shared-use path.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPSC-9082(6)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 1/3/07. Project renamed on 11/27/18.

GENERAL: 11,000-15,000 ADT.

ENV: Tribal consultation letters sent 5/10/19. ARS to SHPO 6/24/19; response 6/26/19. Constraints to Rdwy 2/24/20. Rev constraints 3/9/20. PI meeting held 7/14/22 4-7pm @ First Baptist Centerton (Worship Center) 351 W. Centerton Blvd., Centerton. CR clearance to file 2/16/23 for hardship /acquisition. T3CE for hardship acquisition apprvd 2/28/23. PIF to SHPO 7/21/23, response 8/16/23. EA to FHWA 3/7/24, comments received 3/12/24. EA apprvd 3/19/24. L&D Public Hearing 6/6/24 4-7p Centerton Municipal Building, 210 Municipal Dr. FONSI to FHWA 11/13/24, apprvd 11/18/24. 2024 Bat Survey Results: No T&E species.

LP: Sample Resolution to City 8/26/21. The City will be responsible for $750K of the shared-use path. City passed resolution 9/16/21. M.O. 2022-019 passed 2/2/22. Agreement to City 11/28/22. Agreement rec'd from City 12/29/22. Agreement executed 1/5/23. Executed Agreement ret'd to City 1/11/23. Supplemental Agreement sent to City 5/26/23. Supplemental Agreement executed 6/6/23.

SUR: Aerial photo flown 1/30/19. Pics available. CSUR 100%. Photogrammetry 100%. NTP to Con 12/11/19. U&D 100%. DSUR to Rdwy 02/28/20. Add'l DSUR req'd 8/24/20 to Rdwy 9/2/20. Add'l DSUR req'd 7/14/21 to Rdwy 9/16/21. Add'l DSUR req'd 9/8/25 to Rdwy 10/22/25.

PSUR: 61 certs. PSUR to ROW 4/9/20. Add'l PSUR (13 certs) req'd 7/5/23 to ROW 8/8/23. Add'l PSUR (1 tract) req'd 9/5/23 to ROW 9/19/23. ROW staking req'd 4/30/24 to ROW 6/7/24. Add'l PSUR (5 certs) req'd 6/10/24 to ROW 7/19/24. ROW revisions req'd 10/24/24 to ROW 11/4/24. Re-stake Tr. 43 req'd 1/21/25 to ROW 2/6/25. Add'l PSUR (Cert 78) req'd 3/25/25. Add'l PSUR (subdivision) req'd 5/21/25. to ROW 6/11/25. Add'l PSUR (1 cert.) req'd 9/23/25 to ROW 10/14/25. Rev PSUR to ROW 10/28/25. ROW re-stake req'd 10/21/25 to ROW 11/19/25. ROW re-stake (Trs. 19 & 64) req'd 2/17/26 to ROW 3/5/26.

RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 10/11/19. DSUR rec'd 2/28/20. Add'l Survey req 8/24/20. FWD & Soil Survey req 8/26/20. Prelim Layout to ROW & ENV 8/26/20. Early Coord Meeting held 9/2/20. Add'l TMs req 11/10/20. Req for ROW & UTIL est to ROW 11/10/20. Add'l Survey req 7/13/21. Add'l Survey rec'd 9/16/21. Des Criteria apprvd 9/23/21 & 10/11/21. TMs req 1/7/22. Signal not warranted at Hwy. 102/Blake St. & Hwy. 102/Sun Meadow Dr. Inters. DDD apprvd 11/8/22. Partial ROW rqmts to ROW 12/13/22. RDWY info to ENV 5/3/23. ROW rqmts to ROW 5/24/23. PFI & TMP held 8/17/23. 60% lighting plans rec'd from CON 9/27/23. 90% lighting plans rec'd from CON 11/28/23. CPM Est $13.4m (2022). 90% Lighting plans rev'd & ret'd to CON 12/7/23. Final lighting plans rec'd from CON 12/22/23 & 1/8/24. Final Lighting plans rev'd & ret'd to CON 1/4/24. Interim Cost Est to PM 12/12/23. UTIL reqm'ts to ROW 2/29/24. Rev ROW reqm'ts to ROW 12/18/24. Rev UTIL reqm'ts to ROW 3/19/25. Add'l DSUR req 9/8/25.

ROW: Fee - Plans 90% (67 trs.) Funding & Env Clearance for TR 001X Hardship Acq; 65/65 apprs made & apprvd; 64 Options; 64 paid; 1 condemnation - poss. date 6/5/2025. 1/2 res, 0/2 Bus & 0/1 PPO Relos.

UTIL: AUI 5/1/19, FI 10/20/21, Plans to 6 utils 3/5/24, 2/6 ests rec'd, 2/6 WO issued. Funds Apprvd 12/19/23. Black Hills Energy, City of Centerton Water & Sewer-WO issued;

MAT: Soil Survey %AC to Rdwy 10/14/19. Soil Survey to Rdwy 2/22/21.

RAILROAD INFO: No RR involvement 2/16/24

SIR: TMs sent to RDWY 10/24/19.

LEGISLATIVE DISTRICTS: US House (3); AR House (14); AR Senate (34)

090646 Hwy. 102 Impvts. (Bentonville) (S) — Hwy. 102

(Benton) (m. baker) (1.12 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	50%	80%	75%	5%	15%	NA	TBD	30%	YES
TARGET DATE	Oct 21	Jan 23	Apr 26	Sep 26	Mar 23	Nov 27	May 29	**SCHEDULED DATE: 03-2029**			
END DATE	Mar 22	Dec 22			Jan 23			**STIP FFY: 2026**			

TYPE WORK: Capacity Improvements: add add'l through, left or right turn lanes at I-49 SB Ramp/ Hwy. 102; Hwy. 102/ Moberly Ln.; Hwy. 102/ MLK Jr. Pkwy.; Hwy. 102/ P St.; & Hwy. 102/ J St.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9036(36)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 32,000-34,000 ADT.

ENV: ENV CON (HDR). Env constraints to Rdwy 3/8/22. NA consultation letters to Tribes 5/2/23. Info request to Planning 9/18/23. ARS to SHPO 11/8/23, response 12/5/23. PIF to SHPO 12/14/23, response 1/8/24. PI held 12/14/23 4-7pm Bentonville Community Center. Draft EA to ID Staff 7/20/26. Draft EA to FHWA 9/2/26, revised Draft EA sent 10/15/26, apprvd 10/20/26. L&D Public Hearing 12/3/26, 4:30-6:30 pm @ Bentonville Community Center, 1101 SW Citizens Circle, Bentonville.

SUR: Aerial photo 12/1/20, 1/21/25, 5/13/26. Restricted airspace. CSUR 100%. Aerial LiDAR acquired 6/28/22,9/21/22. Feature extraction 100%. UAV-LiDAR for Wal-Mart Impvts acquired 4/8/25, 6/16/26. Feature extraction 100%.

DSUR: U&D 100%. DSUR to Rdwy 12/30/22, 2/1/23.

PSUR: 74 certs. NTP to Con 9/13/22. PSUR to ROW 1/19/23. Add'l PSUR (26 trs) to ROW 10/5/23.

RDWY: (HL) Floodplain SP req'd. Scope rec'd from TPP 3/9/22. Traffic, TMs, & Materials req 9/21/22. DSUR rec'd 12/30/22. Early Coord. Meeting held 4/5/23. T.O. to CON 6/19/23. 30% Plans rec'd from CON 7/27/23. PFI held 8/16/23. DDD apprv'd 8/14/23. 30% Plans rev'd & ret'd to CON 8/17/23. 50% Plans rec'd from CON 10/4/23. 50% Plans rev'd & ret'd 10/18/23 & 1/24/24. Rev 50% plans rec'd from CON 11/17/23 & 1/6/24. ROW req'mts to ROW 11/30/23. RDWY info to ENV 12/4/23. UTIL reqmts & Rev ROW reqmts to ROW 2/12/24. Soil Survey req 2/4/25. Soil Survey req 7/22/25. Rev 30% plans rec'd from CON 10/31/25. Rev'd & ret'd 30% plans to CON 12/4/25. Add'd DSUR req 12/4/25.

ROW: FEE - Plans 20% (62 trs). Est 11 res, 16 bus, 1 PPO relos.

UTIL: UFI 4/28/23. Plans to 12 utils 3/6/24, Funds Apprd 4/20/23. 5/12 est rec'd, 1 no adj, 3/11 WO issued. AT&T Corp-no adj; Lumen-est rec'd; Bentonville Elec, Black Hills Energy-WO issued; Bentonville Water & Sewer-PE WO issued, Constr pending; American Elec Power(Trans), AT&T AR, AT&T LNS, Cox Comm, MBO Video, Ritter, Southwest Elec Power-pending proposals

PLAN: Concur w/ findings from Walmart traffic study. Scoping memo apprvd 3/8/22.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: Traffic sent 1/5/23.

LEGISLATIVE DISTRICTS: US House (3); AR House (13); AR Senate (33)

Other Federal-Aid & State Jobs

090643 Hwy. 103 Str. & Apprs. (S) — Hwy. 103

(Carroll) (volkert) (0.09 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Nov 22	Mar 22	Feb 25	Sep 25	STIP FFY: 2025			
END DATE		Sep 21	Jun 23	Jul 23	Feb 22	Dec 24	May 25				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0008(48)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 1,500 ADT.
BRIDGE INFO: M1745 (40.01, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 6, 1964)
ENV: Env constraints to Rdwy 7/1/22. NA consultation letters to Tribes 7/21/22. ARS to SHPO 11/7/22, response 12/1/22. addendum to SHPO 3/7/23, response 3/21/23. PIF to SHPO 3/27/23, response 3/31/23. T3CE apprvd 7/18/23. 2023 Bat Survey Results: NO T&E species
SUR: CSUR 100%. DSUR to Rdwy 9/14/21. DSUR update (re-tied box) to Volkert 3/29/22.
PSUR: Existing ROW to ROW 2/9/22. ROW staking req'd 8/16/24 to ROW 9/6/24.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/17/21. DSUR rec'd 9/14/21. T.O. to CON 12/22/21. DDD apprvd 1/4/22. 30% Plans rev'd from CON 4/8/22. Avg Running Speed req 4/11/22. Rev DDD apprvd 5/17/22. 30% plans rev'd & ret'd to CON 5/18/22. Rev 30% plans rec'd from CON 6/24/22, 9/16/22 & 11/2/22. Rev 30% Plans rev'd & ret'd to CON 8/5/22, 10/26/22, & 1/26/23. 60% Plans rec'd from CON 2/3/23. FI held 4/19/23. 60% Plans rev'd & ret'd to CON 2/27/23. Rev 60% Plans rec'd from CON 5/12/23. RDWY Info to ENV 6/19/23. ROW & UTIL reqmts to ROW 6/21/23. Rev 60% Plans rev'd & ret'd to CON 6/21/23. Loc & Des Doc apprv'd 7/23/23. 90% Plans rec'd to CON 9/15/23. FFI req 9/15/23. Plans cert by CON 10/10/23. 100% Plans rec'd from CON 8/30/24. 100% Plans to EST 8/30/24. Rev 100% Plans rec'd from CON 10/1/24. Rev 100% Plans to EST 10/2/24. Interim Est to PM 10/25/24. Soil Survey req 4/21/25.
ROW: Plans 90% (5 trs.) Initials Auth Rec'd 8/7/23. 5/5 apprs made & apprvd; 4 Options & 4 paid. Court Order filed 12/20/2024.
UTIL: UFI 2/7/23, Plans to 3 utils 2/9/23, 3/3 est rec'd, 3/3 WO issued, 3/3 adj complete. Funds Apprvd 3/7/23.
BR: (MCB) Rec'd. Final Plans. Ret'd. comments final plans 2/2/24.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

061738 General Samuels Rd. – Arnold Dr. (Sherwood) (S) Hwy. 107

(Pulaski) (gen) (1.31 mi.) (NHS) (Urban Principal Arterial) /NHPP/HIP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	100%	40%	0%	35%	30%	
TARGET DATE		Jun 22	Dec 22	Jun 23	Jul 22	May 25	Aug 26	**SCHEDULED DATE: 04-2028**			
END DATE		Apr 22	Mar 23	Aug 23	May 22	Jul 25		**STIP FFY: 2025**			

TYPE WORK: Major Widening w/ raised median & 10' SUP

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-9391(25)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 7,200-8,500 ADT.

ENV: Env. Constraints to Rdwy 4/29/22. NA consultation letters to Tribes 7/21/22. PI held 5/30/23 from 4-7pm at Emmanual Bible Fellowship Church in Jacksonville. PIF to SHPO 6/13/23, response 6/29/23. T3CE apprvd 8/23/23. NW14 permit to USACE 12/20/24. 2024 Bat Survey Results: No T&E species.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%.

DSUR: NTP to Con 8/25/21. DSUR to Rdwy 4/19/22. Add'l DSUR rqd 8/10/22 to Rdwy 9/2/22. Add'l DSUR req'd 5/25/23 to Rdwy 7/17/23.

PSUR: NTP to Con 2/4/22. PSUR to ROW 5/3/22. Add'l PSUR (2 certs) req'd 11/27/23 to ROW 11/29/23. PCEs for trs 10 & 11 added 6/12/24. ROW staking req'd 7/17/24. ROW staking (fencing LRAFB) req'd 7/29/25.

RDWY: (JLB) No Floodplain SP reqd. Traffic & MAT req 5/17/21. TMs req 3/16/22. DSUR rec'd 4/19/22. Early Coord Meeting held 5/3/22. Signal not warranted Hwy. 107 at Aviator Dr & Hwy. 107 at Arnold Dr (A.F.B) inters. Signal warranted Hwy. 107 at General Samuels Rd. inters. DDD apprvd 7/28/22. Add'l Survey req 8/10/22. Prelim Layout to ROW & ENV 8/10/22. FWD & Soil Survey req 8/10/22. DDD apprvd 11/28/22. ROW reqmts to ROW 3/31/23. RDWY Info to ENV 4/3/23. FI & TMP held 5/30/23. Add'l Survey req 5/25/23. Add'l Survey rec'd 7/12/23. UTIL reqmts & Rev ROW reqmts to ROW 11/30/23. Rev ROW & UTIL reqm'ts to ROW 12/11/24. Ret Wall req to BR 12/11/24. Rev UTIL reqm'ts to ROW 4/28/25.

ROW: Fee - Plans 90% (10 trs). Initial Auth Rec'd 9/7/23.;10/10 apprs made & apprvd; 1 Deleted. 9 Options. 9 paid & 1 condemned - poss. date 2/24/25.; no relos

UTIL: AUI/UFI 8/22/22; Plans to 12 utils 12/1/23, Rev plans to 13 utils 12/30/24; Funds Apprvd 9/7/22. 12/13 est rec'd, 4 no adj, 8/9 WO issued, 5/9 adj complete. Central AR Water, Entergy, Jacksonville Wastewater, MCI-no adj; First Elec, Jacksonville Water(PE), Lumen-WO issued; AT&T, Cabot Water(PE), Comcast, Summit,Windstream-adj complete

BR: (TMG) Retaining Wall Layout 10%.

MAT: Soil Survey %AC to Rdwy 8/24/21, soil survey 1-3-23

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68 & 70); AR Senate (11 & 13)

012270 Hwy. 112 Corridor Impvts. P.E. — Hwy. 112

(Benton & Washington) (craft-tull) (APHN) (Urban Principal Arterial)

TYPE WORK: PE/ROW
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CMF-0472(8)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.
GENERAL: 8,500-16,000 ADT.
SUR: Aerial photo flown 1/27/16. CSUR Add'l 100%. Photo CTL 100%. Mobile LiDAR 100%.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (10, 13, 16, 18, 19, 20, 21, & 22); AR Senate (30, 31, 33, & 34)

040751 Howard Nickell Rd. – Hwy. 412 P.E.

(Washington) (urb) (4.07 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening. Pavement type: Asphalt.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0072(70)
BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 3/5/20.
GENERAL: 8,500 ADT. IOM 11/1/17 (04X130), IOM 12/15/17 changed names for capacity impvts along the Hwy. 112 corridor.
ENV: Draft EA to ID staff for review 7/20/22, comments rec'd. EA to FHWA 8/25/22, comments rec'd 9/1/22, resubmitted to FHWA 9/20/22, apprvd 9/28/22. draft FONSI to FHWA 5/12/23, apprvd 5/17/23. 2022 Bat Survey Results: MYGR, PESU captured. EPFU roosting on Clear Creek br (05599). Std Ind 404 permit to USACE 11/14/25.
SUR: CSUR 100%. Photogrammetry mapping 100%. LIDAR FE 100%. U&D 100%. DSUR to Rdwy 9/30/20. Add'l DSUR (Hydraulics) req'd 11/13/20. Add'l DSUR req'd 8/19/21 100%. Add'l DSUR req'd 2/14/23 to Rdwy 3/13/23. Add'l UAV-LiDAR acquired 2/16/23.
  DSUR: U&D 100%. NTP to Con 6/30/20.
  PSUR: 128 certs. 15 add'l certs req'd 11/22/22 to ROW 1/11/23. Rev. ROW to ROW 1/22/25. Rev. PSUR (cert 88 for easement deed) to ROW 2/28/25.
RDWY: Design Decisions Doc apprvd 12/13/21. RDWY Info to ENV 9/1/22. Loc & Des doc appvd 6/16/23. VE completed 3/25/24 (012305).
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040752 Howard Nickell Rd. – Greathouse Springs Rd. (S)

(Washington) (urb) (1.37 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	95%	75%	70%	15%	65%	100%	30%	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	May 26	May 27	**SCHEDULED DATE: 09-2029**			
END DATE		Sep 20	Mar 22	May 23	Apr 21			**STIP FFY: 2025**			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0072(62)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17, 3/1/18 & 10/7/19.
GENERAL: 8,500 ADT. IOM 11/1/17 (04X131); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.
BRIDGE INFO: 05599 (82.87, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1975)
ENV: ARS to SHPO 11/18/20, response 11/20/20. Env constraints to RDWY 2/25/21. Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Rev constraints to Rdwy 3/4/22. Draft EA to ID staff for review 7/20/22. EA to FHWA 8/25/22, comments rec'd 9/1/22. CRS to SHPO 9/20/22, response 9/21/22. rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. Management summary to SHPO 12/30/22, response 1/10/23. MOA to SHPO 2/3/23, response 2/28/23. Rev MOA to SHPO 4/10/23, to Osage 4/11/23, to FHWA 4/18/23, SHPO response 5/2/23. FONSI apprvd 5/17/23. MOA executed 7/20/23. Ph III management summary to SHPO 2/8/24. Phase III report to SHPO 2/6/25, response 3/4/25. Std Ind 404 permit to USACE 11/14/25.
SUR: Photogrammetry, CSUR, LiDAR FE under 040751. U&D 100%. DSUR under 040751 to Rdwy 9/30/20.
PSUR: 113 certs. PSUR under 040751 to ROW 4/20/21. Add'l PSUR (4 certs, 11 revisions) req'd 10/18/21. ROW staking req'd 7/11/24 to ROW 8/22/24. Rev. PSUR (1 tract split) req'd 9/13/24 to ROW 10/3/24.
RDWY: (HL) Floodplain SP rqd. Traffic, TMs & MAT req 9/8/20.UR DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Prelim BR req 8/19/21. Hyd Anal complete to BR 3/22/21 & 9/20/21. FI held 12/14/21. ROW rqmts to ROW 3/31/22. Add'l survey rec'd 3/14/23. Loc & Des doc appv'd 6/16/23 under Job 040751. Rev ROW req'mts to ROW 10/31/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL reqm'ts & Rev ROW reqm'ts to to ROW 4/29/24. Interim Est to PM 1/17/25.
ROW: Fee - Plans 90% (32 trs). Initial Auth Rec'd 6/16/23. 1 Deleted. 30/32 apprs made & apprvd; 20 Options & 19 paid; 1 condemned - poss. date 3/10/26. 1/3 res, 1/2 Bus & 0/1 PPO relos moved;. UFS handling Apps, Acq, & Reloc; ARDOT handling Trs 20, 22, 23x, 24, 25x & 26. There was an 8 to 12 month delay rec'ing the rev ROW.
UTIL: AUI 1/3/19, UFI 8/19/21;Plans to 11 utils 5/1/24. Funds Apprvd 8/24/21. 1/11 est rec'd, 1/11 WO issued.
BR: (JYP) Layout 95%. Prelim. Info to Env. 2/14/22.
MAT: Soil Survey %AC to Rdwy 12/7/2020. SS to Rdwy 12/7/21. SI to BR 12/3/24.
PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.
RAILROAD INFO: No RR involvement 1/5/24
LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18); AR Senate (31)

Other Federal-Aid & State Jobs

040758 Greathouse Springs Rd. – Don Tyson Pkwy. Extension (S)

(Washington) (urb) (1.3 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	60%	95%	75%	90%	15%	40%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Nov 20	Apr 26	Apr 27	**SCHEDULED DATE: 08-2027**			
END DATE		Sep 20	Mar 22	May 23	Apr 21			**STIP FFY: 2025**			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0072(63)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/15/17. Project renamed on 2/23/21.
GENERAL: 8,500 ADT. IOM 12/15/17 programmed for capacity improvements along the Hwy. 112 corridor.
ENV: ARS to SHPO 11/25/20, response 12/2/20. Env constraints to Rdwy 3/2/21. Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/publicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23. Std Ind 404 permit to USACE 11/14/25.
SUR: Photogrammetry, CSUR, LiDAR FE under 040751. DSUR under 090751 to Rdwy 9/30/20. Add'l DSUR (sign locates) req'd 11/14/24.
PSUR: PSUR under 040751 to ROW 4/20/21. Add'l PSUR req'd 7/15/24 to ROW 8/16/24. ROW staking req'd 2/25/25 100%. ROW re-stake (Tr. 25) req'd 5/6/25 to ROW 5/10/25. ROW re-stake (Tr. 20) req'd 5-28-25 to ROW 6/5/25.
RDWY: (HL) No Floodplain SP req'd. Traffic, TMs & Mat req 9/8/20. DSUR rec'd 9/30/20. Early Coord Meeting held 10/14/20. Add'l Survey req 11/13/20. Early Coord Meeting held 10/14/20. Prelim Layouts to ROW & ENV 8/17/21. FWD & Soil Survey req 8/17/21. FI held 12/14/21. ROW reqmts to ROW 3/31/22. Loc & Des doc appv'd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL & Rev ROW req'mts to ROW 5/13/24. Interim Est to PM 1/17/25.
ROW: Plans 80% (33 trs.). Initial Auth Rec'd 6/16/23. 2 Deleted. 33/33 apprs made & apprvd; 28 options & 24 paid. 1/2 Res relo moved;. Con TO issued March 2025; Staking complete; There was an 8 to 12 month delay on receiving the rev ROW reqs so Div could proceed with our activities.
UTIL: AUI 1/3/19, UFI 8/19/21; Plans to 9 utils 5/28/24; 5/9 est rec'd, 1/9 WO issued, 2 no conflict, 1 no involvement. Funds Apprvd 8/24/21. Brightspeed, Southwestern Elec Power-no conflict; Tontitown Water-no involvement; AT&T-est rec'd; Black Hills Energy-WO issued;
MAT: Soil Survey %AC to Rdwy 9/9/20. Soil Survey to Rdwy 12/7/21. SI to Bridge 1/30/25.
RAILROAD INFO: No RR involvement.1/5/24
LEGISLATIVE DISTRICTS: US House (3 & 3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

040860 Don Tyson Pkwy. Extension – Hwy. 412 (S)

(Washington) (urb) (1.7 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	95%	75%	40%	20%	5%	100%	NA	RQD
TARGET DATE		Sep 20	Jan 22	May 23	Apr 21	Jul 26	Jan 28	STIP FFY: 2026			
END DATE		Sep 20	Mar 22	May 23	Apr 21						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0072(64)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/23/21.
GENERAL: 8,500 ADT.
ENV: Tribal consultation letters sent 9/9/21. Ph II VPI held 9/14/21 @ www.ardot.gov/pulicmeetings Draft EA to ID staff for review 7/20/22. PIF to SHPO 9/8/22, response 9/13/22. EA to FHWA 8/25/22, comments rcvd 9/1/22, rev EA to FHWA 9/20/22, apprvd 9/28/22. Loc & Des PH held 12/1/22 4-7pm @ Mount Comfort Church of Christ 3249 West Mount Comfort Rd, Fayetteville. FONSI apprvd 5/17/23. Std Ind 404 permit to USACE 11/14/25.
SUR: DSUR/PSUR under 040751.
PSUR: PSUR under 040751. Add'l PSUR req'd 4/9/25 to ROW 4/17/25, 4/30/25. ROW for Don Tyson Pkwy to ROW 7/8/25
RDWY: (HL) Floodplain SP rqd. Early Coord Meeting held 10/14/20 (under Job 040758). Traffic & MAT req 5/17/21. Prelim Layouts to ROW & ENV 8/17/21. TMs, FWD & Soil Survey req 8/17/21. Hyd Anal complete to BR 9/13/21. FI held 12/14/21. ROW rqmts to ROW 3/31/22. Add'l Survey rec'd 3/14/23. Loc & Des doc appvd 6/16/23 under Job 040751. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). UTIL & Rev ROW reqm'ts to ROW 7/5/24. Interim Est to PM 1/17/25.
ROW: FEE - Plans 80% (40 trs). Initial Auth Rec'd 6/16/23. 33/40 apprs made & apprvd; 19 options; 11 paid & 1 condemned. 0/3 Res, 0/1 PPO relos moved
UTIL: UFI 8/19/21; Plans to 13 utils 7/25/24; Funds Apprvd 8/24/21. 3/13 est rec'd, 1/9 WO issued, 1 no involvement. American Elec Power-no involvement; Ozark Elec-est rec'd; Black Hills Energy-WO issued
BR: RCBC
MAT: Soil Survey %AC to Rdwy 8/9/2021. Soil Survey to Rdwy 12/7/21.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

Other Federal-Aid & State Jobs

012305 Hwy. 412 – Springdale Bypass (S)

(Benton & Washington) (craft-tull) (4.38 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	90%	25%	80%	CON	60%	YES
TARGET DATE			Jan 22	Apr 23		May 26	May 27	STIP FFY: 2027			
END DATE	Jan 19	Sep 20	Sep 22	Sep 23	Feb 20						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Widen to 4 lanes and Hwy. 412/Hwy. 112 intersection improvements; shared-use path; pedestrian overpass. Pavement type: Asphalt.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: CMF-0472(9)

BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 12/15/17. Project renamed on 6/19/18.

GENERAL: 8,700-13,000 ADT.

BRIDGE INFO: 05909 (83.16, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1984); 07307 (97.04, Rem./Wid., NP, Deck 8, Super. 9, Sub. 8, 2017)

ENV: Env by CTA. Constraints to RDWY & BR 8/17/18. RTA to SHPO 2/1/19; conc recd 5 properties eligible 2/5/19. Comments on draft P&N ret'd 5/14/19. ADT req to SIR & TPP 10/14/20. Ph II VPI held 12/5/20. ID staff recommendation apprvd 6/30/21. ARS to SHPO 7/16/21, response 7/19/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/19/21 5:30-6:30pm. NA consultation letters to tribes 3/17/22. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/13/22 4-7pm @ Elm Springs United Methodist Church 118 N. Elm Street, Elm Springs, AR 72728. ID staff recommendation apprvd 4/5/23. Draft 4(f) to FHWA for legal sufficiency review 5/9/23. MOA to SHPO 5/15/23, signed 5/19/23. MOA to FHWA 6/1/23, signed 6/5/23. 2022 Bat Survey Results: MYGR captured. Rev made to draft 4(f), returned to FHWA 8/17/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.

SUR: Photo CTL to CTA 5/25/18. CSUR under 012305 100% to CTA 6/4/18. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%.U&D 100%. Add'l DSUR (tract 62 new str) req'd 11/29/23 to ROW 1/2/24. Add'l DSUR (Tr. 62) to ROW 7/3/25.

PSUR: 124 certs. Add'l PSUR (11 certs) to CTA 7/16/20. ROW staking req'd 4/26/23 to ROW 6/16/23. Add'l PSUR (1 tract) to ROW 7/7/23. Add'l PSUR (West Elm Sub., 6 trs) to ROW 8/17/23. ROW staking (trs 153-156) rqd 9/12/23. ROW re-stake (Tr. 36) req'd 4/9/25 to ROW 4/16/25. Add'l PSUR (cert. 158) to ROW 4/22/25. ROW re-stake (tract 36) req'd 4/9/25 to ROW 5/7/25. ROW re-stake (Tr. 10x) req'd 8/20/25.

RDWY: (HL) Floodplain SP req'd. T.O. to CON 3/26/18. Kick Off Meeting held 4/24/18. Traffic & TMs req 6/22/18. Des Criteria apprvd 7/2/18. Rev Des Criteria apprvd 3/4/20. 30% Plans rec'd from CON 11/20/20. Mat req 12/4/20. 30% Plans rev'd & ret'd to CON 3/16/21. Rev 30% rec'd from CON 5/18/21 & 7/27/21. Rev 30% Plans rev'd & ret'd to CON 6/25/21 & 9/7/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 3/1/22. 60% Plans rev'd & ret'd to CON 5/27/22. Rev 60% Plans rec'd 7/7/22. DDD apprvd 9/2/22. ROW & UTIL rqmts to ROW 9/6/22. DPH Info to ENV 10/18/22. Rev 60% Plans rev'd & ret'd to CON 8/29/23. Loc & Des doc apprvd 10/17/23. Add'l survey rec'd 1/2/24. Interim Cost Est to PM 1/8/24. Rev ROW & UTIL rqmts to ROW 2/12/24. VE completed 3/25/24 (012305). Interim Est to PM 1/17/25.

ROW: ROW Plans by Crafton, Tull & Assoc 90% (144 trs). Initial Auth Rec'd 9/26/23. 141/141 made & apprvd. 116 options. 1 Donation. 115 paid. 13 condemned - poss. Date 12/10/2025 & 1 to be condemned. 7/8 Res, 6/8 Bus, & 5/5 PPO relos moved

UTIL: AUI 1/3/19, UFI 8/19/21. Plans to 11 utils 6/28/23, Rev plans 8/1/23. Funds Apprvd 8/4/21. 7/13 ests rec'd, 2 no involvement, 3/11 WO issued. Carroll Elec, City of Fayetteville-no involvement; American Elec Power(T), Ozarks Elec-est rec'd; Black Hills Energy, City of Elm Springs(PE), Springdale Water(PE)-WO issued;

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

SIR: TMs sent to RDWY 10/4/18. Traffic data sent to RDWY 6/26/18.

LEGISLATIVE DISTRICTS: US House (3); AR House (16 & 18); AR Senate (31 & 33)

Other Federal-Aid & State Jobs

090512 Springdale Bypass – Hwy. 12 P.E.

(Benton) (craft-tull) (7.93 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/ ||Design Criteria: Established

TYPE WORK: Major Widening
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: CMF-0004(74)
BACKGROUND INFO: Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.
GENERAL: 8,500-16,000 ADT. IOM 11/1/17 (09X169); IOM 12/15/17 changed names for capacity improvements along the Hwy. 112 corridor.
ENV: Env by CTA. PI to be scheduled. Constraints to RDWY & BR 8/17/18. RTA to SHPO 4/9/19, 6 eligible strs 1 listed. ADT req to SIR & TPP 10/14/20. CRS to SHPO 5/10/22, response 5/13/22. EA to ID staff review 7/29/22. NA consultation letters to tribes 1/18/23. Req to defer arch testing until after ROW acquistion to SHPO 1/19/23. PIF to SHPO, response 1/30/23. 2022 Bat Survey Results: MYGR captured. FONSI to FHWA 9/14/23.
SUR: U&D 90%.
PSUR: 254 certs.
RDWY: Kick Off Meeting held 4/24/18. Des Criteria apprvd 6/18/18. Traffic & TMs req 6/22/18. Rev Des Criteria apprvd 5/29/20. DDD apprvd 9/2/22. VE completed 3/25/24 (012305).
ROW: Plans by CTA xx% (xx trs).
UTIL: Black Hills Energy, Carroll Elec, Cave Springs Water, CenturyLink, Cox Comm-pending proposals; City of Bentonville, Rogers Water(PE)-WO issued
PLAN: Regional access management plan completed February 2019. Detailed AM plan agreement to be handled during project development.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: TMs sent to RDWY 10/4/18.
LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

090513 Springdale Bypass – W. Wallis Rd. (S)

(Benton) (craft-tull) (3.52 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	80%	15%	80%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Aug 26	Aug 27	STIP FFY: 2026			
END DATE		Apr 20	Mar 23	Sep 23	Apr 21						

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Widen from 2 to 4 lanes w/ raised median. Overlay Old Hwy. 112 between Hwy. 264 East & Hwy. 264 West; shared-use path. Construct 2 Noise Barrier Walls from Doral Dr. to Pebble Beach Dr. and from Hwy. 264 to the south. Pavement type: Asphalt

WORK ZONE POLICY: Significant.

FAP NUMBER: STPF-0004(89)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17 & 12/15/17.

GENERAL: 11,000-16,000 ADT.

BRIDGE INFO: 05910 (83.61, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1982)

ENV: Env by CTA under PE Job 090512. Ph II VPI held 112/17/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/20/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23. Neighborhood Noise meeting 9/11/25 6:00-7:00 pm @ Cave Springs Community Building, 120 N. Main Street, Cave Springs.

LP: Partnership: City will take over the existing Hwy. 112 between Hwy. 264 E. and the new Hwy. 112 to the north, and Hwy. 264 W between the new and existing Hwy. 112. The Department will construct shared-use path connections to Hwy. 112 on Johnson Ave., Hwy. 264 W, and Shores Ave. Department will also perform pavement preservation of existing Hwy. 112. Resolution and Agreement sent to City 6/25/24. Agreement rec'd from City 11/7/24. Resolution executed 7/23/24. Agreement executed 1/2/25. Executed Agreement ret'd to City 2/10/25.

SUR: CSUR 100% under 090513 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20. Aerial photo flown 1/21/25.

DSUR: LiDAR FE 100%.

PSUR: 248 certs. ROW staking (tract 2x, 77, 75x) req'd 7/14/23. ROW staking req'd 2/27/24 to ROW 4/26/24. ROW re-stake (tr. 8) req'd 1/14/25 to ROW 1/16/25. ROW Re-stake (Tr. 36) req'd 4/9/25 to ROW 4/16/25. Rev PSUR (cert. 216) to ROW 4/22/25. Rev. PSUR req'd 6/5/25 to ROW 6/10/25.

RDWY: (HL) Floodplain SP req'd. Mat req 12/4/20. 30% Plans rec'd from CON 12/15/20. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 5/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. Meeting w/ Cave Springs held 8/3/21. RAB TMs req 8/13/21. 60% plans rec'd from Con 5/12/22. FI held 7/6/22. 60% Plans rev'd & ret'd to CON 9/30/22. DPH Info to ENV 10/18/22. Rev 60% Plans rec'd from CON 11/4/22. ROW & UTIL rqmts to ROW 3/30/23. Rev 60% Plans rev'd & ret'd to CON 8/30/23. Loc & Des apprv'd 10/17/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 6/13/24 & 4/7/25. Interim Est to PM 1/17/25. Soil Survey req 4/8/25. Rev ROW reqm'ts to ROW 5/20/25. Rev ROW & UTIL reqm'ts to ROW 5/29/25 & 2/11/26.

ROW: Plans 90% (99 trs.). Initial Auth Rec'd 9/26/23. 98/99 apprs made & apprvd; 1 Deleted; 68 Options; 69 paid; 2 condemned - poss. date 8/29/2025 & 1 to be condemned. 14/14 Res, 7/10 Bus, & 9/11 PPO relos.

UTIL: AUI 1/3/19, UFI 8/19/21; Plans to 9 utils 4/3/23, Funds Apprvd 8/4/21. 1 no involvement, 3/9 ests rec'd; 2/8 WO issued. City of Bentonville-no conflict; AT&T-no involvement; Black Hills Energy, City of Cave Springs Water(PE)-WO issued; Carroll Elec- adj complete; CenturyLink, Cox Comm, Springdale Water, American Elec Power-pending proposal

BR: (JYP) Layout 95%.

MAT: Soil Survey %AC to Rdwy 12/7/20.

PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.

RAILROAD INFO: No RR involvement 1/9/24.

LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090514 W. Wallis Rd. – Pleasant Grove Rd. (S)

(Benton) (craft-tull) (0.84 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	90%	75%	70%	15%	80%	CON	NA	RQD
TARGET DATE			Feb 23	Apr 23		Jul 26	Jun 27	STIP FFY: 2025			
END DATE		Apr 20	Mar 23	Sep 23	Apr 21						

TYPE WORK: Major Widening; shared-use path. Pavement type: Asphalt.
WORK ZONE POLICY: Significant.
FAP NUMBER: STPF-0004(90)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/1/17. Project renamed on 11/29/17, 12/15/17 & 2/23/21.
GENERAL: 9,700-11,000 ADT.
BRIDGE INFO: 05911 (84.06, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1982)
ENV: Env by CTA under PE Job 090512. Ph II VPI meeting held 12/17/20. ID staff recommendation apprvd 6/30/21. Ph II VPI meeting held 7/6 - 8/6/21 w/ live meeting 7/22/21 5:30-6:30pm. NA consultation letters to tribes 3/21/22. EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.
SUR: CSUR under 090514 to CTA 6/04/18. DSUR files rec'd from CTA 4/6/20, archived under 090512 on EDM. Aerial photo flown 1/21/25.
DSUR: LiDAR FE 100%.
PSUR: ROW staking req'd 1/2/24 by CTA to ROW 2/2/24. ROW revisions req'd 10/9/24 to ROW 10/22/24. ROW re-stake (Trs. 8, 14, 15, 16, and 17) to ROW 4/11/25 IP.
RDWY: (HL) Floodplain SP req'd. Mats req 12/4/20. 30% Plans rec'd from CON 1/20/21. TMs req 3/5/21. 30% Plans rev'd & ret'd to CON 3/22/21. Rev 30% Plans rec'd from CON 6/11/21. Rev 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. 60% Plans rec'd from CON 8/3/22. FI held 8/22/22. DPH Info to ENV 10/17/22. ROW & UTIL rqmts to ROW 3/29/23. 60% Plans rev'd & ret'd to CON 3/29/23. RDWY Info to ENV 3/30/23. Loc & Des doc apprvd 10/17/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 4/29/24. Rev ROW & UTIL reqm'ts to ROW 2/19/25. Interim Est to PM 7/8/25. Rev UTIL reqm'ts to ROW 9/2/25. Rev ROW reqm'ts to ROW 10/14/25. Rev UTIL reqm'ts to ROW 12/19/25.
ROW: Plans 90% (17 trs.). Initial Auth Rec'd 9/26/23. 17/17 apprs made & apprvd; 10 Options; 9 paid & 1 condemned - poss. date 12/18/25. 1/1 PPO relo.
UTIL: AUI 1/3/19, UFI 8/19/21; Plans to 7 utils 4/3/23, Rev Plans to 7 utils 4/10/25; Funds Apprvd 8/4/21. 4/8 est rec'd, 1 no conflict, 2/7 WO issued. AT&T-no conflict; Cox Comm-est rec'd; Black Hills Energy, Carroll Elec-WO issued; American Elec. Power, City of Bentonville, City of Cave Springs, Centurylink-pending proposal
BR: (JYP) Layout 95%.
MAT: Soil Survey %AC to Rdwy 12/7/20.
PLAN: Regional access management plan completed Feb. 2019. Detailed AM plan agreement to be handled during project development.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

Other Federal-Aid & State Jobs

090636 Pleasant Grove Rd. – Hwy. 12 (S)

(Benton) (craft-tull) (3.43 mi.) (APHN) (Urban Principal Arterial) /STBGP/TAP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%	75%	60%	15%	60%	CON	30%	
TARGET DATE			Feb 23	Apr 23	Apr 21	Jun 26	Jun 27	STIP FFY: 2026			
END DATE		Apr 20	Mar 23	Sep 23	Apr 21						

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: Major Widening; shared-use path
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-TAPF-0004(815)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 2/23/21.
GENERAL: 8,500-9,700 ADT.
ENV: EA apprvd by FHWA 10/11/22. Loc & Des PH held 12/15/22 4-7pm @ Bentonville Community Center 1101 SW Citizens Circle, Bentonville AR 72712. ID Staff recommendation apprvd 4/5/23. NA consultation letters to Tribes 8/14/23. FONSI to FHWA 9/14/23, apprvd 9/18/23.
LP: Department handling all phases. Department matching TAP funds. Received $500K TAP 21, $500K TAP 22, & $500K TAP 23 funds. Resolution executed 4/27/22. The agreement will no longer be under the current project (090636); instead, it will be associated with Job 012270, the Hwy. 112 Corridor PE project.
SUR: Aerial photo flown 1/21/25.
PSUR: ROW staking req'd 7/11/24 to ROW 7/31/24. ROW re-stake (Trs. 1-12) req'd 4/16/25 to ROW 5/6/25.
RDWY: (HL) No Floodplain SP req'd. 30% Plans rec'd from CON 6/9/21. 30% Plans rev'd & ret'd to CON 7/19/21. RAB TMs req 8/13/21. Rev 30% Plans rec'd from CON 8/20/21. Prelim ROW & UTIL EST req 8/20/21. Rev 30% Plans rev'd & ret'd to CON 9/30/21. 60% Plans rec'd from CON 8/25/22. FI held 9/9/22. ROW & UTIL reqmts to ROW 3/30/23. 60% Plans rev'd & ret'd to CON 7/18/23. Loc & Des doc apprvd 10/17/23. Rev ROW req'mts to ROW 11/14/23. Interim Cost Est to PM 1/8/24. VE completed 3/25/24 (012305). Rev ROW & UTIL reqm'ts to ROW 11/22/24, 12/5/24, & 2/19/25. Interim Est to PM 1/17/25. Rev UTIL reqm'ts to ROW 6/2/25. Rev ROW & UTIL reqm'ts to ROW 8/4/25. Rev UTIL reqm'ts to ROW 9/2/25. Interim EST to PM 5/7/26.
ROW: Plans 90% (43 trs). Initial Auth Rec'd 9/26/23. 42/43 apprs made & apprvd; 17 options; 12 paid. 1 Condemnation - poss. date 12/10/2025 & 3 to be condemned. 3/5 Res, 1/4 Bus & 1/2 PPO relos.
UTIL: AUI 7/1/22, UFI 7/12/22. Plans to 14 utils 2/21/24, Rev plans to 14 utils 4/10/25; Funds Apprvd 2/15/24. 3/14 ests rec'd; 3/13 WO issued, 2 no involvement. Lumen, Ritter-no involvement; Black Hills, Carroll Elec, Cave Springs Water & Sewer(PE)-WO issued;
BR: (JYP)
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 16); AR Senate (33)

Other Federal-Aid & State Jobs

101212 Mill Bayou Str. & Apprs. (S) — Hwy. 120

(Mississippi) (gen) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%	NA	5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Dec 25			Nov 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0047(101)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 150 ADT.
BRIDGE INFO: M1837 (73.83, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1949)
ENV: Tribal consultation letters sent 6/25/25. Env constraints to Rdwy 7/16/25.
SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/30/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 12/18/25.
PSUR: 3 certs. PSUR to ROW 11/17/25.
RDWY: (JLB) Floodplain SP req'd. DSUR rec'd 12/18/25. ADT & Traffic Counts req 2/13/26. Early Coord Meeting held 3/4/26.
UTIL: AUI 4/23/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

080645 Hwy. 124 Strs. & Apprs. (Conway Co.) (S) — Hwy. 124

(Conway) (fre) (0.26 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%	100%	15%	RCB	35%	NA	
TARGET DATE		Jul 23	Nov 24	May 25	Oct 23	Mar 26	Dec 26	SCHEDULED DATE: 2030			
END DATE		May 23	Feb 25	Jun 25	Nov 23	Aug 26		STIP FFY: 2025			

TYPE WORK: Replace 2 Bridges w/ R.C. Box Culverts
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0015(34)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 640 ADT.
BRIDGE INFO: M3133 (47.07, Br. Repl., P0, Deck 7, Super. 5, Sub. 7, 1967); X1250 (48.97, Br. Repl., P0, Culv. 5, 1967)
ENV: Env constraints to Rdwy 8/16/23. Tribal consultation letters sent 4/23/24. ARS to SHPO 7/18/24, response 8/8/24. PIF to SHPO 5/13/25, response 5/28/25. T1CE apprvd 6/4/25. 2024 Bat Survey Results: No T&E species.
SUR: CSUR 100%. UAV-LiDAR acquired 12/28/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/12/23.
PSUR: Existing ROW to ROW 11/21/23.
RDWY: (MH) No Floodplain SP req'd. Traffic & Mat req 5/8/23. DSUR rec'd 5/12/23. Early Coord Meeting held 5/30/23. Hyd Anal complete to BR 5/14/24. Prelim Layouts to ROW & ENV 5/3/24. DDD apprv'd 2/3/25. ROW & UTIL reqm'ts to ROW 2/28/25. RDWY Info to ENV 2/28/25. PFI held 3/26/25.
ROW: C.O. Plans 85% (8 trs). Auth Rec'd 6/20/25. 8/8 apprs made & apprvd. 7 options & 7 paid & 1 condemned. Court Order filed 8/4/2026. no relos
UTIL: AUI 3/22/23; Plans to 4 utils 3/3/25. 2/3 est rec'd. 1 no involvement. AT&T, Entergy(D)-est rec'd; Desoto Gathering-no involvement; Conway Co Water-pending. Util relocation on hold as of 8/12/25
MAT: Soil Survey %AC & RV to Rdwy 7-11-23
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

110827 Tenmile Bayou Cutoff Str. & Apprs. (Edmondson) (S) Hwy. 131

(Crittenden) (coll) (0.41 mi.) (Non-APHN) (Major Collector) / CoE/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	20%	75%		15%	5%		NA	
TARGET DATE		Dec 24	Oct 25	Jan 26	Jan 25	Oct 26	Jul 27	SCHEDULED DATE: 08-2027			
END DATE		Oct 24	Apr 26		Feb 25						

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: 9040-0018(72)
BACKGROUND INFO: Project programmed on 4/22/24.
GENERAL: 180 ADT.
BRIDGE INFO: 06562 (90.28, Br. Repl., NP, Deck 7, Super. 7, Sub. 8, 1994)
ENV: USACE is completing EA and 404 permit. Env constraints to RDWY 3/19/25. Tribal consultation letters sent 8/26/25.
LP: Department to handle all phases. USACE to reimburse all costs. MO2023-097. USACE to draft agreement. Agreement executed 9/12/25.
SUR: CSUR 100%. UAV-LiDAR acquired 6/13/24. Feature extraction 100%. Plan mapping 100%. Aerial photo re-flown 10/10/24.
DSUR: U&D 100%. DSUR to Rdwy 10/7/24.
PSUR: NTP to Con 12/5/24. PSUR to ROW 2/20/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 10/7/24. Early Coord Meeting held 3/5/25. Prelim Layout to ROW & WNV 10/24/25. ADT & Soil Survey req 10/24/25. Hyd anal complete to Bridge 11/5/25. DDD apprv'd 4/28/26. ROW & UTIL reqm'ts to ROW 4/30/26.
ROW: (Est. 10 trs).
UTIL: AUI 10/23/24. Funds Apprvd 4/3/26. Plans to 5 utils 5/12/26. 3/5 est rec'd. Midway Water-no adj; AT&T, Ritter, Summit-est rec'd
BR: (CMW) Layout 85%.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

030633 Old Channel McKinney Bayou Str. & Apprs. (S) Hwy. 134

(Miller) (col) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Aug 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0046(61)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 490 ADT.
BRIDGE INFO: M1953 (52.36, Br. Repl., P2, SD, Deck 6, Super. 4, Sub. 6, 1956)
ENV: Tribal consultation letters 9/29/26.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/12/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/12/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 8/12/25.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

101177 Hwy. 135 Strs. & Apprs. (S) — Hwy. 135

(Craighead & Poinsett) (craft-tull) (1.54 mi.) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	90%	75%	100%	100%	95%	CON	NA	
TARGET DATE							Jun 26	SCHEDULED DATE: 01-2027			
END DATE		Jun 21	Jun 24	Aug 23	Jul 21	Jun 24	Aug 26	STIP FFY: 2026			

TYPE WORK: Replace 3 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-1656(7)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 12/22/23.
GENERAL: 1,300-1,600 ADT.
BRIDGE INFO: 02474 (54.72, Br. Repl., P3, SD, Deck 5, Super. 4, Sub. 4, 1954); 02906 (59.51, Br. Repl., P4, SD, Deck 5, Super. 4, Sub. 6, 1954); 02907 (56.20, Br. Repl., P2, Deck 6, Super. 5, Sub. 5, 1954)
ENV: NEPA completed under job 101124. 2025 Bat Survey Results: MYLU, PESU confirmed.
RDWY: (TW) Previous Job: Floodplain SP req'd. Prelim Layouts to ROW & ENV 8/10/21. BR, Traffic, & Soil Survey req 8/10/21. Early Coord Meeting held 8/1/21. Hyd Anal complete to BR 11/30/21. DDD apprv'd 4/20/22. RDWY Info to ENV 7/27/22. ROW & UTIL rqmts to ROW 7/29/22. T.O. to CON 9/16/22. Add'l Survey req 10/19/22. Rev DDD apprvd 1/3/23. Loc & Des Doc apprv'd 1/17/23. 60% Plans (sites 3-6) rec'd from CON 1/27/23. FI (sites 3-6) held 2/14/23. 60% Plans (sites 3-6) rev'd & ret'd to CON 3/15/23. Plans cert by HYD & CON 9/26/23. Floodplain SP req'd. NTP to CON 5/3/24. Interim Est to PM 4/15/25. 100% Plans rec'd from CON 6/2/26. FFI held 6/17/26. Rev 100% Plans rec'd from CON 6/22/26. RUC req 8/31/26. RUC rec'd 9/23/26.
UTIL: AUI 8/16/21, UFI 10/3/22. Plans to 3 utils 12/1/22, Funds Apprvd 10/24/22. 3/3 est rec'd, 1 no conflict, 2/2 WO issued, 2/2 adj complete. Buffalo Island Water-no conflict; Craighead Electric, Ritter-adj complete
BR: (JYP) Layout 95%. Rec'd. SAR Comments 9/17/25. Sent Revised submittal to HNTB for SAR Review 2/6/26. 5/27/26-Rec'd. Final SAR Report from HNTB. Env. will send to USACE, Tanya Wells. Rec'd. Final Plans from Consultant 6/22/26.
MAT: UES
RAILROAD INFO: No RR Involvement 2/16/24
LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

Other Federal-Aid & State Jobs

101133 Hwy. 49B – Fairview Rd. (Paragould) (S) — Hwy. 135

(Greene) (hdr) (1.22 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	50%	75%		15%	NA	100%	60%	
TARGET DATE		Aug 22	Apr 25	Jul 25	Sep 22	Jul 26	Jul 27	STIP FFY: 2027			
END DATE		Aug 22			Sep 22						

TYPE WORK: Widen to 5 lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9332(28)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 6,300-7,300 ADT.
ENV: Env Constraints to Rdwy 7/25/22. NA consultation letters to tribes 2/8/23. 101133 ARS to SHPO 5/7/24, response 6/5/24. PIF to SHPO 6/5/24, response 7/1/24. PIF addendum to SHPO 4/11/25, response 5/9/25. 2024 Bat Survey Results: No T&E species.
SUR: Aerial photo 1/28/21. CSUR 100%. PICs available. UAV-LiDAR acquired 2/10/22. Mapping 100%.
DSUR: NTP to Con 5/25/22. U&D 100%. DSUR to Rdwy 8/12/22. Add'l DSUR req'd 3/25/24 100%.
PSUR: 45 certs. NTP to Con 5/23/22. PSUR to ROW 9/2/22.
RDWY: (ND) No Floodplain SP req'd. Traffic & Mats req 5/17/21. TMs req 3/22/22. DSUR rec'd 8/12/22. Prelim Layouts to ROW & ENV 9/7/22. Signal not warranted @ wHwy. 135 & Country Club Inters. Early Coord Meeting held 2/9/23. T.O. to CON 12/29/23. Kick Off Meeting held 1/26/24. 30% Plans rec'd from CON 2/8/24. DDD apprv'd 2/15/24. 60% Plans rec'd from CON 3/18/24 & 9/27/24. RDWY Info to ENV 5/24/24. Rev 60% Plans rec'd from CON 3/10/25.
ROW: Plans XX% (# trs).
UTIL: AUI 1/25/24, UFI 8/25/25. Plans to 3 utils 9/9/25. Funds Apprvd 9/3/25.
MAT: Soil Survey %AC to Rdwy 8/24/21.
PLAN: 2012 memo study determined not a capacity need, except perhaps at Hwy. 49 Inters.
RAILROAD INFO: No RR involvement 5/22/24
LEGISLATIVE DISTRICTS: US House (1); AR House (31); AR Senate (21)

101192 Fairview Rd. – Sunset Dr. (S) — Hwy. 135

(Greene) (gen) (2.87 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		70%		5%	70%		5%	TBD			
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Widening to 5 lane section
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0028(74)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
GENERAL: 6,200-7,300 ADT.
ENV: Tribal consultation sent 7/24/25.
SUR: CSUR 100%. Aerial LiDAR acquired 3/31/25. Feature extraction 100%. Plan mapping 100%. Add'l mapping for sideroads 100%.
PSUR: 121 certs. NTP to Con 5/21/25. PSUR to ROW 11/3/25.
RDWY: (JLB) Floodplain SP req'd.
UTIL: AUI 8/7/25.
RAILROAD INFO: No RR involvement 10/28/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 31); AR Senate (21)

101138 Left Hand Chute of Little River Str. & Apprs. (S) Hwy. 140

(Poinsett) (m. baker) (0.53 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	90%	75%	45%	15%	55%	50%	NA	
TARGET DATE			Jun 24	Sep 24	May 24	May 27	Jan 28	SCHEDULED DATE: 05-2028			
END DATE		Jul 23	Jun 24	Nov 24	Apr 24			STIP FFY: 2025			

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0056(70)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 2,300 ADT.
BRIDGE INFO: 02503 (59.06, Br. Repl., P3, SD, Deck 4, Super. 4, Sub. 6, 1948)
ENV: Env constraints to Rdwy 6/15/23. Tribal consultation letters 8/17/23. ARS to SHPO 5/31/24, response 6/17/24 . PI meeting 7/25/24 4-7 pm @ First Baptist Church 302 Kenwood Ave. Lepanto. PIF to SHPO 9/18/24, response 10/15/24. T3CE apprvd 11/20/24. 2025 Bat Survey Results: No T&E species.
SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 100%. Aerial photo acquired 3/15/23.
DSUR: U&D 100%. DSUR to Rdwy 7/15/23.
PSUR: PSUR to ROW 4/12/24. Add'l PSUR req'd 8/8/24 to ROW 8/15/24. ROW staking (tract 5) req'd 3/13/25 to ROW 4/11/25. Rev PSUR to ROW 1/20/26.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/10/23. DSUR rec'd 7/14/23. Early Coord Meeting held 8/3/23. T.O. to CON 2/26/24. Hyd Anal complete to BR 2/26/24. 30% Plans rec'd from CON 3/29/24. Prelim Layouts to ROW & ENV 4/1/24. DDD apprvd 4/1/24. Prelim BR Info req 4/1/24. 30% Plans rev'd & ret'd to CON 4/5/24. RDWY Info to ENV 5/22/24. 60% Plans rec'd from CON 6/3/24. 60% Plans rev'd & ret'd to CON 6/4/24. Rev 60% Plans rec'd from CON 6/7/24. ROW & UTIL reqmts to ROW 6/10/24. T.O. to CON 8/8/24. Soil Survey req 4/8/25.
ROW: Plans 90% (11 trs). Auth Rec'd 12/20/24. 1/11 apprs made & apprvd. 1 option & 1 paid. 1/1 Res, 1/1 Bus relos.
UTIL: UFI 7/25/24. Plans to 7 utils 10/23/25. Funds apprvd 7/2/25. 2/7 est rec'd, 1/7 WO issued. Entergy-est rec'd; Summit-WO issued
BR: (JYP) 1 Br. Layout 95%. Prelim. Info to Env. 5/9/24.
MAT: Consultant: UES
RAILROAD INFO: No RR involvement 2/5/24
LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (19)

101107 Poplar Creek Str. & Apprs. (S) — Hwy. 141

(Greene) (art) (0.36 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	100%	85%	30%	35%	NA	
TARGET DATE		Dec 23	Jun 24	Sep 24	Jan 24	Jun 25	Nov 25	SCHEDULED DATE: 05-2029			
END DATE		Aug 23	Jun 24	Dec 24	Feb 24	Dec 25		STIP FFY: 2025			

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0028(71)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 970 ADT.
BRIDGE INFO: M3983 (35.74, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 4, 1977)
ENV: Tribal consultation letters sent 1/23/24. ARS to SHPO 9/13/24, response 10/7/24. PIF to SHPO 10/8/24, apprvd 11/4/24. T1CE apprvd 12/12/24. 2024 Bat Survey Results: No T&E species.
SUR: Aerial photo flown 1/5/23. UAV-LiDAR acquired 5/3/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/4/23.
PSUR: PSUR to ROW 2/21/24. Rev PSUR to ROW 10/3/24.
RDWY: (TW) Floodplain SP req'd. Traf & Mat req 7/10/23. DSUR rec'd 8/4/23. Hyd Anal complete to BR 12/7/23. Early Coord Meeting held12/7/23. Prelim Layouts to ROW 12/7/23. ROW reqm'ts to ROW 6/28/24. UTIL reqm'ts to ROW 9/11/24. DDD apprv'd 12/16/24. Prelim BR Info req 5/22/24. Prelim BR Info rec'd 8/15/25.
ROW: Plans 90% (5trs). Auth Req 1/13/2025. 5/5 apprs made & apprvd; 5 options signed;4 paid & 1 condemned - poss. date 12/4/25.
UTIL: AUI 12/5/23, UFI 12/16/24, Plans to 3 utils 4/22/25; Funds Apprvd 2/18/25. 3/3 ests rec'd, 2/3 WO issued, 2/3 adj complete. City Water & Lights-est rec'd, auth to bid; AT&T, Craighead Elec-adj complete
BR: (JYP) Layout 95%. Prelim. Info to Env. 9/5/24.
MAT: Soil Survey %AC & RV to Rdwy 7-11-23
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

101213 Johnson Creek Str. & Apprs. (S) — Hwy. 141

(Clay) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%		NA	5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Jul 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0011(78)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 190 ADT.
BRIDGE INFO: M4038 (58.71, Br. Repl., NP, Deck 7, Super. 5, Sub. 5, 1980)
ENV: Tribal consultation letters sent 7/1/25.
SUR: Aerial photo flown 3/28/28/24. UAV-LiDAR acquired 5/28/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/31/25.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 7/31/25. ADT & Traffic Counts req 2/13/26. Early Coord Meeting held 3/4/26.
UTIL: AUI 6/11/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

020712 Boeuf River Str. & Apprs. (S) Hwy. 144

(Chicot) (fre) (0.26 mi.) (Non-APHN) (Major Collector) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	85%	95%	100%	100%	40%	100%	100%	NA	NA
TARGET DATE		Jun 19	Jan 20	Feb 20		Jan 25	Jun 25				
END DATE		Apr 19	Jan 20	Feb 20	Apr 19	Sep 22					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0009(42)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 380 ADT.
BRIDGE INFO: A2847 (66.74, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1962)
ENV: EPD. Constraints to BR, RDWY & SUR 2/4/19. Tribal consultation sent 2/26/19. SHPO response to ARS 11/14/19. PIF to SHPO 12/4/19. T1-CE apprvd 2/18/20. NW23 permit to USACE 11/10/20. 2025 Bat Survey Results: PESU confirmed.
LP: Resolution and agreement sent to Sponsor 1/17/25.
SUR: CSUR 100%. Aerial photo flown 12/9/18. NTP to CON 2/7/19. DSUR to Rdwy/Bridge 4/02/19.
PSUR: Exist. ROW to ROW 4/23/19. ROW staking req'd 10/14/20 to ROW 11/09/20. Re-stake req'd 1/12/21 to ROW 1/20/21.
RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 4/2/19. Early Coord Meeting held 5/1/19. Hyd Anal complete to BR 7/12/19. Prelim Layouts to ROW & ENV 10/8/19. Traffic & MAT req 10/8/19. ROW & UTIL reqmts to ROW 1/14/20. RDWY Info to ENV 1/21/20. Des Criteria apprvd 1/29/20. Rev ROW reqmts to ROW 2/27/20. Rev ROW & UTIL reqmts to ROW 4/21/22.
ROW: C.O. Plans 90% (4 trs). Auth Rec'd 7/2/20. 4/4 appr made & apprvd. 4 options & 4 paid. C.O. filed 9/14/22.
UTIL: AUI 5/23/19, UFI 10/9/19. Plans to 3 utils 1/15/20, Updated plans rec'd 4/27/22; Funds Apprvd 5/8/25. 2/3 est rec'd. 1 no conflict,1 adj complete. AT&T-adj complete; Entergy-no conflict; Airport Road Water-PE & Constr pending proposals;
BR: (JYP) Layout 100%. Final Info. To Env. 10/8/20. Plans complete 3/10/21.
MAT: Soil Survey %AC to Rdwy 1/13/20. Subsurf Invest Con Report to Br 11/30/20.
RAILROAD INFO: No RR Involvement; 7/23/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

110748 Fish Bayou Str. & Apprs. (S) Hwy. 147

(Crittenden) (pickering) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	100%	75%	100%	NA	
TARGET DATE			Jan 24	Jan 24	Aug 23	Jan 25	Dec 25	SCHEDULED DATE: 2030			
END DATE		Jul 23	Feb 24	Mar 24	Jul 23	Oct 24	Jan 26	STIP FFY: 2025			

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0018(66)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 930 ADT.
BRIDGE INFO: 01950 (64.97, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1935)
ENV: EPD. ARS to SHPO 6/20/23, response 6/26/23. NA consultation letters to tribes 7/12/23. Constraints to Rdwy & ROW 8/22/23. PIF to SHPO 2/21/24, response 3/13/24. T1CE apprvd 3/19/24. NW14 permit to USACE 10/15/24. VPI from 9/23 to 10/7/24. 2024 Bat Survey Results: PESU captured.
SUR: CSUR 100%. UAV-LiDAR acquired 1/9/23. Feature extraction 90%. Aerial photo flown 3/13/23.
DSUR: U&D 100%. DSUR to Rdwy 7/6/23.
PSUR: PSUR complete under 110557. Files scaled to grid and on EDM under 110748. PSUR to ROW 7/10/23.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. W.O. to CON 6/19/23. T.O. to CON 6/19/23. Early Coord Meeting held 7/13/23. DSUR rec'd 7/6/23. 30% Plans rec'd from CON 9/29/23. 60% Plans rec'd from CON 12/15/23. RDWY Info to ENV 12/22/23. DDD apprv'd 12/27/23. Rev 60% Plans rec'd from CON 1/9/24. ROW & UTIL reqm'ts to ROW 2/5/24. PFI held 4/24/24. Rev ROW & UTIL reqm'ts to ROW 5/8/24. 90% Plans rec'd from CON 9/19/24. 90% Plans to EST 9/20/24. FFI req 9/20/24. Interim Est to PM 10/25/24.
ROW: Plans 90% (3 trs), Auth Rec'd 4/15/24. 3/3 apprs made & apprvd; 3 options & 3 paid. Court Order filed 11/1/2024.
UTIL: AUI 7/27/23; Plans to 4 utils 6/18/24, Plans to 1 add'l utility 2/12/25, Funds apprvd 6/12/24. 5/5 ests rec'd, 5/5 WO issued; 5/5 adj complete.
BR: (MCB) RCBC. Rec'd. 90% Plans 9/19/24. Ret'd. comments 90% Plans 10/2/24.
MAT: RV to RDWY 7/10/23
SS to RDWY 9-21-26
RAILROAD INFO: No RR involvement 6/27/24
LEGISLATIVE DISTRICTS: US House (1); AR House (64); AR Senate (9)

110837 Fifteenmile Bayou Str. & Apprs. (S) — Hwy. 149

(St. Francis) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	5%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Apr 26						STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0068(58)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 180 ADT.
BRIDGE INFO: M2057 (18.03, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 4, 1957)
ENV: Env constraints to Rdwy 8/6/25.
SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%.
RDWY: (TW) Floodplain SP req'd. Traffic req to SIR 4/17/26. Traffic Count req to TSMO 4/17/26. Traffic Forecast rec'd 5/12/26. ESALs rec'd 5/17/26.
UTIL: AUI 4/17/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110841 Hwy. 149 Str. & Apprs. (Crittenden Co.) (S) — Hwy. 149

(Crittenden) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%				0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Aug 26						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0018(77)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 630 ADT.
BRIDGE INFO: M3953 (70.15, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, 1977)
ENV: Tribal consultation letters sent 5/27/25. Env constraints to Rdwy 5/7/26.
SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.
RDWY: (MH) Floodplain SP req'd. ADT & Traffic Counts req 2/10/26. DSUR rec'd 8/5/26. Early Coord Meeting held 8/25/26.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

080615 Petit Jean River Str. & Apprs. (S) Hwy. 154

(Conway & Yell) (garver) (0.72 mi.) (APHN) (Minor Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	90%	CON	NA	NA
TARGET DATE		Dec 19	Jul 21	Aug 21		Oct 22	Jun 25	SCHEDULED DATE: 2030			
END DATE		Feb 20	Jul 21	Sep 21	Mar 20	Jan 24	Mar 26	STIP FFY: 2026			

CRITICAL NOTES: CoE property and AGFC easement involved.

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0075(42)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 180-520 ADT.
BRIDGE INFO: 03032 (60.10, Br. Repl., P3, Deck 5, Super. 5, Sub. 6, 1956)
ENV: CoE property w/ AGFC easement involved. RTA for 1 property to SHPO 12/27/18; conc recd 1/9/19. Tribal consultation letters sent 2/24/20. Constraints to BR & RDWY 5/14/20. ARPA permit to USACE 5/11/20. ARS addendum to SHPO 10/15/20, response 10/15/20. CRS to SHPO 1/28/21, response 2/9/21. T3CE apprvd 9/15/21. NWP req to USACE 5/4/22, issued 6/1/23. 2024 Acoustic Bat Survey Results: MYGR likely.
SUR: Aerial photo flown 2/8/19. CSUR 100%. DSUR to Rdwy 1/3/20. Add'l DSUR req'd 2/27/20 100% to Rdwy 6/19/20. Add'l DSUR req'd 7/26/21 to Rdwy 9/10/21.
PSUR: 6 certs. PSUR to ROW 3/5/20. Add'l PSUR (2 certs) req'd 12/15/21 to ROW 1/12/22. ROW staking req'd 12/20/22 85%.
RDWY: (TW) Floodplain SP rqd. Traffic & Mats req 10/11/19. T.O. to CON 11/1/19. DSUR rec'd 1/3/20. Early Coord Meeting held 2/25/20. Add'l Survey req 2/27/20. Des Criteria apprvd 5/1/20. Add'l Survey req 6/19/20. 30% Plans rec'd from CON 6/22/20. Add'l Surv req 6/22/20. 30% Plans rev'd & ret'd to CON 7/2/20. 60% Plans rec'd from CON 8/25/20. ROW & UTIL rqmts to ROW 8/27/20. 60% Plans rev'd & ret'd to CON 9/24/20. RDWY Info to ENV 11/10/20. FI held 12/9/20. Avg Running Speed req 1/4/21. Rev 30% Plans rec'd from CON 7/1/21. Add'l Surv req 7/26/21. Rev 30% Plans rev'd & ret'd to CON 7/27/21. 45% Plans rec'd from CON 7/30/21. Rev RDWY Info to ENV 8/30/21. Add'l DSUR rec'd 9/20/21. Rev 60% Plans rec'd from CON 11/17/21. UTIL reqmts to ROW 11/18/21. Rev 60% rev'd & ret'd to CON 7/29/22. 90% Plans rec'd from CON 5/15/23. FFI held 6/12/23. DDD apprvd 6/14/23. 90% Plans rev'd & ret'd to CON 6/13/23.
ROW: Fee - Plans 90% (10 trs). Initial Auth Rec'd 10/19/21. 10 Options & 10 paid.
UTIL: AUI 12/3/19, UFI 5/13/20. Plans to 6 utils 12/18/21; Funds apprvd 11/25/20. 2 no involvement, 4/4 est rec'd, 4/4 WO issued, 3/3 adj complete. Conway Co Water(PE & Constr), Windstream-no involvement; AT&T, First Elec, NE Yell Co Water-adj complete
BR: (SWP) Layout 95%. 8/24/20 Advance Apv'l. letter to USCG. 9/2/20 Site falls under USCG jurisdiction, no USCG permit rqd. Rec'd. 90% Plans 5/15/23.
MAT: Soil Survey %AC to Rdwy 10/14/19.
RAILROAD INFO: No RR involvement 1/9/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (43 & 55); AR Senate (5)

080618 Bayou Choate George Str. & Apprs. (S) Hwy. 154

(Yell) (coll) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Nov 20	Apr 21	Apr 21		May 22	Dec 22	STIP FFY: 2026			
END DATE		Jul 20	Apr 21	May 21	Nov 20	May 22	Dec 24				

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0075(47)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 510 ADT.
BRIDGE INFO: 03996 (59.64, Br. Repl., P2, Deck 6, Super. 6, Sub. 7, 1966)
ENV: EPD. Constraints to BR, RDWY, SUR 1/25/19. Tribal consultation letters sent 1/7/21. ARS to SHPO 4/1/21. T3-CE apprvd 5/20/21. NW14, no pcn. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: CSUR 100%. DSUR to Rdwy 7/28/20.
PSUR: Existing ROW to ROW 11/17/20.
RDWY: (ND) Floodplain SP req'd. Traffic & MAT req 10/11/19. DSUR rec'd 7/28/20. Early Coord Meeting held 1/13/21. Prelim Layouts to ROW & ENV 2/12/21. Hyd Anal complete to BR 3/5/21. Des Criteria apprvd 3/15/21. RDWY Info to ENV 4/30/21. ROW & UTIL rqmts to ROW 4/30/21. FI held 5/27/21. Loc & Des Doc apprvd 5/24/21. LRFD req to BR 2/25/22. RUC req 9/30/22. Plans cert by HYD 2/22/23. Plans to EST 7/3/23. FFI held 7/26/23. Soil Survey req 5/15/25.
ROW: C.O. Plans 90% (2 trs). Initial auth rec'd 10/28/21. 2 options & 2 paid. Court Order filed 6/15/22.
UTIL: AUI 10/1/20, UFI 5/25/21; Plans to 3 utils 8/13/21; 3/3 ests rec'd, 3/3 WO issued, 3/3 adj complete. Funds apprvd 8/6/21. All adjustments complete.
BR: (CMW) 1 RC Box Culvert. RCBC Plans complete 6/23/23.
MAT: %AC to Rdwy 10/14/19.
SS to RDWY 9-2-26
RAILROAD INFO: No RR involvement 1/9/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

Other Federal-Aid & State Jobs

080684 Chickalah Creek Str. & Apprs. (S) — Hwy. 154

(Yell) (craft-tull) (0.5 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	100%	100%	99%	100%	NA	
TARGET DATE		Feb 24	Jul 24	Jul 24	Apr 24	Mar 25	Nov 25	SCHEDULED DATE: 2030			
END DATE		Mar 24	Aug 24	Dec 24	May 24		Jan 26	STIP FFY: 2025			

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0075(58)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 440 ADT.
BRIDGE INFO: 05173 (33.76, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 6, 1969)
ENV: NA consultation letter to Tribes 2/9/24. Env constraints to Rdwy & ROW 5/22/24. PIF to SHPO 11/1/24, response 11/26/24. T1CE apprvd 12/5/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: CSUR 100%. UAV-LiDAR acquired 4/3/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 3/11/24.
PSUR: Existing ROW to ROW 5/13/24. Rev ROW req'd 11/4/24 to ROW 11/5/24.
RDWY: (ND) Floodplain SP req'd. Traffic & Mat req 5/8/23. T.O. to CON 4/26/24. Early Coord Meeting held 5/7/24. 30% Plans rec'd from CON 7/31/24. 30% Plans rev'd & ret'd to CON 8/2/24. DDD apprv'd 8/15/24. ROW & UTIL reqm'ts to ROW 8/21/24. 60% Plans rec'd from CON 9/10/24. RDWY Info to ENV 10/3/24. 90% Plans rec'd from CON 7/14/25.
ROW: C.O. Plans 85% (6 trs). Auth Rec'd 7/23/25. 6/6 apprs made & apprvd. 5 options. 5 paid. 1 to be condemned.
UTIL: AUI 4/26/24, UFI 9/19/24; Plans to 3 utils 12/02/24. Funds apprvd 11/5/24. 2 no involvement, 1/1 WO issued, 1/1 adj complete. Adjs complete.
BR: (JYP) Layout 99%. Rec'd. 90% Plans 7/14/25 & 7/22/25. Ret'd 90% comments 7/17/25 & 8/15/25.
MAT: SS %AC & RV to Rdwy 7/10/23. Report to BR 4/17/25
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

101211 I-55 Overpass (Hwy. 158) Str. & Apprs. (S) — Hwy. 158

(Mississippi) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Oct 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0047(100)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,400 ADT.
BRIDGE INFO: 03279 (79.27, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 5, 1960)
SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 6/6/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 10/23/25.
PSUR: 3 certs.
RDWY: (MH) No Floodplain SP req'd. ADT & Traffic counts req 11/4/25. Early Coord Meeting held 4/14/26.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 34); AR Senate (19)

Other Federal-Aid & State Jobs

101214 Hwy. 158 Str. & Apprs. (Caraway) (S) — Hwy. 158

(Craighead) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Dec 25			Aug 25			STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0016(109)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,800 ADT.
BRIDGE INFO: 02565 (50.20, Br. Repl., P1, Deck 7, Super. 7, Sub. 5, 1950)
ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 3/11/26. ARS to SHPO 10/14/26.
SUR: Aerial photo flown 3/28/24. UAV-LiDAR 5/29/24. Feature extraction and mapping 100%. CSUR 100%.
PSUR: 43 certs. NTP to Con 6/26/25. PSUR to ROW 8/1/25.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 12/18/25. ADT & Traffic Counts req 2/12/26. Early Coord Meeting held 3/4/26. Prelim Layouts to ROW & ENV 5/4/26. Soil Survey req 5/4/26.
UTIL: AUI 2/19/2026. Funds Apprvd 5/5/2026.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

020782 Canal No. 19 Str. & Apprs. (S) — Hwy. 159

(Desha) (neel-schaffer) (0.25 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	100%	95%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Aug 23	Oct 24	SCHEDULED DATE: 04-2029			
END DATE		Mar 22	Nov 22	Aug 22	Mar 22	Apr 24	Jan 25	STIP FFY: 2026			

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0021(53)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 510 ADT.
BRIDGE INFO: M4055 (63.05, Br. Repl., NP, Deck 7, Super. 6, Sub. 5, 1980)
ENV: EPD. Tribal consultation letters sent 8/17/21. Env constraints to BR & Rdwy 10/13/21. CRS to SHPO 8/10/22, response 8/15/22. T3CE apprvd 8/17/22. NW14, no pcn. 2025 Bat Survey Results: PESU confirmed.
SUR: CSUR 100%. UAV-LiDAR acquired 1/3/22. Mapping 100%. Aerial photo flown 1/24/22. U&D 100%.
DSUR: DSUR to Rdwy 3/10/22.
PSUR: PSUR to ROW 3/15/22.
RDWY: (TW) Floodplain SP req'd. Traffic & MAT req 5/17/21. TO to CON 2/10/22. DSUR rec'd 3/10/22. DDD apprvd 4/26/22. 30% plans rec'd from CON 7/18/22. Early coord meeting held 7/27/22. 30% plans rev'd & ret'd to CON 8/9/22. 60% plans rec'd from CON 10/14/22. ROW & Util reqmts to ROW 11/1/22. Rdwy Info to Env 11/9/22. 60% plans rev'd & ret'd to CON 2/7/23. Rev ROW reqmts to ROW 2/17/23. FI held 3/14/23. 90% Plans rec'd from CON 10/1/24. FFI held 10/25/24. 90% Plans rev'd & ret'd to CON 10/30/24.
ROW: CO - Plans 90% (3 trs.). Initial Auth Rec'd 5/9/23. 3/3 apprs made & apprvd. 3 options & 3 paid. Court Order filed 4/29/2024.
UTIL: AUI 9/28/21, UFI 11/22/22; Funds apprvd 1/10/23. Adjustments Complete
BR: (CMW) Layout 95%. Rec'd. 90% Plans 10/1/24 & 11/13/24. Ret'd. 90% Comments 11/5/24.
MAT: Soil Survey %AC to Rdwy 8/24/21. SI to BR 8/30/23
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (8)

061676 Colonel Maynard Rd. – I-440 (NLR) (S) Hwy. 165

(Pulaski) (m. baker) (3.14 mi.) (NHS) (Urban Principal Arterial) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	50%	75%	5%	20%	NA	TBD		
TARGET DATE		Jul 23	Jul 26	Oct 26	Aug 23	Oct 27	Aug 28	SCHEDULED DATE: 11-2029			
END DATE		Jul 23			Sep 23			STIP FFY: 2027			

TYPE WORK: Widen to 4 lanes w/ appropriate median; Roundabout at Hwys. 165/391 inters.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-9315(63)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.
GENERAL: 7,400-16,000 ADT.
ENV: Env constraints to Rdwy & ROW 5/15/23. NA consultation letter to Tribes 9/6/23. ARS to SHPO 5/10/24, response 6/5/24. Rev Env constraints to Rdwy & ROW 5/22/24. PIF sent to SHPO 7/2/25, response 7/21/25.
SUR: CSUR 100%. Aerial LiDAR acquired 10/18/22, 10/28/22. Aerial photo acquired 10/9/22. Feature extraction 100%. Mapping 100%.
DSUR: 56 certs. NTP to Con 1/19/23. U&D 100%. DSUR to Rdwy 7/11/23. Add'l DSUR req'd 4/15/24 to Rdwy 6/19/24.
PSUR: NTP to Con 3/28/23. PSUR to ROW 9/1/23.
RDWY: (ND) No Floodplain SP req'd. Traf and Mat 7/10/23. Traffic rec'd 12/27/23. T.O. to CON 1/29/24. TMs req 2/2/24. DDD apprvd 2/15/24. TMs rec'd 2/20/24. NTP to CON 2/23/24. MAT rec'd 3/12/24. Add'l Survey req 4/15/24. Early Coord Meeting held 4/18/24. 30% Plans rec'd from CON 5/24/24. Add'l Survey rec'd 6/19/24. Signal warranted at Hwy. 165/I-440 NB Ramp & Hwy. 165/Hwy. 391 inters. ROW memo to ROW 8/9/24. Supp. Agreement to CON 5/21/25. 60% Plans rec'd from CON 5/28/25. 60% Plans rev'd & ret'd to CON 6/24/25.
ROW: FEE - Plans XX% (Est 40 trs).
UTIL: AUI 8/28/23, UFI 12/16/24. Plans to 13 utils 6/4/25, 2/13 ests rec'd, 1 no conflict, 1 no involvement. Funds Apprvd 2/4/25. Airecast-no conflict; Entergy(T)-no involvement;
RAILROAD INFO: RR Involvement depending on scope, AKMD & UP. RR runs parallel from Hwy. 165 & is approx 60' north of Hwy 165. UP owns track conf. 10/24/23. If in RR ROW will req PE, SP & C&M w/ both RRs 4/11/24. UP apprvd 30% plans 10/15/24. Rcv'd 60% ret comments fm UP & to rdwy 8/26/25. Sent rev 30% plans to UP 6/19/26. Retracted 30% plans per rdwy 6/22/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (67); AR Senate (12)

070424 Hwy. 82B – Hwy. 167 (El Dorado) (S) Hwy. 167B

(Union) (garver) (3.79 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	65%	100%	75%	60%	20%	NA	NA	65%	NA
TARGET DATE		Jun 19	Jun 20	Mar 21		Jun 27	Jun 28	STIP FFY: 2026			
END DATE		Jul 19	Sep 20	Jan 21	Aug 19						

TYPE WORK: ADA & drainage improvements. Pavement type: Asphalt.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9130(13)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 9/17/15. Project renamed on 9/18/18.
GENERAL: 9,400-17,000 ADT. Broken out of project 070367 - IOM 1/5/16.
ENV: Constraints to BR, RDW, & SUR 3/14/19. ARS to SHPO 5/16/19; response 6/5/19. Tribal consultation letters sent 12/3/20. PIF to SHPO 12/15/20. t3-CE apprvd 1/19/21.
LP: ARDOT will handle all phases. City will provide funding for add'l. scope. The City will assume ownership & responsibility of existing Hwy. 82, Sec. 5B between Hwy. 82 & Hwy. 167 upon completion of the Hwy. 82B impvts. Agreement rec'd from City 10/31/18. Agreement for all work on Hwy. 82B & Hwy. 167B executed 11/14/18.
SUR: Aerial photo flown 1/20/19. Add'l DSUR (water/sewer locates) to ROW 4/14/22. Add'l DSUR (tract 66) req'd 7/25/24 to ROW 8/16/24, 9/23/24. Add'l DSUR req'd 3/5/26 (Tr. 105) to Rdwy 7/2/26.
PSUR: Add'l Existing ROW by Garver archived on EDM 6/18/21. PSUR to ROW 3/29/22. ROW staking req'd 4/25/24 to ROW 6/5/24. Add'l PSUR (street vacation) req'd 9/19/24. Add'l PSUR (1 cert.) req'd 9/26/24 to ROW 10/7/24. ROW re-stake (tr. 121) req'd 2/10/25 to ROW 3/14/25. Add'l PSUR (1 cert.) req'd 10/2/25. Tract 111 re-stake req'd 11/3/25 IP.
RDWY: (TW) No Floodplain SP req'd. T.O. to CON 2/13/19. Kick-Off Meeting held 6/27/19. Early Coord Meeting held 2/25/20. 30% Plans rec'd from CON 3/6/20. 30% Plans rev'd & ret'd to CON 4/1/20. 60% Plans rec'd from CON 6/17/20. FI sched 7/27/23. 60% Plans rev'd & ret'd to CON 8/6/20. ROW & UTIL reqmts to ROW for portions of Hwy 167B not affected by 070367 7/17/20. Rev 60% Plans rec'd from CON 9/8/20. ROW & UTIL reqmts to ROW 9/16/20. RDWY Info to ENV 11/10/20. Rev 60% Plans rev'd & ret'd to CON 11/3/20. Rev ROW & UTIL reqmts to ROW 12/8/20. Loc & Des Doc apprvd 1/29/21. PFI held 7/27/23. Interim Est to PM 6/17/26.
ROW: Plans by Garver 80% (143 Trs). Initial Auth Rec'd 3/9/23. ; OR Colan handling Appraisals, Acquisition, and Relocation. ARDOT to handle titles, closing, and property management services. 141/141 apprs made & apprvd; 82 Options;5 donations signed;90 paid; 10 condemned - poss. date 10/19/2026 & 9 to be condemned. 0/1 PPO relo moved.
UTIL: AUI 6/25/19, UFI 2/28/20; Plans to 10 utils 10/14/20; Funds apprd 9/24/20.
2/10 est rec'd. Centerpoint, El Dorado Water-est rec'd;
RAILROAD INFO: No RR involvement; UPRR track approx 200ft away parallel to tracks 2/16/24
LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

101127 Hwy. 168 Strs. & Apprs. (S) — Hwy. 168

(Greene) (garver) (0.55 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	100%	60%	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	May 23	Apr 25	**SCHEDULED DATE: 2030**			
END DATE		Jan 22	Aug 22	Oct 22	Feb 22	Nov 23	Apr 25	**STIP FFY: 2026**			

TYPE WORK: Replace 1 bridge & 1 structure with R.C. box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0028(63)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 12/16/21.
GENERAL: 620 ADT.
BRIDGE INFO: M2199 (42.47, Br. Repl., NP, SD, Deck 7, Super. 7, Sub. 4, Hist., 1941); M3206 (28.62, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, 1968)
ENV: Tribal consultation letters sent 6/18/21. Env constraints to Rdwy 12/10/21. ARS to SHPO 4/8/22, response 4/11/22. Marketing exempt req to SHPO 4/19/22, response 4/25/22. SHPO response to MOA 6/1/22, MOA to FHWA 6/15/22. Osage response to MOA 6/23/22. PIF to SHPO 8/18/22, response 8/23/22. T3CE apprvd 10/12/22.
SUR: Aerial photo 5/13/21. NTP to Con 8/20/21. CSUR 100%. DSUR to Rdwy 1/24/22.
PSUR: Existing ROW to ROW 2/23/22. ROW staking req'd 5/19/23 to ROW 6/20/23.
RDWY: No Floodplain SP req'd. Traffic & MAT req 5/17/21. DSUR rec'd 1/24/22. TO to CON 3/9/22. Early Coord Meeting held 4/13/22. 30% Plans rec'd from CON 6/17/22. 30% Plans rev'd & ret'd to CON 7/8/22. 60% Plans rec'd from CON 7/29/22. Rdwy Info to Env 8/10/22. FI held 8/18/22. ROW & UTIL reqm'ts to ROW 8/31/22. DDD apprv'd 9/1/22. Loc & Des Doc apprvd 11/1/22. 60% Plans rev'd and ret'd to CON 1/13/23.
ROW: C.O. Plans 90% (9 trs). Rec'd Initial Auth 10/24/22. 9/9 apprs made & apprvd; 9 Options & 9 Paid. Court Order filed 11/22/23.
UTIL: UI 4/8/22, UFI 12/14/22, Plans to 3 utils 10/16/23; Funds Apprvd 5/17/23. 4/4 est rec'd; 4/4 WO issued; 1 no involvement; 3/3 adj complete.
BR: (SWP) Layout 80%.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

040909 West Fork White River Str. & Apprs. (West Fork) (S) Hwy. 170

(Washington) (burns-mcd) (0.24 mi.) (APHN) (Major Collector) /NHPP/TAP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	50%	15%	75%	TBD	NA	
TARGET DATE		Sep 23	Aug 24	Nov 24		Mar 26	Aug 26	**SCHEDULED DATE: 2030**			
END DATE		Jul 23	Jul 24	Jan 25	Oct 23			**STIP FFY: 2026**			

CRITICAL NOTES: Small Utility Conflict

TYPE WORK: Replace 1 structure; shared-use path
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0072(82)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 4,200 ADT.
BRIDGE INFO: 03987 (49.46, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 5, 1966)
ENV: NA consultation letters to Tribes. 3/17/23. 2023 Bat Survey Results: NO UPDATES. ARS to SHPO 9/8/23, response 9/28/23. Env constraints to Rdwy 10/12/23. 2023 Bat Survey Results: No T&E species. ARS Addendum to SHPO 7/26/24, response 8/13/24. PIF to SHPO 8/15/24, response 9/16/24. PI meeting 12/5/24, 4:30-6:30 pm @ West Fork Community Center, 222 Webber Street, West Fork. T3CE apprvd 1/27/25.
LP: Department will include a shared-use path on the Br. City will take ownership of Hwy. 170 between I-49 & Hwy. 71. Resolution executed 8/9/22. Agreement to City 7/13/23. MO 2023-019 passed 2/22/23. Agreement executed 8/24/23. Executed Agreement ret'd to City 10/2/23.
SUR: CSUR 100%. Aerial photo flown 2/16/23. UAV-LiDAR acquired 2/15/23. Feature extraction 100%. Mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/12/23.
PSUR: 26 certs. PSUR to ROW 10/31/23. Add'l PSUR (2 certs) req'd 4/12/24 to ROW 6/5/24. Add'l PSUR req'd 5/6/25 to ROW 5/28/25. ROW staking req'd 8/28/25.
RDWY: (HL) Floodplain SP req'd. Traffic, TMs & Mat req 5/9/23. DSUR rec'd 7/12/23. Early Coord Meeting held 8/22/23. T.O. to CON 12/29/23. Add'l DSUR req 4/12/24. 30% Plans rec'd from CON 5/3/24. 30% Plans rev'd & ret'd to CON 5/9/24. DDD apprv'd 5/24/24. 45% Plans rec'd from CON 7/18/24. Add'l Survey req 7/29/24. ROW reqm'ts to ROW 7/29/24. Add'l DSUR rec'd 7/30/24. 60% Plans rec'd from CON 8/15/24. UTIL reqm'ts to ROW 8/16/24. PFI req 8/16/24. RDWY Info to ENV 10/3/24. 60% Plans rev'd & ret'd to CON 12/11/24. Rev ROW & UTIL reqm'ts to ROW 3/21/25.
ROW: Plans 90% (18 trs). Auth Rec'd 2/19/25. 13/18 apprs made & apprvd. 5 Options. 5 Paid; 0/1 Bus
UTIL: UFI/AUI 5/14/24; Plans to 5 utils 10/24/24; Rev plans to 5 utils 3/25/25; Funds Apprvd 9/5/24. 5/5 est rec'd; 2/5 WO issued, 1/5 adj complete. Black Hills Energy-WO issued; Lumen, Southwestern Elec Power, Windstream-nonreimbursable; City of West Fork-PE adj complete, Constr est rec'd;
BR: (MCB) Layout 95%. Prelim. Info to Env. 1/30/25.
RAILROAD INFO: No RR involvement 1/8/24
LEGISLATIVE DISTRICTS: US House (3); AR House (23); AR Senate (29)

040968 Lee Creek Str. & Apprs. (S) Hwy. 170

(Washington) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Feb 26			Oct 25			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0072(86)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 220 ADT.
BRIDGE INFO: 03267 (69.56, Br. Repl., NP, SD, Deck 5, Super. 5, Sub. 4, 1961)
SUR: Aerial photo flown 3/11/25. CSUR 100%. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 2/19/26.
PSUR: 2 certs. PSUR to ROW 10/28/25.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 2/19/26.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

061747 Hwy. 176 – I-57 (Sherwood) (S) Hwy. 176Y

(Pulaski) (halff) (0.4 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	75%	20%	15%	NA	100%		
TARGET DATE	Jan 22	Dec 21	Apr 25	Mar 25	Jan 22	Feb 27	Feb 28	**SCHEDULED DATE: 04-2029**			
END DATE	Jul 22	Jan 22	Jun 25	Apr 25	Jan 22			**STIP FFY: 2026**			

TYPE WORK: Intersection Impvts at 3 intersections. Signalize Warden Rd. Add 2 southbound through lanes between Hwy. 176 and Warden Rd.

WORK ZONE POLICY: Significant.

FAP NUMBER: STPC-STPSC-9391(24)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 11/21/25.

GENERAL: 14,000 ADT.

ENV: NA consultation letters to tribes 5/12/22. ARS to SHPO 7/10/23, response 8/3/23. PIF to SHPO 11/1/24, response 11/26/24. PI meeting 1/23/25, 4:00-7:00 pm @ Bill Harmon Recreation Center (Aspen Room), 51 Shelby Rd., Sherwood. Env constraints to Rdwy 12/18/24. T3CE apprvd 4/9/25.

LP: City to provide $2M for Const. Upon completion of project, City will take ownership of Hwy. 176Y between Hwy. 176 & Hwy. 67. Resolution executed 2/27/23. Agreement sent to City 8/31/23. Agreement rec'd from City 9/11/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/2/23. M.O. 2023-028 passed 4/5/23.

SUR: Aerial photo 9/29/20. Restricted airspace. CSUR 100%. UAV LiDAR acquired 7/23/21. LiDAR feature extraction 100%. Photogrammetry 100%. DSUR to Rdwy 1/14/22. Add'l DSUR req'd 2/22/22 to Rdwy 3/29/22. Add'l DSUR req'd 2/21/24 to Rdwy 6/18/24. Add'l DSUR (AT&T pot-holing) to Utilities 2/26/25. Add'l DSUR (CAW waterlines) to ROW 9/30/25.

PSUR: 32 certs. Add'l PSUR (16 certs) req'd 8/29/23 to ROW 11/21/23. Add'l PSUR req'd 2/21/24, 4/27/26 to ROW 4/29/26 (street closure). Add'l PSUR (2 certs.) req'd 5/4/26 to ROW 5/19/26. ROW staking req'd 7/10/26 to ROW 7/20/26.

RDWY: (HL) Floodplain SP req'd. Traf and Mat req 5/17/21. DSUR rec'd 1/14/22. T.O. to CON 2/10/22. Add'l DSUR req 2/22/22. TM req 8/10/22. Scope rec'd 7/22/22. 30% Plans rec'd from CON 4/7/23. 30% Plans rev'd & ret'd to CON 4/25/23. Rev 30% Plans rec'd from CON 7/10/23. Rev 30% Plans rev'd & ret'd to CON 7/11/23, 12/6/23, & 2/13/24. Add'l Survey req 2/21/24. 60% Plans rec'd from CON 10/25/24. Interim Est to PM 10/30/24. 60% Plans rev'd & ret'd to CON 11/14/24. RDWY Info to ENV 12/18/24. 60% Plans rec'd from CON 1/20/25. 60% Plans rev'd & ret'd to CON 2/13/25. Rev 60% Plans rec'd from CON 6/16/25. ROW & UTIL reqm'ts to ROW 6/16/25. PFI & TMP held 6/30/25.

ROW: Plans 90% (29 trs). Auth Rec'd 5/6/25.

UTIL: AUI/UFI 1/19/23. Plans to 10 utils 6/16/25, add'l plans to 5 util 8/1/25. Funds Apprvd 7/3/23. 11/15 est rec'd, 2 no conflict, 3 no involvement, 1 WO issued. NLR Wastewater, Unite Private Networks-no conflict; AT&T, Summit, MCI, Uniti Fiber, Windstream-est rec'd; Entergy-WO issued

MAT: Soil Survey %AC to Rdwy 8/24/21. SS to RDWY 2/10/25.

PLAN: Scoping study completed, scoping memo issued 7/22/22.

RAILROAD INFO: No RR involvement 1/8/24.

LEGISLATIVE DISTRICTS: US House (2); AR House (68); AR Senate (13)

040780 Cedar Creek Strs. & Apprs. (Altus) (S) Hwy. 186

(Franklin) (neel-schaffer) (0.44 mi.) (Non-APHN) (Minor Collector) /BR-OFF/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	75%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Jul 23	Mar 24	STIP FFY: 2026			
END DATE		Apr 20	Sep 20	Sep 20	May 20	Aug 23					

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

TYPE WORK: Replace 2 structures with R.C. Box Culverts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0024(37)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 500 ADT.
BRIDGE INFO: M2254 (54.00, Br. Repl., P1, Deck 6, Super. 6, Sub. 6, 1950); M2255 (52.49, Br. Repl., P0, Deck 6, Super. 6, Sub. 7, 1950)
ENV: EPD. Constraints to BR, RDWY & SUR 2/28/19. ARS to SHPO 1/30/20, response 1/30/20. CRS to SHPO 8/24/20, response 8/31/20. T3-CE apprvd 9/2/20. NW14, no pcn. 2024 Acoustic Bat Survey Results: NLEB, MYGR likely.
SUR: Aerial photo flown 3/21/19. CSUR 100%.
DSUR: DSUR to Rdwy 3/27/20.
PSUR: 6 certs. PSUR to ROW 5/4/20. 4 add'l certs req 7/7/20 to ROW 8/24/20. ROW staking rqd 8/10/21 to ROW 9/3/21.
RDWY: (TW) No Floodplain SP req'd. Traffic & MAT req 6/28/19. Des Criteria apprv'd 10/18/19. DSUR rec'd 4/1/20. T.O. to CON 4/30/20. Early Coord Meeting held 5/27/20. 30% Plans rec'd from CON 6/2/20. 30% Plans rev'd & ret'd to CON 6/17/20. 60% Plans rec'd from CON 7/23/20. 60% Plans rev'd & ret'd to CON 8/7/20. RDWY Info to ENV 8/20/20. Rev 60% Plans rec'd from CON 9/10/20. ROW & UTIL reqmts to ROW 9/16/20. Rev 60% Plans rev'd & ret'd to CON 9/30/20. FI held 9/30/20. 90% Plans rec'd from CON 11/4/20. FFI held 12/7/20. Plans to EST 11/9/20. 90% Plans rev'd & ret'd to CON 12/2/20. Rev 90% Plans rec'd from CON 2/10/21. Final Plans rec'd from CON 8/2/21. Rev finals rec'd from CON 6/30/23. Rev finals rev'd & ret'd to CON 7/21/23.
ROW: Plans 90% (7 trs). Auth Rec'd 6/9/21. 7/7 apprs made & apprvd;2 options; 2 paid & 5 Condemned - Poss. date 8/24/23.
UTIL: AUI 1/30/20, UFI 08/11/20; Plans to 7 utils 11/2/20; Funds Apprd 10/26/20. 7/7 est rec'd, 2 no adj, 2 no involvement, 2/3 WO issued, 1 adj complete. Oxley Energy, Suddenlink-no involvement; Black Hills, Ouachita Elec-no adj; Brightsepeed, City of Altus-WO issued; AT&T-adj complete
BR: (CMW) Rec'd. 90% plans 11/4/20 & 2/10/21. Ret'd comments 90% plans 1/7/21 & 2/12/21. Rec'd. final plans 8/2/21.
MAT: Soil Survey to Rdwy 7/8/19.
RAILROAD INFO: No RR involvement 1/5/24.
SIR: STIP Traffic data sent to ENV on 1/7/2019
LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

020813 Hwy. 190 Str. & Apprs. (Jefferson Co.) (S) — Hwy. 190

(Jefferson) (art) (Non-APHN) (Urban Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	10%			5%	0%			
TARGET DATE								STIP FFY: 2028			
END DATE		Nov 25									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9345(49)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 240 ADT.
BRIDGE INFO: M1747 (66.69, Br. Repl., NP, SD, Deck 8, Super. 7, Sub. 4, 1955)
ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 7/30/25.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 5/21/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 11/7/25.
RDWY: (TW) Floodplain SP req'd. Traffic req to SIR 1/5/26. Traffic Count req to TSMO 1/5/26. Traffic Counts rec'd 1/7/26. ESALs rec'd 1/23/26. Early Coord Meeting held 3/26/26. Soil Survey req 3/27/26. Prelim ROW memo sent 4/14/26. Prelim ENV memo sent 4/14/26. Prelim Bridge req 4/14/26. Hyd Anal complete to Bridge 5/28/26.
UTIL: AUI 3/19/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

061608 Hwy. 192 Strs. & Apprs. (Garland Co.) (S) Hwy. 192

(Garland) (coll) (0.43 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	75%	60%	100%	85%	100%	NA	
TARGET DATE		Apr 19	Jun 21	Apr 22		May 25	Nov 24	SCHEDULED DATE: 05-2029			
END DATE		Apr 19	Dec 21	Jun 22	Apr 19		Nov 24	STIP FFY: 2026			

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 2 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0026(43)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 4/4/22.
GENERAL: 2,300 ADT.
BRIDGE INFO: 13214 (55.87, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1945); 20072 (65.86, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1945)
ENV: Ouachita National Forest involvement. Tribal Consultation letters sent 5/7/19. ARS to SHPO 5/3/19; 2 str. 0 eligible. SHPO response rcvd. 5/9/19. ARPA permit to Heritage Program 5/23/19. Env Constraints to RDWY 8/22/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 4/14/20, response 4/15/20, addendum to SHPO 6/15/22, response 6/24/22. T3CE apprvd 6/30/22. NW14, no pcn. 2022 Bat Survey Results: Tricolored Bat (PESU) captured.
SUR: CSUR 100%. Aerial photo flown 3/20/15. NTP to CON 12/21/18. DSUR 100% to Rdwy 4/10/19.
PSUR: Exist. ROW to ROW 4/26/19. Add'l PSUR (land ties) to ROW 4/11/23.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 4/10/19. Early Coord Meeting held 4/24/19. Prelim Layouts to ROW & ENV 7/23/19. Traf & Mat req 7/23/19. Hyd Anal complete to BR 8/8/19. Des Criteria apprv'd 11/22/19. ROW & UTIL reqmts to ROW 1/30/20. RDWY Info to ENV 3/5/20. Rev Design Criteria apprv'd 1/29/20 & 12/1/20. Br ends rec'd 12/9/20. Rev ROW & UTIL reqmts to ROW 12/21/21. Rev RDWY Info to ENV 12/21/21. FI held 1/11/22.
ROW: C.O. - Plans 85% (4 trs). Initial Auth Rec'd 8/9/22.; 2/4 appraisals made & apprvd; 2 Options & 2 paid.; 2/2 FLT to USFHA 6/22/2023
UTIL: UFI 1/8/19; Plans to 2 utils 12/29/21; 1/1 WO issued, 1 no involvement, 1/1 adj complete. Funds Apprvd 3/3/20. AT&T-no involvement; North Garland Co Water-adj complete
BR: (JYP) Layout 95%. Final Info to Env. 5/3/24.
MAT: Soil Survey to Rdwy 11/25/19. Subsurf Invest 100%.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

020776 Deep Bayou Str. & Apprs. (S) Hwy. 199

(Lincoln) (m.baker) (0.59 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	90%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Feb 22	Aug 22	Aug 22	Mar 22	Apr 23	Mar 25	STIP FFY: 2026			
END DATE		Feb 22	Aug 22	Aug 22	Feb 22	Dec 23	Mar 25				

TYPE WORK: Replace 1 structure with R.C box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0040(40)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 80 ADT.
BRIDGE INFO: M2304 (74.98, Br. Repl., NP, Deck 7, Super. 7, Sub. 6, 1966)
ENV: EPD. Tribal consultation letters sent 9/1/21. Env constraints to BR & Rdwy 10/27/21. ARS to SHPO 11/18/21, response 11/19/21. PIF to SHPO 8/10/22, response 8/15/22. T1CE apprvd 8/17/22. 2024 Bat Survey Results: No T&E species.
SUR: CSUR 100%. DSUR to Rdwy 2/1/22. Aerial photo flown 1/24/22.
DSUR: NTP to Con 10/15/21.
PSUR: Existing ROW to ROW 2/7/22. Centerline only, no ROW of record.
RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 2/1/22. T.O. to CON 2/24/22. Early Coord Meeting held 3/3/22. DDD apprv'd 4/19/22. 30% Plans rec'd from CON 5/3/22. 30% Plans rev'd & ret'd to CON 6/2/22. 60% Plans rec'd from CON 7/27/22. Plans cert by CON 7/27/22. FI held 7/29/22. RDWY Info to ENV 7/27/22. ROW & UTIL reqm'ts to ROW 8/12/22. 60% Plans rev'd & ret'd to CON 8/12/22. Plans cert by CON 7/27/22. 90% Plans rec'd from CON 4/12/23. 90% Plans to EST 4/13/23. FFI held 5/12/23. Final Plans rev'd & ret'd to CON 9/14/23. Rev 100% Plans rec'd from CON 2/20/24. Plans to EST 2/20/24. Soil Survey req 3/26/25.
ROW: ROW Plans by MBI 90% (4 trs). Auth Rec'd 9/7/22. 3 Options 3 paid & 1 Condemned. Court Order filed 12/13/23.
UTIL: AUI 8/12/21, UFI 8/22/22; Plans to 1 util 10/31/22; Funds Apprvd 9/7/22. 1/1 WO issued, 1/1 adj complete. All adjustments complete.
BR: (SWP) Rec'd. Final Plans 2/16/24.
MAT: %AC to Rdwy 8/24/21. SS results pending
SS to RDWY 5-21-26
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (65); AR Senate (8)

Other Federal-Aid & State Jobs

101174 Hwy. 226 Cable Median Barrier Impvts. (S) — Hwy. 226

(Craighead) (pickering) (11.6 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	NA	100%	100%	NA		NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				STIP FFY: 2025			
END DATE			Jul 24	Apr 24							

TYPE WORK: 11.60 miles of cable median barrier construction.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-0016(101)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.
GENERAL: 6,700-7,200 ADT.
ENV: CR clearance to file 4/11/24. T1CE apprvd 4/12/24.
RDWY: (TW) T.O. to CON 2/23/24. 60% Plans rec'd from CON 4/26/24. RDWY Info to ENV 5/24/24. 90% Plans rec'd from CON 6/28/24. FFI held 7/19/24. 90% Plans rev'd & ret'd to CON 7/22/24. Final Plans rec'd from CON 7/22/24. ROW & UTIL reqm'ts to ROW 7/24/24. Final Plans rev'd & ret'd to CON 8/12/24. Rev Final Plans rev'd & ret'd to CON 9/24/24. Rev Final Plans rec'd from CON 9/30/24. Interim Est to PM 5/18/26.
RAILROAD INFO: No RR Involvement 12/12/23
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

050518 Twomile Creek Str. & Apprs. (S) — Hwy. 233

(Independence) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%	25%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Oct 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0032(48)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 810 ADT.
BRIDGE INFO: M2483 (70.82, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1956)
ENV: Tribal consultation letters sent 6/2/25.
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 6/11/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%.
RDWY: (MH) Floodplain SP req'd. ADT & Traffic counts req 11/4/25. Early Coord Meeting held 4/16/26. Materials req 7/14/26. Prelim Layouts to ROW & ENV 7/14/26.
UTIL: AUI 9/25/25. Funds Apprvd 5/29/2026.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (22)

Other Federal-Aid & State Jobs

050474 Sulphur Springs Creek Str. & Apprs. (Sulphur Rock) (S) Hwy. 233

(Independence) (m.baker) (0.07 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Oct 21	Oct 21	Sep 21	Jun 22	Feb 25	STIP FFY: 2026			
END DATE		May 21	Dec 21	Jan 22	Aug 21	Sep 23	Feb 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0032(39)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 720 ADT.
BRIDGE INFO: M2485 (52.62, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1940)
ENV: EPD. NA consultation letters to tribes 6/11/21. Env constraints to RDWY 7/23/21. ARS to SHPO 8/2/21, response 8/3/21. PIF to SHPO 9/21/21, response 9/23/21. T3CE apprvd 1/26/22. Ph I VPI held 7/25-8/8/22 @ www.ardot.gov/publicmeetings. NW14 permit req to USACE 12/5/22. 2023 Bat Survey Results: No T&E species
SUR: 05x148-M2485. CSUR 100%. Aerial photo 2/14/20. DSUR to Rdwy 5/19/21.
PSUR: 6 Certs. PSUR to ROW 8/30/21.
RDWY: (ND) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Hyd Anal complete to BR 7/2/21. Des Criteria apprv'd 8/18/21. NTP to CON 8/10/21. T.O. to CON 9/1/21. Early Coord Meeting held 9/8/21. 30% Plans rec'd from CON 9/3/21. 30% Plans rev'd & ret'd to CON 10/1/21. Rev 30% Plans rec'd from CON 10/8/21. Rev 30% Plans rev'd & ret'd to CON 10/19/21. 60% Plans rec'd from CON 11/2/21. FI held 11/9/21. ROW & UTIL reqm'ts to ROW 12/7/21. RDWY Info to ENV 12/7/21. 60% Plans rev'd & ret'd to CON 1/25/22. Loc & Des Doc appv'd 2/8/22. 90% Plans rec'd from CON 4/28/22. Plans to EST 4/29/22. FFI held 5/2/22. 90% Plans rev'd & ret'd to CON 8/30/23. Final Plans rec'd from CON 2/23/24. Soil Survey req 4/21/25.
ROW: Fee - Plans 90% (4 trs). Initial Auth Rec'd 5/10/22. 4/4 apprs. made & apprvd. 4 options & 4 paid.
UTIL: AUI/UFI 8/11/21, Plans to 3 utils 4/19/22; 3/3 ests rec'd, 2 no adj, 1/1 WO issued, 1/1 adj complete. Funds Apprvd 12/9/21. AT&T-adj complete; CenterPoint Energy, Rock Moore Water-no adj
BR: (MCB) Rec'd. 90% plans 4/28/22. Rec'd. Final plans 2/23/24.
MAT: %AC to Rdwy 8/9/21. Soil Survey to RDWY 7/8/26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (40); AR Senate (22)

090642 Hwy. 235 Str. & Apprs. (S) Hwy. 235

(Marion) (art) (0.2 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	70%	100%	75%	100%	45%	RCB	100%	NA	
TARGET DATE		May 21	Dec 21	Dec 21	Sep 21	Apr 25	Nov 25	STIP FFY: 2025			
END DATE		May 21	May 22	May 22	Jun 21	May 25					

CRITICAL NOTES: Small Utility Conflict.

TYPE WORK: Replace 1 structure with R.C Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0045(39)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 750 ADT.
BRIDGE INFO: M2499 (41.45, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 6, 1960)
ENV: EPD. Env Constraints apprvd 9/13/21. NA consultation to Tribes 11/23/21. ARS to SHPO 12/15/21, response 12/16/21. PIF to SHPO 12/20/21, response 1/6/22. T3CE apprvd 5/26/22. NW14, no pcn. 2023 Bat Survey Results: NO T&E updates
SUR: 09x026-M2499. CSUR 100%. Aerial photo 2/29/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 10/25/21 to Rdwy 11/23/21.
PSUR: Existing ROW to ROW 6/24/21. Add'l Existing ROW to ROW 6/13/22. PSUR (7 certs.) rqd 10/19/23 to ROW 2/8/24.
RDWY: (TW) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/25/21. Hyd Anal complete to BR 9/3/21. Prelim Layouts to ROW & ENV 9/15/21. Add'l Survey req 10/25/21. Des Criteria apprvd 11/15/21. ROW & Util req to ROW 5/20/22. RDWY info to ENV 5/20/22. Loc & Des Doc apprvd 6/1/22. PFI held 8/9/23.
ROW: C.O. - Plans 90% (8 trs). Auth Rec'd 8/1/22. 8/8 apprs made & apprvd. 8 Options. 8 paid. 1/1 NPO relos moved.
UTIL: UFI 8/25/21. Plans to 3 utils 6/4/22. Funds Apprd 09/21/21. 3/3 est rec'd, 2 no adj. Entergy(D), North AR Tele-no adj; Pyatt Waterworks-est rec'd
BR: (JYP) Sent final Info. to Env. 9/1/22.
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

Other Federal-Aid & State Jobs

101216 Pemiscot Bayou Str. & Apprs. (S) — Hwy. 239

(Mississippi) (gen) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Feb 26			Jan 26			STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0047(103)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 360 ADT.
BRIDGE INFO: 05008 (60.28, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1966)
ENV: Tribal consultation sent 7/24/25.
SUR: Aerial photo flown 3/28/24. UAV-LiDAR acquired 5/10/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 2/17/26.
PSUR: 17 certs. PSUR to ROW 1/15/26.
RDWY: (JLB) No Floodplain SP req'd. DSUR rec'd 2/17/26. ADT & Traffic Counts req 2/17/26. Early Coord Meeting held 3/3/26. DDD apprv'd 4/23/26.
UTIL: AUI 6/11/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

040906 Hwy. 248 Str. & Apprs. (Scott Co.) (S) — Hwy. 248

(Scott) (cei) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	100%	100%	0%	100%	NA	
TARGET DATE			Feb 24	May 24		Mar 25	Dec 25				
END DATE		Apr 23	Feb 24	Aug 24	Aug 23	May 25	Jul 26	STIP FFY: 2025			

TYPE WORK: Replace 1 structure w/ R.C. Box culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0063(32)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 720 ADT.
BRIDGE INFO: X0391 (80.00, Br. Repl., NP, SD, Culv. 3, 1979)
ENV: NA consultation letters to tribes 5/2/23. PIF sent to SHPO 7/22/24, rseponse 8/20/24. T3CE apprvd 8/20/24. 2024 Acoustic Bat Survey Results: MYGR, PESU likely.
SUR: CSUR 100%. UAV-LiDAR acquired 2/9/23. Feature extraction 100%. Plan Mapping 100%.
PSUR: Existing ROW to ROW 8/18/23. ROW staking req'd 3/31/25 to ROW 4/11/25.
RDWY: (ND) No Floodplain SP req'd. Traffic, Mat & Prelim Env req 4/12/23. Early Coord Meeting held 4/27/23. DSUR rec'd 4/12/23. 30% Plans rec'd from CON 6/22/23. DDD apprv'd 7/3/23. 30% Plans rev'd & ret'd to CON 7/6/23. 60% plans rec'd from CON 7/27/23. PFI req 7/31/23. 60% Plans rev'd & ret'd to CON 8/14/23. Rev 60% Plans rec'd from CON 10/31/23. ROW & UTIL req'mts to ROW 2/5/24. RDWY Info to ENV 2/15/24. PFI held 4/16/24. Soil Survey req 4/21/25. 90% Plans rec'd from CON 4/22/24.
ROW: Plans 80% (4 trs) . Auth Rec'd 9/18/24. 4 options & 4 paid. Court Order filed 5/12/2025.
UTIL: AUI/UFI 3/23/23. Plans to 4 utils 4/15/24. 3/6 ests rec'd, 2/2 WO issued, 2 no involvement, 2/2 adj complete. Funds Apprvd 7/3/23. AR-OK Gas, Southwest Elec Power-no involvement; AR Valley Electric, Suddenlink-no adj; Brightspeed, CO Waldron-adj complete
BR: (JYP) Box Culvert plans to be done by ARDOT-Br.
MAT: SS to RDWY 6-16-26
RAILROAD INFO: No RR involvement 2/7/23
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

110703 Locust Slough Str. & Apprs. (S) — Hwy. 260

(Woodruff) (pickering) (0.17 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	100%	100%	100%	NA	NA
TARGET DATE		Feb 20	Aug 20	Aug 20		Nov 21	Jul 24	SCHEDULED DATE: 2030			
END DATE		Mar 20	Aug 20	Sep 20	Jun 20	Nov 21	Jan 25	STIP FFY: 2026			

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0074(38)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 60 ADT.
BRIDGE INFO: M3935 (49.61, Br. Repl., P1, Deck 6, Super. 6, Sub. 5, 1976)
ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. rev. Constraints to BR & RDWY 7/2/20. PIF to SHPO 7/30/20, response 8/7/20. T3CE apprvd 9/23/20. NW23 req to USACE 10/26/20, issued 8/30/21. 2024 Bat Survey Results: MYGR, PESU captured.
SUR: Aerial photo flown 1/10/19. NTP to CON 11/20/19. CSUR 100%. DSUR to Rdwy 03/13/20.
PSUR: Existing ROW to ROW 6/18/20.
RDWY: (TW) Floodplain SP req'd. Traf & Mat req 3/2/20. DSUR rec'd 3/13/20. T.O. to CON 4/2/20. Early Coord Meeting held 4/21/20. 30% Plans rec'd from CON 5/15/20. 30% Plans rev'd & ret'd to CON 6/3/20. Rev 30% Plans rec'd from CON 6/15/20. Rev 30% Plans rev'd & ret'd to CON 7/2/20. Des Criteria apprv'd 7/23/20. 60% Plans rev'd & ret'd to CON 8/13/20. ROW & UTIL req'mts to ROW 8/14/20. FI held 8/25/20. Loc & Des Doc apprv'd 9/24/20. 90% Plans rec'd from CON 10/7/20. FFI held 10/13/20. RDWY Info to ENV 8/3/20. 90% Plans rev'd & ret'd to CON 1/8/21. Rev 90% Plans rec'd from CON 1/18/21. Rev 90% Plans rev'd & ret'd to CON 2/22/21. Final Plans rec'd from CON 2/26/21. Hyd cert by CON 10/6/20. Rev Final Plans rec'd from CON 3/28/23 & 4/18/23. Rev Final Plans rev'd & ret'd to CON 7/21/23.
ROW: C.O. FILED 12/6/21. Plans 90% (4 trs). Initial Auth Rec'd 8/17/21. 4 options & 4 paid. Court Order filed 12/6/21.
UTIL: AUI 12/31/19, UFI 10/13/20. Funds Apprvd 10/16/20. Adjustments Complete
BR: (TMG) Rec'd. 90% plans 10/7/20 & 1/18/21. Ret'd "no comments" on 90% plans 1/5/21. Rec'd. final plans 3/1/21.
MAT: Soil Survey %AC to Rdwy 3/2/2020.
RAILROAD INFO: No RR involvement 6/28/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

090748 Goad Springs Rd. – Bellview St. (Hwy. 264) (Lowell) (S) — Hwy. 264

(Benton) /Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Feasibility Study
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9259(12)
BACKGROUND INFO: Project programmed on 12/19/24.
ENV: Tribal consultation sent 7/24/25. Env constraints to LP 6/12/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (16); AR Senate (33)

110842 Hwy. 269 Str. & Apprs. (Woodruff Co.) (S) — Hwy. 269

(Woodruff) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	IP			0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Nov 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0074(45)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 220 ADT.
BRIDGE INFO: M3924 (46.72, Br. Repl., P0, SD, Deck 7, Super. 4, Sub. 4, 1976)
ENV: Tribal consultation sent 10/9/26.
SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction & mapping 100% CSUR 100%. DSUR to Rdwy 11/19/25.
DSUR: U&D 100%.
PSUR: 6 certs
RDWY: (TW) Floodplain SP req'd. Traffic Counts req 8/13/26. Traffic Counts rec'd 8/21/26.
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

040790 Hwy. 270 Strs. & Apprs. (Scott Co.) (S) — Hwy. 270

(Scott) (jacobs) (NHS) (Principal Arterial) (4LG) /NHPP/FLAP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Dec 19	Dec 20	Mar 21		May 25	Jul 25	SCHEDULED DATE: 06-2029			
END DATE		Oct 19	Mar 21	Apr 21	Feb 20	May 25	Jun 26	STIP FFY: 2025			

CRITICAL NOTES: Federal Land Transfer.

TYPE WORK: Replace 3 structures with R.C. Box Culverts.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0063(28)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 6/19/24.
GENERAL: 1,200 ADT.
BRIDGE INFO: 03387 (71.26, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928); 03388 (45.83, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, SC, 1928); 03393 (63.91, Br. Repl., P4, Deck 7, Super. 5, Sub. 5, 1928)
ENV: Ouachita National Forest involvement. Tribal consultation sent 5/21/19. ARS to SHPO 5/28/19; response 6/5/19. Cooperating Agency Letter to USFS 11/1/19. PIF to SHPO 2/11/21, response 2/22/21. T3-CE apprvd 4/15/21. NW14 req to USACE 9/23/22, apprvd 9/4/24. 2022 Bat Survey Results: No T&E bats captured.
LP: ARDOT received $1M FLAP funds in 2019 and $1M FLAP funds in 2022.
SUR: CSUR 100%. Aerial photo flown 4/20/15. NTP to CON 6/19/19. DSUR to Rdwy 10/01/19. Add'l DSUR req'd 5/16/24 for two add'l strs. CSUR for add'l strs. IP.
PSUR: 10 certs. PSUR to ROW 02/26/20.
RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 10/1/19. Early Coord Meeting held 10/16/19 & 3/2/20. Prelim Layouts to ROW & ENV 11/19/19. Traffic, FWD & Soil Survey req 11/19/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 4/14/20. 30% Plans rev'd & ret'd to CON 9/8/20. Des Criteria apprvd 10/15/20. 60% Plans rec'd from CON 12/8/20. 60% Plans rev'd & ret'd to CON 3/24/21. RDWY Info to ENV 3/24/21. ROW & UTIL reqm'ts to ROW 3/24/21. FI held 4/1/21. Loc & Des Doc apprvd 4/27/21. Rev ROW & UTIL rqmts to ROW 7/7/22. 90% Plans rec'd 2/21/23. Plans to EST 2/27/23. FFI held 3/15/23. 90% Plans rev'd & ret'd to CON 9/14/23. Final Plans rec'd from CON 7/26/24. Rev Final Plans rec'd from CON 8/14/24.
ROW: Plans 90% (5 trs). Auth Rec'd 8/19/21. 5/5 apprs made & apprvd; 3 Options; 3 Paid. 3 USA tracts filed.
UTIL: AUI 10/14/19, UFI 12/31/19; Plans to 3 utils 4/29/21; Fund Apprvd 3/31/20. 3/3 est rec'd, 1 no adj, 2/2 WO issued, 2/2 adj complete. James Fork Water-no adj; AR Valley Elec, CenturyLink-adj complete
BR: (JYP) 3 RCBC. Rec'd. 90% Plans 2/21/23. Ret'd. comments 90% Plans 3/2/23. Rec'd. 100% Plans 8/6/24 & 8/14/24. Ret'd. Comm. 100% Plans 8/8/24 & No Comments 8/15/24.
MAT: Soil Survey to Rdwy 3/3/2020.
RAILROAD INFO: No RR involvement 8/7/24.
SIR: FWD to RDWY 12/31/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

040907 Hwy. 270 Strs. & Apprs. (Scott Co.) (S) — Hwy. 270

(Scott) (mcclelland) (NHS) (Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	15%	NA	5%	TBD	NA	
TARGET DATE			Apr 25	Jul 25		Mar 26	Nov 26	STIP FFY: 2026			
END DATE		Aug 23	May 24	Jul 26	Feb 24						

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert & 1 non-bridge length structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0063(33)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23. Project renamed on 7/30/24.
GENERAL: 1,200 ADT.
BRIDGE INFO: 03392 (67.36, Br. Repl., NP, Deck 6, Super. 5, Sub. 5, 1928)
ENV: Tribal consultation letters 8/17/23. Coop Agency request to USFS 10/19/23. Add'l tribal consultation letters 5/29/24. PIF to SHPO 6/24/24, response 7/16/24. ARS to SHPO 2/4/25, response 3/4/25. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. PIF addendum to SHPO 7/24/25, response 8/1/25. PCE apprvd 7/9/26.
SUR: UAV-LiDAR acquired 2/9/23. Aerial photo flown 2/28/23. CSUR 100%. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/4/23. DSUR for non-bridge length str. at LM 2.129 to Rdwy 9/6/24.
PSUR: 13 certs. PSUR to ROW 2/9/24. Add'l PSUR for non-bridge length structure to ROW 8/28/24.
RDWY: (TW) No Floodplain SP req'd. Traf req 5/16/23. Soil Survey rec'd 5/22/23. T.O. to CON 7/13/23. DSUR rec'd 8/4/23. Early Coord Meeting held 10/10/23 & 3/13/24. DDD apprv'd 11/30/23. 30% Plans rec'd from CON 2/6/24. Rev 30% Plans rec'd from CON 3/11/24. 60% Plans rec'd from CON 4/30/24. ROW & UTIL reqm'ts to ROW 5/7/24. PFI req 5/7/24. T.O. to CON 8/22/24. 30% Plans rec'd from CON 11/262/24. 60% Plans rec'd from CON 4/2/25. 90% Plans rec'd from CON 10/27/25. 90% Plans rev'd & ret'd to CON 6/22/26. Rev 90% Plans rec'd 7/6/26 and 8/13/26. Rev 90% Plans rev'd & ret's to CON 7/24/26.
ROW: FEE - Plans 85% (3 trs). Auth Rec'd 8/6/26.
UTIL: AUI/UFI 3/5/24, Plans to 2 utils 8/5/24, 2/2 est rec'd, 2 no adj
BR: (JYP) 2 RCBC. 1 RCB is Bottomless.
RAILROAD INFO: No RR involvement 8/7/24
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

080735 Scott Co. Line – Mount Ida (Passing Lanes) (S) — Hwy. 270

(Montgomery) (art) (19.26 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Passing Lanes
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0049(25)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
GENERAL: 1,100-5,000 ADT.
ENV: Tribal consultation letters sent 3/13/25.
SUR: Aerial photo flown 2/27/25.
RDWY: (TW) Traffic req to SIR 4/17/26. Traffic Count req to TSMO 4/17/26. Avg Running Speed req 4/17/26. Traffic Forecast rec'd 5/12/26. EASLs rec'd 5/27/26.
RAILROAD INFO: No RR Involvement 10/24/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

CA0611 Ouachita River – Hwy. 227 (Widening) P.E. Hwy. 270

(Garland) (3.38 mi.) (NHS) (Urban Principal Arterial) (4LG)

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 2/23/16.
GENERAL: 10,000-35,000 ADT.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (85); AR Senate (6)

061737 Ouachita River – Fleetwood Dr. (Widening) (S)

(Garland) (garver) (1.67 mi.) (NHS) (Urban Principal Arterial) (4LG) /Earmark/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	60%	NA	100%	NA	TBD
TARGET DATE			Apr 22	May 22		Nov 26	Feb 27	SCHEDULED DATE: 03-2027			
END DATE		Jun 14	Apr 22	Jun 22	Jul 14	Oct 26		STIP FFY: 2027			

CRITICAL NOTES: Due to obligated funding must go to construction by Sept. 2027.

TYPE WORK: Widen to 5 lanes. Pavement type: Asphalt
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACNHPP-0026(48)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 3/25/21.
GENERAL: 10,000-13,000 ADT. IOM 03/25/2021 - Project supersedes Job CA0612.
ENV: NEPA process. PI scheduled 6/30/16 in Hot Springs; canceled. PI held 12/8/16 in Hot Springs. Ph III PI meeting held 3/3/22 4-7pm @ The Glory Barn Church, 138 Treasure Isle Rd, Hot Springs. T3CE apprvd 6/15/22, re-eval apprvd 10/14/26. 2023 Bat Survey Results: No T&E species.
SUR: DSUR and PSUR under CA0607. Add'l DSUR req'd 2/28/24. Add'l DSUR req'd 3/6/24 to Rdwy 4/22/24.
PSUR: Add'l PSUR req'd 7/5/23 to ROW 7/20/23. ROW staking req'd 7/10/23 to ROW 7/20/23. ROW re-stake req'd 1/30/24 to ROW 2/1/24. Add'l PSUR req'd 7/23/24 (CTA) to ROW 11/7/24. ROW staking req'd (Trs. 34 & 44) 7/21/25 to ROW 7/30/25.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 6/1/14. Traf & Mat req 5/17/21. RDWY Info to ENV 8/10/21. Rev RDWY Info to ENV 12/29/21. ROW req'mts to ROW 4/18/22. TMs req 5/13/22. Signal not warranted at Hwy. 270 & Treasure Isle Rd Inters. Loc & Des Doc apprvd 6/27/22. UTIL reqmts to ROW 3/17/23. Rev ROW reqmts to ROW 4/12/23. T.O. to CON 1/22/24. NTP to CON 2/23/24. Soil Survey req 2/5/25. Rev ROW & UTIL reqm'ts to ROW 3/10/25. 90% Plans rec'd from CON 9/21/26. 90% Plans rev'd & ret'd to CON 10/16/26.
ROW: Plans by NTB 80% (43 trs). Auth Rec'd 8/9/22. 43/43 apprs made & apprvd. 28 options. 28 paid. 2 AHC tracts & 15 condemned - poss. date 10/6/2026. 1/1 res, & 5/5 PPO relos moved.
UTIL: AUI 4/11/22, UFI 7/7/23; Plans to 7 utils 7/31/23, 1 no involvement, 6/6 ests rec'd, 1 no adj, 5/6 WO issued, 1/5 adj complete. Funds Apprvd 7/25/23. AT&T, Summit,Resort Cable, Entergy-WO issued; City of Hot Springs-no adj; Royal Water-adj complete
MAT: Soil Survey %AC to Rdwy 8/9/21
SS to RDWY 5-13-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

061645 Hwy. 270 Intchng. Impvts. (Albert Pike Rd.) (Hot Springs) (S) — Hwy. 270

(Garland) (con) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%		20%	75%		5%	TBD	TBD		
TARGET DATE								STIP FFY: 2028			
END DATE		Oct 23			Feb 24						

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9210(49)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22. Project renamed on 12/21/23.
GENERAL: 35,000 ADT.
ENV: NA consultation letters to Tribes 4/1/24. ARS to SHPO 4/5/24, response 4/19/24.
SUR: CSUR 100%. Aerial photo flown 1/23/23. Mobile LiDAR acquired 5/4/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/27/23. Add'l mobile LiDAR for Airport Rd. acquired 7/21/25. Add'l mapping (Airport Rd.) 100%.
DSUR: U&D 100%.
PSUR: NTP to Con 10/31/23. PSUR to ROW 2/23/24. Add'l PSUR for Airport Rd. to ROW 2/3/26.
RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 10/27/23.
ROW: Est 2 rst, 2 bus relos
UTIL: AUI 5/29/24
RAILROAD INFO: Possible RR involvement depending on scope. AKMD DOT 437795C & 437796J - SP, possible C&M rqd. 12/22/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061831 Hwy. 270 Intchng. Impvts. (Airport Rd.) (Hot Springs) (S) — Hwy. 270

(Garland) (craft-tull) (NHS) (Urban Freeway/Expressway) (4LG) /CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	30%	20%	75%		5%	TBD			
TARGET DATE		May 26	Jan 27					STIP FFY: 2028			
END DATE	Sep 25	Jul 26			Feb 26						

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9210(51)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.
GENERAL: 9,800 ADT. Project programmed by Commission Minute Order 2024-058. Determined eligible for alternative delivery methods 11/13/2025.
ENV: Tribal consultation letters 4/4/24. ARS to SHPO 6/18/25, response 7/1/25.
SUR: DSUR and PSUR under 061645 (interchange only). Aerial photo flown 3/11/25. DSUR to Rdwy 7/15/26.
PSUR: NTP to Con for add'l PSUR for Airport Rd 11/5/25. PSUR under 061645. Add'l PSUR for Airport Rd. to ROW 2/3/26.
RDWY: (MH) Floodplain SP req'd. T.O. to CON 4/20/26. ADT & Traffic req 5/7/26. Early Coord Meeting held 6/17/26. 30% Plans rec'd from CON 10/16/26. Materials req 10/19/26. Prelim Layouts to ROW & ENV 10/19/26.
UTIL: AUI 3/19/25
RAILROAD INFO: No RR Involvement 1/11/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061832 Hwy. 270 Intchng. Impvts. (Higdon Ferry Rd.) (Hot Springs) (S) Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	TBD			
TARGET DATE								STIP FFY: 2028			
END DATE		Sep 24			Feb 25						

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9210(52)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.
SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/23. Feature extraction 95%. Plan mapping 100%. DSUR to Rdwy 9/10/24.
DSUR: U&D 100%.
PSUR: 62 certs for 061832 and 061833. NTP to Con 12/2/24. PSUR to ROW 2/21/25.
RDWY: (MH) No Floodplain SP req'd.
UTIL: AUI 5/29/24
RAILROAD INFO: No RR Involvement 1/11/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061833 Hwy. 270 Intchng. Impvts. (Central Ave.) (Hot Springs) (S) Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	TBD			
TARGET DATE								STIP FFY: 2028			
END DATE		Sep 24			Feb 25						

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9210(53)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 12/21/23.
GENERAL: 32,000 ADT.
SUR: Aerial photo flown 1/30/24. CSUR 100%. Mobile LiDAR acquired 2/27/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/10/24.
PSUR: PSUR under 061832. PSUR to ROW 2/21/25.
RDWY: (MH) No Floodplain SP req'd.
UTIL: AUI 5/29/24
RAILROAD INFO: No RR Involvement 1/11/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

061882 Hwy. 270 Intchng. Impvts. (Carpenter Dam Rd.) (Hot Springs) (S) — Hwy. 270

(Garland) (con) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		95%		5%				TBD			
TARGET DATE								STIP FFY: 2028			
END DATE											

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9210(57)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 11/12/24.
GENERAL: 40,000 ADT.
SUR: CSUR 100%.
PSUR: 17 certs.
RAILROAD INFO: No RR Involvement 11/20/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (7)

061071 I-30 – Hwy. 270 West (Malvern Bypass) (S) — Hwy. 270

(Hot Spring) (urb) (0.91 mi.) (Non-APHN) (Urban Principal Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	80%	100%	100%	100%	100%	0%	100%	90%	HLD
TARGET DATE											
END DATE		May 08	Jun 08		Jun 08	Apr 09					

TYPE WORK: New Location (2 lanes)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-0030(41)
BACKGROUND INFO: Project programmed on 4/5/02. Project renamed on 1/13/03. Project deferred on 4/19/10.
GENERAL: Removed from Stimulus Program. Broken out of Job 060900. Neighborhood meeting held 9/5/02 at Malvern. Included in the 2007-2010 STIP for FFY 2009. Project deferred due to unresolved contract issues w/ RR. Project removed from Deferred List and re-added to Staff Minutes 01/2026
ENV: Env handling under Job 060900. Env constraints to RDWY 12/20/07.
SUR: CSUR 100%
DSUR: Aerial photo flown 3/27/00; 4/30/08.
PSUR: (23 tracts) Revisions to ROW 8/5/08.
RDWY: (HL) No floodplain permit req'd. PPC rec'd 8/24/07. Prelim prints to ROW & Env 10/3/07. Add'l survey req 5/27/08. ROW & Util req'mts to ROW 6/13/08. Rdwy info to Env 6/16/08. Signal study req 7/14/08. Traffic signal warranted at intersection of Hwy 270 @ Malvern bypass. Add'l turning movement req 7/23/08. Rev ROW & UTIL req'mts to ROW 12/15/08. Field insp held 2/12/09. Field insp for traffic signals held 2/20/09. Traffic service agreement to County 3/5/09.
ROW: ROW acquired. Plans to 5 Utils 7/5/08. 5/5 Util ests rec'd; 5/5 W.O. issued.
MAT: Soil Survey to RDWY 3/05/08.
PLAN: RR involved, AKMD. RR has req'd overpass. Traffic to RDWY 1/15/08.
RAILROAD INFO: RR Involvement - AKMD - new crossing, SP & C&M rqd 12/29/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

061611 I-30 Strs. & Apprs. (Hwy. 270) (Malvern) (S) Hwy. 270

(Hot Spring) (bridgefarmer) (0.54 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	75%	25%	90%	100%	NA	
TARGET DATE		May 20	Sep 22	Sep 24		Oct 26	Aug 27	SCHEDULED DATE: 04-2028			
END DATE		Jun 20	Jun 24	Oct 24	Jul 20			STIP FFY: 2026			

CRITICAL NOTES: 12-week advertisement.

TYPE WORK: Replace 2 structures; Interchange Improvements.
WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-9272(8)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 17,000 ADT.
BRIDGE INFO: A3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964); B3426 (82.09, Br. Repl., NP, SD, Deck 3, Super. 6, Sub. 5, 1964)
ENV: Env. Constraints to RDWY & BR 8/26/19. Tribal consultation letters sent 10/13/21. Rev constraints to BR & Rdwy 12/27/21. ARS to SHPO 3/1/23, response 3/16/23. CRS to SHPO 4/18/23, response 4/28/23. PI meeting held 6/20/23 4-7pm @ First Presbyterian Church (Fellowship Hall), 707 Martin Luther King Jr Blvd, Malvern. T3CE apprvd 10/17/23. PIF Add to SHPO 8/20/24, response 9/18/24. T3CE re-eval apprvd 10/30/24. 2024 Acoustic Bat Survey Results: PESU likely. NW23 permit req to USACE 7/10/26.
SUR: Aerial photo flown 3/5/19, 5/13/26. NTP to CON 2/6/20. CSUR 100%. DSUR to Rdway 6/10/20. Add'l DSUR req'd 5/24/21 to Rdwy 9/14/21. UAV-LiDAR acquired 6/17/21. Feature Extraction 100%. Add'l DSUR req'd 5/17/24 to Rdwy 5/24/24. Add'l DSUR (tracts 11 & 15) req'd 10/30/24. Add'l DSUR req'd 2/19/26 to Rdwy 4/23/26.
PSUR: 16 certs. NTP to Con 4/16/20. PSUR to ROW 7/17/20. Add'l PSUR (8 certs) req'd 2/9/23 to ROW 4/20/23. Rev PSUR to ROW 5/16/23. Rev PSUR (subdivision lots) to ROW 11/28/23. Add'l PSUR req'd 6/27/24 to ROW 7/15/24. Tr. 12 re-stake req'd 10/28/24 to ROW 10/30/24. ROW staking req'd 3/6/25.
RDWY: (MH) Floodplain SP req'd. Traf, TMs & Mats req 11/21/19. DSUR rec'd 6/9/20. T.O. to CON 7/23/20. Early Coord Meeting held 12/8/20. RUC req 1/7/21. Add'l Survey req 5/24/21. Add'l Survey rec'd 9/14/21. 50% Plans rec'd from CON 12/19/22. ROW & UTIL req'mts to ROW 1/9/23. 50% Plans rev'd & ret'd to CON 2/24/23. TMP req 2/24/23. Rdwy Info to Env 5/9/23. DDD apprv'd 7/3/23. Rev Rdwy Info to Env 10/19/23. Loc & Des Doc apprv'd 11/8/23. Add'l Survey req 5/14/24. Add'l Survery rec'd 5/24/24. Rev 50% Plans rec'd from CON 5/31/24. Add'l Survey req 6/5/24. Rev ROW & UTIL reqm'ts to ROW 6/11/24. 60% Plans rec'd from CON 11/18/24. 60% Plans ret'd to CON 1/8/25. PFI & TMP Meeting held 1/21/25. 90% Plans rec'd from CON 6/20/25. 90% Plans to EST 6/23/25. Interim Est to PM 7/8/25. VE held 7/21/25. FFI & TMP held 8/14/25. Add'l Survey req 2/19/26. Interim Est to PM 6/10/26.
ROW: Fee - Plans 90% (14 trs). Auth Rec'd 10/30/23. 14/14 apprs made & apprvd. 9 options & 9 paid. 1/3 bus relo moved;
UTIL: AUI 11/10/21, UFI 3/6/23; Plans to 15 utils 6/17/24; Funds Apprvd 4/7/23. 7/15 ests rec'd, 1 no involvement, 1 no adj, 3/13 WO issued. City of Rockport-no involvement; Magnet Butterfield-no adj; ARE-ON, Lumen, Malvern Water(Constr), Ritter-est rec'd; ARE-ON(PE), Summit-WO issued; Malvern Water(PE)-adj complete
BR: (MCB) Layout 95%. Preliminary Info to Env. 04/21/25. Rec'd. 90% Plans 6/20/25. Ret'd. 90% Comments 8/17/26.
MAT: Soil Survey %AC to Rdwy 11/25/19.
PLAN: 4/2019 TPP internal study complete. Replacing existing configuration should be adequate. Per 4/2023 FHWA email, IJR not rqd.
RAILROAD INFO: No RR involvement 1/8/24.
SIR: TMs sent to RDWY 12/12/19.
LEGISLATIVE DISTRICTS: US House (4); AR House (29); AR Senate (7)

020717 Prattsville – Jefferson Co. Line (Passing Lanes) (S) Hwy. 270

(Grant) (halff) (4.8 mi.) (NHS) (Principal Arterial) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	95%	75%	100%	45%	NA	100%	NA	
TARGET DATE		Dec 19	May 21	Nov 21		Apr 25	Aug 25	STIP FFY: 2025			
END DATE		Jan 20	Jun 21	Nov 21	Dec 19	Jun 26					

TYPE WORK: Two sets of passing lanes. EB Weigh Pad
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0027(30)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 5,100-6,200 ADT.
ENV: Constraints to RDWY 3/11/19. Tribal consultation letters sent 5/28/20. Ph 1 VPI held 4/26-5/10/21 @ https://www.ardot.gov/publicmeetings ARS to SHPO 7/26/21, addendum to SHPO 10/12/21, response 10/12/21, 2nd addendum to SHPO 10/26/21, response 10/28/21. SHPO response to CRS 11/8/21. T3CE apprvd 11/15/21. 2023 Bat Survey Results: No T&E species. NW14 permit to USACE 3/13/25.
SUR: Aerial photo flown 1/21/19, 3/18/19. Picks available for east segment. CSUR 100%. Photogrammetry 100%. NTP to CON 10/28/19. U&D 100%. DSUR to Rdwy 1/3/20. Add'l DSUR 100% to Rdwy 7/16/20.
PSUR: 75 certs. PSUR to ROW 12/19/19. Add'l PSUR (15 certs) req'd 12/2/20 to ROW 2/2/21. ROW staking req'd 10/26/23 to ROW 1/18/24. Add'l PSUR req'd 3/20/24 to ROW 5/30/24. Add'l PSUR (add subdivision) req'd 9/19/24 to ROW 10/2/24. Re-stake (tract 10) req'd 10/15/24 to ROW 11/5/24. Rev. PSUR req'd 10/7/24 to ROW 1/14/25.
RDWY: (TW) Floodplain SP req'd. Traf & Mat req 11/21/19. DSUR rec'd 1/3/20. Passing Lane Locations apprv'd 2/6/20. Avg Running Speed, FWD & Soil Survey req 2/7/20. T.O. to CON 3/30/20. Des Criteria apprv'd 4/29/20. Add'l Survey rec'd 7/16/20 & 9/25/20. 30% Plans rec'd from CON 9/10/20. Add'l Survey req 9/11/20. 30% Plans rev'd & ret'd to CON 10/2/20. 60% Plans rec'd from CON 4/12/21. 60% Plans rev'd & ret'd to CON 4/28/21. FI held 5/12/21. Rev 60% Plans rec'd from CON 6/21/21. ROW & UTIL rqmts to ROW 6/22/21. RDWY Info to ENV 6/24/21. Rev 60% Plans rev'd & ret'd to CON 7/19/21. Loc & Des Doc apprv'd 11/16/21. 90% rec'd from CON 3/4/24. 90% Plans ret'd to CON 3/25/24. FFI held 5/17/24.
ROW: Plans by Halff 90% (34 trs). Initial Auth Rec'd 5/9/23. 34/34 apprs made & apprvd; 33 Options & 33 paid & 1 condemned - poss. date 3/31/25.
UTIL: AUI 10/24/19, UFI 7/15/21; Plans to 8 utils 9/14/21; Funds Apprvd 9/7/21. 8/8 est rec'd, 2 no conflict, 1 no adj, 1 no involvement, 3/4 WO issued, 1/4 adj complete. South Sheridan Water, SuddenLink-no conflict; Enable Midstream-no adj; Entergy(T)-no involvement; Center Grove Water(PE & Constr), Entergy(D), Windstream-WO issued; Summit-adj complete
MAT: Soil Survey %AC to Rdwy 11/26/19. Soil Survey to Rdwy 9/14/20.
RAILROAD INFO: No RR involvement 12/22/23
SIR: FWD to RDWY 3/3/2020.
LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (92); AR Senate (2 & 2)

070527 CRI&P Railroad Bridge Removal (S) Hwy. 273

(Dallas) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%		5%	0%		NA	
TARGET DATE								STIP FFY: 2026			
END DATE		Jul 24									

TYPE WORK: Remove 1 structure; fill in
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0020(33)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 210 ADT.
BRIDGE INFO: 05248 (83.56, Br. Repl., NP, Deck 5, Super. 5, Sub. 6, 1970)
ENV: EPD. NA consultation letters to Tribes 8/17/23. Env constraints to Rdwy & ROW 5/20/24.
SUR: CSUR 100%. UAV-LiDAR acquired 1/30/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 7/10/24, add'l utils 7/23/24.
PSUR: 5 certs. To ROW 1/15/25.
RDWY: (ND) No Floodplain SP req'd. Traffic & Mat req 5/9/23. DSUR rec'd 7/10/24. Early Coord Meeting held 7/29/24.
UTIL: AUI 6/18/2026
RAILROAD INFO: No RR Involvement. UPRR & G&W have confirmed do not own property at this location 7/18/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070572 Hwy. 274 Strs. & Apprs. (S) — Hwy. 274

(Calhoun) (garver) (1.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	50%	5%	5%	35%	NA	
TARGET DATE		May 21	Jan 22	Apr 22	Sep 21	Jun 25	Jun 26	SCHEDULED DATE: 2030			
END DATE		May 21	Jan 22	Aug 22	Jun 21			STIP FFY: 2027			

TYPE WORK: Replace 3 bridges.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0007(32)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 1,100-1,400 ADT.
BRIDGE INFO: M2643 (56.31, Br. Repl., P4, Deck 6, Super. 6, Sub. 5, 1950); M2644 (55.86, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1950); M2645 (58.93, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, 1956)
ENV: Env constraints to BR & Rdwy 10/29/21. NA consultation letters to Tribes 4/27/22. ARS to SHPO 5/4/22, response 5/4/22. PIF to SHPO 7/27/22, response 8/1/22. T3CE apprvd 8/3/22. Ph I VPI held 8/29/22-9/12/22 @ www.ardot.gov/publicmeetings. 2023 Bat Survey Results: 1 PESU
SUR: 07x134-M2644, 07x138-M2643, 07x139-M2645. CSUR 100%. Aerial photo 1/7/20. DSUR to Rdwy 5/19/21. Add'l DSUR req'd 11/10/21 to Rdwy 2/11/22.
PSUR: Existing ROW to ROW 6/23/21.
RDWY: (TW) Floodplain SP req'd. Traf & Mats req 5/17/21. DSUR rec'd 5/19/21. T.O. to CON 10/5/21. Early Coord Meeting held 10/13/21. Add'l Survey req 11/12/21. 30% Plans rec'd from CON 11/3/21. 30% Plans rev'd & ret'd to CON 11/19/21. 45% Plans rec'd from CON 12/29/21. ROW & UTIL reqmts to ROW 1/28/22. DDD apprvd 6/30/22. RDWY Info to ENV 6/24/22. Rev RDWY Info to ENV 8/9/22. Loc & Des Doc appv'd 8/15/22. 45% Plans rev'd & ret'd to CON 7/26/22. PFI req 12/5/23. PFI sched 1/17/24. Rev DDD apprv'd 3/5/24.
ROW: C.O.-Plans by Garver 90% (4 trs). Auth Rec'd 10/24/22. 1/4 apprs made & apprvd.; 1 options & 1 paid.; no relos
UTIL: AUI 10/12/21,UFI 12/30/22. Plans to 7 utils 12/13/22; Funds apprd 1/10/23. 4/7 est rec'd, 1/7 WO issued. Airecast, AT&T, Summit, South AR Tele-est rec'd; AT&T-WO issued
BR: (SWP) Layout 85%.
MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface consultant - Grubbs
RAILROAD INFO: RR involvement at East Camden & Highland RR. Str M2643 is approx. 17' from parallel to rail. EACH line parallel 39' to str M2644. EACH line parallel to str M2645 11/2/21. SP rqd & possible C&M 7/13/22.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Other Federal-Aid & State Jobs

030456 Cossatot River & Baker Creek Strs. & Apprs. (S) Hwy. 278

(Howard) (garver) (0.94 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	75%	90%	75%	50%	50%	75%	TBD	NA	TBD
TARGET DATE		Nov 17	Jun 19	Dec 23	Dec 17	May 25	Aug 25	SCHEDULED DATE: 2030			
END DATE		Dec 17	Aug 19	Dec 23	Jan 18			STIP FFY: 2027			

CRITICAL NOTES: CoE property and Cossatot River State Park-Natural Area property is involved with Arkansas Natural Heritage Commission easement. Federal Land Transfer.

TYPE WORK: Replace 2 existing structures with 2 new structures on New Location. Separate 5' sidewalk, decorative railing.

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-0031(37)

BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/4/16.

GENERAL: 520 ADT.

BRIDGE INFO: 05686 (55.45, Br. Repl., NP, SD, Deck 4, Super. 4, Sub. 7, Hist., 1965); 05687 (50.87, Br. Repl., P2, SD, Deck 4, Super. 5, Sub. 7, Hist., 1965)

ENV: The Cossatot River is a Wild & Scenic River. His br involved. Tribal consultation sent 1/11/18. Permit req 1/11/18. RTA for 3 properties to SHPO 8/9/18; 2 properties eligible 8/10/18. Constraints to BR, RDWY & ROW 9/18/18. MOA to SHPO 12/17/19. CRS to SHPO 5/29/20, response 6/3/20. Tribal consultation letters sent 6/16/20. 2019 Bat Survey Results: PESU captured. 2023 Bat Survey Results: No T&E species CRS addendum to SHPO 8/15/23, response 10/17/23. T3CE apprvd 12/14/23.

SUR: Aerial photo flown 4/20/15. Ortho only.

DSUR: CSUR 100%. DSUR 100% to Rdwy 12/13/17.

PSUR: Existing ROW only to ROW 1/23/18. Add'l ROW req'd 4/24/19 to ROW 4/29/19. PSUR (6 certs) to ROW 5/17/23.

RDWY: (TW) Floodplain SP req'd. DSUR rec'd 12/13/17. T.O. to CON 9/18/18. Kick Off Meeting held 10/29/18. Traf req 11/1/18. 30% Plans rec'd from CON 2/25/19. Add'l Survey req 4/24/19. 30% Plans rev'd & ret'd to CON 5/31/19. 60% Plans rec'd from CON 7/9/19. ROW & UTIL rqmts to ROW 8/6/19. RDWY Info to ENV 8/7/19. FI scheduled 10/10/19. 60% Plans rev'd & ret'd to CON 9/26/19. Des Criteria apprvd 9/30/19. FI held 10/10/19. DDD apprvd 11/2/22. Loc & des doc apprv'd 12/15/23.

ROW: COURT ORDER - Plans 90% (11 trs). Auth Rec'd 12/26/23. 11/11 Appr made & apprvd. 2 options & 2 paid.; no relos

UTIL: AUI 8/29/17, UFI 4/18/19, Plans to 1 util 8/7/19, Funds Apprvd 5/16/19. 1/1 est rec'd, 1/1 WO issued. Southwest AR Elec Coop-WO issued

BR: (SWP) Layout 95%.

RAILROAD INFO: No RR involvement 6/27/24

SIR: Traffic data sent to RDWY 11/13/2018.

LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (4)

020715 Bayou Bartholomew Str. & Apprs. (Hwy. 278) (S) — Hwy. 278

(Desha) (horner-shifrin) (0.53 mi.) (APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	95%	75%	100%	100%	90%	100%	NA	NA
TARGET DATE		Aug 20	Dec 20	Dec 20	Sep 20	Jan 23	Jul 24	SCHEDULED DATE: 2030			
END DATE		Aug 20	Mar 21	Mar 21	Sep 20	Aug 23	Sep 24	STIP FFY: 2025			

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0021(50)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 12/5/19.
GENERAL: 1,800 ADT.
BRIDGE INFO: 02953 (68.26, Br. Repl., NP, SD, Deck 4, Super. 5, Sub. 5, 1956)
ENV: EPD. Constraints to BR, RDWY & SUR 2/14/19. ARS to SHPO 1/21/21, response 1/24/21. PIF to SHPO 2/3/21, response 2/9/21. T3-CE apprvd 3/10/21. NW23 permit req to USACE 4/1/22. 2024 Bat Survey Results: No T&E species.
SUR: CSUR 100%. Aerial photo flown 12/10/18. DSUR to Rdwy 8/26/20.
DSUR: NTP to Con 6/10/20.
PSUR: Existing ROW to ROW 9/29/20. Add'l PSUR req'd 9/23/21 (4 certs). ROW staking req'd 8/31/22 to ROW 9/14/22. ROW staking req'd 10/27/23.
RDWY: (ND) Floodplain SP req'd. Traf req 9/20/19. Des Criteria apprv'd 12/18/19. MAT req 1/16/20. T.O. to CON 4/15/20. DSUR rec'd 8/26/20. Early Coord Meeting held 9/4/20. 30% Plans rec'd from CON 11/9/20. 30% Plans rev'd & ret'd to CON 12/3/20. 60% Plans rec'd from CON 1/17/21. RDWY Info to ENV 2/19/21. Loc & Des Doc apprvd 3/15/21. ROW & UTIL rqmts to ROW 3/26/21. 60% Plans rev'd & ret'd to CON 3/26/21. Rev Des Criteria apprvd 7/12/21. 90% Plans rec'd from CON 9/22/23. FFI held 4/24/24.
ROW: C.O. by ARDOT. Plans 90% (4 trs). Initial Auth Rec'd 10/13/21. 4/4 apprs made & apprvd; 3 options;3 paid & 1 condemned. Court Order filed 8/9/23.
UTIL: AUI 10/20/20, UFI 11/12/20; Plans to 2 utils 3/30/21; Fund Apprd 12/17/20. Adjustments complete
BR: (TMG) Layout 95%. Prelim. Info to Env. 12/9/21.
MAT: Soil Survey %AC to Rdwy 1/24/20. Subsurf Invest by Geotechnology & sent to BR 7/6/2022.
RAILROAD INFO: No RR involvement 6/27/24
SIR: STIP Traffic data sent to ENV on 1/7/2019.
LEGISLATIVE DISTRICTS: US House (1); AR House (94); AR Senate (8)

080491 I-40 – East German Ln. (Conway) P.E. — Hwys. 286 & 65B

(Faulkner) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPC-9095(28)
BACKGROUND INFO: Project programmed on 6/4/14.
GENERAL: 10,000-37,000 ADT. City of Conway responsible for $2M of project cost & relocation of city utilities. City to assume maintenance of Amity Rd.
ENV: Constraints to RDWY 8/20/14. PI held 12/18/14 in Conway. PIF to SHPO 1/20/15; apprvd 1/20/15. T3 CE to FHWA 1/30/15; apprvd 2/3/15.
RDWY: W.O. issued to CON 9/16/14. RDWY Info to ENV 1/26/15. LOC & DES Doc apprv'd 2/6/15.
PLAN: PE only.
LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

Other Federal-Aid & State Jobs

080493 Thomas G. Wilson Dr. – East German Ln. (Conway) (S)

(Faulkner) (garver) (0.5 mi.) (APHN) (Urban Principal Arterial) /STBGP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	100%	100%	75%	100%	45%	NA	TBD	90%	NA
TARGET DATE		Jun 23	Aug 23	Oct 24	Jul 14	Oct 26	Mar 27	**SCHEDULED DATE: 2028**			
END DATE		Oct 23	Jul 23	Feb 15	Jul 14			**STIP FFY: 2025**			

TYPE WORK: Widening. Pavement type: Asphalt.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPLC-9095(52)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 6/4/14.
GENERAL: 10,000-17,000 ADT.
ENV: ENV under 080491. Re-eval rqd. CR clearance to file 9/24/26. PCE re-eval apprvd 9/25/26.
LP: City has offered to provide 20% of Const costs. Resolution to City 12/29/22. Resolution executed 8/8/23. Agreement to City 9/21/23. Agreement rec'd from City 2/8/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/4/24.
SUR: DSUR & PSUR under Job 080491. UAV-LiDAR for 080491 impvmnts acquired 6/22/23. Feature extraction 100% under 080493.
DSUR: CSUR 100%.U & D Survey 100%. Photogrammetry 100%. DSUR to CON 7/29/14. DSUR for 080491 improvements 100%. Updated DSUR under 080493 to Rdwy 10/6/23. Add'l DSUR req'd 5/21/25 to ROW 5/28/25. Add'l DSUR req'd 4/9/26 to ROW 4/23/26.
PSUR: (16 Trs) PSUR to ROW 7/11/14. Add'l PSUR to ROW 8/2/24. Add'l PSUR (1 cert.) req'd 9/3/24 to ROW 9/13/24, 9/19/24. Rev. PSUR req'd 6/24/25 to ROW 7/11/25. Tr 16 staking req'd 8/7/25 to ROW 8/13/25.
RDWY: (TW) No Floodplain SP req'd. FWD req. 8/1/14. 30% Plans rec'd from CON 12/1/14. 30% Plans rev'd & ret'd to CON 12/5/14 & 5/15/15. RDWY Info to ENV 1/26/15. 60% Plans rec'd from CON 11/22/16. ROW & UTIL reqm'ts to ROW 7/7/23. Interim Cost Est to PM 4/14/23. Rev DSUR rec'd 10/6/23. Rev Interim Est to PM 11/14/23. T.O. to CON 6/27/24. Early NTP to CON 8/28/24. T.O. to CON 10/1/24. Rev ROW & UTIL reqm'ts to ROW 5/6/25 & 3/31/26. 90% Plans rec'd from CON 9/9/25. 90% Plans rev'd & ret'd to CON 11/21/25. 100% Plans rec'd from CON 12/2/12.
ROW: Plans 90% (17 trs). Auth Rec'd 8/14/24.; 17/17 apprs made & apprvd; 17 options; 17 paid; no relos.
UTIL: AUI/UFI 11/13/15; Plans to 5 utils 10/5/23, Rev plans 5/9/25. Funds Apprvd 8/15/23. 5/7 est rec'd, 3/7 WO issued, 2/6 adj complete. AT&T, Cable South-est rec;d; Conway Corp Elec, Summit-WO issued; Conway Corp W&S, Windstream-adj complete
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (56); AR Senate (17 & 24)

080750 Sixmile Canal Str. & Apprs. (S) — Hwy. 309

(Logan) (urb) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%	75%			0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Aug 25						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0042(26)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 1,300 ADT.
BRIDGE INFO: 03975 (28.96, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 4, 1966)
ENV: Tribal consultation letters sent 2/26/26. Env constraints to Rdwy 4/7/26.
SUR: Aerial photo flown 3/11/24. UAV-LiDAR acquired 5/14/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/21/25.
PSUR: PSUR to ROW 5/12/26.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 8/21/25. ADT & Traffic Counts req 2/12/26. Early Coord Meeting held 3/3/26.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

080607 Creek at L.M. 0.676 Str. & Apprs. (S) — Hwy. 314

(Perry) (art) (0.1 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	95%	75%	100%	100%	100%	TBD	NA	
TARGET DATE		Oct 19	Aug 22	Apr 21		Feb 23	Jun 25				
END DATE		Sep 19	Nov 22	Apr 20	Nov 20	Oct 23	Apr 26	STIP FFY: 2026			

TYPE WORK: Replace 1 bridge with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0053(37)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18. Project renamed on 2/20/20.
GENERAL: 80 ADT.
BRIDGE INFO: M2857 (47.29, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 1966)
ENV: Env. Constraints to Rdwy & BR 11/13/19. ARS to SHPO 4/6/20, response 4/9/20. PIF to SHPO 4/13/20, response 4/15/20. T3-CE apprvd 4/20/20. NW14 req to USACE 10/1/20. 2022 Bat Survey Results: No T&E bats captured.
SUR: CSUR 100%. Arial photo flown 3/3/15. NTP to CON 5/31/19. DSUR to Rdwy 9/20/19.
PSUR: Existing ROW to ROW 11/3/20.
RDWY: (TW) No Floodplain SP req'd. DSUR rec'd 9/20/19. Traf & Mat req 9/27/19. Early Coord Meeting held 10/8/19. Prelim Layouts to ROW & ENV 11/25/19. Hyd Anal complete to BR 1/31/20. ROW & UTIL reqmts to ROW 3/31/20. RDWY Info to ENV 3/31/20. Rev RDWY Info to ENV 4/21/20. Loc & Des Doc apprvd 5/1/20. Des Criteria apprvd 7/29/20. LRFD req to BR 9/17/20. FI held 9/30/20. Plans to EST 12/21/20. Plans to HYD for cert 12/21/20. Avg Running Speed req 12/31/20. Rev DDD apprvd 10/26/22. ROW & UTIL to ROW 11/3/22.
ROW: C.O. Plans 90% (3 trs). Initial Auth Rec'd 2/26/21. 3 options & 3 paid. Court Order filed 10/31/23.
UTIL: AUI 10/2/19, UFI 1/14/20; Plans to 2 utils 4/2/20, Rev plans to 2 utils 12/22/22. Funds Appvd 3/3/20. 2/2 est rec'd, 2/2 WO. 2/2 adj complete. Adjustments complete
BR: (JYP) 1 RCBC. RCBC plans complete 10/19/20.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

110705 Hwy. 316 Strs. & Apprs. (S) — Hwy. 316

(Phillips) (coll) (0.16 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		Nov 20	May 21	Jul 21		Apr 22	Apr 25	STIP FFY: 2026			
END DATE		Jan 21	Jun 21	Sep 21	Jan 21	Nov 22	Jul 26				

TYPE WORK: Replace 3 structures with R.C. Box Culverts.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: NHPP-0054(30)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 310 ADT.
BRIDGE INFO: 05458 (89.83, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1972); 05459 (82.06, Br. Repl., NP, SD, Deck 7, Super. 6, Sub. 4, 1972); 05460 (60.58, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1972)
ENV: Env constraints to Rdwy & BR 2/25/21. ARS to SHPO 4/22/21, response 4/23/21. PIF to SHPO 7/20/21, response 7/23/21. T3CE apprvd 9/2/21. NW14, no pcn. 2024 Bat Survey Results: No T&E species.
SUR: Aerial photo flown 3/19/19. CSUR 100%.
DSUR: UAV-LiDAR aquired 12/8/20. DSUR to Rdwy 1/26/21.
PSUR: Existing ROW to ROW 1/27/21. ROW staking req'd 4/29/22 to ROW 5/27/22.
RDWY: (ND) Floodplain SP req'd. Traf & FWD req 10/2/20. Soil Survey req 12/1/20. Early Coord Meeting held 2/23/21. Prelim Layouts to ROW & ENV 5/10/21. Hyd Anal complete to BR 5/10/21. ROW & UTIL req'mts to ROW 6/23/21. Des Criteria apprvd 7/12/21. RDWY Info ENV 8/26/21. Loc & Des Doc apprvd 9/9/21. FI held 5/10/22. LRFD req to BR 7/5/23. Plans to Est 7/17/23. FFI held 7/24/23. Plans cert by HYD 8/24/23.
ROW: C. O. Plans 90% (6 trs). Initial Auth Rec'd 2/24/22. 4 options & 4 paid. Court Order filed 11/28/22.
UTIL: AUI 10/1/20, UFI 3/3/21. Plans to 3 utils 4/18/22, Plans to 2 add'l utils, Funds Apprvd 7/2/21. 3/3 ests rec'd, 1 no conflict, 2/2 WO issued, 2/2 adj complete. All adjustments complete.
BR: (JYP) Sent final Info. to Env. 9/1/22. RCBC Plans complete 7/19/23.
MAT: Soil Survey %AC to Rdwy 12/7/2020.
RAILROAD INFO: No RR involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

101134 Hwy. 325 Impvts. (Osceola) (S) Hwy. 325

(Mississippi) (HDR) (1.49 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	100%	75%	NA	100%	NA	
TARGET DATE		Feb 22	Jul 22	Jan 24		Jun 25	Nov 25	STIP FFY: 2025			
END DATE		Jan 22	Nov 23	May 24	Apr 22	Jun 25					

TYPE WORK: Radius Impvts. @ Hwy. 61 Inters.; Minor Widening @ Hwy. 239 Inters.; Resurfacing & Shoulder Widening (Hwy. 325)

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: STPSC-0047(88)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21. Project renamed on 10/31/22.

GENERAL: 960-1,200 ADT.

ENV: Tribal consultation letters sent 9/1/21. Env constraints to Rdwy 11/8/21. Rev constraints to Rdwy & ROW 5/15/23. ARS to SHPO 11/3/23, response 11/29/23. PIF to SHPO 12/12/23. PI meeting 4/2/24 4-7pm Osceola Community Center, 382 Country Club Rd., Osceola. T3CE apprvd 5/9/24.

SUR: Aerial photo 12/17/20. Aerial photo12/17/20. CSUR 100%. UAV-LiDAR for part of project acquired 11/23/21. DSUR to Rdwy 1/13/22. Add'l DSUR req'd 5/16/23 to Rdwy 10/26/23.

DSUR: NTP to Con 10/14/21.

PSUR: 9 certs.

RDWY: (ND) No Floodplain SP req'd. NTP to CON 3/21/23. T.O. to CON 4/12/23. Early Coord Meeting held 4/20/23. 30% Plans rec'd 5/12/23. Add'l DSUR req 5/16/23. 30% Plans rev'd & ret'd to CON 9/14/23. 60% plans rec'd from CON 9/28/23. Rev 60% Plans rec'd from CON 10/27/23. ROW & UTIL to ROW 11/28/23. 90% Plans rec'd from CON 12/15/23. RDWY Info to Env 12/28/23. PFI held 5/15/24. Materials req 9/6/24. Materials rec'd 2/18/25. Traffic req 4/2/25. Traffic rec'd 4/4/25.

ROW: Plans 90% (6 trs). Auth Rec'd 6/12/24. 6/6 apprs made apprvd; 4 options;4 paid & 1 condemned - Poss. date 5/5/25.

UTIL: AUI/UFI 11/10/21. Plans to 7 utils 11/30/23. 7/7 ests rec'd, 1 no adj, 5/8 WO issued, 3/8 adj complete. Funds Apprvd 8/10/23. Entergy(T)-no adj; Osceola Water & Sewer-est rec'd,auth to bid; Black Hills Energy, Ritter-WO issued; Osceola Municpal Light & Power(PE & Constr), AT&T, Entergy(D)-adj complete

MAT: SS to RDWY 2/12/25.

RAILROAD INFO: BNSF confirmed no C&M at 676545X needed 12/5/23. SP sent 12/27/23. Will redistribute SP closer to LET 3/31/25.

LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Other Federal-Aid & State Jobs

080686 16th St. – Hwy. 64 (Russellville) (S) — Hwy. 331

(Pope) (gen) (1 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	10%	75%			0%	35%		
TARGET DATE		Apr 24	Jun 27	Sep 27		Jul 28	Jul 29	STIP FFY: 2027			
END DATE		May 24			Jun 24						

TYPE WORK: Inters. Impvts., Major Widening & Construct new RR Overpass
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPSC-9379(37)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
GENERAL: 9,300 ADT.
ENV: Env constraints to Rdwy 9/4/24. Tribal consultation letters sent 12/15/25. 2025 Bat Survey Results: PESU possible with acoustics.
LP: City to provide 30% of project cost up to $3M. M.O. 2022-100 passed 11/02/2022. Resolution executed 11/17/22. Agreement executed 12/22/22. Executed Agreement ret'd to City 12/29/22. City requested on 5/21/25 to add a shared use path and other modifications to the plans, indicating they would be paying for them. Design staff is evaluating.
SUR: CSUR 100%. UAV-LiDAR acquired 5/25/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/23/24.
RDWY: (JLB) No Floodplain SP req'd. Traf, TMs & Soil Survey req 5/10/23. DSUR rec'd 5/23/24. Early Coord Meeting held 6/5/24. Signal warranted at Hwy. 331/16th St. Inters. Prelim Layouts to ROW & ENV 7/31/24. Soil Survey req 7/31/24. DDD apprv'd 8/13/24. Updated Traffic Count req 9/23/26. Add'l DSUR req 10/12/26.
BR: Railroad Overpass. Layout 5%.
MAT: SS to RDWY 1/29/25.
RAILROAD INFO: RR involvement UP DOT#: 434325J, MP 415.86, Sub: Van Buren, 2/9/23. SP, PE, C&M rqd. 2/9/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (54); AR Senate (25)

030631 Caruse Creek Str. & Apprs. (S) — Hwy. 332

(Hempstead) (coll) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%	0%			
TARGET DATE								SCHEDULED DATE: 2030 STIP FFY: 2027			
END DATE		Jul 25			Sep 25						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0029(41)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 330 ADT.
BRIDGE INFO: M2903 (23.32, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 5, 1959)
ENV: Env constraints to Rdwy 7/30/25.
SUR: Aerial photo flown 3/19/24. UAV-LiDAR acquired 3/18/24. Feature extraction and mapping 100%. CSUR 100%. DSUR to Rdwy 7/29/25.
PSUR: 6 certs. PSUR to ROW 9/9/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 3/23/26.
UTIL: AUI 8/19/2026
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

Other Federal-Aid & State Jobs

080608 Lake Dardanelle Str. & Apprs. (London) (S) Hwy. 333

(Pope) (cei) (0.04 mi.) (Non-APHN) (Urban Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	15%	35%	100%	100%	NA	NA
TARGET DATE		Oct 19	Jun 20	Apr 21		Apr 25	Oct 25	**SCHEDULED DATE: 2030**			
END DATE		Nov 19	Aug 20	Dec 21	Jan 20			**STIP FFY: 2026**			

CRITICAL NOTES: CoE property involvement.

TYPE WORK: Replace 1 structure with R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0058(55)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 820 ADT.
BRIDGE INFO: M3821 (50.10, Br. Repl., P1, Deck 6, Super. 6, Sub. 6, 1941)
ENV: Tribal consultation sent 3/18/19. VPI held 9/17/20-10/02/20. ARPA permit request to USACE 10/12/21. PIF to SHPO 11/30/21, response 12/7/21. T3CE apprvd 12/13/21. 2021 Bat Survey Results: No bats captured.
SUR: Aerial photo flown 3/21/19. CSUR 100%. DSUR 100% to Rdwy 11/20/19.
PSUR: Parcel surveys rqd. No COE flowage easement. 9 certs. PSUR to ROW 1/14/20.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/20/19. Early Coord Meeting held 12/10/19. T.O. to CON 2/25/20. 30% Plans rec'd from CON 3/23/20. Traf req 3/23/20. Des Criteria apprvd 5/13/20. 30% Plans rev'd & ret'd to CON 5/14/20. 60% Plans rec'd from CON 6/1/20. FI held 6/30/20. 60% Plans rev'd & ret'd to CON 7/6/20. Rev 60% Plans rec'd from CON 7/27/20. Rev 60% Plans rev'd & ret'd to CON 8/31/20. ROW & UTIL reqmts to ROW 8/31/20. 90% Plans rec'd from CON 9/4/20. FFI held 9/18/20. RDWY Info to ENV 12/15/20. Loc & Des Doc apprvd 12/14/21. Soil Survey req 4/8/25. LRFD req to BR 4/28/25.
ROW: FEE - Plans 85% (2 trs). Auth Rec'd 12/9/25. 2 USA trs.
UTIL: AUI 8/15/19, UFI 5/4/23; Plans to 5 utils 1/11/21; Funds Apprd 12/29/20. 5/5 est rec'd, 2 no adj,, 1/3 WO issued. London Municipal Water, Summit Utilities-no adj; Brightspeed, Entergy-est rec'd; Suddenlink-WO issued
BR: (JYP) Rec'd. 90% plans 9/8/20. Ret'd comments 90% plans 9/9/20. RCBC Plans complete by ARDOT-Bridge 5/28/25.
MAT: SS Results Pending
SS to RDWY 5-21-26
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (25)

Other Federal-Aid & State Jobs

070624 Hwy. 335 Flood Repairs (Union Co.) (S) — Hwy. 335

(Union) (coll) (Non-APHN) (Major Collector) /ER/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%	75%			RCB	100%		
TARGET DATE		Oct 25	Oct 26	Jan 27	Nov 25	Jul 27	Jan 28	SCHEDULED DATE: 08-2027			
END DATE		Nov 25			Aug 25						

CRITICAL NOTES: Emergency Relief funding must be obligated by September 2027.

TYPE WORK: Replace 3 Culverts
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: ACSTPF-0070(57)
BACKGROUND INFO: Project programmed on 1/23/25.
GENERAL: 390 ADT.
ENV: Env constraints to Rdwy 9/10/25.
SUR: CSUR 100%. Mobile LiDAR acquired 7/31/25. Feature extraction 100%. Plan mapping 100%. Aerial photo flown 9/8/25.
DSUR: U&D 100%. DSUR to Rdwy 11/7/25.
PSUR: 23 certs. PSUR to ROW 8/21/25.
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 11/7/25. ADT & Traffic req 3/10/26. Early Coord Meeting held 4/1/26. Prelim Layouts to ROW & ENV 5/8/26. SS req 5/8/26. Hyd Anal complete to BR 6/24/26. DDD apprvd 9/2/26.
UTIL: AUI 04-16-2026
MAT: SS to RDWY 10-13-26
RAILROAD INFO: No RR involvement 3/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

110840 Indian Creek Str. & Apprs. (S) — Hwy. 350

(Cross) (art) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	20%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Oct 25						STIP FFY: 2027			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0019(66)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 910 ADT.
BRIDGE INFO: M3936 (41.47, Br. Repl., P0, SD, Deck 7, Super. 3, Sub. 5, 1976)
ENV: Tribal consultation letters sent 6/16/25. Env constraints to Rdwy 7/16/25. ARS to SHPO 8/12/25, response 8/13/25.
SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 5/1/24. Feature extraction and mapping 100%. CSUR 100%.
PSUR: 11 certs
RDWY: (TW) Floodplain SP req'd. Traffic Forecast req 4/17/26. Traffic Forecast rec'd 5/19/26. ESALs rec'd 6/2/26. Early Coord Meeting held 8/27/26. Prelim ENV & ROW memo sent 9/2/26.
UTIL: AUI 4/9/2026
RAILROAD INFO: Possible RR involvement at UPRR DOT 438487A depending on const. limits. If so, PE, SP, & C&M rqd 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101135 Pleasant View Dr. – Peachtree Ave. (Jonesboro) (S) Hwy. 351

(Craighead) (urb) (0.36 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	100%	75%	100%	50%	NA	35%	NA	
TARGET DATE		Feb 22	Jul 22	Oct 22	Mar 22	Jun 24	Dec 26	STIP FFY: 2025			
END DATE		Feb 22	Jan 23	Mar 23	Mar 22	Jun 24					

TYPE WORK: Major Widening to 4 lanes w/ 10' SUP & 6' buffer on west side.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPC-9227(96)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 12,000 ADT.
ENV: Env constraints to Rdwy 2/9/22. Tribal consultation letters sent 7/21/22. PI held Thursday, November 17, 2022 4-7pm @ Family Fellowship Baptist Church Family Life Center 2441 North Old Greensboro Rd, Jonesboro, AR 72401. ARS to SHPO 11/9/22, response 11/28/22. PIF to SHPO 1/4/23, response 1/10/23. T3CE apprvd 3/22/23.
LP: City responsible for any add'l funding for 10 foot sidepath w/ 6 foot buffer. Resolution executed 10/19/22. Agreement sent to City 10/2/23. Agreement rec'd from City 10/6/23. Agreement executed 10/16/23. Executed Agreement ret'd to City 1/19/24.
SUR: Aerial photo 1/28/21. Restricted airspace. CSUR 100%. Some photogrammetric mapping under 100882. Photogrammetry 100% partial coverage of job limits. DSUR to Rdwy 2/25/22. Add'l DSUR rqd 6/20/22 to Rdwy 7/14/22.
PSUR: 21 certs. PSUR to ROW 3/2/22. Add'l PSUR (13 certs.) to ROW 8/10/22. ROW staking rqd 10/12/23 to ROW 11/3/23.
RDWY: (HL) No Floodplain SP rqd. Traf & Mat req 5/17/21. DSUR rec'd 2/25/22. TMs req 3/11/22. Early Coord Meeting held 3/29/22. Signal not warranted at HWY. 351/Peachtree Ave. inters. Prelim Layouts to ROW & ENV 6/17/22. FWD & SS req 6/21/22. Add'l DSUR req 6/21/22. Add'l survey rec'd 7/14/22. DDD apprvd 10/26/22. RDWY Info to ENV 10/31/22. ROW & UTIL rqmts to ROW 1/31/23. PFI & TMP held 8/1/23. RUC req 4/10/24.
ROW: Plans 90% (14 trs). Auth Rec'd 6/16/23. 14/14 apprs made. 14/14 apprs apprvd; 12 options;12 paid & 2 condemned - poss. date 10/21/2024.; UFI 7/20/22, Plans to 5 utils 7/11/23, Funds Appvd 5/17/23. 5/5 est rec'd, 4/5 WO issued
UTIL: UFI 7/20/22, Plans to 5 utils 7/11/23, Funds Appvd 5/17/23. 5/5 est rec'd, 5/5 WO issued. AT&T, City Water & Light Elec, CWL Water, Suddenlink, Summit-WO issued;
MAT: Soil Survey %AC to Rdwy 8/24/21.
RAILROAD INFO: No RR involvement 6/27/24
LEGISLATIVE DISTRICTS: US House (1); AR House (30 & 32); AR Senate (20)

110804 Hwy. 364 Strs. & Apprs. (S) Hwy. 364

(Cross) (garver) (0.86 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	95%	75%	100%	100%	95%	100%	NA	
TARGET DATE		Sep 21	Jul 22	Oct 22	Oct 21	Oct 24	Jun 25	**SCHEDULED DATE: 2030**			
END DATE		Jul 21	Jan 23	Apr 23	Jul 21	Feb 25	Sep 25	**STIP FFY: 2025**			

TYPE WORK: Replace 4 strs. w/ R.C. Box culverts & replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0019(57)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 250 ADT.
BRIDGE INFO: M3341 (37.62, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 1950); M3342 (40.51, Br. Repl., P0, Deck 5, Super. 5, Sub. 7, 1972); M3345 (29.61, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1976); M3618 (82.06, Br. Repl., NP, SD, Deck 7, Super. 6, Sub. 4, 1972); M3619 (62.56, Br. Repl., P3, Deck 7, Super. 6, Sub. 6, SC, 1972)
ENV: Env constraints to BR & Rdwy 2/2/22. ARS to SHPO 8/11/22, response 8/15/22. ARS Addendum to SHPO 11/9/22, response 11/28/22. PIF to SHPO 12/6/22, response 12/9/22. T3CE apprvd 4/19/23. 2023 Bat Survey Results: No T&E species. NW23 permit to USACE 10/18/24
SUR: 01x224-M3341, 01x234-M3619, 01x236-M3342, 01x237-M3345, M3618 added. CSUR 100%. Aerial photo 2/14/20. Add'l CSUR for M3618 100%. Add'l DSUR 100% to Rdwy 7/22/21.
RDWY: (TW) Floodplain SP req'd. Traf & Mat req 5/17/21. DSUR rec'd 7/22/21. Early Coord Meeting held 1/27/22. TO to CON 12/15/21. 30% Plans rec'd from CON 6/9/22. 30% Plans rev'd & ret'd to CON 7/1/22. 30% Plans rec'd from CON 9/26/22. 60% Plans rec'd from CON 10/6/22. PFI held 10/24/22. 60% Plans rev'd & ret'd to CON 10/24/22. DDD apprvd 12/5/22. Rev 60% Plans rec'd from CON 12/22/22. ROW & UTIL reqm'ts to ROW 1/9/23. 60% Plans rev'd & ret'd to CON 3/1/23. Rdwy Info to Env 4/17/23. Rev DDD apprv'd 2/23/24. FFI held 8/18/24. 90% Plans rec'd from CON 9/20/24.
ROW: Plans by Garver 90% (9 trs). Initial Auth Rec'd 11/7/23. 9/9 apprs made;9 options & 9 paid. Court Order filed 3/5/2025.
UTIL: AUI/UFI 2/9/23, Plans to 4 utils 2/29/24, Funds Apprvd 2/10/23. 4/4 ests rec'd, 4/4 WO issued, 4/4 adj complete.
BR: (SWP) Layout 95%. Rec'd. 90% Plans 9/20/24 & 11/19/24. Ret'd. 90% Comments 11/13/24.
MAT: Soil Survey %AC to Rdwy 8/24/21. Subsurface - Consultant Geotechnology. Report to BR 9/10/24
RAILROAD INFO: No RR involvement 6/27/24
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110839 Hwy. 364 Str. & Apprs. (Cross Co.) (S) — Hwy. 364

(Cross) (fre) (Non-APHN) (Major Collector) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	10%			5%	0%			
TARGET DATE								SCHEDULED DATE: 2030			
END DATE		Mar 26						STIP FFY: 2028			

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-0019(65)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 230 ADT.
BRIDGE INFO: M3538 (35.43, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 4, 1975)
ENV: Tribal consultation letters sent 7/8/25. Env constraints to Rdwy 5/7/26.
SUR: Aerial photo flown 2/14/24. UAV-LiDAR acquired 4/30/224. Feature extraction 100%. Plan mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 3/23/26.
PSUR: 10 certs
RDWY: (MH) No Floodplain SP req'd. ADT & Traffic Counts req 2/10/26. Early Coord Meeting held 8/25/26.
UTIL: AUI 8/27/26
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

061767 I-40/Hwy. 365 Intchng. Impvts. (Morgan) (S) Hwy. 365

(Pulaski) (fre) (0.85 mi.) (NHS) (Urban Minor Arterial) /NHPP/STBGP/State/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	40%	75%	15%	15%	NA	100%	NA	
TARGET DATE	Feb 26	Apr 24	Nov 26	Feb 27		Feb 28	Feb 29	**SCHEDULED DATE: 06-2029**			
END DATE		Jan 24			May 24			**STIP FFY: 2027**			

TYPE WORK: Major Widening; Add center turn lane; Interchange Impvts.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPF-0060(74)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23. Project renamed on 6/30/25.
GENERAL: 4,200-11,000 ADT. Job 061862 combined into this project. Determined eligible for alternative delivery methods 11/13/2025.
ENV: NA consultation letters to Tribes 2/9/24. Env constraints to RDWY 4/4/24. PI meeting 3/11/25 4:30-6:30 pm @ Cedar Heights Baptist Church (Youth Center - Gym), 14510 Cedar Heights Rd, North Little Rock. 2024 Bat Survey Results: No T&E species. Env constraints to RDWY & Planning 4/22/26. ARS to SHPO 6/10/26, response 6/19/26.
LP: Potential partnering project with Pulaski Co. and City of Maumelle. Upon completion of Job 061767, County would accept ownership of Hwy. 386 from Hwy. 365 to Hwy. 834 in Wrightsville. Department would perform pavement preservation on Hwy. 386 prior to transfer. Upon notification of partnering commitments between City and County the agreement & resolution will be drafted. Agreement send to City and County on 6/4/2026
SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/2/23. Feature extraction 90%. Plan mapping 100%. Add'l CSUR for interchange 100%.
DSUR: NTP to Con 6/12/23. U&D 100%. DSUR to Rdwy 1/5/24. Add'l DSUR req'd 4/15/24 100%. DSUR for interchange improvements to Rdwy 7/11/25.
PSUR: 71 certs total with interchange. PSUR to ROW 5/16/24. Add'l PSUR for Morgan Intchng to ROW 8/29/25. Add'l PSUR (2 certs) to ROW 9/2/25.
RDWY: (MH) No Floodplain SP req'd. Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 1/5/24. Signals not warranted at Inters of Hwy. 365 & Bicentennial Rd., Smalling Rd. & Marche Rd.. Early Coord Meeting held 3/19/24. Prelim Layouts to ENV & ROW 3/20/24. Soil Survey req 3/20/24. DDD apprv'd 4/17/24. RDWY Info to ENV 12/19/24. Pavm't Des apprv'd 2/21/25. ROW reqm'ts to ROW 2/24/25. DSUR for Intchng rec'd 7/11/25. Prelim Est to PM 7/15/26. Prelim Est to PM 9/9/26.
ROW: FEE - Plans 80% (44 trs).
UTIL: AUI 8/16/24, UFI 8/20/24. Plans to 9 utils 12/9/24. Funds Apprvd 11/27/24.
MAT: SS to RDWY 7/2/24.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (13)

Other Federal-Aid & State Jobs

061765 Hwy. 365 Strs. & Apprs. (Pulaski Co.) (S) — Hwy. 365

(Pulaski) (gen) (APHN) (Urban Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	10%	75%		10%	0%		NA	
TARGET DATE		Jun 24	Jun 25	Sep 25	Aug 24	Jul 26	May 27	STIP FFY: 2026			
END DATE		Jun 24			Nov 24						

TYPE WORK: Replace 3 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0060(77)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
GENERAL: 4,200 ADT.
BRIDGE INFO: M2967 (58.71, Br. Repl., P3, Deck 6, Super. 5, Sub. 6, 1919); M2968 (68.64, Br. Repl., NP, Deck 7, Super. 6, Sub. 6, 1919); M2969 (60.95, Br. Repl., P3, Deck 6, Super. 6, Sub. 6, 1919)
ENV: NA consultation letters to Tribes 5/16/23. Env constraints to Rdwy 10/31/23. 2025 Bat Survey Results: PESU confirmed.
SUR: CSUR 100%. UAV-LiDAR acquired 11/22/22. Aerial photo flown 3/13/23. Feature extraction 100%. Plan mapping 100%.
DSUR: NTP to CTA 1/8/24. U&D 100%. DSUR to Rdwy 6/18/24.
PSUR: 24 certs. NTP to Con 9/20/24. PSUR to ROW 11/27/24. Add'l PSUR (1 cert) to ROW 12/27/24.
RDWY: (JLB) Floodplain SP req'd. Traf, TMs & Mat req 5/10/23. DSUR rec'd 6/18/24. Early Coord Meeting held 7/8/24. Prelim Layouts to ENV & ROW 1/3/25.
UTIL: UFI 1/29/25. Funds Apprvd 2/19/25.
RAILROAD INFO: No RR involvement 1/8/24. Rev. scope - confirmed no RR involvement 8/14/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (13)

012527 Cypress Bayou Str. & Apprs. (S) — Hwy. 367

(Lonoke & White) (coll) (APHN) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%				0%			
TARGET DATE								STIP FFY: 2028			
END DATE		Jan 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-4373(5)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/7/25.
GENERAL: 3,800 ADT.
BRIDGE INFO: 01368 (72.56, Br. Repl., NP, Deck 5, Super. 6, Sub. 5, 1950)
SUR: Aerial photo flown 2/20/24. UAV-LiDAR acquired 5/30/24. Feature extraction and mapping 100%. CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/6/26. Add'l DSUR needed at the intersection of Hwy. 70 and Kuhn Rd.
PSUR: certs IP
RDWY: (ND) Floodplain SP req'd. DSUR rec'd 1/6/26.
RAILROAD INFO: No RR Involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59); AR Senate (11 & 18)

061739 White Oak Branch Str. & Apprs. (S) Hwy. 381

(Lonoke) (fre) (0.04 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	95%	100%	75%	100%	100%	100%	100%	NA	
TARGET DATE		May 21	Nov 21	Nov 21	Sep 21	Aug 24	Feb 25	STIP FFY: 2026			
END DATE		May 21	Dec 21	Jan 22	Jun 21	Sep 24	Aug 25				

TYPE WORK: Replace 1 structure w/ R.C. Box Culvert.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0043(45)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 280 ADT.
BRIDGE INFO: M3141 (61.54, Br. Repl., P4, Deck 7, Super. 7, Sub. 5, 1968)
ENV: EPD. Tribal consultation letters sent 6/18/21. ARS to SHPO 8/12/21, response 8/18/21. Env constraints to Rdwy & BR 9/16/21. PIF to SHPO 10/25/21, response 11/5/21. T1CE apprvd 1/26/22. NW14, no pcn. 2023 Bat Survey Results: No T&E species
SUR: 06x122-M3141. CSUR 100%. Aerial photo 12/23/19. DSUR to Rdwy 5/19/21.
PSUR: Existing ROW to ROW 6-2-21. ROW re-stake (tract 1) req'd 9/20/23 to ROW 9/28/23.
RDWY: (MH) Floodplain SP req'd. Traf & MAT req 5/17/21. DSUR rec'd 5/19/21. Early Coord Meeting held 8/24/21. Hyd Anal complete to BR 8/26/21. Prelim Layouts to ROW & ENV 9/14/21. Des Criteria apprv'd 11/16/21. ROW & UTIL reqm'ts to ROW 12/6/21. RDWY Info to ENV 12/6/21. LRFD req BR 8/9/23. Plans to EST 9/7/23. FFI req 9/7/23. Plans cert by HYD 10/10/23. Soil Survey req 4/8/25.
ROW: C.O. Plans 90% (3 trs.). Initial Auth Rec'd 1/9/23. 3/3 apprs made & apprvd. 3 options & 3 paid. Court Order filed 9/5/2024.
UTIL: AUI 8/12/21, UFI 12/07/21, Plans to 6 utils 6/17/22, Funds Apprvd 12/15/21. 5 no conflict, 6/6 ests rec'd, 1/1 WO issued. 1/1 adj complete.
BR: (TMG) RCBC Plans complete 9/11/23.
MAT: %AC to Rdwy 8/24/21.
SS to RDWY 5-27-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

050419 Pine Hill Creek Str. & Apprs. (S) — Hwy. 395

(Fulton) (halff) (0.34 mi.) (Non-APHN) (Major Collector) /NHPP/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	95%	100%	75%	100%	100%	95%	100%	NA	
TARGET DATE		Nov 20	Oct 22	Dec 22		Dec 25	Mar 26	STIP FFY: 2025			
END DATE		Jul 20	Feb 23	Feb 23	Nov 20	Feb 26	Aug 26				

TYPE WORK: Replace 1 bridge.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0025(23)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 11/9/18.
GENERAL: 1,200 ADT.
BRIDGE INFO: M3262 (46.72, Br. Repl., P2, Deck 6, Super. 5, Sub. 5, 1960)
ENV: Env. Constraints to Rdwy 3/20/20. Tribal consultation letters sent 8/13/20. ARS to SHPO 9/9/20, response 9/10/20. Addl Env Constraints to Rdwy 5/10/21. CRS to SHPO 7/21/21, response 7/23/21. Ph II report to SHPO 9/13/21, response 9/23/21. ARS addendum to SHPO 7/7/22, response 7/13/22. SHPO response to CRS addendum 9/19/22. T3CE apprvd 2/17/23. 2021 Bat Survey Results: PESU captured.
SUR: Aerial photo flown 4/02/19. CSUR 100%. DSUR to Rdwy 7/31/20. Add'l DSUR (tracts 1 & 4) req'd 5/1/25 to ROW 6/12/25.
PSUR: Existing ROW only to ROW 11/24/20. Converted to fee taking. PSUR req'd 5/14/24. 12 certs. PSUR to ROW 10/1/24. ROW staking req'd 5/15/25 to ROW 6/12/25.
RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 7/31/20. Mat & Traf req 10/8/20. Early Coord Meeting held 2/17/21. Hyd Anal complete to BR 2/24/21. Prelim Layouts to ROW & ENV 3/1/21. Des Criteria apprvd 4/1/21. T.O. to CON 4/29/21. Rev 30% Plans rec'd from CON 6/28/21. Rev 30% Plans rev'd & ret'd to CON 7/14/21. RDWY Info to ENV 8/19/21. 60% Plans rec'd from CON 10/29/21. FI held 10/29/21. ROW, UTIL & ENV Cost EST req 3/31/22. 60% Plans rev'd & ret'd to CON 5/25/22. Scope Change 5/25/22. Rev 30% Plans rec'd from CON 9/9/22 & 1/3/23. Rev 30% Plans rev'd & ret'd to CON 10/31/22 & 2/1/23. ROW & UTIL rqmts to ROW 2/1/23. Rev RDWY Info to ENV 2/2/23. Loc & Des Doc apprv'd 2/22/23. SS req 4/8/25. Interim Est to PM 4/15/25. 90% Plans rec'd from CON 8/1/25. 90% Plans to EST 8/4/25. FFI & TMP held 9/19/25.
ROW: Plans by Halff 90% (7 trs). Initial Auth Rec'd 5/9/23. 7/7 apprs made & apprvd; 6 options; 6 paid & 1 condemned - poss. date 2/23/2026. 1/1 Res, 3/3 PPO relos.
UTIL: UFI 4/7/21, Plans to 3 utils 9/26/24, Rev Plans to 3 utils 12/13/24. Funds Apprvd 4/28/21. 3/3 ests rec'd, 1 no conflict, 2/2 WO issued, 1/2 adj complete. Brightspeed-no conflict; North AR Elec Coop-WO issued; Fulton Co Water-PE & Constr adj complete
BR: (MCB) Layout 95%. Preliminary Info to Env. 04/16/25. Rec'd. 90% Plans 8/4/25. Ret'd. comments 90% Plans 8/29/25. Rec'd. 100% Plans 11/14/25. Ret'd. 100% Plan comments 12/9/25. Rec'd. Final Plans 12/17/25.
MAT: % AC to Rdwy 10/12/20. Subsurf Invest by Design Consult. Subsurface Invest report complete 6/5/24 SS to RDWY 7-1-26
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

090155 Hwy. 412 Improvements (Siloam Springs) P.E. — Hwy. 412

(Benton) (NHS) (Urban Principal Arterial) (4LG)

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9394(5)
GENERAL: 22,000-29,000 ADT.
ENV: PI 2/24/04, 8/24/04, & 12/15/05. EA apprvd by FHWA 10/16/06. Public officials meeting & Loc PH 11/28/06. ID Staff 1/2/07. FONSI apprvd by FHWA 5/1/07.
RAILROAD INFO: RR Involvement, CPKC DOT# 330377L at LM 1.8.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

090250 Washington St. – East (Hwy. 412) (Siloam Springs) (F)

(Benton) (con) (3.21 mi.) (NHS) (Urban Principal Arterial) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				85%				0%	TBD		RQD
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: Widening (6-lane divided with curb & gutter)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9394(26)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 11/7/07.
GENERAL: 22,000-29,000 ADT. VE required.
ENV: Ph I arch field work in progress.
SUR: Aerial photo flown 2/4/09.
RAILROAD INFO: RR Involvement CPKC (overpass) DOT# 330377L SP or SP/C&M 8/18/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Other Federal-Aid & State Jobs

040894 Hwy. 412 Impvts. (Springdale) (S) — Hwy. 412

(Washington) (craft-tull) (0.61 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Earmark/State/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	100%	65%	100%	75%	15%	25%	NA	35%	30%	
TARGET DATE	Jul 21	Nov 22	Jun 26	Sep 26	Dec 22	Sep 27	Sep 28	**SCHEDULED DATE: 08-2029**			
END DATE	Aug 21	Sep 22	Aug 26	Aug 26	Mar 23			**STIP FFY: 2026**			

CRITICAL NOTES: $5,000,000 of Community Project Funding must be obligated by Sept. 2027.

TYPE WORK: Widen to 6 lanes w/ raised median from Gene George Blvd. to S. 48th St. (west of I-49); Intersection Impvts. at Hwy. 412/S. 48th St. (west of I-49); Ramp Impvts

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: ACNHPP-9399(34)

BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.

GENERAL: 36,000-43,000 ADT.

ENV: Env constraints to Rdwy & ROW 10/28/22. Tribal consultation letters sent 11/9/23. PI meeting 11/7/24, 4-7 pm @ Springdale City Hall - City Council Chambers, 201 Spring Street, Springdale. PIF to SHPO 9/18/24, response 10/15/24. 2nd PI meeting 7/30/26, 4:30-6:30 pm @ New Hope Fellowship (Fellowship Hall), 850 S. 56 St., Springdale. PIF addendum to SHPO 8/25/26, response 8/25/26. CE to FHWA 8/25/26, apprvd 8/28/26.

LP: City responsible for any add'l funding for 12' sidepath w/ 6' buffer. Resolution sent to City 2/24/23. Resolution executed 3/28/23. Agreement to City 10/2/23. Agreement rec'd from City 10/9/23. Agreement executed 10/19/23. Executed Agreement ret'd to City 10/31/23.

SUR: Aerial photo 3/5/20, 10/15/24, 5/13/26. CSUR 100%. UAV-LiDAR to be acquired, restricted airspace. UAV-LiDAR acquired 8/23/21. Feature Extraction 100%.

DSUR: NTP to Con 3/31/22. U&D 100%. DSUR to Rdwy 9/23/22. Add'l DSUR req'd 12/13/23 to Rdwy 2/12/24. Add'l DSUR req'd 2/21/24 to Rdwy 4/10/24. Add'l DSUR req'd 4/18/24 100%. Add'l DSUR req'd 6/17/25 to Rdwy 9/5/25.

PSUR: 92 certs. NTP to Con 9/13/22. Add'l 4 certs 12/22/22. PSUR to ROW 3/7/23. Rev. PSUR to ROW 4/13/23. Add'l PSUR req'd 12/19/25 to ROW 2/3/26. Rev. PSUR to ROW 3/17/26 (correcting CAF). Add'l PSUR (certs 93-100) to ROW 6/4/26.

RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 9/23/22. Traf, TMs, & Mat req 10/20/22. DDD apprv'd 4/5/23. Early Coord Meeting held 4/6/23. Prelim Layouts to ROW & ENV 5/26/23. FWD & SS req 5/26/23. Add'l survey req 12/13/23 & 2/21/24. 30% Plans rec'd from CON 1/19/24. 30% Plans rev'd & ret'd to CON 2/12/24. Rev 30% Plans rec'd from CON 3/7/24. Rev 30% Plans rev'd & ret'd to CON 4/2/24. 60% Plans rec'd from CON 6/28/24. ROW & UTIL reqm'ts to ROW 7/22/24. PFI req 7/22/24. RDWY Info to ENV 7/31/24. Turning Movements req 7/30/25. Add'l Survey req 5/8/26. Rev 60% Plans rec'd from CON 7/21/26. Rev 60% Plans rec'd from CON 8/19/26. Rev ROW & UTIL reqm'ts to ROW 8/24/26. Interim Est to PM 9/9/26.

ROW: FEE - Plans 80% (28 trs). Auth Rec'd 9/16/26.

UTIL: AUI 7/24/24, UFI 10/3/24, Plans to 12 utils 12/12/24; Funds Apprvd 11/22/24. 5/11 est rec'd, 2 no conflict, 2/9 WO issued. AT&T Com, Brightspeed-no conflict; AT&T AR-est rec'd; Black Hills Energy, Lumen-WO issued; City of Springdale, Cox Comm, Ozarks Elec, OzarksGo, Ritter, Windstream-pending proposals;

MAT: Consultant. RV 10/24/22 & SS 11/27/23

PLAN: Scoping recommendations in 8/20/21 memo. Communicating w/ local officials about their concerns.

RAILROAD INFO: No RR involvement 1/5/24.

SIR: Traffic sent 12/30/22.

LEGISLATIVE DISTRICTS: US House (3); AR House (18 & 19); AR Senate (31)

012480 Hwy. 412 Cable Median Barrier Impvts. (S) — Hwy. 412

(Madison & Washington) (pickering) (17.01 mi.) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	NA		NA	
TARGET DATE			Jul 24	Jul 24				STIP FFY: 2025			
END DATE			Jul 24	Feb 24							

TYPE WORK: 17.01 miles of cable median barrier construction.
WORK ZONE POLICY: Significant.
FAP NUMBER: HSIP-4472(2)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/17/23.
GENERAL: 8,300-17,000 ADT.
ENV: CR clearance to file 10/11/23. T1CE apprvd 2/22/24.
RDWY: (TW) T.O. to CON 2/26/24. 60% Plans rec'd from CON 4/26/24. RDWY Info to ENV 5/24/24. 90% Plans rec'd from CON 6/28/24. FFI held 7/19/24. 90% Plans rev'd & ret'd to CON 7/22/24. Final Plans rec'd from CON 7/22/24. ROW & UTIL reqm'ts to ROW 7/24/24. Final Plans rev'd & ret'd to CON 8/9/24. Rev Final Plans rec'd from CON 8/19/24 & 8/21/24. Rev Final Plans rev'd & ret'd to CON 8/21/24. Rev Final Plans rec'd from CON 8/21/24. Rev Final Plans rev'd & ret'd to CON 9/3/24.
RAILROAD INFO: No RR involvement 1/9/24
LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 32)

090639 Huntsville – Alpena (Passing Lanes) (S) — Hwy. 412

(Carroll & Madison) (con) (35.06 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/CAP-2/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%	75%		5%	TBD	100%	NA	
TARGET DATE			Jun 27	Dec 27		Sep 28	Jun 29	SCHEDULED DATE: 2031			
END DATE		Jan 24			Nov 24			STIP FFY: 2028			

TYPE WORK: Alternating Passing Lanes.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0844(3)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 4/7/21.
GENERAL: 4,800-9,300 ADT.
ENV: Env contraints to Rdwy 9/24/25.
SUR: Aerial photo 2/29/20, 3/6/20. Ortho available. CSUR 100%. UAV-LiDAR acquired 7/19/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/22/24.
PSUR: 35 certs. PSUR to ROW 11/12/24.
RDWY: (HL) Floodplain SP req'd. DSUR to Rdwy 1/24/24. Traffic & Mat req 2/8/24.
UTIL: AUI 1/30/24
MAT: SS to RDWY 3/12/25.
PLAN: Hwy. 412 Corridor Planning Study (2020) provides big picture finding
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1 & 3); AR House (5 & 26); AR Senate (28)

101238 Cache River Str. Removal & Scour Repair (S) — Hwy. 412

(Greene & Lawrence) (garver) (NHS) (Principal Arterial) (4LG) /PROTECT/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	5%	75%	NA	NA	50%	100%		
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE		Dec 25									

TYPE WORK: Historic Truss structure removal & Scour Repair
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: PRTT-2838(3)
BACKGROUND INFO: Project programmed on 3/7/25.
BRIDGE INFO: 06565 (89.83, Scour Rpr., NP, Deck 7, Super. 7, Sub. 7, 1995)
ENV: Env constraints to Rdwy 10/29/25. MOA Amendment (100205) executed 10/14/2025.
SUR: CSUR 100%. UAV-LiDAR acquired 9/30/25. Feature extraction 100%. Plan mapping 100%. Aerial photo flown 11/3/25.
DSUR: U&D 100%.
PSUR: Existing ROW under CA1003.
RDWY: (ND) No Floodplain SP req'd. 60% Plans rec'd from CON 5/15/26. 60% Plans rev'd & ret'd to CON 6/8/26. 90% Plans rec'd from CON 10/1/26.
BR: (SWP) Rec'd. 90% Plans 10/1/26.
MAT: SI to BR & Rdwy 8/14/26; Supp SI to BR & Rdwy 9/24/26
RAILROAD INFO: No RR involvement 3/17/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (30); AR Senate (21)

001930 I-69 Connector P.E. — Hwy. 530

(Various) (APHN) (Principal Arterial) /Earmark/

WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 11/19/01.
GENERAL: CON selected 1/9/02.
PLAN: PE only.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

001938 Co. Rd. 35 – Hwys. 11/425 Connector P.E. — Hwy. 530

(Jefferson, Cleveland & Lincoln) (con) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HPP-1851(2)
BACKGROUND INFO: Project programmed on 1/23/02.
GENERAL: VE completed 3/2004.
Construction Projects:
001935 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Gr. & Strs.) (F)
012061 - Co. Rd. 35-Hwy. 212 (Add'l. Lanes) (Bs. & Surf.) (F)
020456 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Gr. & Strs.) (F)
020457 - Hwy. 212-Hwys. 11/425 Connector (Add'l. Lanes) (Bs. & Surf.) (F)
ENV: Env handling (EIS) under 001851. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.
RDWY: WO issued to CON 4/12/02. Kickoff meeting held 4/18/02.
PLAN: PE only.
LEGISLATIVE DISTRICTS: US House (1); AR House (93); AR Senate (1)

020365 Hwys. 11/425 Connector – Hwy. 278 P.E. Hwy. 530

(Drew & Lincoln) (APHN) (Principal Arterial)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HPC-0018(33)
BACKGROUND INFO: Project programmed on 1/23/02.
GENERAL: Construction Projects:
020357 - Hwys. 11/425 Connector-Hwy. 35 (Gr. & Strs.) (F)
020358 - Hwys. 11/425 Connector-Hwy. 35 (Bs. & Surf.) (F)
020398 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Gr. & Strs.) (F)
020458 - Hwys. 11/425 Connector-Hwy. 35 (Add'l. Lanes) (Bs. & Surf.) (F)
020459 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Gr. & Strs.) (F)
020460 - Hwy. 35-Hwy. 278 (Add'l. Lanes) (Bs. & Surf.) (F)
ENV: Env handling (EIS) under 001851. 404 permit req'd. Des PH 6/27/05 at Pine Bluff & 6/28/05 at Star City.
ROW: ROW acq & UTIL relocated under Job 020357.
PLAN: PE only.
LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

001966 Springdale Northern Bypass P.E. Hwy. 612

(Benton & Washington) (APHN) (Urban Freeway/Expressway) (4LG) ||Design Criteria: Established

TYPE WORK: New Location (4 lanes divided) (Design and Phase I ROW)
WORK ZONE POLICY: Significant.
FAP NUMBER: NCPD-NH-NHPP-9399(5)
BACKGROUND INFO: Project programmed on 4/3/03.
GENERAL: 3,000-11,000 ADT. Major investment study apprvd. W.O. issued to CON for proposed intchng locations concepts along I-540 3/12/03. Rev Interchange concepts rec'd. from CON 5/29/03. Design CON selected 7/12/06. W.O. issued to CON 11/16/06. Kick-off meeting w/CON 12/4/06. VE completed 11/2007. Construction Projects programmed for Eastern portion on 03/17/20 under Jobs 012366 & 012326.
ENV: PI 7/7-9/98, 8/31-9/2/99, & 8/5-6/03. Add'l PI 8/16/03 (for Hispanic Community). Loc PHs 4/2/02 at Lowell; 4/3/02 at Springdale; & 4/4/02 at Elm Springs. ID staff meeting 4/15/02, 1/9/03, & 2/11/03. RTA for strs to SHPO 1/25/03, 10 strs det eligible for NRHP. Add'l RTA to SHPO for strs 2/6/03, 1 str det eligible for NRHP. Loc PHs 6/28/04 at Springdale & 6/29/04 at Lowell. Add'l PI 9/7/04. FEIS apprvd by FHWA for public dissemination 10/6/05. ROD apprvd by FHWA 2/15/06. RTA for 13 strs to SHPO 9/28/07. Public officials meeting 6/3/08. Design PH 6/3-4/08. T.O. for Ph I arch survey issued 7/14/08, field work complete, draft report to SHPO 3/18/09, SHPO response 8/21/09, PA req'd for ROW not accessed. Design reassess to FHWA for signature 6/20/14, apprvd 7/3/14.
SUR: -
DSUR: Aerial photo flown 12/1/04; 12/13/04; 2/17/05; 01/02/07. Add'l DSUR to CON 8/1/08; 9/5/08; 2/11/09. Add'l DSUR to Rdwy 10/29/10. DSUR update 100% 12-28-20.
PSUR: (569 trs) 3 TRS to ROW & CON 9/21/09. ROW staking (tract 97x & 153x) complete. Partial ROW staking 100%. ROW staking (tract 88x, 126x, 156x) complete. 1 tract to ROW 10/25/10. Add'l PSUR (Cert 110) req 12/11/12. Updated PSUR to ROW 11/19/20. ROW re-stake (tr. 23) req'd 11/16/22 to ROW 11/30/22. Rev. PSUR to ROW 3/7/23.
RDWY: Floodplain SP req'd. Rdwy cost est to Env 10/13/99. PPC rec'd 1/18/07. Frontage rd study rec'd from CON 11/5/07. Loc & Des Doc apprvd by FHWA 9/29/08. 60% plans rec'd from CON 9/8/08. ROW & Util req'mts to ROW 9/15/08. Rdwy info to Env 9/15/08. FI held 10/24/08. Plans to RR Coord 10/31/08. 60% plans reviewed & ret'd to CON 12/1/08 for Eastern Project. 60% plans reviewed & ret'd to CON 2/5/09 for western project. Rev 60% plans rec'd from CON 5/8/09 for Eastern Project. Rev 60% plans reviewed & ret'd to CON 5/15/09. Rev ROW & Util req'mts to ROW for western portion 8/24/09. Rev. ROW & Util rqmts to ROW 8/16/11. Rev 60% plans rec'd from CON for western portion (no add'l submittals will be rec'd) 10/3/11. Add'l RDWY Cost Est to ENV 3/4/19. Loc & Des Doc apprvd 6/15/22.
ROW: ROW Plans by Garver LLC - 8/8 apprs made & apprvd; 6 options & 6 paid & 1 condemned - poss. Date 8/11/15.
BR: (SWP/JYP) 27 Brs in Western project. Rec'd 28 Prelim. layouts from CON 10/13/08, (Includes future Br o/Puppy Creek). Comments Ret'd 2/5/09. Rec'd Rev'd. layouts for 19 Brs 7/17/09; 9 Brs 9/3/09. Ret'd comments 28 Brs 11/2/09. Rec'd Rev'd layouts 3/5/10 & 7/26/10. Ret'd comments 4/29/10. Layout 80%. Apprvd by FHWA 8/10/10. Rec'd 90% plans for 25 brs 7/6/12. Rec'd 90% plans for 3 Brs 9/11/12. Ret'd comments on 90% plans 11/7/13.
MAT: Pvmt coring info to CON 12/3/07.
PLAN: Action rqd for access apprvl at I-540.
RAILROAD INFO: RR Involvement, A&M tracks between Hwy. 265 & 71B, north of Hwy. 264.
LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, 18, & 25); AR Senate (31, 32, & 33)

Other Federal-Aid & State Jobs

090621 I-49 – Hwy. 265 (Springdale Bypass) (S)

(Benton) (halff) (3.31 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	100%	55%	100%	85%	95%	
TARGET DATE			Apr 21	Apr 23	Oct 20	Feb 26	May 27	SCHEDULED DATE: 08-2027			
END DATE		Dec 20	Apr 21	May 23	Nov 20			STIP FFY: 2028			

CRITICAL NOTES: 12-week advertisement. Due to obligated funding must go to construction by Sept. 2027

TYPE WORK: New Location. Pavement Type: Alternates.

WORK ZONE POLICY: Significant. Incentive/Disincentive site use work.

FAP NUMBER: NHPP-STPF-0004(88)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.

ENV: CR clearance to file. T3CE apprvd 4/13/22 for hardship acquisition. PI meeting held 2/21/23 4-7pm @ First Baptist Church of Lowell 209A Washington St, Lowell. Arch deferment letter to SHPO 2/13/23, response 2/22/23. re-eval to FHWA 5/19/23, apprvd 5/23/23. NW14, no pcn. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. CRS report addendum 12/4/25, response 12/10/25..

LP: City req 12' side path. Department agreed to construct 12 ft. side path only within ROW of interchng. City responsible for all cost associated w/ 12' side path. Resolution to City 9/9/22. Resolution executed 10/11/22. Agreement sent to City 5/17/2024. Updated Resolution and Agreement sent to the City 1/28/25.

SUR: -

DSUR: DSUR under 001966. DSUR update reflecting completed Hwy. 265 widening to Rdwy 12/11/20. Add'l DSUR req'd 5/11/21 100% to Rdwy 8/25/21. Add'l DSUR (new house) to ROW/Rdwy 3/29/22. Add'l DSUR (tract 216) req'd 1/24/23 100%.

PSUR: PSUR under 001966. 6 new trs, 31 rev trs. PSUR update to ROW 11/19/20. Add'l DSUR (new house on tract 209) rqd 2/23/22. Add'l PSUR (107R split) req'd 10/12/22 to ROW 10/27/22. Rev. PSUR req'd 11/21/22 to ROW 12/21/22. ROW staking req'd 11/07/22 to ROW 12/13/22, 1/4/23. Add'l PSUR (2 trs) rqd 11/21/22 to ROW 12/22/22. Rev. PSUR (Add Dixieland Rd ROW) 100%. Add'l PSUR (1 tract) req'd 7/17/23 to ROW 8/3/23.

RDWY: (TW) No Floodplain SP req'd. VE completed 3/28/08 (001966). TMs req 3/10/20. DSUR rec'd 12/11/20. ROW reqm'ts to ROW 4/14/21 (to Sta. 750+00). Add'l Survey req 5/11/21. Traf & MAT req 5/17/21. T.O. to CON 7/12/21. Add'l Survey req 7/30/21. Signals warrant signalization. 50% Plans rec'd from CON 10/21/21. 50% Plans rev'd & ret'd to CON 11/17/21. Traf req 11/29/21. Rev 50% Plans rec'd from CON 12/30/21. Rev ROW reqm'ts to ROW 2/1/22 & 12/13/22. Rev 50% Plans rev'd & ret'd to CON 2/1/22. 60% Plans rec'd from CON 2/14/22. FI & TMP meeting held 3/16/22. 60% Plans rev'd & ret'd to CON 4/20/22. Rev 60% Plans rec'd from CON 5/20/22 & 12/9/22. Rev Scope (SUP & Dixieland) rec'd from PM 9/19/22. DDD apprv'd 11/28/22. Rev 60% Plans rev'd & ret'd to CON 9/27/22 & 9/5/23. UTIL reqm'ts to ROW 12/13/22. Rev ROW & UTIL reqm'ts to ROW 2/28/23. RDWY Info to ENV 3/13/23. 90% Plans rec'd from CON 5/6/24. FFI req 5/7/24. Plans to EST 5/7/24. TMP Meeting held 10/29/24. Rev UTIL reqm'ts to ROW 9/9/25. Rev ROW & UTIL reqm'ts to ROW 1/9/26. 100% Plans rec'd from CON 2/27/26. 100% Plans rev'd & ret'd to CON 4/3/26. Add'l Survey req 5/15/26.

ROW: Fee - Plans 90% (53 trs). Initial Auth Rec'd 6/13/23. 50/53 apprs made & apprvd. 42 options. 1 AHC Tract & 42 paid & 9 condemned - poss. date 2/26/25. 11/11 res, 13/13 bus, & 6/6 ppo relos moved.

UTIL: AUI 10/10/21, UFI 1/18/18, Plans to 12 utils 1/19/24, Funds Apprvd 6/15/21. 12/12 ests rec'd; 1 no conflict; 1 no involvement; 10/10 WO issued, 1/10 adj complete. AT&T INC-no conflict; Windstream-no involvement; Springdale Water(combined PE & Constr)-est rec'd; AT&T, American Elec Power(Distr & Trans), Carroll Elec, Cox Comm, Lumen, OzarksGo, Ritter-WO issued; Black Hills Energy-adj complete

BR: (MCB/JYP) Layouts 100%. Des. Phase B, 30% submittal to TP&P for AMR 2/22/22. Prelim. Info. To Env. 5/4/22. Rec'd. 90% Plans for 7 of 17 br sites on 9/8/23. Final plans to A&M RR 1/18/24. Rec'd. 90% Plans, all sites 5/7/24 & 10/25/24. Ret'd. comments 90% Plans 6/17/24. Rec'd. 100% Plans 2/27/26. Rec'd. Final Plans 7/15/26.

MAT: Soils Survey %AC to Rdwy 8/9/21. Subsurf by Geotechnology

PLAN: Draft IJR shared with FHWA on 4/16/26. IJR approval requested 6/26/26. SOE and Final IJR approval rec'd 07/08/26.

RAILROAD INFO: RR Involvement rqd. A&M (new crossing DOT# 982678G). SP, PE & C&M rqd. Rcv'd final plan apprvl 6/25/24. C&M fully exec 8/1/25. SP sent & RR coord complete 3/26/26.

LEGISLATIVE DISTRICTS: US House (3); AR House (11, 16, & 18); AR Senate (32 & 33)

Other Federal-Aid & State Jobs

012366 Hwy. 265 – Hwy. 412 (Springdale Bypass) (S)

(Benton & Washington) (garver) (6.63 mi.) (NHS) (Urban Freeway/Expressway) (4LG)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	15%	15%	5%	TBD		
TARGET DATE		Dec 23	Jun 24	Mar 26	May 24	Dec 26	Dec 27	STIP FFY: 2025			
END DATE		Jun 24	Sep 25	May 26	Oct 24						

TYPE WORK: New location. Pavement Type: Alternates.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-0472(11)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/17/20.
ENV: CR clearance to file 5/25/22. hardship acquisition T3CE apprvd 6/13/22. NA consultation letters to Tribes 11/8/23. Env constraints to Rdwy & Br 11/30/23. T3CE for hardship acquisition apprvd 6/14/24. PI meeting 1/22/26 4:30-6:30 pm @ Revival Tabernacle Church 2608 E. Emma Avenue, Springdale. Phase II Report to SHPO 2/2/26, response 2/23/26. Memo to Rdwy, ROW, and P&R 2/17/26. 2025 Bat Survey Results: MYGR captured. Draft EIS re-eval to FHWA 4/21/26, 2nd draft EIS re-eval to FHWA 5/10/26, apprvd 5/19/26.
SUR: Updated aerial photo flown 3/28/24. UAV-LIDAR acquired 4/5/24 (quarry stockpile area). DTM update 100%. Plan mapping update 100%. DSUR under 001966. Updated DSUR to Rdwy 6/4/24.
PSUR: Original PSUR under 001966, updated PSUR under 012366. PSUR to ROW 10/2/24. Rev PSUR to ROW 1/29/25. Add'l PSUR (1 cert.) req'd 10/7/25 to ROW 10/28/25. NTP to CTA 4/15/26 for add'l PSUR. ROW staking req'd 5/11/26 10%.
RDWY: (TW) Floodplain SP req'd. DDD apprv'd 1/18/07 (001966 PPC). Front Rd Study rec'd from CON 11/5/07. VE completed 3/25/08 (001966). ROW & UTIL rqmts to ROW 9/15/08 (under 001966). FI held 10/24/08 (001966). Plans to RR Coord 10/31/08 (001966). Loc & Des (hardship acquisition) Doc apprvd 6/15/22. T.O. to CON 5/22/24. RDWY Info to ENV 10/31/25. 50% Plans rec'd from CON 9/9/25. 50% Plans rev'd & ret'd to CON 11/17/25. SS req 12/22/25. DPH comments rec'd 2/17/26. IOM req 2/17/26. Add'l DSUR & PSUR req 2/17/26.
ROW: Plans 85% (79 trs). Auth Rec'd 6/2/26. 1/79 apprs made & apprvd; 1 option & 1 paid.
UTIL: UFI 1/18/2018. Plans to 8 utils 9/23/25. Funds Apprvd 9/28/23. 4/8 est rec'd, 2/8 WO issued. American Elec. Power(Trans), Black Hills Energy-est rec'd; Carroll Elec(PE), CO Fayetteville(PE)-WO issued
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (9, 11, & 25); AR Senate (32)

101099 Hwy. 886 Str. & Apprs. (Jonesboro) (S) — Hwy. 886

(Craighead) (coll) (0.04 mi.) (Non-APHN) (Urban Local) /BR-OFF/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%		15%	RCB		NA	
TARGET DATE		Sep 23	Feb 26	Jul 26	Oct 23	Mar 27	Sep 27	**SCHEDULED DATE: 08-2027**			
END DATE		Sep 23	Apr 26	Jul 26	Aug 23			**STIP FFY: 2025**			

TYPE WORK: Replace 1 bridge w/ R.C. Box Culvert
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-9227(98)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/2/23.
BRIDGE INFO: M3811 (16.17, Br. Repl., P0, SD, Deck 6, Super. 4, Sub. 5, 1976)
ENV: Env Constraints to RDWY 3/21/25. Tribal consultation letters sent 4/29/25. ARS to SHPO 6/30/26, response 7/6/26. PIF to SHPO 7/10/26, response 7/16/26. PCE apprvd 7/20/26.
LP: Arkansas Department of Human Services will pay 20% non-Federal match for total project costs. Resolution and Agreement sent to DHS on 11/15/24. Agreement rec'd from DHS on 3/27/25. Agreement executed on 4/21/2025. Agreement ret'd to DHS on 5/9/25.
SUR: CSUR 100%. Aerial photo flown 3/15/23. UAV-LiDAR acquired 3/29/23. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 9/15/23.
PSUR: PSUR covered under 100979.
RDWY: (ND) Floodplain SP req'd. Traf & Mat req 5/9/23. DSUR rec'd 9/15/23. Early Coord Meeting held 3/5/25. Hyd anal Complete to Bridge 11/4/25. Prelim Layout to ROW & ENV 10/24/25. Soil Survey req 10/24/25. DDD apprv'd 2/11/26. ROW & UTIL reqm'ts to ROW 4/29/26. RDWY Info to ENV 5/5/26.
ROW: Plans XX% (Est. 3 trs.).
UTIL: UFI 3/9/2026, Plans to 1 util 6/4/26. Funds Req'd 5/13/2026. 2 no involvement. CWL, Summit-NI
BR: RCBC.
RAILROAD INFO: No RR involvement 6/27/24
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

061849 District 6 Bridge Painting Ph. 1 (S) — Various

(Various) (fre) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA	NA	NA	OPS		NA	
TARGET DATE											
END DATE				Sep 24							

TYPE WORK: Paint 33 structures
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-STPB-0076(359)
BACKGROUND INFO: Project programmed on 3/27/24.
GENERAL: 680-117,000 ADT.
BRIDGE INFO: 02365 (67.52, Paint, NP, Deck 7, Super. 5, Sub. 5, 1948); 02713 (56.62, Paint, P3, Deck 6, Super. 5, Sub. 6, 1950); 03054 (88.00, Paint, NP, Deck 7, Super. 6, Sub. 5, 1979); 03081 (87.29, Paint, NP, Deck 6, Super. 5, Sub. 6, 1958); 03082 (87.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1958); 03176 (80.90, Paint, NP, Deck 6, Super. 6, Sub. 6, 1959); 03250 (86.67, Paint, NP, Deck 5, Super. 5, Sub. 5, 1960); 03332 (90.44, Paint, NP, Deck 6, Super. 7, Sub. 6, 1960); 03347 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03489 (76.74, Paint, NP, Deck 5, Super. 6, Sub. 7, 1962); 03942 (86.96, Paint, NP, Deck 5, Super. 6, Sub. 5, 1967); 05026 (75.10, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); 05028 (87.27, Paint, NP, Deck 5, Super. 6, Sub. 6, 1967); 05210 (84.63, Paint, NP, SD, Deck 4, Super. 6, Sub. 5, 1969); 05335 (73.70, Paint, NP, Deck 6, Super. 6, Sub. 6, 1970); 05509 (Unable to match to InspectX); 05655 (88.24, Paint, NP, Deck 6, Super. 6, Sub. 7, 1976); 05656 (90.26, Paint, NP, Deck 6, Super. 6, Sub. 7, 1976); 05657 (90.71, Paint, NP, Deck 7, Super. 7, Sub. 7, 1978); A3081 (87.29, Paint, NP, Deck 6, Super. 5, Sub. 6, 1958); A3176 (78.01, Paint, NP, Deck 5, Super. 5, Sub. 6, 1959); A3329 (88.44, Paint, NP, Deck 7, Super. 5, Sub. 7, 1961); A3493 (90.66, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); A3897 (81.09, Paint, NP, SD, Deck 5, Super. 4, Sub. 6, 1967); A3898 (83.54, Paint, NP, Deck 5, Super. 5, Sub. 6, 1967); A3940 (84.23, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); A5317 (72.69, Paint, NP, Deck 6, Super. 7, Sub. 7, 1970); B3329 (88.00, Paint, NP, Deck 7, Super. 5, Sub. 6, 1961); B3493 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1972); B3897 (83.98, Paint, NP, Deck 5, Super. 5, Sub. 7, 1967); B3898 (83.54, Paint, NP, Deck 5, Super. 5, Sub. 6, 1967); B3940 (86.18, Paint, NP, Deck 7, Super. 7, Sub. 7, 1966); B5317 (72.51, Paint, NP, Deck 6, Super. 7, Sub. 7, 1974)
ENV: ARS to SHPO 8/28/24, response 9/20/24. CR clearance to file 8/20/24. T1CE apprvd 9/24/24.
RDWY: (MH) RUC req 5/21/24. Plans to EST 8/9/24. RUC rec'd 11/21/24.
RAILROAD INFO: No RR Involvement 4/10/24.
LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (Various); AR Senate (6, 7, 8, 11, 12, 13, 14, 15, & 17)

061851 District 6 Bridge Painting Ph. 3 (S) — Various

(Garland & Pulaski) (fre) (Urban Interstate) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			90%	100%		NA	NA	OPS		NA	
TARGET DATE											
END DATE				Nov 24							

TYPE WORK: Paint 14 structures
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-0076(361)
BACKGROUND INFO: Project programmed on 3/27/24.
GENERAL: 22,000-122,000 ADT.
BRIDGE INFO: 02984 (83.96, Paint, NP, Deck 6, Super. 5, Sub. 6, 1956); 03177 (83.17, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); 03514 (Unable to match to InspectX); 05781 (93.33, Paint, NP, Deck 7, Super. 7, Sub. 7, 1980); A3177 (83.10, Paint, NP, Deck 5, Super. 5, Sub. 5, 1959); A3335 (84.66, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); A3498 (86.72, Paint, NP, Deck 5, Super. 5, Sub. 6, 1969); A5702 (78.78, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); A5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); B3335 (80.76, Paint, NP, SD, Deck 6, Super. 4, Sub. 5, 1960); B3498 (57.47, Paint, NP, Deck 5, Super. 5, Sub. 6, 1969); B5702 (78.78, Paint, NP, Deck 7, Super. 7, Sub. 7, 1976); B5706 (88.00, Paint, NP, Deck 6, Super. 5, Sub. 7, 1979); E2768 (80.72, Paint, NP, SD, Deck 5, Super. 4, Sub. 5, 1961)
ENV: ARS to SHPO 9/13/24, response 10/9/24. CR clearance to file 10/9/24, 11/5/24. T3CE apprvd 11/7/24. ARS add to SHPO 10/7/25, response 10/9/25. CR clearance addendum to file 10/16/25.
RDWY: (MH) RUC req 5/21/24. Loc & Des Doc aprpv'd 11/11/24. 90% Plans to EST 2/11/26.
RAILROAD INFO: RR Involvement rqd 4/10/24. UP DOT# 433894L (02984) MCL/SP rqd, 600429X (A3335 & B3335) MCL/SP rqd, 600432F (A3177 & 03177) MCL/SP rqd, 433797C (A3498 & B3498) MCL/SP rqd, 433850L (E2768) MCL,SP, C&M possible; AKMD DOT# 934757N (05781) C&M rqd, 934760W (A5706 & B5706) C&M rqd; LRPA DOT# 902528F (A5702 &B5702) possible SP. 95% plans apprvd by RR 10/27/25. 100% plans to RR 9/21/26. 100% plans rej by UP 10/13 & sent to br 10/15/26.
LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (51, 67, 75, 80, & 84); AR Senate (7, 12, & 14)

101171 District Ten Bridge Painting (S) — Various

(Craighead, Mississippi & Poinsett) (maint/fre) (Urban Interstate) (4LG) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%		NA	NA	OPS		NA	
TARGET DATE											
END DATE				Jul 26							

TYPE WORK: Paint 17 structures.
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-STPB-0076(318)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 3/22/23.
GENERAL: 10-26,000 ADT.
BRIDGE INFO: 03167 (90.00, Paint, NP, Deck 6, Super. 6, Sub. 6, 1960); 03182 (81.94, Paint, NP, Deck 7, Super. 7, Sub. 7, 1961); 03282 (83.31, Paint, NP, Deck 6, Super. 7, Sub. 7, 1960); 03287 (85.05, Paint, NP, Deck 6, Super. 6, Sub. 7, 1960); 06041 (90.89, Paint, NP, Deck 7, Super. 6, Sub. 7, 1984); A3289 (93.78, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); A3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); A5203 (87.22, Paint, NP, Deck 8, Super. 7, Sub. 6, 1978); A5204 (90.72, Paint, NP, Deck 8, Super. 6, Sub. 6, 1978); A5205 (87.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1978); A5206 (87.22, Paint, NP, Deck 8, Super. 5, Sub. 6, 1978); B3289 (90.75, Paint, NP, Deck 6, Super. 7, Sub. 7, 1962); B3370 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1961); B5203 (85.35, Paint, NP, Deck 8, Super. 7, Sub. 6, 1970); B5204 (89.83, Paint, NP, Deck 7, Super. 7, Sub. 7, 1970); B5205 (84.77, Paint, NP, Deck 9, Super. 5, Sub. 5, 1970); B5206 (87.22, Paint, NP, Deck 9, Super. 6, Sub. 5, 1970)
ENV: ARS to SHPO 1/25/24, response 2/15/24. CR clearance memo to file 2/21/24. PCE apprvd 7/21/26.
RAILROAD INFO: RR involvement at 2 UPRR 790837E (A5204/B5204) & 425752A (A5203/B5203) UPRR PE fully executed 6/16/23. UPRR Str Paint Specs to RR 10/19/23. 1/19/24 UPRR contractor containment plans-SP drafted w/ containment plan rqmnt 1/26/23. UPRR apprvd plans 2/5/24. Rcvd MFAE, SP sent 5/17/24. C&Ms fully executed & sent 9/10/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (32, 33, 34, 36, & 38); AR Senate (19 & 20)

061850 District 6 Bridge Painting Ph. 2 (S) — Various

(Lonoke, Prairie & Pulaski) (fre) (Urban Interstate) /NHPP/BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	95%	100%	NA	NA	NA	OPS		NA	
TARGET DATE											
END DATE				Sep 24							

TYPE WORK: Paint 23 structures
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-STPB-0076(360)
BACKGROUND INFO: Project programmed on 3/27/24.
GENERAL: 40-32,000 ADT.
BRIDGE INFO: 03157 (77.85, Paint, NP, Deck 6, Super. 6, Sub. 5, 1960); 03195 (87.56, Paint, NP, Deck 7, Super. 5, Sub. 5, 1962); 03197 (86.96, Paint, NP, Deck 6, Super. 5, Sub. 5, 1962); 03198 (90.44, Paint, NP, Deck 7, Super. 6, Sub. 6, 1962); 03225 (78.84, Paint, NP, Deck 7, Super. 7, Sub. 7, 1963); 03236 (87.11, Paint, NP, Deck 5, Super. 6, Sub. 5, 1963); 03237 (90.44, Paint, NP, Deck 6, Super. 6, Sub. 7, 1963); 03238 (84.09, Paint, NP, SD, Deck 4, Super. 5, Sub. 5, 1963); 03269 (82.36, Paint, NP, Deck 6, Super. 6, Sub. 5, 1959); 03652 (77.90, Paint, NP, Deck 6, Super. 7, Sub. 6, 1963); 03653 (77.45, Paint, NP, Deck 6, Super. 6, Sub. 6, 1963); 03656 (73.26, Paint, NP, Deck 5, Super. 6, Sub. 6, 1963); 03670 (77.54, Paint, NP, Deck 6, Super. 6, Sub. 6, 1965); 03671 (79.68, Paint, NP, Deck 6, Super. 7, Sub. 7, 1965); 03672 (77.93, Paint, NP, Deck 7, Super. 6, Sub. 6, 1964); 03708 (87.42, Paint, NP, Deck 5, Super. 6, Sub. 6, 1964); 03710 (79.20, Paint, NP, Deck 6, Super. 7, Sub. 6, 1965); 03716 (79.39, Paint, NP, Deck 6, Super. 7, Sub. 6, 1966); 05305 (91.72, Paint, NP, Deck 8, Super. 8, Sub. 6, 1974); 05711 (87.11, Paint, NP, Deck 6, Super. 5, Sub. 5, 1980); 05712 (90.89, Paint, NP, Deck 7, Super. 7, Sub. 6, 1980); A5985 (84.01, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986); B5985 (84.23, Paint, NP, Deck 7, Super. 7, Sub. 7, 1986)
ENV: ARS to SHPO 8/27/24, response 9/11/24. CR clearance to file 9/13/24. T3CE apprvd 9/18/24.
RDWY: (MH) RUC req 5/21/24. Plans to EST 8/9/24. RUC rec'd 11/21/24.
RAILROAD INFO: No RR Involvement 4/10/24.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (61, 62, 67, & 73); AR Senate (10, 11, & 12)

012489 Hydrodemolition Bridge Preservation (2027) (S) — Various

(Various) (m.baker) (NHS) (Minor Arterial) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	100%		NA	
TARGET DATE			Mar 27					SCHEDULED DATE: 03-2027			
END DATE				Aug 24							

TYPE WORK: Hydrodemolition on 18 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0076(341)
BACKGROUND INFO: Project programmed on 11/13/23. Project renamed on 8/28/26.
GENERAL: 350-23,000 ADT.
BRIDGE INFO: 01160 (78.71, Hydro., NP, Deck 5, Super. 6, Sub. 6, Hist., 1941); 03023 (69.20, Hydro., NP, SD, Deck 4, Super. 5, Sub. 5, Hist., 1956); 03254 (64.61, Hydro., NP, Deck 6, Super. 6, Sub. 5, 1960); 03356 (69.91, Hydro., NP, SD, Deck 5, Super. 4, Sub. 6, 1960); 03627 (72.56, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1963); 05028 (87.27, Hydro., NP, Deck 5, Super. 6, Sub. 6, 1967); 05122 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1967); 05133 (77.92, Hydro., NP, Deck 5, Super. 5, Sub. 6, Hist., 1971); 05181 (84.50, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05265 (84.50, Hydro., NP, Deck 6, Super. 6, Sub. 6, 1969); 05266 (84.06, Hydro., NP, Deck 5, Super. 5, Sub. 7, 1972); 05308 (90.89, Hydro., NP, Deck 6, Super. 7, Sub. 7, 1972); 05337 (71.71, Hydro., NP, Deck 6, Super. 5, Sub. 6, 1970); 05558 (84.40, Hydro., NP, Deck 5, Super. 7, Sub. 6, 1974); A1670 (81.62, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1933); A1671 (83.57, Hydro., NP, Deck 5, Super. 5, Sub. 6, 1933); A3959 (84.37, Hydro., NP, SD, Deck 4, Super. 6, Sub. 5, 1967); B3959 (82.37, Hydro., NP, SD, Deck 3, Super. 7, Sub. 5, 1967)
ENV: CR clearance to file 8/27/24, updated 2/10/26 & 9/14/26. T1CE apprvd 8/30/24, re-eval apprvd 9/22/26.
RDWY: (MH) RUC req 4/10/24. 100% Plans rec'd from CON 6/12/24. Rev 100% Plans rec'd from CON 12/29/25.
BR: (MCB) Rec'd. 90% Plans 5/8/24. Rec'd. Final Plans 6/12/24 & 8/1/24. Ret'd. comments Final Plans 8/5/24. Plans Complete 9/10/24.
RAILROAD INFO: No RR Involvement 11/29/23. Rev scope involvement UP SP/MCL & BNSF SP 9/22/26. MCL req 9/29/26. MCL not rqd - BNSF SP only 10/1/26.
LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

012490 Districts 1, 5 & 10 Bridge Preservation (2027) (S) — Various

(Various) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		NA	100%	100%	NA	NA	NA	100%		NA	
TARGET DATE			Mar 27								
END DATE				Oct 24							

TYPE WORK: Polymer Overlay on 22 structures & Joint Repair on 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0076(342)
BACKGROUND INFO: Project programmed on 11/13/23. Project renamed on 8/28/26.
GENERAL: 620-14,000 ADT.
BRIDGE INFO: 01711 (86.36, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 01712 (86.31, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 01713 (83.16, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 6, 1962); 01715 (86.34, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 02111 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1987); 02534 (81.61, Poly. Ovly., NP, SD, Deck 6, Super. 6, Sub. 4, 1949); 03014 (87.83, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 8, 1956); 03130 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1957); 05338 (63.91, Poly. Ovly., NP, Deck 6, Super. 5, Sub. 6, 1971); 05671 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1978); 05672 (75.89, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1978); 05725 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05726 (89.70, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1978); 05728 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1978); 05885 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1981); 06328 (89.49, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1991); 06544 (80.98, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06727 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2006); 06922 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 2004); 06923 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 06924 (87.39, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 7, 2004); 07029 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); A1409 (46.27, Joint Rpr., P2, SD, Deck 5, Super. 4, Sub. 5, 1959)
ENV: ARS to SHPO 8/7/24, response 8/29/24. CR clearance to file 10/28/24. T1CE apprvd 10/31/24.
RDWY: (MH) 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24. Final Plans rec'd from CON 4/26/24. Final Plans to EST 4/26/24. Rev 100% Plans rec'd from CON 12/29/25.
BR: (MCB) Rec'd. 90% Plans 4/3/24. "No Comments" ret'd to Consultant 4/24/24. Rec'd. Final Plans 4/26/24. Plans Complete 6/12/24.
RAILROAD INFO: RR Involvement UP DOT# 788090E - D10 Str# 06087 - MCL Inq#9477 sent 6/14/24; MCL rec'd & sent., & UPRR SP sent 7/8/24; Depending on new LET will require MCL ext. 11/25/24. Str. 06087 removed from scope. No RR Inv. 9/15/26.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (Various); AR Senate (9, 10, 18, 20, 21, & 22)

012491 Districts 2, 3, 6 & 7 Bridge Preservation (2027) (S) — Various

(Various) (m.baker) (NHS) (Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%		NA	NA	100%		NA	
TARGET DATE			Mar 27								
END DATE				Oct 24							

TYPE WORK: Polymer Overlay on 23 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0076(343)
BACKGROUND INFO: Project programmed on 11/13/23. Project renamed on 8/28/26.
GENERAL: 370-40,000 ADT.
BRIDGE INFO: 03551 (86.05, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03552 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03553 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03554 (86.16, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1962); 03930 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1966); 03931 (86.68, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1965); 03932 (86.23, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1965); 05209 (86.91, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1970); 05321 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1972); 05438 (86.68, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1976); 05617 (89.53, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1975); 05781 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1980); 05822 (90.16, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 1982); 05944 (87.39, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1982); 06535 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06536 (89.65, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1995); 06705 (89.73, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06903 (87.83, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 6, 2003); A5944 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1997); A7037 (90.28, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2007); B7037 (90.27, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 7, 2006); M0323 (66.30, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 5, 1958); M2206 (62.75, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 5, 1960)
ENV: ARS to SHPO 5/21/24, response 6/11/24. CR clearance to file 7/1/24. T1CE apprvd 10/22/24.
RDWY: (MH) 90% Plans rec'd from CON 4/3/24. 90% Plans to EST 4/4/24. RUC req 4/10/24. Final Plans rec'd from CON 4/26/24. Final Plans to EST 4/26/24. Rev 100% Plans rec'd from CON 12/29/25.
BR: (MCB) Rec'd. 90% Plans 4/4/24. "No Comments" ret'd to Consultant 4/24/24. Rec'd. Final Plans 4/26/24. Plans Complete 6/12/24.
RAILROAD INFO: RR Involvement AKMD 934757N Str# 05781; UP 433805S & 600440X Str# 07284 (removed 8/28/26); UP 924178C Str# A7037 & B7037 SP & MCL rqd 4/10/24. MCL & SPs sent; Depending on new LET will require MCL ext. 10/17/24.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (Various); AR Senate (1, 2, 3, 4, 7, 12, 13, 15, & 17)

012492 Districts 4, 8 & 9 Bridge Preservation (2027) (S) — Various

(Various) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	7%		100%	100%		NA	NA	60%		NA	
TARGET DATE			Mar 27								
END DATE				Oct 24							

TYPE WORK: Polymer Overlay on 22 structures & Joint Repair on 2 structures
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0076(344)
BACKGROUND INFO: Project programmed on 11/13/23. Project renamed on 8/28/26.
GENERAL: 1,700-17,000 ADT.
BRIDGE INFO: 01272 (80.72, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1930); 01599 (86.94, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1930); 01835 (81.74, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 6, 1934); 02089 (69.59, Joint Rpr., NP, Deck 5, Super. 6, Sub. 6, 1938); 02121 (70.04, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1939); 03960 (82.72, Poly. Ovly., NP, Deck 5, Super. 5, Sub. 5, 1967); 05031 (68.96, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1968); 05562 (90.42, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1975); 05653 (89.58, Joint Rpr., NP, Deck 7, Super. 7, Sub. 7, 1976); 05875 (86.94, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 7, 1982); 06048 (87.16, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 6, 1986); 06166 (86.50, Poly. Ovly., NP, Deck 6, Super. 6, Sub. 6, 1986); 06396 (86.94, Poly. Ovly., NP, Deck 7, Super. 6, Sub. 6, 1992); 06397 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1992); 06406 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1993); 06639 (90.89, Poly. Ovly., NP, Deck 6, Super. 7, Sub. 7, 1998); 06667 (87.88, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 1998); 06787 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2001); 06788 (90.72, Poly. Ovly., NP, Deck 7, Super. 8, Sub. 8, 2001); 07062 (89.83, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2007); 07115 (89.81, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); 07116 (93.33, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 7, 2011); A7143 (90.27, Poly. Ovly., NP, Deck 7, Super. 7, Sub. 8, 2012); M0300 (53.48, Poly. Ovly., P3, SD, Deck 5, Super. 4, Sub. 6, 1963)
ENV: ARS to SHPO 7/5/24, response 7/25/24. CR clearance to file 10/30/24. T1CE apprvd 10/31/24.
RDWY: (MH) RUC req 4/10/24. 90% Plans rec'd from CON 5/2/24. Final Plans rec'd from CON 6/12/24. Rev 100% Plans rec'd from CON 12/29/25.
BR: (MCB) Rec'd. 90% Plans 5/2/24. Rec'd. 100% Plans 6/12/24.
RAILROAD INFO: RR Involvement UP DOT# 428326C Str# 05562; UP DOT# 924257N Str# 07116; UP DOT# 443712A Str. 06048; SP & MCL rqd 11/29/23. MCL & SP sent; Depending on new LET will require MCL ext. 10/17/24.
LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (5, 23, 25, 26, 28, 29, & 35)

012584 Districts 1, 5 & 10 Raised Pavement Markers (2027) (S) — Various

(Various) (coll)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%				NA			
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE				Sep 26							

TYPE WORK: Installation of raised pavement markers
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0076(418)
BACKGROUND INFO: Project programmed on 8/27/26.
ENV: CR clearance to file 9/14/26. PCE apprvd 9/29/26.
RDWY: (ND)
RAILROAD INFO: No RR Involvement 9/9/26.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (Various); AR Senate (Various)

012585 Districts 2, 3 & 7 Raised Pavement Markers (2027) (S) — Various

(Various) (coll)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%				NA			
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE				Sep 26							

TYPE WORK: Installation of raised pavement markers
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0076(419)
BACKGROUND INFO: Project programmed on 8/27/26.
ENV: CR clearance to file 9/14/26. PCE apprvd 9/29/26.
RDWY: (ND)
RAILROAD INFO: No RR Involvement 9/9/26.
LEGISLATIVE DISTRICTS: US House (1, 2, & 4); AR House (Various); AR Senate (Various)

012586 Districts 4 & 9 Raised Pavement Markers (2027) (S) — Various

(Various) (coll)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%				NA			
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE				Sep 26							

TYPE WORK: Installation of raised pavement markers
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0076(420)
BACKGROUND INFO: Project programmed on 8/27/26.
ENV: CR clearance to file 9/14/26. PCE apprvd 9/29/26.
RDWY: (ND)
RAILROAD INFO: No RR Involvement 9/9/26.
LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

012587 Districts 6 & 8 Raised Pavement Markers (2027) (S) — Various

(Various) (coll)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%				NA			
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE				Sep 26							

TYPE WORK: Installation of raised pavement markers
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0076(421)
BACKGROUND INFO: Project programmed on 8/27/26.
ENV: CR clearance to file 9/14/26. PCE apprvd 9/29/26.
RDWY: (ND)
RAILROAD INFO: No RR Involvement 9/9/26.
LEGISLATIVE DISTRICTS: US House (1, 2, 3, & 4); AR House (Various); AR Senate (Various)

012560 Western North-South Connector (Benton & Washington Cos.) P.E. — New

(Benton & Washington) (gen)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%				TBD			RQD
TARGET DATE				Dec 26				STIP FFY: 2026			
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-0472(12)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 9/15/25.
ENV: Env consultant (Garver). Tribal consultation letters sent 2/2/26. PI meetings 4/7/26 4:30-6:30 pm @ First Baptist Church Highfill, 11912 S. Main St. Siloam Springs & 4/9/26 4:30-6:30 pm @ Hiwassee First Baptist Church, 13512 AR-72, Hiwasse. ARS to SHPO 5/4/26, response 5/7/26.
RDWY: (JLB)
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (12, 14, 16, 17, & 18); AR Senate (31, 33, 34, & 35)

101073 Hwy. 351 Connector (Aggie Rd.) (Jonesboro) (S) New

(Craighead) (gen) (1.11 mi.) (Non-APHN) (Urban Minor Collector) /CAP-2/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	90%	75%	20%	15%	20%	100%	NA	YES
TARGET DATE		Jul 23	Jan 24	Mar 26	Aug 23	Mar 27	Dec 27	**SCHEDULED DATE: 01-2028**			
END DATE		Jul 23	Feb 24	Apr 26	Apr 23			**STIP FFY: 2026**			

TYPE WORK: New Location - Single lane roundabouts located at Aggie Rd/Hwy. 351 Connector & Hwy. 351/Hwy. 351 Connector

WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.

FAP NUMBER: STPF-9227(100)

BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 5/6/22.

ENV: NA consultation letters to Tribes 7/31/23. 2023 Bat Survey Results: no updates. Env constraints to Rdwy 11/28/23. ARS to SHPO 4/2/24, response 4/18/24. PIF to SHPO 5/7/24, response 5/16/24. PI meeting 6/25/24 @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. 2023 Bat Survey Results: No T&E species. ARS addendum to SHPO 6/19/24, response 7/23/24. Draft EA to FHWA 6/27/25, revised Draft EA to FHWA 8/21/25, apprvd 8/26/25. L&D Public Hearing 11/20/25 4:30 - 6:30 pm @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. EA to State Clearinghouse 9/9/25. L&D Public Hearing 11/20/25, 4:30-6:30 pm @ Grace Missionary Baptist Church, 3930 Aggie Rd., Jonesboro. Draft FONSI to FHWA 3/25/26, apprvd 4/13/26.

LP: City of Jonesboro will provide $1M & assume ownership of Hwy. 351 from intersection w/ connector to Hwy. 49. ASU will donate ROW. Resolution to City & ASU 3/17/23. ASU resolution executed 6/8/23. City resolution executed 4/22/24. Agreement to City 6/12/24. Agreement rec'd from City 8/5/24. Agreement executed 8/8/24. Executed Agreement ret'd to City 9/11/24.

SUR: CSUR 100%. UAV-LiDAR acquired 2/28/23, 3/1/23. Aerial photo flown 3/15/23. Feature extraction 100%. Plan mapping 100%.

DSUR: U&D 100%. DSUR to Rdwy 7/7/23. Add'l DSUR req'd 2/15/24 to Rdwy 5/23/24. Add'l DSUR to field-locate strs. To ROW 6/21/24.

PSUR: 68 certs. NTP to Con 3/7/23. PSUR to ROW 4/13/23. Add'l PSUR req'd 2/15/24 to ROW 5/7/24. Rev PSUR to ROW 10/16/25. Revised PSUR req'd 3/13/26 to ROW 3/20/26.

RDWY: (JLB) Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 7/6/23. Early Coord Meeting held 7/18/23. DDD apprvd 7/12/23. Prelim Layouts to ROW & ENV 7/17/23. RAB Lighting & Signing req to Maint 7/19/23. Traf & TMs req 9/7/23. Add'l Survey req 2/15/23. ROW reqmts to ROW 2/21/24. RDWY Info to ENV 2/21/24. PFI held 3/14/24. UTIL reqmts & Rev ROW reqmts to ROW 3/25/24. Hyd Anal complete to BR 7/17/24. Rev ROW & UTIL reqm'ts to ROW 11/25/24.

ROW: FEE- Plans 80% (25 trs). Auth Rec'd 5/5/26.

UTIL: AUI 6/23/23, UFI 8/16/23. Plans to 7 utils 9/4/25. Funds Apprvd 8/6/25. 4/7 est rec'd, 1/7 WO issued. AT&T-WO issued; Summit-est rec'd; City Water & Lights(Elec, Water, & Sewer), Ritter, Suddenlink-pending proposals.

BR: (JYP) Retaining Wall & RCB.

MAT: SS complete 3/29/24. Soil Survey to RDWY 3/29/24
SI to Bridge 8-12-26

RAILROAD INFO: No RR involvement 11/30/22.

LEGISLATIVE DISTRICTS: US House (1); AR House (36); AR Senate (20)

101248 Jonesboro – Osceola Connector P.E. — New

(Craighead, Mississippi & Poinsett)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%				TBD			
TARGET DATE								STIP FFY: 2025			
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 8/20/25.
ENV: Env constraints to P&R 10/15/26.
RAILROAD INFO: RR involvement. RR & Crossing TBD once scope is determined 12/29/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33, 34, & 36); AR Senate (19)

110886 West Memphis Area Impvts. P.E. (Phase 1) — New

(Crittenden) (craft-tull)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%			30%			5%			
TARGET DATE											
END DATE		Jul 26									

CRITICAL NOTES: On hold due to partnering commitments.

TYPE WORK: Project development for roadway improvement
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-9448(64)
BACKGROUND INFO: Project programmed on 5/18/26.
SUR: CSUR under 110738. DSUR being added to 110738. Mobile LiDAR acquired 5/27/26. Plan mapping 100%. Feature extraction 100%. DSUR to Rdwy 7/16/26.
PSUR: Deed research complete.
RDWY: (JLB) DSUR rec'd 7/16/26. ADT & Traffic Counts req 7/22/26.
BR: (JYP)
RAILROAD INFO: No RR involvement 6/2/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

110887 West Memphis Area Impvts. P.E. (Phase 2) — New

(Crittenden) (craft-tull)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		85%						5%			
TARGET DATE											
END DATE											

CRITICAL NOTES: On hold due to partnering commitments.

TYPE WORK: Project development for roadway improvement
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 5/18/26.
RDWY: (JLB) ADT & Traffic Counts req 7/22/26.
BR: (JYP)
RAILROAD INFO: No RR involvement 6/2/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

101220 I-55 – Hwy. 61 Connector (Mississippi Co.) (S) — New

(Mississippi) (con)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		20%	75%			TBD			RQD
TARGET DATE		May 26	May 27	Apr 27	Jul 26			STIP FFY: 2025			
END DATE		Jun 26			Aug 26						

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: ACSTPR-0047(99)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/30/24.
GENERAL: Determined eligible for alternative delivery methods 11/13/2025.
ENV: PI meeting 2/26/26 4:30-6:30 pm @ Rivercrest High School, 1700 State Highway 14, Wilson. Class of Action to FHWA 8/4/26. P&R and ROW cost memos sent 8/25/26. Tribal consultation sent 9/21/26. ARS to SHPO 10/2/26, response 10/15/26.
SUR: GPS control 100%. CSUR 100%. UAV-LiDAR acquired 1/15/26. Feature extraction 100%. Plan mapping 100%. Aerial photo flown 5/12/26.
DSUR: U&D 100%. DSUR to Rdwy 6/30/26.
PSUR: 28 certs. NTP to Con 7/9/26.
PLAN: Osceola Industrial Access Connection Study adopted by MO 2024-039
RAILROAD INFO: RR Involvement - RR & crossing TBD once scope is determined 10/3/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

061863 East-West North Pulaski Connector P.E. — New

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE								TBD			
TARGET DATE								SCHEDULED DATE: TBD STIP FFY: 2025			
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-0060(91)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 10/18/24.
RAILROAD INFO: Possible RR Involvement depending on location & scope w/UP 10/30/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (68, 71, & 72); AR Senate (13)

101140 Pocahontas Bypass (S) — New

(Randolph) (garver) (2.69 mi.) (Non-APHN) (Principal Arterial) /STBGP/State/Local/ ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	90%	75%	15%	10%	5%			YES
TARGET DATE			Mar 26	Nov 25		Aug 27	Aug 28	**SCHEDULED DATE: 09-2027**			
END DATE		Dec 23	Sep 26	Dec 25	Nov 23			**STIP FFY: 2027**			

CRITICAL NOTES: 8-week advertisement.

TYPE WORK: New Location: 2-lane. Pavement type: Alternates.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9350(7)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
ENV: ENV CON (Garver). NA consultation letters to Tribes 7/27/23. ARS to SHPO 8/14/23, response 8/30/23. PI meeting 10/24/23 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. ID Staff Recommendation on Preferred Alt apprvd 2/16/24. CRS to SHPO 5/17/24, response 5/29/24. Draft EA to ID Staff Review 5/16/24. EA apprvd 6/6/24. Draft PA in review 6/6/24, ACHP response 6/24/24. Loc & Des Public Hearing 7/23/24 4-7pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. Executed PA signed 9/20/24 by SHPO, 10/2/24 by Osage, 10/18/24 by ARDOT, 10/26/24 by FHWA. PI meeting 6/10/25 4:30-6:30 pm @ Pocahontas Community Center 300 Geneva Dr, Pocahontas. 2024 Acoustic Bat Survey Results: MYGR, PESU likely. FONSI to FHWA 11/14/25, comments rcvd 11/26/25, resubmitted 12/4/25, apprvd 12/23/25.
LP: City will provide $1.6M & accept ownership of Hwy. 90 from Hwy. 67 to the bypass, Hwy. 115 from Hwy. 90 to the bypass, and Hwy. 304, Sec. 1N. Resolution passed 6/14/22. M.O. 2022-082 passed 7/27/22. Agreement sent to City 9/12/22. Agreement rec'd from City 3/28/23 & Executed 4/6/23. Agreement ret'd to City 5/18/23. Supplemental Agreement to City 2/5/24. Supplemental Agreement executed 5/14/24.
SUR: Primary GPS control 100%. UAV-LiDAR acquired 3/20/23. Feature extraction 100%. Plan mapping 100%. Add'l CSUR 100%.
DSUR: U&D 100%. DSUR to Rdwy 12/29/23. Add'l DSUR req'd 10/8/24 to Rdwy 1/8/25. Add'l UAV-LiDAR acquired 11/26/24. Plan mapping 100%. Feature extraction 100%.
PSUR: NTP to Con 6/23/23. PSUR to ROW 11/6/23. Add'l PSUR (41 certs) req'd 10/8/24 to ROW 12/30/24. Add'l PSUR req'd 11/06/25, 12/09/25 to ROW 12/15/25.
RDWY: (TW) Floodplain SP req'd. DSUR to RDWY 12/29/23. Traffic & Soils req 2/5/24. Mat rec'd 2/6/24. ENTP to CON 4/4/24. Early Coord Meeting held 5/16/24. Traffic rec'd 7/15/24. PI held 7/23/24. 30% Plans rec'd from CON 8/15/24. ROW reqm'ts to ROW 5/2/25. VE held 7/31/25. UTIL reqm'ts to ROW 9/5/25. RDWY Info to ENV 10/20/25. Interim EST to PM 3/6/26. ESALs rec'd 7/9/26. Rev UTIL reqm'ts to ROW 9/9/26. Rev ROW reqm'ts to ROW 9/22/26. 60% Plans rec'd from CON 10/16/26.
ROW: FEE - Plans 80% (45 trs.). Auth Rec'd 1/23/26.
UTIL: AUI 7/23/24,UFI 12/16/24. Funds Apprd 6/4/25.
BR: (SWP) Layout 65%.
RAILROAD INFO: No RR Involvement 6/10/24
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

050502 Little Creek Str. & Apprs. (Fulton Co.) (S) CR

(Fulton) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%			NA	
TARGET DATE											
END DATE		Apr 26			Apr 26						

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0025(28)
BACKGROUND INFO: Project programmed on 7/2/24.
BRIDGE INFO: 13119 (23.27, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 3, SC, 1948, Closed)
ENV: Tribal consultation letters 7/25/24. Env constraints to LP 3/27/26.
LP: Resolution executed 12/19/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/22/24. Agreement executed 5/7/24. Executed Agreement ret'd to County 9/27/24.
SUR: Aerial photo flown 12/11/25. CSUR 100%. DSUR to LPA 4/21/26.
PSUR: 5 certs. PSUR to ROW 4/2/26.
UTIL: AUI 12/3/2025
RAILROAD INFO: No RR Involvement 9/20/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

050503 Spring River Str. & Apprs. (Fulton Co.) (S) CR

(Fulton) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%			NA	
TARGET DATE								SCHEDULED DATE: 2028			
END DATE		Oct 26			Apr 26						

TYPE WORK: Replace 1 bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0025(29)
BACKGROUND INFO: Project programmed on 7/2/24.
BRIDGE INFO: 13139 (12.03, Br. Repl., P0, SD, Deck 3, Super. 3, Sub. 5, Hist., SC, 1916)
ENV: Tribal consultation letters sent 12/31/24. Env constraints to LP 4/3/26. Bridge Marketing Exemption to SHPO 5/27/26, response 6/3/26.
LP: Resolution executed 12/19/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/22/24. Agreement executed 5/7/24. Executed Agreement ret'd to County 9/27/24.
SUR: Aerial photo flown 12/11/25. CSUR 100%
PSUR: 6 certs. PSUR to ROW 4/3/26.
ROW: Est 2 PPO relos.
UTIL: AUI 5/21/2026
RAILROAD INFO: Local gov't responsible for RR Involvement BNSF DOT 667893C - depending on project limits.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

050521 Poke Bayou Str. & Apprs. (Izard Co.) (S) CR

(Izard) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		50%	75%		5%			NA	
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		May 26			May 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0033(37)
BACKGROUND INFO: Project programmed on 7/16/24.
BRIDGE INFO: 21071 (24.38, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1991)
ENV: Tribal consultation letters sent 3/19/25. CRS Report to SHPO 7/27/26, response 8/7/26.
LP: Resolution executed 1/2/24. Agreement sent to County 3/12/24. Agreement rec'd from County 5/3/24. Agreement executed 6/7/24. Executed Agreement ret'd to County 6/28/24.
SUR: CSUR 100%. DSUR to LPA 5/6/26.
PSUR: 7 certs. PSUR to ROW 5/6/26.
UTIL: AUI 5/21/2026
RAILROAD INFO: No RR involvement 7/31/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (22)

061644 I-30 Overpass Str. & Apprs. (Saline Co.) (S) CR

(Saline) (m.baker) (0.2 mi.) ||Design Criteria: Established

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	100%	100%	10%	100%	NA	
TARGET DATE		Nov 22	May 23	Aug 23	Dec 22	Apr 24	Oct 24				
END DATE		Jul 22	Jul 23	Sep 23	Dec 22	Apr 24	Apr 26				

TYPE WORK: Replace one bridge.
WORK ZONE POLICY: Non-Significant. Incentive/Disincentive site use work.
FAP NUMBER: STPB-0062(58)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 2/17/22.
BRIDGE INFO: 03246 (85.06, Br. Repl., NP, SD, Deck 4, Super. 6, Sub. 6, 1963)
ENV: EPD. Env Constraints to RDWY 8/12/22. NA consultation letters to tribes 8/11/22. ARS to SHPO 11/22/22, response 12/1/22. VPI held 5/1-5/15/23. PIF to SHPO 4/18/23, response 4/28/23. T3CE apprvd 9/18/23. 2024 Acoustic Bat Survey Results: PESU likely.
SUR: CSUR 100%.
DSUR: NTP to Con 5/23/22. DSUR to Rdwy. 7/14/22.
PSUR: 5 certs. PSUR to ROW 12/1/22. ROW staking req'd (and tie mobile home) 11/21/23 to ROW 12/13/23.
RDWY: (MH) No Floodplain SP req'd. T.O. to CON 7/12/22. Traf & Mat req 7/12/22. DSUR rec'd 7/14/22. Early Coord Meeting held 8/11/22. FI req 8/16/22. DDD apprv'd 8/22/22. 30% Plans rec'd from CON 10/25/22. 30% Plans rev'd & ret'd to CON 12/7/22. RDWY Info to ENV 3/20/23. 60% Plans rec'd from CON 6/14/23. ROW & UTIL reqm'ts to ROW 7/11/23. 60% Plans rev'd & ret'd to CON 7/11/23. Loc & Des Doc apprv'd 9/19/23.
ROW: Fee - Plans 90% (1 tr) Initial Auth Rec'd 9/26/23. 1 option & 1 paid. 1/1 PPO relo moved,
UTIL: AUI 8/10/22,UFI 8/2/23. Plans to 7 utils 12/15/23. Funds Apprd 12/12/24.
7/7 est rec'd, 6 no adj, 1/1 WO issued, 1/1 adj complete.
BR: (MCB) Layout 95%. Prelim. Info to Env. 8/22/22.
MAT: RV to RDWY 7/14/22. SI Submitted 4/18/24
RAILROAD INFO: No RR involvement 1/8/24.
SIR: Traffic sent 1/5/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (29); AR Senate (7)

061827 S. Fork Saline River Str. & Apprs. (Garland Co.) (S) CR

(Garland) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%			NA	
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Jan 26			Feb 26						

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0026(50)
BACKGROUND INFO: Project programmed on 12/6/23.
BRIDGE INFO: 20061 (48.63, Br. Repl., P3, Deck 5, Super. 5, Sub. 5, 1958)
ENV: Tribal consulation letters sent 1/22/25. Env. Constraints to RDWY 3/20/25.
LP: Resolution executed 1/9/23. Agreement executed 5/26/23. Executed Agreement ret'd to County 6/26/23.
SUR: Aerial photo flown 1/30/24, 2/27/25. CSUR 100%. UAV-LiDAR acquired 11/19/25. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy, LPA 1/15/26.
PSUR: Some data under 061438. PSUR to ROW 2/6/26.
UTIL: AUI 5/18/2026
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (85 & 85); AR Senate (6 & 6)

101221 Payne Creek Str. & Apprs. (Clay Co.) (S) CR

(Clay) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%	75%						
TARGET DATE								SCHEDULED DATE: 2028			
END DATE					Oct 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0011(75)
BACKGROUND INFO: Project programmed on 9/19/24.
BRIDGE INFO: 21446 (36.51, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 4, 1993, Closed)
ENV: Env constraints to LP 3/31/26. Tribal consultation sent 5/5/26.
LP: Resolution executed 5/6/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
SUR: Aerial photo 10/10/24. CSUR 100% 5/08/2026. PSUR 75% 10/09/2026.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101223 Cache River Ditch No. 1 Str. & Apprs. (Clay Co.) (S) CR

(Clay) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%							
TARGET DATE								SCHEDULED DATE: 2028			
END DATE		Jun 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0011(77)
BACKGROUND INFO: Project programmed on 9/19/24.
BRIDGE INFO: 22675 (26.11, Br. Repl., P0, SD, Deck 7, Super. 7, Sub. 3, 2003)
ENV: Env constraints to LP 4/3/26. Tribal consultation sent 8/24/26.
LP: Resolution executed 5/20/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
SUR: Aerial photo flown10/16/24. CSUR 100%. DSUR to LPA 6/2/26.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101235 AR 14B Rd. Str. & Apprs. (Poinsett Co.) (S) CR

(Poinsett) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%				
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Jun 26			Aug 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0056(73)
BACKGROUND INFO: Project programmed on 12/20/24.
BRIDGE INFO: 01690 (13.67, Br. Repl., P0, SD, Deck 6, Super. 3, Sub. 5, 1933, Closed)
ENV: Tribal consultation letters sent 7/31/25. Env constraints to LP 3/31/26.
LP: Resolution executed 1/8/24. Agreement sent to the County 6/6/24. Agreement rec'd from the County 7/18/24. Agreement executed 9/20/24. Executed Agreement ret'd to County 2/12/25.
SUR: Aerial photo flown 1/23/25, 10/21/25. CSUR 100%.
PSUR: 4 certs. To ROW 8/06/2026.
UTIL: AUI 6/25/2026
RAILROAD INFO: No RR involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (1 & 1); AR House (38 & 38); AR Senate (19 & 19)

050496 Sulphur Creek Bridge Deck Rehab. (Heber Springs) (S) CS

(Cleburne) (Non-APHN) (Urban Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%			NA	
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Apr 26			Feb 26						

TYPE WORK: Deck Rehabilitation
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0012(47)
BACKGROUND INFO: Project programmed on 12/13/23. Project renamed on 7/29/26.
BRIDGE INFO: 21444 (15.96, Bridge Rehab, NP, SD, Deck 5, Super. 4, Sub. 6, 1994, Closed)
LP: Resolution executed 12/15/22. Agreement sent to City 6/6/24. Agreement rec'd from City 6/14/24. Agreement executed 6/10/24. Executed Agreement ret'd to City 9/16/24.
SUR: CSUR 100%. UAV-LiDAR acquired 1/12/26. Mapping 100%.
DSUR: U&D 100%.
UTIL: AUI 7/9/2026
RAILROAD INFO: No RR Involvement 12/20/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (41); AR Senate (18 & 22)

061854 I-30 Overpass Deck Repl. (Scott Hamilton Dr.) (LR) (S) CS

(Pulaski) (con) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			5%	5%				0%		NA	
TARGET DATE											
END DATE											

TYPE WORK: Deck Replacement
WORK ZONE POLICY: Significant.
FAP NUMBER: STPB-0060(79)
BACKGROUND INFO: Project programmed on 3/27/24.
GENERAL: 5,300 ADT.
BRIDGE INFO: 03175 (87.11, Dk. Repl., NP, Deck 5, Super. 6, Sub. 5, 1961)
ENV: Env constraints to Rdwy 10/29/25.
RDWY: (MH) T.O. to CON 4/18/24.
RAILROAD INFO: No RR Involvement 4/10/24.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (79 & 80); AR Senate (12 & 15)

061948 Mabelvale Pike Realignment (Little Rock) (S) CS

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		20%	IP						
TARGET DATE											
END DATE											

TYPE WORK: Realignment
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPLC-9253(131)
BACKGROUND INFO: Project programmed on 5/22/26.
ENV: Tribal consultation sent 6/18/26. Env constraints to Rdwy 8/19/26. ARS to SHPO 10/7/26, response 10/15/26.
SUR: -
PSUR: PSUR under 061763.
RAILROAD INFO: No RR involvement 6/5/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Intersection Improvement Jobs

041013 Hwy. 10/Mt. Harmony Rd. Inters. Impvts. (Greenwood) (S) — Hwy. 10

(Sebastian) (tra) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	40%	10%	75%		5%	NA		5%	
TARGET DATE			Dec 26	Mar 27		Sep 27	May 28	SCHEDULED DATE: 09-2028			
END DATE		Jun 20			May 20						

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-9177(12)
BACKGROUND INFO: Project programmed on 8/25/25.
GENERAL: 6,800 ADT.
ENV: Tribal consultation letters sent 12/16/25. Env constraints to Rdwy 1/7/26.
SUR: DSUR and PSUR under 040762.
UTIL: AUI 2/27/2026
RAILROAD INFO: No RR involvement 9/3/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (47); AR Senate (26)

050182 Hwy. 14/Bayou Dr. Signal & Inters. Impvts. (Mountain View) (S) — Hwy. 14

(Stone) (coll) (APHN) (Minor Arterial) /IIP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	60%	100%	100%	25%	25%	NA	100%	20%	NA
TARGET DATE		Mar 08	Oct 08	Nov 08	Apr 08						
END DATE		Mar 08	Oct 08	Oct 08	Apr 08						

CRITICAL NOTES: On Hold because City cannot afford project at this time.

TYPE WORK: Signal & Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STP-0069(17)
BACKGROUND INFO: Project programmed on 6/23/06. Funding issues on 11/2/09.
GENERAL: 8,300 ADT.
ENV: Arch report apprvd by SHPO 12/13/07. Constraints to RDWY 4/8/08. RTA for 1 str to SHPO 5/1/08; str det not eligible 5/12/08. Addendum to arch report apprvd 10/28/08. T1 CE apprvd 10/31/08.
LP: ARDOT to handle design, Env, advertising, awarding bid & CENG. City to handle ROW & Util. PE deposit rec'd 7/27/06. Project placed on hold 11/24/09. Was scheduled for 2/2010.
SUR: DSUR by AHTD to RDWY 3/26/08. Add'l DSUR to Rdwy 6/13/08. CSUR 100%.
PSUR: (16 trs) PSUR to ROW 4/18/08. ROW staking complete.
RDWY: (ND) No floodplain SP rqd. Exist ROW rec'd 8/31/07. FI held 11/13/07. Est for inters redes to City 12/12/07. Add'l ROW needed. Stop WO issued 2/6/08. DSUR rec'd 3/26/08. Prelim prints to ROW & Env 4/7/08. Traf & Soil survey req 4/7/08. FI held 5/9/08. Add'l survey req 6/5/08. FI for traffic signals held w/ City 11/18/08. ROW & Util rqmts to ROW 10/23/08. Rdwy info to Env 10/22/08. FI held 8/27/09. Rev ROW & Util rqmts to ROW 10/15/09. Rev Rdwy info to Env 8/28/09.
ROW: City Handling ROW Acq. ROW Plans 90% (6 trs). Letter dated 4/28/09 from City stating they will acquire ROW by donation & relocate Utils. Rev donation docs to city 10/14/09.
UTIL: City Handling UTIL relo. Plans to City for 5 utils 5/19/09.
MAT: Soil Survey to Rdwy 7/10/08.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (41); AR Senate (24)

Intersection Improvement Jobs

090650 Hwys. 23/62 Inters. Impvts. (Eureka Springs) (S) — Hwys. 23 & 62

(Carroll) (garver) (APHN) (Principal Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	50%	15%	NA	20%	NA	YES
TARGET DATE		Dec 21	Jun 22	Jul 25	Jan 22	Jan 27	Aug 27	**SCHEDULED DATE: 01-2028**			
END DATE		Oct 21	Jul 22	Aug 25	Mar 22			**STIP FFY: 2025**			

TYPE WORK: Construct a roundabout including pedestrian tunnel.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-TAPF-0008(47)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 4/29/21.
GENERAL: 5,800-7,100 ADT.
ENV: EA. Tribal consultation letters sent 6/14/21. ARS to SHPO 12/15/21. Constraints to ROW & RDWY 3/29/22. ARS addendum to SHPO 6/22/22, response 6/27/22. PIF to SHPO 7/20/22, response 7/22/22. PI held 11/15/22 4-7pm @ Eureka Springs Auditorium Lower Level, 36 S. Main St. Eureka Springs, AR 72632. T3CE apprvd 4/6/23. 2023 Bat Survey Results: No T&E species. IOM to ROW, RDWY & Planning. PIF addendum to SHPO 8/26/24, response 9/24/24. Draft EA to FHWA 12/18/24, apprvd 12/31/24. EA to State Clearinghouse 1/14/25. Loc & Des PH scheduled 4/3/25, 4:00-7:00pm @ First United Methodist Church, 195 Huntsville Rd., Eureka Springs. Draft FONSI to FHWA 6/27/24, resubmitted 7/29/25, apprvd 8/4/25. FONSI to State Clearhouse 8/15/25.
LP: City will contribute $250K and fully pay for a pedestrian tunnel. Draft resolution sent to City 11/8/21. City resolution passed 11/22/21. M.O. 2022-020 passed 2/2/22. Agreement sent to the City 8/22/22. Agreement rec'd from the City 10/3/22. Agreement executed 10/20/22. Executed Agreement ret'd to the City 11/3/22. Supplemental Agreement sent to City 9/20/24. Supplemental Agreement executed 2/14/25. Awarded $500K 2023 TAP funds toward the pedestrian tunnel. Landscaping to be included in a 2nd supplemental agreement which was sent to City 4/21/25. Second Supplemental agreement received 7/22/25 & executed.
SUR: Aerial photo flown 4/9/19. CSUR 100%. LiDAR acquired 6/22/21. Feature Extraction 100%. DSUR to Rdwy 10/29/21. Add'l DSUR req'd 3/2/22 to Rdwy 4/7/22.
PSUR: Add'l PSUR req'd 9/23/22 to ROW 10/18/22. ROW staking req'd 6/12/23 to ROW 6/27/23. Add'l PSUR req'd 11/20/25 to ROW 12/10/25. Add'l PSUR req'd 4/16/26 to ROW 4/28/26.
RDWY: (JLB) No Floodplain SP req'd. DSUR rec'd 10/29/21. T.O. to CON 1/25/22. Early Coord Meeting held 2/28/22. 30% Plans rec'd from CON 4/15/22. 30% Plans rev'd & ret'd to CON 5/18/22. ROW & UTIL req to ROW 7/1/22. FI req 7/1/22. 60% Plans rec'd from CON 7/1/22. 60% Plans rev'd & ret'd to CON 7/15/22. Traf & Mat req 7/15/22. Add'l survey req'd 9/23/22. Rdwy Info to Env 4/28/23. Interim Est to PM 6/12/24. Rev ROW & UTIL reqm'ts to ROW 3/17/25. Rev ROW reqm'ts to ROW 7/23/26.
ROW: Plans by Garver 90% (11 trs). Initial Auth Rec'd 5/31/23. 11/11 apprs made & 10/11 apprs apprvd. 4 option & 3 paid. 2/3 Res, 0/7 Bus relos.
UTIL: UFI 5/17/22; Plans to 5 utils 9/28/22, Rev plans to 5 utils 9/23/25. Funds Apprd 9/20/22. 2/5 est rec'd; 1/5 WO issued. American Elec Power-est rec'd; Black Hills Energy-WO issued; AT&T, City of Eureka Springs (PE & Constr), Cox Comm-pending proposal
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Intersection Improvement Jobs

080688 Hwy. 25/Elliott Rd. Inters. Impvts. (Faulkner Co.) (S) — Hwy. 25

(Faulkner) (coll) (APHN) (Minor Arterial) /IIP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	100%	75%	35%	15%	NA	100%	NA	
TARGET DATE		Dec 24	Mar 25	Dec 25	Jan 25	Aug 26	May 27	SCHEDULED DATE: 07-2028			
END DATE		Jan 25	Sep 25	Nov 25	Jan 25						

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0023(62)
BACKGROUND INFO: Project programmed on 6/26/24.
GENERAL: 7,800 ADT.
ENV: Tribal consultation letters sent 2/25/25. Env constraints to Rdwy 3/6/25. ARS to SHPO 3/18/25, response 4/9/25. PI meeting 10/14/25, 4:30-6:30 pm @ Pleasant Valley Missionary Baptist Church, 676 AR-25, Greenbier. PIF to SHPO 10/3/25, response 10/16/25. T1CE apprvd 11/26/25. 2025 Bat Survey Results: PESU confirmed.
LP: Resolution executed 5/16/23. Agreement sent to County 4/3/24. Agreement rec'd from County 4/29/24. Agreement executed 5/20/24. Executed Agreement ret'd to County 6/28/24.
SUR: CSUR 100%. UAV-LiDAR acquired 10/17/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/8/25.
PSUR: ROW staking req'd 2/3/26 to ROW 2/12/26.
RDWY: (ND) Floodplain SP req'd. Early Coord Meeting held 2/25/25. Traffic & Materials req 4/3/25. Prelim Layouts to ROW & Materials 4/3/25. ROW & UTIL reqm'ts to ROW 9/3/25. RDWY Info to ENV 9/3/25.
ROW: Fee-Plans 90% (6 trs). Auth Rec'd 2/4/26; 5/6 apprs made & apprvd.; no relos
UTIL: AUI 11/27/24, UFI 7/31/25. Plans to 3 utils 9/9/25. Funds Apprd 6/6/25. 2/3 est rec'd. Entergy, Wooster Water (Constr&PE combined)-est rec'd; Windstream-pending proposals. HOLD ALL ACTIVITIES
MAT: SS to RDWY 6-10-25
RAILROAD INFO: No RR Involvement 6/28/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

080667 Hwys. 25/285 Inters. Impvts. (Wooster) (S) — Hwys. 25 & 285

(Faulkner) (APHN) (Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA	TBD		
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Construction of a Roundabout.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPUCS-C0VD(111); STPU-0023(65)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/21/22.
GENERAL: 7,800 ADT.
ENV: NA consultation letters to tribes 5/3/22, 5/27/25. Env constraints to Rdwy 10/29/25. CRS report to SHPO 11/13/25, response 11/19/25.
LP: City to request ARDOT to handle letting, awarding, and inspecting. Project awarded $3M from STIP. Resolution executed 10/27/20. Agreement sent to City 3/8/21. Agreement rec'd from City 2/2/22. Agreement executed 3/14/22. Executed Agreement ret'd to City 3/14/22. Supplemental Agreement sent to City 2/6/23. Supplemental Agreement for feasibility study executed 2/7/23. Still waiting on the City to request that ARDOT handle some phases.
SUR: Aerial photo update flown 1/13/26.
RDWY: No Floodplain SP req'd.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

101190 Hwy. 49/County Rd. 762 Inters. Impvts. (Brookland) (S) Hwy. 49

(Craighead) (m.baker) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	60%	30%	NA		90%	
TARGET DATE		Dec 24	Jun 25	Dec 25	Jan 25	Nov 26	Feb 27	**SCHEDULED DATE: 04-2027**			
END DATE		Jan 25	Sep 25	Dec 25	Nov 24			**STIP FFY: 2028**			

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0016(108)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 7/1/24.
GENERAL: 20,000 ADT.
ENV: Env constraints to Rdwy 5/29/25. Tribal consultation letters sent 8/26/25. PIF to SHPO 9/10/25, response 9/11/25. PI meeting 11/13/25, 4:30-6:30 pm @ Brookland High School, 200 W School Street, Brookland. T1CE apprvd 12/15/25.
LP: Partnered w/ Craighead Co. County assumes ownership of & responsibility for Hwy. 230, Sec. 10 between Hwy. 49B & Hwy. 135 & all strs along route upon execution of agreement. Agreement executed 12/22/23. Executed Agreement ret'd to Co. 3/8/24. ARDOT to provide $14.6M available to Co. to be used for partnering commitments; $2M for Job 101066 & local non-fed funding contribution for Jobs 101189 & 101190.
SUR: CSUR 100%. UAV-LiDAR acquired 8/14/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 1/16/25. Add'l DSUR req'd 6/17/25 95%.
PSUR: 17 certs. PSUR to ROW 11/7/24. Add'l PSUR (1 cert.) req'd 1/6/26 to ROW 1/14/26.
RDWY: (HL) No Floodplain SP req'd. DSUR rec'd 1/16/25. T.O. to CON 4/22/25. Early Coord Meeting held 4/29/25. 30% Plans rec'd from CON 6/13/25. Prelim Layout to ROW & ENV 6/16/25. Traf & Mat req 6/16/25. Soil Survery req 6/16/25. 30% Plans rev'd & ret'd to CON 7/7/25. 60% Plans rec'd from CON 8/8/25. 60% Plans rev'd & ret'd to CON 8/22/25. Rev 60% Plans rec'd from CON 9/4/25. ROW & UTIL reqm'ts to ROW 9/5/25. RDWY Info to ENV 9/17/25. PFI & TMP held 11/14/25. 90% Plans rec'd from CON 1/22/26.
ROW: Fee-Plans 90% (13 trs). Auth Rec'd 2/4/26; 13/13 apprs made & apprvd.; 5 options & 4 paid 0/1 PPO relo
UTIL: AUI 12/4/24, UFI 8/1/25. Plans to 5 utils 9/9/25. Funds Apprd 8/20/25. 3/3 est rec'd, 3 no adj, 1 Auth to bid, 1/3 WO issued. AT&T, City of Brookland, 3E8 Broadband-no adj; City Water & Lights(auth to bid)-est rec'd; Craighead Elec & Fiber-WO issued
RAILROAD INFO: No RR Involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Intersection Improvement Jobs

101136 Hwy. 49 & School St. Inters. Impvts. (Brookland) (S) — Hwy. 49

(Craighead) (coll) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%	75%	5%	10%	NA		30%	
TARGET DATE		Dec 24	Nov 25	Feb 26	Jan 25	Nov 26	Aug 27	STIP FFY: 2026			
END DATE		Nov 24	Dec 25		Feb 25						

CRITICAL NOTES: On hold due to City funding concerns

TYPE WORK: Intersection improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0016(104)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/20/24.
GENERAL: 20,000 ADT.
ENV: Tribal consultation letters sent 12/11/24. Env constraints to Rdwy & ROW 5/29/25. ARS to SHPO 6/27/25, response 7/10/25. PI meeting 11/13/25, 4:30-6:30 pm @ Brookland High School, 200 W School Street, Brookland. PIF to SHPO 2/19/26, response 2/23/26.
LP: Resolution executed 2/13/24. Agreement sent to City 6/27/24. Agreement rec'd from City 9/11/24. Agreement executed 9/19/24. Executed Agreement ret'd to City 10/14/24.
SUR: CSUR 100%. UAV-LiDAR acquired 8/14/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 11/1/24.
PSUR: NTP to Con 12/9/24. PSUR to ROW 2/21/25. Add'l PSUR (1add'l cert, 1 rev. cert.) req'd 4/16/26 to ROW 4/29/26.
RDWY: (ND) Floodplain SP req'd. Traffic, TMs, & FWD req 11/22/24. Early Coordination Meeting held 12/5/24. Prelim Layouts to ROW & ENV 5/23/25. Soil Survey req 5/23/25. PFI & TMP sched 11/14/25. ROW reqm'ts to ROW 12/23/25.
ROW: FEE - Plans 30% (8 trs).
UTIL: AUI 7/12/23, UFI 9/4/25. Funds Appvd 10/27/25. Stop Work per Mike Fugett for utility coordination 5/20/2026
RAILROAD INFO: No RR Involvement; UPRR #789155Y .2 miles east of location 3/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

Intersection Improvement Jobs

101247 Hwy. 49/Christian Valley Dr. Inters. Impvts. (Jonesboro) (S) — Hwy. 49

(Craighead) (craft-tull) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	35%	10%	75%		5%	NA		30%	
TARGET DATE		Jun 26	Oct 26	Jan 27	Aug 26	Oct 27	Jul 28	SCHEDULED DATE: 09-2028			
END DATE		Jul 26			Aug 26						

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPLC-9227(106)
BACKGROUND INFO: Project programmed on 7/24/25.
GENERAL: 17,000 ADT.
ENV: Tribal consultation letters sent 2/2/26. Env constraints to Rdwy 3/2/26.
LP: Resolution executed 6/20/24. Agreement sent to City 12/6/24. Agreement rec'd from City 6/25/25. Agreement executed 7/10/25. Agreement ret'd to City 8/19/25.
SUR: CSUR 100%. UAV-LiDAR acquired 1/14/25. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 7/8/26. PSUR to ROW 8/18/26.
RDWY: (HL) 30% Plans rec'd from CON 9/15/26. 30% Plans rev'd & ret'd to CON 10/1/26.
UTIL: AUI 7/21/2026
RAILROAD INFO: No RR involvement 8/20/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (20)

Intersection Improvement Jobs

090708 Hwys. 59 & 72 Inters. Impvts. (Gravette) (S) — Hwys. 59 & 72

(Benton) (burns-mcd) (APHN) (Principal Arterial) /Attrib/IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	90%	100%	75%	45%	15%	NA	100%	90%	
TARGET DATE		Mar 24	Jul 25	Feb 26	Jun 24	Oct 26	Oct 27	**SCHEDULED DATE: 11-2027**			
END DATE		Mar 24	Jul 25	Mar 26	Oct 24			**STIP FFY: 2026**			

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0004(102)
BACKGROUND INFO: First appeared in the 2025-2028 STIP. Project programmed on 3/5/24.
GENERAL: 6,600-8,200 ADT.
ENV: Tribal consultation letters sent 7/1/24. ENV constraints to RDWY 12/11/24. ARS to SHPO 1/13/25, response 1/31/25. PI Meeting 4/29/25 4:30 - 6:30 pm @ Gravette Civic Center, 401 Charlotte St. SE, Gravette. PIF to SHPO 4/10/25, response 5/13/25. ARS addendum to SHPO 8/26/25, response 9/9/25. PIF addendum to SHPO 9/17/25, response 9/24/25. Draft 4(f) concurrence to Gravette Planning Dept. 11/20/25. De minimis 4(f) to FHWA 3/13/26, apprvd 3/18/26. PCE aprpvd 3/25/26.
LP: Intersection Improvement Program Project. NWARPC Awarded $1.0M in Attrib. funding 8/29/23. Resolution executed 2/28/23. Agreement sent to City 2/15/24. Agreement rec'd from City 2/28/24. Agreement executed 3/19/24. Executed Agreement ret'd to City 3/25/24.
SUR: DSUR to Rdwy 3/1/24.
PSUR: 14 certs. PSUR to Rdwy 10/3/24. Add'l PSUR req'd 2/17/25 to ROW 4/18/25.
RDWY: (ND) Traffic req 10/11/24. Traffic rec'd 10/24/24. Early Coord Meeting held 10/29/24. 30% Plans rec'd from CON 1/10/25. Prelim Layouts to ROW & ENV 1/13/25. Soil Survey req 1/13/25. 30% Plans rev'd & ret'd to CON 2/3/25. Soil Survey req 4/16/25. 50% Plans rec'd from CON 7/30/25. ROW & UTIL reqm'ts to ROW 7/31/25. 50% Plans rev'd & ret'd to CON 8/19/25. 60% Plans rec'd from CON 9/5/25. RDWY Info to ENV 8/19/25. 60% Plans rev'd & ret'd to CON 9/26/25. 90% Plans rec'd from CON 12/19/25. Interim Est to PM 1/6/26.
ROW: Fee-Plans 90% (est. 12 trs). Auth rec'd 5/14/26. 12/12 apprs made & apprvd.; 3 options; 0/5 Bus relo, 0/1 PPO relo;
UTIL: UFI 4/30/25. Plans to 6 utils 8/22/25. Funds Apprd 8/20/25. 1/6 est rec'd, 1 no adj. Decatur Tele-no adj; Black Hills Energy-est rec'd; AT&T, Cox Com, Empire Electric, Gravette Water & Sewer-pending proposals.
MAT: SS to RDWY 4/15/25.
RAILROAD INFO: RR Involvement KCS tracks parallel 3/6/24. SP rqd, possible C&M depending on scope; 30% plans apprvd by RR 6/5/25; 50% plans to RR 8/1/25. 60% plans sent 9/9/25. 60% plans apprvd by CPKC 9/16/25. 90% plans sent 1/13/26. 90% plans apprvd by CPKC 3/11/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

Intersection Improvement Jobs

101141 Hwys. 61/140 Inters. Impvts. (Osceola) (S) — Hwys. 61 & 140

(Mississippi) (hdr) (0.26 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	100%	75%	80%	50%	NA	100%	100%	
TARGET DATE		Oct 23	Jun 24	Aug 24		May 26	Feb 27	SCHEDULED DATE: 11-2026			
END DATE		Nov 23	May 24	Feb 25	Nov 23			ADVERTISED			

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9326(7)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
GENERAL: 7,400-12,000 ADT.
ENV: Env constraints to Rdwy 3/27/24. Tribal consultation letters sent 2/28/24. PIF & ARS sent 8/5/24, response 8/27/24. PI meeting on 12/12/24 4:30-6:30pm, Osceola Community Center, 382 Country Club Rd., Osceola. T1CE apprvd 2/14/25.
LP: City to provide $125K. Resolution to City 9/22/22. M.O. 2022-101 passed 11/2/22. Resolution resent to city 2/16/23. Resolution executed 8/21/23. Agreement sent to City 2/5/24. Agreement Rec'd from City 2/29/24. Agreement executed 3/13/24. Executed Agreement ret'd to City 3/20/24.
SUR: Aerial photo flown 3/15/23. UAV-LiDAR acquired 11/3/21 under 101134. CSUR 100%. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 11/9/23.
PSUR: PSUR to ROW 11/13/23. NTP to Con 11/9/23. Add'l PSUR (5 certs) req'd 9/20/24 100%. ROW staking req'd 7/14/25 to ROW 7/31/25.
RDWY: (ND) No Floodplain SP req'd. Traf, TMs, & Soil Survey req 5/10/23. DSUR rec'd 11/9/23. T.O. to CON 1/8/24. Early Coord Meeting sched 2/27/24. 30% Plans rec'd from CON 3/8/24. Prelim Layouts to ROW & ENV 3/8/24. 30% Plans rev'd & ret'd to CON 3/26/24. Rev 30% Plans rec'd from CON 4/16/24 & 5/1/24. Rev 30% Plans rev'd & ret'd to CON 4/29/24 & 5/6/24. 60% Plans rec'd from CON 5/17/24. 60% Plans rev'd & ret'd to CON 5/28/24. ROW & UTIL reqm'ts to ROW 5/28/24. RDWY Info to ENV 6/10/24. Soil Survey rec'd 10/3/24. 90% Plans rec'd from CON 1/31/25. RUC req 1/20/26. 100% Plans rec'd from CON 5/20/26.
ROW: Fee-Plans 90% (9 trs). Auth Rec'd 2/28/25. 9/9 apprs made apprvd. 9 Options 8 paid. 0/3 BUS relo.
UTIL: AUI/UFI 7/25/24; Plans to 6 utils 9/9/24, Funds Apprd 9/5/24. 1 no involvement, 5/5 est rec'd, 5/5 WO issued, 1/5 adj complete. AT&T, Black Hills Corp, Osceola Municipal Light & Power, Osceola Water & Sewer, Ritter-WO issued;
MAT: SS to RDWY 10/2/24.
RAILROAD INFO: No RR Involvement 6/28/24
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Intersection Improvement Jobs

080685 Hwy. 65 Inters. Impvts. (Greenbrier) (S) — Hwy. 65

(Faulkner) (garver) (NHS) (Principal Arterial) (4LG) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	100%	75%	15%	15%	NA	100%	65%	
TARGET DATE		Jul 23	Dec 25	Nov 24		May 27	Apr 28	**SCHEDULED DATE: 08-2028**			
END DATE		Apr 23	Feb 26	Feb 25	Sep 23			**STIP FFY: 2026**			

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0023(69)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
GENERAL: 28,000-30,000 ADT.
ENV: NA consultation letters to Tribes 1/10/24. ARS to SHPO 2/5/24, response 2/28/24. PIF to SHPO 9/20/24, response 10/16/24. PI meeting 12/10/24, 4-7 pm @ Greenbrier Church of Christ, 12 Wilson Farm Rd., Greenbrier. T1CE apprvd 2/14/25.
LP: City will provide $1.2M. MO 2022-066 passed 6/14/22. Resolution executed 1/3/23. Agreement to City 2/16/23. Agreement rec'd from City 3/19/23. Agreement executed 3/21/23. Executed Agreement ret'd to City 3/30/23. 7/25/25: LPA provided updated let date to the Mayor.
SUR: CSUR 100%. UAV-LiDAR acquired 12/15/22. Feature extraction 100%. Photogrammetry 100%.
DSUR: U&D 100%. DSUR to Rdwy 4/21/23. Add'l DSUR req'd 5/30/24 to Rdwy 7/16/24.
PSUR: 61 certs. NTP to Con 5/24/23. PSUR to ROW 9/21/23. Add'l PSUR (subdivision points) req'd 3/18/25 to ROW 4/16/25. Add'l PSUR (3 certs) req'd 5/14/25 to ROW 5/28/25. ROW staking req'd 6/23/26 to ROW 7/16/26.
RDWY: (MH) No Floodplain SP req'd. DSUR rec'd 4/21/23. Traf, TMs, & Mat req 4/25/23. Soil Survey req 5/11/23. Early Coord Meeting held 6/6/23. T.O. to CON 2/13/24. 45% Plans rec'd from CON 5/31/24. 45% Plans rev'd & ret'd to CON 6/12/24. Add'l Survey req 6/17/24. Add'l Survey rec'd 7/16/24. 60% Plans rec'df from CON 8/28/24. ROW & UTIL reqm'ts to ROW 9/5/24. PFI req 9/5/24. 60% Plans rev'd & ret'd to CON 9/26/24. RDWY Info to ENV 10/4/24. Rev ROW & UTIL reqm'ts to ROW 2/10/25 & 4/24/25. Rev 30% Plans rec'd from CON 11/03/25. Rev 30% Plans rev'd & ret'd to CON 11/12/25. Rev ROW & UTIL reqm'ts to ROW 2/18/26. Rev 60% rec'd from CON 2/20/26. Rev 60% Plans rev'd & ret'd to CON 3/5/26.
ROW: FEE - Plans 80% (33 trs). Auth Rec'd 3/4/25.
UTIL: AUI 4/25/24, UFI 7/30/24. Plans to 8 utils 10/2/24, Rev plans to utils 6/18/25, 3/5/26. Funds Apprd 9/17/24. 1/8 est rec'd. Dirt Moves-est rec'd
MAT: SS to RDWY 11/6/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (42); AR Senate (24)

Intersection Improvement Jobs

080633 Hwy. 65B/Robins St. Signal (Conway) (S) — Hwy. 65B

(Faulkner) (tra) (NHS) (Urban Principal Arterial) (4LG) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	90%	100%	75%	90%	90%	NA	100%	90%	
TARGET DATE		Oct 20	Jan 21	Feb 21		Dec 26	Dec 26	STIP FFY: 2025			
END DATE		Jun 20	Feb 21	Apr 21	Jan 21						

TYPE WORK: Traffic signal upgrade.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPC-STPLC-9095(39)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 10/24/19.
GENERAL: 14,000 ADT.
ENV: Env constraints to ROW & RDWY 7/13/20. Tribal consultation letters sent 1/7/21. ARS to SHPO 3/16/21, response 3/18/21. PIF to SHPO 3/19/21. T3CE apprvd 4/22/21. CR clearance memo to file 3/27/23.
LP: Requested PE deposit of $35,000 on 11/15/19. Rec'd PE deposit 12/11/19. Resolution & Agreement sent to City 11/18/24. Resolution Executed 12/10/24. Agreement rec'd from City 6/10/25. Agreement executed 7/10/25.
SUR: Aerial photo flown 12/26/19. CSUR 100%. DSUR to Rdwy 6/17/20.
PSUR: 2 certs. PSUR to ROW 1/7/21. Add'l PSUR (certs 3-8) req'd 8/20/21 to ROW 9/14/21. ROW staking req'd 6/30/22 to ROW 7/14/22.
RDWY: DSUR rec'd 6/17/20. Early Coord Meeting held 6/25/20. Prelim Layouts to ROW & ENV 6/26/20. Traf, FWDs & Soil Survey req 6/26/20. Prelim Layouts to RR Coord 6/26/20. Preemption Calc's to RR Coord 11/12/20. Interim Cost Est to PM 2/19/21. ROW & UTIL reqm'ts to ROW 2/26/21. RDWY Info to ENV 2/26/21. Loc & Des Doc apprvd 4/27/21. RUC req 9/30/22. FFI req 10/21/22. Plans to EST 10/21/22. Plans to RR Coord 10/21/22. FFI held 11/2/22. Signed preemption req form to RR Coord 10/13/23. Plans to EST 12/18/23.
ROW: Fee - Garver Plans 90% (7 trs). Auth Rec'd 1/3/23. 7/7 apprs made & apprvd. 7 Options & 6 paid.
UTIL: AUI/UFI 3/4/01. Plans to 4 utils 3/10/21. 4/4 ests rec'd, 2/2 WO issued, 2 no conflict., 1/2 adj complete. Conway Corp, Summit-no conflict; AT&T-WO issued; Windstream-adj complete
MAT: Soil Survey %AC to Rdwy 6/29/20.
RAILROAD INFO: RR involvement at UPRR DOT 434231H 4/11/22. Final plans apprvd 1/30/24; C&M agmnt on hold - UP wants road authority responsible for crossing maint costs - waiting for confirmation from City 11/12/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (56 & 57); AR Senate (17)

050543 Hwys. 67B/367 Inters. Impvts. (Beebe) (S) — Hwys. 67B & 367

(White) (traf) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	50%	5%	10%	IP			NA		5%	
TARGET DATE		Oct 26	Apr 27	Jul 27	Nov 26	Feb 28	Nov 28	SCHEDULED DATE: 03-2029			
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPSC-9030(3)
BACKGROUND INFO: Project programmed on 12/18/25.
GENERAL: 9,200-10,000 ADT.
ENV: Tribal consultation letters sent 1/7/26. Env constraints to Rdwy 2/13/26.
LP: This is not a partnering job. Only a signal head upgrade for protected-permitted left turn phasing.
SUR: Aerial photo flown 1/13/26, 5/12/26. CSUR 100% 6/23/26. Feature extraction 60%.
PSUR: 19 certs.
RAILROAD INFO: No RR involvement 12/22/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (59); AR Senate (18)

Intersection Improvement Jobs

050545 Hwys. 67B/367 Inters. Impvts. (Main St.) (Beebe) (S) — Hwys. 67B & 367

(White) (urb) (APHN) (Urban Minor Arterial) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		5%				NA			
TARGET DATE		Oct 26	Apr 27	Jul 27	Dec 26	Apr 28	Jan 29	SCHEDULED DATE: 03-2029			
END DATE		Oct 26									

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPSC-9030(4)
BACKGROUND INFO: Project programmed on 7/24/26.
GENERAL: 3,900-6,400 ADT. Project programmed by Commission Minute Order 2026-030
LP: Partnering w/ City of Beebe. City will take ownership & responsibility for Hwy. 67B, Sec. 12B (Center St.) from Hwy. 367 to Hwy. 31 and Hwy. 367 Spur, Sec. 15S (Pecan St.) from Hwy. 367 to I-57 ramps. Dept. respons. for all costs & phases for inters. imprvmnts. Dept. will do pvmt. pres. on Hwy. 67B before transferring to City. Agrmnt executed 4/27/26. Executed Agrmnt ret'd to City 7/2/26.
SUR: CSUR-100% 9/26/2026.
PSUR: 18 certs.
RDWY: (HL)
RAILROAD INFO: No RR involvement 7/27/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (59); AR Senate (18)

041011 Hwy. 71B/Don Tyson Pkwy. Inters. Impvts. (Springdale) (S) — Hwy. 71B

(Washington) (NHS) (Urban Principal Arterial) /State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 8/11/26.
GENERAL: 26,000 ADT. Project programmed by Commission Minute Order 2026-011.
LP: Partnership: City will handle design, environmental, ROW acquisition, all utility relocation, & commit $2M to construction for Jobs 041010, 041011, & 041012. ARDOT will advertise, award, & inspect projects. ARDOT will provide up to $25M toward construction of Job 041010, 041011, 041012. Const. costs over $27M will be split equally. City will take over Hwy. 71B, from Hwy. 412 (Sunset Ave.) to Hwy. 264 (Wagon Wheel Rd.) & Pinewoods Rd. upon execution of Agreement. Partnership will improve the inters. of Hwy. 71B/Hwy. 412 (Robinson Ave.) (Job 041010), Hwy. 71B/Don Tyson Pkwy. (Job 041011), & Hwy. 265/Don Tyson Pkwy. (Job 041012). Agreement executed 7/28/26. Executed Agreement ret'd to City 8/12/26.
RAILROAD INFO: No RR involvement 8/24/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (19); AR Senate (31)

Intersection Improvement Jobs

041010 Hwy. 71B/Hwy. 412 Inters. Impvts. (Springdale) (S) — Hwys. 71B & 412

(Washington) (NHS) (Urban Principal Arterial) (4LG) /State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 8/11/26.
GENERAL: 11,000-31,000 ADT. Project programmed by Commission Minute Order 2026-011.
LP: Partnership: City will handle design, env, ROW acq, all utility reloc, & commit $2M to const for Jobs 041010, 041011, & 041012. ARDOT will advertise, award & inspect projects. ARDOT will provide up to $25M toward const of Job 041010, 041011, 041012. Const. costs over $27M will be split equally. City will take over Hwy. 71B, from Hwy. 412 (Sunset Ave.) to Hwy. 264 (Wagon Wheel Rd.) & Pinewoods Rd. upon execution of Agreement. Partnership will improve the inters. of Hwy. 71B/Hwy. 412 (Robinson Ave.) (Job 041010), Hwy. 71B/Don Tyson Pkwy. (Job 041011), & Hwy. 265/Don Tyson Pkwy. (Job 041012). Agreement executed 7/28/26. Executed Agreement ret'd to City 8/12/26.
RAILROAD INFO: RR involvement A&M DOT# 667177L; SP or PE/SP/C&M depending on scope - local gov't resp for rr coord 8/24/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (9 & 19); AR Senate (31)

110870 Hwy. 77/L H Polk Dr. Inters. Impvts. (Marion) (S) — Hwy. 77

(Crittenden) (burns-mcd) (APHN) (Urban Major Collector) /IIP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	10%	75%		5%	NA			
TARGET DATE		May 26	Nov 26	Feb 27	Jun 26	Oct 27	Jun 28	**SCHEDULED DATE: 07-2028**			
END DATE		May 26			Jun 26						

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPF-9278(15)
BACKGROUND INFO: Project programmed on 4/7/25.
GENERAL: 14,000 ADT.
ENV: Env constraints to Rdwy 10/16/25. Tribal consultation letters 9/29/26.
SUR: CSUR 100%. UAV-LiDAR acquired 12/15/25. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 5/8/26.
PSUR: PSUR to ROW 6/26/26.
RDWY: (HL) T.O. to CON 9/10/26. Early Coord Meeting held 9/17/26. ADT req 9/17/26. 30% Plans rec'd from CON 10/8/26. 30% Plans rev'd & ret'd to CON 10/16/26.
UTIL: AUI 4/9/2026
RAILROAD INFO: No RR Involvement 5/7/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (35); AR Senate (9)

Intersection Improvement Jobs

070632 Hwys. 79/79B/278 Inters. Impvts. (S) — Hwys. 79, 79B & 278

(Ouachita) (tra) (NHS) (Principal Arterial) (4LG) /STBGP/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	5%	50%	75%	NA		NA		5%	
TARGET DATE	Aug 26	Jul 26	Jan 27	Jan 27	Aug 26			SCHEDULED DATE: 09-2027			
END DATE		Jul 26			Aug 26						

TYPE WORK: Install traffic signal
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPR-0052(39)
BACKGROUND INFO: Project programmed on 4/11/25.
GENERAL: 6,500 ADT. Project programmed by Commission Minute Order 2025-011.
ENV: Tribal consultation letters sent 7/31/25. Env. constraints to Rdwy 11/3/25. CR clearance to file 8/19/26.
SUR: CSUR 100%. Aerial photo flown 9/8/25. Mapping 100%. DSUR to Rdwy 7/22/26.
RDWY: (JH)
RAILROAD INFO: No RR Involvement 5/2/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070634 Hwys. 79/203 Inters. Impvts. (Bearden) (S) — Hwys. 79 & 203

(Ouachita) (art) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%			NA			
TARGET DATE	May 26	Sep 26	Jan 27	Apr 27	Oct 26	Jan 28	Oct 28				
END DATE		Aug 26			Aug 26						

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0052(40)
BACKGROUND INFO: Project programmed on 12/17/25.
GENERAL: 960-3,600 ADT. Project programmed by Commission Minute Order 2025-085.
ENV: Tribal consultation letters sent 2/5/26. Env constraints to Rdwy 3/2/26.
SUR: Aerial photo flown 6/11/26. CSUR 100%. UAV-LiDAR acquired 6/25/26. LiDAR feature extraction 100% and photo mapping 100% 7/29/26.
PSUR: 5 certs
RDWY: (TW)
RAILROAD INFO: No RR involvement 12/22/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Intersection Improvement Jobs

020844 Hwys. 82/425/52 Inters. Impvts. (Ashley Co.) (S) — Hwys. 82, 425 & 52

(Ashley) (garver) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	65%	95%	75%		15%	TBD	100%		
TARGET DATE		Nov 25	Jul 26	Jul 26	Jan 26	Mar 27	Nov 27	SCHEDULED DATE: 11-2027			
END DATE	Aug 25	Dec 25	Jun 26	Jul 26	Mar 26						

TYPE WORK: Construct a Roundabout
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: ACHSIP-0002(54)
BACKGROUND INFO: Project programmed on 9/15/25.
GENERAL: 160-4,400 ADT. Project programmed by Commission Minute Order 2025-056.
ENV: Tribal consultation sent 12/16/25. PI meeting 3/31/26 4:30-6:30 pm @ First Baptist Church, 203 East Parker St, Hamburg, AR 71646. ARS to SHPO 5/27/26, response 6/3/26. PIF to SHPO 6/29/26, response 7/15/26. PCE aprpvd 7/31/26. NW14 permit to USACE 9/18/26.
SUR: CSUR 100%. UAV-LiDAR acquired 11/4/25. Feature extraction 100%. Plan Mapping 100%. DSUR to Rdwy 12/11/25.
DSUR: Add'l DSUR req'd 7/23/2026 to RDWY on 8/06/2026.
PSUR: 7 certs. PSUR to ROW 3/3/26.
RDWY: (HL) Floodplain SP req'd. DSUR rec'd 12/11/25. Early Coord Meeting held 12/11/25. 30% Plans rec'd from CON 1/16/26. 30% Plans rev'd & ret'd to CON 1/22/26. Traffic, ADT, Soil Survey, & FWD req 2/3/26. Interim Est to PM 5/18/26. RDWY Info to ENV 5/26/26. ROW reqm'ts to ROW 6/30/26. 60% Plans rec'd from CON 8/21/26. UTIL reqm'ts to ROW 8/25/26. 60% Plans rev'd & ret'd to CON 9/15/26. Rev ROW reqm'ts to ROW 9/23/26.
UTIL: AUI 11/5/25; Plans to 9 utils 9/1/26. Funds Apprvd 11/25/25.
MAT: SS to RDWY 10-14-26
RAILROAD INFO: No RR involvement 9/22/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

Intersection Improvement Jobs

061768 Hwy. 100/Counts Massie Rd. Inters. Impvts. (NLR) (S) — Hwy. 100

(Pulaski) (garver) (NHS) (Urban Principal Arterial) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	60%	50%	75%	15%	10%	NA	100%	60%	
TARGET DATE	Feb 26	Oct 23	Jun 26	Sep 26		May 27	Jan 28	STIP FFY: 2025			
END DATE	Mar 26	Oct 23			Dec 23						

TYPE WORK: Construct a WB right-turn lane
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9315(67)
BACKGROUND INFO: First appeared in the 2023-2026 STIP. Project programmed on 1/27/23.
ENV: Tribal consultation letters sent 4/18/23. PIF to SHPO 7/12/24, response 8/1/24.
SUR: Aerial photo flown 3/13/23. CSUR 100%. UAV-LiDAR acquired 5/16/23. Feature extraction 100%. Plan mapping 100%. DSUR to Rdwy 10/31/23.
DSUR: U&D 100%.
PSUR: 29 certs. PSUR to ROW 12/19/23.
RDWY: (ND) Traffic, TMs, & Soil Survey req 5/10/23. DSUR rec'd 10/31/23. T.O. to CON 2/13/24. 30% Plans rec'd from CON 4/15/24. 30% Plans rev'd & ret'd to CON 5/10/24. 60% Plans rec'd from CON 6/18/24. PFI req 6/28/24. ROW & UTIL reqm'ts to ROW 6/28/24.
ROW: FEE - Plans 85% (7 trs).
UTIL: AUI/UFI 10/26/23. Funds Apprvd 5/14/2026.
MAT: SS to RDWY 11/6/24.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

041012 Hwy. 265/ Don Tyson Pkwy. Inters. Impvts. (Springdale) (S) — Hwy. 265

(Washington) (NHS) (Urban Principal Arterial) /State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 8/11/26.
GENERAL: 21,000 ADT. Project programmed by Commission Minute Order 2026-011.
LP: Partnership: City will handle design, env, ROW acq, all utility reloc, & commit $2M to construction for Jobs 041010, 041011, & 041012. ARDOT will advertise, award, & inspect projects. ARDOT will provide up to $25M toward construction of Job 041010, 041011, 041012. Const. costs over $27M will be split equally. City will take over Hwy. 71B, from Hwy. 412 (Sunset Ave.) to Hwy. 264 (Wagon Wheel Rd.) & Pinewoods Rd. upon execution of Agreement. Partnership will improve the inters. of Hwy. 71B/Hwy. 412 (Robinson Ave.) (Job 041010), Hwy. 71B/Don Tyson Pkwy. (Job 041011), & Hwy. 265/Don Tyson Pkwy. (Job 041012). Agreement executed 7/28/26. Executed Agreement ret'd to City 8/12/26.
RAILROAD INFO: No RR involvement 8/24/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (9 & 19); AR Senate (31)

Intersection Improvement Jobs

090793 Hwys. 412/412B/45 Inters. Impvts. (Madison Co.) (S) — Hwys. 412, 412B & 45

(Madison) (NHS) (Principal Arterial) (4LG) /Safety/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	100%	60%		5%	30%						
TARGET DATE	Sep 26	Oct 26	Apr 27	Jul 27	Dec 26	Feb 28	Sep 28	**SCHEDULED DATE: 09-2028**			
END DATE	Sep 26										

TYPE WORK: Construct Intersection Safety Improvements; Restricted Crossing U-Turn (RCUT) to include: constructing two single direction turnarounds, one multi-direction turnaround, restricting median crossings/left turns at one location, and removing two existing median crossings.
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: HSIP-0044(52)
BACKGROUND INFO: Project programmed on 7/1/26.
GENERAL: 890-8,300 ADT. Project programmed by Commission Minute Order 2026-043.
SUR: Feature extraction 100% Hwy 412 LiDAR under 012554. CSUR 100%
PSUR: 12 certs. NTP to con 9/29/26.
RAILROAD INFO: No RR involvement 7/15/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

Facility Jobs

012576 I-30 Truck Parking (Clark & Nevada Cos.) (S) — I-30

(Clark & Nevada)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%	60%						
TARGET DATE											
END DATE											

TYPE WORK: Construct a public truck parking facility
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 5/18/26.
RAILROAD INFO: No RR involvement 6/2/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

061949 Central Office Courtyard Impvts. (S) — I-30

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Central Office courtyard landscaping improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 7/8/26.
RAILROAD INFO: No RR involvement 7/22/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

061763 ARDOT Central Office Properties Modifications (S) — I-30

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%		100%	75%	NA	NA	NA		NA	
TARGET DATE											
END DATE				Aug 22	Oct 24						

TYPE WORK: Property modifications for former Harley Davidson dealership & adjacent property.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 5/20/22.
ENV: CR clearance to file 7/5/22. Env clearance apprvd 8/12/22.
SUR: Aerial LiDAR acquired 11/22/23, 11/29/23. Updated DSUR to Con 11/15/24.
PSUR: NTP to Con 7/18/24. 14 certs. PSUR complete 10/22/24. Econolodge property description to ROW 5/13/25.
RDWY: No Floodplain SP req'd.
UTIL: AUI 9/27/24
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Facility Jobs

040086 Alma Weigh Station Reconstruction (S) — I-40

(Crawford) (benham) (Urban Interstate)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	100%	100%	100%	75%	100%	NA	NA	TBD	100%	NA
TARGET DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					
END DATE		Jun 13	Nov 13	Jun 14	Feb 13	Jun 15					

TYPE WORK: Pavement type: Asphalt and Concrete
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0017(63)
BACKGROUND INFO: Project programmed on 3/14/90. Scope changed on 7/17/12. Funding issues on 5/11/15.
GENERAL: 44,000 ADT. No responsive bids rec'd 9/17/14. Split out construction of virtual weigh station to job 040694.
ENV: Consultation from FHWA to Osage, Keetoowah, Quapaw, Tunica-Biloxi, Choctaw, Cherokee & Caddo 4/18/14. PIF to SHPO 5/13/14, apprvd 5/14/14. Env clearance 6/9/14.
SUR: Aerial photography flown 10/19/12; 12/21/12. ORTHO to CON 1/17/13.
DSUR: Photogrammetry 100%. CSUR 100%. U & D Survey 100%. Partial DSUR to CON 3/29/13. DSUR to CON 6/25/13; 9/27/13; 11/15/13. Add'l DSUR (req'd 6/27/14) in progress.
PSUR: PSUR (existing ROW) to CON 2/6/13.(6 Trs) PSUR to ROW 7/16/14.
RDWY: No Floodplain SP req'd. WO issued to CON 11/29/12. Kick-off meeting held 1/30/13. 60% rec'd from CON 11/4/13. 60% Plans rev'd & ret'd to CON 11/20/13. 90% Plans rec'd from CON 5/2/14. 90% plans rev'd & ret'd to CON 5/7/14. Rev 90% Plans rec'd from CON 5/27/14. Rev 90% Plans rev'd & ret'd to CON 5/29/14. Final Plans rec'd 6/17/14, 10/23/14, 11/10/14, 1/21/15, & 4/17/15. Final Plans rev'd & ret'd 6/23/14 & 1/30/15. Plans to ADEQ 8/15/14. TMP to Master File 8/20/14. Rev Final Plans rec'd from CON 12/7/15 & 7/1/16.
ROW: (1 tr) Allot to acquire rec'd 8/27/14. 1/1 apprs made & 1/1 apprs apprvd. 1 option & 1 paid;
UTIL: Plans to 8 utils 6/9/14 to confirm no adjustment.
RAILROAD INFO: No RR involvement 1/5/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

030581 Lafayette Co. Area Headquarters (Lewisville) (S) — Hwy. 29

(Lafayette)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%		100%	NA	NA	TBD	NA	
TARGET DATE											
END DATE						Aug 22					

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 2/18/22.
ROW: Auth Rec'd 5/27/22. 1 Option & 1 Paid.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

Facility Jobs

080710 Perry Co. Area Headquarters (Perryville) (S) — Hwy. 60

(Perry)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%	100%	100%	NA	NA		NA	
TARGET DATE											
END DATE						Apr 24					

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/22/23.
GENERAL: Programmed by Commission Minute Order 2023-013.
SUR: CSUR IP. GPS CTL only 100%.
PSUR: Staking req'd 6/23/25 to D8 7/7/25.
ROW: Auth rec'd 5/2/23. Funding Rec'd 7/6/23. 1 option & 1 paid.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

050494 White Co. Area Headquarters (Bald Knob) (S) — Hwy. 167

(White)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%	75%	100%	NA	NA		NA	
TARGET DATE											
END DATE					Sep 23	Jun 24					

TYPE WORK: Construction of a new Area Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 3/22/23.
GENERAL: Project programmed by Commission Minute Order 2023-012.
ENV: Tribal consultation letters 3/27/24. PIF to SHPO 4/24/24, response 5/14/24. Env Clearance Doc 5/22/24.
SUR: -
PSUR: PSUR to ROW 9/15/23. PSUR to ROW for new location 1/11/24.
ROW: Auth rec'd 7/6/23. 1/1 apprs made & apprvd. 1 option & 1 paid.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (39); AR Senate (18)

Facility Jobs

061752 District 6 Headquarters (Little Rock) (S) — Hwy. 338

(Pulaski) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		90%		100%	100%	100%	NA	NA	TBD	NA	
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE				Sep 25	Oct 21	Jan 22					

TYPE WORK: Construction of a new District Headquarters.
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 5/12/21.
ENV: Tribal consultation letters sent 8/9/21. ARS to SHPO 6/3/25, response 6/25/25. CRS Report to SHPO 7/22/25, response 7/31/25. Env Doc apprvd 9/23/25. CR clearance to file 1/14/26. NW23 permit to USACE 3/4/26, issued 7/23/26.
SUR: CSUR 100%. Aerial LiDAR acquired 4/7/22. Feature Extraction 100%.
DSUR: U&D 25%.
PSUR: PSUR to ROW 10/11/21.
ROW: Auth Rec'd 9/20/2021. 1 Option & 1 Paid
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

061942 Arkansas Highway Police Training Facility (S) — Hwy. 338

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%		NA		NA			
TARGET DATE											
END DATE											

TYPE WORK: Construct a new Arkansas Highway Police Training Facility
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/9/26.
ENV: CR clearance to file 5/12/26. PI meeting 7/9/26 4:30-6:30 pm @ Little Rock Church, 10701 W. Baseline Rd, Little Rock. NW23 permit to USACE 3/4/26, issued 7/23/26.
RAILROAD INFO: No RR involvement 4/17/26.
LEGISLATIVE DISTRICTS: US House (2); AR House (77); AR Senate (15)

Facility Jobs

020833 Ashley Co. Area Headquarters (S) — New

(Ashley)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		100%	75%	40%			100%		
TARGET DATE											
END DATE		Oct 26			Mar 26						

TYPE WORK: Construct a new Area Headquarters
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/11/25.
GENERAL: Project programmed by Commission Minute Order 2024-81.
ENV: Env Doc apprvd 11/6/25.
SUR: -
PSUR: PSUR to ROW 6/17/25 for site not selected. PSUR on new site to ROW 3/23/26.
ROW: 1/1 Apprs made & apprvd.
MAT: SI to Bridge 9-17-26
RAILROAD INFO: No RR Involvement 5/6/25.
LEGISLATIVE DISTRICTS: -

070626 R.E. Office 73 (Clark Co.) (S) — New

(Clark)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%	100%	100%					
TARGET DATE											
END DATE					Aug 25						

TYPE WORK: Construct a new resident engineer office
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 4/11/25.
GENERAL: Project programmed by Commission Minute Order 2025-013.
SUR: -
PSUR: PSUR to ROW 8/28/25.
ROW: Auth Rec'd 6/12/2025. 1/1 Apprs made & apprvd. 1 Option & 1 Paid.
RAILROAD INFO: No RR Involvement 5/6/25.
LEGISLATIVE DISTRICTS: -

110877 Crittenden Co. Area Headquarters 1 (S) — New

(Crittenden) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Construct a new Area Headquarters
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 10/3/25.
GENERAL: Project programmed by Commission Minute Order 2024-81.
RAILROAD INFO: No RR involvement 10/9/25.
LEGISLATIVE DISTRICTS: -

Pavement Preservation Jobs

110775 Hwy. 318 – Hwy. 49 (S) **Hwy. 1**

(Phillips) (dist) (2.71 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0054(36)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,300-2,400 ADT.
RAILROAD INFO: No RR Involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

110853 Hwy. 1B – South (S) **Hwy. 1**

(Lee & St. Francis) (6.23 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 3,800-4,200 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (9)

110780 Hwy. 306 – Hwy. 64 (S) **Hwy. 1**

(Cross & St. Francis) (dist) (8.59 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-1968(2)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 7,500-22,000 ADT.
RAILROAD INFO: RR involvement at UPRR 437671J - MP 332.80 Memphis Sub, SP & MCL Rqd 9/23/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110852 Cherry Valley – Poinsett Co. Line (S) **Hwy. 1**

(Cross) (2.04 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

050507 N. of Hwy. 14 – Baxter Co. Line (S) **Hwy. 5**

(Izard & Stone) (19.72 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,500-1,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR Coord MNA DOT# 438931D - SP/possible MCL 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23 & 24)

090734 Hwys. 5, 5S & 178 Impvts. (Baxter Co.) (S) **Hwys. 5 & 178**

(Baxter) (5.47 mi.) (NHS) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2027
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwys. 5, 5S, 178 Sec. 3 LM 3.98-4.266 & 178 Sec. 3 LM 4.489-5.003); 2" Overlay (Hwy. 178 Sec. 3 LM 4.266-4.489); Level Up & 2" Overlay (Hwy. 178 Sec. 4)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9299(18)
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 320-9,000 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (26)

A70048 Hwy. 7B – South (S) **Hwys. 7 & 167**

(Union) (dist) (6.6 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & UTBWC (Hwy. 167 & Hwy. 7 LM 0-2.663); 2" Overlay (Hwy. 7 LM 2.663-6.206)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0070(48)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 2,700-10,000 ADT. Project Supersedes 070554
ENV: CR clearance to file 8/30/22. CR clearance to file 8/12/26.
RDWY: T.O. to CON 10/21/21. 90% Plans to Garver 12/17/21. Traf & RUC 5/4/22. Transitioned from CON to Dist 7/17/24.
RAILROAD INFO: RR involvement at UPRR Over 425797G, MP 488.78, El Dorado Sub., Union Co. At-Grade 438910K, (El Dorado Chemical - EDC) MP 488.50, 12/1/21. SP & MCL rqd. 12/7/21 SP to RDWY, PM, Const. & Dist. Will resend SP & MCL closer to LET 3/12/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

080696 Garland Co. Line – Yell Co. Line (S) **Hwy. 7**

(Perry) (dist) (21.81 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0053(41)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 840-1,200 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 6/23/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (5)

080742 Dover – North (S) **Hwy. 7**

(Pope) (14.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 790-11,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (44 & 45); AR Senate (25)

Pavement Preservation Jobs

090731 Hwy. 43 – Hwy. 65 (Harrison) (S) Hwys. 7 & 65

(Boone) (1.55 mi.) (APHN) (Urban Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,100-9,000 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (5); AR Senate (28)

070555 Hwy. 7B Impvts. (Smackover) (S) Hwy. 7B

(Union) (dist) (5.54 mi.) (Non-APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0070(56)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 930-3,100 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

040974 Hwy. 71 – East (S) Hwy. 8

(Polk) (15 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-0.57); Level Up & Chip Seal (LM 0.57-15.0)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 780-6,100 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (86 & 86); AR Senate (5 & 5)

A70046 Pike Co. Line – Hwy. 53 (S) Hwy. 8

(Clark) (dist) (12.81 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	90%	50%	NA	

TYPE WORK: 2" Mill & 1.5" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0010(57)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,300-3,300 ADT. Project Supersedes 070533
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3 & 5)

070606 W. of Hwy. 53 – I-30 (S) Hwy. 8

(Clark) (13.58 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,200-4,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (89 & 90); AR Senate (3)

070559 E. of Manning – Hwy. 9 (S) Hwy. 8

(Dallas) (dist) (9.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0020(34)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 210 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070577 Fordyce – Bradley Co. Line (S) Hwy. 8

(Calhoun, Cleveland & Dallas) (dist) (18.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: UTBWC (Sec. 8 & 9); Level Up & UTBWC (Sec. 10)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0076(363)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,300-1,900 ADT.
ENV: CR clearance to file 10/16/25.
RAILROAD INFO: RR involvement at UPRR 790221F, MP 306.90, Pine Bluff Sub, SP & MCL rqd 10/31/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070611 Hwys. 8 & 63B Impvts. (Bradley Co.) (S) Hwys. 8 & 63

(Bradley) (9.34 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 63B); 1" Level Up & UTBWC (Hwy. 8)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,400-3,700 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at AKMD RR DOT 441411X. SP rqd 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 96); AR Senate (1)

080736 Hwy. 10 – Hwy. 300 (S) Hwy. 9

(Perry) (8.66 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,300-4,300 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (54); AR Senate (5)

080738 S. of Center Ridge – Hwy. 65 (S) Hwy. 9

(Conway & Van Buren) (14.96 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,500-3,300 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (42 & 43); AR Senate (24 & 25)

Pavement Preservation Jobs

A50050 Stone Co. Line – Brandenburg (S) **Hwy. 9**

(Izard) (dist) (8.1 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	5%	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0033(35)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 260-900 ADT. Project Supersedes 050473
ENV: CR clearance to file 8/13/26.
RAILROAD INFO: RR involvement at MNA DOT 443532C MP 324.75 Cotter Sub (RR under). SP rqd, possible MCL.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23 & 24)

A50051 Hwy. 62 – Hwy. 395 (Salem) (S) **Hwy. 9**

(Fulton) (dist) (1.22 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	90%	50%	NA	

TYPE WORK: 2" Mill & 1.5" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0025(27)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,200-4,900 ADT. Project Supersedes 050479
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: No RR involvement 1/8/24
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

050511 Hwy. 395 – Hwy. 63 (S) **Hwy. 9**

(Fulton) (18.62 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,100-2,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (23)

040973 Oklahoma State Line – Greenwood (Sel. Secs.) (S) **Hwy. 10**

(Sebastian) (10.53 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 0); 2" Overlay (Sec. 1)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,500-6,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (3, 3, 4, & 4); AR House (47 & 47); AR Senate (5, 5, 26, & 26)

080717 Hwys. 10 & 217 Impvts. (Sel. Secs.) (S) **Hwys. 10 & 217**

(Logan) (dist) (8.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0042(22)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 790-9,800 ADT. IOM 9/13/23- Project Supersedes 040928
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

A80043 Hwys. 10 & 27 Impvts. (Yell Co.) (S) **Hwys. 10 & 27**

(Yell) (dist) (29.69 mi.) (APHN) (Minor Arterial) /STBGP/FLAP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	100%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0075(60)
BACKGROUND INFO: Project programmed on 9/2/25. Project renamed on 7/30/26.
GENERAL: 1,300-6,200 ADT. Project supersedes 080699
ENV: CR clearance to file 11/6/25. T1CE apprvd 11/18/25.
LP: Awarded FLAP $5,700,000.
RAILROAD INFO: No RR Involvement 7/25/25. Rev scope no rr involvement 8/4/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (46 & 52); AR Senate (5 & 26)

061866 Hwy. 70 – Hwy. 38 (Sel. Secs.) (S) **Hwys. 11 & 63**

(Prairie) (13.49 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2027
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0059(30)
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,900-4,500 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 9/23/26.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

A90048 SW Artillery Rd. – SW Wheatgrass Blvd. (Bentonville) (S) **Hwy. 12**

(Benton) (dist) (4.24 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPLC-9036(31)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 8,600-18,000 ADT. Project Supersedes 090686
ENV: CR clearance to file 8/21/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (13 & 14); AR Senate (33)

A60064 Jefferson Co. Line – I-40 (S) **Hwy. 13**

(Lonoke) (dist) (22.57 mi.) (APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: Rut Mill & 1.5" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0043(53)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 470-4,900 ADT. Project Supersedes 061659
ENV: CR clearance to file 8/21/26.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Pavement Preservation Jobs

061870 Hwy. 38 – White Co. Line (S) Hwy. 13

(Prairie) (5.93 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 3" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 280-790 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (59 & 60); AR Senate (10 & 18)

A50052 Stone Co. Line – Hwy. 25 (S) Hwy. 14

(Independence) (dist) (6 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: 2" Overlay; Spot Leveling
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0032(45)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,500 ADT. Project Supersedes 050481
ENV: CR clearance to file 8/12/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR involvement 1/8/24
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22 & 24)

A50053 Hwy. 167 – Hwy. 122 (S) Hwy. 14

(Independence) (dist) (15.55 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: Level Up & UTBWC; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HRRR-HSIP-STPR-0032(46)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,300-3,000 ADT. Project Supersedes 050482
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (22)

101152 Jackson Co. Line – East (S) Hwy. 14

(Poinsett) (dist) (2.2 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0056(72)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 2,600 ADT.
ENV: CR clearance to file 3/5/25.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

101202 Hwy. 14 Impvts. (Poinsett Co.) (S) Hwy. 14

(Poinsett) (5.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,600 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 787813M. SP & MCL reqd 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A00105 Hwy. 140 – I-55 (S) Hwy. 14

(Mississippi & Poinsett) (dist) (11.9 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	NA	

TYPE WORK: 2" Overlay (Sec. 15 LM 0-1.796); FDR (Sec. 15 LM 1.796-2.253 & Sec. 16)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-4756(1)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 790-1,400 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 101199.
ENV: CR clearance to file 8/13/26, updated 9/22/26.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33 & 36); AR Senate (19)

020749 Hwy. 31 – North (S) Hwy. 15

(Jefferson) (dist) (3.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 1.5" Level up & 1.5" Overlay; 2' shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0035(70)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,300 ADT.
ENV: CR clearance letter to SHPO 7/13/23, response 8/8/23.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

040969 Hwy. 112 – I-49 (Fayetteville) (S) Hwy. 16

(Washington) (1.3 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 19,000-24,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (22); AR Senate (30)

040972 Judge Cummings Rd. – School Ave. (Fayetteville) (S) Hwys. 16 & 265

(Washington) (2.65 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 16); Level Up & 2" Overlay; 2' Shoulders (Hwy. 265)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,200-13,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR Involvement A&M DOT# 667203Y, SP rqd. 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (21, 22, & 23); AR Senate (30, 30, 35, & 35)

040981 Fayetteville – East (S) Hwy. 16

(Washington) (8.96 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,100-16,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 25); AR Senate (29 & 30)

Pavement Preservation Jobs

AX0012 S. of Elkins – Combs (S) Hwy. 16

(Madison & Washington) (dist) (14.17 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	50%	50%	NA	

TYPE WORK: Level Up & 1.5" Overlay (Sec. 3); Level Up (Sec. 4)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-4472(4)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,000-2,100 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 012528
ENV: CR clearance to file 8/7/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 29)

050508 Faulkner Co. Line – Pangburn (Sel. Secs.) (S) Hwys. 16, 25 & 124

(Cleburne & White) (24.21 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwys. 25 & 124); Thin Overlay (1") (Hwy. 16)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,000-8,500 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (40 & 41); AR Senate (18)

110843 Hwys. 17 & 38 Impvts. (Woodruff Co.) (S) Hwys. 17 & 38

(Woodruff) (6.21 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 230-250 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

A50054 Diaz – Newport (S) Hwys. 17, 18, 18S & 980

(Jackson) (dist) (6.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & UTBWC (Hwy. 17); 2" Mill & 1.5" Overlay (Hwys. 18, 18S & 980); 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-0034(60)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 420-5,100 ADT. Project Supersedes 050484
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: RR involvement at UP own (BNSF/ATK lease) DOT# 438595W (SP's/MCL - possible C&M if 2' shoulders are added to this crossing); UP SP & MCL for DOT# 438646E, 438648T, & 438902T. MCL req 8/20/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (39); AR Senate (10)

A00103 Monette – Mississippi Co. Line (S) Hwy. 18

(Craighead) (dist) (4.86 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0016(113)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 7,100-8,700 ADT. Project Programmed by Commission M.O. 2024-058. Project Supersedes 101195
ENV: CR clearance to file 8/10/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (33); AR Senate (19)

101204 Hwys. 18, 151 & 312 Impvts. (Mississippi Co.) (S) Hwys. 18, 151 & 312

(Mississippi) (8.91 mi.) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 151); UTBWC (Hwy. 18 Sec. 7 LM 0-1.314); 1" Level Up & UTBWC (Hwy. 18 Sec. 7 LM 6.385-9.089); 1" Level Up & 2" Overlay (Hwy. 312)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,300-13,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at BNSF RR DOT 665955R, NYAR DOT's 923686K & 926387F. SP rqd 11/05/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

030641 Hwy. 29 – Delight (S) Hwy. 19

(Pike) (4.34 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 790-1,200 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

090689 Berryville – Indian Creek (S) Hwy. 21

(Carroll) (dist) (7.22 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9037(4)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 2,100-5,700 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

090611 Indian Creek – Missouri State Line (S) Hwy. 21

(Carroll) (dist) (9.69 mi.) (APHN) (Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 2" Overlay; Leveling; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-STPR-0008(50)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,300-2,100 ADT.
ENV: CR clearance to file 8/13/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

Pavement Preservation Jobs

012485 Hwy. 41 – Hwy. 22 (S) **Hwy. 23**

(Franklin & Logan) (dist) (6.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-2442(4)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,800-2,000 ADT. IOM 9/13/23- Project Supersedes 040930
RAILROAD INFO: No RR involvement 6/20/23
LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

012526 Hwy. 22 – S. of Hwy. 309 (S) **Hwy. 23**

(Franklin & Logan) (11.21 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 5); UTBWC (Sec. 6)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,800-4,600 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (46); AR Senate (26)

040979 Hwys. 23 & 96 Impvts. (Franklin Co.) (S) **Hwys. 23 & 96**

(Franklin) (3.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC (Hwy. 23); 2" Mill & 2" Overlay; 2' Shoulders (Hwy. 96)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,700-2,900 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (26); AR Senate (26)

090690 Madison Co. Line – Hwy. 62 (S) **Hwy. 23**

(Carroll) (dist) (7.3 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: HIR & UTBWC (LM 0-1.173); Level Up & UTBWC (LM 1.173-7.302)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0008(53)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 2,900-5,800 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (6); AR Senate (28)

030572 Hwy. 53 – Ouachita Co. Line (S) **Hwy. 24**

(Nevada) (dist) (7.11 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 2" Mill & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0050(40)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,100-1,200 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070550 Nevada Co. Line – Chidester (S) **Hwy. 24**

(Ouachita) (dist) (5.91 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: Thin overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0052(31)
BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 6/20/23.
GENERAL: 1,100-1,600 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070610 Hwys. 24 & 278B Impvts. (Ouachita Co.) (S) **Hwys. 24 & 278**

(Ouachita) (13.57 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & UTBWC (Hwy. 24); 2" Mill & 2" Overlay (Hwy. 278B)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,600-6,900 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

030579 Murfreesboro – Delight (S) **Hwy. 26**

(Pike) (dist) (10.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: FDR (LM 0-5.00); 1" Level Up & Overlay (LM 5.00-10.804)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0055(8)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,700-2,400 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/23/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070579 Pike Co. Line – East (S) **Hwy. 26**

(Clark) (dist) (6.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0010(62)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,500 ADT.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070534 Hwy. 53 – Hwy. 51 (S) **Hwy. 26**

(Clark) (dist) (4.85 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: Mill & Inlay (LM 11.267-11.54); Thin Overlay (LM 11.54-16.112)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0010(58)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,400 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Pavement Preservation Jobs

A30048 Hwy. 71 – Howard Co. Line (S) **Hwy. 27**

(Howard & Sevier) (dist) (7.66 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 1.5" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0066(43)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,400-1,600 ADT. Project Supersedes 030582
ENV: CR clearance to file 8/7/26.
RAILROAD INFO: No RR involvement 7/23/24
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030558 Sevier Co. Line – Nashville (S) **Hwy. 27**

(Howard) (dist) (11.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	5%	

TYPE WORK: 2" Overlay with Patching & Leveling (LM 0-6.00); Mill & Overlay (LM 6.00-11.08)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0031(43)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,600-7,400 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: RR involvement at ARS at-grade crossing on Hwy. 27 LM 6.62 MP 6.40 DOT# 848733P SP Rqd. 1/2/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

030634 Hwys. 27B & 371 Impvts. (Howard & Sevier Cos.) (S) **Hwys. 27B & 371**

(Howard & Sevier) (16.08 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 27B); 2" Overlay (Hwy. 371)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,100-11,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (86, 87, & 88); AR Senate (4)

080700 Norman – Yell Co. Line (Sel. Secs.) (S) **Hwys. 27 & 270**

(Montgomery) (dist) (25.64 mi.) (NHS) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & UTBWC (Sec. 6 & Sec. 7 LM 0-10.15; Hwy. 270); Level Up & Chip Seal (Sec. 7 LM 10.15-16.94)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0049(24)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 400-5,000 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 6/28/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

080739 Hwy. 10 – Hwy. 7 (S) **Hwy. 27**

(Yell) (18.39 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,100-6,600 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5 & 25)

A40061 Oklahoma State Line – Hwy. 71 (S) **Hwy. 28**

(Scott) (dist) (20.45 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & UTBWC (LM 0.0-15.86); 2" Mill & 2" Overlay (LM 15.86-20.448)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0063(43)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 420-940 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 040971
ENV: CR clearance to file 9/14/26.
RAILROAD INFO: RR Involvement CPKC own/ARS lease DOT# 864472H, 864483V & 864520V, SP's rqd. 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52); AR Senate (5)

080659 Fourche La Fave River – West of Rover (S) **Hwy. 28**

(Yell) (dist) (9.12 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	95%	50%	NA	

TYPE WORK: 1" level up & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0075(50)
BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 3/8/22.
GENERAL: 380-640 ADT.
ENV: CR clearance to file 7/14/22.
RDWY: T.O. to CON 10/15/21. 90% Plans to Garver 12/16/21. Traf & RUC 5/4/22. Garver's 90% Comments to CON 7/11/22. Final Plans to Garver from CON 11/1/22. Transitioned from CON to Dist 7/16/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (5)

030635 Louisiana State Line – Lewisville (Sel. Secs.) (S) **Hwy. 29**

(Lafayette) (17.42 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-5.206); Thin Overlay (1") (LM 11.675-17.389); 2" Overlay (LM 17.389-23.892)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 750-1,300 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 787595H. SP, MCL reqd. 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

Pavement Preservation Jobs

030609 Lewisville – Hope (S) **Hwy. 29**

(Hempstead & Lafayette) (dist) (22.03 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-2937(1)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,600-4,600 ADT.
ENV: CR clearance to file 7/30/26.
RAILROAD INFO: Possible RR involvement KRR 335644E MP 1.47 Hope Sub. If so, SP rqd 11/25/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (88, 98, & 99); AR Senate (3)

030610 Co. Rd. 16 – Blevins (S) **Hwy. 29**

(Hempstead) (dist) (3.22 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0029(40)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,000 ADT.
ENV: CR clearance to file 6/18/25.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030611 Hwys. 29B & 73 Impvts. (Hempstead Co.) (S) **Hwys. 29B & 73**

(Hempstead) (dist) (7.43 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 29B & Hwy. 73 Sec. 3 LM 0-0.662), 2" Overlay (Hwy. 73 Sec. 3 LM 0.662-5.927)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9207(17)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 200-4,100 ADT.
ENV: CR clearance to file 6/18/25.
RAILROAD INFO: RR involvement at UPRR 426327C MP 457.27 Little Rock Sub., SP & MCL rqd. 11/25/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030637 Hwys. 32 & 41 Impvts. (Little River Co.) (S) **Hwys. 32 & 41**

(Little River) (11.5 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 32); 2" Mill & 2" Overlay (Hwy. 41)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 760-4,900 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at KRR DOT's 671724W, 671718T, 902540M, 902541U. PE, SP, C&M rqd 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030612 Beard's Bluff – Hwy. 355 (S) **Hwy. 32**

(Hempstead & Howard) (dist) (4.65 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-2931(4)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 1,200-1,700 ADT.
ENV: CR clearance to file 6/18/25.
RAILROAD INFO: RR involvement at ARS RR DOT# 848760L, MP 18.39, Nashville Sub. SP rqd. 11/25/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

A20042 Saline Co. Line – Hwy. 167B (S) **Hwy. 35**

(Grant) (dist) (13.46 mi.) (APHN) (Minor Arterial) /STBGP/Safety/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: 2" Overlay; Add 2' Shoulders (LM 11.55-13.459)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-STPF-0027(34)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,800-2,900 ADT. Project Supersedes 020745
ENV: CR clearance to file 4/12/23.
RAILROAD INFO: No RR involvement 7/23/24
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (29 & 92); AR Senate (2 & 7)

020816 Hwy. 278 – Hwy. 65 (S) **Hwy. 35**

(Chicot & Drew) (24.7 mi.) (APHN) (Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 1" Level Up & UTBWC (Sec. 8); Mill & Inlay (Sec. 9)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,400-4,300 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at AKMD DOT 441516L. SP rqd. UPRR DOT 425332V. SP, MCL rqd 11/5/25.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94 & 95); AR Senate (1)

050509 Hwys. 36 & 267 Impvts. (Searcy) (S) **Hwys. 36 & 267**

(White) (5.74 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,700-19,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (58); AR Senate (18)

061864 Hwy. 13 – Hwy. 11 (S) **Hwy. 38**

(Prairie) (10.23 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,200-1,500 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (60); AR Senate (10)

Pavement Preservation Jobs

061868 Hwy. 11 – Woodruff Co. Line (S) **Hwy. 38**

(Prairie) (12.61 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,200-3,200 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 61); AR Senate (10)

090732 N. Dogwood St. – Hwy. 264 (Siloam Springs) (S) **Hwy. 43**

(Benton) (1.97 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,200-12,000 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

040978 College Ave. – Hwy. 265 (Fayetteville) (S) **Hwy. 45**

(Washington) (2.9 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 7,700-15,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (20 & 21); AR Senate (30)

070547 Hwy. 9 – Hwy. 229 (S) **Hwy. 48**

(Dallas) (dist) (4.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching; Add 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0020(29)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 190-380 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

A00101 Piggott – Marmaduke (S) **Hwy. 49**

(Clay & Greene) (dist) (19.89 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
100%	10%	50%	NA	

TYPE WORK: Level Up & UTBWC, Spot Patching (Sec. 1 LM 0.0-13.638); UTBWC, Spot Patching (Sec. 1 LM 13.638-15.556 & Sec. 2)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-1128(3)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,300-5,100 ADT. Project Supersedes 101157
ENV: CR clearance to file 3/5/25, 9/11/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

A00104 Hwy. 49 Impvts. (Craighead & Greene Cos.) (S) **Hwy. 49**

(Craighead & Greene) (dist) (4.14 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 2); Level Up & Thin Overlay (Sec. 3)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9227(109)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 19,000-27,000 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 101196
ENV: CR clearance to file 8/7/26.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (32 & 33); AR Senate (19 & 20)

101198 Hwy. 49 – Hwy. 412B (Paragould) (S) **Hwy. 49**

(Greene) (2.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 3,400-5,600 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (31); AR Senate (21)

110851 Poinsett Co. Line – S. of Hickory Ridge (S) **Hwy. 49**

(Cross) (3.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 960-1,400 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A10055 Hwy. 64 – Woodruff Co. Line (S) **Hwy. 49**

(Cross) (dist) (2.83 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	5%	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0019(58)
GENERAL: 1,000-1,200 ADT. Project Supersedes 110753
ENV: CR clearance to file 8/11/26.
RAILROAD INFO: RR involvement at UPRR at-grade 438495S at Hwy. 49 MP318.60; MCL & SP rqd 1/2/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

110770 Hwy. 70 – Hwy. 39 (S) **Hwy. 49**

(Monroe) (dist) (16.21 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	5%	

TYPE WORK: Mill & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0048(43)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,400-2,000 ADT.
ENV: CR clearance to file 5/20/21.
RAILROAD INFO: RR involvement at UPRR Under at Hwy. 49 LM .31 MP 200.69 789047C. SP & MCL rqd 12/31/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

Pavement Preservation Jobs

A10058 Monroe Co. Line – Co. Rd. 625 (S) Hwy. 49

(Phillips) (dist) (4.39 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	90%	50%	NA	

TYPE WORK: Mill & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0054(37)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 190-1,900 ADT. Project Supersedes 110786
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9 & 10)

110854 Hwys. 49B & 242 Impvts. (Helena-West Helena) (S) Hwys. 49B & 242

(Phillips) (2.34 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Thin Overlay (1") (Hwy. 242); 2" Mill & 2" Overlay (Hwy. 49B)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,200-2,900 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

110848 Hwy. 79 – Hwy. 147 (S) Hwy. 50

(Crittenden) (4.33 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & 2" Overlay (LM 0.0-3.57); 2" Mill & 2" Overlay (LM 3.57-4.325)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,100 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

A20045 Hwy. 133 – Hwy. 82 (S) Hwy. 52

(Ashley) (7.47 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
			NA	

TYPE WORK: Mill & Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 9/23/26.
GENERAL: 1,400-2,200 ADT. IOM 09/23/2026 - Project supersedes 020826.
RAILROAD INFO: No RR Involvement 10/1/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

A70051 Gurdon – Nevada Co. Line (S) Hwy. 53

(Clark) (8.24 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
			5%	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 9/23/26.
GENERAL: 850-2,500 ADT. IOM 09/23/2026- Supersedes Job 070580.
RAILROAD INFO: RR involvement at UPRR 438009A -MP 426.40 Little Rock & DOT# 425824B MP 427.82 9/24/23. SP & MCL rqd 11/25/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

050445 Hwy. 5 – Hwy. 223 (S) Hwy. 56

(Izard) (dist) (2.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: Level & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0033(32)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 2,000-3,900 ADT.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

050486 Hwy. 223 – Brockwell (S) Hwy. 56

(Izard) (dist) (11.46 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Thin Overlay (1") & 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0033(36)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,900-2,000 ADT.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (23)

040934 Washington Co. Line – Cedarville (S) Hwy. 59

(Crawford) (dist) (13.47 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0017(59)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,000-1,400 ADT.
RAILROAD INFO: No RR Involvement 1/4/24
LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

101205 Hwy. 14 – Hwy. 119 (S) Hwy. 61

(Mississippi) (11.64 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: UTBWC (LM 13.203-19.896 & LM 23.667-24.841); 2" Mill & 2" Overlay (LM 19.896-23.667)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,800-7,400 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at BNSF DOT 664051U. SP rqd 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

101159 Osceola – Blytheville (S) Hwy. 61

(Mississippi) (dist) (16.27 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: UTBWC (LM 0-1.871) Level Up & UTBWC (LM 1.871-7.303, 9.032-15.46); 2" Mill & 2" Overlay (15.46-16.267); Fog Seal (LM 7.303-9.032)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9051(17)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 3,000-9,600 ADT.
ENV: CR clearance to file 2/27/25.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (34); AR Senate (19)

Pavement Preservation Jobs

090596 Avoca – Garfield (S) **Hwy. 62**

(Benton) (dist) (6.39 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	70%	50%	NA	

TYPE WORK: Microsurfacing
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0004(100)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 12,000 ADT.
ENV: CR clearance to file 6/3/21.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (7); AR Senate (32)

090693 Hwy. 62 Impvts. (Sel. Secs.) (S) **Hwy. 62**

(Marion) (dist) (8.65 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0045(47)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 5,300-8,600 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: RR involvement at MNA DOT# 434964C-Aurora Sub-393.40MP. 6/28/23. SP rqd. MCL possible.
LEGISLATIVE DISTRICTS: US House (1); AR House (4); AR Senate (23)

101160 Lawrence Co. Line – Hwy. 67 (S) **Hwy. 62**

(Randolph) (dist) (12.62 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9350(8)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 3,400-13,000 ADT.
ENV: CR memo to file 8/26/25.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (21)

101194 Little Cache River Ditch – Pollard (S) **Hwy. 62**

(Clay) (5.33 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,100 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

101156 E. of Pollard – Piggott (S) **Hwy. 62**

(Clay) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0011(71)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 2,100-4,300 ADT.
ENV: CR clearance to file 2/27/25.
RAILROAD INFO: RR involvement at UPRR DOT# 787545E. MCL & SP rqd 7/18/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

090694 Hwys. 62B & 178 Impvts. (Mountain Home) (S) **Hwys. 62B & 178**

(Baxter) (dist) (6.48 mi.) (NHS) (Urban Principal Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: UTBWC (Hwy. 62), Level Up & 2" Overlay (Hwy. 178)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9299(16)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 2,200-20,000 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

050512 Hwy. 175 – Hwy. 58E (S) **Hwy. 63**

(Sharp) (7.14 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 6,100-8,400 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

101197 Black Rock – Portia (S) **Hwy. 63**

(Lawrence) (2.57 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 9,300 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (28); AR Senate (22)

070523 Cleveland Co. Line – Warren (S) **Hwy. 63**

(Bradley) (dist) (5.05 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	100%		NA	

TYPE WORK: 2" Overlay; Rumble Strips
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0006(41)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 3,000 ADT.
RDWY: NTP to CON 10/25/21. 90% Plans from CON to Garver 4/6/22. Traf & RUC 5/4/22. Garver's 90% comments to CON 6/21/22. Final Plans to Garver from CON 10/11/22. Scope Change 3/20/23. Transitioned from CON to Dist 7/16/24.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

070581 Hwy. 278 – Hermitage (S) **Hwys. 63 & 63B**

(Bradley) (dist) (12.76 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC (Sec. 17); 2" Overlay (Sec. 17B); 2' shoulders (Sec. 17B LM 0-.575, 0.758-0.838)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0006(45)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 490-3,900 ADT.
RAILROAD INFO: No RR involvement. RR track abandoned & removed 7/23/24
LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

Pavement Preservation Jobs

070582 Co. Rd. 62 – W. of Hwy. 129 (S) — Hwy. 63

(Bradley & Union) (dist) (16.75 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0670(1)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 1,000-2,800 ADT.
RAILROAD INFO: No RR involvement 7/16/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

080775 Franklin Co. Line – Hwy. 103 (S) — Hwy. 64

(Johnson) (14.57 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-0036(31)
BACKGROUND INFO: Project programmed on 8/4/25.
GENERAL: 2,700-9,400 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 8/11/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (45 & 46); AR Senate (26)

080737 Hwy. 21 – I-40 (S) — Hwy. 64

(Johnson) (5.49 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,200-9,300 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 10/12/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (45); AR Senate (26)

080703 Hwy. 65B – Ingram St. (Drainage Impvts.) (Conway) (S) — Hwy. 64

(Faulkner) (dist) (0.25 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Drainage Impvts.; 2" Mill & 2" Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9095(53)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 21,000 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (57); AR Senate (17)

A10030 White Co. Line – Crittenden Co. Line (Sel. Secs.) (S) — Hwy. 64

(Cross & Woodruff) (dist) (53.45 mi.) (NHS) (Minor Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	100%	100%	5%	

TYPE WORK: Fog Seal
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-1974(1)
BACKGROUND INFO: Project programmed on 9/28/23.
GENERAL: 3,200-11,000 ADT. IOM 9/28/23 - Project Supersedes 110756. All bids rejected - Nov 2023 $6.8M
ENV: CR clearance to file 5/20/21. T1CE apprvd 9/6/23.
RAILROAD INFO: Crosses UP DOT 787524L, MP 172.00, Jonesboro Sub, Cross Co., Fair Oaks & UP DOT 426407V, MP 278.30, Wynne Sub, Cross Co., Wynne 11/17/21. SP to RDWY, Const, Distr. & PM 9/5/23. MCL req, 10/9/23. MCL to Const, Dist., PM 11/16/23; Inquiry for MCL 787524L resubmitted 2/9/24 Inq 8643 & rec'd & dist 2/23/24, MCLs must be extended.
LEGISLATIVE DISTRICTS: US House (1); AR House (35, 37, & 62); AR Senate (10)

110850 Hwys. 64B & 284 Impvts. (Cross Co.) (S) — Hwys. 64B & 284

(Cross) (4.9 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (Hwy. 284); 1" Level Up & UTBWC; 2' Shoulders (Hwy. 64)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,200-5,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25. RR involvement at UPRR DOT's 426414F, 437531G, 443689H, 437532N, 437533V, & 437534C. SP, MCL rqd. 7/23/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

090603 Missouri State Line – Hwy. 62 (S) — Hwy. 65

(Boone) (dist) (14.01 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: Mill & Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-0005(59)
BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 5/11/21.
GENERAL: 9,400-12,000 ADT.
ENV: CR clearance to file 6/4/21.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (5 & 6); AR Senate (28)

A90047 S. of Hwy. 206 – Hwy. 123 (S) — Hwy. 65

(Boone & Newton) (dist) (2.6 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
100%	10%	50%	NA	

TYPE WORK: Mill & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0551(154)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 5,200-7,800 ADT. Project supersedes 090609
ENV: CR clearance to file 6/3/21, addendum to file 6/22/23, 9/11/26.
ROW: (45+/- trs)
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (5 & 27); AR Senate (23 & 24)

Pavement Preservation Jobs

A90049 South Mountain Rd. – North (S) **Hwy. 65**

(Searcy) (dist) (5.57 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0064(23)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 5,100-8,600 ADT. Project Supersedes 090695
ENV: CR clearance to file 8/26/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (27); AR Senate (24)

A80050 Hwy. 95 – Hwy. 124 (S) **Hwy. 65**

(Van Buren) (dist) (13.16 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	90%	100%	NA	

TYPE WORK: UTBWC (LM 2.956-10.939); 2" Mill & 2" Overlay (LM 10.939-16.220)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0071(52)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 8,400-14,000 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 080740
ENV: CR clearance to file 8/21/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (42 & 43); AR Senate (24)

020750 Hwys. 65, 82 & 165 Impvts. (S) **Hwys. 65, 82 & 165**

(Chicot & Drew) (dist) (13.53 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Thin Overlay (1") (Hwy. 65 Sec. 20; Hwy. 165); 2" Mill & 2" Overlay (Hwy. 65 Sec. 21, Hwy. 82)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0922(3)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 1,100-8,800 ADT. IOM 5/11/23 - 020752 combined into this project.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94 & 95); AR Senate (1)

A20043 Hwy. 82 – Louisiana St. Line (Sel. Secs.) (S) **Hwy. 65**

(Chicot) (dist) (17.64 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: FDR (Sec. 21 LM 4.665-9.802 & Sec. 22 LM 0-1.92); Level Up & 2" Overlay (Sec. 21 LM 9.802-14.586 & Sec. 22 LM 1.92-7.715); Mill & Overlay (Sec. 21 LM 14.586-16.848)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0009(51)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,300-8,800 ADT. Project Supersedes 020754
ENV: CR clearance to file 9/18/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (1); AR House (95); AR Senate (1)

030613 Hwys. 67 & 71Y Impvts. (S) **Hwys. 67 & 71Y**

(Miller) (dist) (11.61 mi.) (NHS) (Urban Minor Arterial) /NHPP/STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Diamond Grinding
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9414(47)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 2,000-7,300 ADT.
ENV: CR clearance to file 6/18/25.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (88 & 100); AR Senate (4)

030638 Texas State Line – S. of Hwy. 237 (Texarkana) (S) **Hwy. 67**

(Miller) (4.31 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,900-10,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (100); AR Senate (4)

A30052 Red River – Hope (S) **Hwy. 67**

(Hempstead) (dist) (12 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0.084-10.204); 1" Level Up & UTBWC (LM 10.204-12.079)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0029(44)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 2,800-3,800 ADT. Project programmed by Commission Minute Order 2024-058. Project Supersedes 030643
ENV: CR clearance to file 9/14/26.
RAILROAD INFO: No RR involvement. UPRR tracks >50' from roadway 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3 & 4)

030614 Hwy. 67 Impvts. (Hope) (S) **Hwy. 67**

(Hempstead) (dist) (2.46 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9207(18)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 3,000-9,200 ADT.
ENV: Letter to SHPO 7/15/25, response 7/28/25.
RAILROAD INFO: RR involvement at KRR 671776N MP 805.55 Hope Sub. SP rqd. 1/25/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

030642 Hempstead Co. Line – Prescott (S) **Hwy. 67**

(Nevada) (8.84 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-0.967); Level Up & 2" Overlay (LM 0.967-7.415); Thin Overlay (1") (LM 7.415-8.84)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,200-3,900 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at PNW DOT 865015E. SP rqd 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

Pavement Preservation Jobs

030573 Garland Creek – Clark Co. Line (S) Hwy. 67

(Nevada) (dist) (6.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 1" Level Up & Overlay w/ Patching & Joint Tape
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0050(36)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,500-2,200 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

061869 Clark Co. Line – Hwy. 270B (Sel. Secs.) (S) Hwy. 67

(Hot Spring) (9.54 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay (LM 0-1.91 & LM 10.42-17.212); 2" Mill & 2" Overlay (LM 17.212-18.051)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,800-6,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

061790 Hwys. 67 & 283 Impvts. (S) Hwys. 67 & 283

(Hot Spring) (dist) (9.64 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 1" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0030(35)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 850-2,900 ADT.
RAILROAD INFO: RR Involvement at UPRR DOT# 439812X (RR Under) SP & MCL rqd 4/21/23.
LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

061876 Hot Spring Co. Line – I-30 (S) Hwy. 67

(Saline) (7.62 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,400-13,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (29, 82, & 83); AR Senate (7)

101200 Corning – Hwy. 328 (S) Hwy. 67

(Clay) (2.21 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 6,500-11,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

030640 Oklahoma State Line – Hwy. 70B (S) Hwy. 70

(Sevier) (5.17 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Thin Overlay (1") (LM 0-4.3); 2" Mill & 2" Overlay (LM 4.3-5.173)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 3,800-5,100 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030561 Hwy. 278 – Hwy. 369 (S) Hwy. 70

(Howard & Pike) (dist) (8.8 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: 2" Mill & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-3155(1)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,700 ADT.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (86, 87, & 89); AR Senate (4 & 5)

030616 Hwy. 369 – Kirby (S) Hwy. 70

(Pike) (dist) (14.43 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0055(807)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,900-2,800 ADT.
ENV: CR clearance to file 7/21/25.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (5)

110844 Brinkley – Wheatley (S) Hwy. 70

(Monroe & St. Francis) (5.15 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,900-2,700 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 789038D. SP, MCL reqd. 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

110847 Hwy. 261 – Hwy. 50 (Sel. Secs.) (S) Hwy. 70

(St. Francis) (8.5 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay (Sec. 18 LM 12.648-15.8); UTBWC (Sec. 18 LM 18.721-20.399 & Sec. 19)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,100-6,100 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOTs 600632P & 426132P. SP, MCL reqd. 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 63); AR Senate (9 & 10)

Pavement Preservation Jobs

110789 Hwy. 38 – Beaver Slough (S) Hwy. 70

(St. Francis) (dist) (6.94 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0068(56)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 810-840 ADT.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 64); AR Senate (9 & 10)

110849 Hwy. 79 – Hwy. 77 (S) Hwy. 70

(Crittenden) (12.21 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,500-19,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

030615 Hwy. 70 – Hwy. 41 (De Queen) (S) Hwy. 70B

(Sevier) (dist) (3.32 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9114(9)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,600-7,500 ADT.
ENV: Letter to SHPO 7/15/25, response 7/28/2025.
RAILROAD INFO: RR involvement at KCS 330524W - MP 433.52 & DQE 845207S - MP 50.20, SP rqd. 11/22/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030617 Louisiana State Line – N. of Fouke (S) Hwy. 71

(Miller) (dist) (20.6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay (Sec. 1 LM 0-16.322), 2" Mill & 2" Overlay (Sec. 1 LM 16.322-17.308 & Sec. 2)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0046(58)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 290-2,800 ADT.
ENV: CR clearance to file 7/30/26.
RAILROAD INFO: No RR Involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

A30053 S. of Ogden – S. of Ashdown (S) Hwy. 71

(Little River) (6.1 mi.) (NHS) (Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 9/23/26.
GENERAL: 12,000-14,000 ADT. IOM 09/23/2026 - Supersedes Job 030639.
RAILROAD INFO: No RR Involvement 10/1/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

030636 Hwy. 371 – Hwy. 70 (S) Hwy. 71

(Sevier) (5.22 mi.) (NHS) (Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 5,600 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/7/25. RR Inv. @ DQE DOT# 845285Y. PE, SP rqd. 6/23/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (87); AR Senate (4)

040982 Hwy. 270 – Scott Co. Line (Sel. Secs.) (S) Hwy. 71

(Polk) (6.04 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,500-2,600 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

040983 Hwy. 282 – Mountainburg (S) Hwy. 71

(Crawford) (6.3 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,800-3,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (24 & 25); AR Senate (29)

A90036 N. of I-49 – Missouri State Line (Bella Vista) (S) Hwy. 71

(Benton) (6.29 mi.) (NHS) (Urban Principal Arterial) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
		50%	NA	

TYPE WORK: 1" Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 9/23/26.
GENERAL: 10,000-29,000 ADT. IOM 9/23/2026 - Project superseded 090733.
RAILROAD INFO: No RR involvement 9/28/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (8, 10, & 12); AR Senate (34)

A30049 Hwy. 355 – Hwy. 278 (S) Hwy. 73

(Hempstead & Howard) (dist) (18.47 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: Level Up & 1.5" Overlay (Secs. 0 & 1); 2" Mill & 2" Overlay (Sec. 2)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-2931(5)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 760-1,800 ADT. Project Supersedes 030618
ENV: CR clearance to file 9/2/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR Involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

Pavement Preservation Jobs

040984 Devil's Den State Park – I-49 (S) Hwy. 74

(Washington) (6.41 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & Chip Seal
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 610-770 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (29)

012529 Elkins – Hwy. 412B (S) Hwy. 74

(Madison & Washington) (18.61 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders (Sec. 2); 2" Overlay (Sec. 3)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,700-2,600 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (25 & 26); AR Senate (28 & 29)

070607 Louisiana State Line – Hwy. 98 (S) Hwy. 79

(Columbia) (6 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,500 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

070539 Hwy. 98 – Hwy. 79B (S) Hwy. 79

(Columbia) (dist) (10.57 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: Spot Leveling & Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0014(44)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 1,500-5,200 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

070551 Camden – South (S) Hwy. 79

(Ouachita) (dist) (4.44 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: 1" level up & Thin Overlay with Patching
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0052(32)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 2,700-3,400 ADT.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

A70047 Hwy. 79B – Hwy. 205 (S) Hwy. 79

(Ouachita) (dist) (3.9 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 1.5" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0052(33)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 6,000-6,500 ADT. Project Supersedes 070552
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: No RR involvement 3/19/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070553 Hwy. 205 – Hwy. 79B (S) Hwy. 79

(Ouachita) (dist) (6.96 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		NA	

TYPE WORK: 1" level up & Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0052(34)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 4,600-6,000 ADT.
RAILROAD INFO: No RR involvement 3/19/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96 & 98); AR Senate (2)

070603 Bearden Bypass Impvts. (S) Hwy. 79

(Ouachita) (3.77 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 3,500-3,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070604 Hwy. 189 – Rison (S) Hwy. 79

(Cleveland) (8.98 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,800-3,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement. UPRR tracks >50' from roadway 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1)

070633 Hwy. 35 – Jefferson Co. Line (S) Hwy. 79

(Cleveland) (7.36 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		5%	NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0013(30)
BACKGROUND INFO: Project programmed on 7/28/25.
GENERAL: 2,500-3,300 ADT. IOM 7/28/2025 Canceled 012465
RAILROAD INFO: No RR involvement 8/4/25.
LEGISLATIVE DISTRICTS: US House (4 & 4); AR House (93, 93, 96, & 96); AR Senate (1 & 1)

Pavement Preservation Jobs

020818 Hwy. 65B – Arkansas River (S) Hwy. 79

(Jefferson) (4.5 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 3.057-4.71); UTBWC (LM 4.71-7.555)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,800-8,700 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (65); AR Senate (8)

020753 Hwy. 63 – Hwy. 79B (Altheimer) (S) Hwy. 79

(Jefferson) (dist) (2.52 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 1.5" level up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0035(71)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 3,200 ADT.
ENV: CR clearance to file 4/12/23.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (66); AR Senate (8)

020817 Hwys. 79 & 79B Impvts. (Arkansas Co.) (S) Hwy. 79

(Arkansas) (5.89 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay (Sec. 11); UTBWC (Sec. 11C)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,300-7,700 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 788016A. SP, MCL rqd 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (10)

020757 Stuttgart – Prairie Co. Line (S) Hwys. 79 & 165

(Arkansas) (dist) (7.56 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Overlay (Hwy. 79); 2" Mill & 2" Overlay (Hwy. 165)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9405(112)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 3,500-11,000 ADT. IOM 5/11/23 - Job 020793 combined into this project.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: RR involvement at UPRR 924423D - MP 232.50 Jonesboro RR Under hwy. SP & MCL rqd. 6/20/23
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

110790 Clarendon – Hwy. 49 (S) Hwys. 79 & 79B

(Monroe) (dist) (10.51 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Thin Overlay (1") (Sec. 14 LM 0-3.7, 6.768-9.274); 2" Mill & 2" Overlay (Sec. 14 LM 3.7-6.768); UTBWC (Sec. 14B)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0048(61)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,500-3,600 ADT.
RAILROAD INFO: RR involvement at UPRR 787576D; MCL & SP rqd 12/31/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (62 & 63); AR Senate (10)

110791 Little Hog Tusk Creek – Hwy. 121 (S) Hwy. 79

(Lee) (dist) (4.93 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0039(34)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 610-1,300 ADT.
RAILROAD INFO: No RR Involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (10)

070609 Hwys. 82 & 371 Impvts. (Columbia Co.) (S) Hwys. 82 & 371

(Columbia) (6.29 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay (Hwy. 371); 2" Mill & 2" Overlay (Hwy. 82)
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,300-4,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 790212G. SP, MCL rqd 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (3)

020824 Monticello – Hwy. 54 (S) Hwy. 83

(Drew & Lincoln) (13.14 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 3" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 550-2,300 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

061796 Malvern – Lake Catherine (S) Hwys. 84 & 171

(Garland & Hot Spring) (dist) (12.06 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay; 2' Shoulders (Hwy. 171 Sec. 1)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-2630(1)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 370-9,200 ADT.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (29 & 90); AR Senate (7)

Pavement Preservation Jobs

A10059 Hwy. 49 – Hwy. 44 (S) Hwy. 85

(Phillips) (dist) (9.67 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	90%	100%	NA	

TYPE WORK: Level Up, Chip Seal & Fog Seal; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0054(38)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 720-1,300 ADT. Project Supersedes 110809
ENV: Letter to SHPO 8/12/26, response 8/17/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR Involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (9)

061873 W. of Lonoke – Hwy. 15 (S) Hwy. 89

(Lonoke) (3.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (); AR Senate (11)

080642 Mayflower – West (S) Hwy. 89

(Faulkner) (dist) (3.04 mi.) (APHN) (Urban Minor Arterial) /STBGP/Safety/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 1" level up & Overlay; Add 2' shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HSIP-STPR-0023(68)
BACKGROUND INFO: Project programmed on 4/29/21. Project renamed on 9/13/21 & 4/6/23.
GENERAL: 3,000 ADT.
ENV: CR clearance letter to file 7/12/23.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (55); AR Senate (17)

A00102 Hwy. 93 – East (S) Hwy. 90

(Randolph) (dist) (4.52 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	NA	

TYPE WORK: 1.5" Overlay; 2' shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0061(28)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,400 ADT. Project Supersedes 101162
ENV: CR clearance to file 6/3/25, 9/11/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

101163 Hwy. 93 – Lawrence Co. Line (S) Hwy. 90

(Randolph) (dist) (13.24 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay, 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0061(29)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 600-950 ADT.
ENV: CR clearance to file 8/13/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

080704 Hwy. 124 – Van Buren Co. Line (S) Hwy. 95

(Conway) (dist) (12.39 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay (LM 12.502-12.881), Level Up & Chip Seal (LM 12.881 - 24.893)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0015(36)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 430-1,900 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (43); AR Senate (25)

061792 Hwy. 365 – I-40 (S) Hwy. 100

(Pulaski) (dist) (8.7 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: UTBWC (LM 0-6.579); 2" Mill & 2" Overlay (LM 6.579-8.703)
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9315(70)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 7,300-40,000 ADT.
RAILROAD INFO: RR involvement at UPRR DOT# 924178C (RR-Under) MP 355.40 Van Buren Sub. SP & MCL rqd 4/21/23
LEGISLATIVE DISTRICTS: US House (2); AR House (70, 72, & 73); AR Senate (12 & 13)

A90050 Missouri State Line – Hwy. 62 (S) Hwy. 101

(Baxter) (dist) (10.55 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	90%	100%	NA	

TYPE WORK: Spot patching, Spot leveling & Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HRRR-STPR-0003(59)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,800-3,200 ADT. Project Supersedes 090696
ENV: CR clearance to file 6/2/26, 9/9/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR Involvement 6/28/23.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

090736 Hwy. 59 – Hwy. 72 (Sel. Secs.) (S) Hwy. 102

(Benton) (13.12 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,600-15,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (12 & 14); AR Senate (33, 34, & 35)

Pavement Preservation Jobs

A90052 Hwy 102B – S. Walton Blvd. (S) **Hwy. 102**

(Benton) (dist) (3.98 mi.) (APHN) (Urban Principal Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	90%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPLC-0004(119)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 29,000-37,000 ADT.
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: No RR involvement 8/5/26.
LEGISLATIVE DISTRICTS: US House (3); AR House (10, 13, & 14); AR Senate (33 & 34)

090730 Hwy. 43 – Hwy. 412 (S) **Hwy. 103**

(Carroll & Newton) (11.9 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 280 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 11/6/25. Rev sketch - confirmed no RR involvement 11/24/25.
LEGISLATIVE DISTRICTS: US House (3 & 4); AR House (26 & 27); AR Senate (28)

061793 Arnold Dr. – W. Republican Rd. (S) **Hwy. 107**

(Pulaski) (dist) (3.57 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9222(23)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 5,700-7,200 ADT.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (70); AR Senate (11)

080705 Pulaski Co. Line – Vilonia (S) **Hwy. 107**

(Faulkner) (dist) (6.42 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0023(72)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 4,300-8,000 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 6/28/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (58); AR Senate (24)

101164 Maynard – Hwy. 166 (S) **Hwy. 115**

(Randolph) (dist) (11.63 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC, 2' Shoulders (LM 7.501-10.129); Level Up & UTBWC (LM 10.129-11.63)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0061(30)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 2,200-2,800 ADT.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

A10062 Hwys. 121 & 261 Impvts. (Lee & St. Francis Cos.) (S) **Hwys. 121 & 261**

(Lee & St. Francis) (dist) (26.71 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	NA	

TYPE WORK: 1.5" Overlay; Spot Leveling; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-3968(5)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 260-870 ADT. Project programmed by Commission Minute Order 2024-058. Project Supersedes 110845
ENV: CR clearance to file 8/19/26.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (62); AR Senate (10)

080706 I-40 – Center Valley (S) **Hwy. 124**

(Pope) (dist) (3.47 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
		50%	NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0058(68)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 5,000-9,600 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (44 & 54); AR Senate (25)

061794 Hwy. 290 – Shady Grove Rd. (S) **Hwy. 128**

(Garland) (dist) (3.05 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: STPSC-9210(54)
BACKGROUND INFO: Project programmed on 6/16/23. Project renamed on 9/23/26.
GENERAL: 6,800-14,000 ADT. IOM 9/23/2026 - Job A60069 broken out.
ENV: CR clearance to file 9/28/26.
RAILROAD INFO: No RR Involvement 1/8/24. Rev scope no RR involvement 9/28/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (84 & 90); AR Senate (7)

A60069 Shady Grove Rd. – Hwy. 270B (S) **Hwy. 128**

(Garland) (0.83 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027

TYPE WORK: 2" Mill & 2" Overlay
BACKGROUND INFO: Project programmed on 9/23/26.
GENERAL: 12,000-14,000 ADT. IOM 9/23/2026 - Broken out of Job 061794.
RAILROAD INFO: No RR involvement 9/28/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (7)

A20044 Hwy. 165 – Hwy. 152 (S) **Hwy. 130**

(Arkansas) (dist) (23.71 mi.) (Non-APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: 2" Overlay, Add 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0001(103)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 790-3,300 ADT.
ENV: CR clearance to file 9/2/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR Involvement 8/7/26.
LEGISLATIVE DISTRICTS: US House (1); AR House (61); AR Senate (8 & 10)

Pavement Preservation Jobs

020823 Louisiana State Line – S. of Crossett (S) Hwy. 133

(Ashley) (6.17 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,400 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

020819 Hwy. 133S – North (Sel. Secs.) (S) Hwy. 133

(Ashley) (7.94 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,700-7,400 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

061871 Pulaski Co. Line – Hwy. 165 (S) Hwy. 161

(Lonoke) (3.72 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 340 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (60 & 66); AR Senate (8)

040976 Van Buren – East (S) Hwy. 162

(Crawford) (3.02 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,700-6,100 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (48); AR Senate (29)

101201 Hwy. 69 – Hwy. 1 (S) Hwy. 163

(Craighead & Poinsett) (7.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders (Sec. 4 & Sec. 5 LM 0-2.25) Level Up & UTBWC (Sec. 5 LM 2.25-5.213)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,600-3,400 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 425757J. PE, SP, C&M rqd 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (36 & 38); AR Senate (19 & 20)

020825 Louisiana State Line – Hwy. 52 (S) Hwy. 165

(Ashley) (5.14 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,000-2,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (95); AR Senate (1)

020792 Hwy. 65 – Arkansas Co. Line (S) Hwy. 165

(Desha) (dist) (10.61 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: UTBWC(LM 0-5.45), Thin Overlay (1") (LM 5.45-10.607)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0021(63)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,300-5,300 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR Involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63 & 65); AR Senate (8)

012466 Hwy. 79 – Lonoke Co. Line (S) Hwy. 165

(Arkansas & Prairie) (dist) (7.54 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0159(3)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 3,400-4,600 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (61 & 62); AR Senate (10)

A70049 Ouachita River – North (S) Hwy. 167

(Calhoun) (dist) (3.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0007(37)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 4,000 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 070602
ENV: CR clearance to file 9/4/26, updated 9/30/26. PCE apprvd 9/16/26, re-eval apprvd 10/1/26.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

070612 Hwy. 273 – North (S) Hwy. 167

(Cleveland & Dallas) (5.37 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 4,400-5,800 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (1 & 2)

Pavement Preservation Jobs

A20046 Dallas Co. Line – Hwy. 167 (S) — Hwy. 167

(Grant) (16.19 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
		50%	NA	

TYPE WORK: Level Up & UTBWC (Hwy. 167); UTBWC (Hwy. 167B)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 9/23/26.
GENERAL: 2,800-9,600 ADT. IOM 09/23/2026 - Project supersedes 020795.
RAILROAD INFO: No RR Involvement 10/1/26.
LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

A60065 Grant Co. Line – I-530 (S) — Hwy. 167

(Saline) (dist) (6.86 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-0062(64)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 11,000-12,000 ADT. Project Supersedes 061795
ENV: CR clearance to file 8/20/26.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (92); AR Senate (7)

050510 Fire Tower Rd. – North (S) — Hwy. 167

(Jackson & White) (7.15 mi.) (NHS) (Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 6,300-8,200 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1 & 2); AR House (39); AR Senate (10 & 18)

050506 Hwy. 233 – N. of Hwy. 115 (Sel. Secs.) (S) — Hwys. 167 & 394

(Independence & Sharp) (13.74 mi.) (NHS) (Urban Principal Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 3,000-11,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR Coord MNA DOT# 437725M, SP/possible MCL 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 40); AR Senate (22)

030620 Hwy. 29 – Hwy. 67 (S) — Hwys. 174 & 355

(Hempstead) (dist) (8.63 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay (Hwy. 174 Sec. 0 LM 0-5.32); 2" Mill & 2" Overlay (Hwy. 174 Sec. 0 LM 5.32-6.167), 2" Overlay & 2' Shoulders (Hwy. 355)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9207(19)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 520-3,200 ADT.
ENV: CR clearance to file 7/30/26.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (3)

A50056 Hwys. 175 & 175S Impvts. (Cherokee Village) (S) — Hwy. 175

(Fulton & Sharp) (dist) (12.73 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: Level Up & Chip Seal; Spot patching; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-2567(1)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 660-3,700 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 050505
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

061797 Hwy. 365 – Remount Rd. (NLR) (S) — Hwy. 176

(Pulaski) (dist) (2.02 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Significant.
FAP NUMBER: STPLC-9315(69)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 9,600-21,000 ADT.
RAILROAD INFO: RR involvement at UP DOT# 440572P-Van Buren Sub-345.99MP. SP & MCL req. 6/22/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (70 & 72); AR Senate (12 & 13)

A70050 Hwy. 67 – Hwy. 51 (S) — Hwy. 182

(Clark) (dist) (12.43 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	90%	100%	NA	

TYPE WORK: Leveling, Patching, 3" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0010(67)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 140-330 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 070605
ENV: CR clearance to file 8/26/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

110818 Hwy. 242 – Hwy. 49B (Helena-West Helena) (S) — Hwy. 185

(Phillips) (dist) (2.31 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Thin Overlay (1")
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9200(11)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 820-2,300 ADT.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (63); AR Senate (9)

020820 Hwy. 79B – Hwy. 65 (Sel. Secs.) (Pine Bluff) (S) — Hwy. 190

(Jefferson) (7.29 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,700-11,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (64 & 65); AR Senate (8)

Pavement Preservation Jobs

A10056 Hwy. 284 – Hwy. 64 (S) Hwy. 193

(Cross) (dist) (3.56 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	5%	

TYPE WORK: 1" Level up & UTBWC; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0019(59)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 860 ADT. Project Supersedes 110755
ENV: CR clearance to file 5/20/21. CR clearance to file 8/11/26.
RAILROAD INFO: RR involvement at UPRR at-grade 438489N at Hwy. 193 LM 6.02 MP 324.73. Shoulders to be tapered at crossing. SP & MCL rqd 12/31/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

A30050 E. of Texarkana – East (S) Hwy. 196

(Miller) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HRRR-HSIP-STPR-0046(59)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 450-5,400 ADT. Project Supersedes 030619
ENV: CR clearance to file 9/23/26.
RAILROAD INFO: RR involvement at UPRR 789694M MP 409.89 Pine Bluff Sub. PE, SP, C&M rqd 11/25/24. MCL rec'd 7/21/25. UPRR confirmed no PE or C&M rqd. SP, MCL rqd. 8/11/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (4)

090697 Mountain Home – Missouri State Line (S) Hwy. 201

(Baxter) (dist) (12.53 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9299(17)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 2,200-8,200 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (3); AR Senate (23)

A10060 I-40 – Hwy. 147 (S) Hwy. 218

(Crittenden) (dist) (7.25 mi.) (NHS) (Major Collector) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: FDR
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0018(71)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 300-1,500 ADT. Project Supersedes 110819
ENV: CR clearance to file 9/18/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (35 & 63); AR Senate (9)

101203 Jackson Co. Line – Hwy. 49 (S) Hwy. 226

(Craighead) (12.98 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 940-7,200 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/7/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

061865 N. of Hwy. 270 – Mountain Pine (S) Hwy. 227

(Garland) (4.64 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 5,800-6,500 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement AKMD DOT# 437804Y - SP/possible MCL 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (85); AR Senate (6)

061680 Grant Co. Line – Hwy. 67 (S) Hwy. 229

(Saline) (dist) (9.25 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%		5%	

TYPE WORK: Rut Mill & 2" Overlay; Add 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0062(62)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 450-8,700 ADT.
RAILROAD INFO: RR involvement at UPRR DOT# 437730J. SP, MCL & if 2' shoulders are not present this job will req C&M 6/15/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (29 & 82); AR Senate (7)

A30051 Hwy. 71 – Co. Rd. 28 (S) Hwy. 237

(Miller) (dist) (5.34 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 01-2027
100%	10%	50%	NA	

TYPE WORK: 2" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9414(48)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 690-1,400 ADT. Project Supersedes 030621
ENV: CR clearance to file 9/14/26.
RAILROAD INFO: No RR Involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (99 & 100); AR Senate (4)

080741 Scott Co. Line – Mount Ida (S) Hwy. 270

(Montgomery) (19.29 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,100-5,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

061798 Hwy. 70 – Hwy. 7 (Hot Springs) (S) Hwy. 270

(Garland) (dist) (3.67 mi.) (NHS) (Urban Freeway/Expressway) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC; Include ramps
WORK ZONE POLICY: Significant.
FAP NUMBER: NHPP-9210(55)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 9,800-41,000 ADT.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

Pavement Preservation Jobs

061878 Crescent Ave. – Hollywood Ave. (Hot Springs) (S) **Hwy. 270**

(Garland) (1.19 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 16,000-17,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement - AKMD DOT# 438039S RR-under. 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (84); AR Senate (6)

020796 Hot Spring Co. Line – Saline River (S) **Hwy. 270**

(Grant) (dist) (5.66 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0027(39)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 3,900-4,900 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020747 Saline River – Hwy. 46 (Sel. Secs.) (S) **Hwy. 270**

(Grant) (dist) (7.88 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	50%	50%	NA	

TYPE WORK: 2" Overlay (LM 5.66-9.5); Mill & Inlay (LM 11.9-16.12)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0027(35)
BACKGROUND INFO: Project programmed on 4/29/21.
GENERAL: 3,900-10,000 ADT.
ENV: CR clearance to file 4/12/23.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (92); AR Senate (2)

020821 Hwy. 167B – East (Sel. Secs.) (S) **Hwy. 270**

(Grant & Jefferson) (7.62 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC (Sec. 10 LM 0.0-3.8); 1" Level Up & UTBWC (Sec. 10 LM 9.2-10.4); 2" Mill & 2" Overlay (Sec. 11)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 5,700-7,900 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (92 & 93); AR Senate (1 & 2)

A40060 Hwy. 71 – Montgomery Co. Line (S) **Hwy. 270**

(Scott) (dist) (12.29 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	NA	

TYPE WORK: Level Up & 1.5" Overlay (LM 0-8.55); 2" Mill & 2" Overlay (LM 8.55-12.292)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0063(44)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 1,100-1,200 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 040970
ENV: CR clearance to file 9/14/26.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (52 & 86); AR Senate (5)

061879 Hwy. 270 – Hwy. 70B (Hot Springs) (S) **Hwy. 270**

(Garland) (1.69 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 18,000-19,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement AKMD DOT# 437796J - SP rqd. 11/6/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (91); AR Senate (6)

020827 Hwy. 83 – Hwy. 138 (S) **Hwy. 277**

(Drew) (7.67 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 90-490 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

070589 Hwy. 24 – West (S) **Hwy. 278**

(Ouachita) (dist) (8.44 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0052(37)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 1,500-1,600 ADT.
RAILROAD INFO: No RR involvement 7/16/24
LEGISLATIVE DISTRICTS: US House (4); AR House (98); AR Senate (2)

070588 Hwy. 167 – Hwy. 160 (S) **Hwy. 278**

(Calhoun) (dist) (4.74 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0007(36)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 2,000-4,400 ADT.
RAILROAD INFO: No RR involvement 7/16/24
LEGISLATIVE DISTRICTS: US House (4); AR House (96); AR Senate (2)

Pavement Preservation Jobs

070608 Hwy. 160 – East (S) Hwy. 278

(Bradley & Calhoun) (14.27 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,300-2,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at FPRR DOT 597679D. SP rqd 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (94 & 96); AR Senate (1 & 2)

020815 Hwy. 35 – McGehee (S) Hwy. 278

(Desha & Drew) (25.19 mi.) (APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
		50%	NA	

TYPE WORK: UTBWC (Sec. 15 & Sec. 16 LM 0-3.18); Mill & Inlay (Sec. 16 LM 3.18-4.367)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,800-5,400 ADT. Project programmed by Commission Minute Order 2024-058.
ENV: CR memo to file 10/12/26.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (94); AR Senate (1 & 8)

040980 Hwy. 64 – Hwy. 71 (S) Hwy. 282

(Crawford) (10.09 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: Level Up & Chip Seal (LM 0.0-9.1); Level Up & 2" Overlay (LM 9.1-10.091)
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 920-7,400 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement - A&M DOT# 670535W & 670528L, SP rqd. 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (24); AR Senate (29)

A10057 Hwy. 64B – Hwy. 306 (S) Hwy. 284

(Cross & St. Francis) (dist) (7.12 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-1968(3)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 390-1,100 ADT. Project Supersedes 110777
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: RR involvement at UPRR 437530A MP 334.60 Memphis Sub. 6/20/23 SP & MCL rqd. 9/23/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

061867 Hwy. 7 – Hwy. 171 (S) Hwy. 290

(Garland) (10.06 mi.) (Non-APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
			NA	

TYPE WORK: FDR
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 2,000-3,200 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (90); AR Senate (7)

061872 Hwy. 9 – Hwy. 5 (S) Hwy. 298

(Saline) (13.83 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2027
			NA	

TYPE WORK: 3" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 360-1,200 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (54 & 83); AR Senate (6 & 7)

040977 Hwy. 412 – Benton Co. Line (S) Hwy. 303

(Washington) (5.03 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,700 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (25); AR Senate (32)

101169 Hwy. 67 – Greene Co. Line (S) Hwy. 304

(Randolph) (dist) (9.21 mi.) (APHN) (Urban Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9350(9)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 840-3,100 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 7/18/24
LEGISLATIVE DISTRICTS: US House (1); AR House (1 & 2); AR Senate (21)

A10061 Hwy. 49 – Hwy. 193 (S) Hwy. 306

(St. Francis & Woodruff) (dist) (15.12 mi.) (Non-APHN) (Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 03-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & Chip Seal; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-6874(1)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 290-1,400 ADT. Project Supersedes 110820.
ENV: CR clearance to file 8/19/26.
RAILROAD INFO: RR involvement at UPRR 789017K MP 186.20 - Jonesboro Sub. Shoulders to be tapered at crossing. SP, MCL reqd 12/31/24.
LEGISLATIVE DISTRICTS: US House (1); AR House (37 & 61); AR Senate (10)

110846 Hwy. 193 – Hwy. 1 (S) Hwy. 306

(St. Francis) (4.4 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 4" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,400 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement at UPRR DOT 433791L. PE, SP, C&M reqd. 11/3/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (37); AR Senate (10)

Pavement Preservation Jobs

A80030 Lake Dardanelle State Park – Hwy. 7 (Russellville) (S) **Hwy. 326**

(Pope) (dist) (5.11 mi.) (APHN) (Urban Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	
100%	10%	100%	NA	

TYPE WORK: 2" Overlay; 2' Shoulders (LM 5.11-7.21 & LM 7.76-7.92)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9379(33)
BACKGROUND INFO: Project programmed on 9/28/23.
GENERAL: 1,200-3,100 ADT. IOM 9/28/23 - Project Supersedes 080680. All Bids Rejected Nov. 2024 $3.9M
ENV: CR clearance letter to SHPO 9/20/23. T1CE apprvd 12/1/23.
LP: City to accept ownership of Hwy. 326 from Lake Dardanelle State Park to Hwy. 7 upon completion of improvements for 080606. Resolution executed 12/13/18. Agreement executed 4/5/21. Supplemental Agreement executed 6/16/22.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (53); AR Senate (25)

101206 Hwy. 166 – East (S) **Hwy. 328**

(Randolph) (4.87 mi.) (Non-APHN) (Major Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 520 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (1); AR Senate (21)

070601 Hwy. 15 – Hwy. 82 (S) **Hwy. 335**

(Union) (2.87 mi.) (Non-APHN) (Urban Minor Collector) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 1,300 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (97); AR Senate (2)

061874 Hwy. 5 – I-30 (Little Rock) (S) **Hwy. 338**

(Pulaski) (2.26 mi.) (APHN) (Urban Principal Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: 1" Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 10,000-21,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/5/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (77 & 79); AR Senate (15)

A60066 Hwy. 367 – Hwy. 365 (S) **Hwy. 338**

(Pulaski) (dist) (5.08 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: 1" Mill & 2" Overlay (LM 0-2.557 & 3.10-5.078); 6" Mill, 4" HiMod & 2" Surface (LM 2.557 - 3.10)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPLC-0060(83)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 2,200-8,200 ADT. Project Supersedes 061804
ENV: CR clearance to file 8/17/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (80); AR Senate (12)

090698 Hwy. 279 – Hwy. 94 (Bella Vista) (S) **Hwy. 340**

(Benton) (dist) (9.2 mi.) (APHN) (Urban Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay (LM 0-4.285), 2" Overlay (LM 4.285-9.198)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-9031(2)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 3,900-6,900 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR Involvement 6/28/23.
LEGISLATIVE DISTRICTS: US House (3); AR House (8 & 12); AR Senate (34)

061875 S. of I-40 – Hwy. 70 (NLR) (S) **Hwy. 365**

(Pulaski) (2.05 mi.) (NHS) (Urban Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			5%	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 14,000-21,000 ADT. Project Programmed by Commission Minute Order 2024-058.
RAILROAD INFO: RR involvement UP DOT# 433862F (RR-over) - SP & MCL rqd. 11/5/25.
LEGISLATIVE DISTRICTS: US House (2); AR House (72); AR Senate (12)

A60067 Little Rock – Jefferson Co. Line (S) **Hwy. 365**

(Pulaski) (dist) (17.75 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 04-2027
100%	10%	50%	5%	

TYPE WORK: 1" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-9253(120)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 490-5,200 ADT. Project Supersedes 061805
ENV: CR clearance to file 8/20/26.
RAILROAD INFO: RR involvement at UP-White Bluff Sub; DOT# 426236W; 426265G; 426260X; 426277B; 433817L; 600375U. SP & MCL req. 6/22/23.
LEGISLATIVE DISTRICTS: US House (2 & 4); AR House (80); AR Senate (7, 8, & 12)

Pavement Preservation Jobs

020822 Pulaski Co. Line – Hwy. 365S (S) Hwy. 365

(Grant & Jefferson) (19.21 mi.) (NHS) (Urban Minor Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: UTBWC
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 490-12,000 ADT. Project programmed by Commission Minute Order 2024-058.
RAILROAD INFO: No RR involvement 11/3/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (65, 92, & 93); AR Senate (1, 7, & 8)

A50033 Hwy. 67B – Hwy. 13 (S) Hwy. 367

(White) (dist) (5.95 mi.) (APHN) (Urban Minor Arterial) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: Mill & Overlay (LM 2.598-5.406); Level Up & UTBWC (LM 5.406-8.641)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-0073(94)
BACKGROUND INFO: Project programmed on 9/28/23.
GENERAL: 2,800-9,200 ADT. IOM 9/28/23 - Project supersedes 050465.
ENV: CR clearance to file 8/5/22. T1CE apprvd 12/1/23.
RDWY: NTP to CON 10/29/21. 90% Submittal to Garver 12/8/21. Traf & RUC 5/4/22. Scope Change 3/23/23. Final plans rec'd from CON 7/17/23. Finals to Est 7/19/23. Rev final plans to Rdwy 10/24/23. Plans to Est 11/1/23 & 2/13/24. Rev Final Plans to RDWY 6/4/24. Rev Final Plans to EST 6/7/24. Transitioned from CON to Dist 7/3/24.
RAILROAD INFO: Parallel to tracks >50ft. No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (2); AR House (60); AR Senate (18)

012476 Tuckerman – Hwy. 230 (S) Hwy. 367

(Jackson & Lawrence) (dist) (11.25 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-3438(1)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 620-1,600 ADT. IOM 5/11/23 - Job 050492 combined into this project.
ENV: CR clearance to file 2/26/25.
RAILROAD INFO: No RR involvement 3/31/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (28 & 38); AR Senate (10 & 22)

030622 Hwy. 355 – Hempstead Co. Line (S) Hwy. 371

(Howard) (dist) (6.79 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Overlay (LM 7.28-12.19), UTBWC (LM 12.19-14.069)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0031(44)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 2,800-7,200 ADT.
ENV: CR clearance to file 7/21/25.
RAILROAD INFO: RR involvement at UPRR 443699N - MP 483.60 Nashville Sub, SP & MCL rqd. 11/25/24.
LEGISLATIVE DISTRICTS: US House (4); AR House (88); AR Senate (4)

030623 Hwy. 371 Impvts. (Nevada Co.) (S) Hwy. 371

(Nevada) (dist) (5.68 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0050(809)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 1,000-1,800 ADT.
ENV: CR clearance to file 7/21/25.
RAILROAD INFO: No RR involvement 7/15/24
LEGISLATIVE DISTRICTS: US House (4); AR House (89); AR Senate (3)

070590 Co. Rd. 27 – Taylor (S) Hwy. 371

(Columbia) (dist) (9.96 mi.) (APHN) (Minor Arterial) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
			NA	

TYPE WORK: Level Up & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0014(50)
BACKGROUND INFO: Project programmed on 2/4/23.
GENERAL: 1,900-2,800 ADT.
RAILROAD INFO: No RR involvement 7/16/24
LEGISLATIVE DISTRICTS: US House (4); AR House (99); AR Senate (3)

A40062 Hwy. 8 – South (S) Hwy. 375

(Polk) (dist) (11.62 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	90%	100%	NA	

TYPE WORK: Level Up & 2" Overlay; Spot Patching; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-0057(35)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 300-680 ADT. Project Programmed by Commission MO 2024-058. Project Supersedes 040975.
ENV: CR clearance to file 9/4/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR involvement 11/4/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (86); AR Senate (5)

A50055 Hwy. 11 – Kensett (S) Hwy. 385

(White) (dist) (8.88 mi.) (Non-APHN) (Urban Major Collector) /STBGP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 05-2027
100%	10%	50%	5%	

TYPE WORK: Level Up & Chip Seal w/ patching; 2' Shoulders
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0073(102)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 680-1,000 ADT. Project Supersedes 050493
ENV: CR clearance to file 8/12/26.
RAILROAD INFO: RR involvement req at UP own (BNSF/ATK lease) DOT's 437983S, 437984Y & 437985F 7/28/23. SP & MCL 4/21/23.
LEGISLATIVE DISTRICTS: US House (2); AR House (58 & 59); AR Senate (18)

090735 Oklahoma State Line – East (Siloam Springs) (S) Hwy. 412

(Benton) (1.64 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
100%	10%	50%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
BACKGROUND INFO: Project programmed on 10/27/25.
GENERAL: 24,000-29,000 ADT. Project Programmed by Commission Minute Order 2024-058.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (17); AR Senate (35)

Pavement Preservation Jobs

090700 Washington Co. Line – Hwy. 412B (S) Hwy. 412

(Madison) (dist) (10.14 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & UTBWC (LM 0-5.221); UTBWC (LM 5.221-10.139)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0044(47)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 8,300-12,000 ADT.
ENV: CR clearance to file 8/14/26.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: US House (3); AR House (26); AR Senate (28)

A90051 Hwy. 412 Impvts. (Carroll & Madison Cos.) (S) Hwy. 412

(Carroll & Madison) (dist) (11.2 mi.) (NHS) (Principal Arterial) (4LG) /NHPP/Act 416/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 11-2026 ADVERTISED
100%	100%	100%	NA	

TYPE WORK: 2" Mill & 2" Overlay
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-0844(5)
BACKGROUND INFO: Project programmed on 7/30/26.
GENERAL: 4,900-9,300 ADT. Project Programmed by Commission Minute Order 2024-058. Project Supersedes 090737
ENV: CR clearance to file 9/2/26. PCE apprvd 9/16/26.
RAILROAD INFO: No RR involvement 11/6/25.
LEGISLATIVE DISTRICTS: US House (1 & 3); AR House (5 & 26); AR Senate (28)

020797 S. of Hwy. 172 – Monticello (S) Hwy. 425

(Drew) (dist) (5.77 mi.) (NHS) (Urban Principal Arterial) (4LG) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	5%	

TYPE WORK: 2" Mill & 2" Overlay (LM 11.01-11.852); Thin Overlay (1") (LM 11.852-16.793)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-9293(14)
BACKGROUND INFO: Project programmed on 2/4/23. Project renamed on 6/19/23.
GENERAL: 4,400-17,000 ADT. IOM 5/11/23 - Job 020798 combined into this project.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: RR involvement at AKMD 441409W MP 446.40 Warren Sub 6/20/23, SP rqd. 1/2/25.
LEGISLATIVE DISTRICTS: US House (4); AR House (94); AR Senate (1)

020799 S. of Drew Co. Line – Star City (Sel. Secs.) (S) Hwy. 425

(Drew & Lincoln) (dist) (6.12 mi.) (NHS) (Principal Arterial) /NHPP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Thin Overlay (1") (Sec. 4), 2" Mill & 2" Overlay (Sec. 5)
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NHPP-2240(2)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 3,600-5,700 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (1 & 4); AR House (93 & 94); AR Senate (1)

020801 Hwy. 35 – Hwy. 278 (S) Hwy. 530

(Drew) (dist) (4.5 mi.) (APHN) (Minor Arterial) (4LG) /STBGP/State/

SCOPE	DSGN	ENV	RR	SCHEDULED DATE: 2028
		50%	NA	

TYPE WORK: Level Up & UTBWC
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0022(47)
BACKGROUND INFO: Project programmed on 6/16/23.
GENERAL: 590 ADT.
ENV: CR clearance to file 8/10/26.
RAILROAD INFO: No RR involvement 7/3/24
LEGISLATIVE DISTRICTS: US House (4); AR House (93 & 94); AR Senate (1)

110509 BNSF Railroad Overpass (Marion) (S)

(Crittenden) (city) (Non-APHN) (Urban Minor Collector) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	100%	100%	CCON	20%	15%	100%	TBD	NA	NA
TARGET DATE			Dec 16					SCHEDULED DATE: 2026			
END DATE			Jan 19	Dec 17				STIP FFY: 2025			

TYPE WORK: New Railroad Overpass

WORK ZONE POLICY: Non-Significant.

FAP NUMBER: SEC-STDP-STPD-9278(6)

BACKGROUND INFO: First appeared in the 2010-2013 STIP. Project programmed on 11/15/06. Project renamed on 6/9/08, 10/15/18 & 6/5/20.

ENV: Coord from FHWA to Osage & United Keetoowah Cherokee tribes 4/27/09. RTA for 23 strs to SHPO 7/20/11, 5 strs declared eligible 8/17/11. PI held in Marion on 2/11/14, 1/19/17, & 11/8/18. SHPO conc recd 6/19/17. Draft T3 CE recd 10/5/17; cmts retd 10/25/17; draft to FHWA 11/27/17; apprvd 12/6/17. PCE re-eval apprvd 9/25/26.

LP: City's CON to handle design, Env & CENG. City to handle advertising & awarding bid. ROW & Util to be handled by city. As of 5/23/08, on hold pending technical correction for Earmarked funds. 2009 Appropriations Act corrected one category of funds. Still waiting for two add'l categories to be corrected. Resolution Executed 9/27/11. Agreement Executed 6/4/12.

SUR: DSUR date to CON 2/1/13.

DSUR: Aerial photo flown 01/03/08. Control Surveys 75%.

RDWY: (JLB) No Floodplain SP req'd. Kickoff meeting held 10/17/13. Loc & Des Doc apprv'd 1/30/19. 30% Plans rec'd from City's Con 3/28/18. 30% Plans rev'd & ret'd to City's Con 4/12/18. 60% Plans rec'd from City's Con 8/27/18. 60% Plans rev'd & ret'd to City's Con 9/14/18. ROW & UTIL req'mts to ROW 1/10/19. RDWY Info to ENV 3/8/19. 90% Plans rec'd from City's Con 6/21/19. 90% Plans rev'd & ret'd to City's Con 9/27/19. Final Plans rec'd from City's Con 2/4/20. Final Plans rev'd & ret'd to City's Con 5/22/20. Final Plans apprv'd 5/22/20. Rev Final Plans rec'd from City's Con 6/10/20 & 12/8/20. Rev Finals rev'd & ret'd to City's Con 6/29/20. 90% Plans rev'd & ret'd to LP 1/23/26. 90% Plans rev'd & ret'd to LP 7/8/26. Rev 90% Plans rev'd & ret'd to CON 8/24/26.

ROW: City handling ROW acq. 90% Plans (16 trs.) Rev 90% Plans rec'd from City's CON 5/6/20. Auth Rec'd 2/5/21.

UTIL: City handling UTIL relo. UFI 1/19/19.

BR: (MCB) Layout 100%. Rec'd. 60% plans 7/6/18. Ret'd. comments 60% plans 8/21/18. Comments addressed 10/9/18. Rec'd 90% BR plans 5/30/19.

RAILROAD INFO: RR Involvement at BNSF pending new DOT. DRAFT SP to City Con (Parsons-Robert McIvor) 6/4/20. LPA tracks this project. No RR coord. 11/13/24.

LEGISLATIVE DISTRICTS: -

110765 Big River Trail Extension Ph. 1 (West Memphis) (S)

(Crittenden) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Extension of Big River Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CMAQ-9448(54)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 7/28/22.
ENV: CR letter to SHPO 10/13/23, response 11/2/23. CR letter addendum to SHPO 7/21/24, response 8/14/24. T3CE apprvd 9/29/25,
LP: Resolution executed 3/3/22. Agreement executed 6/13/22. Agreement ret'd to the City 8/10/22. Project has been split into two phases. Ph. 1 is job number 110765 and Ph. 2 is job number 110871.
RAILROAD INFO: Possible RR involvement at BNSF DOT 676179Y. Local government responsible for RR Coord 7/2/25.
LEGISLATIVE DISTRICTS: -

110834 Memphis – Marion Trail (Marion) (S)

(Crittenden) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: TAPU-9278(14)
BACKGROUND INFO: Project programmed on 6/3/24.
LP: Resolution executed 6/28/22. Agreement sent to City 3/20/25.
RAILROAD INFO: No RR Involvement-TAP projects managed by LPA
LEGISLATIVE DISTRICTS: -

110858 South Loop Ext.: Bollinger Rd. – Airport Rd. (West Memphis) (S)

(Crittenden) (1.03 mi.) (Non-APHN) (Urban Local) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9448(59)
BACKGROUND INFO: Project programmed on 7/16/24.
ENV: NEPA under 110676. Job CR clearance to file 7/26/24.
LP: Resolution executed 11/17/2016. Agreement executed 1/5/2017.
LEGISLATIVE DISTRICTS: -

110871 Big River Trail Extension Ph. 2 (West Memphis) (S)

(Crittenden)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Extension of Big River Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: RTP-1302(392)
BACKGROUND INFO: Project programmed on 6/3/25.
ENV: T3CE apprvd 9/29/25.
RAILROAD INFO: Local government responsible for RR involvement at UPRR DOT's 441030J & 437580D, BNSF DOT's 673595R & 676178S. 7/2/25
LEGISLATIVE DISTRICTS: -

110872 St. Francis Floodway Str. & Apprs. (Lee Co.) (S)

(Lee) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0039(35)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 14541 (61.59, Br. Repl., P3, Deck 6, Super. 6, Sub. 7, 1958)
LP: Resolution sent to County 11/9/23. Resolution executed 11/20/23. Agreement sent to County 2/19/25. Agreement rec'd from County 4/16/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 7/16/25.
RAILROAD INFO: No RR Involvement 5/28/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

110873 Little Hog Tusk Creek Str. & Apprs. (Lee Co.) (S)

(Lee) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0039(36)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 20422 (29.61, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 7, 1983)
ENV: Tribal consultation sent 7/6/26.
LP: Resolution sent to County 11/9/23. Resolution executed 11/20/23. Agreement sent to County 2/19/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 7/16/25.
RAILROAD INFO: No RR Involvement 5/28/25.
LEGISLATIVE DISTRICTS: -

110874 Bear Creek Str. & Apprs. (Lee Co.) (S)

(Lee) (Non-APHN) (Minor Collector) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0039(37)
BACKGROUND INFO: Project programmed on 5/15/25.
GENERAL: 10 ADT.
BRIDGE INFO: 20425 (82.06, Br. Repl., NP, SD, Deck 6, Super. 7, Sub. 4, 1984)
LP: Resolution sent to County 11/9/23. Resolution executed 11/20/23. Agreement sent to County 2/19/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 7/16/25.
RAILROAD INFO: No RR Involvement 5/28/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

110885 Blackfish Bayou Str. & Apprs. (Crittenden Co.) (S)

(Critenden)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9278(16)
BACKGROUND INFO: Project programmed on 3/17/26.
BRIDGE INFO: M3960 (17.01, Br. Repl., P0, SD, Deck 7, Super. 7, Sub. 3, 1976, Closed)
RAILROAD INFO: No RR involvement 4/24/26.
LEGISLATIVE DISTRICTS: -

110893 Co. Rd. 619 Str. & Apprs. (Wynne) (S)

(Cross)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9465(13)
BACKGROUND INFO: Project programmed on 6/2/26.
BRIDGE INFO: 22899 (24.26, Br. Repl., P0, Deck 5, Super. 5, Sub. 7, 2011)
ENV: Tribal consultation sent 7/6/26.
RAILROAD INFO: No RR involvement 6/15/26.
LEGISLATIVE DISTRICTS: -

020829 Francis Energy Charging Pine Bluff Southern Edge Truck Stop (NEVI-23) (S)

(Jefferson) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9345(50)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

020832 Universal EV White Hall Holiday Inn Express (NEVI-23) (S)

(Jefferson) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9345(51)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

020834 Gamble Creek Str. & Apprs. (White Hall) (S)

(Jefferson) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%			5%				
TARGET DATE											
END DATE		Aug 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9452(4)
BACKGROUND INFO: Project programmed on 3/28/25.
BRIDGE INFO: 23674 (33.44, P0, Deck 7, Super. 7, Sub. 6, 1972)
ENV: Tribal consultation sent 6/18/26. Env constraints to LP 7/7/26.
LP: Resolution executed 12/16/24. Agreement sent to City 2/19/25. Agreement rec'd from City 3/3/25. Agreement executed 2/27/25. Executed Agreement ret'd to City 4/21/25. Rec'd feasibility study check 4/9/25.
SUR: CSUR 100%. DSUR to LPA 8/20/2026.
UTIL: AUI 8/13/26
RAILROAD INFO: No RR involvement 4/2/25.
LEGISLATIVE DISTRICTS: -

020841 Boeuf River Str. & Apprs. (Desha Co.) (S)

(Desha) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%							
TARGET DATE											
END DATE		Aug 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0021(69)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 23162 (36.04, Br. Repl., P0, Deck 6, Super. 6, Sub. 7, 1999)
ENV: Tribal consultation sent 6/18/26. Env constraints to LP 7/7/26.
LP: Resolution sent to County 11/2/23. Resolution executed 12/19/24. Agreement sent to County 2/19/25. Agreement rec'd from County 3/24/25. Agreement executed 5/8/25. Executed Agreement ret'd to County 6/5/25. Rec'd feasibility study check 7/18/25.
SUR: Aerial photo flown 9/8/25. CSUR 100% on 8/03/2026. DSUR to LPA 8/06/2026.
RAILROAD INFO: No RR involvement 6/13/25.
LEGISLATIVE DISTRICTS: -

020843 Lake Wallace Str. & Apprs. (Chicot Co.) (S)

(Chicot) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0009(55)
BACKGROUND INFO: Project programmed on 9/8/25.
BRIDGE INFO: 21817 (23.37, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1997)
LP: Resolution sent to County 3/12/24. Resolution executed 3/19/24. Agreement sent to County 9/19/24. Agreement executed 7/31/25. Executed Agreement ret'd to County 9/26/25. Rec'd feasibility study check 11/13/25.
RAILROAD INFO: No RR involvement 9/26/25.
LEGISLATIVE DISTRICTS: -

020845 Shelton Turner Rd. Str. & Apprs. (Chicot Co.) (S)

(Chicot) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0009(56)
BACKGROUND INFO: Project programmed on 9/8/25.
BRIDGE INFO: 21918 (26.64, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 2, SC, 1997)
LP: Resolution sent to County 3/12/24. Resolution executed 3/19/24. Agreement sent to County 9/19/24. Agreement executed 7/31/25. Executed ret'd to County 9/26/25. Rec'd feasibility study check 11/13/25.
RAILROAD INFO: No RR involvement 9/26/25.
LEGISLATIVE DISTRICTS: -

020846 Dry Bayou Str. & Apprs. (Chicot Co.) (S)

(Chicot) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA										
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0009(57)
BACKGROUND INFO: Project programmed on 9/8/25.
BRIDGE INFO: 23420 (27.22, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 7, 2013)
LP: Resolution sent to County 3/12/24. Resolution executed 3/19/24. Agreement sent to County 9/19/24. Agreement executed 7/31/25. Executed Agreement ret'd to County 9/26/25. Rec'd feasibility study check 11/13/25.
RAILROAD INFO: No RR involvement 9/26/25.
LEGISLATIVE DISTRICTS: -

020847 Sevenmile Creek Str. & Apprs. (Drew Co.) (S)

(Drew)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%			5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0022(48)
BACKGROUND INFO: Project programmed on 9/24/25.
BRIDGE INFO: 23135 (75.79, Br. Repl., NP, SD, Deck 6, Super. 6, Sub. 4, SC, 2007)
LP: Resolution sent to County 4/18/25. Resolution executed 5/13/25. Agreement sent to County 8/15/25. Agreement executed 8/20/25. Executed Agreement ret'd to County 10/24/25.
UTIL: AUI 7/21/2026
RAILROAD INFO: No RR involvement 9/30/25.
LEGISLATIVE DISTRICTS: -

020855 Downtown Sidewalk Impvts. (Sheridan) (S)

(Grant) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0027(41)
BACKGROUND INFO: Project programmed on 8/10/26.
LEGISLATIVE DISTRICTS: -

030645 Co. Rd. 47 Str. & Apprs. (Lafayette Co.) (S)

(Lafayette) (Non-APHN) (Minor Collector) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Bridge
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0037(44)
BACKGROUND INFO: Project programmed on 10/10/24.
GENERAL: 40 ADT.
BRIDGE INFO: 21712 (49.61, Br. Repl., P2, Deck 6, Super. 5, Sub. 6, 1996)
ENV: Tribal consultation letters sent 11/18/24.
LP: Resolution sent to County 11/14/23. Resolution executed 12/13/23. Agreement sent to County 6/10/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed agreement ret'd to County 12/4/24. Rec'd feasibility study check 7/7/25.
RAILROAD INFO: No RR Coord. 10/28/24.
LEGISLATIVE DISTRICTS: -

030648 GPM Southeast Texarkana EZ Mart (NEVI-23) (S)

(Miller) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9414(52)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

030657 Seibert Street Str. & Apprs. (Texarkana) (S)

(Miller) (urb)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-9414(53)
BACKGROUND INFO: Project programmed on 10/14/25.
BRIDGE INFO: 19272 (14.17, Br. Repl., P0, SD, Deck 6, Super. 6, Sub. 3, 1970, Closed)
UTIL: AUI 6/26/2026
RAILROAD INFO: Local gov't responsible for RR coord - near UPRR DOT# 790220Y. 10/27/25.
LEGISLATIVE DISTRICTS: -

040849 56th St. Widening & Extension Ph. 3 (Springdale/Johnson) (S)

(Washington) /Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD	NA	
TARGET DATE											
END DATE											

TYPE WORK: New location from 56th St. to Johnson Mill Blvd.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: RPES-STPU-9399(33)
BACKGROUND INFO: Project programmed on 6/4/20.
GENERAL: IOM 06/04/2020 - Broken out of Job 040680.
LP: Resolution Executed 7/8/14. Agreement Executed 7/10/14.
RAILROAD INFO: No RR Involvement 1/5/24.
LEGISLATIVE DISTRICTS: -

040923 Hwy. 62 – Battlefield Park Rd. (Prairie Grove) (S)

(Washington) (3.45 mi.) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%		NA					
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Nov 24							

TYPE WORK: Overlay & Drainage Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPSC-0072(79)
BACKGROUND INFO: Project programmed on 3/21/23.
ENV: CRS & ARS to SHPO 2/28/24, received 3/27/24. T3CE apprvd 11/18/24.
LP: City will handle all phases. This portion of Hwy. 62 Sec. 1B was removed from the State Highway System 12-12-22. This portion of Hwy. 170 to be removed from the State Highway System upon final acceptance of Job A40022. Resolution Executed 9/27/21. Agreement sent to City 6/24/22. Agreement rec'd from City 10/8/22. Agreement Executed 10/20/22. Executed Agreement ret'd to City 11/21/22. Assigned DBE goal is 8%.
RDWY: 60% Plans rec'd from LP 2/2/24. 60% Plans rev'd & ret'd to LP 2/21/24. Loc & Des Doc apprv'd 11/22/24.
RAILROAD INFO: No RR Involvement 1/5/24
LEGISLATIVE DISTRICTS: -

040948 Trail Feasibility: Watkins Ave. – Cambridge St. & Gutensohn Rd. – S. Pleasant St. (S)

(Washington) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9399(35)
BACKGROUND INFO: Project programmed on 9/15/23.
LP: Resolution executed 7/27/23. Agreement sent to City 5/31/23. Agreement rec'd from City 9/13/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/20/23.
RAILROAD INFO: Possible RR Involvement - A&M DOT# 667179A - 9/28/23 depending on location of trail.
LEGISLATIVE DISTRICTS: -

040957 Hwy. 412/Barrington Rd. Inters. Impvts. (Tontitown) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-0072(80)
BACKGROUND INFO: Project programmed on 1/17/24.
ENV: CRS report to SHPO 11/24/25, response 12/2/25.
LP: Resolution executed 4/18/23. Agreement sent to City 11/3/23. Agreement rec'd from City 1/9/24. Agreement executed 2/26/24. Executed Agreement ret'd to City 4/3/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

040958 Clabber Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-0072(81)
BACKGROUND INFO: Project programmed on 1/17/24.
ENV: Tribal consultation letters sent 3/19/25. CRS Report to SHPO 12/16/25, response 1/7/26.
LP: Resolution executed 6/16/23. Agreement sent to County 11/3/23. Agreement rec'd from County 11/21/23. Agreement executed 12/8/23. Executed Agreement ret'd to County 1/19/24. Supplemental Agreement executed 7/18/24. 2nd Supplemental Agreement executed 8/27/25.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

040966 I-49/Stephen Carr Memorial Blvd. Intchng. Impvts. (Fayetteville) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Interchange Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9142(60)
BACKGROUND INFO: Project programmed on 12/19/24.
LP: Resolution executed 12/4/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/13/24. Agreement executed 1/29/25. Executed Agreement ret'd to City 2/21/25.
RAILROAD INFO: No RR Involvement 1/7/25.
LEGISLATIVE DISTRICTS: -

040967 Rupple Rd. Trail Lighting (Fayetteville) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE								10-2026 LETTING			
END DATE				Sep 25							

TYPE WORK: Trail Lighting
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9142(61)
BACKGROUND INFO: Project programmed on 12/19/24.
ENV: CR clearance to file 4/2/25. T1CE apprvd 9/3/25.
LP: Resolution executed 2/20/24. Agreement sent to City 11/1/24. Agreement rec'd from City 12/9/24. Agreement executed 1/2/25. Executed agreement ret'd to City 1/30/25. Supplemental Agreement executed 8/27/25.
RAILROAD INFO: No RR Involvement 1/7/25.
LEGISLATIVE DISTRICTS: -

040987 Ballard Creek Str. & Apprs. (Washington Co.) (S)

(Washington) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0072(85)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 17307 (30.83, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1939)
ENV: Tribal consultation letters sent 2/28/25.
LP: Resolution sent to County 1/12/24. Resolution executed 2/20/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 6/17/24. Executed Agreement ret'd to County 10/7/24.
SUR: Aerial photo 10/15/24.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

040988 Board Camp Creek Str. & Apprs. (Polk Co.) (S)

(Polk) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0057(33)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 20405 (20.06, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1983)
ENV: Tribal consultation letters 9/29/26.
LP: Resolution sent to County 12/22/23. Resolution executed 1/23/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/15/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 10/7/24.
SUR: Aerial photo flown 3/11/25.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

040991 Ebbing Traffic Infrastructure Enhancements (S)

(Sebastian) /Earmark/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Traffic Infrastructure Enhancements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CPFCDS-9150(50)
BACKGROUND INFO: Project programmed on 2/18/25.
LP: Resolution executed 6/3/25. Agreement sent to City 1/7/25. Agreement rec'd from City 6/24/25. Agreement executed 7/10/25. Executed agreement ret'd to City 7/30/25.
LEGISLATIVE DISTRICTS: -

040995 Jefferson St. Str. & Apprs. (Van Buren) (S)

(Crawford) (Non-APHN) (Urban Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE										NA	
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0071(61); BFPO-STPB-9429(21)
BACKGROUND INFO: Project programmed on 7/25/24.
BRIDGE INFO: 01802 (72.71, Br. Repl., NP, SD, Deck 6, Super. 4, Sub. 4, Hist., 1936)
ENV: Tribal consultation letters sent 10/15/24. NW14 permit issued 2/26/25.
LP: Resolution sent to City 1/26/24. Resolution rec'd from City 2/26/24. Resolution executed 2/26/24. Agreement sent to City 4/3/24. Agreement rec'd from City 4/22/24. Agreement executed 4/22/24. Executed Agreement ret'd to City 7/3/24.
SUR: Aerial photo 10/15/24.
RAILROAD INFO: RR involvement UP DOT# 434435U - SP, plan review, & C&M rqd. 7/31/24.
LEGISLATIVE DISTRICTS: -

040997 Packsaddle Creek Str. & Apprs. (Scott Co.) (S)

(Scott) (Non-APHN) (Local) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		10%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0063(35)
BACKGROUND INFO: Project programmed on 7/16/24.
BRIDGE INFO: 16748 (24.25, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1940)
ENV: Env constraints to LP 6/17/26. Tribal consultation sent 6/18/26.
LP: Resolution executed 12/19/23. Agreement sent to County 1/18/24. Agreement rec'd from County 4/12/24. Agreement executed 6/7/24. Executed agreement ret'd to County 7/3/24.
SUR: Aerial photo flown 3/11/25.
RAILROAD INFO: No RR involvement 7/31/24.
LEGISLATIVE DISTRICTS: -

041002 Herd Branch Str. & Apprs. (Dyer) (S)

(Crawford) (col) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0017(62)
BACKGROUND INFO: Project programmed on 6/3/25.
BRIDGE INFO: 19085 (58.71, Br. Repl., P2, Deck 7, Super. 5, Sub. 5, 1940)
LP: Resolution executed 12/17/24. Agreement sent to City 2/19/25. Agreement rec'd from City 4/3/25. Agreement executed 2/5/25. Executed agreement ret'd to City 6/19/25.
RDWY: (ND)
RAILROAD INFO: Local gov resposible for RR Involvement UP tracks parallel<50ft from br. SP, possible C&M 6/11/25.>
LEGISLATIVE DISTRICTS: -

041003 College Ave. – Garland Ave. (North St.) (Fayetteville) (S)

(Washington) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Signal improvements with curb radius realignment, add multi-use trail and sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9142(62)
BACKGROUND INFO: Project programmed on 9/8/25.
RAILROAD INFO: Local Gov responsible for RR involvement: A&M DOT# 667191F.
LEGISLATIVE DISTRICTS: -

041004 Transit Stop Enhancements (Fayetteville) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Aug 26							

TYPE WORK: Improve transit stops: Add loading platforms, sidewalks, wheelchair ramps, bicycle parking spaces, and shelters
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-9142(63)
BACKGROUND INFO: Project programmed on 9/8/25.
ENV: Tribal consultation letters sent 2/26/26. CR clearance to file 5/4/26. PCE apprvd 8/25/26.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

041005 N. 40th St. Sidepath Ext. (Springdale) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Aug 26							

TYPE WORK: Widen existing sidewalk to create sidepath
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-9142(64)
BACKGROUND INFO: Project programmed on 9/8/25.
ENV: Tribal consultation sent 7/30/26. CR clearance to file 8/20/26. PCE apprvd 8/24/26.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

041006 Elementary Schools Connector (Springdale) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: New sidewalks and crosswalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-9142(65)
BACKGROUND INFO: Project programmed on 9/8/25.
ENV: CR clearance to file 7/28/26, updated 9/28/26.
LP: Resolution executed 3/11/25. Agreement sent to City 9/15/25.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

041007 S. Barrington Rd. & E. Fletcher Ave. Ped. Inters. Impvts. (Tontitown) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct ADA trail and sidewalk ramps, crosswalk with signage, create new four way stop
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPR-0072(87)
BACKGROUND INFO: Project programmed on 9/8/25.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

041009 Fourche LaFave River Str. & Apprs. (Scott Co.) (S)

(Scott)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0063(42)
BACKGROUND INFO: Project programmed on 4/17/26.
BRIDGE INFO: 20719 (24.26, Br. Repl., P0, Deck 6, Super. 5, Sub. 6, 1988)
ENV: Tribal consultation sent 8/17/26.
RAILROAD INFO: No RR involvement 4/30/26.
LEGISLATIVE DISTRICTS: -

041032 Hwy. 62 Traffic Signal Upgrades & Coordination (Farmington) (S)

(Washington) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Install upgraded video detection equipment at 7 intersections
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-9141(3)
BACKGROUND INFO: Project programmed on 8/26/26.
ENV: CR clearance to file 9/21/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

041033 Hwy. 45 Shared-Use Path (Fayetteville) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Extend existing trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-9142(70)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

041034 M.L.K. Blvd./E. Huntsville Rd. Corridor (Fayetteville) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Corridor study providing street, bicycle, and pedestrian improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9142(71)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

041035 On-Street Bicycle Network & Safety Impvts. (Johnson) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct on-street bicycle facilities and intersection improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-0072(89)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: Possible RR involvement w/A&M - parallels A&M track - local gov't resp for RR coord. 9/14/26.
LEGISLATIVE DISTRICTS: -

041036 Watkins Trail: Hwy. 412 – S. Pleasant St. (Springdale) (S)

(Washington) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct trail connecting to existing and future trails
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-9399(37)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

041037 Watkins Trail: S. 48th St. – Princeton Ave. (Springdale) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Design a sidepath connecting to surrounding areas
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-9399(38)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

041038 Hwy. 112 – Kelly Rd. (Don Tyson Pkwy.) (Tontitown) (S)

(Washington) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Road extension with shared-use path
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0072(90)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

041039 Hurricane Creek Rd. & Old 12 Cross Rds. Safety Impvts. (Crawford Co.) (S)

(Crawford) /FLAP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Install signage and guardrails
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 9/15/26.
RAILROAD INFO: Local gov't resp for RR involvement 9/28/26.
LEGISLATIVE DISTRICTS: -

050523 Lave Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0067(35)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 16942 (24.26, Br. Repl., P0, Deck 6, Super. 6, Sub. 5, 1935)
LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed agreement ret'd to County 1/8/25.
UTIL: AUI 12/03/25.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

050524 Chandler Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0067(36)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 16944 (30.60, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1935)
LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
UTIL: AUI 12/3/2025
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

050525 South Fork Spring River Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0067(37)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 16960 (25.28, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1965)
ENV: Tribal consultation sent 10/6/26.
LP: Resolution executed 12/11/23. Agreement sent to County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. Executed agreement ret'd to County 1/8/25.
UTIL: AUI 12/31/2025
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

050526 Pierce Creek Str. & Apprs. (Sharp Co.) (S)

(Sharp) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0067(38)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 22348 (40.14, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 2002)
LP: Resolution executed 12/11/23. Agreement sent to the County 6/6/24. Agreement rec'd from County 6/24/24. Agreement executed 8/8/24. This is not a top priority bridge and is currently on hold.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

050527 South Fork Spring River Str. & Apprs. (Fulton Co.) (S)

(Fulton) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0025(32)
BACKGROUND INFO: Project programmed on 12/23/24.
BRIDGE INFO: 22946 (17.86, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, SC, 1985)
LP: Resolution executed 8/20/24. Agreement sent to County 9/19/24. Agreement rec'd from County 10/16/24. Agreement executed 2/21/25. Executed Agreement ret'd to County 2/21/25.
UTIL: AUI 6/18/2026
RAILROAD INFO: No RR Involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (2); AR Senate (22)

050534 Calico Creek Str. & Apprs. (Calico Rock) (S)

(Izard) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE							5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0033(40)
BACKGROUND INFO: Project programmed on 6/3/25.
BRIDGE INFO: 22350 (25.70, Br. Repl., P0, Deck 7, Super. 6, Sub. 5, 2001)
LP: Resolution executed 2/10/25. Agreement sent to City 3/18/25. Agreement rec'd from City 5/1/25. Agreement executed 5/8/25. Executed agreement ret'd to City 7/16/25.
UTIL: AUI 6/10/2026
RAILROAD INFO: No RR Involvement 6/11/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

050537 Heber Springs Drainage Impvts. (S)

(Cleburne) (APHN) (Urban Minor Arterial) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Drainage Improvements
WORK ZONE POLICY: No work zone policy identified.
BACKGROUND INFO: Project programmed on 8/20/25.
GENERAL: 13,000 ADT.
LP: Agreement executed 9/12/25 and ret'd to City 11/25/25.
RAILROAD INFO: No RR involvement 12/19/25.
LEGISLATIVE DISTRICTS: -

061121 Little Rock Bike Connector P.E.

(Pulaski) (jacobs)

TYPE WORK: Bicycle Trail Design.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9253(50)
BACKGROUND INFO: Project programmed on 9/3/03. Project renamed on 8/14/13.
GENERAL: Plans by Metroplan CON. Metroplan auth to issue W.O. 8/6/04.
ENV: RTA response from SHPO rec'd 11/2/11. SHPO apprvl of CR report 2/9/12. T3 CE apprvd 6/4/12, reassess for trl connectors apprvd 5/24/13.
LP: Agreement Executed 4/13/04. Resolution Executed 4/20/04. PE deposit rec'd 4/27/04.
RDWY: No floodplain SP req'd. 30% plans rec'd from Metroplan 11/16/11. Loc & Des Doc apprvd 7/9/12.
ROW: Comments to Cons Coordinator 08/29/12. Final Cert. 1/21/15
BR: Rec'd prelim layouts 11/21/11. Ret'd comments 12/16/11.
RAILROAD INFO: RR Involvement, UP.
LEGISLATIVE DISTRICTS: -

061300 Main St. Viaduct (NLR) (S)

(Pulaski) (city) (Non-APHN) (Urban Minor Arterial)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON		5%	CCON			CCON	TBD		TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9315(36)
BACKGROUND INFO: Project programmed on 9/13/10.
GENERAL: 16,000 ADT.
BRIDGE INFO: 02132 (63.63, NP, SD, Deck 5, Super. 4, Sub. 4, Hist., 1927)
ENV: Historic br involved. PI to be scheduled.
LP: Plans by City's Con. Resolution Executed 6/14/10. Agreement Executed 8/5/10.
SUR: -
DSUR: Bridge Scan to Env 9/13/12.
RDWY: City authorized to issue WO 3/28/12.
RAILROAD INFO: RR Involvement at UP
LEGISLATIVE DISTRICTS: -

LPA Jobs

061423 N. Cantrell Rd. Str. & Apprs. (Little Rock) (S)

(Pulaski) (city) (NHS) (Urban Principal Arterial) /BR City/Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA	CCON	60%	100%	CCON			90%	TBD	NA	TBD
TARGET DATE											
END DATE				Oct 19							

TYPE WORK: Replace 1 structure.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-9253(70)
BACKGROUND INFO: First appeared in the 2016-2020 STIP. Project programmed on 8/7/13.
GENERAL: 22,000 ADT.
ENV: NEPA under Job 061454.
LP: City to handle all phases. Resolution Executed 11/20/12. Agreement Executed 7/16/13. Supplemental Agreement Executed 3/15/19. 2nd Supplemental Agreement executed 10/4/24. To be included in ARDOT Job 061454. NEPA approved under 061454.
RDWY: Floodplain SP req'd. 60% Plans rec'd from City's Con 1/12/18.
BR: (SWP) Rec'd 30% plans 11/21/2011. Prov. Comments 30% plans 12/16/11. Rec'd 60% plans 8/31/17. Rec'd. 90% Plans 6/12/23.
RAILROAD INFO: No RR involvement 2/2/22.
LEGISLATIVE DISTRICTS: -

061562 Southwest Trail Design

(Garland, Pulaski & Saline) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							RQD
TARGET DATE											
END DATE											

TYPE WORK: Design 60 plus mile trail connecting the National Park Service's Hot Springs National Park with the Little Rock Central High National Historic Site.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-TAPR-TAPU-0076(181)
BACKGROUND INFO: Project programmed on 10/20/17.
ENV: Tribal consultation sent 6/25/18. PI meetings scheduled 11/13/18, 11/14/18, & 11/15/18 in Benton, Hot Springs, & Little Rock respectively. Draft EA from CON recvd 11/13/19, comments ret'd 12/19/19. Draft EA to FHWA 4/17/20, to FHWA for second review 5/27/20, apprvd 6/16/20. EA review req to statewide clearinghouse 6/18/20. Virtual Location PH scheduled 07/12/20 - 8/26/20 @ SWTrail.TransportationPlanRoom.com. SHPO response to CRS addendum 8/11/20. comments on draft FONSI ret'd to consultant 9/29/20. FONSI to FHWA 10/22/20, apprvd 11/19/20. CRS addendum to SHPO 6/30/22, response 7/20/22. NEPA re-eval in review. SHPO response to de minimis impact determination 8/8/22. NEPA re-eval apprvd 9/8/22. Re-eval apprvd 1/30/24. Re-eval apprvd 7/16/24.
LP: Awarded $2,165,000 FLAP016 funds. Agreement with FHWA-Eastern Federal Lands Highway Division signed 9/22/17. Resolution Executed 7/31/17. Agreement Executed 10/12/17. Supplemental Agreement executed 10/25/24. ENV re-assessment approved 9/8/22 under 061562.
RDWY: Loc & Des Doc apprv'd 11/30/20.
RAILROAD INFO: RR Involvement Rqd. - Multiple UP crossings 10/11/23.
LEGISLATIVE DISTRICTS: -

061623 Little Rock Central High Corridor Ph. 1 (S)

(Pulaski) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%		NA		100%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Feb 22							

TYPE WORK: Construct a trail.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: FLAP-FLAP(17)
BACKGROUND INFO: First appeared in the 2019-2022 STIP. Project programmed on 3/28/19.
ENV: NWP 3 & 13 issued 3/18/21. T3CE apprvd 2/3/22. NA consultation letters sent to Tribes 6/26/24. CRS Report to SHPO 6/17/24, response 7/8/24. T3 re-eval apprvd 9/15/25.
LP: City responsible for all phases. Agreement Executed 3/11/19. Awarded $1,672,564 FLAP017 funds.
RDWY: Final Plans rec'd from PM 2/11/22. Final Plans rev'd & ret'd to PM 3/15/22. Loc & Des doc appv'd 3/16/22. 60% plans rec'd from PM 3/30/23. 60% Plans rev'd & ret'd to PM 4/18/23. Rev 60% Plans rec'd from LP 8/2/24. Rev 60% Plans rev'd & ret'd to LP 8/26/24.
BR: (MCB) Rec'd. 90% Plans 10/21/24. Ret'd. comments 90% Plans 10/22/24. Rec'd. Final Plans 4/28/25.
RAILROAD INFO: Local gov't responsible for involvement w/UP near crossing DOT# 433795N & 433894L.
LEGISLATIVE DISTRICTS: -

061712 Kanis Rd./Denny Rd./Stewart Rd. Roundabout (Pulaski Co.) (S)

(Pulaski) (Non-APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%					TBD	NA	
TARGET DATE											
END DATE				Aug 21							

TYPE WORK: Construction of a roundabout.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPU-STPU-9253(99)
BACKGROUND INFO: Project programmed on 6/2/21.
GENERAL: 4,100 ADT.
ENV: ARS & CRS to SHPO 7/27/21, response 7/29/21. T3CE apprvd 8/12/21.
LP: Resolution Executed 9/28/20. Agreement sent to County 2/10/20. Agreement executed 12/21/20. Executed Agreement ret'd to County 6/8/21.
RDWY: 60% Plans rec'd from PM 8/16/21. Loc & Des Doc apprv'd 8/20/21. 60% Plans rev'd & ret'd to PM 9/21/21. Rev 60% Plans rec'd from PM 10/18/21. Rev 60% Plans rev'd & ret'd to PM 12/1/21. 90% Plans rec'd from PM 8/16/22. 90% Plans rev'd & ret'd to PM 8/29/22. 100% Plans rec'd from PM 5/2/23. 100% Plans rev'd & ret'd to PM 5/4/23. Rev 100% Plans rec'd from PM 6/6/23. 100% Plans rev'd & ret'd to PM 6/27/23.
ROW: City Auth Rec'd 9/20/21. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061714 Tri-Creek Greenway Ph. III (Little Rock) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			100%	100%		NA		0%	NA	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Sep 21							

TYPE WORK: Shared use Bicycle and Pedestrian Trail.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9253(100)
BACKGROUND INFO: Project programmed on 5/3/21.
ENV: SHPO response to letter determining not an undertaking 6/11/21. CRS report to SHPO 8/27/21, response 8/30/21. T3CE apprvd 9/13/21.
LP: Resolution Executed 9/1/20. Agreement Executed 4/26/21. Executed agreement ret'd to City 5/6/21.
RDWY: 30% Plans rec'd from PM 7/9/21. 30% Plans rev'd & ret'd to PM 8/10/21. 60% Plans rec'd from PM 1/4/22. 60% Plans rev'd & ret'd to PM 2/11/22. 90% plans rec'd from PM 6/29/22. 90% Plans rev'd & ret'd to PM 7/13/22. 100% Plans rec'd from PM 11/8/22. 100% Plans rev'd & ret'd to PM 1/13/23.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061715 W. Main St. Realignment (Jacksonville) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%					TBD	NA	
TARGET DATE											
END DATE				Sep 23							

TYPE WORK: Realignment of W. Main St.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPU-STPU-9222(19)
BACKGROUND INFO: Project programmed on 7/9/21.
ENV: T3CE apprvd 9/11/23.
LP: Resolution Executed 10/1/20. Agreement Executed 7/7/21.
RDWY: 30% Plan rec'd from PM 4/22/22. 30% plans rev'd & ret'd to PM 5/21/22. Rev 30% plans rec'd from PM 6/29/22 & 8/12/22. Rev 30% Plans rev'd & ret'd to PM 7/13/22 & 8/25/22. 60% plans rec'd from PM 1/13/23. 60% Plans rev'd & ret'd to PM 2/23/23. Loc & Des apprvd 9/14/23.
ROW: City Auth Rec'd 9/15/23. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061717 Congo Rd./Shenandoah Rd. Roundabout (Benton) (S)

(Saline) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%		NA			NA	NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Jun 23							

TYPE WORK: Construct a roundabout at the intersection of Congo Rd. & Shenandoah Rd.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9035(26)
BACKGROUND INFO: Project programmed on 10/4/21.
GENERAL: 12,000 ADT.
ENV: CR clearance to file 6/21/22. NA consultation letters sent to Tribes 6/28/22. Ph III PI meeting held Thursday 08/25/22 5:30-7pm @ Oak Grove Missionary Baptist Church 2907 Congo Road, Benton. CR clearance letter to SHPO 5/15/23, response 6/7/23. T3CE apprvd 6/29/23.
LP: Agreement Executed 9/17/21. Resolution Executed 6/22/22. Supplemental Agreement Executed 12/16/22.
RDWY: 30% Plans rec'd from PM 3/9/22. 30% Plans rev'd and ret'd to PM 4/13/22. Rev 30% plans rec'd from PM 5/18/22. 60% Plans rec'd from PM 11/4/22. 60% Plans rev'd & ret'd to PM 1/13/23. 90% Plans rec'd from PM 5/8/23. 90% Plans rev'd & ret'd to PM 5/12/23.
ROW: City Auth Rec'd 9/7/23. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061755 Vineyard St. – Central Ave. (Hwy. 88) (Hot Springs) (S)

(Garland) (0.16 mi.) (APHN) (Urban Minor Arterial) /Earmark/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%					TBD		
TARGET DATE								STIP FFY: 2027			
END DATE											

TYPE WORK: Construct a Northbound lane & Signal upgrade
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HPP2-9210(44)
BACKGROUND INFO: First appeared in the 2021-2024 STIP. Project programmed on 6/21/21.
GENERAL: 12,000 ADT.
ENV: Tribal consultation letters sent 8/12/21.
LP: Agreement & Resolution Executed 12/15/20. Executed Agreement ret'd to City 6/24/21.
RAILROAD INFO: No RR involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061803 Bowman Rd. Impvts. Ph. 2 (Little Rock) (S)

(Pulaski) (0.97 mi.) (Non-APHN) (Urban Minor Arterial) /Attrib/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	50%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Widen Bowman Road to a 5-lane minor arterial from Cherry Laurel Drive to Brodie Creek Trail with sidepath from Executive Center Drive to Brodie Creek Trail.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9253(110)
BACKGROUND INFO: Project programmed on 6/26/23.
GENERAL: 20,000 ADT.
ENV: NA consultation letter to Tribes 9/5/23. Class of Action to FHWA 8/28/26. CRS Report to SHPO 9/22/26, response 9/24/26.
LP: Resolution Executed 11/15/22. Agreement sent to City 2/23/22. Agreement rec'd from City 4/10/23. Agreement Executed 4/25/23. Executed Agreement ret'd to City 5/18/23. Supplemental Agreement Executed 6/30/23.
RDWY: 30% Plans rec'd from LP 2/28/24. 30% Plans rev'd & ret'd to LP 3/18/24.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061810 Sardis Rd. Trail Ph. 1 (Shannon Hills) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Construct Sardis Rd. Trail
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: TAPU-0062(35)
BACKGROUND INFO: Project programmed on 8/28/23.
ENV: Tribal consultation letters sent 10/15/24. CRS Report to SHPO 12/5/24, response 12/6/24. CRS Report Addendum to SHPO 9/9/25, response 9/11/25. PCE apprvd 4/21/26.
LP: Resolution executed 5/16/23. Agreement sent to City 4/26/23. Agreement rec'd from City 5/23/23. Agreement executed 6/6/23. Executed Agreement ret'd to City 6/29/23. Supplemental Agreement executed 4/1/25.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061811 Bryant Pkwy. Trail Ph. 2 (Bryant) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							
TARGET DATE											
END DATE				Dec 25							

TYPE WORK: Trail
WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9061(16)
BACKGROUND INFO: Project programmed on 12/6/23.
ENV: CR clearance memo to file 4/19/24. T1CE apprvd 12/12/25.
LP: Airspace permit needed for this project. Resolution executed 6/18/22. Agreement sent to City 3/21/23. Agreement rec'd from City 4/10/23. Agreement executed 5/26/23. Executed Agreement ret'd to City 6/29/23. Supplemental Agreement sent to City 2/25/25.
RAILROAD INFO: No RR Involvment 1/8/24.
LEGISLATIVE DISTRICTS: -

061812 Midland Rd. – E. of Lombard Rd. Multi-Use Trail (Bryant) (S)

(Saline) /COVID/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						NA	
TARGET DATE											
END DATE											

TYPE WORK: Multi-Use Trail
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPUCS-C0VD(113); STPU-9061(17)
BACKGROUND INFO: Project programmed on 12/6/23.
ENV: Tribal consultation letters sent 2/25/25. CRS Report to SHPO 6/10/26, response 6/29/26.
LP: Resolution executed 10/25/22. Agreement sent to City 6/16/23. Agreement rec'd from City 7/25/23. Agreement executed 1/5/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement sent to the City 8/19/25.
RAILROAD INFO: No RR Involvment 1/8/24.
LEGISLATIVE DISTRICTS: -

061813 Elm St. & Main St. Impvts. (Cabot) (S)

(Lonoke) /COVID/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPUCS-C0VD(114); TAPF-TAPU-0043(64)
BACKGROUND INFO: Project programmed on 9/15/23. Project renamed on 1/6/26.
ENV: Tribal consultation letters 10/2/23. CR Letter to SHPO 2/23/24, response 3/25/24.
LP: Resolution & Agreement sent to the City 6/16/23. Resolution executed 7/10/23. Agreement sent to City 6/16/23. Agreement Rec'd from City 8/8/24. Agreement executed 9/20/24. Executed Agreement ret'd to City 9/27/24. Supplemental Agreement sent to City and executed 12/18/24.
RAILROAD INFO: Local Gov't responsible for RR Involvement - UP DOT# 437822W 9/28/23.
LEGISLATIVE DISTRICTS: -

061814 Arkansas River Trail Cantrell Rd. (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: HIPUCS-C0VD(116); STPU-9253(111)
BACKGROUND INFO: Project programmed on 9/8/23.
ENV: NA consultation letters to Tribes 10/27/23.
LP: Resolution executed 9/19/23. Agreement sent to City 6/16/23. Agreement rec'd from City 2/2/24. Agreement executed 2/12/24. Executed Agreement ret'd to City 4/10/24.
RAILROAD INFO: No RR Involvement 1/8/24. Rev scope local government would be responsible for RR involvement w/UP near DOT# 433795N 2/10/26.
LEGISLATIVE DISTRICTS: -

061815 Crystal Hill Rd. Realignment (North Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%			10%	90%			
TARGET DATE											
END DATE				Aug 24							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9315(64)
BACKGROUND INFO: Project programmed on 9/8/23.
ENV: NA consultation letters to Tribes 2/8/24. CRS & ARS to SHPO 4/30/24, response 5/15/24. T3CE apprvd 8/19/24. CRS Addendum to SHPO 5/28/25, response 6/17/25. T3CE re-eval apprvd 8/7/25.
LP: Resolution executed 11/8/22. Agreement sent to City 6/16/23. Agreement rec'd from City 6/30/23. Agreement executed 2/14/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement executed 5/14/24. 2nd Supplemental Agreement sent to City 1/2/25.
RDWY: 30% Plans rec'd from LP 4/9/24. 30% Plans rev'd & ret'd to LP 5/1/24. 60% Plans rec'd from LP 7/22/24. 60% Plans rev'd & ret'd to LP 8/19/24. Loc & Des Doc apprv'd 10/7/24.
ROW: City Auth Rec'd 9/25/24;
UTIL: AUI/UFI 12/4/24; Funds Apprvd 8/6/25
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

061816 Hwy. 5 & Desoto Blvd. Inters. Impvts. (Saline Co.) (S)

(Saline) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				10%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-0062(60)
BACKGROUND INFO: Project programmed on 9/14/23.
GENERAL: 4,400 ADT.
ENV: Tribal consultation letter sent 10/30/23. Env constraints to Rdwy 8/19/24.
LP: Resolution & Agreement sent to County 6/12/23. Resolution executed 7/17/23. Agreement rec'd from County 9/19/24. Agreement executed 9/30/24. Executed Agreement ret'd to County 10/11/24.
RAILROAD INFO: No RR Involvement 1/8/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061821 Biscoe & White River TIC Water and Wastewater Impvts. (Prairie Co.) (S)

(Prairie) /State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: 9990-0059(27)
BACKGROUND INFO: Project programmed on 2/7/24.
ENV: Tribal consultation sent 2/19/26.
LP: Resolution executed 1/4/23. Agreement sent to City 1/22/24. Agreement rec'd from City 8/15/24. Agreement executed 8/12/24. Executed Agreement ret'd to City 10/3/24.
RAILROAD INFO: No RR Involvement 10/11/24.
LEGISLATIVE DISTRICTS: -

061836 Southwest Trail Connector: Hill Farm Rd. – W. Sardis Rd. (Bryant) (S)

(Saline) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	5%			50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9061(18)
BACKGROUND INFO: Project programmed on 1/29/24.
ENV: Tribal consultation letters sent 12/15/25. CRS Report to SHPO 2/25/26, response 3/2/26.
LP: Resolution executed 7/25/23. Agreement sent to City 2/15/24. Agreement rec'd from City 2/27/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.
RAILROAD INFO: RR Involvement rqd BXN DOT# 844075F 2/14/24.
LEGISLATIVE DISTRICTS: -

061837 Central Arkansas Greenway: Pine St. – Campground Rd. (Cabot) (S)

(Lonoke) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9065(39)
BACKGROUND INFO: Project programmed on 1/29/24.
ENV: Tribal consultation sent 5/5/26. SHPO response 8/31/26.
LP: Resolution executed 7/17/23. Agreement sent to City 12/22/23. Agreement rec'd from City 3/28/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061838 Roosevelt Rd. – 17th St. Impvts. (Hwy. 70) (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9253(114)
BACKGROUND INFO: Project programmed on 1/29/24.
ENV: NA consultation letters to Tribes 3/7/24.
LP: Resolution executed 7/18/23. Agreement sent to City 1/19/24. Agreement rec'd from City 2/7/24. Agreement executed 2/14/24. Executed Agreement ret'd to City 4/10/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061839 Markham St. Impvts. (Little Rock) (S)

(Pulaski) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	100%						NA	
TARGET DATE											
END DATE				Aug 24							

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9253(115)
BACKGROUND INFO: Project programmed on 1/29/24. Project renamed on 3/21/24 & 4/24/25.
ENV: Tribal consultation letters 5/2/24. CR letter to SHPO 5/16/24, response 6/10/24. T1CE apprvd 8/20/24. Re-eval apprvd 4/9/25.
LP: Resolution executed 7/18/23. Agreement sent to City 2/8/24. Agreement rec'd from City 3/20/24. Agreement executed 4/4/24. Executed Agreement ret'd to City 4/30/24. Supplemental Agreement executed 3/14/25.
RDWY: 90% Plans rec'd from LP 4/26/24. 90% Plans rev'd & ret'd to LP 5/20/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061840 Club Manor Dr. Impvts. (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%						NA	
TARGET DATE											
END DATE				Aug 24							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9468(10)
BACKGROUND INFO: Project programmed on 1/29/24.
ENV: Tribal consultation letters sent 4/15/24. CR clearance to file 7/24/24. T3CE apprvd 8/20/24.
LP: Resolution executed 7/17/23. Agreement sent to City 1/12/24. Agreement rec'd from City 2/2/24. Agreement executed 2/12/24. Executed Agreement ret'd to City 4/30/24. Supplemental Agreement sent to City 1/2/25. Supplemental Agreement executed 1/2/25. 8% DBE Goal assigned.
RDWY: 30% Plans rec'd from LP 3/28/24. 30% Plans rev'd & ret'd to LP 4/24/24. 60% Plans rec'd from LP 6/7/24. 60% Plans rev'd & ret'd to LP 6/27/24. Loc & Des Doc apprv'd 10/7/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061841 Central Arkansas Greenway: Gap Creek Dr. – Oneida St. (Sherwood) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9391(26)
BACKGROUND INFO: Project programmed on 1/29/24.
LP: Resolution executed 7/24/23. Agreement sent to City 1/19/24. Agreement rec'd from City 2/9/24. Agreement executed 4/9/24. Executed Agreement ret'd to City 4/30/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

061853 Lonoke Co. Multi-Use Trail (Austin) (S)

(Lonoke) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%						NA	
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Mar 25							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: TAPU-0043(59)
BACKGROUND INFO: Project programmed on 5/9/24.
ENV: T3CE apprvd 3/19/25. CRS Report Addendum to SHPO 3/2/26, response 4/9/26.
LP: Resolution executed 1/22/24. Agreement sent to City 4/3/24. Agreement rec'd from City 4/9/24. Agreement executed 5/7/24. Executed Agreement ret'd to City 6/6/24. Supplemental Agreement executed 3/14/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061857 Southwest Trail: Central High – State Fair Grounds (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9253(117)
BACKGROUND INFO: Project programmed on 6/3/24.
ENV: Tribal consultation letters sent 8/26/25.
LP: Resolution executed 8/30/21. Agreement sent to County 5/7/24. Agreement rec'd from County 5/21/24. Agreement executed 6/6/24. Executed Agreement ret'd to County 6/27/24.
RAILROAD INFO: RR Involvement trail parallel's UP's tracks & ROW 6/6/24.
LEGISLATIVE DISTRICTS: -

061887 Love's Travel Stops Hazen (NEVI-23) (S)

(Prairie) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-0059(28)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

061890 Shenandoah Rd. – Longhills Rd. (Congo Rd.) (Benton) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Road widening to 3 lanes and construction of sidewalk/shared use path
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9035(35)
BACKGROUND INFO: Project programmed on 1/23/25.
LP: Resolution executed 10/9/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 5/12/25. Agreement executed 5/23/25. Executed Agreement ret'd to the City 6/9/25.
RAILROAD INFO: No RR Involvement 2/11/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061891 Hwy. 321 – Campground Rd. (Kerr Station Rd.) (Cabot) (S)

(Lonoke) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%				NA			
TARGET DATE											
END DATE											

TYPE WORK: Road widening to Minor Arterial, construction of sidewalk/shared use path, drainage improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9065(41)
BACKGROUND INFO: Project programmed on 1/23/25.
ENV: Tribal consultation letters sent 8/26/25. CRS Report & Addendum to SHPO 5/27/26, response 6/16/26.
LP: Resolution executed 10/9/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 3/21/25. Agreement executed 4/7/25. Executed Agreement ret'd to the City 5/20/25.
RAILROAD INFO: No RR Involvement 2/11/25.
LEGISLATIVE DISTRICTS: -

061893 Castle Valley Rd. – Green Rd. (Chicot Rd.) (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				90%							
TARGET DATE								SCHEDULED DATE: 2026			
END DATE				Sep 25							

TYPE WORK: Road widening to add shoulders as pedestrian travel lanes
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0060(85)
BACKGROUND INFO: Project programmed on 1/23/25.
ENV: Tribal consultation letters sent 4/28/25. CRS report to SHPO 5/7/25, response 5/21/25. T1CE apprvd 9/17/25.
LP: Resolution executed 10/23/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 2/28/25. Agreement executed 3/31/25. Executed Agreement ret'd to the County 4/28/25. 8% DBE Goal assigned.
RAILROAD INFO: No RR Involvement 2/11/25.
LEGISLATIVE DISTRICTS: -

061894 Southwest Trail: 65th St. – State Fairgrounds (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct shared use paths
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0060(86)
BACKGROUND INFO: Project programmed on 1/23/25. Project renamed on 10/6/25.
ENV: Tribal consultation letters 9/30/26.
LP: Consultant Contract TO to be 4-party w/ Metroplan as the lead. Resolution executed 10/9/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 3/18/25. Agreement executed 5/8/25. Agreement ret'd to the County 5/21/25.
RAILROAD INFO: RR Involvement UP - near DOT# 600432F, 748834A, & parallel to tracks - depends on scope - 2/11/25.
LEGISLATIVE DISTRICTS: -

061895 Southwest Trail: Saline River Bridge – Garland Co. (Saline Co.) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-STPU-0062(65)
BACKGROUND INFO: Project programmed on 1/23/25.
ENV: Tribal consultation sent 5/5/26. CRS addendum report 7/14/26, response 7/23/26.
LP: Resolution executed 8/19/24. Agreement sent to the County 1/24/25. Agreement rec'd from the County 2/27/25. Agreement executed 3/21/25. Executed Agreement ret'd to the County 4/3/25.
RAILROAD INFO: Possible RR involvement UP - near DOT# 748590T - depends on scope - 2/11/25.
LEGISLATIVE DISTRICTS: -

061897 Middle Fork Saline River Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0062(68)
BACKGROUND INFO: Project programmed on 4/21/25.
BRIDGE INFO: 21899 (26.32, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1997)
LP: Resolution Executed 1/22/24. Agreement sent to County 6/10/24. Agreement executed 10/1/24. Executed Agreement ret'd to County 5/20/25.
RAILROAD INFO: No RR Involvement 4/28/25.
LEGISLATIVE DISTRICTS: -

061898 Cedar Creek Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0062(69)
BACKGROUND INFO: Project programmed on 4/21/25.
BRIDGE INFO: 21690 (39.70, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1996)
LP: Resolution executed 1/22/24. Agreement sent to County 6/10/24. Agreement executed 10/1/24. Executed Agreement ret'd to County 5/20/25.
RAILROAD INFO: No RR Involvement 4/28/25.
LEGISLATIVE DISTRICTS: -

061899 Unity Road Str. & Apprs. (Saline Co.) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0062(70)
BACKGROUND INFO: Project programmed on 4/21/25.
BRIDGE INFO: 22500 (24.97, Br. Repl., P0, SD, Deck 4, Super. 6, Sub. 5, 2002)
LP: Resolution executed 1/22/24. Agreement sent to County 6/10/24. Agreement executed 10/1/24. Executed Agreement ret'd to County 5/20/25.
RAILROAD INFO: No RR Involvement 4/28/25.
LEGISLATIVE DISTRICTS: -

061901 Otter Creek Str. & Apprs. (Shannon Hills) (S)

(Saline) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%							
TARGET DATE											
END DATE		Aug 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0062(67)
BACKGROUND INFO: Project programmed on 3/28/25.
BRIDGE INFO: 22817 (28.60, P0, Deck 6, Super. 5, Sub. 7, 2004)
ENV: Env constraints to LP 6/17/26. Tribal consultation sent 6/18/26.
LP: Resolution executed 12/17/24. Agreement sent to City 2/19/25. Agreement rec'd from City 2/27/25. Agreement executed 3/21/25. Executed Agreement ret'd to City 4/28/25.
RAILROAD INFO: No RR Involvement 4/2/25.
LEGISLATIVE DISTRICTS: -

061902 Indianhead Lake Estates Ped. Impvts. (Sherwood) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Oct 26							

TYPE WORK: Construct sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-0060(88)
BACKGROUND INFO: Project programmed on 4/3/25.
ENV: Letter to SHPO 9/18/25, response 9/24/25. PCE apprvd 10/14/26.
LP: Resolution executed 5/20/24. Agreement sent to City 3/26/25. Agreement rec'd from City 4/11/25. Agreement executed 5/8/25. Executed Agreement ret'd to City 5/27/25.
RAILROAD INFO: No RR Involvement 4/7/25.
LEGISLATIVE DISTRICTS: -

061903 Jonesboro Children's Trail Ph. 4 (Little Rock) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Trail extension to War Memorial Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-0060(89)
BACKGROUND INFO: Project programmed on 4/3/25.
ENV: CR clearance to file 9/18/26.
LP: Resolution executed 2/4/25. Agreement sent to City 3/20/25. Agreement rec'd from City 4/1/25. Agreement executed 4/16/25. Executed Agreement ret'd to City 5/20/25.
RAILROAD INFO: No RR Involvement 4/7/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061904 Old Hwy. 161 Safety Barrier (Pulaski Co.) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Construct a pedestrian safety barrier
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-0060(90)
BACKGROUND INFO: Project programmed on 4/3/25.
ENV: SHPO response 8/18/25. T1CE apprvd 9/5/25. No 404.
LP: Resolution executed 3/26/25. Agreement sent to County 4/3/25. Agreement rec'd from County 4/9/25. Agreement executed 4/25/25. Executed Agreement ret'd to County 5/21/25.
RAILROAD INFO: Local gov't responsible for RR Involvement - UP tracks parallel >60ft. 4/7/25.
LEGISLATIVE DISTRICTS: -

061923 Club Manor Dr. & Odom Blvd. Inters. Impvts. (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9468(11)
BACKGROUND INFO: Project programmed on 9/24/25.
ENV: SHPO response to consultant letter 6/10/26
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061924 Southwest Trail: S. Market St. – Vimy Ridge Rd. (Saline Co.) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Southwest Trail design from S. Market St. to Vimy Ridge Rd.
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0062(71)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: Local gov't responsible for RR coord - near UP DOT# 437746F, 437747M, & 924300S, depeneding on scope plan review, C&M 10/13/25.
LEGISLATIVE DISTRICTS: -

061925 Military Rd. – Alcoa Rd. (Northshore Dr.) (Benton) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major widening with shared-use path & sidewalk
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9035(37)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061926 Gamble Rd. – Kirby Rd. (Kanis Rd.) (Little Rock) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major widening with sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9253(124)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061927 Central Arkansas Greenway: Maumelle Blvd. – White Oak Crossing (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9468(12)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061928 I-40 – Bethany Rd. Streetscaping (NLR) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Streetscaping
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9253(125)
BACKGROUND INFO: Project programmed on 9/24/25.
RAILROAD INFO: No RR involvement 10/13/25.
LEGISLATIVE DISTRICTS: -

061930 Little Hurricane Creek Str. & Apprs. (Hazen) (S)

(Prairie)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0059(29)
BACKGROUND INFO: Project programmed on 11/19/25.
BRIDGE INFO: 19343 (49.61, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1960)
RAILROAD INFO: No RR involvement 12/1/25.
LEGISLATIVE DISTRICTS: -

061943 Military Rd. – Benton Pkwy. (Alcoa Blvd.) (Benton) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Alcoa Trail Design
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(4)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

061944 Midland Park – Hwy. 5 (Midland Rd.) (Bryant) (S)

(Saline) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Midland Park to Highway 5 Trail Design
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(5)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

061945 Woodland Dr. Ped. Impvts. (Maumelle) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct Woodland Drive Trail and Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(6)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

061946 Woodruff Creek Trail (Sherwood) (S)

(Pulaski) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Woodruff Creek Trail Design
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-TAPP(7)
BACKGROUND INFO: Project programmed on 4/1/26.
RAILROAD INFO: No RR involvement 4/10/26.
LEGISLATIVE DISTRICTS: -

061951 Hwy. 367 – 5th St. (Locust St.) (Cabot) (S)

(Lonoke) /CRP >200K/Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Widening, Sidewalks and Pedestrian Crossings
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9065(44)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: No RR involvement 8/24/26.
LEGISLATIVE DISTRICTS: -

061952 Hwy. 5 – North (Springhill Rd.) (Bryant) (S)

(Saline) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Widening and Sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9061(20)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: No rr involvement 8/24/26.
LEGISLATIVE DISTRICTS: -

061953 South Loop (Pulaski Co.) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Study and Design of New Location
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0060(92)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: Possible RR involvement – depending on scope – local gov responsible for rr coord. 8/24/26.
LEGISLATIVE DISTRICTS: -

061954 I-40 – Hwy. 365 (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: New East-West Connector Road
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9468(13)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: RR involvement w/UP - local gov responsible for rr coord. 8/24/26.
LEGISLATIVE DISTRICTS: -

061955 Hwy. 38/Willie Ray Dr. Inters. Impvts. (Cabot) (S)

(Lonoke) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9065(45)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: No RR involvement 8/24/26.
LEGISLATIVE DISTRICTS: -

061956 Central Arkansas Greenway: Ped. Crossings (Maumelle) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Pedestrian Crossings
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9468(14)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: No rr involvement 8/24/26.
LEGISLATIVE DISTRICTS: -

LPA Jobs

061957 Central Arkansas Greenway: Windchime Ave. – Hollywood Ave. (Sherwood) (S)

(Pulaski) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Connector Trail
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9391(28)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: No rr involvement 8/24/26.
LEGISLATIVE DISTRICTS: -

061958 Wilson Loop – South (Moon Rd.) (Ward) (S)

(Lonoke) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Widening and Sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0043(63)
BACKGROUND INFO: Project programmed on 8/10/26.
RAILROAD INFO: No RR involvement 8/24/26.
LEGISLATIVE DISTRICTS: -

070614 Cottonmouth Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0013(25)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 18597 (31.09, Br. Repl., P1, Deck 5, Super. 5, Sub. 5, 1985)
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/3/25.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070615 Eagle Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0013(26)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 19761 (16.17, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1985)
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/3/25.
SUR: Aerial photo flown 11/12/25.
PSUR: 7 certs.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070616 Panther Creek Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-0013(27)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 20182 (42.09, Br. Repl., P0, Deck 7, Super. 6, Sub. 6, 1983)
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070617 Neeley Loop Str. & Apprs. (Cleveland Co.) (S)

(Cleveland) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0013(28)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 20685 (23.81, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1988)
ENV: Tribal consultation letters 10/1/26.
LP: Resolution executed 12/4/23. Agreement sent to County 6/7/24. Agreement rec'd from County 7/18/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

070618 Pilot Travel Centers Caddo Valley (NEVI-23) (S)

(Clark) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-0010(66)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

080647 Salem Rd. Reconstruction (Conway) (S)

(Faulkner) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%						30%	
TARGET DATE											
END DATE				Sep 23							

TYPE WORK: Reconstruct Salem Rd.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9095(49)
BACKGROUND INFO: Project programmed on 5/26/22.
ENV: NA consultation letters to tribes 8/11/22. CR clearance letter to SHPO 8/23/22, response 9/13/22. T3CE apprvd 9/5/23.
LP: Resolution Executed 6/22/21. Agreement Executed 4/7/22. Executed Agreement ret'd to City 7/14/22. Supplemental Agreement executed 12/14/23.
RDWY: 30% Plans rec'd from PM 7/10/23. 30% Plans rev'd & ret'd to PM 7/21/23. Loc & Des doc apprv'd 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23. 60% Plans rec'd from LP 9/13/23. 60% Plans rev'd & ret'd to LP 10/16/23.
ROW: City Auth Rec'd 9/15/23. City handling ROW & Utils.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

080709 College Ave. Bridge Impvts. (Conway) (S)

(Faulkner) /COVID-U/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			35%	5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: HIPUCS-9095(51)
BACKGROUND INFO: Project programmed on 9/14/23.
ENV: Tribal consultation letters sent 10/29/24.
LP: Resolution executed 7/11/23. Agreement sent to City 6/16/23. Agreement rec'd from City 7/27/23. Agreement executed 11/13/23. Executed Agreement ret'd to City 1/22/24.
RDWY: 30% Plans rec'd from LP 2/20/24. 30% Plans rev'd & ret'd to LP 4/9/24.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

080719 Fletcher Creek Str. & Apprs. (Logan Co.) (S)

(Logan) (Non-APHN) (Major Collector) /FLAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	NA			5%				CCON	TBD	NA	TBD
TARGET DATE											
END DATE											

TYPE WORK: Bridge replacement.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: FLAP-FLAP(12)
BACKGROUND INFO: Project programmed on 2/5/18.
GENERAL: IOM 9/13/23- Project Supersedes 040760
BRIDGE INFO: 18114 (28.28, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 5, 1930)
LP: FLAP012 project. Logan County Project 040760. Renumbered to District 8. County responsible for all phases. Resolution Executed 8/14/17. MOA executed 1/19/18.
SUR: Aerial photo flown 3/7/18.
RAILROAD INFO: No RR Involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

080723 Hwy. 65 Ped. Bridge Impvts. (Greenbrier) (S)

(Faulkner) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-TAPF-0023(70)
BACKGROUND INFO: Project programmed on 1/29/24.
ENV: Tribal consultation letters 6/6/24.
LP: Resolution executed 8/7/23. Agreement sent to the City 4/2/24. Agreement rec'd from the City on 5/29/24. Agreement executed 7/17/24. Executed Agreement ret'd to the City 9/18/24.
RAILROAD INFO: No RR Involvement 2/14/24.
LEGISLATIVE DISTRICTS: -

080746 Fourche La Fave Str. & Apprs. (Yell Co.) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%									
TARGET DATE											
END DATE		Sep 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0075(61)
BACKGROUND INFO: Project programmed on 9/19/24.
BRIDGE INFO: 17693 (7.89, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 1, Hist., 1905, Closed)
LP: According to Env. Div. this project will require the "historic bridge process". If the County wants to proceed to full design this project would be eligible for FLAP funding. Resolution sent to County 12/29/23. Resolution executed 1/8/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/22/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 10/7/24.
SUR: Aerial photo 10/15/24. CSUR 100% on 8/03/2026.
PSUR: 3 certs.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

080747 Francis Energy Charging Morrilton Casey's (NEVI-23) (S)

(Conway) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9297(18)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

080752 Pilot Travel Centers Russellville Flying J (NEVI-23) (S)

(Pope) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9379(40)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/5/24.
LEGISLATIVE DISTRICTS: -

080753 Connect Conway Ped. Impvts. (Conway) (S)

(Faulkner) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct shared use paths/sidewalks
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9095(54)
BACKGROUND INFO: Project programmed on 1/23/25.
ENV: Tribal consultation letters sent 4/28/25.
LP: Resolution executed 10/9/24. Agreement sent to the City 1/24/25. Agreement rec'd from the City 5/28/25.
RAILROAD INFO: RR involvement UP near DOT 924455J, 434237Y - depends on scope 2/11/25.
LEGISLATIVE DISTRICTS: -

080754 Fourche LaFave River Str. & Apprs. (Perry Co.) (S)

(Perry) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%			75%						
TARGET DATE											
END DATE		Sep 26			Oct 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0053(43)
BACKGROUND INFO: Project programmed on 1/23/25.
BRIDGE INFO: 15731 (16.44, P0, SD, Deck 7, Super. 4, Sub. 5, Hist., 1909)
ENV: Tribal consultation letters sent 7/8/25, 7/31/25.
SUR: Aerial photo flown 3/11/25. CSUR 100%.
PSUR: 6 certs
RAILROAD INFO: No RR involvement 1/27/25.
LEGISLATIVE DISTRICTS: -

080755 West Creek Str. & Apprs. (Paris) (S)

(Logan) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%						
TARGET DATE											
END DATE		Aug 26			Aug 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0042(24)
BACKGROUND INFO: Project programmed on 2/18/25.
ENV: Tribal consultation letters sent 8/26/25. Env constraints to LP 7/13/26.
LP: Resolution executed 10/7/24. Agreement executed 1/2/25. Executed Agreement ret'd to City 3/18/25.
SUR: CSUR 100% on 8/14/2026. DSUR to LPA 8/19/2026.
RAILROAD INFO: No RR Involvement 2/26/25.
LEGISLATIVE DISTRICTS: -

080767 Middle Fork Little Red River Str. & Apprs. (Van Buren Co.) (S)

(Van Buren) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			5%				
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0071(48)
BACKGROUND INFO: Project programmed on 6/25/25.
BRIDGE INFO: 20045 (11.88, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 3, Hist., SC, 1910)
ENV: Env constraints to LP 10/16/26.
LP: Resolution executed 10/17/24. Agreement sent to County 2/25/25. Agreement rec'd from County 3/17/25. Agreement executed 3/4/25. Executed Agreement ret'd to County 7/30/25.
SUR: -
PSUR: 5 certs
UTIL: AUI 7/31/2026
RAILROAD INFO: No RR Involvement 7/8/25.
LEGISLATIVE DISTRICTS: -

080768 Lazy Creek Str. & Apprs. (Van Buren Co.) (S)

(Van Buren) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0071(46)
BACKGROUND INFO: Project programmed on 6/25/25.
BRIDGE INFO: 23689 (41.41, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, 1985)
LP: Resolution executed 2/15/24. Agreement sent to County 2/25/25. Agreement rec'd from County 3/17/25. Agreement executed 3/4/25. Executed Agreement ret'd to County 7/30/25.
RAILROAD INFO: No RR Involvement 7/8/25.
LEGISLATIVE DISTRICTS: -

080770 Keeland Creek Str. & Apprs. (Old Hwy. 10) (Ola) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		IP		10%	IP						
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0075(62)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 19568 (54.32, Br. Repl., P3, Deck 6, Super. 7, Sub. 6, 1976)
ENV: Tribal consultation sent 10/9/26. Env constraints to LP 10/9/26.
LP: Resolution executed 1/21/25. Agreement sent to City 3/18/25. Agreement rec'd from City 4/24/25. Agreement executed 5/6/25. Executed Agreement ret'd to City 6/5/25.
RAILROAD INFO: No RR Involvement 6/2/25.
LEGISLATIVE DISTRICTS: -

LPA Jobs

080771 Keeland Creek Str. & Apprs. (Cook St.) (Ola) (S)

(Yell) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0075(63)
BACKGROUND INFO: Project programmed on 5/15/25.
BRIDGE INFO: 21258 (32.91, Br. Repl., P0, Deck 5, Super. 5, Sub. 6, 1990)
ENV: Tribal consultation sent 10/9/26.
LP: Resolution executed 1/21/25. Agreement sent to City 3/18/25. Agreement rec'd from City 4/24/25. Agreement executed 5/6/25. Executed Agreement ret'd to City 6/5/25.
RAILROAD INFO: No RR Involvement 6/2/25.
LEGISLATIVE DISTRICTS: -

080782 Booneville Creek Str. & Apprs. (Booneville) (S)

(Logan)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0042(28)
BACKGROUND INFO: Project programmed on 3/17/26.
BRIDGE INFO: 19253 (29.17, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 6, 1960)
RAILROAD INFO: No RR involvement 3/30/26.
LEGISLATIVE DISTRICTS: -

080783 Little Mulberry Creek Str. & Apprs. (Johnson Co.) (S)

(Johnson)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0036(34)
BACKGROUND INFO: Project programmed on 9/14/26.
BRIDGE INFO: 23458 (39.48, Br. Repl., P0, SD, Deck 6, Super. 5, Sub. 3, SC, 1975)
ENV: Tribal consultation letters 9/30/26.
RAILROAD INFO: No RR involvement 9/21/26.
LEGISLATIVE DISTRICTS: -

090606 Hwy. 16 – Bruce Rutherford Dr. (E. Kenwood St.) (Siloam Springs) (S)

(Benton) (city) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	90%						NA	
TARGET DATE											
END DATE				Jun 25							

TYPE WORK: East Kenwood St. Improvement
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9394(22)
BACKGROUND INFO: Project programmed on 10/18/22.
ENV: Tribal consultation letters sent 3/28/24. ARS & CRS to SHPO 10/3/24, response 11/1/24. T3CE apprvd 6/11/2025.
LP: Resolution Executed 11/2/21. Agreement sent to City 8/12/22. Agreement rec'd from City 8/23/22. Agreement Executed 9/12/22. Executed Agreement ret'd to City 10/21/22.
RDWY: 30% Plans rec'd from LP 3/22/24. 30% Plans rev'd & ret'd to LP 4/16/24. 60% Plans rec'd from LP 8/6/24. 60% Plans rev'd & ret'd to LP 8/29/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090613 Hwys. 12/279 Inters. Impvts. (Bentonville) (S)

(Benton) (city) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			30%	100%							
TARGET DATE											
END DATE				Sep 25							

TYPE WORK: Intersection Improvements
WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9036(29)
BACKGROUND INFO: Project programmed on 10/17/22.
GENERAL: 6,400-8,900 ADT.
ENV: NA consultation letters to Tribes 3/5/24. ARS & CRS to SHPO 5/16/24, response 6/11/24. T3CE apprvd 9/5/25.
LP: Resolution Executed 7/13/21. Agreement sent to City 5/18/22. Agreement rec'd from City 6/27/22. Agreement Executed 7/22/22. Executed Agreement ret'd to City 10/21/22. Supplemental Agreement executed 8/27/25.
RDWY: 30% Plans rec'd from LP 10/22/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090628 Greenhouse Rd. Safety Impvts. (Bentonville) (S)

(Benton) (1.49 mi.) (Non-APHN) (Urban Major Collector) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE	90%		65%	100%				60%	TBD	30%	
TARGET DATE											
END DATE											

TYPE WORK: Safety Improvements to Greenhouse Rd.
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: HIPU-STPU-9036(25)
BACKGROUND INFO: Project programmed on 6/4/21.
GENERAL: 14,000 ADT.
ENV: NA consultation letters to Tribes 3/1/23. CRS to SHPO 4/13/23, response 4/25/23. T3CE apprvd 7/23/24.
LP: City responsible for mitigation. Resolution Executed 5/26/20. Agreement Executed 6/2/21. Executed Agreement ret'd to City 6/21/21. Supplemental Agreement executed 12/5/23. 2nd Supplemental Agreement executed 7/18/24. 3rd Supplemental Agreement executed 8/27/25.
RDWY: 60% Plans rec'd from LP 7/22/24. 60% Plans rev'd & ret'd to LP 8/19/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090635 Apple Blossom Ave. Impvts. (Springdale) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Major Widening
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9399(36)
BACKGROUND INFO: Project programmed on 12/19/24.
LP: Resolution and Agreement sent to City 1/3/25. Resolution executed 1/21/25. Agreement rec'd from City 5/27/25. Agreement executed 6/13/25.
RAILROAD INFO: RR Involvement A&M DOT# 667156T
LEGISLATIVE DISTRICTS: US House (3); AR House (11 & 16); AR Senate (32 & 33)

090674 Hwys. 94/265 Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9373(33)
BACKGROUND INFO: Project programmed on 9/15/23.
GENERAL: 14,000-15,000 ADT.
ENV: Tribal consultation letters 9/30/26.
LP: Resolution executed 4/11/23. Agreement sent to City 3/23/23. Agreement rec'd from City 7/21/23. Agreement executed 9/21/23. Executed Agreement ret'd to City 10/11/23. Supplemental Agreement sent to City 7/19/24. Supplemental Agreement executed 7/19/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090675 Hwy. 265/W. Pleasant Grove Rd. Inters. Impvts. (Rogers) (S)

(Benton) (APHN) (Urban Minor Arterial) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Significant.
FAP NUMBER: STPU-9373(34)
BACKGROUND INFO: Project programmed on 9/8/23.
GENERAL: 13,000 ADT.
ENV: SHPO response to consultant letter 6/15/26. Tribal consultation sent 8/7/26.
LP: Resolution and Agreement sent to City 3/23/23. Resolution Executed 4/11/23. Agreement rec'd from City 7/21/23. Agreement Executed 9/21/23. Executed Agreement ret'd to City 10/17/23. Supplemental Agreement sent to City 7/18/24. Supplemental Agreement executed 7/18/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090705 Hwy. 71B Ped. Impvts. (Rogers) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9373(36)
BACKGROUND INFO: Project programmed on 12/19/24.
ENV: CRS Report to SHPO 5/28/26, response 6/16/26.
LP: Resolution executed 3/12/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/27/24. Agreement executed 12/5/24. Executed Agreement ret'd to City 1/7/25.
RAILROAD INFO: Local government responsible for possible RR Involvement - A&M tracks parallel to Hwy 71B - 1/7/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (7, 11, & 15); AR Senate (32 & 33)

090707 Lowell Traffic Signal Impvts. (S)

(Benton) (NHS) (Urban Principal Arterial) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Sep 25							

WORK ZONE POLICY: Significant.
FAP NUMBER: CRPU-9259(9)
BACKGROUND INFO: Project programmed on 9/15/23.
GENERAL: 9,800-32,000 ADT.
ENV: CR clearance to file 9/5/25. T1CE apprvd 9/5/25.
LP: Resolution and Agreement sent to City 6/19/23. Resolution executed 7/18/23. Agreement rec'd from City 7/20/23. Agreement executed 11/28/23. Executed Agreement ret'd to City 1/19/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090709 Monroe Ave. Extension (Lowell) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			95%	50%				90%			
TARGET DATE											
END DATE											

TYPE WORK: New Location
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9259(10)
BACKGROUND INFO: Project programmed on 6/26/23.
ENV: CRS Report to SHPO 1/13/26, response 1/20/26. CE to FHWA 6/10/26.
LP: Resolution and Agreement sent to City 3/20/23. Resolution Executed 4/18/23. Agreement rec'd from City 5/3/23. Agreement Executed 5/31/23. Executed Agreement ret'd to City 6/29/23.
RDWY: 90% Plans rec'd from LP 8/20/24. 90% Plans rev'd & ret'd to LP 9/11/24.
RAILROAD INFO: No RR involvement 1/9/24.
LEGISLATIVE DISTRICTS: -

090710 City Sidewalk Impvts. (Centerton) (S)

(Benton) (APHN) (Principal Arterial) /CRP >200K/TAP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Sidewalk Improvements
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9082(8)
BACKGROUND INFO: Project programmed on 12/19/24.
GENERAL: 6,600-8,200 ADT.
ENV: Tribal consultation letters 9/29/26.
LP: Resolution executed 2/13/24. Agreement sent to City 11/1/24. Agreement rec'd from City 11/19/24. Agreement executed 12/5/24. Executed Agreement ret'd to City 1/7/25.
RAILROAD INFO: No RR Involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (3); AR House (12); AR Senate (35)

LPA Jobs

090715 Fish Hatchery Rd. Trail (Centerton) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				50%						NA	
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9082(7)
BACKGROUND INFO: Project programmed on 4/22/24.
ENV: CR clearance to file 3/4/26.
LP: Resolution Executed 1/10/23. Agreement sent to City 4/2/24. Agreement rec'd from City 5/10/24. Agreement executed 7/17/24. Executed Agreement ret'd to City 9/20/24.
RAILROAD INFO: No RR Involvement 4/29/24.
LEGISLATIVE DISTRICTS: -

090718 Lee Town Rd. Multi-Use Trail (Pea Ridge) (S)

(Benton) /CRP-FLEX/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-0004(108)
BACKGROUND INFO: Project programmed on 1/17/24.
LP: Resolution and Agreement sent to City 11/3/23. Resolution executed 11/21/23. Agreement rec'd from City 11/30/23. Agreement executed 1/23/24. Executed Agreement ret'd to City 2/15/24.
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

090721 Hwy. 62/Hwy. 94/Hwy. 12 Sidewalk Impvts. (Rogers) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: CRPU-9373(35)
BACKGROUND INFO: Project programmed on 1/17/24.
ENV: Tribal consultation letters sent 6/14/24.
LP: Involves railroad coordination. Resolution and Agreement sent to City 11/3/23. Resolution executed 11/28/23. Agreement rec'd from City 2/26/24. Agreement executed 4/5/24. Executed Agreement ret'd to City 6/6/24.
RAILROAD INFO: RR Involvement A&M DOT# 667115N, 667108D, 667135A(closed), 667136G(closed), 667107W(closed), 920698X, SP, C&M depending on scope.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090722 Hwy. 264 Razorback Greenway Tunnel (Lowell) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			65%	100%				60%			
TARGET DATE											
END DATE				Sep 24							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPU-9259(11)
BACKGROUND INFO: Project programmed on 1/17/24.
ENV: ARS & CRS to SHPO 8/28/24, response 9/13/24. T3CE apprvd 9/16/24.
LP: Resolution executed 11/14/23. Agreement sent to City 11/3/23. Agreement rec'd from City 11/27/23. Agreement executed 12/5/23. Executed Agreement ret'd to City 1/17/24. Supplemental Agreement executed 7/18/24.
RDWY: 60% Plans rec'd from LP 7/24/24. 60% Plan rev'd & ret'd to LP 8/20/24. Loc & Des Doc apprv'd 10/7/24.
ROW: City Auth Rec'd 9/26/24.
BR: (MCB)
RAILROAD INFO: No RR Involvement 1/25/24.
LEGISLATIVE DISTRICTS: -

090739 Little Sugar Creek Str. & Apprs. (Pea Ridge) (S)

(Benton) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0004(821)
BACKGROUND INFO: Project programmed on 9/16/24.
BRIDGE INFO: 23560 (54.00, Br. Repl., NP, Culv. 6, 1997)
ENV: Tribal consultation letters sent 2/28/25.
LP: Resolution executed 1/16/24. Agreement sent to City 6/6/24. Agreement executed 7/10/24. Executed Agreement ret'd to City 10/2/24.
SUR: Aerial photo 10/15/24.
RAILROAD INFO: No RR Involvement 9/26/24.
LEGISLATIVE DISTRICTS: -

090746 Kings River Str. & Apprs. (Madison Co.) (S)

(Madison) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-1744(1)
BACKGROUND INFO: Project programmed on 10/24/24.
BRIDGE INFO: 22944 (23.59, Br. Repl., P0, Deck 6, Super. 5, Sub. 5, 1999)
LP: Resolution sent to County 12/1/23. Resolution executed 1/18/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 12/4/24.
SUR: Aerial photo flown 1/21/25.
RAILROAD INFO: No RR Involvement 10/31/24.
LEGISLATIVE DISTRICTS: -

090747 War Eagle Creek Str. & Apprs. (Madison Co.) (S)

(Madison) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%							
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0044(48)
BACKGROUND INFO: Project programmed on 10/24/24.
BRIDGE INFO: 22128 (37.06, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 4, SC, 1999)
ENV: Broken out of job BR4401. Tribal consultation sent 9/18/18. RTA to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured. Tribal consultation letter sent 1/30/25.
LP: Resolution sent to County 12/1/23. Resolution executed 1/18/24. Agreement sent to County 6/7/24. Agreement rec'd from County 6/20/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 12/4/24.
SUR: Aerial photo flown 1/21/25.
RAILROAD INFO: No RR Involvement 10/31/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090771 W. McNelly Rd./Spanker Rd./W. Plentywood Rd. Inters. Impvts. (Benton Co.) (S)

(Benton) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Traffic signal, realignment, widening, add turn lanes
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-0004(824)
BACKGROUND INFO: Project programmed on 9/8/25.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

090772 Hwy. 102/Womack Rd./Copper Oaks Dr. Inters. Impvts. (Centerton) (S)

(Benton) (APHN) (Urban Minor Arterial) /STBGP/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Traffic signal
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9082(9)
BACKGROUND INFO: Project programmed on 9/8/25.
GENERAL: 29,000 ADT.
RAILROAD INFO: No RR involvement 9/18/25.
LEGISLATIVE DISTRICTS: -

090774 NE J St. Impvts. (Bentonville) (S)

(Benton) /NHPP/State/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%			10%				
TARGET DATE											
END DATE											

TYPE WORK: Intersection Improvements; median access control; curb & gutter
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: NHPP-9036(33)
BACKGROUND INFO: Project programmed on 8/12/25.
UTIL: AUI/UFI 3/15/24, Funds Apprvd 1/21/26. 1/7 est rec'd. City of Bentonville Elec-est rec'd
RAILROAD INFO: No RR involvement 8/20/25.
LEGISLATIVE DISTRICTS: -

090794 Bennetts Bayou Str. & Apprs. (Baxter Co.) (S)

(Baxter) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE											
TARGET DATE											
END DATE											

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0003(64)
BACKGROUND INFO: Project programmed on 9/4/26.
BRIDGE INFO: 23811 (85.88, Br. Repl., NP, Deck 7, Super. 7, Sub. 7, 1997, Closed)
RAILROAD INFO: No RR involvement 9/15/26.
LEGISLATIVE DISTRICTS: -

090795 Blowing Springs Greenway Trail Ph. 2 (Bella Vista) (S)

(Benton) /Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Trail extension with addition of parking and a trailhead
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPU-9031(5)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

090796 Pioneer Panther Trail (Benton Co.) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Feasibility study for a trail connecting cities
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-0004(117)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: RR involvement w/CPKC - local govt resp for RR coord. - 9/14/26.
LEGISLATIVE DISTRICTS: -

LPA Jobs

090797 Eagle Way Tunnel & Trails (Bentonville) (S)

(Benton) /CRP >200K/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Design of tunnel and connecting trails
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: CRPU-9036(34)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: Possible RR involvement w/A&M - local govt resp for RR coord. 9/14/26.
LEGISLATIVE DISTRICTS: -

090798 Hwy. 72 Ped. Signal Crossing (Pea Ridge) (S)

(Benton) /TAP-Attrib/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

TYPE WORK: Construct HAWK signal connecting sidewalks and trails
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: TAPU-0004(118)
BACKGROUND INFO: Project programmed on 8/26/26.
RAILROAD INFO: No RR involvement 9/14/26.
LEGISLATIVE DISTRICTS: -

101208 Post Oak Creek Str. & Apprs. (Co. Rd. 508) (Clay Co.) (S)

(Clay) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%							
TARGET DATE											
END DATE		Sep 26									

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0011(72)
BACKGROUND INFO: Project programmed on 9/19/24.
BRIDGE INFO: 21027 (51.26, Br. Repl., P3, SD, Deck 7, Super. 6, Sub. 4, 1991)
ENV: Tribal consultation letters sent 2/28/25.
LP: Resolution executed 5/20/24. Agreement sent to County 7/1/24. Agreement rec'd from County 7/11/24. Agreement executed 8/8/24. Executed Agreement ret'd to County 1/8/25.
SUR: Aerial photo 10/10/24. CSUR 100%.
PSUR: 4 certs
RAILROAD INFO: No RR involvement 9/30/24.
LEGISLATIVE DISTRICTS: -

LPA Jobs

101230 Francis Energy Charging Blytheville Holiday Inn (NEVI-23) (S)

(Mississippi) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9051(18)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR Involvement 12/6/24.
LEGISLATIVE DISTRICTS: -

101233 GPM Southeast Trumann Flash Market (NEVI-23) (S)

(Poinsett) /NEVI/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				100%							
TARGET DATE											
END DATE				Feb 26							

TYPE WORK: Install NEVI compliant charging station
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: NEVI-9421(7)
BACKGROUND INFO: Project programmed on 11/25/24.
ENV: CR clearance to file 2/19/26. PCE apprvd 2/27/26. No 404 rqd.
RAILROAD INFO: No RR involvement 12/12/24.
LEGISLATIVE DISTRICTS: -

101236 L'Anguille River Str. & Apprs. (Poinsett Co.) (S)

(Poinsett) /BR-OFF/State/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		10%	75%		5%				
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		May 26			Aug 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: Non-Significant.
FAP NUMBER: BFPO-STPB-0056(74)
BACKGROUND INFO: Project programmed on 12/20/24.
BRIDGE INFO: 21728 (29.56, Br. Repl., P0, SD, Deck 4, Super. 5, Sub. 4, 1996)
ENV: Env constraints to LP 3/31/26. Tribal consultation sent 5/5/26.
LP: Resolution executed 1/8/24. Agreement sent to the County 6/6/24. Agreement rec'd from the County 7/18/24. Agreement executed 9/30/24. Executed Agreement ret'd to County 2/12/25.
SUR: Aerial photo flown 1/23/25. CSUR 100%.
PSUR: 2 certs. To ROW 8/05/2026.
UTIL: AUI 5/22/2026
RAILROAD INFO: No RR involvement 1/7/25.
LEGISLATIVE DISTRICTS: US House (1); AR House (38); AR Senate (19)

101239 Cockle Burr Slough Ditch Str. & Apprs. (Craighead Co.) (S)

(Craighead) /BR-OFF/Local/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%	75%		5%				
TARGET DATE								SCHEDULED DATE: 2028			
END DATE		May 26			Oct 26						

TYPE WORK: Replace 1 Structure
WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: BFPO-STPB-0016(110)
BACKGROUND INFO: Project programmed on 4/21/25.
BRIDGE INFO: 11878 (50.12, Br. Repl., P2, SD, Deck 4, Super. 4, Sub. 6, 1976)
ENV: Tribal consultation letters 9/29/26.
LP: Resolution executed 5/28/24. Agreement sent to the County 12/3/24. Agreement rec'd from the County 12/30/24. Agreement executed 1/28/25. Executed Agreement ret'd to County 5/21/25.
SUR: CSUR-100% 5/08/2026.
PSUR: 4 certs.
UTIL: AUI 6/15/2026
RAILROAD INFO: No RR Involvement 4/28/25.
LEGISLATIVE DISTRICTS: -

C03008 Briarcliff Keith Dr. Improvements (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%				NA	TBD		
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE		Mar 20		Apr 24							

WORK ZONE POLICY: Non-Significant.
ENV: Env constraints to State Aid 6/24/21. 2023 Acoustic Bat Survey is pending. Tribal consultation letters 1/10/24. PIF to SHPO 3/11/24, response 4/12/24. Env clearance doc apprvd 4/25/24.
SUR: RFP to CON 10/15/19. NTP to CON 11/12/19. CSUR 100%. DSUR to State Aid 03/05/20.
RDWY: Floodplain SP req'd.
ROW: State-Aid project.
UTIL: State-Aid project.
RAILROAD INFO: No RR involvement.
SA: PE Dep rec'd 7/16/19. Req Sur 7/16/19. Rec'd sur 3/6/20. Req'd traffic, hydr, prelim enviro 7/30/2021. Rec'd traffic 8/24/21. Rec'd Hydr. 11/18/21. Req'd Enviro 11/14/23.Rec'd enviro 4/25/24.
LEGISLATIVE DISTRICTS: -

C03011 Gassville S. Johnson St. Widening (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%	75%			NA			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Feb 23		Nov 25	Mar 23						

WORK ZONE POLICY: Non-Significant.
ENV: Env constraints to State Aid 2/22/23. ARS to SHPO 11/6/23, response 11/21/23. Env Doc apprvd 11/21/25.
SUR: CSUR 100%. Aerial photo flown 7/22/22. Photogrammetry 100%.
DSUR: U&D 100%. DSUR to State Aid 2/3/23.
PSUR: 66 certs. NTP to Con 10/17/22. PSUR to ROW 3/15/23.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE Dep rec'd 1/22. Allotment rec'd 4/14/22. Sur req 4/15/22. Req'd traffic 10/25/22. Rec'd traffic 11/17/22. Rec'd prelim Env. Constraints 2/23/23. Rec'd survey 3/3/23.Sent design request to enviro. 10/9/25. Req'd add'l survey 2/17/26. Addt'l survey rec'd 3/19/26.
SIR: Traffic sent 11/17/22.
LEGISLATIVE DISTRICTS: -

FA0312 Hwy. 341 Southeast - Stone Co. Line (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		60%		5%	NA			NA	TBD		TBD
TARGET DATE											
END DATE											

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0003(63)
GENERAL: PE for Jobs FA0313 & FA0314
ENV: Ozark National Forest involved.
SUR: Aerial photo flown 2/22/11. Work order to CON 4/12/11; 8/19/11.
DSUR: CSUR 100%. U&D survey (west 4 miles) 100%. Photogrammetry (west 4 miles) 100%. DSUR to State Aid 9/28/11.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE Deposit Rec'd 04/07/09; Sur Req'd 04/07/09
LEGISLATIVE DISTRICTS: -

FA0314 Hwy. 341 Southeast - Stone Co. Line (Phase 2) (S)

(Baxter) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			80%	100%		20%		100%	TBD		NA
TARGET DATE								SCHEDULED DATE: 11-2026			
END DATE				Feb 24				ADVERTISED			

CRITICAL NOTES: Federal Land Transfer

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPF-0003(49)
GENERAL: PE under FA0312.
ENV: USFS involvement. Tribal consultation sent 7/28/16; 9/17/18. RTA to SHPO 8/18/16. Constraints to SA 10/12/16. Cooperating agency letter sent USFS 10/13/16. CRS to SHPO 3/6/18; conc recd 3/8/18; addendum sent 9/11/18; more info requested 9/19/18; response 10/9/18; conc recd 10/10/18. Scoping ltrs sent 8/15/18. BE reqd. by USFS. Cont. consultation to Tribes 8/7/20. 2023 Bat Survey Results: No T&E species. CR clearance letter to SHPO 8/21/23, response 9/13/23. T3CE apprvd 2/13/24. NW14 permit to USACE 11/25/24, issued 10/8/26.
RDWY: No Floodplain SP req'd. Hyd anal complete to BR 3/5/20.
ROW: State-Aid project. Plans 90% (2 trs). 1 USA tr. Draft FLT to FHWA X/X/20.
UTIL: State-Aid project.
BR: (TMG) 3-Sided Box, layout 100%. Cast-In-Place Culvert plans complete 9/22/25.
SA: Req'd CO 8/23/16, 6/8/18. Rec'd CO 8/2/19. Rec'd Hyd. Memo 3/5/20. Req'd CO & prop. owners 7/27/22. Rec'd prop owner 7/28/22. Rec'd Box Culvert 9/22/25. Req'd Hyd. Cert. 9/8/26. Hydr Cert Rcvd 9/10/26.
SIR: GPR to ENV 2/5/18.
LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA0403 War Eagle Creek Str. & Apprs. (S)

(Benton)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				20%	NA		Co.	0%	TBD	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0004(206)
GENERAL: PE deposit rec'd 5/18/04.
BRIDGE INFO: 17807 (50.10, Br. Repl., P1, Deck 7, Super. 5, Sub. 7, Hist., 1907)
ENV: Arch field work 75%.
SUR: Project on hold until property access for survey is acquired by County. Property owner will not allow access.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: Sur req'd 5/19/04.
LEGISLATIVE DISTRICTS: -

BR1611 Union Pacific Railroad Crossing (Co. Rd. 20) (S)

(Craighead) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%	75%	20%		80%	100%		TBD
TARGET DATE											
END DATE				Jan 23	Oct 19						

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0016(82)
GENERAL: PE deposit rec'd 7/23/18.
BRIDGE INFO: 11743 (8.16, Br. Repl., P0, SD, Deck 2, Super. 2, Sub. 2, 1957, Closed)
ENV: Constraints to State Aid & BR 8/13/19. ARS to SHPO 5/11/21, response 5/21/21. Tribal consultation letters sent 7/26/21. PIF to SHPO 9/1/21, response 9/7/11. T3CE apprvd 1/23/23. 2023 Bat Survey Results: No T&E species
SUR: Aerial photo flown 1/31/19. CSUR 100%. DSUR to State Aide 5/03/19, 6/25/19. UAS Photo 5/6/19, 6/13/19. RR maps on EDM 7/25/19. Add'l DSUR req'd 7/25/22 to State Aid 8/11/22.
PSUR: 4 certs. PSUR to ROW 10/03/19. Add'l PSUR to ROW 5/16/22. Add'l PSUR (cert 5, 100763) to ROW 5/19/22. Rev PSUR req'd 3/17/23 to ROW 4/12/23.
ROW: State-Aid project. C.O. - Plans 90% (8 trs).
UTIL: State-Aid project.
BR: (CMW) Layout 95%. ROW Variance request to TP&P for UPRR 8/13/20. ROW variance request Apv'd. w/comments 9/25/20. Des. Phase B (30% submittal) to TP&P for forwarding to UPRR 6/10/21. Des. Phase B (30%) submittal Apv'd. by UPRR 7/26/21.
MAT: Soil Survey to State Aide 10/9/19. Subsurf Invest by Geotechnology 10-25-22
RAILROAD INFO: UPRR Crossing DOT# 787841R (existing) & 922536C (NEW) at MP 130.18. Br # 11743. City At-grade 9/25/20 Variance req w/ comments apprvd by UPRR. 4/8/21 C&M Draft submitted w/ Redline comparison. 6/10/21 Des Ph B 30% plans to UPRR. 7/8/21 Recommend Mat Boring to be done by Contractor. 7/27/21 30% Design Ph B plan apprvl rec'd from UPRR. 7/28/21 Est. rec'd from UPRR. SA notified project on hold 10/4/23
SA: Surveys req'd 7/26/18. SURV rec'd 5/3/19, prelim enviro, traffic, ROW. Mater 6/7/19. Rec'd add'l survey 6/25/19. Rec traffic 7/8/19; rec prelim env. Req'd CO 4/15/22. Req'd add'l survey 7/20/22. Sent Enviro req 10/12/22. Reworked ROW & sent back down 9/21/22. 10/4/23 Judge put job on hold.
LEGISLATIVE DISTRICTS: -

CB1701 Vine Prairie Creek Str. & Apprs. (Mulberry) (S)

(Crawford) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				75%	100%		
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE		Jul 23									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0017(53)
BRIDGE INFO: 12208 (43.39, Br. Repl., P1, Deck 6, Super. 7, Sub. 6, 1965)
ENV: Constraints to SA 8/25/23. Tribal consultation sent 8/21/26.
SUR: CSUR 100%.
DSUR: NTP to Con 3/28/23. DSUR to State Aid 7/17/23.
RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/20/23.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (JYP) Layout 95%. Prelim. Info to Env. 7/10/25.
MAT: SI to Bridge 8-6-26
SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Sur Rec'd 7/17/23. Rec'd traffic 8/9/23
Req'd hydr. 8/3/23. Rec'd hydr. 9/20/23. Rec'd prelim enviro. 8/25/23.; Sent Exception to Mayor 4/16/26
LEGISLATIVE DISTRICTS: -

C17010 Pigeon Creek Str. & Apprs. (Mountainburg) (S)

(Crawford) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	20%	20%				RCB			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Oct 22									

WORK ZONE POLICY: Non-Significant.
ENV: NA consultation letters to tribes 1/10/23. ARS to SHPO 4/26/23, response 5/4/23.
SUR: CSUR 100%. Aerial photo flown 7/19/22. DSUR to State Aid 10/21/22.
RDWY: Floodplain SP req'd. HYD anal 60%. Hyd Anal complete to BR 10/30/23.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: RCBC
SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 10/21/22. Rec'd traffic 12/2/22. Req'd Prelim Enviro 12/22/22. Rec'd hydr. 10/30/23.
SIR: Traffic sent 12/2/22.
LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB1801 Ten Mile Bayou Str. & Apprs. (West Memphis) (S)

(Crittenden) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	10%	75%			RCB	TBD		TBD
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		Jun 19									

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPB-0018(57)
BRIDGE INFO: 19107 (9.94, Br. Repl., P0, SD, Deck 4, Super. 4, Sub. 2, 1960, Closed)
ENV: Constraints to BR & State Aid 12/3/19.
SUR: Aerial photo flown 1/25/18. NTP to CON 4/03/19. CSUR 100%.
DSUR: DSUR to State Aid 6/14/19. DSUR under BR1809.
PSUR: Parcel surveys may be required. PSUR req'd (6 trs) 11/2/15. Existing ROW only under BR1809.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/12/19.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (JYP) Sent final Info. to Env. 9/1/22.
SA: PE dep rec'd 12/11/17. Rec Sur 6/14/19. Req'd traffic & hyd 10/21/19. Rec'd hyd 12/12/19. Rec'd traffic 1/21/20.
LEGISLATIVE DISTRICTS: -

C18016 West Memphis E. Polk Ave. Widening (S)

(Crittenden) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	45%	50%	75%			NA			
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE		Dec 22									

WORK ZONE POLICY: Non-Significant.
ENV: NA Consultation letter to tribes 2/17/23. Env constraints to State Aid 4/25/23. ARS to SHPO 7/28/23, response 8/3/23. PIF to SHPO 8/25/23, response 10/17/23.
SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 12/01/22.
DSUR: NTP to Con 10/12/22.
PSUR: 24 certs. NTP to Con 1/5/23. PSUR to ROW 2/17/23.
ROW: State-Aid project.
UTIL: State-Aid project.
RAILROAD INFO: No RR involvement 10/3/22
SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Rec'd Sur 12/1/22. Rec'd traffic on 6/27/23.
LEGISLATIVE DISTRICTS: -

C18019 Edmondson E. Fleming St. Extension

(Crittenden) (ty) (0.5 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	100%				NA			
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		Jun 24									

WORK ZONE POLICY: Non-Significant.
ENV: Env Doc apprvd 3/11/26.
SUR: CSUR 100%. UAV-LiDAR acquired 1/29/24. Aerial photo flown 2/14/24. Feature extraction 100%. Plan mapping 100%. DSUR to State Aid 6/14/24.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE dep rec'd 10/23/23. Allotment appv'd 11/9/23. Sur req'd 11/15/2023.Rec'd survey 6/14/24.Req'd traffic 8/2/24. Rec'd traffic 8/26/24. Req'd Prelim Environ 2/5/26; Req'd Enviro 3/6/26; Rec'd Enviro 3/13/26
LEGISLATIVE DISTRICTS: -

FA1911 Hwy. 1C-Hwy. 163 (Reconstruction) (S)

(Cross) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		25%	IP	10%	Co.	NA	NA	NA	TBD
TARGET DATE											
END DATE		Jul 14									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0019(37)
GENERAL: PE deposit rec'd 10/20/06. PE for FA1913 & FA1915.
ENV: RTA for 11 strs to SHPO 1/30/09, SHPO response 2/13/09, 3 strs eligible for NRHP. Coord from FHWA to Osage Tribe 2/2/09.
SUR: DSUR on east section to State Aid 10/8/07. CSUR 100% on west section.WO (DSUR) to CON 5/7/14. DSUR (west section) to State Aid 7/25/14. Add'l DSUR to State Aid 12/11/15. Old and new DSUR merged, to State Aid 5/13/16.
RDWY: No floodplain SP req'd.
ROW: State-Aid project. Ownership researched 6/25/08.
UTIL: State-Aid project.
SA: Sur req'd 10/20/06.
LEGISLATIVE DISTRICTS: -

FA2214 Co. Rd. - Northeast (Reconstruction) (S)

(Drew) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	100%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		Jul 21		Aug 26							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0022(44)
ENV: Env constraints to State Aid 12/28/21. Tribal consultation sent 6/18/26. ARS to SHPO 6/23/26, aprvd 6/30/26. PIF to SHPO 7/10/26, response 7/16/26. CE to FHWA 7/23/26, apprvd 8/13/26.
SUR: CSUR 100%. Aerial photo 1/26/21. DSUR to State Aid 7/23/21. Add'l DSUR (hydraulics) 25%.
RDWY: Floodplain SP req'd. hyd anal complete to BR 5/9/23.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (TMG) 2 RCBC. RCBC plans complete 8/3/26.
SA: PE dep rec'd 9/17/20. Allotment appv'd 9/22/20. Sur req'd 9/22/20. Rec'd sur 7/23/21. Req'd traffic & hydr. 7/22/22. Rec'd traffic 7/29/22. Rec'd hyd. 5/9/23. Req'd box culvert design 7/23/25. Req'd CO 2/20/26; Environment REQ'D 5/21/26. Rec'd box culvert plans 8/5/2026. Rec'd clearance 8/17/026
SIR: Traffic sent 7/29/22.
LEGISLATIVE DISTRICTS: -

C26005 Gulpha Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%				RCB	TBD		
TARGET DATE											
END DATE		Sep 20									

WORK ZONE POLICY: Non-Significant.
BRIDGE INFO: 19151 (67.47, Br. Repl., NP, Deck 6, Super. 6, Sub. 5, 1955)
ENV: Tribal consultation letters sent 9/16/20. Env Constraints to SA 9/2/21.
SUR: CSUR 100%. DSUR 100%.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 8/18/21.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE dep rec'd 5/5/20. Allotment appv'd 5/5/20. Sur req'd 5/5/20. Rec'd Sur 9/30/20. Req'd Traffic 10/1/20. Rec'd traffic 4/7/22.
LEGISLATIVE DISTRICTS: -

CB2601 Stokes Creek Str. & Apprs. (Hot Springs) (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	5%				RCB	TBD		
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		Sep 20									

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STP-9210(42)
ENV: Tribal consultation sent 9/29/26.
SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 9/3/20.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 6/24/21.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: RCBC
SA: PE Deposit Rec'd 11/15/19. Allotment appvd 12/18/19. Sur req'd 1/7/20. Rec'd sur 1/8/21. Req'd traffic 2/23/21. Rec'd traffic 4/7/22.
LEGISLATIVE DISTRICTS: -

BR2606 East Branch Gulpha Creek Str. & Apprs. (S)

(Garland) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Mar 23									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0026(54)
BRIDGE INFO: 13176 (33.67, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1930)
ENV: NA consultation to Tribes 10/11/22.
SUR: CSUR 100%. NTP to Con 1/9/23.
DSUR: DSUR to State Aid 3/31/23.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 7/2/24.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (TMG) Bridge. Layout 75%.
SA: PE Dep rec'd 5/17/22. Allotment appv'd 5/23/22. Sur req'd 5/24/22. Sur Rec'd 3/31. Req'd traffic 7/20/23. Rec'd traffic 8/23/23. Req'd hydro 6/19/24.Rec'd hydro 7/2/24.
LEGISLATIVE DISTRICTS: -

FA3212 Meadow Lake Strs. & Apprs. (S)

(Independence) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	20%				50%	TBD		
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE		Jun 22									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0032(50)
BRIDGE INFO: 14004 (86.50, Br. Repl., NP, Deck 6, Super. 6, Sub. 6, SC, 1949); 19754 (59.20, Br. Repl., NP, Culv. 6, 1943)
ENV: ARS to SHPO 7/26/21, response 7/29/21. Env constraints to State Aid 4/1/24.
SUR: CSUR 100%. UAV-LiDAR acquired 2/9/22. Mapping 100%. U&D 100%. DSUR to State Aid 6/3/22.
RDWY: Floodplain SP req'd. HYD anal 60%. HYD anal complete to BR 4/28/23.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE dep rec'd 7/8/21. Sur req'd 7/12/21. Rec'd sur 6/3/22. Req'd traffic 6/27/22. Rec'd traffic 10/25/22. Rec'd traffic 10/25/22. Rec'd Hydro. 4/28/23. Req'd prelim enviro. 12/20/23.Rec'd prelim enviro. 4/1/24. Req'd box culvert 2/26/26
LEGISLATIVE DISTRICTS: -

FA3309 Co. Rd. 66-Hwy. 56 (S)

(Izard) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	10%	90%	NA		Co.	NA	NA	NA	NA
TARGET DATE											
END DATE		Mar 89									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0033(41)
GENERAL: PE for Job FA3314.
ENV: CatEx apprvd 1/19/90, env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.
SUR: DSUR to State Aid 3/3/89.
RDWY: No floodplain SP req'd.
ROW: State-Aid project.
UTIL: State-Aid project.
LEGISLATIVE DISTRICTS: -

FA3314 Strawberry River & Relief Strs. & Apprs. (S)

(Izard) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	90%	NA		Co.	100%	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0033(11)
GENERAL: Env handling, Subsurf invest, & PH under Job FA3309.
BRIDGE INFO: 18041 (29.22, Br. Repl., P0, Deck 5, Super. 5, Sub. 5, 1939); 18042 (50.67, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1939)
ENV: Env handling under Job FA3309. Env reassess req'd. ADEQ approval erosion control req'd. Individual Water Quality Cert req'd. from ADEQ.
RDWY: No floodplain SP req'd.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (CMW) Plans complete in 1992.
LEGISLATIVE DISTRICTS: -

C35010 School St. Reconstruction (Wabbaseka) (S)

(Jefferson)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		50%							
TARGET DATE											
END DATE		Sep 26									

WORK ZONE POLICY: No work zone policy identified.
ENV: CR clearance to file 11/3/25.
SUR: Aerial photo flown 12/11/25. UAV-LiDAR acquired 12/16/25. Feature extraction 100%. Plan mapping 100%.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: Rec'd PE Deposit 10/6/25. Req'd Allotment 10/10/25. Allotment apprv'd 10/10/25. Req'd survey 10/17/25.
LEGISLATIVE DISTRICTS: -

FA3611 Catalpa - Hwy. 21 (Reconstruction) P.E.

(Johnson) /STBGP/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPR-0036(32)
SUR: CSUR 100%. Aerial photo 10/15/24. Aerial LiDAR acquired 2/25/25. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to Rdwy 8/7/25.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE dep rec'd 8/15/24. Allotment appv'd 8/29/24. Surv. req'd 9/12/24.Rec'd surv. 8/7/25.
LEGISLATIVE DISTRICTS: -

FA3612 FA3612 Catalpa – East (Ph. 1) (S)

(Johnson)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE				5%							
TARGET DATE											
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPR-0036(33)
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE deposit under Job FA3611.
LEGISLATIVE DISTRICTS: -

BR3715 Steel Creek Str. & Apprs. (S)

(Lafayette) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	85%	95%				100%	TBD		
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		May 21		Apr 24							

CRITICAL NOTES: Special Clearing SP for bats; Tree clearing prohibited March 15 – November 15 (1.2 acres of tree clearing)

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0037(42)
ENV: Tribal consultation letters sent 8/18/21. Env Constraints to BR and State Aid 11/10/21. PIF to SHPO 2/14/24, response 3/12/24. T3CE apprvd 4/2/24. NW23 permit req to USACE 9/9/24.
SUR: Aerial photo flown 01/20/20. CSUR 100%. DSUR to State Aid 5/25/21.
DSUR: NTP to Con 3/5/21.
RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 4/14/22. Plans cert by HYD 9/16/24.
ROW: State-Aid project. CO Plans 30% (4 trs)
UTIL: State-Aid project.
BR: (CMW) RCBC. Box Culvert plans complete 1/9/24.
SA: PE Dep rec'd 11/26/19. Sur Req'd 1/6/20. Sur rec'd 5/25/21. Req'd prelim enviro, traffic, ROW, hydr 8/2/21. Rec'd traffic 4/6/22. Rec'd hydr 4/14/22. Req'd box culvert 6/6/23. Rec'd box culvert 1/10/24. Req'd Enviro. Classification 12/19/23. Req'd Court Order 12/19/23.Rec'd Enviro 4/23/24 Rec'd C.O. Rec'd hydro cert 9/16/24.
LEGISLATIVE DISTRICTS: -

C38016 Roosevelt Dr. Reconstruction (Smithville) (S)

(Lawrence)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		5%							
TARGET DATE											
END DATE		Feb 26									

WORK ZONE POLICY: No work zone policy identified.
SUR: CSUR 100%. UAV-LiDAR acquired 9/30/25. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to State Aid 2/25/26.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: P.E. Dep. Rec'd 7/21/2025. Allotment appv'd 7/21/2025. Surv. Req'd 7/24/25; Survey Rec'd 2/25/2026
LEGISLATIVE DISTRICTS: -

FA3916 Co. Rd. 5 (Reconstruction) (Sel. Sec.) (S)

(Lee) (jb) (1 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	50%	NA	10%	Co.	NA	NA	NA	TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0039(38)
GENERAL: PE under Job FA3912.
RDWY: No floodplain SP req'd.
ROW: State-Aid project. Ownership researched 6/3/04.
UTIL: State-Aid project.
LEGISLATIVE DISTRICTS: -

BR4401 War Eagle Creek Str. & Apprs. (S)

(Madison) (jb)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	75%	100%				100%	100%		NO
TARGET DATE								SCHEDULED DATE: 11-2026			
END DATE		Aug 18		Aug 25				ADVERTISED			

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0044(32)
GENERAL: PE deposit rec'd 9/18/17.
BRIDGE INFO: 21595 (45.38, Br. Repl., P0, SD, Deck 5, Super. 5, Sub. 3, SC, 1995)
ENV: Tribal consultation sent 9/18/18. RTA for 5 properties to SHPO 12/27/18; 1 property eligible 1/9/19. Constraints to BR & SA 1/16/19. 2021 Bat Survey Results: MYGR captured. PIF to SHPO 11/27/24, response 1/22/25. T3CE apprvd 8/7/25.
SUR: -
DSUR: NTP to CON 3/1/18. CSUR 100%. DSUR 100% to State Aid 8/15/18. Aerial photo flown 1/5/18.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 12/30/19. Plans cert by HYD 12/16/25.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (CMW) Layout 100%. Prelim. Final Info. to Env. 12/19/2025. Bridge Plans complete 4/13/26.
MAT: SI 4/18/2024
SA: Sur req'd 9/18/17, req. traffic 8/21/18, prelim to Env 8/21/18. Req'd prop owners, Des Req to ENV, and info to Hyd 10/7/19. Req'd C.O. 8/8/24. Req'd enviro. 8/21/24.Rec'd enviro. clearance. 8/7/25. Rec'd C.O.
LEGISLATIVE DISTRICTS: -

C45007 Dean Branch Str. & Apprs. (Yellville) (S)

(Marion) (0.2 mi.)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%							
TARGET DATE											
END DATE		May 24									

WORK ZONE POLICY: No work zone policy identified.
SUR: CSUR 100% UAV-LiDAR acquired 3/5/24. Aerial photo flown 3/28/24. Feature extraction 100%. Plan mapping 100%. DSUR to State Aid 5/17/24.
RDWY: No Floodplain SP req'd.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE Dep. Rec'd 11/27/23. Allotment appv'd 12/11/2023. Survey req'd 12/11/23. Req'd Traffic 5/16/24. Rec'd Survey 5/17/24.Rec'd traffic 6/28/24.
Req'd Hydro. 7/16/24.
LEGISLATIVE DISTRICTS: -

C47017 Luxora Canal St. Widening (S)

(Mississippi) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	5%	75%			NA			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Jan 23			Feb 24						

WORK ZONE POLICY: Non-Significant.
SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 1/6/23. Add'l DSUR req'd 9/4/23 to State Aid 12/1/23. Add'l CSUR 100%.
PSUR: NTP to Con 10/12/22. Add'l PSUR (30 trs) IP. 83 certs total. Add'l PSUR to ROW 2/9/24.
ROW: State-Aid project.
UTIL: State-Aid project.
RAILROAD INFO: No RR involvement 10/3/22
SA: PE Dep rec'd 1/22. Allotment appv'd 4/14/22. Sur req'd 4/15/22. Req'd traffic 12/22/22. Req'd sur. 1/6/23. Req'd addt'l sur. 8/31/23. Rec'd addt'l sur 12/1/23.
LEGISLATIVE DISTRICTS: -

BR4907 Caney Creek Str. & Apprs. (S)

(Montgomery) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	90%	750%			60%	100%		TBD
TARGET DATE								SCHEDULED DATE: 03-2027			
END DATE		Sep 18		Sep 26							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0049(20)
GENERAL: PE Dep rec'd 4/23/18.
BRIDGE INFO: 15508 (53.50, Br. Repl., NP, Deck 5, Super. 5, Sub. 5, 1925)
ENV: Env. Constraints to BR & State Aid 11/21/19. ARS to SHPO 12/16/20, SHPO response 1/2/21. PIF to SHPO 6/21/22, response 7/19/22. 2025 Bat Survey Results: PESU confirmed. PCE apprvd 9/25/26.
SUR: NTP to CON 6/22/18. DSUR 100% to State Aid 9/19/18. Add'l DSUR req'd 10/11/18 to State Aid 11/9/18. Add'l DSUR req'd 4/4/19, 100%, to State Aid 4/25/19. Add'l DSUR (powerlines) 100% to State Aid 10/11/19.
PSUR: 17 certs. PSUR req'd 4/8/26. PSUR to ROW 7/06/26.
RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 10/18/18.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (TMG) Layout 95%. Prelim. Info to Env. 3/16/2026.
MAT: SI to Bridge 5-19-25.
SA: Sur req'd 4/27/18. Req'd addt'l sur. 4/4/19. Rec'd addt'l sur 10/11/19. Req'd Env. Des. 4/23/20. Req'd CO 2/4/26 Rec'd Environmental Clearance 10/2/26
LEGISLATIVE DISTRICTS: -

CB5101 Marshall Creek Str. & Apprs. (Western Grove) (S)

(Newton) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	10%	75%						
TARGET DATE											
END DATE		Aug 23									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0051(27)
ENV: NA consultation letters to tribes 10/24/22. Env constraints to State Aid 11/2/22.
SUR: Aerial photo flown 2/15/23. Use CAF from CA0906. CSUR 100%.
DSUR: NTP to Con3/1/23. DSUR to State Aid 8/3/23.
PSUR: NTP to Con 3/6/23. 24 certs. PSUR under CA0906. PSUR to ROW 6/28/23.
RDWY: No floodplain SP req'd. Hyd Anal complete to Bridge 1/23/26.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE dep rec'd 9/6/22. Allotment appv'd 9/15/22. Sur req'd 9/20/22. Req'd traffic 12/22/22. Rec'd Enviro. 11/2/22. Rec'd su. 8/3/23. Rec'd Traffic 12/18/23; Rec'd Hyd 1/23/26
LEGISLATIVE DISTRICTS: -

FA5306 Hwy. 155-East (S)

(Perry) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	85%	NA	100%	Co.	NA	TBD	NA	NA
TARGET DATE											
END DATE				Dec 10							

CRITICAL NOTES: Federal Land Transfer.

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0053(22)
GENERAL: PE deposit rec'd 3/28/02. PE for Jobs FA5307 & FA5308.
ENV: Ouachita National Forest (ONF) land involved. Coord to ONF 1/21/10. Coord from FHWA to 5 tribes 1/21/10. RTA for 3 strs to SHPO 2/4/10. RTA for 3 strs to SHPO 2/4/10, 2 strs det eligible for NRHP 2/18/10. SHPO apprvd. 05/05/2010. Arch report to 5 tribes 7/27/10. T3 CE apprvd 12/2/10 (for FA5307 & FA5308).
SUR: DSUR (west 2 miles) to State Aid 8/6/08. CSUR (East 3 miles) 100%. WO (DSUR) to CON 6/19/13. U&D Survey 100%. DSUR (East 3 miles) to State Aid 8/19/13. Aerial Photo Flown 1/7/13.
PSUR: ROW staking req 10/7/10. ROW staking (USPS trs) complete.
RDWY: No floodplain SP req'd.
ROW: State-Aid project. ROW Plans 90% (3 trs). 1 FLT (filed 03/16/11) & 2 donations. Donation petitions to County Judge 4/16/10.
UTIL: State-Aid project.
SA: Sur req'd 4/1/02. PE for Jobs FA5307, FA5308 & FA5309.
LEGISLATIVE DISTRICTS: -

BR5308 Maumelle River Str. & Apprs. (S)

(Perry) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	25%	20%				0%			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Jun 24									

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPB-0053(46)
BRIDGE INFO: 15735 (67.15, Br. Repl., NP, Deck 6, Super. 7, Sub. 7, 1936)
ENV: Tribal consultation letters sent 3/19/25. Env constraints to State Aid 4/8/25. ARS to SHPO 4/21/25, response 5/14/25.
SUR: CSUR 100%. UAV-LiDAR acquired 1/31/24. Aerial photo flown 1/30/24. Feature extraction 100%. Plan mapping 100%.
DSUR: U&D 100%. DSUR to State Aid 6/26/24.
RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 12/16/25.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: Bridge. Layout 75%.
SA: PE Dep. Rec'd Rec. 9/7/23. Allotment appv'd 9/28/23. Sur req'd. 10/4/23.Req'd traffic 2/15/24. Rec'd traffic 5/24/24.Rec'd Sur 6/16/24. Req'd hydro. 3/11/25. Req'd prelim enviro 3/11/25. Recd Hydro 12/16/2025
LEGISLATIVE DISTRICTS: -

BR5614 L'Anguille River Str. & Apprs. (Evans Ln.) (S)

(Poinsett) (jb) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	50%	100%				85%	100%		
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		Jun 22									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0056(63)
BRIDGE INFO: 22914 (18.03, Br. Repl., P0, SD, Deck 3, Super. 4, Sub. 5, 2005)
ENV: Env Constraints to State Aid 1/10/23. NA consultation letters to Tribes 4/25/24. PIF to SHPO 6/25/24, response 7/16/24. T1CE apprvd 7/23/24. NW14, no pcn.
SUR: CSUR 100%. Aerial photo flown 6/22/22. DSUR to State Aid 6/30/22.
RDWY: Floodplain SP req'd, Hyd anal complete to BR 4/20/23.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (TMG) Layout 95%. Prelim. Info to Env. April 2024.
MAT: SI to Bridge 5/20/24
RAILROAD INFO: No RR involvement 10/3/22
SA: PE dep rec'd 3/16/22. Allotment appv'd 3/22/22. Sur req'd 3/29/22. Env req'd 3/29/22. Rec'd sur 6/30/22. Req'd traffic 10/12/22. Req'd Enviro 4/19/23. Rec'd Enviro 4/25/23. Rec'd Hydro 4/20/23. Rec'd traffic 1/27/23. Rec'd Bridge Layout 4/17/24. Sent environmental classification 6/11/24.Rec'd Enviro. Clearance 7/23/24. C.O. Filed 4/29/25
LEGISLATIVE DISTRICTS: -

FA5703 Big Fork Creek Str. & Apprs. No. 2 (S)

(Polk) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	90%	NA	10%	Co.	0%	NA	NA	NA
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0057(34)
ENV: Env & PH data under Job F 57-2. Env reassess req'd.
RDWY: Floodplain SP req'd.
ROW: State-Aid project. Ownership researched 6/5/00.
UTIL: State-Aid project.
BR: (TMG) Plans complete 3/2/90.
LEGISLATIVE DISTRICTS: -

BR5707 Ouachita River Str. & Apprs. (S)

(Polk) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%		15%	NA	10%	Co.	0%	TBD	NA	TBD
TARGET DATE											
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0057(12)
GENERAL: PE deposit rec'd 3/17/00.
BRIDGE INFO: 16197 (20.13, Br. Repl., P0, SD, Deck 5, Super. 3, Sub. 5, Hist., 1914)
ENV: Endangered species involved (Arkansas fatmucket mussel). Historic br involved. Env constraints to State Aid 4/27/11.
RDWY: Floodplain SP req'd. Hyd anal complete to BR 9/13/05.
ROW: State-Aid project. Ownership researched 4/26/02.
UTIL: State-Aid project.
BR: (JYP)
LEGISLATIVE DISTRICTS: -

FA5801 Mill Creek Str. & Apprs. (S)

(Pope) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE			20%	5%				0%			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE											

WORK ZONE POLICY: No work zone policy identified.
FAP NUMBER: STPB-0058(71)
BRIDGE INFO: 20466 (72.96, Br. Repl., NP, Deck 7, Super. 6, Sub. 7, 1983)
RDWY: Previously BR5803. Floodplain SP req'd. Hyd anal complete to Bridge 6/17/25.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (JYP) Bridge.
SA: PE dep rec'd 1/23/23. Allotment appv'd 1/24/23. Sur req'd 1/24/23. Rec'd Survey 1/5/24. Req'd Traffic 1/9/24. Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24.This job supercedes job BR5803.
LEGISLATIVE DISTRICTS: -

State Aid Jobs

FA6014 North Bayou Str. & Apprs. (S)

(Pulaski)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	35%	95%				50%			
TARGET DATE								SCHEDULED DATE: 01-2027			
END DATE		Jan 23		Jul 26							

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0060(73)
BRIDGE INFO: 04157 (67.81, Br. Repl., NP, Deck 6, Super. 5, Sub. 6, 1960)
ENV: NA consultation letters to tribes 10/24/22. Env Constraints to State Aid 11/10/22. PIF to SHPO 7/10/26, response 7/16/26. PCE apprvd 7/31/26. NW14 permit to USACE 8/7/26.
SUR: Full DSUR. DSUR to State Aid 1/13/23.
PSUR: Land tie to ROW 5/19/26.
RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 12/19/24.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (CMW) Bridge. Layout 95%.
SA: PE dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/2022. Rec'd prelim enviro 11/10/22. Req'd traffic 12/22/22. Rec'd traffic 6/29/23. Rec'd sur 1/17/23.Req'd Prelim Hyd. 11/26/24.Rec'd Prelim Hyd. 12/19/24. Req'd Enviro Clearance 6/26/26. Rec'd Enviro Clearance 7/31/26.
LEGISLATIVE DISTRICTS: -

C62006 Bryant Sheaff Ave. Extension (S)

(Saline) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	30%	10%				90%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Jul 18									

WORK ZONE POLICY: Non-Significant.
GENERAL: PE dep rec'd 1/3/18.
ENV: Tribal consultation letters sent 8/25/20. Constraints to State Aid 9/2/20.
SUR: DSUR to State Aid 7/2/18.
DSUR: DSUR 100% to State Aid 7/2/18. CSUR 100%. Aerial photo flown 1/29/18. Add'l DSUR req'd 10/28/19, to re-stake 12/06/19.
RDWY: No floodplain SP req'd. Hyd Anal complete to BR 7/29/21.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (TMG)
SA: Sur req'd 1/9/18. Req'd traffic 10/23/19. Req'd add'l sur 10/23/19. Sent prelim Env 10/23/19. Rec'd add'l sur 12/6/19. Rec'd traffic 3/5/20. Rec'd hydr 7/29/21. Req'd box culvert 10/24/24.
LEGISLATIVE DISTRICTS: -

FA6413 Hwy. 374-Tomahawk Creek (Reconst.) (S)

(Searcy) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	100%	95%	NA	100%	Co.	NA	NA	NA	NA
TARGET DATE											
END DATE		Aug 03									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STP-0064(7)
GENERAL: PE deposit rec'd 10/15/01. Contract awarded 9/29/04. Contract cancelled 1/5/05.
ENV: SHPO det (5/4/04) 1 str eligible to NRHP. Arch report apprvd by SHPO 6/15/04. T2 CE apprvd 8/5/04. Env reassess req'd.
SUR: DSUR by Dist to State Aid 8/1/03.
RDWY: No floodplain SP req'd.
ROW: State-Aid project. ROW acquired.
UTIL: State-Aid project.
SA: Sur req'd 10/15/01. Plans to ROW for Court Order 5/10/04.
LEGISLATIVE DISTRICTS: -

CB6601 Wilson Creek Str. & Apprs. (De Queen) (S)

(Sevier) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	55%	50%				100%	TBD		TBD
TARGET DATE								SCHEDULED DATE: 2027			
END DATE											

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0066(36)
GENERAL: PE deposit rec'd 1/29/18.
BRIDGE INFO: 20656 (90.00, Br. Repl., NP, Culv. 6, 1972)
ENV: Constraints to BR & State Aid 8/12/20. NA consultation letters to Tribes 5/12/22. ARS to SHPO 9/9/22, response 9/13/22. CR clearance to file 9/14/22.
SUR: NTP to CON 4/19/19. CSUR 100% to State Aid 7/26/19. (Ortho under BR6610 on EDM.)
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 2/21/20.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (CMW) Plans complete 4/26/22. Revised Plans complete 3/10/26.
SA: Sur req'd 2/6/18. Sur rec'd 7/26/19. Rec'd hyd anal. Rec'd prelim env 3/16/20. Rec'd traffic 3/25/20. Box to BR 12/16/20. Req'd Rev Box 2/5/26
LEGISLATIVE DISTRICTS: -

BR7106 Old Highway 389 Strs. & Apprs. (S)

(Van Buren) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	70%	95%		15%		100%	100%		NA
TARGET DATE											
END DATE		Jan 18		May 20							

CRITICAL NOTES: Pup Season Clearing Restriction; Tree clearing prohibited May 1 – July 31

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0071(38)
GENERAL: PE dep rec'd 1/23/17.
BRIDGE INFO: M3015 (30.60, Br. Repl., P0, Deck 6, Super. 6, Sub. 6, Hist., 1940); M3018 (24.26, Br. Repl., P0, Deck 5, Super. 6, Sub. 6, Hist., 1940)
ENV: Hist br process reqd. Tribal consultation sent 8/28/18. RTA for 9 properties to SHPO 12/20/18; conc recd 3 properties eligible 1/9/19. Constraints to BR & SA 2/7/19. B Marketing Exemption response from SHPO 12/19/19. ARS to SHPO 12/30/19. MOA to SHPO 2/20/20. CRS to SHPO 4/21/20, response 4/24/20. MOA to FHWA 4/29/20. T3-CE apprvd 5/28/20. NW14 permit to USACE 7/6/20. 2018 Bat Survey - Expired
SUR: CSUR 100%. NTP to CON 9/14/17. DSUR 100% to State Aid 1/23/18. Aerial photo flown 7/12/17, 7/13/17.
RDWY: Floodplain SP req'd. Hyd Anal complete to Bridge 2/13/19. Rev Hyd Anal complete to BR 2/19/19. Plans cert by HYD 5/27/20.
ROW: State-Aid project. Plans 70% (8 trs.).
UTIL: State-Aid project.
BR: (TMG) 4 RCBC. RCBC plans complete 12/17/19.
MAT: Soil Survey to State Aid 8/21/18.
SA: Sur req'd 1/26/17. Req'd CO 1/21/20. Req'd hyd cert 5/19/20. Hyd. Cert rec'd 6/9/22.
LEGISLATIVE DISTRICTS: -

BR7107 Archey Creek Str. & Apprs. (S)

(Van Buren) (ty) /BR/

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	15%	5%				5%			
TARGET DATE								SCHEDULED DATE: 2027			
END DATE		Dec 23									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0071(50)
BRIDGE INFO: M4080 (24.58, Br. Repl., P0, SD, Deck 5, Super. 4, Sub. 5, 1956)
ENV: Env Constraints to State Aid 12/10/25.
SUR: DSUR to State Aid 12/28/23. Add'l DSUR req'd 1/9/26 80%.
RDWY: No Floodplain SP req'd. Hyd Anal complete to BR 7/2/24.
ROW: State-Aid project.
UTIL: State-Aid project.
BR: (CMW) Bridge. Layout 10%.
SA: PE dep rec'd 2/27/23. Allotment appv'd 3/6/23. Sur req'd 3/7/23. Rec'd Survey 12/28/23. Req'd Traffic 1/8/24. Rec'd Traffic 2/5/24. Rec'd traffic 2/6/24.Rec'd hydro. 7/2/24. Addt'l sur rec'd 2/26/26
LEGISLATIVE DISTRICTS: -

State Aid Jobs

CB7201 Clear Creek Str. & Apprs. (Johnson) (S)

(Washington)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	5%	75%			0%			
TARGET DATE											
END DATE		Nov 23			Jul 23						

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPB-0072(71)
ENV: NA consultation to Tribes 10/11/22. Env constraints to SA 12/12/22.
SUR: UAV-LiDAR acquired 3/14/23. CSUR 100%. Feature extraction 100%.
DSUR: NTP to Con 6/19/23. U&D 100%. DSUR to State Aid 11/16/23.
PSUR: 6 certs. PSUR to ROW 7/28/23.
RDWY: Floodplain SP req'd. Hyd Anal complete to BR 5/12/25.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: PE Dep rec'd 8/1/22. Allotment appv'd 8/23/22. Sur req'd 8/24/22. Req'd traffic 12/22/22. Rec'd Prelim. Enviro. 12/22/22. Rec'd Survey 11/16/23. Rec'd Traffic 12/20/23.Req'd hydro.2/1/24.Req'd Box Culvert 5/15/25. Design Exc. sent 7/8/2025. Design Exc. Appv'd July 8, 2025.
LEGISLATIVE DISTRICTS: -

FA7519 Hwy. 7 - Co. Rd. 50 (S)

(Yell) (ty)

	PLAN	DSUR	RDWY	ENV	PSUR	ROW	UTIL	BR	MAT	TRAF	PH
PERCENT COMPLETE		100%	40%	10%				NA	TBD		TBD
TARGET DATE											
END DATE		Jan 19									

WORK ZONE POLICY: Non-Significant.
FAP NUMBER: STPR-0075(41)
ENV: Constraints to SA 3/27/19. NA consultation letters to Tribes 5/9/22.
SUR: Add'l DSUR I.P. NTP to CON 11/27/17. CSUR 100%. DSUR 100% to State Aid 3/9/18. Aerial photo flown 7/12/17. Ortho 100%. Add'l DSUR req'd 1/9/19, 100% to State Aid 3/15/19. Add'l DSUR (Hyd) 100% to State Aid 7/26/19.
RDWY: Floodplain SP req'd. Hyd Anal complete to State Aid 5/3/19.
ROW: State-Aid project.
UTIL: State-Aid project.
SA: Sur req'd 5/22/17. Add'l sur req'd 1/9/19, req'd traffic & prelim to Env 1/10/19. Rec'd traffic 2/28/19. Add'l sury rec'd 3/15/19, 7/26/19.
LEGISLATIVE DISTRICTS: -

STAFF MINUTES JOB INDEX

001873 53
001930 278
001938 278
001966 280
012157 137
012270 211
012305 215
012327 103
012328 46
012366 282
012369 18
012413 39
012422 72
012440 162
012466 344
012476 350
012480 277
012485 330
012489 288
012490 289
012491 290
012492 291
012515 59
012523 15
012526 330
012527 272
012529 340
012530 23
012531 17
012560 293
012576 320
012578 63
012584 291
012585 292
012586 292
012587 293
020315 52
020316 52
020365 279
020462 54
020470 55
020611 56
020615 181
020661 58
020675 193
020676 192
020712 226
020715 260
020716 151
020717 256
020732 53
020747 347
020749 328
020750 337
020753 341
020757 341
020758 182
020768 194
020769 195
020770 188
020771 189
020772 190
020773 191
020776 242
020777 66
020781 152
020782 232
020792 344
020796 347
020797 351
020799 351
020801 351
020803 187
020804 152
020812 106
020813 240
020815 348
020816 332
020817 341
020818 341
020819 344
020820 345
020821 347
020822 350
020823 344
020824 341
020825 344
020827 347
020829 356
020832 357
020833 324
020834 357
020839 153
020841 358
020843 358
020844 317
020845 359
020846 359
020847 360
020855 360
030026 169
030304 165
030412 161
030456 259
030477 166
030527 123
030558 331
030561 338
030572 330
030573 338
030575 15
030579 330
030581 321
030601 165
030602 179
030603 106
030604 104
030607 167
030609 332
030610 332
030611 332
030612 332
030613 337
030614 337
030615 339
030616 338
030617 339
030620 345
030622 350
030623 350
030624 168
030631 265
030632 197
030633 221
030634 331
030635 331
030636 339
030637 332
030638 337
030640 338
030641 329
030642 337
030644 16
030645 361
030646 184
030647 185
030648 361
030649 185
030655 16
030657 362
030663 17
040086 321
040486 88
040621 100
040713 115
040723 174
040748 35
040751 211
040752 212
040758 213
040762 80
040780 239
040785 89
040787 172
040788 141
040789 200
040790 249
040845 39
040849 362
040860 214
040862 81
040867 170
040868 142
040871 173
040872 129
040882 30
040888 97
040891 99
040892 171
040893 199
040894 276
040902 36
040903 37
040904 38
040906 246
040907 250
040908 206
040909 236
040923 363
040924 76
040934 334
040945 40
040948 363
040957 364
040958 364
040966 364
040967 365
040968 237
040969 328
040972 328
040973 327
040974 326
040976 344
040977 348
040978 333
040979 330
040980 348
040981 328
040982 339
040983 339
040984 340
040985 22
040986 23
040987 365
040988 366
040991 366
040995 367
040997 367
041002 368
041003 368
041004 368
041005 369
041006 369
041007 369
041008 33
041009 370
041010 315
041011 314
041012 318
041013 304
041021 30
041022 31
041023 31
041024 32
041025 32
041026 33
041027 33
041028 34
041029 34
041030 40
041032 370
041033 370
041034 371
041035 371
041036 371
041037 372
041038 372
041039 372
050182 304
050418 110
050419 274
050420 159
050439 102
050445 334
050447 124
050451 93
050453 139
050474 244
050476 111
050477 143
050486 334
050494 322
050496 302
050502 298
050503 298
050504 109
050506 345
050507 325
050508 329
050509 332
050510 345
050511 327
050512 335
050513 80
050514 70
050516 112
050517 125
050518 243
050519 91
050520 135
050521 299
050523 373
050524 373
050525 374
050526 374
050527 375
050533 101
050534 375
050537 376
050543 313
050545 314
060906 69
061071 254
061121 376
061262 66
061300 376
061342 81
061344 157
061382 82
061423 377
061454 84
061562 377
061590 43
061608 241
061611 255
061612 21
061623 378
061632 67
061644 299
061645 252
061676 233
061677 25
061680 346
061683 20
061684 25
061689 61
061690 62
061691 62

STAFF MINUTES JOB INDEX

061712	378	061863	296	061955	399	070622	109	080746	405	090648	176
061714	379	061864	332	061956	399	070623	125	080747	405	090650	305
061715	379	061865	346	061957	400	070624	267	080749	99	090653	135
061717	380	061866	327	061958	400	070626	324	080750	262	090664	113
061737	251	061867	348	061963	198	070632	316	080751	202	090665	127
061738	210	061868	333	070212	56	070633	340	080752	406	090666	132
061739	273	061869	338	070367	196	070634	316	080753	406	090668	95
061746	198	061870	328	070424	234	080364	154	080754	406	090674	412
061747	238	061871	344	070439	121	080491	260	080755	407	090675	412
061752	323	061872	348	070508	71	080493	261	080767	407	090676	41
061755	380	061873	342	070512	78	080503	77	080768	408	090689	329
061759	26	061874	349	070523	335	080607	262	080770	408	090690	330
061763	320	061875	349	070526	108	080608	266	080771	409	090693	335
061764	162	061876	338	070527	257	080612	203	080775	336	090694	335
061765	272	061878	347	070534	330	080615	229	080782	409	090697	346
061767	271	061879	347	070539	340	080618	230	080783	409	090698	349
061768	318	061880	18	070547	333	080619	155	090155	274	090700	351
061790	338	061881	24	070550	330	080621	105	090157	73	090705	413
061792	342	061882	254	070551	340	080633	313	090237	134	090707	413
061793	343	061887	388	070553	340	080642	342	090238	207	090708	310
061794	343	061890	388	070555	326	080645	220	090246	74	090709	414
061796	341	061891	389	070559	326	080647	403	090247	74	090710	414
061797	345	061893	389	070570	187	080659	331	090248	75	090715	415
061798	346	061894	390	070572	258	080667	306	090249	75	090718	415
061803	381	061895	390	070573	122	080674	150	090250	275	090721	415
061810	381	061897	391	070577	326	080675	73	090338	175	090722	416
061811	382	061898	391	070579	330	080676	130	090489	146	090730	343
061812	382	061899	392	070581	335	080677	205	090506	128	090731	326
061813	383	061901	392	070582	336	080684	231	090512	216	090732	333
061814	383	061902	393	070588	347	080685	312	090513	217	090734	325
061815	384	061903	393	070589	347	080686	265	090514	218	090735	350
061816	384	061904	394	070590	350	080688	306	090554	177	090736	342
061821	385	061906	83	070592	79	080696	325	090556	86	090738	40
061823	22	061922	72	070597	186	080700	331	090559	96	090739	416
061827	300	061923	394	070601	349	080703	336	090578	147	090744	112
061831	252	061924	394	070603	340	080704	342	090596	335	090745	134
061832	253	061925	395	070604	340	080705	343	090603	336	090746	417
061833	253	061926	395	070606	326	080706	343	090606	410	090747	417
061836	385	061927	395	070607	340	080709	403	090611	329	090748	247
061837	385	061928	396	070608	348	080710	322	090613	410	090771	418
061838	386	061929	68	070609	341	080715	98	090621	281	090772	418
061839	386	061930	396	070610	330	080717	327	090628	411	090774	418
061840	387	061942	323	070611	326	080719	404	090635	411	090775	204
061841	387	061943	396	070612	344	080723	404	090636	219	090787	149
061849	284	061944	397	070613	17	080735	250	090637	148	090793	319
061850	287	061945	397	070614	400	080736	326	090638	126	090794	419
061851	285	061946	397	070615	401	080737	336	090639	277	090795	419
061852	57	061948	303	070616	401	080738	326	090640	133	090796	419
061853	387	061949	320	070617	402	080739	331	090641	85	090797	420
061854	302	061951	398	070618	402	080741	346	090642	245	090798	420
061857	388	061952	398	070619	186	080742	325	090643	209	100512	47
061859	45	061953	398	070620	156	080744	23	090644	90	100615	160
061861	19	061954	399	070621	184	080745	24	090646	208	100682	59

STAFF MINUTES JOB INDEX

100836	117	101211	231	110828	164	A30049	339
100882	117	101212	220	110834	353	A30050	346
100979	65	101213	225	110836	42	A30051	346
100981	138	101214	232	110837	228	A30052	337
101065	116	101215	87	110838	107	A30053	339
101066	201	101216	246	110839	270	A40060	347
101073	294	101220	296	110840	267	A40061	331
101099	283	101221	300	110841	228	A40062	350
101107	225	101223	301	110842	248	A50033	350
101108	42	101225	48	110843	329	A50050	327
101110	43	101226	48	110844	338	A50051	327
101119	136	101227	49	110846	348	A50052	328
101122	87	101228	49	110847	338	A50053	328
101127	235	101229	50	110848	334	A50054	329
101128	178	101230	421	110849	339	A50055	350
101129	131	101233	421	110850	336	A50056	345
101131	158	101235	301	110851	333	A60062	197
101133	223	101236	422	110852	325	A60064	327
101134	264	101238	278	110853	325	A60065	345
101135	268	101239	422	110854	334	A60066	349
101136	308	101247	309	110855	26	A60067	349
101138	224	101248	295	110856	29	A60069	343
101140	297	101251	51	110858	353	A70046	326
101141	311	101265	60	110870	315	A70047	340
101150	137	101266	61	110871	354	A70048	325
101152	328	110509	352	110872	354	A70049	344
101156	335	110568	183	110873	355	A70050	345
101159	334	110614	145	110874	355	A70051	334
101160	335	110701	94	110877	324	A80030	349
101163	342	110703	247	110885	356	A80043	327
101164	343	110705	263	110886	295	A80050	337
101169	348	110708	119	110887	295	A90036	339
101171	286	110711	29	110893	356	A90047	336
101173	51	110738	28	A00101	333	A90048	327
101174	243	110745	27	A00102	342	A90049	337
101177	222	110748	227	A00103	329	A90050	342
101188	140	110749	114	A00104	333	A90051	351
101190	307	110752	163	A00105	328	A90052	343
101191	60	110754	92	A10030	336	AX0012	329
101192	223	110765	353	A10055	333	CA0102	143
101193	64	110770	333	A10056	346	CA0611	251
101194	335	110775	325	A10057	348	CA0613	44
101197	335	110780	325	A10058	334	CA0707	186
101198	333	110789	339	A10059	342	CA0802	149
101200	338	110790	341	A10060	346	CA0908	148
101201	344	110791	341	A10061	348		
101202	328	110803	144	A10062	343		
101203	346	110804	269	A20042	332		
101204	329	110805	180	A20043	337		
101205	334	110807	118	A20044	343		
101206	349	110812	120	A20045	334		
101207	60	110818	345	A20046	345		
101208	420	110827	221	A30048	331		